HSO - SPIRE & PACS Sorption Coolers - February 2001 Progress Report

Bonjour,

GENERAL

- The general design of the SPIRE and PACS sorption coolers is done. A subcontractor has been selected for the detailed drawings and is currently working on them. Drawings are expected to be available end of march.
- Reliability analysis (FMECA) : Draft version is now available (done by LGM Consultant). We are currently reviewing the document.
- Quality assurance: "Bureau Veritas" (BV) has been selected to support SBT for these tasks. Patrick Dupont (from BV) has been appointed Cooler PA manager Francoise Loubere from CEA-SAp is the overal PA manager. In addition decision has been made at CEA-SBT level to also develop an in-house PA skill: Didier Guillaume (CEA-SBT) has been appoined PA "correspondant" and will participate to the cooler project.

COOLER DESIGN

- The overal design of the cooler is done.
- Numerical modeling of the overal cooler still in progress

ACTIONS LIST

- None

VARIOUS

- Kevlar creep : first set stopped after 5 months of creep (behaviour as expected - analysis to be performed). A new set will be initiated with the same cord after being baked out at 80°C.

DOCUMENTS STATUS

- Tensiometer : to be done

These are the documents which were written specifically for SPIRE/PACS.

* CEA-SBT

* Title: "SPIRE SORPTION COOLER DEVELOPMENT PLAN"

PL/SBT/SPIRE/2000-01 Issue: 2 - Revision: 1

modification: none

* Title: "SPIRE SORPTION COOLER SPECIFICATIONS"

GS/SBT/SPIRE/2000-01 Issue: 2 - Revision: 5

modification: none

TECHNICAL NOTES SERIES

* Title : "THERMAL COUPLING OF THE SORPTION PUMP TO THE COLD HEAT SINK. HEAT SWITCH VERSUS PASSIVE LINK"

TNS1 Issue: 1 - Revision: 1

modification: none

* Title : "DISCUSSION ON 4 LITERS VERSUS 6 LITERS UNIT & ULTIMATE TEMPERATURE IMPROVEMENT"

TNS2 Issue: 1 - Revision: 0

modification: none

* Title: "TEMPERATURE REGULATION"

TNS3 Issue: 0 - Revision: 0

modification: none

* MSSL + CEA-SBT

* Title: "ICD 1.1/1.3 STRUCTURE/COOLER"

SPIRE-MSS-PRJ-000331 Issue: 0 - Revision: 2

modification: none