Monthly Report - May 2002

Date:

30.May.02

Work Package: BSM

SPIRE-ATC-REP-001347

1. Subsystem Progress Since Project Inception

Baseline design accepted at Delta-PDR, including digital electronics control by MCU. CPP parts requested. Single axis prototyping complete. DDR held. 2 axis prototype tests complete. IBDR complete (report pending). Development Model testing

2. Subsystem Progress This Month

Reviewed schedule and model philosophy. Agreed to re-work DM-1 as the STM and OGSE. Manufacture of DM-2 progressed in workshop, but impacted by staff holidays. New test engineer (David McNeill) has started work and ramping up to speed

3. Problem Areas		Remedial Action		
•	Full checks on repeatability/linearity in	•	high efficiency anti-reflection coating window received and tested warm.	
	dewar not possible due to problem with		Will test further in conjunction with DM-2.	
	multiple reflections on cryostat window			

4. Engineering Activities

Launch Latch relocated on design and problem noted with DM-2 motor wiring. Change to proposed ATC mounting in hand - will need to tie up with LAM. Re-test of sensor linearity and commencement of a check out of proposed life-test protocols as part of training for new test engineer. Work on sensor gain tests with DM-2 type cores and flight type electronics started.

5. Design Changes

Flexi-tape design complete, will place order shortly. Design for refurbishment of DM-1 as STM starting.

6. PA/QA Activities

Working through CTD's and NCR's, but progress slowed by other priority activities. General lab cleanliness being monitored daily with several procedural changes being made to improve particle count. BeCu pivots received and inspected. Some variability in braze fillet profiles will need check out as part of up-screen.

7. Subsystem Management Issues

Re-costing complete and indicates all deliverables can still be met on a success-oriented schedule.

8. Actions Requiring Immediate Attention

IP/D.Griffin: ATC Need MSSL definition of harness run and back-shells to procure harness. (critical path STM).

IP Configured Items Data List is required **SW11MAR02.02** (IP) Place contract for Zeiss motors

9. Status of Previous Actions

No change

10. Activities Yet to be Achieved

STM specific ICD is required

11. Milestones	Status				
Milestone	Baseline	Scheduled	Actual	Change	
20K test dewar available	N/A	May.02			
Integrate Prototype (in place of DM 2) to LAM	30 Mar 01	Apr.02			
DM release for manufacture	Oct.01	Nov.01	Dec.01		
DM-2 release for manufacture	N/A	Apr.02	Apr.02		
2 axis prototyping at ATC complete	N/A	Mar.02	Apr.02		
SPIRE IBDR	N/A	Mar.02	Mar.02		
DM-2 tests complete	30.Apr 02	End Jun.02		+1 month	
BSM STM del'y to RAL	01 Feb 00	01 Jul 02			
BSM CQM delivery to LAM	Jul.02	Sep.02			
BSM CQM del'y to RAL	13 Mar 02	Jan.03			