SPIRE-SBT-REP-001598 Work Package: Cooler 1. Subsystem Progress Since Project Inception Detailed design of the coolers (CQM, STM, PFM & FS) done. Manufacturing of 2 CQM + 2 STM done. Manufacturing of new large test cryostat done ("standard" test cryostat available). Product Assurance plan implemented. STM units delivered. 2. Subsystem Progress This Month - CQM units : PACS unit fully mounted. Integrated in test cryostat. First set of thermal tests to follow. SPIRE unit is next (still awaiting for decision on Kevlar string) - Heat switches : completed. Thermal tests successfully performed. - Kevlar characterisation campaign and Tensiometer : First tensiometer prototype validated. Mock up of suspension system (pump side) available : has already been used to study resonant frequency versus tension - see MoM of Kevlar Summit. Campaign continue. 3. Problem Areas **Remedial Action** Under investigation Peculiar behaviour of Kevlar 4. Engineering Activities Tensiometer 5. Design Changes 6. PA/QA Activities General QA management. 7. Subsystem Management Issues None 8. Actions Requiring Immediate Attention SBT documents approval by SPIRE and PACS projects 9. Status of Previous Actions None 10. Activities Yet to be Achieved 11. Milestones Status Winter 00-01 Coolers Detailed Design Completed May 17th 2001 Coolers DDR (PACS & SPIRE) Completed June 26th 2001 Subcontractor selection for machining Completed October 2001 Parts Delivery Completed Nov/Dec 2001 CQM Coolers assembling In progress Nov/Dec 2001 STM Coolers Assembling and Vtest Completed Nov. 2002 STM Coolers delivery Completed Winter 02 CQM Coolers Qualification In progress Early 2003 CQM Coolers Delivery TBD 12. Schedule Changes