SPIRE/PACS (CEA-SBT)

Monthly Report – August 2003

Date:

September 1st,

Work Package: Cooler

SPIRE-REP-SBT-001778

1. Subsystem Progress Since Project Inception

Detailed design of the coolers (CQM, STM, PFM & FS) done. Manufacturing of 2 CQM + 2 STM done. Manufacturing of new large test cryostat done ("standard" test cryostat available). Product Assurance plan implemented. STM units delivered. CQM units: SPIRE delivered – PACS: final thermal tests.

2. Subsystem Progress This Month

- CQM SPIRE delivered to RAL August 19^{th} . Overall mechanical and thermal performance within required specifications, but thermal performance in terms of hold time below predicted values. 8 μ W extra parasitics spotted. Attributed to heat switch for now (TBC)..
- CQM PACS: thermal tests carried out prior to vibration tests did not show any significant non-expected parasitics load. Last thermal tests (HCR#3) indicate now extra parasitic load (8 to 11) currently under investigation. During last cooldown, loss of thermometer on pump heat switch: PACS cooler will be open at next warm up for investigation and possibly fixing (re-soldering of wires) Note: technical staff to attend ESA soldering qualification program middle of September. CQM PACS expected to be delivered week 39.
- Kevlar characterisation campaign : On going (new set of tests with dummy suspension system) New tensioning procedure to be produce.

3. Problem Areas	Remedial Action
Peculiar behaviour of Kevlar / additional thermal	Under investigation
load on cooler	
4 Engineering Activities	

4. Engineering Activities

5. Design Changes

6. PA/QA Activities

General QA management.

7. Subsystem Management Issues

None

8. Actions Requiring Immediate Attention

SBT documents approval by SPIRE and PACS projects

9. Status of Previous Actions

None

10. Activities Yet to be Achieved

11. Milestone	s	Status
Winter 00-01	Coolers Detailed Design	Completed
May 17 th 2001	Coolers DDR (PACS & SPIRE)	Completed
June 26 th 2001	Subcontractor selection for machining	Completed
October 2001	Parts Delivery	Completed
Spring 2003	CQM Coolers assembling	Completed
Nov/Dec 2001	STM Coolers Assembling and Vtest	Completed
Nov. 2002	STM Coolers delivery	Completed
Spring 2003	CQM Coolers Qualification	Completed for SPIRE
Autumn 2003	CQM Coolers Delivery	Completed for SPIRE
40. Oakadula		

12. Schedule Changes