

<b>TRR MoM</b>	<b>Date:</b> 12/3/04	<b>NUMBER</b>	<b>SPIRE-RAL-MOM-001957</b>
----------------	----------------------	---------------	-----------------------------

<b>Spacecraft / Project</b>	HERSCHEL
<b>Instrument / Model</b>	SPIRE / CQM
<b>Sub System / Serial No.</b>	

<b>Type of Test</b>	FPU and JFET cryo-vibration
<b>AIV Facility Test No.</b>	
<b>Date(s) of Testing</b>	25/3/04 Planned
<b>Applicable Test Specification</b> <i>(Document No. &amp; Issue)</i>	SPIRE-RAL-DOC-001955
<b>Applicable Test Procedure</b> <i>(Document No. &amp; Issue)</i>	SPIRE-RAL-PRC-001956

<b>Present at TRR</b>		
<b>ESA</b> Carsten Scharmberg Norbert Nikolaizig Thijs van der Laan	<b>CSL</b> 'Grodent Christophe 'MACAU Jean-Pierre	
<b>Alcatel</b> Guy Doubrovik Delphine Jollet-Segura	<b>MSSL</b> Berend Winter	
<b>RAL</b> Eric Sawyer Dave Smith Doug Griffin		

<b>Assignment of Personnel</b>		
<b>Function</b>	<b>Name</b>	<b>Contact number</b>
Test Director		
Project Manager		
AIV Facility Manager		
Safety Officer		
Product Assurance		

**TRR MoM**

**Date:** 12/3/04

**NUMBER**

**SPIRE-RAL-MOM-001957**

**Documentation / Inspection Status**

<p><u>Test Documentation available:</u></p> <ul style="list-style-type: none"> <li>• AIV Facility Test Plan (if applicable?)</li> <li>• Verification Procedures</li> </ul>	<p>Yes</p> <p>Yes, some updates required</p>
<p><u>Inspection Status and Records:</u></p> <ul style="list-style-type: none"> <li>• Cleanliness</li> <li>• Unit/Item Bagged</li> <li>• Screws Locked</li> <li>• Connector Savers</li> <li>• Hazards Identified</li> <li>• Other</li> </ul>	<p>Not yet carried out</p>

<b>TRR MoM</b>	<b>Date:</b> 12/3/04	<b>NUMBER</b>	<b>SPIRE-RAL-MOM-001957</b>
----------------	----------------------	---------------	-----------------------------

**CONTINUATION SHEET**

<b>As Built Status</b> <i>(Will the following have an impact on the test performance / results?)</i>	
Outstanding "NCR's"	No
Outstanding "Waiver's"	No
"Open Work"	No
Other	

**Agenda.**

- Build standard
- Instrumentation
- Test philosophy, notching, control strategy.
- Manning and support.
- Planning
- Comments on test procedures.

**Planning**

SPIRE to arrive around the 25<sup>th</sup>  
 CSL is setting up and testing new pumping line.  
 First axis will be SPIRE Y

**Build standard.**

Standard is described in the test plan.  
 In summary, flight standard except 4 mass dummy detectors, non functioning SMEC and BSM, Stainless steel FPU and detector box supports.  
 JFET and harness will be included  
 No functional test during the campaign.

**Instrumentation.**

12 accelerometers will be mounted in the following locations.  
 Spectrometer BDA tri-ax  
 Photometer BDA Tri-ax  
 SMEC carriage  
 SMEC interface  
 Cooler/optical bench  
 Optical bench external tri-ax  
 Small accel on the top of the SMEC, see comments later.

**Test philosophy**

Input will be limited by accelerometers on the subsystems and at the interface positions.  
 Subsystem levels to not exceed 10g  
 During warm test, subsystems did experience more than 10g.  
 A safe test must be adopted to avoid over testing the subsystems.  
 10g is derived from previous satellite data. (ISO)  
 Control cannot be done by monitoring at a remote point.  
 Analysis combining the SPIRE model and the CSL model has been carried out.

<b>TRR MoM</b>	<b>Date:</b> 12/3/04	<b>NUMBER</b>	<b>SPIRE-RAL-MOM-001957</b>
----------------	----------------------	---------------	-----------------------------

This shows that limiting at the subsystem level is required.  
Alcatel analysis has been compared with ISO results.  
Further analysis may be carried out with the instruments modeled.

A CSL cryo-accelerometer on the top of the SMEC is not possible. Next best thing is an accel on the moving carriage.  
One small accelerometer could be mounted on the top of the mechanism in X direction.  
Possibly one on the cooler, RAL to investigate  
One of the foot channels could be used for this extra channel.  
Resonance of the cooler is likely to be high (over 400Hz) so should not present a problem, although there is still a significant amount of energy input.  
Berend to carry out further analysis  
Interface forces will be limited by using levels from the optical bench.  
Type of small accelerometer planned, details to be sent to CSL asap.  
Accelerometers need to be electrically isolated.  
Calibration curves for temperature sensors to be sent to CSL, asap.

**Manning.**  
SPIRE will support continuously as requested.  
There is no break planned for Easter holiday.

**Comments on test procedures.**  
New documentation to be released before TRR at CSL.  
Time estimates to be included in test procedure  
Torques to be included in test procedure  
Sine displacement values to be +/-2mm in test plan  
Build standard list to be included in the CIDL.

**Decision for test continuation**

Company	Name	Signature
	<b>Final TRR to be held at CSL These MoM's to be attached to them when completed</b>	
<b>RAL</b>	<b>Eric Clark</b>	



**TEST READINESS REVIEW  
(TRR) CHECKLIST & MoM**

**PRODUCT ASSURANCE**  
Space Science and Technology  
Department

<b>TRR MoM</b>	<b>Date:</b> 12/3/04	<b>NUMBER</b>	<b>SPIRE-RAL-MOM-001957</b>
----------------	----------------------	---------------	-----------------------------

Action No	Title and Description	Action Responsibility	Action Deadline
	<p><b>Summary of actions.</b></p> <p>SPIRE (Berend) to carry out further analysis            Type of accelerometer planned, details to be sent to CSL asap.            Calibration curves for temperature sensors to be sent to CSL, asap.            Time estimates to be included in test procedure            Torques to be included in test procedure            Sine displacement values to be +/-2mm in test plan            Build standard list to be included in the CIDL.</p>	<p><b>SPIRE</b></p>	