## SPIRE-SBT-REP-001998 Work Package: Cooler 1. Subsystem Progress Since Project Inception Product Assurance plan implemented. STM and CQM units delivered to SPIRE and PACS. FM units manufacturing in progress 2. Subsystem Progress This Month - Kevlar characterisation campaign : SPIRE & PACS STM now available - refining of tensioning procedure to follow - FM manufacturing : All parts available. Parts verification, fit check and photographic records done. - Laser marking : 80% done (toolings remain to be done). - FM assembling - 4 structures pre-assembled at SBT and delivered to TECHMETA for EB welding. EB welding done (structure expected to be back at SBT week 16). EB welding of cooler heart and switches (first phase) to follow. Brasing phase to follow. - Titanium STM : detailed design completed – manufacturing to follow (awaiting subcontractor quote) 3. Problem Areas **Remedial Action** 4. Engineering Activities 5. Design Changes 6. PA/QA Activities General QA management. 7. Subsystem Management Issues None 8. Actions Requiring Immediate Attention SBT documents approval by SPIRE and PACS projects 9. Status of Previous Actions None 10. Activities Yet to be Achieved 11. Milestones Status Winter 00-01 Coolers Detailed Design Completed May 17<sup>th</sup> 2001 Coolers DDR (PACS & SPIRE) Completed June 26<sup>th</sup> 2001 Subcontractor selection for machining Completed October 2001 Parts Delivery Completed Spring 2003 CQM Coolers assembling Completed Nov/Dec 2001 STM Coolers Assembling and Vtest Completed Nov. 2002 STM Coolers delivery Completed Spring 2003 CQM Coolers Qualification Completed Autumn 2003 CQM Coolers Delivery Completed Winter 2003 FM manufacturing In progress 12. Schedule Changes