

Title: H-EPLM STM TB/TV Test Report

CI-No: 120000

Prepared by: G. Jahn Date: 17.01.2006

Checked by: R. Hohn 19.01.06

Product Assurance: R. Stritter 19.01.06

Configuration Control: W. Wietbrock 20.01.06

Project Management: W. Fricke 23/01/2006

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1	17.01.06	All	First issue	

Table of Content

1	Overview	11
2	Documentation	12
2.1	Applicable Documents	12
2.2	Reference Documents	12
3	H-EPLM STM TB / TV Test	14
3.1	TP 0 – Initial check-out	18
3.2	TP 1 – Launch Autonomy	20
3.2.1	Procedure Variations	26
3.2.2	HOT evacuation sequence	26
3.3	TP 2 – Launch and Early Orbit Phase	27
3.3.1	Procedure Variations	28
3.4	TP 3 – Rapid Cool-Down	34
3.4.1	Procedure Variations	34
3.5	TP 4 – TV Phase 1	39
3.5.1	Procedure Variations	48
3.6	TP 5 – TB Phase 1	48
3.6.1	Procedure Variations	57
3.7	TP 6 – TV Phase 2	57
3.7.1	Procedure Variations	63
3.8	TP 7 – TB Phase 2	65
3.8.1	Procedure Variations	75
3.9	TP 8 – Recovery to Ambient	79
3.9.1	Procedure Variations	88
4	Instrumentation and Sensor Anomalies	89
4.1	Instrumentation	89
4.2	Anomalies	89
4.2.1	Temperature Sensors	89
4.2.2	Pressure Sensors	91
5	Non-Conformances	92
6	Overview of Measurement Events	94

6.1	HTT heat load	94
6.2	Instrument thermal interfaces	98
6.3	DLCM	98
6.4	Pressure Drop	99
6.5	Check-out of Scientific Instrument Harness	100
6.6	Alignment	100
6.7	Cleanliness	100
7	Conclusion	101
	As-Run Integrated TB/TV Test Procedure	102
	TB/TV Test Logbook	103
	Procedure Variations	104
	Operation Requests	105
	Sensor and Heater Positions	106
	Cryostat Logbook	107
	Test Data Archives	108

Table of Figures

Figure 1: LSS average shroud temperatures during test	14
Figure 2: LSS vacuum pressure during test.....	15
Figure 3: LSS gimbal stand tilt angles during test.....	15
Figure 4: Thermal Test Adapter temperatures during test	16
Figure 5: HSS-TCR (Infrared rig) temperatures during test	16
Figure 6: CVV average temperature during test	17
Figure 7: Telescope thermal dummy average temperature during test	17
Figure 8: TP0 HTT temperatures	19
Figure 9: TP0 Tank filling levels	19
Figure 10: TP0 Thermal shield temperatures.....	20
Figure 11: TP1 HTT and PPS temperatures	21
Figure 12: TP1 HOT temperatures (note the time axis zoom)	21
Figure 13: TP1 Level 1 interface temperatures.....	22
Figure 14: TP1 Optical Bench Plate and Shield temperatures	22
Figure 15: TP1 Thermal Shields temperatures	23
Figure 16: TP1 external tubing temperatures.....	23
Figure 17: TP1 mass flow rate and consumed He mass (vented from HOT)	24
Figure 18: TP1 heater powers (only active heaters are shown.....	24
Figure 19: TP1 electromagnetic valve states	25
Figure 20: TP1 LSS chamber pressure.....	25
Figure 21: Pressures during HOT evacuation.....	27
Figure 22: TP2 HTT and PPS temperatures	28
Figure 23: TP2 HOT and lower SFW valves temperatures.....	29
Figure 24: TP2 Level 1 interface temperatures.....	29
Figure 25: TP2 optical bench plate and shield temperatures.....	30
Figure 26: TP2 thermal shields temperatures	30
Figure 27: TP2 CVV and external vent line temperatures	31

Figure 28: TP2 Telescope dummy temperatures.....31

Figure 29: TP2 mass flow rate32

Figure 30: TP2 HTT contents.....32

Figure 31: TP2 valve states.....33

Figure 32: TP2 LSS shroud temperatures during cool-down.....33

Figure 33: TP2 Gimbal Stand tilt angle during LEOP phase.....34

Figure 34: TP3 HTT temperatures35

Figure 35: TP3 HOT and lower SFW valve temperatures35

Figure 36: TP3 OBA Level 1 temperatures36

Figure 37: TP3 Thermal shields temperatures.....36

Figure 38: TP3 CVV temperatures37

Figure 39: TP3 Telescope dummy temperatures.....37

Figure 40: TP3 mass flow rate38

Figure 41: TP3 HTT contents.....38

Figure 42: TP3 valve states.....39

Figure 43: TP4 HTT temperatures40

Figure 44: TP4 PPS operation and switching to 2mg/s40

Figure 45: TP4 HOT and lower SFW valve temperatures41

Figure 46: TP4 Temperatures during L0 heaters operation.....41

Figure 47: TP4 OBA Level 1 temperatures42

Figure 48: TP4 OBA Level 3 temperatures during L3 heater operation.....42

Figure 49: TP4 PACS MTD heater power.....43

Figure 50: TP4 SPIRE MTD heater power.....43

Figure 51: TP4 HIFI MTD heater power.....44

Figure 52: TP4 JFET MTD heater power44

Figure 53: TP4 Thermal shields temperatures.....45

Figure 54: TP4 CVV temperatures45

Figure 55: TP4 Telescope dummy temperatures.....46

Figure 56: TP4 mass flow rate46

Figure 57: TP4 HTT contents47

Figure 58: TP4 valve states.....47

Figure 59: TP5 HTT temperatures49

Figure 60: TP5 HOT and lower SFW valve temperatures49

Figure 61: TP5 OBA Level 1 temperatures50

Figure 62: TP5 OBA Level 1 temperature oscillations50

Figure 63: TP5 OB plate and shield temperatures51

Figure 64: TP5 Thermal shields temperatures51

Figure 65: TP5 CVV temperatures52

Figure 66: TP5 Telescope dummy temperatures52

Figure 67: TP5 mass flow rate53

Figure 68: TP5 HTT contents53

Figure 69: TP5 valve states.....54

Figure 70: TP5 Equilibrium check for HOT54

Figure 71: TP5 Equilibrium check for Thermal Shield 155

Figure 72: TP5 Equilibrium check for Thermal Shield 2.....55

Figure 73: TP5 Equilibrium check for Thermal Shield 3.....56

Figure 74: TP5 Equilibrium check for CVV56

Figure 75: TP6 HTT temperatures58

Figure 76: TP6 HOT and lower SFW valve temperatures59

Figure 77: TP6 OBA Level 1 temperatures59

Figure 78: TP6 OBA Level 3 temperatures60

Figure 79: TP6 MTD heater power.....60

Figure 80: TP6 Thermal shields temperatures61

Figure 81: TP6 Telescope dummy temperatures61

Figure 82: TP6 mass flow rate62

Figure 83: TP6 HTT contents62

Figure 84: TP6 valve states.....	63
Figure 85: TP6 DLCM operation on 31.10.2005, 4 sec time resolution.....	64
Figure 86: TP6 DLCM temperatures during operations on 31.10.2005.....	64
Figure 87: TP6 DLCM heater power on 31.10.2005.....	65
Figure 88: TP7 HTT temperatures.....	66
Figure 89: TP7 HOT and lower SFW valve temperatures.....	67
Figure 90: TP7 OBA Level 1 temperatures.....	67
Figure 91: TP7 heater powers (only active heaters are shown).....	68
Figure 92: TP7 Thermal shields temperatures.....	68
Figure 93: TP7 CVV temperatures.....	69
Figure 94: TP7 Telescope dummy temperatures.....	69
Figure 95: TP7 TTAP temperatures.....	70
Figure 96: TP7 HSS-TCR (infrared rig) temperatures.....	70
Figure 97: TP7 mass flow rate.....	71
Figure 98: TP7 HTT contents.....	71
Figure 99: TP7 valve states.....	72
Figure 100: TP7 Equilibrium check for CVV.....	72
Figure 101: TP7 Equilibrium check for HOT.....	73
Figure 102: TP7 Equilibrium check for OBP.....	73
Figure 103: TP7 Equilibrium check for Thermal Shield 1.....	74
Figure 104: TP7 Equilibrium check for Thermal Shield 2.....	74
Figure 105: TP7 Equilibrium check for Thermal Shield 3.....	75
Figure 106: TP7 HTT and PPS temperatures during PVS 18.....	76
Figure 107: TP7 Level 1 temperatures during PVS 18.....	76
Figure 108: TP7 Level 1 temperatures during PVS 21 valve switching (steps 1 & 2).....	77
Figure 109: TP7 HTT heat load measurements during PVS 21 (step 4 & 5) and PVS 22-23.....	78
Figure 110: TP7 Level 1 temperatures during PVS 24.....	78
Figure 111: TP8 HTT temperatures.....	80

Figure 112: TP8 HOT and lower SFW valve temperatures	80
Figure 113: TP8 OBA Level 1 temperatures	81
Figure 114: TP8 Thermal shields temperatures	81
Figure 115: TP8 CVV temperatures	82
Figure 116: TP8 Telescope dummy temperatures	82
Figure 117: TP8 mass flow rate	83
Figure 118: TP8 HTT contents	83
Figure 119: TP8 valve states	84
Figure 120: TP8 SCOE heater powers	84
Figure 121: TP8 TDH heater powers on CVV and radiators	85
Figure 122: TP8 TDH heater powers on LOU housing	85
Figure 123: TP8 TDH total heater power	86
Figure 124: TP8 LSS shroud and external CVV minimum temperatures	86
Figure 125: TP8 LSS pressure	87
Figure 126: TP8 Infrared rig temperatures	87
Figure 127: TP8 TTAP temperatures	88
Figure 128: Typical interpolation error in temperature conversion for PT1000 sensors	91
Figure 129: Integrated mass flow rate and level probe measurements	99

List of Tables

Table 1: Overall TB/TV test timeline (Test Conductor Data Sheet)	11
Table 2: Temperature sensor anomalies	89
Table 3: NCRs raised during the TB/TV test.....	92
Table 4: HTT heat load measurements during TB/TV test	95
Table 5: Thermal environment during heat load measurements	96
Table 6: Measured inputs for HTT heat load calculation	97
Table 7: Comparison of HTT heat load measurements with predictions	97
Table 8: DLCM measurements overview	98
Table 9: Pressure drop measurements overview.....	99
Table 10: TDH data files.....	108
Table 11: SCOE data files.....	108

1 Overview

The H-EPLM STM TB/TV test was performed in the period from 08.10.2005 to 09.11.2005 at the LSS facility in Noordwijk, NL.

This document gives an overview of the tests performed and shall be used as input to the test evaluation and TMM correlation activities. In chapter 3, the measurements performed during the TB/TV test are summarized. Chapter 4 contains a listing of individual measurement events. The filled in test procedure, test log book, procedure variation sheets (PVS) and operation request sheets (ORS) are given in the annex.

The as-run timeline of the test is described in the test conductor data sheet, see Table 1. The 48 hrs contingency included in the planning for TP5 was not needed, and the external equilibrium in TP7 was reached significantly faster than expected due to the boost heating performed with the CVV test heaters. The warm-up of the S/C in TP8 took more time than expected due to the limitation of applicable test heater power caused by unexpectedly high test harness temperatures. Additional HTT heat load measurements were performed in the frame of PVS 21. The actual test duration compares very well to the estimated duration.

Table 1: Overall TB/TV test timeline (Test Conductor Data Sheet)

H-EPLM STM TB/TV Test			
Test Phase	Estimated Duration (hrs)	Actual	
		Date & Time of TP start (UTC)	Duration (hrs)
TP0: Initial phase	-	-	-
TP1: Launch Autonomy	79	08.10.2005 11:00	74.3
TP2: LEOP	123	11.10.2005 13:20	114.3
TP3: Rapid Cool-down	99	16.10.2005 07:40	128.0
TP4: TV1	50	21.10.2005 15:40	48.9
TP5: TB1	183	23.10.2005 16:37	146.6
TP6: TV2	49	29.10.2005 19:15	59.5
TP7: TB2	103	01.11.2005 06:45	70.3
PVS 21 tests	32 (0) *)	04.11.2005 05:00	39.0 (0) *)
TP8: Recovery to ambient	40	05.11.2005 20:00	82.5
Test end	-	09.11.2005 06:30	-
Total Test Time	758 (726) *)		763.5 (724.5) *)

*) Values in parentheses don't include PVS 21 estimated / actual durations

2 Documentation

2.1 Applicable Documents

- [AD1] Integrated Test Procedure for H-EPLM STM TB/TV Test, HP-2-ASED-TP-0056 Iss. 1.1
[AD2] Instrumentation Plan for Thermal Testing of H-EPLM STM, HP-2-ASED-PL-0042

2.2 Reference Documents

- [RD1] Test Prediction for H-EPLM STM TB/TV Test, HP-2-ASED-TN-0126
[RD2] HOT Evacuation Test, HP-2-ASED-SD-0052
[RD3] PPS Functional Check (via nozzles, without tilting), HP-2-ASED-SD-0054
[RD4] TRR for HOT Evacuation Test, HP-2-ASED-MN-1065
[RD5] TRR for the PPS functional test, HP-2-ASED-MN-1070
[RD6] Delta TRR for PPS Performance And Ventline Pressure Drop Test In Combination With HOT Evacuation Test II, HP-2-ASED-MN-1072
[RD7] PTR for HOT evacuation test, HP-2-ASED-MN-1069
[RD8] 2nd HOT evacuation PTR, HP-2-ASED-MN-1077
[RD9] PTR for PPS functional test (w/o tilting SD-0055), HP-2-ASED-MN-1071
[RD10] PPS 2nd Ventline Pressure Test PTR, HP-2-ASED-MN-1078
[RD11] NRB on the PPS 2 Vent Line Pressure Test (HP-2-ASED-SD-0060), HP-2-ASED-MN-1076
[RD12] TRR for H-EPLM STM TB/TV Test, HP-2-ASED-MN-1074
[RD13] H-EPLM STM TB/TV TRB for TP0 - Initial Check-Out, HP-2-ASED-MN-1083
[RD14] H-EPLM STM TB/TV TRB for TP1 - Launch Autonomy, HP-2-ASED-MN-1091
[RD15] H-EPLM STM TB/TV TRB for TP2 - LEOP, HP-2-ASED-MN-1084
[RD16] H-EPLM STM TB/TV TRB for TP3 - Rapid Cool-down, HP-2-ASED-MN-1085
[RD17] H-EPLM STM TB/TV TRB for TP4 - TV1, HP-2-ASED-MN-1086
[RD18] H-EPLM STM TB/TV TRB for TP5 - TB1, HP-2-ASED-MN-1087
[RD19] H-EPLM STM TB/TV TRB for TP6 - TV2, HP-2-ASED-MN-1088
[RD20] H-EPLM STM TB/TV TRB for TP7 - TB2, HP-2-ASED-MN-1089
[RD21] H-EPLM STM TB/TV TRB for TP8 - Recovery to Ambient, HP-2-ASED-MN-1090

- [RD22] PTR for H-EPLM STM TB/TV TEST, HP-2-ASED-MN-1113
- [RD23] Herschel EPLM STM TB/TV Test LSS Facility Data Report, HP-2-ETS-RP-0001
- [RD24] Evaluation of H-EPLM STM TB/TV Test Results, HP-2-ASED-RP-0174
- [RD25] Evaluation of Instrument Thermal Interface Test Results, HP-2-ASED-RP-0180
- [RD26] Test Report of the Scientific Instrument Harness verification during TB/TV-Test, HP-2-ASED-TR-0116

3 H-EPLM STM TB / TV Test

In the following sections, the as-run test phases are described in detail, including plots of the main parameters measured. The main LSS facility and test equipment data are shown for the complete test in the following figures. Further details on the LSS parameters can be found in [RD23].

The achieved LSS temperature distribution requires an updated of the LSS TMM and GMM. Details are reported in [RD24].

A first overview of the external S/C temperatures throughout the test is given in Figure 6 and Figure 7.




Figure 1: LSS average shroud temperatures during test




Figure 2: LSS vacuum pressure during test




Figure 3: LSS gimbal stand tilt angles during test




Figure 4: Thermal Test Adapter temperatures during test




Figure 5: HSS-TCR (Infrared rig) temperatures during test




Figure 6: CVV average temperature during test




Figure 7: Telescope thermal dummy average temperature during test

3.1 TP 0 – Initial check-out

Phase duration: 08.10.2005 11:00 to 11.10.2005 13:20 (74:30 hrs)

During TP0, the spacecraft and the major part of the test equipment was installed in the LSS. The pre-TB/TV tests described in the previous section were executed during TP0.

Electrical check-outs of heaters and sensors handled by the facility Thermal Data Handling (TDH) system and by the Cryo-SCOPE have been performed to the extent possible:

- SCOPE instrumentation was checked out. 3 “suspicious” sensors have been identified (MT203, T231, MT306); no no-goes for starting the test were encountered
- TDH Instrumentation was checked out, with exception of HSS-TCR via final connections. All sensors and heaters ok.
- On HSS-TCR (direct check before integration), all heaters were found ok, 3 out of 48 TCs were suspicious.
- The IDAS system to be used for SIH check-out has been prepared, a first run has been performed and gave good results (all wires ok).
- HACS setup was checked and found ok. Final harness routing had to be done after HSS-TCR installation.

The last step of TP0 consisted in the final HTT top-up and the HOT refilling. With 97.04% filling level (average of the liquid level probe L101 and L102 readings) at a bath temperature of 1.83 K, the conditions reached within the HTT were well within the specified range. At a cold 100% HTT volume of 2367 l and with the He density at 1.83 K, the total He mass in the HTT was 334.1 kg.




Figure 8: TPO HTT temperatures




Figure 9: TPO Tank filling levels




Figure 10: TP0 Thermal shield temperatures

3.2 TP 1 – Launch Autonomy

The TB/TV test was started on 08.10.2005 at 11:00 (UTC) after having reached the nominal initial conditions in the HTT and HOT. Removal of the CVSE and the LSS scaffolding was performed in the first part of TP 1.

A unexpectedly large slope of the HTT temperature was detected on 09.10.2005, a quick glance comparison to predictions indicated a factor of ~4 on the HTT heat load. Procedure variations as described below were implemented with the goal to reduce the impact on the test progress. Due to these changes, the originally planned timeline for TP 1 was changed from 51 hrs with mass flow followed by 28 hrs without to 56 hrs with and 19 hrs without cooling of the shields.

The tilting verification was performed on the 10.10.2005 between 13:25 and 13:55, when the S/C was tilted to up to +22.9°. The PPS outlet temperature dropped sharply when the PPS was immersed in the HTT liquid at 2.7° tilt angle. The remaining clearance between a hoisting bracket of the HSS-TCR and the LSS wall at 22.9° tilt angle was ~ 50 mm. Afterwards, the LSS was closed on 10.10.2005 at 17:00.

The heater H501 was operated under control of a script running on the SCOE which commanded a thermostatic on / off switching at 286 K / 299 K reading of the T502 control sensor, see Figure 16.




Figure 11: TP1 HTT and PPS temperatures




Figure 12: TP1 HOTT temperatures (note the time axis zoom)




Figure 13: TP1 Level 1 interface temperatures




Figure 14: TP1 Optical Bench Plate and Shield temperatures




Figure 15: TP1 Thermal Shields temperatures




Figure 16: TP1 external tubing temperatures




Figure 17: TP1 mass flow rate and consumed He mass (vented from HOT)




Figure 18: TP1 heater powers (only active heaters are shown)




Figure 19: TP1 electromagnetic valve states




Figure 20: TP1 LSS chamber pressure

3.2.1 Procedure Variations

- PVS 1: To investigate the cause for the high HTT heat load, several first steps were done, including the switching off of all heaters and the SCOE valve drawer. No impact was detected. Afterwards, the vent path from the HOT was changed from venting via V701 to venting via V702 and the filling port tubing to the OBA. A slight reduction of the temperature increase was found, and this venting path was kept. In addition, the impact on the HTT heat load with evacuated tubing was checked, but no significant influence was detected.
- PVS 2: HOT rapid depletion: Oscillations in tubing were suspected as possible cause for HTT heat load, therefore it was decided to perform a LHe rapid depletion from the HOT, and to evacuate the HOT immediately after the liquid depletion. The launch delay simulation was thus carried out with evacuated HOT

3.2.2 HOT evacuation sequence

The pressure measurements taken during the HOT evacuation sequence are shown in Figure 21. The low pressure sensors CVSE_002 (large nozzle inlet), CVSE_003 (large nozzle outlet) and CVSE_005 (small nozzle inlet) were connected to their respective measurement points via ~10 m long pressure pickup lines with 4 mm diameter tubes. The analogue pressure sensor P506, which has a comparatively large measurement volume, was connected in parallel to the CVSE_002 sensor. Due to this setup, the measurements taken by CVSE_002 and P506 are significantly delayed in time before the pressure at the sensor location reaches the value at the measurement point. This observation is confirmed by the excellent accordance between CVSE_002 and P506 measurements shown in Figure 21.

The correlation curve used for the P502 has to be corrected as an outcome of the calibration measurement performed in TP8, where the P502 reading was compared HTT saturated vapour pressure, and an offset of -2.97 mbar was detected at an absolute pressure of 16 mbar. The P502 measurements corrected by 2.97 mbar as shown in Figure 21 show good agreement with the CVSE_005 data (which is also slightly delayed due to the long pressure pickup line).

In measurements performed before the TB/TV test (see [RD7], [RD8]), a pressure difference of 2.3 mbar was detected between the HOT and the P502 measurement location at the end of the HOT evacuation sequence. The criterion to reach the required 15 mbar in the HOT is therefore a P502 reading of 12.7 mbar. When the corrected P502 data are used for the HOT evacuation evaluation, the measured time required to reach this pressure is 965 s (compared to an available time of ~1200 s during launch).

The evacuation of the HOT (according to PVS2) was started on 11.10.2005 at 07:57:53, 12.7 mbar were reached at 08:13:58, see Figure 21.




Figure 21: Pressures during HOT evacuation

3.3 TP 2 – Launch and Early Orbit Phase

The PPS outlet valves were opened at HTT temperature 1.937 K. Due to a problem with the LSS motion system, immersion of the PPS was delayed by approx. 100 minutes. PPS startup was performed at $T_{HTT}=1.94$ K at 2.7° tilt angle (as expected from tilt verification measurement). The start-up was successful, giving a temperature difference of ~ 36 mK at a mass flow rate of ~ 8 mg/s.

Shortly (~ 15 min) after opening of the PPS valves, an oscillation of the PPS outlet temperatures T111 and T112 with constant amplitude (~ 5 mK) was observed. Another oscillation was found on the mass flow rate. These oscillations still existed after PPS start-up. Further investigations were performed in the frame of PVS 3.

During cool-down of the CVV, the HTT upper bulkhead temperature sensor T107 showed a significant increase which is assigned to the SV121 O-ring becoming leaky (on 11.10.05 18:30, CVV temperature ~ 230 K). The safety line leading from the Filling Port I/F to the LSS flange was evacuated to ~ 21 mbar and was kept at that pressure until the end of the test.

Daily adjustments of the tilt angle have been performed. Temperature response to tilt angle variations is visible on T107 (varying distance to liquid).

SIH checks were performed every 2 hours. No problems identified.

HACS measurements were performed as planned, preliminary evaluation of results showed good correlation (\sim to prediction). During switch on, a problem with changing signs of the rotation signal was

encountered which was assessed by ASED and TERMA, see NCR 1583. No impact on STM TB/TV test.

Also in TP 2, the heat load to the HTT was considerably higher than predicted. Updated predictions with as-run initial values for the LEOP phase lead to 1.976 K peak temperature in the HTT. The difference between HTT heat load in measurement and prediction was decreasing during the LEOP phase from ~200mW at CVV ambient to ~100mW.

Additional pressure drop measurements were performed at the end of TP2 with the vent path leading via the PPS or V104 and the big or the small nozzles. The PPS behaviour during the pressure drop measurements were not understood at first, but are clarified in the meantime by an offset in the sensor calibration. The T111 and T112 measurements recorded during the TB/TV test and reported here therefore have to be corrected by a negative offset. Proper operation of the PPS was shown at the end of TP 4, see Figure 44.

The total consumed He mass during TP2 was 5.16 kg.

3.3.1 Procedure Variations

PVS 3 was defined to try to stop the oscillations by closing V105 and/or changing the venting path of the He. The T111/T112 oscillations were significantly reduced when the PPS valve V106 was opened and V103 closed, other changes in V105 and V702 states did not show an impact.

PVS 4: Evacuation of safety line due to leakage of SV121




Figure 22: TP2 HTT and PPS temperatures




Figure 23: TP2 HOT and lower SFW valves temperatures




Figure 24: TP2 Level 1 interface temperatures




Figure 25: TP2 optical bench plate and shield temperatures




Figure 26: TP2 thermal shields temperatures




Figure 27: TP2 CVV and external vent line temperatures




Figure 28: TP2 Telescope dummy temperatures




Figure 29: TP2 mass flow rate




Figure 30: TP2 HTT contents




Figure 31: TP2 valve states




Figure 32: TP2 LSS shroud temperatures during cool-down




Figure 33: TP2 Gimbal Stand tilt angle during LEOP phase

3.4 TP 3 – Rapid Cool-Down

The achievable mass flow rate via the test valve (bypassing the nozzles) was smaller than expected. The total consumed He mass in TP 3, calculated from CVSE_004 sensor integral, was 19.79 kg.

3.4.1 Procedure Variations

PVS 6: Assess impact of venting via V102 or V104 on HTT heat load, no significant impact detected.

PVS 7: HTT completely closed at end of cool-down to accelerate shields warm-up and achieve reference measurement of HTT heat load.

PVS 8: HOT forced cool-down: Opening all HOT valves did not have significant impact on HOT cool-down rate

PVS 9: SCOE powered off for 1 hour to exclude SCOE failure as reason for HTT heat load. No impact.

PVS 10: PPS start-up and nozzle switching tests: Detection of sfHe film covering the HTT upper B/H. Unclear behavior of PPS and small mass flow rate leads to decision to vent through V106 during TP4




Figure 34: TP3 HTT temperatures




Figure 35: TP3 HOT and lower SFW valve temperatures




Figure 36: TP3 OBA Level 1 temperatures




Figure 37: TP3 Thermal shields temperatures




Figure 38: TP3 CVV temperatures




Figure 39: TP3 Telescope dummy temperatures




Figure 40: TP3 mass flow rate




Figure 41: TP3 HTT contents




Figure 42: TP3 valve states

3.5 TP 4 – TV Phase 1

The MTD heaters were operated as planned during the TV phase 1, and sufficiently stable conditions have been reached within the predicted time frames.

Without electrical dissipations, the vent line temperatures between sensors T234 and T235/T236 increases by 1.3 K at 2.23 mg/s mass flow, indicating a parasitic heat load of ~15mW.

During TP4, the HTT temperature increased from 1.713K to 1.738K, i.e. 14.4mK/day or ~160 mW total heat load (expected increase ~0K/day).

The He consumption during TP4 was 0.427 kg.

Evaluation of instrument interfaces is reported in [RD25].




Figure 43: TP4 HTT temperatures




Figure 44: TP4 PPS operation and switching to 2mg/s




Figure 45: TP4 HOT and lower SFW valve temperatures




Figure 46: TP4 Temperatures during L0 heaters operation




Figure 47: TP4 OBA Level 1 temperatures




Figure 48: TP4 OBA Level 3 temperatures during L3 heater operation




Figure 49: TP4 PACS MTD heater power




Figure 50: TP4 SPIRE MTD heater power




Figure 51: TP4 HIFI MTD heater power




Figure 52: TP4 JFET MTD heater power




Figure 53: TP4 Thermal shields temperatures




Figure 54: TP4 CVV temperatures




Figure 55: TP4 Telescope dummy temperatures




Figure 56: TP4 mass flow rate




Figure 57: TP4 HTT contents




Figure 58: TP4 valve states

3.5.1 Procedure Variations

PVS 11: L0 MTD heaters operated in 2 power steps each, see Figure 46.

PVS 12: Simulation of PPS switching from big to small nozzles, PPS operation confirmed, see Figure 44. Measurement of pressure drop via V104 and small nozzles.

3.6 TP 5 – TB Phase 1

The balance phase 1 (TP5) procedure was redefined during the TP4 TRB (see HP-2-ASED-MN-1086). Due to the high HTT heat load, a temperature drift of the HTT is accepted during the TB1 phase, and the mass flow rate was regularly re-adjusted to 4.5mg/s. This approach is reflected in PVS 13. On the 28.10.2005, the decision was made to make no further corrections of the mass flow rate and to let it drift until the end of the phase.

Without obvious cause, the L1 temperatures started to rise sharply against their previous trend at 17:33 on 23.10.2005 (a few minutes after the HTT liquid level probes had been read out). At this time, the temperature in the middle of the L1 OBHCL (T235) began to oscillate, see Figure 62. The reason for this behaviour is unclear; a change in the heat transfer from gas to wall is considered a possible candidate.

The HOT outlet valve V105 was closed at 12:25 on 24.10.2005. At the same time, a further increase in the OBHCL L1 temperatures was observed. Reason is unclear.

Needle valve adjustments were performed regularly. A high sensitivity of the mass flow rate even to very small changes of the needle valve (NV) was observed. On 26.10.2005 at 20:20, the mass flow increased after closing the NV by 0.02 turns. In order to reduce the sensitivity of the NV, the TVQM3 was closed and the NV was re-adjusted to come back to ~4.5 mg/s.

The TDH temperature sensors (TCs) located on the TTAP which are used for the thermostatic heater control showed a significantly increased number of bad readings (slightly too low). The heater control was changed from thermostatic to fixed current in order to achieve stable TTAP temperatures even in case of a total failure of the TTAP TCs (all routed via the same connector). Covered by ASED NCR 1595.

Equilibrium conditions were reached as follows, see Figure 70 to Figure 74:

- CVV: 24.10.2005 23:45
- TS1: 29.10.2005 02:20 (26.10.2005 08:00, with over swing)
- TS2: 29.10.2005 15:00
- TS3: 29.10.2005 18:30; all stability criteria fulfilled.

Details on temperature gradients are shown in [RD24].

The HTT temperature drift at this time was ~4.3mK/day, HOT drift -0.61K/day, mass flow rate 4.6mg/s.

A total of 2.37 kg He were consumed during TP 5, the filling level decreased from 89.9% to 89.2%.




Figure 59: TP5 HTT temperatures




Figure 60: TP5 HOT and lower SFW valve temperatures




Figure 61: TP5 OBA Level 1 temperatures




Figure 62: TP5 OBA Level 1 temperature oscillations




Figure 63: TP5 OB plate and shield temperatures




Figure 64: TP5 Thermal shields temperatures




Figure 65: TP5 CVV temperatures




Figure 66: TP5 Telescope dummy temperatures




Figure 67: TP5 mass flow rate




Figure 68: TP5 HTT contents




Figure 69: TP5 valve states




Figure 70: TP5 Equilibrium check for HOT




Figure 71: TP5 Equilibrium check for Thermal Shield 1




Figure 72: TP5 Equilibrium check for Thermal Shield 2




Figure 73: TP5 Equilibrium check for Thermal Shield 3




Figure 74: TP5 Equilibrium check for CVV

3.6.1 Procedure Variations

PVS 13. Change of the thermal balance approach during TP5.

3.7 TP 6 – TV Phase 2

Since the beginning of the phase TP6, the temperature sensor T231 located on the L1 inlet could be read correctly due to a reconfiguration of the SCOE.

The sequence of the MTD heater operation was reversed with respect to the ITP in order to get clearer signals, see PVS 14.

The mass flow was drifting from ~4.63 to ~4.78 mg/s during TP6, no corrections were performed on the needle valve.

MTD heating operations were performed as planned. Stability was reached in shorter times than planned (due to the comparatively high mass flow rate).

No anomalies were detected during JFET heating.

When the HIFI L1 heater was switched on, a response on all L1 vent line sensors (T231-T237) was observed, with the upstream sensors going to lower temperatures than before. This behaviour repeated during all L1 heating operations, most significantly on T231 when the PACS heaters were operated. Temperature oscillations were observed on T231 and T232. To further assess the phenomenon, the SPIRE L1 heater was switched on in addition to the PACS heaters, which caused a further decrease of the T231 and also of the PACS L1 vent line sensors T232- T235. The corresponding MTD sensors reacted as expected to this decrease. An oscillation was observed on the vent line temperatures (e.g. T231), which stopped when the SPIRE heater was switched on in addition, and the temperatures had reached a lower level. Individual temperature peaks, reaching about the previous level, simultaneously occurred on the L1 sensors without an obvious cause. The HIFI L1 heater was switched on in addition, but this showed no further impact. HIFI and SPIRE L1 heaters were switched off again. These changes in the heating sequence are reflected in PVS 16.

After the switch-off of the HIFI and SPIRE heaters, the downstream temperature decreased as expected. About 1 hr later, the T231 temperature suddenly increased by ~0.34 K, and a significant (~250 mK peak to peak) temperature oscillation started which was damped during ~8 min to ~25 mK. All other L1 vent line sensors reacted less sharply at the same time. After ~1 hour, the level before switching on SPIRE had been reached, which indicates a stable operation point.

From this status, the V105 was opened to check a possible impact on the L1 temperatures. The reaction was a sharp decrease in L1 temperature, which can be explained by an increased mass flow from the HTT via OBA and shields to the HOT which had cooled down from 26.4 K to 21.3 K while it was closed. After this peak, the temperatures settled to values as achieved after SPIRE heating (i.e. before the unexplained rise). These valve switching operations are covered by PVS 15.

At the end of TP6, the DLCMs were operated in two steps:

- DLCM heaters operated “by hand” 20W for 20sec, resulting in HTT temperature increase by ~0.5mK (as expected); no impact on L1 temperatures (see PVS 17).
- Normal DLCM operation performed

A SCOE fatal error (assigned to operator error) occurred. Therefore a restart of the SCOE application and generation of new data files was necessary and the transition to TP7 in data handling was performed immediately. No other impact was observed.




Figure 75: TP6 HTT temperatures




Figure 76: TP6 HOT and lower SFW valve temperatures




Figure 77: TP6 OBA Level 1 temperatures




Figure 78: TP6 OBA Level 3 temperatures




Figure 79: TP6 MTD heater power




Figure 80: TP6 Thermal shields temperatures




Figure 81: TP6 Telescope dummy temperatures




Figure 82: TP6 mass flow rate




Figure 83: TP6 HTT contents




Figure 84: TP6 valve states

3.7.1 Procedure Variations

- PVS 14 The sequence in which the MTD heaters are to be heated has been reversed in order to heat the most downstream locations first, and get a clearer response on the upstream heating afterwards.
- PVS 15 Check different valve switching configurations and impact on L1 temperatures
- PVS 16 Operate SPIRE and HIFI L1 heaters in addition to check impact on L1 temperatures
- PVS 17: Operate the DLCMs, first “by hand” in standard SCOE mode and then automatically




Figure 85: TP6 DLCM operation on 31.10.2005, 4 sec time resolution




Figure 86: TP6 DLCM temperatures during operations on 31.10.2005




Figure 87: TP6 DLCM heater power on 31.10.2005

3.8 TP 7 – TB Phase 2

Before the beginning of the planned TP7 operations, the following activities were performed:

- Verification of correct PPS operation and impact on L1 temperatures (see PVS 18). The PPS was kept operating throughout TB2 phase to measure differences wrt TB1 phase.
- LOU MTD heater switched to 7W, additional boost heating with TDH test heaters (2x20W) to raise LOU temperature by 28 K (as predicted). Heating performed before change of temperature set point for IR Rig, see PVS 19.

The thermal balance phase TP7 was performed as planned for the external equilibrium, TTAP temperature was held constant at 273 K while the IR Rig was heated to 293 K. In order to accelerate the CVV warm-up to the expected steady-state conditions, the CVV test heaters were operated at 8% of the installed power for ~35 minutes and switched off afterwards (covered by PVS 20). After thermalization, the CVV temperatures were within the required equilibrium conditions of 0.29 K/day since 03.11.2005 21:10.

For the cryostat internal parts, a second point with stable conditions as been reached during the second balance phase (with exception of 0.27 K/day on TS1 vs. 0.19 K/day required for TP5) which was not planned in the ITP.

At the end of the stabilization phase, additional tests were performed to acquire more information on the HTT heat load cause. These tests are described in PVS21 to PVS24 as described below.




Figure 88: TP7 HTT temperatures




Figure 89: TP7 HOT and lower SFW valve temperatures




Figure 90: TP7 OBA Level 1 temperatures




Figure 91: TP7 heater powers (only active heaters are shown)




Figure 92: TP7 Thermal shields temperatures




Figure 93: TP7 CVV temperatures




Figure 94: TP7 Telescope dummy temperatures




Figure 95: TP7 TTAP temperatures




Figure 96: TP7 HSS-TCR (infrared rig) temperatures




Figure 97: TP7 mass flow rate




Figure 98: TP7 HTT contents




Figure 99: TP7 valve states




Figure 100: TP7 Equilibrium check for CVV




Figure 101: TP7 Equilibrium check for HOT




Figure 102: TP7 Equilibrium check for OBP




Figure 103: TP7 Equilibrium check for Thermal Shield 1




Figure 104: TP7 Equilibrium check for Thermal Shield 2




Figure 105: TP7 Equilibrium check for Thermal Shield 3

3.8.1 Procedure Variations

PVS 18 Verification of correct PPS operation and check of impact on L1 temperatures: V103 opened, drop in T231 observed. V104 closed, immediate dT over PPS shows correct operation. T231 decreases to 1.885 K, downstream sensors follow. PACS L1 heaters switched on to 3x10mW, all L1 sensors increase and show "normal" behaviour. S/C tilted to 16°, at 13° T111/112 drop sharply, mass flow increases to 6mg/s before adjustment with needle valve. The PPS was kept operating throughout TB2 phase to measure differences wrt TB1 phase




Figure 106: TP7 HTT and PPS temperatures during PVS 18




Figure 107: TP7 Level 1 temperatures during PVS 18

PVS 19 Start LOU heating before CVV heat-up with the goal to detect a possible impact on OBA temperatures. No measurable impact was detected.

PVS 20 Boost heating of CVV, to accelerate transition to external steady-state

PVS 21 Additional heat load tests at end of TP7. L1 temperatures were checked for oscillations using an oscilloscope. To connect the oscilloscope, the SCOE connector J02 had to be disconnected.

1. Check of PPS valve configuration impact on Level 1 inlet temperature (T231)
2. Check of HOT valve configuration impact on Level 1 inlet temperature (T231).
3. Check impact of pumps on L1 oscillations (no impact observed)
4. Check impact of HTT venting path on HTT heat load
5. Repeat reference test with closed HTT and evacuated helium tubing

PVS 22 Additional L0 heating test, performed during PVS21 to check whether the sfHe film covering the HTT upper bulkhead can be destroyed by heating of the L0 interfaces

PVS 23 HTT heat load measurement with L0 heaters operating, performed during PVS22 to check the HTT heat load without sfHe film on the HTT upper bulkhead

PVS 24 PACS and SPIRE L1 heaters simultaneous operation, performed during PVS21 to check the impact of additional downstream heating on the L1 inlet temperature




Figure 108: TP7 Level 1 temperatures during PVS 21 valve switching (steps 1 & 2)




Figure 109: TP7 HTT heat load measurements during PVS 21 (step 4 & 5) and PVS 22-23




Figure 110: TP7 Level 1 temperatures during PVS 24

3.9 TP 8 – Recovery to Ambient

Since it was decided during the test that the HTT should be kept in superfluid conditions for additional tests to be performed after the TB/TV test, the configuration of the He subsystem during TP8 was changed to achieve high mass flow rates (V102 and V104 open, TVQM3 open, all external LHVs and pump inlet valves open). Covered by PVS 25.

Warm-up of the S/C took longer than predicted due to unexpectedly high temperatures on the test heater harness. The maximum temperature was limited to 125°C in order to avoid outgassing. The TDH test heater power had therefore to be reduced throughout the phase. ASED NCR 1697.

To accelerate the warm-up, the minimum temperature difference between the coldest CVV structure element (including LOU and LOR) and the LSS shrouds was reduced from -10K to 0K.

When the CVV had reached 200K, the CVV temperature was kept (roughly) constant, and a heat load of 192 mW on the HTT was measured without mass flow (covered by PVS 25)

Two heater circuits failed near the end of the phase, numbers 5 and 35 (foil heaters on CVV upper and lower bulkhead). ASED NCR was raised.

The temperature of the shrouds were raised to ambient when the CVV/LOU/LOR minimum temperature had reached 0°C. For the PFM, the end of the warm-up sequence shall be changed in order to keep the S/C warmer than the shrouds up to ambient conditions (AI AAS-F).

During the repressurization of the chamber, dry Nitrogen was inserted and a pressure of ~90mbar was held constant in order to check the integrity of the cryostat vacuum, and to warm up the telescope by convection (assisted by heating of the CVV upper bulkhead and the IR rig), covered by PVS 27.

With the CVV and external tubing at ambient temperature, the pump inlet valves were closed and the pressure sensor P502 reading (13.75 mbar) was compared to the SVP of the HTT (16.72 mbar) to get an additional reference point for the calibration, indicating an offset of -2.97 mbar at 16 mbar, PVS 28.

HTT contents at end of TP8 was 87.5% (LLP measurement).

The HACS measurements are out of range with CVV at ambient temperature as expected.

When the safety line was to be repressurized, it was noticed that the SV121 is not closed tightly, NC1698

The overall duration of the Recovery phase until opening of the chamber was 82.5 hrs vs. 40 hrs expected.




Figure 111: TP8 HTT temperatures




Figure 112: TP8 HOT and lower SFW valve temperatures




Figure 113: TP8 OBA Level 1 temperatures




Figure 114: TP8 Thermal shields temperatures




Figure 115: TP8 CVV temperatures




Figure 116: TP8 Telescope dummy temperatures




Figure 117: TP8 mass flow rate




Figure 118: TP8 HTT contents




Figure 119: TP8 valve states




Figure 120: TP8 SCOE heater powers




Figure 121: TP8 TDH heater powers on CVV and radiators




Figure 122: TP8 TDH heater powers on LOU housing




Figure 123: TP8 TDH total heater power




Figure 124: TP8 LSS shroud and external CVV minimum temperatures




Figure 125: TP8 LSS pressure




Figure 126: TP8 Infrared rig temperatures




Figure 127: TP8 TTAP temperatures

3.9.1 Procedure Variations

- PVS 25 HTT heat load measurement at 200K CVV temperature: performed with closed HTT and subcooled thermal shields
- PVS 26 Hold at 100mbar LSS pressure: This hold was introduced to check for a possible major CVV leakage during LSS repressurization before the LSS is flooded with ambient (moist) air.
- PVS 27 Reduction of LSS shroud – CVV temperature difference: To accelerate the S/C warm-up, the maximum allowed LSS shroud temperature was increased to the CVV structure minimum temperature. This restriction was kept as long as the CVV structure minimum was below 0°C.
- PVS 28 Reference measurement for P502 calibration and HTT heat load: With the CVV at 293K, the pump inlet valves were closed and stable reading of the P502 was achieved, giving a reference point for the sensor calibration by comparison to the HTT saturated vapour pressure. At the same time the HTT heat load (without mass flow) was determined.
- PVS 29: The repressurization of the safety line was performed only after chamber pressurization (since the SV121 safety plug was not tight).

4 Instrumentation and Sensor Anomalies

4.1 Instrumentation

The instrumentation as used during the test is reflected in the pictures given in the annex. For further details, refer to [AD2].

4.2 Anomalies

Note that sensor engineering values are set to +/- 999.99 if the raw value acquired by the SCOE is out of the calibrated range for the respective sensor.

4.2.1 Temperature Sensors

Anomalies have been observed during the TB/TV test for the temperature sensors listed in the following Table 2: All major anomalies are traced in NCR 1595.

Table 2: Temperature sensor anomalies

Sensor acronym	Sensor location	Status
MT203	TH-SPIRE-3, cooler evap L0	offset
T111	PPS	values > 4.3 K useless (invalid part of calibration curve up to 300 K implemented at beginning of test for C100 sensor)
T112	PPS	values > 4.3 K useless (invalid part of calibration curve up to 300 K implemented at beginning of test for C100 sensor)
T231	L1 ventline	channel connection corrected @ start of TP 6 (see NCR 1649)
T339	Telescope	not connected
T501	External Ventline	Failed during TP1 (11.10.2005)
T652	Cryostat baffle	not connected, NCR 1595 issued
T901	CVV; -z side, top	temporary noise/oscillation
T903	CVV; -z side, bottom	failed on 10.10.05, 8:35
1005	CVV upper Cyl +Z	temporary noise/oscillation
1103	CVV upper Cyl -Y-Z	temporary noise/oscillation
1107	LOU Radiator mid -Z	temporary noise/oscillation
2011	lower -Y radiator	temporary noise/oscillation
2111	lower -Z radiator	temporary noise/oscillation
2201	upper +Y radiator	temporary noise/oscillation
2113, 2213	lower -Z radiator, lower +Y	locations mixed up, noise

Sensor acronym	Sensor location	Status
	radiator	
2413	LOU Waveguide -Z near mid bracket	temporary noise/oscillation
2602	Harness profile 3800 -Z bottom	temporary noise/oscillation
2632	Harness profile 2900 -Y-Z bottom	temporary noise/oscillation
3263	PLM/SVM strut 26 (TMM 23) +Z bottom	temporary noise/oscillation
8301, 8511, 8312	HSS Thermal Control rig upper +Y	temporary noise/oscillation/ offset
8303	HSS Thermal Control rig upper -Y	temporary noise/oscillation
9301-9308	TTAP	temporary noise/oscillation
2612	Harness profile 4041	no data/not working
1001	CVV	noise
1003	CVV	noise
1100	CVV	noise
2004	-Y radiator	noise
2104	-Z radiator	noise
2202	CVV +Y radiator	noise
2203	CVV +Y radiator	noise
2204	CVV +Y radiator	noise

PT1000 calibration

In general, the conversion of the Pt1000 raw values (voltages) to the engineering data (temperatures) is implemented in the SCOE using linear interpolation of the calibration curves. The sampling points for the linear interpolation have been selected in comparatively large steps for temperatures between 20 K and 70 K as indicated by the vertical blue lines in Figure 128. Similar sampling points have been used for all PT1000 sensors with dedicated calibration, whereas the standard PT1000 calibration is used with significantly smaller sampling steps for the valve sensors (e.g. VT701). Due to the logarithmic behaviour of the T(R) relation for Pt1000 sensors, an error is induced by the large sampling point distance for the specifically calibrated Pt1000 sensors. Figure 128 shows as a red line the difference between the temperature values calculated for given resistance values based on the (VT701) standard calibration curve and the temperatures calculated for the same resistances based on the (T701) dedicated calibration curve. While an overall deviation between the two calibrations is expected (e.g. black curve), individual peaks appear between the interpolation sampling points for the T701 (indicated by vertical blue lines). These peaks are directly caused by the linear interpolation approach in the SCOE in combination with large temperature steps in the sampling points. A deviation of up to 0.8 K is therefore expected at 27 K, 0.4 K at 37 K, and 0.5 K at 53 K (as indicated by the difference between the black and red curves). This effect is visible as "sharp" bends in the T701 (and other Pt1000) measurements e.g. in Figure 35 on page 14.




Figure 128: Typical interpolation error in temperature conversion for PT1000 sensors

The following Pt1000 sensors are not affected by this error (since a standard calibration curve with sufficiently small sampling point distance is used):

- MT107, MT108, MT109, MT110, MT213, MT252, MT255, MT315,
- T311, T312, T313, T314, T315, T316, T331, T332, T333, T334, T335, T336, T337, T338, T339, T340, T341, T342, T502, T507, T651, T652,
- VT102, VT103, VT104, VT105, VT106, VT701, VT702

4.2.2 Pressure Sensors

The original calibration data of the low pressure sensor P502 reading the pressure near the inlet to the small nozzles on the external vent line have been re-checked at the end of the TB/TV test (during TP8, time stamp 08.11.2005 12:51 UTC), and an offset of -2.97 mbar has been observed at an absolute value of 16.7 mbar. The pressure reference for this cross check was the saturated vapour pressure of the HTT, the uncertainty of this reference is ± 0.35 mbar (for a calibration error of ± 6 mK of the DLCM sensors). This error has not been corrected for the pressure sensor readings shown in the current report. To calculate actual pressure values, the offset of 2.97 mbar has to be added to the P502 readings as given here.

5 Non-Conformances

The NCRs listed below were raised during the STM TB/TV test:

Table 3: NCRs raised during the TB/TV test

NCR Nr	Item Identification	NCR Title	NRB	I.CI ass	C.CI ass	Disposition	Status
HP-120000-ASED-NC-1607	- P-120000 HERSCHEL EPLM	STM-TV: Hick-up in He S/S	INT	Maj		As is	Open
HP-120000-ASED-NC-1609	- 121000 PLM	STM-TV: High Heat Load to HTT after Rapid Cool Down Phase TP3	CUST 1	Maj	Maj	Rework	Open
HP-120000-ASED-NC-1614	- 121000 PLM	STM-TV: SPIRE-L1-H1/2 heaters show no temperature response	INT	Min	Min	Modify	Open
HP-121000-ASED-NC-1553	- 121000 PLM	STM-TV: PPS and ventline pressure drop test failed	CUST 1	Maj		Rework	Open
HP-121000-ASED-NC-1568	- 121000 PLM	STM-TV: HTT temp. increase too high, launch autonomy not succ. completed	CUST 1	Maj	Maj	Rework	Open
HP-121000-ASED-NC-1595	- 121000 PLM	STM-TV: Anomalies observed during STM TB/TV Test	NO				Open
HP-121000-ASED-NC-1623	- 121000 PLM	STM-TV: PPS startup problems at end of TP3	CUST 1	Maj	Maj	Rework	Open
HP-121000-ASED-NC-1697	- 121000 PLM	STM-TV: CVV test heaters could not be operated at maximum power	INT	Min	Min	Rework	Open
HP-121000-ASED-NC-1698	- 121000 PLM	STM-TV: SV 121 leaky under cold conditions and at end of STM TB/TV test	CUST 1	Maj	Maj	As is	Closed

NCR Nr	Item Identification	NCR Title	NRB	I.CI ass	C.CI ass	Disposition	Status
HP-142220-ASED-NC-1616	- 142200 EPLM EGSE	STM-TV: SPIRE MTD heater power not correctly monitored by PFM Cryo SCOE	INT	Min	Min	Rework	Open
HP-142410-ASED-NC-1583	- 142410 LOU Alignment Camera	STM-TV: Measurement problems detected during HACS operation	INT	Maj		Rework	Open

6 Overview of Measurement Events

6.1 HTT heat load

In addition to the planned test phases, specific HTT heat load measurements have been performed as listed in Table 4. All of these measurements have been performed in transient conditions, i.e. the temperature drift of the HTT contents has been considered in the heat load calculation as well as the heat of vaporization and the heat taken up in the He gas in the ullage volume (which is very small throughout the test). The main parameters of the thermal environment of the HTT during these tests is described in Table 5. Further details can be found in the test description given in chapter 3, using the test phase and time stamp as given in Table 4. The measured inputs used for the heat load calculation are summarized in Table 6. For the calculation of the ullage heat, the upper HTT bulkhead temperature measurement T107 is used where appropriate. For comparison, specific snapshots of the transient TMM predictions with similar thermal environment as the measurements are gathered in Table 7.

The objectives and first results of the individual measurements were as follows:

- No 1: First calculation of the HTT heat load during launch autonomy under nominal conditions to assess the HTT heat load due to the high observed HTT temperature drift. A HTT heat load of ~450 mW was measured, compared to an expected value of ~83 mW.
- No 2: Trying to reduce the HTT heat load in order to reach nominal conditions for launch simulation, the vent path from the HOT was changed to venting via the HOT inlet valve V702 and thus via the Filling Port to the OBA. A significant reduction of the HTT heat load was observed.
- No 3: The mass flow was stopped and the helium system tubing (HST) was evacuated to a pressure below 1 mbar to assess whether oscillations in the He gas can be excluded from the possible heat load causes. The HTT heat load was reduced compared to the nominal vent path, but was higher than for the Filling Port vent path.
- No 4: Venting via the HTT inlet (V102) and outlet (V104) valves to reduce the heat load and achieve the highest possible mass flow rates for subcooling the thermal shields, this measurement is used for comparison to measurement No 5.
- No 5: With the coldest possible environment (Thermal Shields 1 TS1 temperature sensors out of measurement range, estimated temperature ~6K), the HTT was closed and the tubing evacuated to get an extreme reference case for the heat load.
- No 6: Venting via the passive phase separator (PPS) as for orbit configuration (but with the redundant PPS valve V103 closed) and close to nominal orbit mass flow rate, a heat load of ~173 mW was measured compared to 53 mW predicted.
- No 7: Venting via the HTT outlet valve for ground operations with increased mass flow rate results in smaller HTT heat load
- No 8: Very similar to No 7 with similar heat load result
- No 9: Vent path changed to PPS and V103, no significant impact on heat load
- No 10: Reference measurement for PVS21 tests, venting via V104 with S/C tilt angle 16°

- No 11: Vent path switched to V102 (i.e. via the Filling Port to the OBA). Significant reduction wrt No 10.
- No 12: Conditions similar to No 11 but without mass flow and with evacuated HST. The measured HTT heat load is between the V102 venting and the V104 venting cases (No 10 and 11). The shield temperatures rise throughout No 12 – No 14.
- No 13: Conditions as for No 12 but with He gas at HTT vapour pressure in HST, no mass flow. HTT heat load is similar to the V104 venting case (No 10).
- No 14: Repetition of No 12 with higher shield temperatures in order to decide whether a change in the HTT heat load as seen from No 12 to No 13 is caused by the temperature change of the HTT environment alone or by the evacuation of the HST. Measured heat load is higher than for No 12 and 13. The evaluation does not show a significant impact of the HST pressure.
- No 15: HTT heat load measurement performed during the S/C warm-up at the end of the TB/TV test. The CVV temperature was kept approximately constant at ~200 K, and the HTT was closed, HST evacuated during the measurement. The measured heat load is ~200 mW, while ~77 mW were expected from the predictions for a similar CVV but even higher thermal shield temperatures.
- No 16: With the CVV at ambient temperature and closed HTT, but with He gas in the tubing, the measured heat load is ~580 mW. With similar shield temperatures but higher CVV temperature, a heat load of 364 mW was expected from the transient TMM predictions.

Table 4: HTT heat load measurements during TB/TV test

No	Timestamp	Phase	Vent path on HTT	HTT temp K	mass flow mg/s	Total heat load mW	Remarks
1	09.10.2005 11:00	TP1	V701	1.871	48 (HOT)	452	LA, venting from HOT
2	09.10.2005 15:00	TP1	V702	1.876	48 (HOT)	236	LA, venting from HOT via V702
3	10.10.2005 12:30	TP1	none	1.896	0	376	LA, no mass flow, tubing evacuated
4	20.10.2005 14:00	TP3	V104 & V102	1.699	23.10	215	
5	20.10.2005 15:05	TP3	none	1.699	0.00	150	HST evacuated
6	22.10.2005 12:00	TP4	V106	1.725	2.27	173	Venting via PPS
7	29.10.2005	TP5	V104	1.777	4.60	147	TB1 phase

No	Timestamp	Phase	Vent path on HTT	HTT temp K	mass flow mg/s	Total heat load mW	Remarks
	10:00						
8	31.10.2005 22:00	TP6	V104	1.791	4.97	152	
9	01.11.2005 03:30	TP6	V103	1.792	4.95	140	
10	05.11.2005 06:00	TP7	V104	1.804	5.42	141	
11	05.11.2005 11:20	TP7	V102	1.804	5.35	75	tilted and vertical, no difference
12	05.11.2005 15:15	TP7	none	1.804	0	115	HST evacuated
13	05.11.2005 17:30	TP7	none	1.805	0	138	17mbar in HST
14	05.11.2005 19:00	TP7	none	1.806	0	145	HST evacuated
15	06.11.2005 11:10	TP8	none	1.791	0	197	HST evacuated
16	08.11.2005 13:30	TP8	none	1.807	0	580	HTT vapour pressure in HST, CVV at RT

Table 5: Thermal environment during heat load measurements

No	T107 K	HOT K	OBP K	TS1 K	TS2 K	TS3 K	CVV K
1		4.4	8.5	24.3	80.9	139.9	292.2
2		4.4	22.6	34.7	83.3	142.8	292.4
3		4.3	18.8	45.7	102.0	164.1	292.2
4	1.694	34.9	3.0	~6	12.1	24.1	97.9
5		34.7	6.2	16.6	16.5	28.3	97.9
6		29.6	13.2	34.9	41.7	57.1	99.5
7	1.771	21.8	9.5	34.6	51.8	71.1	101.2
8	1.815	21.0	9.7	34.3	52.0	71.6	101.1
9	1.793	20.9	8.5	34.0	52.0	71.6	101.1
10	1.829	19.3	8.1	30.8	50.4	71.5	103.2

No	T107 K	HOT K	OBP K	TS1 K	TS2 K	TS3 K	CVV K
11	1.828	19.2	14.0	30.9	50.3	71.4	103.2
12		19.1	15.8	32.8	50.3	71.5	103.2
13		19.2	17.0	34.8	50.8	72.0	103.3
14		19.1	17.6	35.9	51.2	72.2	103.3
15		18.5	12.4	31.0	46.0	75.5	196.8
16		28.0	36.5	68.9	106.8	154.0	295.0

Table 6: Measured inputs for HTT heat load calculation

No	HTT temp K	HTT drift mK/day	mass flow mg/s	HTT contents kg	Cp gas [J/Kg-K]	Latent Heat [J/Kg]	Cp liquid [J/Kg-K]	Evapo- rization mW	ullage mW	T drift mW
1	1.871	32.54	0	334.0	3591	23058	5875	0.0	0.0	451.7
2	1.876	16.80	0	334.0	3641	23061	5879	0.0	0.0	236.5
3	1.896	25.25	0	334.1	3847	23073	5895	0.0	0.0	375.6
4	1.699	-39.69	23.10	309.6	2186	22787	5736	526.4	0.0	-310.9
5	1.699	19.20	0.00	309.6	2186	22787	5736	0.0	0.0	150.4
6	1.725	14.34	2.27	309.7	2363	22843	5757	51.9	0.0	121.4
7	1.777	4.26	4.60	307.1	2750	22941	5799	105.6	0.0	41.6
8	1.791	3.70	4.97	306.3	2866	22964	5830	114.1	0.8	37.6
9	1.792	2.59	4.95	306.3	2871	22965	5812	113.7	0.2	26.3
10	1.804	1.52	5.42	304.2	2971	22983	5842	124.6	1.0	15.9
11	1.804	-4.67	5.35	304.1	2971	22983	5841	123.0	0.9	-48.8
12	1.804	10.98	0	304.0	2967	22982	5821	0.0	0.0	114.7
13	1.805	13.14	0	304.0	2976	22984	5822	0.0	0.0	137.6
14	1.806	13.81	0	304.0	2984	22985	5823	0.0	0.0	145.0
15	1.791	19.57	0	303.1	2864	22963	5811	0.0	0.0	196.6
16	1.807	55.44	0	301.5	2999	22987	5824	0.0	0.0	580.3

Table 7: Comparison of HTT heat load measurements with predictions

No		vent path	HTT [K]	HTT drift [mK/d]	mdot [mg/s]	HOT [K]	OBP [K]	TS1 [K]	TS2 [K]	TS3 [K]	CVV [K]	heat load [mW]
	Predicted	V701	1.920	5.2	48 (HOT)	4.2	11.3	22.6	62.2	146.8	293.0	83
1	Measured	V701	1.871	32.5	48 (HOT)	4.4	8.5	24.3	80.9	139.9	292.2	452

No		vent path	HTT [K]	HTT drift [mK/d]	mdot [mg/s]	HOT [K]	OBP [K]	TS1 [K]	TS2 [K]	TS3 [K]	CVV [K]	heat load [mW]
	Predicted		1.699	0.2	2.3	30.9	10.5	34.8	40.1	57.7	99.1	53
6	Measured	V106	1.725	14.3	2.3	29.6	13.2	34.9	41.7	57.1	99.5	173
	Predicted		1.686	10.2	0.0	18.9	17.9	41.5	52.5	75.2	189.8	77
15	Measured	none	1.791	19.6	0.0	18.5	12.4	31.0	46.0	75.5	196.8	197
	Predicted		1.715	44.0	0.0	23.9	37.9	69.7	91.7	156.2	322.4	364
16	Measured	none	1.807	55.4	0.0	28.0	36.5	68.9	106.8	154.0	295.0	580

6.2 Instrument thermal interfaces

Dedicated measurements of the performance of the instrument thermal interfaces on L0, L1, L2 and L3 were performed during the test, especially in phases 4 and 6. Evaluation of these measurements is ongoing, the results will be presented in a separate document [RD25]. That document also contains L0 test results obtained outside the LSS with the CVV tilted by 90°.

6.3 DLCM

DLCM measurements have been performed during the STM campaign as listed in Table 8. Evaluation of the measurement results is ongoing. As reference values, the HTT helium contents is shown in Figure 129 as calculated from the integrated (CVSE_004) mass flow measurements in comparison with liquid level probe measurements. Note that with a total offset correction of 0.8 kg over the complete test duration with a total He consumption of 33.9 kg, the integrated mass flow measurement and the liquid level probe readings match very well.

Table 8: DLCM measurements overview

Timestamp	Phase	HTT temperature				DLCM heating	
		before		after		duration	Power setting
		value [K]	drift [K/d]	value [K]	drift [K/d]	[s]	[W]
18.09.2005 14:51:31	Pre-TBTV	1.84904	0.066529	1.8515	0.050685	200	10
23.10.2005 10:35:00	TP4	1.7384	0.014209	1.7438	0.013434	200	20
31.10.2005 20:21:00	TP6	1.78616	0.003274	1.78663	0.001496	20	20
31.10.2005 20:53:00	TP6	1.78667	0.001496	1.7913	0.001496	200	20




Figure 129: Integrated mass flow rate and level probe measurements

6.4 Pressure Drop

Dedicated pressure drop measurements of the helium system tubing have been performed during the TB/TV test as listed in Table 9. An evaluation of the test results will be given in [RD24].

Table 9: Pressure drop measurements overview

Time stamp	Phase	Vent path		Temperatures [K]					Pressure [hPa]			mass flow [mg/s]		
		HTT	Nozzle	HTT	TS1	TS2	TS3	Nozz.	P502 meas	nozz inlet pred	dev	meas	pred	dev
16.10.05 05:55	TP2	V106	big	2.000	38	89	116	116	14.4	18.8	31%	14.8	14.1	-5%
16.10.05 06:24	TP2	V106	small	2.000	38	89	116	116	26.9	29.8	11%	4.6	3.5	-25%
16.10.05 06:37	TP2	V104	small	2.000	38	89	116	116	26.9	30.7	14%	4.7	3.6	-24%
16.10.05 07:40	TP2	V104	big	1.999	38	89	116	116	21.5	27.0	26%	24.4	20.2	-17%
23.10.05 15:04	TP4	V106	big	1.745	38	48	63	99	7.4	6.8	-8%	6.3	5.5	-12%
23.10.05 15:47	TP4	V104	small	1.745	38	48	63	99	12.6	13.2	5%	1.9	1.7	-13%
04.11.05 11:50	TP7	V103/ V106	small	1.799	32	51	72	102	14.0	15.2	9%	2.3	1.9	-19%

6.5 Check-out of Scientific Instrument Harness

A 100% verification of the internal and external CVV Scientific Instrument Harness using „loops“ between the MTD cold units and the SVM connector brackets was performed. Measurement of the resistance of these loops was carried out during CVV cool-down and warm-up with IDAS. No problems were identified. A detailed description of the SIH check-out will be given in a dedicated document [RD26].

6.6 Alignment

Alignment measurements using the HACS camera were performed throughout the test. The evaluation of the results is ongoing and will be reported in a dedicated document.

6.7 Cleanliness

Wipe tests and tape lifts were performed before and after the TB/TV test. No significant increase of the contamination level during the test has been observed. Details will be reported in a separate document.

7 Conclusion

14 test objectives are to be fulfilled during this test campaign as defined in the Integrated Test Procedure [AD1]. At this stage, the evaluation of objectives can only be declared on the data gathered and preliminary evaluations.

In this respect, data has been correctly recorded during the test to allow the objectives to be evaluated. Preliminary evaluation shows no outstanding issues for eleven objectives (no. 1, 2, 3, 5, 6, 7, 8, 9, 10, 11 and 14). One objective remains open (10-cleanliness) awaiting completion of the analysis.

One major objective (no. 4) related to mass flow compatibility with lifetime is not met. This objective is paramount to the mission success. Several possible origins have been identified (aluminium taping on LSF/HTT struts, grounding wires on filling port, oscillations in He S/S). Other candidates may be found during analysis and complementary testing. Frequent NRB meetings with all parties have been held, and additional tests have been defined and performed during the TB/TV test. The NRB process is ongoing.

The TB/TV test has been successfully completed

With respect to the objectives, the STM TB/TV test is currently considered to be partially successful.

As-Run Integrated TB/TV Test Procedure

[Scanned_Docs\STM_TB-TV_ITP_as-run.pdf](#)

Annex A Integrated Step-by-Step Procedure

The following chapter contains the Integrated Step-by-Step Test Procedure. Each section describes a complete test phase and is subdivided in a first overview sheet, followed by a table for the test steps in three columns, to be performed by PLM/CVSE/SCOE, ETS TDH and ETS LSS control, respectively. The test steps table for each phase contains three major lines, to be performed at the beginning, during and at the end of the phase.

Test steps can be referenced by an unambiguous identifier, e.g. TP1-B-P10, which is composed of the test phase (TP1-), the beginning (A-), during (B-) or end (C-) identifier, the PLM (P), TDH (D) or LSS control (L) identifier and the sequential number.

In cases when the test step sequence has to be followed across the three columns, the sequence number counting is continued across the columns. Where individual steps can be performed in parallel, the sequence number is counted only within the respective column.

The "maximum predicted Power" values of the test heaters in the tables below are maximum powers during the complete test, not for the individual phase.

A.0 TP0 - Initial Check-Out

Phase	TP0 - Initial Check-Out	Type:	stable	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	n/a	TTA-PLM I/F	20°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Install PLM on TTAS in LSS • Perform initial instrumentation check-out (SCOE and TDH) • Perform HTT top-up and HOT refill 				
End of Phase Condition	<ul style="list-style-type: none"> • Instrumentation checked (SCOE and TDH, except HSS-TCR) • Helium tanks filled and ready for Launch Autonomy simulation 				
Important	Goal for HTT top-up is to fill to 98% at T<1.8K, requirement to continue the test is 98+0-2% at 1.85±0.05K.				

Step	Phase:	TP0 - Initial Check-Out		Remarks / NCR
	PLM, SCOE & CVSE	FACILITY		
		DATA HANDLING	LSS CONTROL	
TP0-A start of phase			1. Sun Simulator: off 2. Shrouds: <u>C1 shroud:</u> ambient <u>C2 shroud:</u> ambient 3. Pressure: ambient 4. Spin Box: <u>Temperature:</u> ambient <u>Tilt angle:</u> 0° 5. 5m door and Cover: open	
TP0-B during phase	1. Installation of Scaffolding 2. Installation of S/C in LSS 3. Switch on SCOE 4. Synchronize SCOE clock to TDH UTC time 5. Main Title: Herschel PLM STM TB/TV Test 6. Subtitle: TP0 - Initial Check-Out 7. Start new section in Log Book 8. Fill in: Date / Time of start: /	1. Start TDH 2. Synchronize SCOE clock to TDH UTC time 3. Main Title: Herschel PLM STM TB/TV Test 4. Subtitle: TP0 - Initial Check-Out 5. Alarm Limits:	1. Installation of Scaffolding and S/C in LSS	


Step	Phase:	TP0 - Initial Check-Out		Remarks / NCR
	PLM, SCOE & CVSE	FACILITY		
		DATA HANDLING	LSS CONTROL	
9. SCOE Alarm Limits: set alarm limits as defined in Annex B		set alarm limits as defined in Annex B		
10. SCOE Acquisition Interval: 5 min		6. Acquisition Interval: 5 min		
11. SCOE Flight/Ground Heaters: Set all Flight / Ground heaters off Set all MTD heaters off.		7. TDH Test Heaters: all off		
12. SCOE Valve States: V102: closed V104: closed V103: closed V106: closed V701: open V702: closed V105: closed V501: closed V503: closed V504: open V505: open TV QM3: closed Helium venting via V502 / CVSE or via opening V501/V503 on request of Cryo Engineer		8. Start check-out of instrumentation		
13. Start check-out of instrumentation				

Step	Phase:	TP0 - Initial Check-Out		Remarks / NCR
	PLM, SCOE & CVSE	FACILITY		
		DATA HANDLING	LSS CONTROL	
	14. Install LSS internal tubing: Deer head, pumping line, pressure pick-up lines ✓ 15. Install CVSE tubing for He operations ✓ 16. Perform leak test of test tubing Results: Pressure pickup lines: $\leq 10^{-6}$ mbar c/s Pumping line: $\leq 10^{-6}$ Deer head: $\leq 10^{-6}$ 17. Verify that red-tag items have been removed: <ul style="list-style-type: none"> Wave guide venting holes cover ✓ 18. Perform HTT top-up to filling level 98+0-2% at 1.85±0.05K ✓ 19. Perform HOT refill ✓ 20. Bypass He pump 1 (venting to atmosphere)			
TP0-C end of phase	1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Determine filling level of HTT (L101 / L102): HTT filling level: 97% 4. Determine required tilt angle for PPS start-up using table in			

Step	Phase:	TP0 - Initial Check-Out		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	section A.0.1; fill in step TP2-B-P12 5. Store SCOE data (tables and rec files) on CD ROM 6. Fill in: Date / Time of end: <i>08.10.05, 11:00 UTC</i> 7. Convene TRB			

A.0.1 Tilting Angles for PPS Operation

HTT filling level / %	Nominal tilt angle
97.9	3.5
97.6	4
97	5
95.3	7.5
93.4	10
91.3	12.5
89.1	15
86.9	17.5
84.6	20
82.2	22.5
79.75	25
77.2	27.5



A.1 TP1 - Launch Autonomy

Phase	TP1 - Launch autonomy	Type: stable	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	79	TTAP-PLM I/F 20°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> Final S/C and LSS preparation activities after last HTT top-up and HOT refill Simulate pre-launch phase to achieve launch conditions at LSS pump-down Keep the time frame foreseen for the pre-launch operations 			
End of Phase Condition	<ul style="list-style-type: none"> S/C in launch conditions (HTT closed at T~1.86 K depending on initial temperature; HOT depleted and heated to 55 K) LSS closed and pumped down, ready for cool-down of shrouds 			
Important Remarks	<p>Although this phase comprises mainly preparations for the actual TB/TV test, it is important to keep the nominal sequence and duration in order to reach the representative launch conditions, especially the HTT temperature, at the end of the phase. The final depletion and heating of the HOT has to be started 51 hrs after start of the phase (28 hrs before end).</p>			

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
TP1-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP1 - Launch Autonomy Start new section in Log Book Fill in: Date / Time of start: <i>08.10.05, 11:00 UTC</i> <i>TDH Phase transition at 12:04 UTC</i> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Load Flight / Ground heater settings acc. to section A.1.2 Load MTD heater settings acc. to section A.1.3 SCOE Valve States: (unchanged) <ul style="list-style-type: none"> V102: closed V104: closed V103: closed V106: closed V701: open V702: closed V105: closed V501: closed V503: closed 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP1 - Launch Autonomy Alarm Limits: set alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: all off 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> ambient <u>C2 shroud:</u> ambient Pressure: ambient Spin Box: <u>Temperature:</u> ambient <u>Tilt angle:</u> 0° 5m door and Cover: open 	

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V504: open V505: open TV QM3: closed 9. Fill in planned start time of HOT depletion in step TP1-B-P11 and start of pump down in step TP-1-B-P9			
TP1-B during phase	1. Remove top-up CVSE, attach SV121 catcher, safety line and V502 blind cap ✓ 2. Perform leak test of LSS internal safety line ✓ 3. Keep helium gas with pressure ~50 mbar above ambient in safety line throughout the test ~100 mbar ✓ 4. Open V501 / V503 V503 remains closed New valve states: Open: V701, V501, V503, V504, V505 Closed: V102, V104, V103, V106, V702, V105, TVQM3, V503 5. Set HOT depletion heater H701 to 1W (tbc) to achieve HOT mass flow rate of 45mg/s. ~0.9 W, on since 13:06 6. Switch on H501 to 20W (tbc), monitor external ventline (T501) and vent line unit temperatures (T502/T507) to heat gas to 16-30°C. Adjust power if necessary. on auto control 7. Monitor HOT filling level L701 / L702 (deactivate L101 / L102 before firing L701/L702!) and mass flow rate, adjust H701 setting if necessary		2. Partial removal of scaffolding 3. Integration and check-out of HSS-TCR 4. Final removal of scaffolding 5. Tilting tests, setup verification 6. Clean chamber and install witness plates 7. Close LSS cover and 5m door	9.10.05 ETS 10.10.05 ETS 10.10.05 ETS

→ HTT temp rises too fast.
 → PVS 1

08.10.05

U

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
8.	Start HACS operation according to RD12 ✓			
9.	When 5m door is closed: Move helium pumping units 2 to basement (for nominal operation) and install vent-line to LSS flange on port A9 (in parallel to next activities); perform leak tests ✓			
10.	Check HOT filling level (L701 / L702) ✓			
11.	Start rapid depletion of HOT liquid contents and HOT heating to 55 K: planned at (phase start + 51 hrs): 10.10.05, 14:00 UTC → see PVS 2 started at (date / time): 10.10.05, 16:22 UTC - Switch HOT heater H701 to full power (10W) - Set target temperature for vent line heater H501 to 20°C to avoid condensation on external ventline. - Check T502 / T507 / T501			
12.	Switch off HACS to avoid overheating ✓ ok at: 10.10.05,			
13.	Request LSS to start pump down: latest time (phase start + 55 hrs): 10.10.05 18:00 UTC started at (date / time): 10.10.05, 18:05 UTC			
9.			9. Pre-operations and switch ON instructions performed Ok at date / time: /	
10.			10. Confirm facility ready to start test Ok at date / time: 10.10.05, 15:25 UTC	
11.			11. On request of test conductor, start pumping down LSS chamber according to LSS procedure : ETS/INST/THER/211	
12.			12. Switch on door signs. Ok at date / time: 10/10 / 18 ⁰⁰	
13.			13. Install on doors the red warning notices. Ok at date / time: 10/10 / 18 ⁰⁰	
14.			14. Ask security to change to safety configuration 3. Ok at date / time: 10/10 / 18:02	

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
14. Monitor HOT temperature T701 / T702 / T703 / T704 to detect end of liquid depletion (T > 4.5 K)			<i>Install Flange C2</i>	
15. HOT liquid depletion finished at (date / time):	<i>10.10.05, 17:41</i>	<i>→ PUS 2: Hot heating and depletion delayed. H701 switched off 18:18</i>	15. Start chamber interseal pumps. Ok at date / time: <i>10/10/05, 18:05</i>	
16. Vent He gas via OBA by-pass: close V701, open V105 New valve states: Open: V105, V501, <u>V503</u> , V504, V505 Closed: V102, V104, V103, V106, V701, V702, TVQM3	<i>13:42</i>		16. Open V7. <i>18:02, 10/10/05</i>	
17. Continue HOT heating to reach 51±0.5 K at T701; keep H701 at full power; adjust H501 power setting to keep 16-18°C on external vent line (T501)		<i>Restarted at 04:05 11.10.</i>	17. Fill in pump down sheet. Start Yew recorder.. Ok at date / time: <i>18:06, 10/10/05</i>	
18. Monitor HOT and external vent line temperatures (T701 / T702 / T703 / T704; T501 / T502 / T507 / T504 / T506)			18. Start pumping with all CPS pumps. Ok at date / time: <i>18:07, 10/10/05</i>	
19. Close external vent line valves V501/V503 (already closed) New valve states: Open: V105, V504, V505 Closed: V102, V104, V103, V106, V701, V702, V501, V503, TVQM3	<i>ok 06:40 11/10/05</i>		19. Open mass spectrometer valves (D7, B10). Ok at date / time: <i>20:15, 10/10/05</i>	
20. Continue HOT heating to reach 55±0.5 K to avoid underpressure in He S/S before HOT evacuation; keep H701 at full power; switch off H501 power			20. Start the two 20K cryo-pumps. Ok at date / time: <i>20:10, 10/10/05</i>	
21. When HOT temperature reaches 55±0.5 K: Switch off H701.			21. When chamber pressure is < 8 mbar, start roots 4. Ok at date / time: <i>22:54, 10/10</i>	

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
22. HOT heating finished at (date / time):	11.10.05, 07:13		22. When chamber pressure reaches 1×10^{-1} . start Motion System interseal pumps and auxiliaries Ok at date / time: /	
23. Monitor LSS pressure			23. Start SNSE sectional flushing. Ok at date / time: 10/10/05, 22:45	
24. Check alarm printer			24. Switch ON the 4 TM pumps at 5×10^{-2} .mbar Ok at date / time: 10/10 / 0:00	
			25. When chamber pressure reaches 8×10^{-2} mbar, preselect cryopanel 1. Ok at date / time: 10/10... / 23:40	
			26. At 2×10^{-2} mbar, close V7 and cool down CP1. Ok at date / time: 11/10... / 01:58	
			27. At 5×10^{-3} mbar open the 4 TM pumps HV valves 11/10 / 02:03	
			28. Verify nominal operation of	

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
			the 4 TM pumps. / 29. Cool down CP2. <i>M/PD... 1... 2:10</i> 30. Stop roots 4 and CPS pumps. <i>M/PD... 1... 2:13</i> 31. Start HP GN ₂ system. Mirror temp. 26° C. <i>M/PD... 1... 2:20</i> 32. Switch ON mass spectrometers. <i>M/PD... 1... 2:31</i> 33. Perform an He leak check on the 5m door shroud. / 34. Perform an He leak check on the MS shroud. / 35. Perform a leak check on flanges B2, B3, B4, B5, B6, B7, A9. / 36. If the 20K cryo-pumps are	

Step	Phase:	TP1 - Launch Autonomy		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
			ready, open the VW 100 valves of cryo No 1 and No 2. / 37. Ask the Data Handling to set an alarm on the chamber pressure (1×10^{-5} mbar). / 38. Ask the Data Handling to set an alarm on CP1 and CP2 at -170° C. /	
TP1-C end of phase	1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: / 5. Convene TRB		1. Check LN2 tank level: it must be above 50000 l. Transfer LN2 from another tank if level is below 50000 l.	

A.1.1 TDH Test Heater Settings for TP1 - Launch autonomy

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	293 K
TTAP_02_pZ	2	60	90	Thermostatic	293 K
TTAP_03_mY	3	60	90	Thermostatic	293 K
TTAP_04_mZ	4	60	90	Thermostatic	293 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	293 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	293 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	293 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	293 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	293 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	293 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	293 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	293 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	293 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	293 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	293 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	293 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	Off

A.1.2 SCOE Flight / Ground Heater Settings for TP1 - Launch autonomy

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W ± 1W (fixed)	750 mA	Off
2	H102 : DCLM heater	10W ± 1W (fixed)	750 mA	Off
3	VH701 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W ± 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W ± 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	variable
13	H702 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	variable
14	H103 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	variable

A.1.3 SCOE MTD Heater Settings for TP1 - Launch autonomy

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Set point [W]
HIFI_1	HIFI-L0-H1/2	10	0.5	Off
HIFI_2	HIFI-L1-H1/2	10	0.5	Off
HIFI_3	HIFI-L2-H1/2	50	2.5	Off
LOU_1	LOU-1-H1/2	7000	500	Off
LOU_2	LOU-2-H1/2	7000	500	Off
LOU_3	LOU-3-H1/2	7000	500	Off
LOU_4	LOU-4-H1/2	7000	500	Off
PACS_1	PACS-L0-1-H1/2	10	0.5	Off
PACS_2	PACS-L0-2-H1/2	10	0.5	Off
PACS_7	PACS-L0-3-H1/2	500	25	Off
PACS_4	PACS-L0-4-H1/2	30	0.5	Off
PACS_5	PACS-L1-1-H1/2	10	0.5	Off
PACS_6	PACS-L1-2-H1/2	10	0.5	Off
PACS_3	PACS-L1-3-H1/2	10	0.5	Off
PJFET	P-J-FET-H1/2	50	2.5	Off
SJFET	S-J-FET-H1/2	50	2.5	Off
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	Off
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	Off
SPIRE_3	SPIRE-L0-3-H1/2	500	25	Off
SPIRE_4	SPIRE-L1-H1/2	10	0.5	Off

A.2 TP2 - Launch and Early Orbit Phase

Phase	TP2 - Launch and Early Orbit Phase	Type:	transient	S/C Attitude	Tilt /° : 0 at beginning, to be adjusted during phase
Expected Duration / hrs	123	TTA-PLM I/F	20°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Perform HOT GHe evacuation • Cool-down LSS shrouds (RT to LN2) • Simulate the PLM in-orbit cool-down after launch • Confirm TMM predictions of temperature peak in HTT • Verify safe PPS start-up and operation • Perform check-out of SIH during CVV cool-down • Perform alignment measurements using the HACS 				
End of Phase Condition	<ul style="list-style-type: none"> • HTT temperature decreasing after peak value (T101, T102, T104, T105 drift < 0 for 30 min) 				
Important	<p>The launch sequence has to be followed closely, especially the time comprising opening of V501/V503, opening of V103/V106 and tilting the S/C to immerse the PPS in the HTT liquid contents. This tilting is performed in one degree steps. To operate correctly, the PPS shall be located 0 to 30 mm below the liquid surface. This is achieved by tilting the S/C by 1 (one) more degree when the PPS has already started. Correct operation of the PPS is confirmed when the temperature at the PPS outlet is lower than the temperature within the HTT, i.e. T111 & T112 < T101, T102, T104, T105</p> <p>For reference, the predicted (final) tilt angle for PPS operation depending on the current HTT filling level is indicated in section A.0-1.</p>				

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
TP2-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP2 - Launch and Early Orbit Phase Start new section in Log Book Fill in: Date / Time of start: <u>11.10.05, 13:20 UTC</u> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Keep Flight / Ground heater off (settings acc. to section A.2.2.) Keep MTD heaters off (settings acc. to section A.2.3.) SCOE Valve States: (unchanged) <ul style="list-style-type: none"> V102: closed V104: closed V103: closed V106: closed V701: closed V702: closed V105: open V501: closed V503: closed 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP2 - Launch and Early Orbit Phase Alarm Limits: Keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: HSS-TCR 293 K TTAP 293 K acc. to section A.2.1 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> LN2 <u>C2 shroud:</u> LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: <u>Temperature:</u> 293 K <u>SB shroud:</u> LN2 <u>Tilt angle:</u> 0° Prepare for cool-down of shrouds to LN2 temperature 	

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V504: open V505: open TV QM3: closed			
TP2-B during phase	<p>1. Start He pumping unit 2</p> <p>2. Verify that V504 / V505 are open, test valve TV QM3 is closed. ✓</p> <p>Ok at date / time: 11.10.05 / 7:38</p> <p>3. Be prepared to execute the following steps (until PPS is immersed) in a tight time frame! <i>→ PVS 2</i></p> <p>4. Close pump by-pass ✓</p> <p>5. After 15 seconds: Open external vent line valve V501. Keep V503 closed to simulate worst case.</p> <p>Ok at date / time: /</p> <p>New valve states: Open: V105, V501, V504, V505 Closed: V102, V104, V103, V106, V503, V701, V702, TVQM3</p> <p>6. Request LSS to start cool-down of shrouds <i>→ to be done later, PVS 2</i></p> <p>Ok at date / time: /</p> <p>7. Monitor HOT pressure P701 and external vent line pressure</p>		<p>1. Be prepared to adjust tilt angle immediately on request of test conductor, independently from cool-down sequence</p> <p>2. On request of test conductor: start cool-down operation acc. to applicable procedure : YTO/OPE/LS4/0714/C</p>	

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	FACILITY		
		DATA HANDLING	LSS CONTROL	
	<p>P502 / CVSE_002</p> <p>8. Read gas meter at outlet of He pumping unit</p> <p>Gas meter value:</p> <p>9. Reset gas meter <u>0.00 m³</u></p> <p>10. When external vent line pressure P502 < 12.7 mbar (in case of failure of P502: refer to nozzle inlet pressure sensor CVSE_002 or >20 minutes after opening of V501): Open PPS valve V103.</p> <p>Ok at date / time: <u>11.10.05, 14:03</u></p> <p>New valve states: Open: V103, V105, V501, V504, V505 Closed: V102, V104, V106, V503, V701, V702, TVQM3</p> <p>11. Monitor HTT and PPS temperatures (T101-T107, T111, T112) and PPS temperature difference virtual sensor.</p> <p>12. Request LSS to achieve tilt angle for PPS start-up 240 sec (4 minutes) after opening of V103. Approach expected tilt angle in 1° steps, command next step only after checking PPS outlet temperatures T111 / T112</p> <p>Required tilt angle: <u>50° (predicted 2.7° seen during tilt verify)</u></p> <p>Reached at date / time: <u>399° / 11.10.05 15:50 UTC</u></p>	<p>PVS 2:</p> <p>9 a) When P502 < 10 mbar: close V501 ✓</p> <p>9 b) wait for o.k. to start PPS ✓</p> <p>c) open V501 ok at 13:53</p> <p>d) Request LSS to start cool-down ✓</p> <p>e) continue with step 10</p> <p>f) check pressure in safety line during LSS cool-down</p>	<p>3. Set LN2 tank pressure to 2 bar</p> <p>4. Check LN2 tank level: it must be above 50000 l. Transfer LN2 from another tank if level is below 50000 l.</p> <p>5. Check that all pumps are in nominal conditions.</p> <p>6. On request of test conductor: Immediately adjust tilt angle, rotation around S/C Z axis, S/C X towards S/C -Y (independent from cool-down sequence). Tilt direction: + Tilt speed: 1°/min</p> <p>7. Cool down C1+C2 sections (use LN2 pump 1 A). Ok at date / time:</p> <p>8. Verify nominal cool down of all shrouds. Ok at date / time:</p>	<p>Tilting delayed by ~30 minutes to MS problems</p>

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	13. Verify correct PPS start-up: PPS outlet temperature is lower than HTT internal temperature Ok at date / time: <u>11.10.05, 15:48</u> 14. Request LSS to increase tilt angle by one more degree <i>ok ✓</i> 15. If PPS start-up fails (no temperature gradient across PPS after 1 minute): - Request LSS to go back to 0° tilt angle Reached at date / time: / - Check HTT filling level using initial value from step TP0-C-P3, gas meter, mass flow integrals HTT filling level: - Determine required tilt angle acc. to section A.0.1 Required tilt angle: - Close PPS valve V103 Ok at date / time: / - wait for 10 minutes - open PPS valve V103 Ok at date / time: / / 9. Establish LN2 circulation in C1+C2. Ok at date / time: / 10. Switch on the internal camera. Ok at date / time: /	

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
<p><i>skipped</i></p> <ul style="list-style-type: none"> - Continue pumping for 15 minutes to evaporate liquid from PPS back side Ok at date / time: / - Verify open status of V103, open V106 - Request LSS to move to tilt angle for PPS start-up. <p>Reached at date / time: /</p> <ul style="list-style-type: none"> - Verify correct PPS start-up: PPS outlet temperature is lower than HTT internal temperature - Tilt by one more degree <p>16. Monitor PPS temperature drop (ok if T111 < T101) ✓</p> <p>17. Monitor HTT temperature & pressure, PPS temperature gradient, and mass flow rate</p> <p>18. When CVW temperature is below 210 K: Verify that alignment target is visible to HACS Ok at date / time: /</p> <p>19. Start HACS measurements acc. to RD 12 (continue in next test phases until CVW reaches equilibrium temperature) ✓</p> <p>20. Monitor HTT filling level and adjust tilting angle every 12 hours (tbc) acc. to section A.0.1; fill in section A.2.4</p> <p>21. Start SIH check-out, continue every 2 hours on first day, afterwards every 10 K difference on CVW until CVW reaches</p>	<p><i>tilt oscillations and PUS 3</i></p> <p><i>operating since 14:23 11.10.05</i></p> <p><i>operating since 14:45 11.10.05</i></p>	<p>11. Verify:</p> <ul style="list-style-type: none"> - Chamber pressure is < 1 x 10⁻⁵ mbar - Chamber temperature is ≤ 100 K - GS position is 0° (S/C -Z to collimator mirror) 	<p><i>PUS 3</i></p>	

Step	Phase:	TP2 - Launch and Early Orbit Phase		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	equilibrium temperature 22. Continue until maximum HTT temperature is passed HTT peak temperature: <u>2.0008 K</u> Reached at date / time: <u>15.10.05, 14:30</u>			
TP2-C end of phase	0. Perform Δp measurement, see PUS 1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: <u>16.10.05, 08:00</u> 5. Convene TRB			

A.2.1 TDH Test Heater Settings for TP2 - Launch and Early Orbit Phase

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	293 K
TTAP_02_pZ	2	60	90	Thermostatic	293 K
TTAP_03_mY	3	60	90	Thermostatic	293 K
TTAP_04_mZ	4	60	90	Thermostatic	293 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	293 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	293 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	293 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	293 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	293 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	293 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	293 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	293 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	293 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	293 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	293 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	293 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	293 K

A.2.2 SCOE Flight / Ground Heater Settings for TP2 - Launch and Early Orbit Phase

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W \pm 1W (fixed)	750 mA	Off
2	H102 : DCLM heater	10W \pm 1W (fixed)	750 mA	Off
3	VH701 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W \pm 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W \pm 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W \pm 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
13	H702 : Tank bottom heater	10W \pm 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
14	H103 : Depletion heater	10W \pm 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W \pm 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	Off

A.2.3 SCOE MTD Heater Settings for TP2 - Launch and Early Orbit Phase

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Set point [W]
HIFI_1	HIFI-L0-H1/2	10	0.5	Off
HIFI_2	HIFI-L1-H1/2	10	0.5	Off
HIFI_3	HIFI-L2-H1/2	50	2.5	Off
LOU_1	LOU-1-H1/2	7000	500	Off
LOU_2	LOU-2-H1/2	7000	500	Off
LOU_3	LOU-3-H1/2	7000	500	Off
LOU_4	LOU-4-H1/2	7000	500	Off
PACS_1	PACS-L0-1-H1/2	10	0.5	Off
PACS_2	PACS-L0-2-H1/2	10	0.5	Off
PACS_7	PACS-L0-3-H1/2	500	25	Off
PACS_4	PACS-L0-4-H1/2	30 *)	0.5	Off
PACS_5	PACS-L1-1-H1/2	10	0.5	Off
PACS_6	PACS-L1-2-H1/2	10	0.5	Off
PACS_3	PACS-L1-3-H1/2	10	0.5	Off
PJFET	P-J-FET-H1/2	50	2.5	Off
SJFET	S-J-FET-H1/2	50	2.5	Off
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	Off
SPIRE_2	SPIRE-L0-2-H1/2	30 *)	0.5	Off
SPIRE_3	SPIRE-L0-3-H1/2	500	25	Off
SPIRE_4	SPIRE-L1-H1/2	10	0.5	Off

A.2.4 Tilt Angle Adjustment during TP2 - Launch and Early Orbit Phase

Date	Time	Tilt angle
11.10.05	15:50 UTC	3,99°
12.10.05	13:56 UTC	5°
13.10.05	13:40 UTC	5,9°
14.10.05	13:50 UTC	6,9°
15.10.05	16:11 UTC	8,0°
16.10.05	07:50 UTC	0,0°

A.2.5 SIH check-out during TP2 - Launch and Early Orbit Phase

Table is obsolete, SIH check-out results are automatically recorded on IDAS

A.3 TP3 - Rapid Cool-Down

Phase	TP3 - Rapid Cool-Down	Type:	transient	S/C Attitude	Tilt /° : return to 0 at beginning, to be adjusted near end of phase to immerse PPS
Expected Duration / hrs	99	TTA-PLM I/F	0°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> Bring HTT to nominal temperature as quickly as possible Avoid excessive temperature drop of thermal shields 				
End of Phase Condition	<ul style="list-style-type: none"> HTT temperature below 1.7 K 				
Important					

~~Site~~

Step	Phase:	TP3 - Rapid Cool-Down		Remarks / NCR
	PLM, SCOE & CVSE	FACILITY		
		DATA HANDLING	LSS CONTROL	
TP3-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP3 - Rapid Cool-Down Start new section in Log Book Fill in: Date / Time of start: <i>16.10.05, 07:40</i> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Set Flight / Ground heaters all off Set MTD heaters all off Set new SCOE Valve States: (changes in bold) <ul style="list-style-type: none"> V102: closed V104: open V103: closed V106: closed V701: closed V702: closed V105: open V501: open V503: open 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP3 - Rapid Cool-Down Alarm Limits: Keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: set values acc. to table in A.3.1 TTAP: 273 K HSS-TCR 173 K all others off 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> LN2 <u>C2 shroud:</u> LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: <u>Temperature:</u> 293 K <u>SB shroud:</u> LN2 <u>Tilt angle:</u> 0° Return to vertical S/C position 	

Step	Phase:	TP3 - Rapid Cool-Down		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V504: open V505: open TV QM3: open .8:00 open			
TP3-B during phase	<ol style="list-style-type: none"> Control He mass flow to 50±5 mg/s using the CVSE valves; keep mass flow until closure of TVQM3. → 50.8 mg/s Continue HACS measurements acc. to RD 12 until CVV reaches equilibrium temperature Continue SIH check-out every 10 K until CVV reaches equilibrium temperature Monitor HTT, shields and CVV temperatures. When HTT temperature is < 1.72 K: close nozzle by-pass valve TV QM3 see PUS 2 When HTT temperature is < 1.71 K: Open PPS shutoff valves V103/V106, close V104 New valve states: Open: V103, V106, V105, V501, V503, V504, V505 Closed: V102, V104, V701, V702, TVQM3 Request LSS to achieve tilt angle for PPS start-up. Required tilt angle: Verify correct PPS start-up: PPS outlet temperature is lower than HTT internal temperature 	<p>see PUS 6 PUS 8; PUS 9 executed</p> <p>see PUS 10</p>	<ol style="list-style-type: none"> On request of test conductor, adjust tilt angle 	

Step	Phase:	TP3 - Rapid Cool-Down		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	<p>Ok at date / time: /</p> <p>10. When HTT temperature is < 1.70 K: shut down large nozzle by closing valves V504 / V505</p> <p>Ok at date / time: /</p> <p>New valve states: Open: V103, V106, V105, V501, V503 Closed: V102, V104, V701, V702, V504, V505, TVQM3</p>	<p>} see PUS 10</p>		
TP3-C end of phase	<ol style="list-style-type: none"> 1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: <u>21.10.05, 15:40</u> 5. Convene TRB 			

A.3.1 TDH Test Heater Settings for TP3 - Rapid cool-down

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	273 K
TTAP_02_pZ	2	60	90	Thermostatic	273 K
TTAP_03_mY	3	60	90	Thermostatic	273 K
TTAP_04_mZ	4	60	90	Thermostatic	273 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	173 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	173 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	173 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	173 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	173 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	173 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	173 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	173 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	173 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	173 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	173 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	173 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	173 K

A.3.2 SIH check-out during TP3 - Rapid Cool-Down

Table is obsolete, SIH check-out results are automatically recorded on IDAS

A.4 TP4 - TV Phase 1

Phase	TP4 - TV Phase 1	Type:	stable	S/C Attitude	Tilt /° : daily adjustment to keep PPS immersed
Expected Duration / hrs	50	TTA-PLM I/F	0°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Verification of L1 and L3 thermal interfaces by MTD heaters operation • Mass flow rate similar to predicted in-orbit conditions • Perform DLCM operations 				
End of Phase Condition	<ul style="list-style-type: none"> • Verifications performed 				
Important					

Step	Phase:	TP4 - TV Phase 1		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	LSS CONTROL	
TP4-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP4 - TV Phase 1 Start new section in Log Book Fill in: Date / Time of start: <i>21.10.05, 15:40</i> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 30 sec SCOE Flight/Ground Heaters: Load Flight / Ground heater settings acc. to section A.4.2 Load MTD heater settings acc. to section A.4.3 MTD heater settings vary during phase! SCOE Valve States: (unchanged) <ul style="list-style-type: none"> V102: closed V104: closed V103: open V106: open V701: closed V702: closed V105: open V501: open 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP4 - TV Phase 1 Alarm Limits: Keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: set values acc. to table in A.4.1 TTAP: 273 K HSS-TCR 173 K all others off 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> LN2 <u>C2 shroud:</u> LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: <u>Temperature:</u> 293 K SB shroud: LN2 <u>Tilt angle:</u> >0° Keep tilting angle from previous phase for PPS operation. 	

*see PUS 10
V103 closed
V504/V505 open*

Step	Phase:	TP4 - TV Phase 1		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V503: open V504: closed V505: closed TV QM3: closed <i>} see PUS 10</i>			
TP4-B during phase	1. Keep PPS immersed during phase (monitor PPS temperature difference). Perform daily tilt angle adjustments by one degree. 2. Apply MTD heater dissipations timeline as defined in section A.4.3 <i>LO measurements, see PUS 11</i> 3. Perform DLCM operations acc. to RD 11		1. Adjust tilt angle on request of test conductor	
TP4-C end of phase	1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: / 5. Convene TRB			

A.4.1 TDH Test Heater Settings for TP4 - TV Phase 1

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	273 K
TTAP_02_pZ	2	60	90	Thermostatic	273 K
TTAP_03_mY	3	60	90	Thermostatic	273 K
TTAP_04_mZ	4	60	90	Thermostatic	273 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	173 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	173 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	173 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	173 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	173 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	173 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	173 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	173 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	173 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	173 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	173 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	173 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	173 K

A.4.2 SCOE Flight / Ground Heater Settings for TP4 - TV Phase 1

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W ± 1W (fixed)	750 mA	Off / operating during verification
2	H102 : DCLM heater	10W ± 1W (fixed)	750 mA	Off / operating during verification
3	VH701 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W ± 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W ± 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
13	H702 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
14	H103 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	Off

A.4.3 SCOE MTD Heater Settings for TP4 - TV Phase 1

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Step No.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
				Duration /hrs	4	4	2	4	4	2	4	4	2	4	4	2	4	4	1	4
				Set point [mW]																
HIFI_1	HIFI-L0-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
HIFI_2	HIFI-L1-H1/2	10	0.5	-	-	-	-	-	-	5	10	-	-	-	-	-	-	-	-	-
HIFI_3	HIFI-L2-H1/2	50	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_1	LOU-1-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_2	LOU-2-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_3	LOU-3-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_4	LOU-4-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_1	PACS-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_2	PACS-L0-2-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_7	PACS-L0-3-H1/2	500	25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_4	PACS-L0-4-H1/2	30	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_5	PACS-L1-1-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_6	PACS-L1-2-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_3	PACS-L1-3-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PJFET	P-J-FET-H1/2	50	2.5	-	-	-	-	-	-	-	-	-	-	25	50	-	-	-	-	-
SJFET	S-J-FET-H1/2	50	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	25	50	-	-
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_34	SPIRE-L0-3-H1/2	500	25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_43	SPIRE-L1-H1/2	10	0.5	-	-	-	-	5	10	-	-	-	-	-	-	-	-	-	-	-

5/10 ✓

5/10 ✓
u ✓ (25/5)
5/10 ✓

5/10 ✓
u ✓
4 ✓
!

UTC : 16⁰⁰ 20⁰⁰ 0⁰⁰ 2⁰⁰
27.10. | 22.10.
12:55 (UTC) 16:27
3³⁰ 6⁵⁰ 10⁵⁰

A.5 TP5 - TB Phase 1

Phase	TP5 - TB Phase 1	Type: stable	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	183 (including ~48 hrs contingency)	TTA-PLM I/F 0°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> Achieve quasi-stable conditions in HTT thermal environment for TMM correlation 			
End of Phase Condition	<ul style="list-style-type: none"> Stability criteria are reached 			
Important	<p><i>see PUS B</i></p> <p>The He mass flow is set to ~ 4.5mg/s at the beginning of this phase. After this initial setting, the mass flow is drifting. The PPS and the nozzles are bypassed.</p> <p>To achieve a quasi-steady state of the cryostat's internal elements, a constant compensation heat will be applied on the HTT using the SPIRE L0 cooler pump MTD heater. In addition, the HIFI L2 MTD heater will be powered to raise the OBP temperature closer to its predicted orbit value.</p> <p>An initial HTT drift phase of 2 days is implemented to determine the required compensation heat from the measured temperature drift. 24 hours after the implementation of the compensation heat, the HTT temperature drift shall be checked to verify the correct heater setting.</p>			

Step	Phase:	TP5 - TB Phase 1		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
TP5-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP5 - TB Phase 1 Start new section in Log Book Fill in: Date / Time of start: <u>23.10.05 16:37</u> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Flight / Ground heaters off acc. to section A.5.2 Load MTD heater settings acc. to section A.5.3 step 1: HIFI L2 heater 50mW SPIRE L0 heater to be powered later in phase SCOE Valve States: (changes in bold) Attention: be prepared to adjust mass flow rate via CVSE needle valves immediately after switching SCOE valves V102: closed V104: open V103: closed V106: closed V701: closed 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP5 - TB Phase 1 Alarm Limits: Keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: Keep settings from previous phase (see table in A.5.1): TTAP: 273 K HSS-TCR: 173 K 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: C1 shroud: LN2 C2 shroud: LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: Temperature: 293 K SB shroud: LN2 Tilt angle: 0° 	

Step	Phase:	TP5 - TB Phase 1		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V702: closed V105: open V501: open V503: open V504: open V505: open TV QM3: open			
TP5-B during phase	1. Adjust mass flow rate to 4.5 mg/s using the CVSE needle valve Ok at date / time: <u>23.10.05 / 18.00</u> 2. No further control of the mass flow is foreseen, mass flow is drifting for the rest of this phase. 3. 48 hours after mass flow adjustment: Determine HTT compensation heat depending on HTT temperature drift and filling level acc. to section A.5.4 HTT comp. heat set point: 4. Power on SPIRE L0 heaters (SCOE IDs SPIRE_2 and SPIRE_3 SPIRE_4) to introduce in total the HTT compensation heat (see Step 2 in section A.5.3 with compensation heat update). Ok at date / time: /			

} see PUS 13

Step	Phase:	TP5 - TB Phase 1		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	5. 24 hours after implementation of compensation heat: Check HTT temperature drift (expected drift < 1 mK / 10 hrs) measured drift:K /hrs ok at date / time: / 6. Wait until stability criteria acc. to section 6.5.1 are fulfilled.	PVS 13		
TP5-C end of phase	1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: / 5. Convene TRB			

A.5.1 TDH Test Heater Settings for TP5 - TB Phase 1

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	273 K
TTAP_02_pZ	2	60	90	Thermostatic	273 K
TTAP_03_mY	3	60	90	Thermostatic	273 K
TTAP_04_mZ	4	60	90	Thermostatic	273 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	173 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	173 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	173 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	173 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	173 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	173 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	173 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	173 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	173 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	173 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	173 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	173 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	173 K 203K

A.5.2 SCOE Flight / Ground Heater Settings for TP5 - TB Phase 1

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W ± 1W (fixed)	750 mA	Off
2	H102 : DCLM heater	10W ± 1W (fixed)	750 mA	Off
3	VH701 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W ± 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W ± 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
13	H702 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
14	H103 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	Off

A.5.3 SCOE MTD Heater Settings for TP5 - TB Phase 1

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Step No.	
				1	2
HIFI_1	HIFI-L0-H1/2	10	0.5	-	-
HIFI_2	HIFI-L1-H1/2	10	0.5	-	-
HIFI_3	HIFI-L2-H1/2	50	2.5	50	50
LOU_1	LOU-1-H1/2	7000	500	-	-
LOU_2	LOU-2-H1/2	7000	500	-	-
LOU_3	LOU-3-H1/2	7000	500	-	-
LOU_4	LOU-4-H1/2	7000	500	-	-
PACS_1	PACS-L0-1-H1/2	10	0.5	-	-
PACS_2	PACS-L0-2-H1/2	10	0.5	-	-
PACS_7	PACS-L0-3-H1/2	500	25	-	-
PACS_4	PACS-L0-4-H1/2	30	0.5	-	-
PACS_5	PACS-L1-1-H1/2	10	0.5	-	-
PACS_6	PACS-L1-2-H1/2	10	0.5	-	-
PACS_3	PACS-L1-3-H1/2	10	0.5	-	-
PJFET	P-J-FET-H1/2	50	2.5	-	-
SJFET	S-J-FET-H1/2	50	2.5	-	-
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	-	-
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	-	20 *)
SPIRE_3	SPIRE-L0-3-H1/2	500	25	-	50 *)
SPIRE_4	SPIRE-L1-H1/2	10	0.5	-	-

*) Predicted values, to be confirmed during test!

see PUS 13

A.5.4 HTT Compensation Heat for TP5 - TB Phase 1

To determine the required compensation heat for the HTT, the heat balance is calculated from measured temperature drift and the current total heat capacity of the He in the HTT (metallic parts are neglected).

An Excel sheet is provided on the test floor to calculate the applicable compensation heat based on the measurements. To achieve reliable results, the time span between the HTT measurements should be 6 to 8 hours.

Description	Source	Value	Unit
Initial HTT filling level (%)	Measurement		%
Initial He mass	=337kg * filling level		kg
Consumed He mass	Measurement		kg
Current He mass	=initial - consumed		kg
Current HTT temperature	Measurement		K
time since previous measurement	Measurement		min
Previous HTT temperature	Measurement		K
specific heat of He, cp	Interpolation in table		J/kg/K
Total heat capacity	=curr. Mass*cp		J/K
HTT temperature drift	=(Tnew-Told)/dt		K/s
Heat imbalance	=C*dT/dt		mW
Compensation heat to be applied	Imbalance + 5 mW		mW

Temp [K]	Cp [J/kg-K]
1.6	1602.867
1.62	1710.077
1.64	1822.462
1.66	1940.225
1.68	2063.59
1.7	2192.804
1.72	2328.145
1.74	2469.925
1.76	2618.501
1.78	2774.28
1.8	2937.735
1.82	3109.411
1.84	3289.951
1.86	3480.114
1.88	3680.801
1.9	3893.097

*n/a
see PUS 13*

A.6 TP6 - TV Phase 2

Phase	TP6 - TV Phase 2	Type: stable	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	49	TTA-PLM I/F 0°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Verification of thermal characteristics of L1 and L3 interfaces • DLCM operation verification 			
End of Phase Condition	<ul style="list-style-type: none"> • All verifications performed 			
Important	PPS and nozzles are bypassed during this phase to allow a higher mass flow rate of ~4.5mg/s			

Step	Phase:	TP6 - TV Phase 2		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
TP6-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP6 - TV Phase 2 Start new section in Log Book Fill in: Date / Time of start: <u>29.10.05, 19:15 UTC</u> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 30 sec SCOE Flight/Ground Heaters: Load Flight / Ground heater settings acc. to section A.6.2 Load MTD heater settings acc. to section A.6.3 SPIRE L0 and HIFI L2 heaters remain unchanged. Other MTD heater settings vary during phase! SCOE Valve States: (unchanged) <ul style="list-style-type: none"> V102: closed V104: open V103: closed V106: closed V701: closed V702: closed V105: open 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP6 - TV Phase 2 Alarm Limits: Keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: set values acc. to table in A.6.1 TTAP: 273 K HSS-TCR 173 K all others off 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> LN2 <u>C2 shroud:</u> LN2 Pressure: $< 1 \times 10^{-5}$ mbar Spin Box: <u>Temperature:</u> 293 K SB shroud: LN2 <u>Tilt angle:</u> 0° 	

Step	Phase:	TP6 - TV Phase 2		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V501: open V503: open V504: open V505: open TV QM3: open			
TP6-B during phase	1. Mass flow rate unchanged from previous phase, drifting at ~4.5mg/s (predicted) 2. Apply MTD heater dissipations timeline as defined in section A.6.3 3. Perform DLCM operations acc. to RD 11			
TP6-C end of phase	1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 4. Fill in: Date / Time of end: / 5. Convene TRB			

A.6.1 TDH Test Heater Settings for TP6 - TV Phase 2

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	273 K
TTAP_02_pZ	2	60	90	Thermostatic	273 K
TTAP_03_mY	3	60	90	Thermostatic	273 K
TTAP_04_mZ	4	60	90	Thermostatic	273 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	173 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	173 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	173 K

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	173 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	173 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	173 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	173 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	173 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	173 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	173 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	173 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	173 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	173 K

A.6.2 SCOE Flight / Ground Heater Settings for TP6 - TV Phase 2

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W ± 1W (fixed)	750 mA	Off (operating during verification)
2	H102 : DCLM heater	10W ± 1W (fixed)	750 mA	Off (operating during verification)
3	VH701 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W ± 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W ± 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W ± 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
13	H702 : Tank bottom heater	10W ± 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
14	H103 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W ± 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	Off

PVS 14: MTD heater settings for TV phase 2

17

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Set point [mW]																		
				Step No.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
				max.	4	4	2	4	4	2	4	4	2	4	4	2	4	4	4	4	4	4
				Duration /hrs																		
HIFI_1	HIFI-L0-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
HIFI_2	HIFI-L1-H1/2	10	0.5	-	-	-	-	-	-	5 ✓	10 ✓	- ✓	-	-	-	-	-	-	-	-	-	-
HIFI_3	HIFI-L2-H1/2	50	2.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	25 ✓	50 ✓
LOU_1	LOU-1-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_2	LOU-2-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_3	LOU-3-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
LOU_4	LOU-4-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_1	PACS-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_2	PACS-L0-2-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_7	PACS-L0-3-H1/2	500	25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_4	PACS-L0-4-H1/2	30	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
PACS_5	PACS-L1-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	5 ✓	10 ✓	-	-	-	-
PACS_6	PACS-L1-2-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	5 ✓	10 ✓	-	-	-	-
PACS_3	PACS-L1-3-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	5 ✓	10 ✓	-	-	-	-
PJFET	P-J-FET-H1/2	50	2.5	-	-	-	25 ✓	50 ✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SJFET	S-J-FET-H1/2	50	2.5	25 ✓	50 ✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_4	SPIRE-L0-3-H1/2	500	25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SPIRE_3	SPIRE-L1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	5 ✓	10 ✓	-	-	-	-	-	-	-	-

UTC 19⁴⁵ 21⁰⁰ 22:30
 23³⁰ 1¹⁵ 30.10.05 03:00
 4³⁰ 6¹⁵ 8⁰⁰ 9¹⁵ 10⁴⁵ 12¹⁵ 14⁰⁰ 15⁵⁰ 6⁰⁰ 09⁴⁰ 13⁴⁰
 31.10.05

A.6.3 SCOE MTD Heater Settings for TP6 - TV Phase 2

13 14 15 10 11 12 7 8 9 4 5 6 1 2 3 16 17

Step No.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Duration /hrs	4	4	2 tbc	4	4	2 tbc	4	4	2 tbc	4	4	1 tbc	4	4	4 tbc

SEE PLS IN
and page before

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Set point [mW]														
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
HIFI_1	HIFI-L0-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-		
HIFI_2	HIFI-L1-H1/2	10	0.5	-	-	-	-	-	5	10	-	-	-	-	-	-		
HIFI_3	HIFI-L2-H1/2	50	2.5	50	50	50	50	50	50	50	50	50	50	50	50	50		
LOU_1	LOU-1-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-		
LOU_2	LOU-2-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-		
LOU_3	LOU-3-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-		
LOU_4	LOU-4-H1/2	7000	500	-	-	-	-	-	-	-	-	-	-	-	-	-		
PACS_1	PACS-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-		
PACS_2	PACS-L0-2-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-		
PACS_7	PACS-L0-3-H1/2	500	25	-	-	-	-	-	-	-	-	-	-	-	-	-		
PACS_4	PACS-L0-4-H1/2	30	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-		
PACS_5	PACS-L1-1-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-		
PACS_6	PACS-L1-2-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-		
PACS_3	PACS-L1-3-H1/2	10	0.5	5	10	-	-	-	-	-	-	-	-	-	-	-		
PJFET	P-J-FET-H1/2	50	2.5	-	-	-	-	-	-	-	-	25	50	-	-	-		
SJFET	S-J-FET-H1/2	50	2.5	-	-	-	-	-	-	-	-	-	-	25	50	-		
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	-	-	-	-	-	-	-	-	-	-	-	-	-		
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)	20*)		
SPIRE_3	SPIRE-L0-3-H1/2	500	25	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)	50*)		
SPIRE_4	SPIRE-L1-H1/2	10	0.5	-	-	-	5	10	-	-	-	-	-	-	-	-		

25 50

19⁴⁵ 21⁰⁰

UTC

*) Predicted values, actual value to be kept from previous phase

A.7 TP7 - TB Phase 2

Phase	TP7 - TB Phase 2	Type:	stable	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	103	TTA-PLM I/F	0°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Achieve quasi-stable CVV conditions for second external correlation point • Operate LOU MTD heaters and verify alignment 				
End of Phase Condition	<ul style="list-style-type: none"> • Stability criterion for external correlation reached 				
Important	During the second TB phase, only an external quasi equilibrium will be achieved to allow correlation of the TMM wrt the CVV MLI.				

Step	Phase:	TP7 - TB Phase 2		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	LSS CONTROL	
TP7-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP7 - TB Phase 2 Start new section in Log Book Fill in: Date / Time of start: <i>01.11.05, 6:45</i> <i>(in Data handling; TP 2 started 31.10. 21:20)</i> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Load Flight / Ground heater settings acc. to section A.7.2 Load MTD heater settings acc. to step 1 of section A.7.3: SPIRE L0 and HIFI L2 heaters remain unchanged! LOU heaters switching, <i>step 1 initialized at beginning of TP7</i> SCOE Valve States: (unchanged) <ul style="list-style-type: none"> V102: closed V104: open V103: closed V106: closed V701: closed V702: closed V105: open 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP7 - TB Phase 2 Alarm Limits: keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: all off set values acc. to table in A.6.1 TTAP: 273 K HSS-TCR 293 K all others off 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: C1 shroud: LN2 C2 shroud: LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: Temperature: 293 K SB shroud: LN2 Tilt angle: 0° 	

Step	Phase:	TP7 - TB Phase 2		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	V501: open V503: open V504: open V505: open TV QM3: open			
TP7-B during phase	<ol style="list-style-type: none"> 1. Perform HACS measurements acc. to RD12 during LOU MTD heating 2. After implementing the warmer environment conditions (293K on HSS-TCR), wait until quasi steady-state conditions acc. to section 6.5.2 are fulfilled. 3. 60 hours after start of TP7 (temperature of MT108, MT109, MT110 above 150K), switch LOU MTD acc. to step 2 of A.7.3, steps 3 & 4 follow in 2 hour periods <p>Step 2 started at /</p>			
TP7-C end of phase	<ol style="list-style-type: none"> 1. Verify that end-of-phase conditions are reached 2. Prepare EOP reports as defined in Annex D 3. Store SCOE data (tables and rec files) on CD ROM 			

Step	Phase:	TP7 - TB Phase 2		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
4. Fill in: Date / Time of end: /			
5. Convene TRB				

A.7.1 TDH Test Heater Settings for TP7 - TB Phase 2

Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
TTAP_01_pY	1	60	90	Thermostatic	273 K
TTAP_02_pZ	2	60	90	Thermostatic	273 K
TTAP_03_mY	3	60	90	Thermostatic	273 K
TTAP_04_mZ	4	60	90	Thermostatic	273 K
CVV_05_LB	5	90	113.7	Thermostatic	Off
CVV_35_LB	35	90	113.7	Thermostatic	Off
CVV_06_LC-pZ	6	80	92	Thermostatic	Off
CVV_07_UC-pZ	7	80	92	Thermostatic	Off
CVV_08_UB-mZ	8	60	75.8	Thermostatic	Off
CVV_09_Rad-lower-mY	9	100	120	Thermostatic	Off
CVV_10_Rad-upper-mY	10	125	150	Thermostatic	Off
CVV_11_Rad-lower-mZ	11	100	120	Thermostatic	Off
CVV_12_Rad-upper-mZ	12	175	210	Thermostatic	Off
CVV_13_Rad-lower-pY	13	100	120	Thermostatic	Off
CVV_14_Rad-upper-pY	14	125	150	Thermostatic	Off
CVV_15_UB-HSIF-mZ	15	100	120	Thermostatic	Off
LOU_16_rad-lower	16	120	150	Thermostatic	Off
LOU_17_rad-upper	17	120	150	Thermostatic	Off
TTAP_19_pY-redundant	19	60	90	Thermostatic	Off
TTAP_20_pZ-redundant	20	60	90	Thermostatic	Off
TTAP_21_mY-redundant	21	60	90	Thermostatic	Off
TTAP_22_mZ-redundant	22	60	90	Thermostatic	Off
IRRIG_23_STM_low_pY	23	100	120	Thermostatic	293 K
IRRIG_24_STM_low_mid	24	100	120	Thermostatic	293 K
IRRIG_25_STM_low_mY	25	100	120	Thermostatic	293 K


Heater circuit name	Circuit number	Max P predicted [W]	Max P allowed [W]	Control type	set point
IRRIG_26_STM_low_pY	26	100	120	Thermostatic	293 K
IRRIG_27_STM_low_mid	27	100	120	Thermostatic	293 K
IRRIG_28_STM_low_mY	28	100	120	Thermostatic	293 K
IRRIG_29_STM_upp_pY	29	100	120	Thermostatic	293 K
IRRIG_30_STM_upp_mid	30	100	120	Thermostatic	293 K
IRRIG_31_STM_upp_mY	31	100	120	Thermostatic	293 K
IRRIG_32_STM_upp_pY	32	100	120	Thermostatic	293 K
IRRIG_33_STM_upp_mid	33	100	120	Thermostatic	293 K
IRRIG_34_STM_upp_mY	34	100	120	Thermostatic	293 K
IRRIG_43_STM_low_pY_red	43	100	120	Thermostatic	Off
IRRIG_44_STM_low_mid_red	44	100	120	Thermostatic	Off
IRRIG_45_STM_low_mY_red	45	100	120	Thermostatic	Off
IRRIG_46_STM_low_pY_red	46	100	120	Thermostatic	Off
IRRIG_47_STM_low_mid_red	47	100	120	Thermostatic	Off
IRRIG_48_STM_low_mY_red	48	100	120	Thermostatic	Off
IRRIG_49_STM_upp_pY_red	49	100	120	Thermostatic	Off
IRRIG_50_STM_upp_mid_red	50	100	120	Thermostatic	Off
IRRIG_51_STM_upp_mY_red	51	100	120	Thermostatic	Off
IRRIG_52_STM_upp_pY_red	52	100	120	Thermostatic	Off
IRRIG_53_STM_upp_mid_red	53	100	120	Thermostatic	Off
IRRIG_54_STM_upp_mY_red	54	100	120	Thermostatic	Off
IRRIG_63_STM_support	63	60	90	Thermostatic	293 K

A.7.2 SCOE Flight / Ground Heater Settings for TP7 - TB Phase 2

Heater Output No.	Heater type	Power Supplied	Output Fuse Rating	Set point [W]
1	H101 : DCLM heater	10W \pm 1W (fixed)	750 mA	Off
2	H102 : DCLM heater	10W \pm 1W (fixed)	750 mA	Off
3	VH701 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
4	VH102 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
5	VH103 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
6	VH104 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
7	VH105 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
8	VH106 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
9	VH702 : Valve body heater	6W \pm 1W (fixed)	500 mA	Off
10	H502 : Heater foil	6W \pm 1W (fixed)	500 mA	Off
11	H503 : Heater foil	6W \pm 1W (fixed)	500 mA	Off
12	H701 : Tank bottom heater	10W \pm 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
13	H702 : Tank bottom heater	10W \pm 1W (fixed) or 1.5W, variable in steps of 0.1W	750 mA	Off
14	H103 : Depletion heater	10W \pm 1W (fixed)	250 mA	Off
15	H104 : Depletion heater	10W \pm 1W (fixed)	250 mA	Off
16	H501 : External depletion heater	650W, variable in steps of 10W	16 A	Off

A.7.3 SCOE MTD Heater Settings for TP7 - TB Phase 2

SCOE ID	ID	Max P [mW]	Power Steps [mW]	Set point [mW]				
				1	2	3	4	
				60	2	2	2	
				Step No.	1	2	3	4
				Duration /hrs	60	2	2	2
HIFI_1	HIFI-L0-H1/2	10	0.5	-	-	-	-	
HIFI_2	HIFI-L1-H1/2	10	0.5	-	-	-	-	
HIFI_3	HIFI-L2-H1/2	50	2.5	-	-	-	-	
LOU_1	LOU-1-H1/2	7000	500	7000	-	-	-	
LOU_2	LOU-2-H1/2	7000	500	-	7000	-	-	
LOU_3	LOU-3-H1/2	7000	500	-	-	7000	-	
LOU_4	LOU-4-H1/2	7000	500	-	-	-	7000	
PACS_1	PACS-L0-1-H1/2	10	0.5	-	-	-	-	
PACS_2	PACS-L0-2-H1/2	10	0.5	-	-	-	-	
PACS_7	PACS-L0-3-H1/2	500	25	-	-	-	-	
PACS_4	PACS-L0-4-H1/2	30	0.5	-	-	-	-	
PACS_5	PACS-L1-1-H1/2	10	0.5	-	-	-	-	
PACS_6	PACS-L1-2-H1/2	10	0.5	-	-	-	-	
PACS_3	PACS-L1-3-H1/2	10	0.5	-	-	-	-	
PJFET	P-J-FET-H1/2	50	2.5	-	-	-	-	
SJFET	S-J-FET-H1/2	50	2.5	-	-	-	-	
SPIRE_1	SPIRE-L0-1-H1/2	10	0.5	-	-	-	-	
SPIRE_2	SPIRE-L0-2-H1/2	30	0.5	20 *)	20 *)	20 *)	20 *)	
SPIRE_3	SPIRE-L0-3-H1/2	500	25	50 *)	50 *)	50 *)	50 *)	
SPIRE_4	SPIRE-L1-H1/2	10	0.5	-	-	-	-	

until end of TP7 

*) Predicted values, actual value to be kept from previous phase

A.8 TP8 - Recovery to Ambient

Phase	TP8 - Recovery to Ambient	Type: Transient	S/C Attitude	Tilt /° : 0
Expected Duration / hrs	40	TTA-PLM I/F 20°C	+Z to collimator mirror	
Objective	<ul style="list-style-type: none"> • Warm-up of PLM external surfaces to ambient temperature • Warm-up of LSS shrouds • Re-pressurization of LSS 			
End of Phase Condition	<ul style="list-style-type: none"> • LSS ready to open chamber 			
Important				

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
TP8-A start of phase	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP8 - Recovery to Ambient Start new section in Log Book Fill in: Date / Time of start: <i>05.11.05, 20:00</i> SCOE Alarm Limits: keep alarm limits as defined in Annex B SCOE Acquisition Interval: 2 min SCOE Flight/Ground Heaters: Load Flight / Ground heater settings acc. to section A.8.2 Load MTD heater settings acc. to section A.8.3 SCOE Valve States: (changes in bold) <ul style="list-style-type: none"> V102: closed open PVS 21 V104: closed open PVS 21 V103: closed ✓ V106: closed ✓ V701: closed ✓ V702: closed ✓ V105: open closed PVS 21 V501: open ✓ V503: open ✓ 	<ol style="list-style-type: none"> Main Title: Herschel PLM STM TB/TV Test Subtitle: TP8 - Recovery to Ambient Alarm Limits: keep alarm limits as defined in Annex B Acquisition Interval: 2 min TDH Test Heaters: (all on) Load test heater setting acc. to section A.8.1 	<ol style="list-style-type: none"> Sun Simulator: off Shrouds: <u>C1 shroud:</u> LN2 <u>C2 shroud:</u> LN2 Pressure: < 1 x 10⁻⁵ mbar Spin Box: <u>Temperature:</u> 293 K SB shroud: LN2 <u>Tilt angle:</u> 0° 	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	LSS CONTROL	
	V504: open V505: open TV QM3: open			
TP8-B during phase	<ol style="list-style-type: none"> Switch off He pumps <i>see PVS 25</i> Keep GHe pressure above ambient in safety and pumping line Monitor HTT temperature and pressure. If temperature rises above 4.2 K (p > 1 bar) open V104. Monitor external temperatures to verify warm-up heaters operation Monitor CVV internal pressure <i>no monitor</i> Perform HACS measurements acc. to RD 12 during CVV warm-up Perform SIH verification measurements during CVV warm-up every 2 hrs or 10 K CVV temperature increase When minimum external temperature (virtual sensors) is >120 K, request LSS to initiate warm up of shrouds. 	<ol style="list-style-type: none"> Remove shroud temperature alarm limits 	<ol style="list-style-type: none"> On request of test conductor: stop C1 LN2 mode and open V001 (keep C2 in LN2 	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
	<p style="font-size: 2em; text-align: center;">273h = 0°C</p>		<p>mode). 06/11/2001 17:36</p> <p>2. Drain C1. 06/11/2001 19:24</p> <p>3. Set mirror temperature at 40°C. 06/11/2001 20:41</p> <p>4. Start C1 VTC mode to bring C1 shrouds at ambient temperature. 06/11/2001 22:39</p> <p>5. While S/C temperature below 0°C: Keep shrouds 10 K below minimum external S/C temperature (virt sensor)</p> <p>6. When C1 shrouds are stabilised at ambient temperature, stop C1 VTC mode. 07/11/05 09:03</p> <p>7. Prepare facility for C2 draining. 07/11/05 09:04</p> <p>8. Stop LN2 pump and stop C2</p>	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
			LN2 mode. <i>8/11/06</i> 9. Start C2 draining mode. <i>8/11/05</i> 10. When draining is finished, open V084 and V 085 on the LN2 pump local cabinet. <i>8/11/05</i> 11. Start C2 warm-up mode, gas temperature set point 30°C. <i>8/11/05</i> 12. When C2 shrouds are at ambient temperature, stop C2 warm up. <i>8/11/05 13h32</i> 13. Start C1 and C2 warm-up to stabilized shrouds at ambient temperature. <i>8/11/05 13h33</i> 14. When C1 and C2 are stabilized at ambient temperature, inform customer that LSS is ready for re-pressurisation.	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
9.	When ambient temperature is reached on structure and MLI average sensors, request LSS to initiate repressurisation	2. Remove pressure and cryo panel temperature alarm limits	<p>8/11/05 15:30</p> <p>15. On test director request start chamber re-pressurisation. /</p> <p>16. Ask DH to disable alarms on chamber on chamber pressure and cryo-panels temperature. 8/11/05 15:15</p> <p>17. Switch off vacuum gauge RG 1102. 8/11/05 15:37</p> <p>18. Close mass spectrometer valves. 8/11/05 15:37</p> <p>19. Switch off mass spectrometers. 8/11/05 15:37</p> <p>20. Close VV 100 valves of cryopumps 1&2. 8/11/05 15:43</p> <p>21. Close turbo pump HV valves. 8/11/05 15:40</p>	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
		<p>16h30 PSU set to ON when P chamber reached 1.10⁻³ mbar</p>	<p>22. Stop CP1. 8/11/05 15h44.</p> <p>23. Stop turbopumps./.....</p> <p>24. When CP1 temperature is > 0° C, start repressurisation with GN2 (250 mbar/h). 11/11/05 1.....17h17 8/11/05</p> <p>25. Decrease mirror temperature to 26°C. 8/11/05 17h19</p> <p>26. At 1 mbar, stop MS interseal pump. 8/11/05 17h21</p> <p>27. At 100 mbar, stop CP2. 9/11/05 2h57.</p> <p>28. At ambient pressure, stop facility interseal pumps. 07/11/05 1...2h31</p> <p>29. Stop MS auxiliaries. 07/11/05 1...2h32</p> <p>30. Stop C1 and C2 warm-up mode.</p>	

Step	Phase:	TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE	DATA HANDLING	FACILITY LSS CONTROL	
			<p><i>07/14/05 1...7466</i></p> <p>31. Notify to test director that chamber is at atmospheric pressure.</p> <p><i>07/14/05 1...7439</i></p> <p>32. Stop SUSI HP GN2 sub-system.</p> <p><i>07/14/05 1...7452</i></p> <p>33. On test director request, open 5-m man door.</p> <p><i>07/14/05 1...7455</i></p> <p>34. On test director request, open top lid (release pressure first).</p> <p><i>07/14/05 1...8430</i></p> <p>35. Open 5-m door.</p> <p><i>ASIDE... 1 09/14/2005</i></p> <p>36. WARNING : PROHIBIT ACCESS TO CHAMBER UNTILL OXYGEN CONTENT CHECK HAS BEEN PERFORMED.</p> <p><i>ASIDE... 1 09/14/2005</i></p>	

Step	Phase:		TP8 - Recovery to Ambient		Remarks / NCR
	PLM, SCOE & CVSE		DATA HANDLING	FACILITY LSS CONTROL	
TP8C end of phase	<ol style="list-style-type: none"> Verify that end-of-phase conditions are reached <i>1a) Re-pressurize safety line NO see PUS4</i> Switch all flight, ground and MTD heaters off Prepare EOP reports as defined in Annex D Store SCOE data (tables and rec files) on CD ROM Fill in: Date / Time of end: <i>09.11.05, 06:30</i> Convene TRB 		<ol style="list-style-type: none"> Switch all test heaters OFF 		
END OF TEST					

TB/TV Test Logbook

[Scanned_Docs\STM_TB-TV_LogBook.pdf](#)

Start Test Phase TPA Launch Autonomy

~~08.10.05~~ 11:00 UTC / 13:00 local

HTT filled to 97% at 1.83 K

HOT filled to 100%

H501 check ok

08.10. / 18:30 UTC CUSE dismounted, release of
dismounting of scaffolding

Time lap between SCOE and TDH ca 12sec (TDH leads)
mass flow unit set to 500 mg/sec range

09.10. / 09:00 UTC HTT temp rises too quickly.
PUS 1 initiated; HOT venting via V702

10.10. / 09:03 Check of HTT heat load with
evacuated tubing initiated by going
to nominal launch autonomy configuration

10:54 Frog removed, H701 off

11:05 V701 closed; Mass flow unit disconnected

11:07 Evacuation of tubing started

10.10.05 / 13:30 : Tilt verification : max angle 22.9° ;
clearance between IRig bracket and
(warm!) LSS wall ~ 50 mm

16:28 Mass flow unit range set to 5 g/sec

7:00 - 9:30 HACS functional check performed

11.10.05 / 08:00 : Mass flow unit range 500 mg/sec

HOT evacuation sequence

08:14:53 SCOE = 17'

30"	425 mbar		
2'30"	298 mbar		
2'50"	243		
	150	199	
4'35"	100 mg/s	140 mbar	
5'05"		121 mbar	
5'53"	60 mg/s	96 mbar	
6'25"	50	85	
7'08"	40	72	
8'07"	30	59	
10'10"	20	41	
11:37	15	33	
13:30	10	27,3	↳ Präzisionsmanometer
15:11	8	23,49	
17:30	6	19,1	
18:36		17,7 mbar	8,8 mbar P502
19:30	5	16,4	7,66 mbar

08:20 22:50" Inlet valve closed

12.61 mbar lowest

1.7 mg/s on display, 1.3 on analog out

08:26:30

203

Display
12.8

204

15.04

201

14.73

Analog

13.64

08:30

US01 closed

0.018 tcf

11:10:05

13:20 UTC

Start of TP2 - LEOP

UTC

beeper pid 11537 @ dc

14:00

Mass flow meter unit set to 50 mg/s

14:

Tilting to 1° (steps) requested from LSS;

14:24

Problem with LSS motion system. S/C has not yet moved. Temperature on PPS outlet shows oscillations with variable frequency, fixed amp.

14:45

SIH IDAS check performed. OK.

15:29

MS working; 1° reached, no PPS reaction, first bend in LO (T221/T224)

15:48

2.7° PPS temperature drops below both

15:50

3.99° reached. Stop tilting

16:20

Rig Support Heater Power increased to 100%

Upper Rig Panel Heater Power to ~40 W increased

16:31

Oscillations on T111 and CUSE-009 to PLS 3

17:00

SIH IDAS check performed. OK.

LSS pressure has peaks above 10^{-5} mbar (4)

HACS-PC - to be checked frequently

- 17:10 P506 (Analogue) reads 14,25 mbar, stable. Gas meter 0,53 m³
- 17:50 P506 reads 14,25 mbar stable
Gas meter, 0,65 m³
- 18:25 Gasmeter, 0,80 m³, 14,25 mbar P506
- 18:58 Gasmeter 0,87 m³, 14,30 mbar P506
- 19:20 0,96 m³, 14,35 mbar P506
- 19:10 SIH IDAS check performed, ok.
- 19:48 Warning limit of IR-rig support reduced from -1°C to -25°C, ref. ORS #10
- 20:15 Gasmeter 1,11 m³, 14,40 mbar P506
- 21:10 SIH: IDAS check performed, ok.
- 21:25 Evacuation of Safety line
from 600/27 mbar (\Rightarrow T107 decreases)
- 22:30 Gasmeter 1,57 m³, 13,9 mb P506, 20,8 mb P_{safety}
Flowmeter 8,8 mg/sec
- 23:05 SIH IDAS check performed, ok.
- 23:35 Gasmeter 1,79, P506 = 13,85 P_{safety} = 20,8 mb
Flow 9 mg/sec

12.10.05

- 1:00 SIH IDAS check performed, ok.
- 1:35 Gasmeter 2,20 m³ P₅₀₆ = 13,85 mb P_{safety} = 20,8 mb
- 3:00 SIH IDAS check performed, ok.
- 04:05 Gasmeter 2,74 m³ P₅₀₆ = 13,85 mb P_{safety} = 20,8 mb
Flow = 9,6 mg/sec

21:30 Night Shift

Sonn, Hinger, Huber, Langenstein

22:35 $P_{506} = 14.15 \text{ mb}$ Gas meter = 7.16 m^3 Flow = 11.4 mg/sec

$P_{safety} = 21.3 \text{ mb}$

23:00 SIM IDAS check performed, o.k.

13.10.05

01:00 SIM IDAS check performed, o.k.

01:15 Failed MTD sensors detected:

PT1000-MT213 failed since 12.10.05

below calibration limit of 13.25 K ,

PT1000-MT315 below calibration limit of 13.15 K

since 12.10.05 20:00

02:40 $P_{506} = 14.2 \text{ mb}$ Gas meter 8.23 m^3 Flow = 11.8 mg/s

$P_{safety} = 21.4 \text{ mb}$ LHP = 0.75 g/min

3:00 SIM IDAS check performed, o.k.

5:00 SIM IDAS check performed, o.k.

5:00 $P_{506} = 14.3 \text{ mb}$ Gas meter = 8.85 m^3 Flow = 12.0 mg/s

$P_{safety} = 21.4 \text{ mb}$

5:10 Alarm limits activated according to ORS 17
(has been forgotten at begin of phase).

5:30 Day Shift

Bierner, Kunz, Langfermann, Wagner

07:00 SIM IDAS check performed, 1 connection outside spec
AS0104 pin 27-29
Testlead 2

(7)

- 8:40 : SCOE Recording restarted (TBTV-TP2-LEOP)
- 09:00 SIM IDAS check, 1 ^{as before:} condition outside spec (see above)
- 11:00 SIM IDAS check : \odot okay. (limits changed from 0.3k2 to 0.1
 \rightarrow N. Sonn)
- 13:00 SIM IDAS check : okay.

13.10.05 13:20 Late shift
 Jahn, Hauser, Kötter, Barlage

13:40 Tilt angle increased to 5.9°

13:47 - 14:18 No data received from SCOE

15⁰⁰ & 17⁰⁰, 19⁰⁰ SIM IDAS check performed, ok.

19:15 Switch on redundant TTAP heaters in addition to the nominal ones to keep the TTAP at 293K \rightarrow ORS 20

20:16 P506: 14,57 mbar Gasuhr: 13,11 m³ Massflow: 12,94 mg/s

21:00 SIM IDAS check performed, ok.

13.10.05 21:00 Night shift

J. Hinger, M. Kölle, J. Huber, R. Langensta

21:15 TTAP and IR Rig Heater Control limits changed from $293 \pm 1K$ to $293 \pm 0.5K$, (see ORS 21)
 This was done to reduce the average heater power in the test harness and to reduce the temperature fluctuations.

22:28 Lower High local alarm limit of Test HTR
(line 9812 (EQU-THA-TC-Test-harness-lower-mK)
~~reduced~~ ^{increased} from 350 K to 355 K,

- 23:00
- Cal Curves for CVSE_001, CVSE_004 & CVSE_006 implemented \Rightarrow will be activated with next SCOE SW application start.
 - Monitoring limits for T113 & T114 removed
 - T336, T338 & T340 (Telescope) added in recording script. will be recorded with next Recording-script start

23:05 $P_{506} = 14.65 \text{ mb}$ Gasmeter 13.92 m^3 Massflow = 13.1 mg/s
 $P_{\text{safety}} = 21.55 \text{ mb}$

change Parameter in Tetrtec - Flowmeter
(during change no measurement)

23:00 SIH IDAS check performed, o.k.


14.10.05

01:00 SIH IDAS check performed, o.k.

03:00 SIH IDAS check performed, o.k.

05:00 SIH IDAS check performed, o.k.

03:35 Anomaly at HIFI LO - IIF detected



T228 should be lower than MT101/102

\Rightarrow Obviously Sensor T228 is heated from somewhere, Probably from the sensor wire (TBC).

14.10.05

04:10 $P_{506} = 14,7 \text{ mb}$ Gas meter = 15,44 Massflow = 13,3 mg/s
 $P_{\text{safety}} = 21,6 \text{ mb}$

07:00 : SIM IDAS check : okay

MT203 SPIRE LO is not reading at all

09:00 : SIM IDAS check : okay

11:00 : SIM IDAS check : okay

13:00 : SIM IDAS check : okay

14.10. 13:30 Late Shift
John, Hauser, Kötte, Barlag

13:30 Gas meter 18 m³

13:50 Tilt angle increased to 6.9°

15:00 SIM IDAS check performed : o.k.

17:00 SIM IDAS check performed : o.k.

19:00 SIM IDAS check performed : o.k.

21:00 SIM IDAS check performed : o.k.

22:00 $P_{506} = 14,85 \text{ mb}$ Gas meter = 20,92 Flow = 14,0 mg/s
 $P_{\text{safety}} = 21,45$

14.10.05 21:00 Night Shift

J. Hingen, N. Sonn, H. Huber, R. Langenstein

~~23:00~~

SIH IDAS check performed, o.k.

~~15.10.05~~

SIH IDAS check performed, o.k.

~~01:00~~

SIH IDAS check performed, o.k.

~~03:00~~

04:40

$P_{505} = 14,85 \text{ mb}$ Gasmeter 230 m^3 Flow = $14,4 \text{ mg/sec}$

$P_{\text{safety}} = 21,45 \text{ mb}$

~~4:45~~ 4:45

Several feasibility checks performed for all sensors along L1-ventline and all affected L0-sensors:

1) \Rightarrow T231 (first L1-ventline node) strange.
T231 is higher than T242 but the contrary is expected.

2) T233 and T235 might be exchanged.
It is expected that T233 is higher than T234 but the contrary is the case

3) HIFI IIF L1:

T236 is strange. It is expected that $T236 < T244$ and $T236 < T237$.

This is not the case.

2nd check performed:
observations not confirmed

04:50

HACS checked. Measurements running.

Heater cycling ok.

5:00

Day shift

08:30

IDAS stopped - shut down computer to check influence on SCOS.

11:00

IDAS started

12:50

IDAS check : okay

15.10.05 13:20 Late shift
Jahn, Houser, Kötter, Stricker

16:11 Increase tilt angle to 8°

15.10.05 21:00 Night shift
J. Hinger, H. Huber, M. Sonn, B. Barlage

22:45 $P_{50\%} = 14.9 \text{ mbar}$ Gesamter = 28.85 m^3 Flow = $14.7 \text{ m}^3/\text{s}$
 $P_{\text{safety}} = 21 \text{ mbar}$

16.10.05

03:45 Analysis of L1-ventline sensor anomaly.
T231 at L1-ventline entrance shows much too high temperature (higher than all other downstream ventline sensors \downarrow).
T231 and T237 at L1-ventline outlet correlates very good.
This means that there is obviously a conductive link between L1-ventline inlet and outlet. This is not understood.

2nd check performed:
observations not confirmed

T228 (on HIFI L θ -strap) shows a too high temperature (higher than HIFI-L θ -MTD sensors MT101 and MT102).
Because the T228 sensor is also in the T231/T237 area
could mean that this problem is linked to the T231/T237 problem.

\rightarrow T231 failed T231 and T237 on the same connector \Rightarrow SCOE attributes similar T237 values to the T231 sensor \downarrow

05:00 Day Shift (Langf., Kemz, Wayne, Curran)

05:10 SIMIDAS data: okay

06:00 close V504 acc. PVS 005
↳ 4.6 mg/sec ↳ PPS AT gets positive!


06:29 open V104

06:29:30 dose V106 - 4.7 mg/sec

06:39 open V504

07:00 Low sensor check shows ^{increasing} noise on TC1107 IPT100, with bandwidth ~ 3K, started at 15.10.05, 20:30

07:46 open V503
tilting back to 0° vertical



07:53 tilting finished 0°
07:46 Test heaters of TTAP, IR Rig & IR Rig support switched off; to reach TP3 lower temperatures, temperature control set accordingly (see ORS25)

07:59 Mass flow unit set to 500 mg/s range

08:02 TVQM3 opened
08:35 IR Rig support heaters re-activated to 20W to avoid high temp. difference to IR Rig during cool-down (see ORS26)

08:18 SCOE → stop script

12:13 Warning of TC 8702 (temp too low!)

12:15 The warning/alert limits of the following ^{local lower} T-sensors were changed: (same as HSS mg ^{alarm} global limits)

Sensor: [ETC-Number]	warning limit:		alarm limit:	
	old	new	old	new
8701	238	470	233	465
8702	238	470	233	465
8703	238	470	233	465
8704	238	470	233	465

* according to new phase TP 3

12:36

SIH IDAS data : okay

since 09:00 : SCOE re-initialized, new calibration curves for

- CUSE_004 no gives correct mg/s for 50 mg/s
- CUSE_001
- CUSE_006
- P101 Point 1.1219, 0 changed to 0.40, 0
new Point 1.40, 0.061

T336, T338, T340 new in table files

13:30

Late shift

Jahn, Hauser, Kötter, Strittes

17:15
- 17:20

T231

measurement :

SCOE connector J02 disconnected

$$\begin{array}{l}
 1,22 \text{ k}\Omega \left[\begin{array}{l} i+ \quad 73 \\ i- \quad 74 \end{array} \right] 3,26 \text{ k}\Omega \\
 \left[\begin{array}{l} u+ \quad 75 \\ u- \quad 76 \end{array} \right] 3,26 \text{ k}\Omega
 \end{array}$$

⇒ $R_{T231} \approx 7,04 \text{ k}\Omega$

SCOE measured ~ 2000 Ω

Conclusion: T231 seems to be ok.

17:30

SUM TS warning limit 130 K reached.
Check of documentation: Spec is 125 K,
Qualification test procedure 115 K.
Low temperature not considered
critical, warning limit reduced to
120 K, alarm to 115 K.

19:35

HSS IR Rig Support warning/alarm limits changed
(Local alarm) Sensor 8701, 8702, 8703, 8704
Warning from 170 K to 205 K
Alarm from 165 K to 200 K.

Reason: ΔT support - Rig of 30 K should be such, that
support is at higher temperature than the Rig to
reduce ΔT between Support and TTAS. (A.H.)

20:30

He pump 2 SN1 inlet valve opened
to increase pumping speed. Short
in peak, going back to ~ 1 mg/s above
previous rate. SN1 inlet pressure 1,8 mbar, SN2 = 5 mbar
Safety line $p = 27$ mbar Gas meter 44,88 m³

21:00

Night Shift

J. Hinger, H. Huber, B. Barlage

22:05

$P_{506} = 17,1$ mbar Gas meter = 46.44 Flow = 55,3 mg
LAF 2,95 g/min $P_{safety} = 28,5$ mb CUBE 04
Integrator 36,3 g

17.10.05

02:30 $P_{506} = 17,25$ Gasmeter = $5,30 \text{ m}^3$ Flow = $58,5 \text{ mg}$
LMF = $3,1 \text{ g/min}$ $P_{\text{safety}} \approx 27,8 \text{ mbar}$ CVSE \downarrow
 11438 g

04:00 L0 - temperature anomalies detected:

1. PACS - Cooler Evaporator L0 - Interface
 $T222$ on Strap $<$ $T101, T102 = \text{He-bath}$
2. PACS - Red Detector L0 - Interface
 $T221$ on Strap $<$ $T101, T102 = \text{He-bath}$
3. SPIRE SH Detector L0 - Interface
 $T225$ on Strap $<$ $T101, T102 = \text{He-bath}$
4. HIFI L0 Interface
 $T228$ on Strap $<$ $T101, T102 = \text{He-bath}$

⇒ It is physically not possible that any ^{L0-strap} temperature in the system is lower than the He-bath temperature.

⇒ Maybe the lower strap temperatures can be explained by the calibration curves.

L1 - temperature anomalies detected:

1. SPIRE L1 Interface

$T235$ (upstream ventline node) considerably higher than $T236$ (downstream ventline node).

05:00 Day Shift (Langemann, Kunz, Wagner, Gerner) 17.10.02

05:00 SIM IDAS check: okay

11:53 TTRP dropped down to 273K @ 11:20 as expected.
Automatic thermostatic control initiated.

13:00 SIM IDAS Check: okay

13:00 Late Shift

Jahn, Hauser, Kötter, Borlage

14:31 Mass flow meter range set to 5 g/s range
Reading goes from 100 mg/s (500 mg/s range) to
90 mg/s (5 g/s)

14:58 Mass flow meter range back to 500 mg/s;
reading goes from 90 mg/s to 101 mg/s

21:00 Night Shift

J. Küniger, M. Huber, R. Langenstern

21:45 $P_{506} = 16,8 \text{ mb}$ Gas meter $\Rightarrow 81,26 \text{ m}^3 \text{ Flow} = 91,7 \text{ mg/sec}$
 $P_{506} = 21,2 \text{ mb}$

23:10 Local Alarm limits changed: EQU-Rig-TC-Support-pZ1 (870)
EQU-Rig-TC-Support-pK (8701) } Kept at 200K alarm 205K warning
EQU-Rig-TC-Support-pZ2 (8703) } alarm/warning switched off. (17)

18.10.05

01:20 Estimation: HTT will reach 1,72 K in 32 h,
i.e. on Wednesday, 20.10.05 \approx 12:00 UTC

03:25 $P_{506} = 15,3 \text{ mb}$ Gas meter = 90,02 Flow = 77,0 mg/l.
 $P_{\text{safety}} = 20,0 \text{ mb}$

03:30 HACS camera operation checked. Measurements
are in progress. \rightarrow O.K.

04:30 Local alarm/warning limit of sensor
EQU-Rig-TC-Support-pZ1 (8702) which
is used as control sensor for the JRRIG support
heater circuit, is switched off.

HTT's cycle between 202,5 K and 203,5 K. \rightarrow Alarm/
warning limits are not used anymore.

05:00 Day Shift

05:00 SIM IDAS check: always
open valve on He2P SW1 in 11

07:00 Local warning/alarm limits of TC Rig support
re-activated (for better control):

		low warning	low alarm
EQU-Rig-TC-Support-pY / 8701	...	195K	190K
- " -	+pZ1 / 8702 (pilot)	200K	195K
- " -	-pZ2 / 8703	200K	195K
- " -	-mY / 8704	195K	190K

08:50 TC Rig has reached 173K and is now in thermostatic
control.

18

09:19

Observation of Test sensors 2113 1-2 radiator and 2213 1+Y radiator lead to the conclusion that the two sensors had been mixed up during integration; 2113 shows a behaviour similar to the +Y radiator, 2213 — " — — Z "

12:30

SIM IDAS check performed: okay

10:45

Data handling & Thermal verbally agreed to optimise (decrease) heater power of TC Rig and TC Rig support in order to smooth temperature curves/reduce cycles.

18.10.05

13:30

Late shift


John, Hauser, Kötte, Barlage

15:35

Open V102 close V104 ^{15:37} no PUS 6
d008.tif d009.tif

10:00 - 15:00

LSS vacuum pressure rises; probably caused by reduced He mass flow and increasing temperature in CUSE LSS internal tubing. After 15:00, pressure drops again to nominal



Inform LSS when He mass flow rate is decreasing!

18:34 Open V104 ^{d010.tif}
18:35:00.376 Close V102 ^{d011.tif} } PUS 6, back to initial comp.

18.10.05 21:00 Night Shift

J. Hinger, H. Huber, A. ~~Grasl~~, R. Langenstein
Grasl

22:35 $P_{506} = 11,25 \text{ mb}$ Gas meter = 111,73 Flow = 46,7 mg

19.10.05 $P_{\text{safety}} = 15,6 \text{ mb}$ LMF = 2,46 g/min

05:00 $P_{506} = 10,4 \text{ mb}$ Gas meter = 117,13 Flow = 40,4

$P_{\text{safety}} = 14,55 \text{ mb}$ LMF = 2,14 g/min

09:00 IDAS TeD performed - OK

05:00 Day Shift

05:05 SIM IDAS check: okay

06:20 SUM Thermal shield stabilises at 125 to 135 K,
which is above Qualification Test Procedure minimum value
of 115 K.

13:00 : SIM IDAS check: okay

13:30 Late Shift

13:35 PUS 8: Forced HOT cooldown

V102 opened 13:35 d012.tif

V702 opened 13:36 d013.tif (Status indic. o.)

17:15 V104 closed d014.tif

19:07 V104 opened

19.10.05 21:00 Night Shift

J. Hingen, H. Huber, A. Grassl, R. Langenstein

00:30 $P_{506} = 8,4 \text{ mbar}$ Gasmeter = $129,58 \text{ m}^3$
Flow = $27,3 \text{ mg/sec}$ $P_{Scrubber} = 12,3 \text{ mb}$ LMF $1,47 \text{ g/min}$

21:00 IDAS Test performed - OK.

20.10.05

05:43 HACS camera checked. Measurements running. → OK.
Electronics heater cycling OK.

05:00 SIM IDAS ctrl: okay

05:00 Day Shift

13:00 SIM IDAS ctrl: okay

15:40 switch to 0-50 mg/sec mass flow meter

13:40 Late Shift

14:12 close V702 } PUS 8
14:13 close V102 }

14:16 close V104, no mass flow → PUS 7

16:32 SCOE acquisition rate reduced to
2min

17:35 Heater Control & Monitor Drawer (SCOE) switched OFF
& Valve Stimulus & Monitor Drawer (SCOE) switched OFF

18:00 SCOE acquisition rate back to continuous (71)

20.10.2005

~~18:28~~
18:35 SCOE switched off to ensure that no electrical heating of HTT is happening

~~19:05~~
Gas meter: 136,72 m³

19:45 SCOE started again

20:10 V104 opened

21:15 Night shift

21:27 V103 opened d020.tif

21:28 V106 opened d021.tif

21:29 V104 closed d022.tif

PPS goes to operation (although s/c is vertical)

21:50 TVQ143 closed d023.tif
↳ slight in decrease; slight ΔT increase

22:00 V504 closed d024.tif

↳ after initial peak down, PPS outlet increases to HTT temp.

22:25 V504 opened d025.tif

↳ stable PPS operation

22:36 V104 opened d026.tif

↳ PPS ΔT jumps to positive

22:47 V104 closed again d027.tif
↳ PPS gets operative? (S/C still vertical)

23:10 V103 closed d 028.tif
V106 closed ~~d029.tif~~
d 030.tif

↳ PPS closed, ΔT is positive

HIT is valved off, start tilting
of S/C to find the PPS immersion angle

23:21	2°	reached, no PPS response
23:23	3°	reached, " " "
23:25	3.95°	" " "
23:26	4.98°	" " "
23:28	5.99	
23:30	6.99	
23:31	8.00	
23:33	8.99	
23:35	9.996	
23:36	11.0	
38	12.00	
40	12.99	
42	14.00	
44	14.99	
45	16.00	
23:47	17.00	
49	18.00	
51	19.00	
53	20.00	

PPS outlet is unchanged at 27 mK
expected above HIT bath.
was $\sim 13.5^\circ$ for immersion

↳ Decision: go to 10° tilt angle; start PPS

23:54 start tilting back to 10°

21.10.05

0:05 10° reached

0:06 V106 ^{d031.tif} opened, PPS is operating, $\Delta T \sim 18 \text{mK}$

0:23 Stable conditions reached. Start increasing tilt angle to 13° in 1° steps

0:25 11°

0:26:19 11.5° : PPS outlet temp ^{+ mass flow} increases sharply

0:27 12°

0:32 12.5°

0:51 V504 ^{d032.tif} closed; PPS ΔT becomes positive.

1:08 tilt angle increased to 13.5° ; no reaction

1:13 V504 opened (d033.tif)

↳ PPS resumes operation

1:35 $137,05 \text{m}^3 \text{ gas/hr}$ (gas meter)

1:42 Pump inlet valves closed, both needle valves open. Try to set 2.5mg with needle valves

21.10.05 02:15 Night Shift

J. Hinger, A. Runge, N. Souy, R. Langerstein

The night shift members were present since 20.10.05
21:00 UTC together with the late shift members.

04:08 PPS temperatures T111/T112 show an
increase of 18 mK, while mass flow remains
constant.

04:30 Analysis of HTT-temp. warm-up with closed VT102,
VT104, VT103, VT106 on 20.10.05

$$\text{Measured } \frac{\Delta T}{\Delta t} = \frac{1.702 \text{ K} - 1.698 \text{ K}}{(18:15:27 - 14:28:40)} = \frac{0.004 \text{ K}}{3.78 \text{ h}} \\ = 0.00106 \text{ K/h}$$

fill-rate 89.7% calculated

\Rightarrow At 1.698 K \leadsto $m_L = 308.7 \text{ kg}$ calculated

$$\text{A) } \dot{Q} = m c_L \frac{dT}{dt} \\ \text{L } c_L = \left[2185 + 7410(T - 1.7) \right] \frac{\text{J}}{\text{kg K}} \\ 1.7 < T < 1.8 \text{ K}$$

$$\leadsto \frac{Q}{m} = \int_{1.698}^{1.702} c_L(T) dT = 8.74 \frac{\text{J}}{\text{kg}}$$

$$\leadsto \dot{Q}_{\text{average}} = m \frac{Q}{\Delta t} = \frac{308.7 \cdot 8.74}{3.78 \cdot 3600} \text{ W} = \underline{198 \text{ mW}}$$

$$\text{B) } \dot{Q} = m \frac{dh}{dt}, \quad h = (1-x)h_L + x \cdot h_g, \quad x = \frac{m_L}{m_L + m_g}$$

\leadsto with MATCHCAD - analysis

$$\dot{Q}_{\text{average}} = 205 \text{ mW}$$

With closed HTT (geschlossenes System) methods A and B
seem to be equivalent.

21.10.07

05:00 Day Shift

09²² tilt to 14.5° (1°/min)
no change in PPS

09²⁷ tilt back to 0° w/o interruption

09²⁹ 12° PPS drops

09³¹ 10°

33 8° PPS T increase step

35 6°

36 5°

37 4°

38 3°

39 2°

41 0°

10²⁴ open V103

034. TIF

10³³ close V106

~~000~~. TIF \downarrow
words

10³⁸ close V103

001 HJ

10⁴² heater on V106 to sent warm gas into the closed HTT
PPS Temp \uparrow

10⁴⁷ open V106 (002.HJ) switch off heater V106

13:30 Late shift

PPS temp decreases from 2.8K to 20-40mK below bath

13:35 V504 closed (d003.tif)

14:04 T112 reads same as DCM sensors.

14:09 Level probes HTT: 90.06%

14:16 Start tilting to 14°

14:24 8°

14:26 9.6° slight upwards bend on T111/112

14:28 11.7° steep up T111

14:29 13°

14:30 14° stopped tilting

14:41 CFM switched to small range

14:58 V504 opened d004.tif

He pumps SN1 and 2 ball valves closed

SN1 Needle valve closed

SN2 Needle valve adjusted to 3. to achieve mass flow of ~ 2.25 mg/s

TP4

~~Start of TP4~~

~~21.10.05~~

15:40

UTC

MTD heaters switched ON

16⁰⁵

PACS_3 with 5mW (prime)

PACS_5 with 5mW "

16⁰⁶

PACS_6 with 5mW "

20⁰⁵

PACS_3, 5 & 6 power increased to 10mW

21.10.05

21:00

Night Shift

J. Hinger, A. Runge, N. Sonn, R. Langerstein

22.10.05

00:05

PACS-L1-1-H1 switched off

SCOPE ID PACS_5

PACS-L1-2-H1 " "

SCOPE ID PACS_6

PACS-L1-3-H1 " "

SCOPE ID PACS_3

02:05

SPIRE-L1-H1 switched on at 5mW

SCOPE ID SPIR

02:14

"

switched off/on at 5mW

due to U and I oscillations.

02:18

Power setting increased to 8mW \rightarrow calculated power is 6.5mW.

\downarrow Below 8mW power setting caused unstable U, I, P value

(28)

- 02:25 SPIRE-4 switched off because no temp. increase detectable
 SPIRE-4 redundant switched on at 5 mW power setting
- 02:26 power increased to 6.5 mW (8 mW setting) because
 below 8 mW setting no stable conditions could be obtained,
 ~> no temp. increase at SPIRE L1-interface detectable ↓
- 03:17 Still no temp. increase detected ↓
- 03:18 power setting of SPIRE-4 redundant increased
 to 10.2 mW (12 mW setting)
 ~> no temp. increase at SPIRE L1-interface
 detectable. ↓ → NCR HP-120 000-ASED-NC-1614
- 03:27 SPIRE-4 redundant switched off
- 03:30 HIFI-L1-H1 (SCOE ID HIFI-2) switched on
 at 5 mW setting, 5.25 mW calculated,
 → immediate reaction in temperatures detected → o.k.
- 04:26 Analysis of SPIRE L1-HTR problem:
 SPIRE-L1-H1/2 heaters (SCOE ID SPIRE-4)
 are located on SPIRE Cooler Pump LO interface,
 instead of SPIRE-LO-3-H1/2 (SCOE ID SPIRE 3).
- 04:48 HACS camera checked. Measurements running,
 heaters are nominally cycling. → o.k.
- 05:00 Day Shift
- 06:40 HIFI-L1-H1 (SCOE ID HIFI-2) switched
 to 10 mW → 9,841 read out
 (Power voltage too high)
 (5 mW Temperature was stable from beginning)
- 10:40 HIFI-L1-H1 (SCOE ID HIFI-2) switched off.

22.10.05

12:30 Observations: L3 temperatures are only $\sim 0.2\text{K}$ higher than JBP temperatures during TP4 so far. The TMM predicts however $\sim 2\text{K}$ higher temperatures; JFET feed design? JFET heating phase could give more information.

12:55: SPIRE-L1-HH (SPIRE3) set to 5.0 mW

22.10.05 13:15 Late shift

16:22 SPIRE-L1-HH (SPIRE-3) prime power increased to 10.0 mW

since 14:00 Sensor T231 reading obviously gives Vent line temperature between SPIRE and HIFI L1 Interfaces

Sensor T235 sees SPIRE L1 heat load although located upstream

High heat load on vent line between sensors T234 and T236

21:53 Mass flow rate adjusted to 2.3 mg/s (CVSE-004) by reducing needle valve.

22.10.05 22:00 Night Shift

J. Hinger, A. Runge, M. Sonn, R. Langenstein

Night shift was present since 21:00 together with late shift.

22:20 PJFET switched on at 25 mW setpoint
(27.0 mW calculated by SCOE)

23.10.05

00:20 PJFET power increased to 50 mW setpoint
(47.4 mW calculated by SCOE)

02:20 PJFET switched off.

During the PJFET heating the following anomalies were detected:

- MT 255 (within JFET-P) showed lower temperature than T251 and T252 on copper strap.
- T246 (on L3-ventline) showed the highest temperature whereas the lowest temperature was expected.
- MT 252 (within JFET-S) showed lower temperature than T249 and T250 on the copper strap. → heat flowing from L3 into JFET-S MTD.

This is in contradiction to the fact that T250 and T249 on the copper strap show slightly higher temperatures than T247 on L3-ventline

→ heat flowing from JFET-S into ventline.

It is more likely that JFET-S is heated via the OBP from the JFET-P heater.

25.10.05

03:20 SJFET switched on at 25 mW power setting (26.9 mW calculated by SCOPE)

05:00 Day Shift

05:20 SJFET increased to 50 mW (SCOPE: 48.923)
(Alarm: SJFET too high)

07:20 SJFET heater turned off.

8:15 MIFI_1 started with 5 mW (SCOPE: 5.147)

8:20 MIFI_1 increased to $P=10$ mW (SCOPE: 10.009)
(Alarm: MTD_PRI-VOLT-MIFI1: high)

8:26 MIFI_1 set to $P=7.5$ mW (SCOPE: 7.821)

8:31 MIFI_1 switched off

08:35 PACS_1 started with $P=5$ mW (SCOPE: 5.273)

08:40 PACS_1 set to $P=10$ mW (SCOPE: 9.895)
(Alarm: Voltage too high)

08:44 PACS_1 switched to 2 mW (SCOPE: 2.057)

08:45 PACS_1 switched off

08:53 PACS_2 set to $P=5$ mW (SCOPE: 5.267)

08:58 PACS_2 set to $P=10$ mW (SCOPE: 10.073)
(Alarm: Voltage too high)

09:03 PACS_2 switched off

09:07 PACS_7 switched to 25 mW (SCOPE: 23.467)

09:15 PACS_7 set to 10 mW (SCOPE: 8.580)

09:20 PACS_7 set to 5 mW (SCOPE: 2.782)

09:25 PACS_7 switched off

09:28 PACS_4 set to 5mW (SCOPE: 5.165)
 09:33 PACS_4 set to 10mW (SCOPE: 10.560)
 09:38 PACS_4 switched off

 09:40 SPIRE_1 set to 5mW (SCOPE: 5.411)
 09:45 SPIRE_1 set to 10mW (SCOPE: 10.062)
 (Alarm: Voltage high)
 09:50 SPIRE_1 switched off

 09:52 SPIRE_2 set to 5mW (SCOPE: 5.258)
 09:57 SPIRE_2 set to 10mW (SCOPE: 10.714)
 10:02 SPIRE_2 switched off


 10:04 SPIRE_4 set to 5mW (SCOPE: 2.209)
 10:09 SPIRE_4 set to 10mW (SCOPE: 8.237)
 10:14 SPIRE_4 switched off
 10:30 Level probe L101 = 84.44 L102 = 89.76 %

 10:32-42 DLCCM Mode (stop exp. since T10, leaking & gain
 DLCCM_SCR Acq. back to normal)

14:00 Day shift

23/0

- 14:40 $\dot{m} = 2 \text{ mg/s}$
- 14:42 Ball valve on pump inlet opened
- 15:07 Ball valve on pump closed
- 15:25 Open V104 \rightarrow small increase of T111/T112
 \hookrightarrow PPS was operating
- 15:29 Close V106
- 15:34 Close V504
- 15:48 Ball valve closed after opening (15:)
- 15:50 open V504
- 15:51 open QM3 valve (SPARE.1)
- 16:00 Mass flow rate adjusted to 4.5 mg/s
(needle valve at 5.1)



- 16:37 start tilting to 0°
- 16:37 $13.2^\circ \rightarrow$ MT303/MT304 temperatures drop
- 16:46 $4.9^\circ \rightarrow$ MT303/MT304 curves become stable
- 16:51 0.04° final position reached

TB phase to be performed in vertical position and venting via V104 to have PACS 20 pool in contact with He

17:30 Liquid level probes activated

L101 = 89,95% L102 = 89,85%

17:57 Mass flow corrected; $\approx 0,05$ tons

23.10.05 21:00 Night Shift

J. Hinger, A. Runge, N. Sonn, R. Langenstein

22:00 - 23:00 Control Sensors for TTAP Heaters showed strange temperature drops. The problem is due to a Deder Handling error. The physical temperatures did not drop.

24.10.05

03:10 HACS camera checked. Measurements running. Heaters are nominally cycling \rightarrow O.K.

03:30 Mass flow at needle valve adjusted from 4,55 mg/s to 4,51 mg/s (CVSE-004)

08:07 \rightarrow needle valve 0,8 mm

19:25 close V105 (IFOT closed for heat load test)
TPS 5

13:20 Late shift

17:03 Mass flow adjusted from 4,55 mg/s to 4,45 mg/s

17:46 " " " 4,45 mg/s to 4,50 mg/s

24.10.05 21:00 Night Shift

J. Hinger, A. Runge, N. Sonn, R. Langenstein

22:40 Mass flow rate adjusted from 4.73 mg/s
to 4.5 mg/s.

25.10.05

04:42 HACS camera checked → o.k.
Late Shift: G. Jahn, M. Kille, A. Houser, B. Barlog

14⁰⁰ Mass flow rate adjusted from 4.6 mg/s to 4.5 mg/s

14⁴⁵ all CUV sensors reached stability of ≤ 0.29 K/day
set point reduced to ≤ 0.20 K/day

18²⁵ Mass flow rate adjusted from 4.55 mg/s to 4.4 mg/s

25.10.05 21:00 Night Shift

J. Hinger, A. Runge, N. Sonn, R. Langenstein

No mass-flow adjustment performed.

04:15 HACS camera checked → o.k.

04:30 Sensor 3263 (PLM-Start_TC-PLM5VH-26-Pz-bottom)
showed a rapid temperature decrease of ≈ 20 K
at 24.10.05 $\approx 19:30$. → Sensor to be
investigated after Test.

26.10.05

16¹⁵ All CUV sensors reached stability of ≤ 0.20 K/day
Set point reduced to 0.15 K/day (just for fun)

26.10.05

20:20 Needle valve adjusted from 4.90 to 4.88
↳ mass flow increases 4.55 → 4.58 mg/s

→ TVQMS closed to reduce
Needle valve sensitivity

Needle value set to 4.90

26.10.05 21:00 Night Shift

J. Hinger, M. Kölle, A. Runge, R. Langenstern

21:20 Due to severe temperature oscillations of TTAP heater
control sensors 9304, 9305, 9306, 9307, 9308 occurring
on 26.10.05 03:30, 08:00-09:00 and especially
on 26.10.05 15:00 - 20:00 leading to disturbances
of the TTAP temperature it was decided to change
the heater control into a fixed current heading.

→ NCR see HP-2-120000-ASED-NC-1595 Point 8

→ ORS 34

22:35 ORS 35: Change current settings of TTAP heaters

It was detected that current settings and measured
currents are different! $I_{\text{measured}} < I_{\text{setting}}$ due
to the control algorithm of the TDH power supply control.

23:00 ORS 36: Change current settings of TTAP heaters

23:42 ORS 37: //

27.10.05

00:09 ORS 38: //

TR 1 1.1. 1.1.

37

27.10.05

01:05 ORS 35: Heater power settings of TTAP heaters increased.

03:01 ORS 40: "

03:35 Spikes detected at control temperature sensor TC 800A for the IRRIG support heaters, Also small oscillations at sensors TC 810A, TC 804 and TC 820A. Heater control seems to be O.K.

05:00 ORS 41: Adjustment of TTAP heater current settings.

05:00 Day Shift

07:25 TTAP heater power settings decreased according to ORS 42.

09:20 TTAP heater power settings adjusted according to ORS 43.

14⁰⁰ Needle Valve from 4.88 to 4.86; i.e. mass flow from 4.56 mg/s to 4.52 mg/s

15²⁰ Needle Valve from 4.86 to 4.85, m from 4.53 mg/s to 4.50 mg/s

18²⁰ Needle Valve from 4.85 to 4.84; m from 4.51 to 4.48 mg/s

19⁴⁵ Set upper warning/alarm limit of Rig Support to 205 k/2 and of Rig Panel TIC sensors to 178 k/183 k

27.10.05 21:00 Night Shift

J. Hingen, A. Runge, M. Kölle, R. Langerstein

23:15 Fine adjustment of TTAP current settings according to ORS 44

28.10.05

01:45 Tütürütük : | All TDH equilibrium sensors have reached the equilibrium |

01:55 HACS camera checked, is running and running... heaters are nominally cycling → o.k.


T231 reads T248 ($T_{Raw\ 231} \equiv T_{Raw\ 248}$)
~~T231_{raw} (LF raw 1st) shows different values~~

13:15

Late Shift

John, However, Sonn, Batop

At end of TBR phase:
Read T231 raw data manually with DVM on SC01 I/F connector



28.10.05 21:00 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langenstern

No adjustment done at needle valve.
→ mass-flow is slightly increasing but TS-temperatures become stable.

~~29.10.05~~

CVU T903 peak disturbs trend.
T901 drops slightly?

C100_T246 / 247 are unused!
this is not compatible with T231 problem
→ Not confirmed by SCOE verification

10:30 T901 rises again and shows now obviously correct temperature (peak of anomaly ~ 0,25K)

MT203 wrong Temp.

ΔT PACS → L1 T233 = 0,18K → T234 = 0,11K
SPIRE → L1 T235 = 0,51K T236 = 0,26K

19:15 SCOE stopped and restarted, T231 is now available *

19:20 T903 has been measured with Ohmmeter at Cryo SCOE interface (into Testharness).

Interface = 709 : I+ = Pin 37
I- = Pin 38
U+ = Pin 39
U- = Pin 40

Conclusion: I+ not connected

Measurements 37-38 } all "OL"
37-39 }
37-40 }
38-39 = 676,3Ω
38-40 ≈ 420Ω
39-40 ≈ 740Ω

- 19:30 SIH verification with IDAS performed. Ok.
- 19:45 SJFET heater switched on at 25mW according to red-lined test procedure (PVS 14)
- 21:00 SJFET heater power increased to 50mW.

Insg.

29.10.05 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langenstein

- 22:30 SJFET heater switched off
- 23:30 PJFET switched on at 25mW
- 01:15 PJFET heater power increased to 50mW
- 03:00 PJFET heater switched off
- 04:30 HIFI-2 | switched on at 5mW
 | redundant
- 05:50 HACS camera heater cycling stopped at 01:00 UTC (change of summer time / local time).
Heaters are permanently on, they do not switch off again. → seen to stabilize HACS electronics at $T \approx 270K$.
- 06:00 HACS is running again, heaters are off.
→ Monitor if cycling will be continued.
- 06:15 HIFI-2 | redundant heater power increased to 10mW
- 07:15 HACS PC re-boot; HACS working normally

* T231 was erroneously connected to channel 42 when T248 was connected, too. → T231 showed exactly the same raw data as T248. Now T231 is connected to channel 46 which was not used before.
→ The T231 temperatures before 29.10.2005 19:15 are wrong ↓

7:30 Observation: HIFI L1 heating was also seen by PACS L1 ($\Delta T \sim -0.02\text{K}$ step function) and SPIRE L1 ($\Delta T \sim -0.04\text{K}$ continuous decrease); such behaviour has not been observed during TP4/TV1.

08:00 HIFI-2 redundant Heater stopped

09:15 SPIRE-3 heater 5 mW (5.296 mW)

10:45 SPIRE-3 heater 10 mW (9.915 mW)

PT1000_TSO1 reads 1243K & noise?

12:15 SPIRE-3 heater switched off

14:00 PACS-5 heater set to 5 mW (5.325 mW)

PACS-6 heater set to 5 mW (5.284)

PACS-3 heater set to 5 mW (5.246)

14:00 Lock Shift Dahn, Hanser, Sonn, Burlage

15:50 PACS-5 set to 10 mW (10.21 mW)

PACS-6 10 mW (9.95 mW)

PACS-3 10 mW (9.98 mW)

18¹³ SPIRE-3 set to 10 mW (9.94 mW)

20⁰⁰ HIFI-2 set to 10 mW (9.85 mW)

20¹⁵ Switch-off HIFI-2 and SPIRE-3 (L1 heaters)

30.10.05 22:00 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langenstein

G. Jahn was present until 23:45 UTC,

22:50 V105 opened, → A rapid temperature decrease of $\approx 0.3\text{K}$ was observed at the LA temperature sensors T231 - T237, followed by a rapid increase. Then the temperatures gradually decreased, however, interrupted by some peaks in the order of $+0.35\text{K}$ (T231) and

31.10.05

02:00

V701 opened

03:00

V106 opened

PPS sensors T111, T112 show not at all any reaction,

03:50

V106 closed

03:55

V701 closed

06:00

PACS-5 }
PACS-6 } LA-heaters switched off
PACS-3 }

09:40

HIFI-3 set to 25mW (27.408mW)

13:40

HIFI-3 set to 50mW (49.091mW)

(Error/Alarm Voltage Coulopp: 12.69V)

14:00

Late Shift (G. Jahn, A. Hausar, B. Barlag, N. Souci)

17:42

switch-off HIFI-3

17:52

switch-on HIFI-3 to 50mW (49.1mW)

19:18

switch-off HIFI-3

(43)

21.10.1

20:45

Gas Flow meter : 160.89 m³

P506 : 14.7 mbar

m ≈ 4.85 mg/s

20:21 DLCM heaters H101 and H102
operated for 20sec, simultaneously
↳ see PWS 17

No impact on Z1 temperatures

↳ HTT temperature increase 0.5 mK

20:52 Normal DLCM operation

HTT temperature increase from 1.7866 to 1.7912 K

21:00 " cryo-pfm.exe has encountered a problem "

↳ SCOE application restarted, and
new test phase initiated

~~Start TPT T22~~

21:49 V103 opened (d017.tif)
↳ PPS operation PVS 18
T231 drops by 0.23 K, stable;
no reaction on T111/T112 (increased ^{noise?} oscillation)
downstream LI temperatures decrease slowly

22:00 Night Shift: J. Hinger, A. Runge, M. Kölle, R. Langenstein

K 22:28:00 V104 closed (d018.tif)
T112/111 immediately drop by ~60 mK,
stabilize at $\Delta T \sim 40$ mK \rightarrow PPS operates
mass flow drops from ~5 mg/s to ~4 mg/s
before adjustment of Needle valve to ~4.8 mg/s
Nozzle pressures decrease slowly
T231 increases over 1 min, then decreases
to ~1.88 K, other LI sensors follow
G. Jahn left the control floor!

23:17 HTD heater PACS L1 (PACS_3, _5, _6) switch ON,
powered with 10.0 mW each

23:40 start tilting to 16° (PPS Temp 1.782 T111)

2° first reaction on PPS Temp. (T111 & T112)

4° drop of temp. to ~1.66 K (23:50:25) (45)
13°

01.11.1

01:11 HTD PACS L1 heater switched OFF

01:30 LOU_1 switched on at 6W power setting
(6.09W)

01:41 LOU_16_rad_lower switched on at 1.296 A
LOU_17_rad_upper " " " 1.296 A
current settings (ORS 48)

→ The measured powers were:

$$U_m \cdot I_m = (R_H + R_{HTD}) I_{measured}^2 = 19.13W \text{ shown by channel 417}$$

$$U_m \cdot I_m = (R_H + R_{HTD}) I_{measured}^2 = 19.17W \text{ shown by channel 418}$$

/ \

Harness Header

whereas the heater power in the heater resistor was only

$$R_H \cdot I_{measured}^2 = 16.63W \text{ shown by channel 317}$$

$$R_H \cdot I_{measured}^2 = 16.63W \text{ shown by channel 318}$$

02:32 ORS 49

Heater power settings adjusted:

	I_{set}	$I_{measured}$	$R_H \cdot I_{measured}^2$	Ch
LOU_16_rad_lower	1.421A	1.417A	20.04W	317
LOU_17_rad_upper	1.421A	1.418A	20.05W	318

T224 (PACS LO) has increased due to filtering !
T107 did not ($\gamma_{T107} > \gamma_{T224}$)
↳ LO is surrounded by the safety line + SV123

06:44 OSR 50 IRR16 → 100W Support → 60W

07:35 " 51 → 50W → 90W

07:55 Upper local alarm limits changed:

IR Rig: 295K / 300K (178K / 183K before)

Rig Supp: - " - (205K / 210K before)

(46)

Observation:

16:00 (Tilting from 0° to 16° at 23:40 / 31.10.05. obviously
has been detected by CUV MCI temp. sensors 1403 + 1400
(increased $\approx 1K$)

13:40 Oscillation of Tank and Ventline T-sensors (started before 11:00)
observed: frequency $\approx 0.1 Hz$

15:25 TC 1107 removed from CUV average calculation formula
 \rightarrow TC 1900, because: TC 1107 is located at the LOU

\rightarrow Values of TC 1900 for TD1 phase to be corrected!

01.11.2005 22:00 Night Shift

J. Hinge, A. Runge, M. Kölle, R. Langerstein

02.11.2005

07:00 Day Shift

11:30 Following lower ^{local} alarm/warning limits changed:

IR Rig: 280K / 285K (165K / 170K before)

Rig Supp.: 263K / 268K (195K / 200K before)

14:00

Late Shift Zahn, Hunsler, Seann, Barlange

16:05

Switch on TDH heaters on CUV with
8% of max. Power to accelerate CUV warm-up

18:40

CUV average temperature has increased
by 1.5 K (SCOE T900 - T912 sensors),

TDH heaters switched off

(47)

20¹⁵ TTAP Heater Currents adjusted

02.11.2005 22:00 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langerstein

Day Scott

09:15

switch off LOU-1 heater

switch on LOU-2 heater to 6W (not shown on SCOPE!)

(old LOU-1 voltage/power values are still displayed)

11:15

switch off LOU-2 heater

switch on LOU-3 heater 6W (Power/Voltage not
shown on SCOPE)

13:15

switch off LOU-3 heater

switch on LOU-4 heater 6W (Power/Voltage not
shown on SCOPE)

17:30

TTAP Heater Currents adjusted

03.11.05 22:00 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langerstein

22:30

Equilibrium criteria for LOU sensors (TC's)

changed from $\frac{\Delta T}{\Delta t} = 0.29 \text{ K} / 24 \text{ hrs}$ to $\frac{\Delta T}{\Delta t} = 0.145 \text{ K} / 24 \text{ hrs}$

Equilibrium criteria for CVV TC-sensors changed

from $\frac{\Delta T}{\Delta t} = 0.29 \text{ K} / 24 \text{ hrs}$ to $\frac{\Delta T}{\Delta t} = 0.145 \text{ K} / 24 \text{ hrs}$

LOU sensors TC2404, 2414 and 2310, 2321 are
disturbed from LOU-HTR switching.

PVS 21 shall be executed when TS1 fulfills the equilibrium
condition of $\Delta T / \Delta t \lesssim 0.19 \text{ K} / 24 \text{ hrs}$.

(48)

23:57

SCOE connector J02 disconnected to monitor T231 sensor with oscilloscope.

No oscillations detected with Fourier Transform.

Setting 1s/div (next time 10s/div check)

Remark: SCOE also didn't show oscillations

01:16

SCOE connector J02 connected again

Starting of PVS 21 sequence "Step-by-Step procedure for the additional TP7 test":

1.: Testing of PPS valves with unchanged mass flow and check of impact on L1 temperatures.

05:00 Open V106 $\rightarrow \Delta T_{231} = -0.1 \text{ K}$, PPS shows no reaction, mass flow unchanged

05:15 Close V103

$\rightarrow \Delta T_{231} = -0.08 \text{ K}$

PPS shows no reaction, mass-flow shows no disturbances, OBP temperature decreases $\approx 0.02 \text{ K}$

2.: Switch HOT valves configuration and check T231 impact for each step.

05:30 Step 1, open V701

$\rightarrow \Delta T_{231} = -0.020 \text{ K}$

PPS shows no reaction, mass-flow remains unchanged

05:45 Step 2, open V702

A marginal temperature decrease $\Delta T_{231} \approx -10 \text{ mK}$ detected

06:00 Step 3, close V701

\hookrightarrow oscillations on L1 sensors

Day Shift

7:35 CVV Test sensors reach equilibrium

07:20 SCOE J02 disconnected

DVM + Osci on T235

↳ now > 1sec oscillations visible

5,681 - 5,693 k Ω reading not continuous

08⁰⁴ open V701

observations on T224!

08³³ close V702

09¹⁰ close V701

09:50 open V105

09:55 open V103

10⁴⁷ disconnect J02

11⁰⁵ reconnect J02

14⁰⁰ Late Shift

15:42 to 15:47 LOU_4 switched off due to a Reset of the MTD Heater Control & Monitoring Drawer.

(MHD did not accept any command!)

see - ~~HP~~ 242220 - ASD-NC-1616

15:52 SPIRE_4 set to 100 mW

16:00 SPIRE_4 set to 200 mW

16:05 SPIRE_4 off

16:17 PACS_7 set to 100 mW

16:22 PACS_7 set to 200 mW

16:35 PACS_7 set to 300 mW

16:40 PACS_7 set to 400 mW

16:43 PACS_7 switched off

18:43 SPIRE_4 set to 100 mW

PACS_7 set to 100 mW

↳ ~150 mW

netto on HTT

04.11.2005 22:00 Night Shift

J. Hinger, A. Runge, M. Kollé, R. Langerstein

22:23 PACS_7 and SPIRE_4 MTD heaters
switched off.

23:31 L1-Heaters switched on according to PVS 24

PACS_3 10 mW

PACS_5 10 mW

PACS_6 10 mW

SPIRE_3 10 mW

↳ ~~netto ~150 mW on HTT~~

02:15

PACS_3

PACS_5

PACS_6

SPIRE_3

} switched off according to PVS 24

Continuing with PVS 21:

04:07 V104 opened

04:10 V103 closed

04:11 V101 closed

} § 4.a) of PVS 21

↳ ~199.0 mW

(51)

05/10/05 | 07:27 open V102
07:29 close V104

~ 10 mW !!!

11⁰³ Start tilting back to 0°

11²⁴ Stop tilting at 0°

T224 did not change since V102 film immersed

14³⁸ close V105
close V102

HTT closed heat load test
with evacuated HST

15:59 V501 closed

V503 closed

110 mW

16:00 V104 opened

16:05 V104 closed

18:13 ~~V501~~ opened

V503 opened

131 mW
repeat HTT heat load test
with evacuated tubing

19:30 Liquid level probes react-out

L101 = 88,51 %

L102 = 88,23 %

5.11.05 19:35 Start TP8 + Recovery

19:38 V104 open

19:40 7VQM3 open

19:47 V102 open

19:57 Ball valves on both He pumps open

19:45 SIH IPAS-check performed, o.k.

05.11.2005 22:00 Night Shift

J. Hinger, A. Runge, M. Külle, R. Langenstein

06.11.2005

00:30 + 00:38 CVV Test heater current settings and
TTAP Test heater current settings increased
according to OBS 62.

00:45 High Warning Limits of TTAP sensors
9301 - 9313 increased from 275 K to 295 K

03:50 High Warning / Alarm Limits of the Harness
sensors 9810, 9811, 9812
increased from 355 K/MA. to 373 K/393 K

05:25 High Warning Limits of the Harness sensors
9810, 9811, 9812 increased from ~~373~~ 373 K to 388 K,
i.e. only 5 K below 393 K (120°C) which is
maximum allowed harness temperature!

Monitors careful harness temp sensors

(53)

06:30

Warning / Alarm limits of all ~~FEED~~ ^{VIOLATION}

~~control~~ sensors 9800 + 9812 reduced

to 383K / 388K.

9:20

TTAD heater power decreased acc. to ORS 63 (to limit test harness temperature)

9:25

CVU average has reached a 190K
(heater control is on 7 gxx sensors visible)

9:35

V102 close

9:36

V104 close

switch from MK0 → MK1 on tetrates
Charge mass flow rate

$V = 179 \text{ m}^3$

11:00

~ 190 mW

11:30

open V102

200 mW $1 \text{ mK} / 73 \text{ min}$
 $1.44 \text{ K} / 104 \text{ min}$

13:00

SIH data: okay

14:00 Late Shift

15:00

SIH verification, ok.

17:00

SIH verification, ok.

19:00

SIH verification, ok.

06.11.2005 22:00 Night Shift

J. Hinger, A. Runge, M. Kölle, R. Langenstein

23:15 CUV Heater power increased from 665W to 797W
→ ORS 71

07.11.2005

00:12 CUV Heater power reduced from 797W to 738W
to reduce harness temperature (sensor 9810)
→ ORS 72

01:04 CUV Heater power reduced from 738W to 712W
to reduce harness temperature (sensor 9810)
→ ORS 73

02:06 CUV Heater power reduced from 712W to 672W
to reduce harness temperature (sensor 9810)
→ ORS 74

06:00 Day Shift

06:30 Low waveguide TC sensor 2413 shows high peaks
($\Delta T \approx 30K$) since 6.11.05/20:00

07:40 CUV heater power reduced from 672W to 648W
to reduce harness temperature (sensor 9810)
→ ORS 76

13:35 CUV heater power reduced from 648W to 617W
to reduce harness temperature (sensor 9810)
→ ORS 78

15⁴³ CW Heater power reduced

15⁴⁴ HACS Camera Sensors at -4°C and -4.9°C

16⁰⁰ SIH IDAS check performed, ok.

17⁰⁰ HACS Camera Sensors at -0.7°C and -1.6°C

19²⁰ TTAP set to 30°C ETH Temperature Control
without changing the current setting.
Change noticed later in ORS 82 (Nachtrag)

18⁰⁰ SIH IDAS check performed, ok.

20⁰⁰ SIH IDAS check performed, ok.

23⁰⁰ HACS Camera Sensors at $+15^{\circ}\text{C}$

07.11.2005 22:00 Night Shift
D. Hinger, A. Lange, M. Kölle, R. Langerstein

HACS camera shall be switched off when internal sensor
(not HACS display) has reached 55°C / 328K

On 06.11.05 \approx 18:00 the tank sensor T107 rapidly increased
from bath-temp level to 1.9K at 01:30 UTC
and is still increasing.

08.11.2005

00:15 Sensors 2403 and 2413 (waveguides) removed
from minimum CUV temp. definition (virtual ser
1902) \rightarrow ORS 82

(56)

02:42 CVV heater power reduced from 573 W to 556 W \rightarrow ORS 84
to reduce test harness temp. (sensor 9810) that has achieved 397 K (124°C!)

03:10 LOU heaters (LOU-16 and LOU-17) "thermostat" switching limits reduced from 320 ± 1 K to 310 ± 1 K (37°C \pm 1 K)
to reduce test harness temp. \rightarrow ORS 85
 \rightarrow sensor 9810 is decreasing again.

04:30 Execution of ORS 83
Warm-up of shrouds to ambient temperatures
T1902 = 271.5 K (driven by LOU radiator)
CVV-Radiators > 273 K
CVV-Structure > 276 K
HACS camera internal sensors at 26.5/27.5°C

05:26 LOU-16 and LOU-17 switched off and CVV HTR power changed from 556 W to 634 W.
 \rightarrow ORS 86

05:50 CVV heater circuit CVV-08-UB-112 shows no current anymore. (was on at 100%, i.e. $I = 2.18$ A, $P = 60$ W). A verification by TDH revealed that the fuses were ok but the circuit open. After some minutes a resistance higher than expected and oscillating was measured \rightarrow Heater is defect and is switched off.

7:25 heater CUV 35 failed
low on bulkhead + y

7:40 CUV heater power reduced acc. ORS 88,
to prevent failing of further heater circuits

12:39 Pump inlet valves closed for P502 reference
measurement → PUS 2P

14:02 pump inlet open again

15:00 HACS sensors show +44°C

15:08 HACS PC time is 16:04:25
UTC 15:08:00 $\hat{=}$ HACS 16:04:25

15:35 LOU 4 off
H501 - script ~~is~~ stopped

15:35 HACS sensors show +45°C

~ 16:00 HACS switched off

17:30 LOU 4 set to 6 mw
H501 - script started

22:15 LOU 4 switched off
H501 - script stopped

08.11.2005 22:00

Last Night Shift

J. Hinger, R. Langenstein

23:04

Absolute pressure in safety line: 17.4 mbar

01:53

All heaters switched off according to ORS 92

Pressurization of LSS with air to ambient pressure started, according to ORS 92.

All Telescope PT 1000 sensors $T_{231} + T_{340} > 286 K$

All Telescope TCS $6000 + 6830 > 286.6 K$

02:10

Verification that all heaters have been switched off.
→ ok, all off.

06:17

Ambient pressure 10.17 mbar achieved.

06:30

Man door opened

SCOE

07:23:00

TDH clock reads 07:24:20

09.11.2005

9:30

IDAS SIM check : okay!

13:24

HACS PC started (light source extinction Green 2050 Red 2250)

14:08

HACS PC shut down (~~during~~ ^{after} opening of 5m LSS door)
 ~ 13:50

14:15

HTT Level probes: 87,51 L101
87,26 L102

Procedure Variations

[Scanned_Docs\Herschel-PVS.pdf](#)

H-EPLM STM TB/TV - List of Procedure Variation Sheets

No.	Test Phase	Test Step	Date/Time UTC	PVS Title	Originator
1	1	TP1-B-P7	09.10.05 08:00	HTT temperature rise	Jahn
2	TP1	TP1-B-	10.10.05	HOT rapid depletion	Jahn
3	TP2	TP2-B-P17	11.10.05	Closure of VIOS, change of vent path	Jahn
4	TP2 TP2	TP2-B-P20 TP2-C-P1	12.10.05	Evacuation of safety line	Jahn
5	TP2	TP2-C-0		Pressure drop measurement	Jahn
6	TP3	TP3-B-P4		Change TP3 flow path	Jahn
7	TP3	TP3-B-P4		Close off HTT at end of TP3	Jahn
8	TP3	TP3-B-P4	19.10.05	HOT forced cool-down	"
9	TP3	PUS 7	20.10.05	Shut down SCOE	"
10	TP3	TP3-B-P6	20.10.05	PPS startup tests	"
11	TP4	TP4-B-P2	23.10.05	LO measurements	"
12	"	TP4-C-P1	"	Pressure drop and PPS measurements	"
13	TP5	TP5-B-P2-6	"	TB 1 procedure variation	"
14	2/TP6	TP6-A	28.10.05	Transition to TP6; heating sequence	"
15	TP6	TP6-B	30.10.05	check different valve configurations	"
16	TP6	TP6-B	30.10.05	Switch on SPIRE and WIFIL1 heater	Heuser
17	"	TP6-B-P3	31.10.05	Operate DCM heaters in standard SCOE mode	Jahn
18	TP7	TP7-A	31.10.05	Operate PPS, check impact on L1	"
19	"	TP7-A	31.10.05	LOU heating	"
20	"	TP7-B	02.11.05	Accelerated CVU warm-up	"
21	"	TP7-C1	03.11.05	Additional heat load tests at end of TP7	"
22	"	"	04.11.05	Add. LO heating test to influence of the filter	Langfermann
23	"	"	04.11.05	HTT heat load measurement with LO heaters on	Jahn
24	"	"	"	L1 heaters operation at end of TP2 PVS 21	"
25	TP8		06.11.05	HTT heat load measurement at 200 K on CVU	Jahn

No.	Test Phase	Test Step	Date/Time UTC	PVS Title	Originator
26	TP8	TP8-B-P9		Hold ~100mbar LSS pressure	Jahn
27	TP8		7.11.05	Reduction of T-diff CVU-LSS and	Zangherum
28	u		8.11.05	Reference measurement for PS02 and HTT heat load	Jahn
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					

PROCEDURE VARIATION SHEET				No.: 29		
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
C	08.11.2005	Pressure in safety-line, Pressurization of chamber shall be performed without re-pressurization of safety-line. Chamber can be opened before repressurization of safety-line.	≈ 21 mbar	17,4 mbar		
REMARKS						

PROCEDURE VARIATION SHEET			No.: 28			
Variation		Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date		Value	Value		
TP8-B-79	08.11.05	<p>Reference measurement for PSO2 and HTT heat load</p> <p>Get reference point for PSO2 calibration with warm PSO2 on HTT SUP:</p> <p>Close Pump inlet valves, HTT outlet open</p> <p>Wait for stable PSO2 reading</p> <p>Open pump inlet valves</p> <p>Wait 1hr to get reference value for HTT heat load with CVV at 290K</p> <p>Open pump inlet valves</p>				
REMARKS						

PROCEDURE VARIATION SHEET				No.: 27		
Variation		Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date		Value	Value		
TPR		Reduction of LSS shroud-CUV temperature difference In order to accelerate S/C warm up the temperature difference between the LSS-shroud exterior and the CUV minimum sensor 1902 shall be reduced to 0°				
REMARKS						

D. J. J.
(Signature)

AAS-F J. J. J.
(Signature)


PROCEDURE VARIATION SHEET			No.: 26		
Variation	Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date	Value	Value		
TP8-B-P9	<p>Hold ~100 mbar LSS pressure</p> <p>During repressurization: When LSS pressure has reached ~100 mbar, hold pressure constant for ~1hr. Monitor cryostat temperatures to check for leakage. Release further repressurization by ORS.</p>				
REMARKS					


PROCEDURE VARIATION SHEET			No.: 25			
Variation	Test Step Variation Description		Expected	Measure	AIV	PA
Step	Date		Value	Value		
TP8		The HTT heat load shall be measured at higher CUU temperatures. The Thermal Shields shall be sub-cooled to minimize normal parasitics.				
TP8-B-P1		<p>Keep He pumps running. Valve configuration:</p> <p>Open: V102, V104, V501, V502, V503, V504, VS05, TVQM3, all pump inlet valves</p> <p>closed: V103, V106, V105, V701, V702</p> <p>When CUU has reached 200K: Keep CUU temperature, close all HTT valves (V102, V104), wait until HTT heat load can be determined (~1.5 hrs). Then continue CUU warm-up and return to "HTT pump-down" valve configuration as defined above, but keep V104 closed.</p>				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 24			
Variation		Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date		Value	Value		
		<p>LT heaters operation at end of TP7/PVS21-3</p> <p>Before step 4 of PVS21: Operate PACS and SPIRE LA heaters simultaneously:</p> <p>PACS_3 10mW PACS_5 10mW PACS_6 10mW SPIRE_3 10mW</p> <p>Wait for stable conditions, then switch off heaters, wait for stable conditions, continue with PVS21 step 4</p>				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 23			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP7-01	04.11.05	<p>HTT heat load measurement with LO heaters on</p> <p>Switch on PACS_7 and SPIRE_4 LO heaters to 100mW each to burn off s/fHe film. Continue for 3 hours to measure HTT heat load impact.</p> <p>After 3 hours, switch off PACS_7 and SPIRE_4 and continue with PVS 21 step 4.</p>				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 22		
Variation	Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date	Value	Value		
	4.11.05	Additional LO heating test to influence s/f He film			
		Test to be performed after T107 and before T15 21 step 4. Set Spive heater No. 4 to 100/200/500 mW. for 5min each Set Pacc heater No 7 to 100/200/500 mW. If T107 or HTI increases stop test for Spive/Pacc repeatedly (switch off heater)			
REMARKS					

ESA: 



PROCEDURE VARIATION SHEET				No.: 21		
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP7-C-P1		Additional heat load test at end of TP7 The following additional test shall be performed at the end of TP7: 1. Testing of PPS valves with unchanged mass flow and check of impact on T231 2. Switching HOT valve configurations 3. Check impact of pumps on L1 oscillations 4. Check impact of HTT venting path on HTT heat load 5. Repeat reference test with closed tank and evacuated HST				
REMARKS						
See detailed Step-by-Step procedure in annex						

Step-by-step procedure for the additional TP7 test – Annex to PVS 21:

1. Testing of PPS valves with unchanged mass flow and check of impact on L1 temperatures:
 - a) Open V106. Check impact on L1 temperature and oscillations
 - b) Close V103. Check impact on L1 temperature and oscillations
 - c) Switch to valve configuration via PPS with lowest T231.

2. Switch HOT valves configuration and check T231 impact for each step. Return to configuration with obvious oscillation.

Step	0	1	2	3	4	5	6	7	8
V105	open	open	open	open	closed	closed	closed	closed	tbd
V701	closed	open	open	closed	closed	open	open	closed	tbd
V702	closed	closed	open	open	open	open	closed	closed	tbd
L1 impact	—	—	—	—	oscillating	—	—	—	

3. Check pump impact on L1 oscillations:

- a) Open ball valve, close V504 (without delay)
- b) Wait 5 minutes, check L1 temperature oscillations
- c) open V504, close ball valve (without delay)

PVS 22
PVS 23 →

4. Check HTT venting paths and impact on HTT heat load. Wait for 3 hours after each step a) to c):


- a) open V104, close PPS valves V103 and V106, adjust mass flow rate via needle valve to previous value
- b) open V102, close V104, adjust mass flow rate via needle valve to previous value
- c) Tilt S/C to vertical position
- d) Remark: Venting via V104 in vertical position, V102 closed was already tested in TP5-TB1 and is not repeated now.


5. Repeat reference test:

- a) Close V501 and V503
- b) Close V102 and all HOT valves V105, V701, V702 (i.e. all HTT and HOT valves closed), wait ~~3 hrs~~ max 2h min 1h → ~~3 hrs~~
- c) Open V501 and V503 to evacuate helium tubing system, wait 3 hrs
- d) Open V104 to establish safe conditions

Evacuated tubing test performed first

6. Continue with nominal ITP


ASED _____ ESA  AAS-F _____

PROCEDURE VARIATION SHEET			No.: 20			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP7-B	02.11.05	Accelerated CVU warm-up Use CVU test heaters to accelerate the CVU warm-up to predicted value. Operate at 8% of max power to avoid overshooting				
REMARKS						

PROCEDURE VARIATION SHEET		No.: 19			
Variation	Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date	Value	Value		
TP7 - A	<p>LOU heating</p> <ul style="list-style-type: none"> • Keep IR-Big and TTAP in cold conditions • Switch on LOU MTD heater LOU_1 to 6W • Wait until LOU MTD sensors MT108/109/110 confirm correct operation of heater • Switch on test heaters LOU_16_rad_lower and LOU_17_rad_upper to 20W each. Monitor temperatures MT108/9/10, switch off LOU test heaters when temperatures have increased by 23K, i.e. when TDIH sensor 2321 reaches 135K. • Shrs after switch-on of MTD heater, start HSS-TCR and TTAP heating. 				
REMARKS					


PROCEDURE VARIATION SHEET			No.: 18		
Variation	Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date	Value	Value		
TP6-C PA TP7-A	AT end of TP6: via V103 • Start PPS, keep previous mass flow rate constant. S/C in vertical position. Check impact on L1 temps. • Operate PACS L1 heaters with 3 x 10mW; check L1 temperatures • Tilt S/C to immerse PPS; tilt until PPS temperature reacts or 16° max tilt angle. Check L1 impact • Return to nominal conditions: - Tilt to 0° - Open V104, check TH2 - Close V103/V106 - Adjust mass flow to previous value - switch off PACS L1 heaters				
REMARKS					
A priori, it is not required to wait for stable conditions before performing the next steps. AAS-F <i>Dentler</i>					


Changed:
 Keep PPS operative during TB2 phase, just switch off L1 heaters

PROCEDURE VARIATION SHEET			No.: 17			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP6-B-P3	31.10.05	<p>Operate DLCM heaters in standard SCOE mode</p> <p>Before the normal DLCM operation planned in step TP6-B-P3:</p> <p>In the normal SCOE mode, switch on the DLCM heaters H101 and H102 to 10 W each for 20 sec (simultaneously). Switch off both heaters after 20 sec. Check impact on L1 temperatures.</p> <p>Continue with TP6-B-P3</p> <p>Operate HTT level probes after DLCM sequence (after PPS ops, PVS 18)</p>				
						
<p>skipped since in tilted configuration</p>						
REMARKS						
<p>AAS-F. <u>Darbin</u></p>						

PROCEDURE VARIATION SHEET			No.: 16			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP6		Switch on SPIRE and HIFI L1 Heaters Heat SPIRE L1 MTD with 10mW to check impact on temperature distribution on ventline (PACS L1 MTDs are still on with 3 x 10mW). Afterwards switch on additional HIFI L1 MTD with 10mW.				
REMARKS						


PROCEDURE VARIATION SHEET			No.: 15			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP6 Heating step 14 acc. to PUS14	30.10.05	<p>In order to check the impact on the ventline temperature distribution, the different configurations of value states shall be used at the end of the PACS L1 heating:</p> <ul style="list-style-type: none"> • Open V105 • Open V201 • Open V106 (check PPS temp. oscill.) 				
REMARKS						
AAS-F <i>Randela</i>						

PROCEDURE VARIATION SHEET			No.: 14			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP6-A		<p>Transition to TV2 phase, heating sequence</p> <p>Authorisation to start the operations planned for phase TP6-TV2 is given, pending that the TS1-TS2-TS3-CUV stability criteria are fulfilled. TRBS to be performed during TP6.</p> <p>The heating sequence shall be reversed during TP6, i.e. downstream heaters are operated first.</p> <p>T231 raw data to be read manually before TV2 operations ↓</p>				
REMARKS						
<p>ok ESA </p>						



PROCEDURE VARIATION SHEET			No.: 13		
Variation	Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date	Value	Value		
TPS-B-P2 to PG	<p>TB1 procedure variation</p> <p>Variation of TB1 approach due to high HTT heat loads:</p> <ul style="list-style-type: none"> • Mass flow rate to be controlled at 4.5 mg/s throughout TB1 • HTT temperature drift is tolerated • Stability criteria for TS1, TS2, TS3 and CVU are applicable, HOT and OSA stability is not required. Criteria values as of ITP, to be confirmed during TB1 • No compensation heat to be implemented on HTT and on HIFI L2 • close the HOT by closing V.105 	24.10.05 <u>1425</u>			
REMARKS					

PROCEDURE VARIATION SHEET			No.: 12			
Variation		Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date		Value	Value		
TP4 - C-1	23.10.05	<p>Pressure drop and PPS measurements</p> <p>At end of TP4: Simulate switching from big to small nozzles with PPS operation:</p> <ul style="list-style-type: none"> - With closed Ball valve (and open V504), adjust needle valve to 2 mgls. - Open ball valve as big nozzle - Close ball valve as "small nozzle" <p>Measure pressure drop and mass flow through V104 and small nozzles with open ball valve.</p>				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 11			
Variation		Test Step Variation Description	Expecte Value	Measure Value	AIV	PA
Step	Date					
TP4-8 -P2	23.10.05	LO measurements Operate all LO MTD breakers one by one in power steps of 5 and 10 mW. Wait for stable conditions before next step.				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 10			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP3-B- P6	20.10.05	<p>PPS starts up in vertical position, but ΔT becomes positive when big nozzle is closed.</p> <ul style="list-style-type: none"> Search for dip point by tilting with closed HIT <ul style="list-style-type: none"> no response seen up to 20° tilt to 10°, start PPS with big nozzle, increase tilt angle <ul style="list-style-type: none"> response seen at 11.5°, increased to 13.5° switch off big nozzle, ΔT becomes positive <ul style="list-style-type: none"> As-run see attachment Decision to go to TP4 with venting through VI06 off, and large nozzle, adjusting mass flow rate with pump needle valve 				
REMARKS						

NCR: Anomalies seen during PPS activation at Test Step TP4 of EPLM
TBTV Test

Step-by-step log of PPS investigations 20 & 21 October 2005

End of TP3 with HTT closed

1. Open V104
2. Open V103
3. Open V106
4. Close V104
5. PPS is operating despite vertical configuration.
6. V504 Closed – after initial peak down PPS outlet temperature increases to the HTT bath temperature.
7. V504 opened – Stable PPS operation
8. V104 opened – PPS delta T jumps to positive
9. V104 closed – PPS operates (S/C vertical)
10. V103 closed
11. V106 closed – PPS closed delta T positive
12. HTT valved off
13. Start tilting of S/C to find PPS immersion angle
14. Tilt to 20 degrees – PPS outlet unchanged at 27mK above HTT bath temperature. Expected immersion angle ~ 13.5 degrees
15. Decision to go to 10 degree tilt angle and start PPS
16. At 10 degrees – open V106, PPS operating at Delta T ~150mK
17. Stable conditions reached
18. Start increasing tilt angle to 13 degrees in 1 degree steps
19. At 11.5 degrees PPS outlet temperature and mass flow increase sharply
20. At 12.5 degrees
21. Close V504, PPS delta T becomes positive
22. 13.5 degrees, no reaction
23. Open V504, PPS resumes
24. Tilt to 14.5 degrees (1 degree per minute)
25. No change in PPS

26. Tilt back to vertical
27. At 12 degrees PPS drops
28. At 8 degrees PPS temperature increases
29. At vertical


30. Open V103
31. Close V106
32. Close V103


33. Heater on V106 to vent warm gas into closed HTT
34. PPS temperature increase
35. Open V106
36. Switch off heater V106
37. PPS temperature decreases from 2.8K to 20 – 40 mK below bath

38. V504 closed
39. T112 reads the same as DLCM temperatures



40. LLPs show HTT at 90.06%

41. Start tilting to 14 degrees
42. 9.6 degrees, slight upward bend on T111/112
43. 11.7 degrees steep up T111
44. 14 degrees stop tilting
45. V504 opened

PROCEDURE VARIATION SHEET				No.: 9		
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP3- B-P4	20.10.05	Shut down /power off the SCOE for 1hour to exclude electrical heating of HTT				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 8		
Variation	Test Step Variation Description	Expected	Measure	AIV	PA
Step	Date	Value	Value		
TP3-B-P4	<p>HOT forced cool-down</p> <p>Cool down HOT to 25 K by (small) He mass flow via U102 and U104 U702.</p> <p>V102 opened 13:33:15 V702 opened 13:35:41 V104 closed 17:13 V104 opened 19:07</p> <p>19.10.05</p> <p>Close U102 and U702 before next test step</p> <p>V702 closed 14:12 20.10.05 V102 closed 14:13 20.10.05</p>				
REMARKS					
<p>ok. ESA </p>					

PROCEDURE VARIATION SHEET			No.: 7			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP3-B-PS		<p>Close off HTT at end of TP3</p> <p>When HTT has reached 1.7 K: Close off all HTT values V102, V104, V103, V106</p> <p>for 6 hours or, Wait until the first of the following temperatures is reached:</p> <p>HTT: 1.72 (T101, 102, 104, 105)</p> <p>TS1: 20.0 (T42*) → 30.0K</p> <p>TS2: 30.0 (T44*) → 35.0K <i>changed 20.10.05</i></p> <p>TS3: 46.0 (T46*)</p> <p>OBS: 10.0 (T254, 256, 258)</p> <p>Close TQMS Open V103 and V106</p> <p>Continue with step TP3-B-P6</p> <p>Before step TP3-B-P10: ensure check that OBA < 10 K MT309 - MT315 < 5K MT207, 208, 213 < 5K</p>	20.10.05 14:16			
<p>TS1,2 < 30 K</p> <p style="text-align: center;">REMARKS</p> <p>OK. ESA <i>[Signature]</i></p> <p>AAS-F <i>[Signature]</i></p>						

PROCEDURE VARIATION SHEET			No.: 6			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP3		Change TP3 flow path Open V102 Close V104 ok 15:34 Wait and check mass flow and HTT drift Go back to previous configuration (tbc) Open V104 Close V102 ok 18:35				
REMARKS						
ale ESA 						

PROCEDURE VARIATION SHEET			No.: 5			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP2-C-0		<p>Pressure drop measurement</p> <p>Perform Δp measurements at end of TP-2: 6:00</p> <ol style="list-style-type: none"> 1. Close V504, wait for stable mass flow 6:00 2. Open V104, close V106, wait for "stable" mass flow 06:29 3. Open V504, wait for "stable" mass flow 4. Open TVQMS, continue with TP3-A-P8 		<p>4,6 mg/sec</p> <p>4,7 mg/sec</p> <p>24,5 mg/sec</p>		
REMARKS						

D. Jones
16/10/2005

PROCEDURE VARIATION SHEET			No.: 4			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
	11.10.05 22 21:25	Evacuation of safety line T701 increased sharply since 18:36. SV121 o-ring is leaking. Safety line (CUU external parts) is evacuated to ~ 21 mbar, to be re-pressurised before opening of LSS				
REMARKS						


[Handwritten signature]
Bar

Thermostatic control of heaters for Herschel PLM STM






The following procedure is agreed with the customer:

- The customer will use an ORS every time when the allowed temperature range of a control will change. The temperatures will be in Celsius.
- The customer will use an ORS every time the maximum allowed control current for a control is changed. The values shall be given in A.
- The first maximum allowed current shall be based on 30% of the absolute maximum power. Due to the 2-minute scan rate overshoots can be expected so a conservative approach is required. When the current is not sufficient, it will be increased after approval of the customer via an ORS.
- The control will start with an on/off approach, which will change later to a low and high limit approach and possibly to a fixed value. Via an ORS the customer will agree on all mode changes. During the low and high limit approach the DH operator is free to change the high and low limits as long as they are below the maximum allowed current.
- The temperature range will start with plus and minus 1 degree from the required temperature. Later via an ORS sheet this range will be lowered to plus and minus 0.5 degrees if possible.
- The maximum overshoot and undershoot warning levels of the temperature shall be plus and minus 1 degrees on top of the temperature range.

See for a description of the thermostatic control the STAMP End-user manual version v1.4, section 7.3.2.

OK 
11.10.05

PROCEDURE VARIATION SHEET			No.: 3			
Variation	Test Step Variation Description		Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP-2	B-P17 11.10.05	<p>Closure of V105, change in venting path</p> <p>Close V105 to see whether mass flow oscillation visible on CUSE_004 and T111 can be stopped.</p> <p>V105 closed 16:31 UTC no impact</p> <p>V106 opened 16:37 no impact</p> <p>V103 closed 16:41 PPS oscillations reduced, CUSE_004 unchanged</p> <p>V702 opened 16:52 steep PPS T111 drop, slow increase afterwards. No other impact</p> <p>V105 opened 17:10 no impact</p> <p>V702 closed 17:14 no impact</p>				
REMARKS						

PROCEDURE VARIATION SHEET			No.: 2			
Variation	Test Step Variation Description		Expected	Measure	AIV	PA
Step	Date		Value	Value		
TP1-B	14/10/05	<p>Start HOT rapid depletion with ^{and/or H702} H701 power = 10W; check HSC1 icing by monitoring temperatures. Depletion to be done before LSS pump down to avoid de-rating problem on HSC1 harness.</p> <p>To avoid oscillations, the HOT evacuation shall be done immediately after depletion (and heating to 55K).</p> <p>Launch delay simulation to be done after evacuation.</p> <p>⊕ In case of icing, reduce HOT heater power.</p>				
REMARKS						
<p>Procedure variation discussed and agreed with AAS-F/ECA.</p> <p>G. John  C. Jewell </p> <p>B. Demolder  M. Lindes </p> <p>M. Pastorino </p>						

Goal of this procedure variation is to achieve correct initial conditions for LEOP simulation.

PROCEDURE VARIATION SHEET			No.: 1			
Variation		Test Step Variation Description	Expecte	Measure	AIV	PA
Step	Date		Value	Value		
TP1-B- P7	09.10.05	<p>HTT temp increase during launch autonomy</p> <p>Search for cause:</p> <p>H501 switched off 10:13</p> <p>H701 switched off 11:07</p> <p>H701 switched on, 0.9W 11:47</p> <p>H501 on 11:49</p> <p>Valve drawer off 11:15, on 11:50</p> <p>V702 open, V701 closed 11:53</p> <p>Lo Temp increase reduced $\sim 8 \text{ mK/12h}$;</p>	$\sim 4 \text{ mK/12h}$	$\sim 15 \text{ mK/12h}$		
	10.10.05	<p>Check whether high heat load on HTT is still there when internal tubing is evacuated:</p> <p>V701 open, V702 closed, H701 0.9W 08:30 (local)</p>				
REMARKS						

Operation Requests

[Scanned_Docs\Herschel-ORS-compl.pdf](#)



H-EPLM STM TB/TV - List of Operation Request Sheets




No.	Test Phase	Date/Time UTC	ORS Title	Originator
1	TP 0	08.10./11:00	Transition to Test Phase TP 1	Jahn
2	TP 1	8.10./17:20	Dismounting of scaffolding	Jahn
3	"	9.10./	Removal of scaffolding A + basic	Jahn
4	TP 1	10.10./07:00	Close IS Port flanges	Jahn
5	"	10.10./15:45	Start pumping down LSS	Badage/Kunz
6	"	10.10.05/16:15	Stop LSS pump down	Jahn
7	"	10.10.05/18:05	Re-start LSS pump down	Jahn
8	TP 1	11.10.05/13:05	Start TP 2 and cool-down	"
9	TP 2	11.10.05/	Tilt S/C to start PPS	"
10	TP 2	11.10.05/19:48	Reduce warning Limit of IR-rig support	Hausser
11	TP 2	12.10.05/04:52	Increase of TTAP Heater lines 1-4 power	Hingen
12	TP 2	12.10.05/12:45	"	Jahn ^{Wagner}
13	"	12.10.05/13:45	Increase tilt angle to 5°	Jahn
14	TP 2	12.10.05/	Increase Power of Rig Support Heater	Hausser
15	TP 2	12.10.05	Change of max. allowable Voltage	Hausser
16	TP 2	12.10.05	Reduce max allowable Current for Rig	Hausser
17	TP 2	13.10.05	Activate Alarm Limits	V. Hingen
18	"	"	Increase tilt angle to 6°	Jahn
19	"	"	Reduce Alarm Limits of HACS Sensors	A. Hausser
20	"	"	Reduce Current and Switch-on also red. TTAP Heater	Hausser
21	"	"	Change of TTAP and IRRIG Heater Control Limits	Hausser
22	"	"	Increase tilt angle to 7°	Jahn
23	"	14.10.05	Change Temp. Sensors for IR Rig Control	Hausser
24	"	15.10.05	Increase tilt angle to 8°	Jahn
25	TP 3	16.10.05	Start TP 2	Jahn



No.	Test Phase	Date/Time UTC	ORS Title	Originator
26	TP3	16.10.05	switch on TC Rig support heater	Wagner
27	TP3	17.10.05	Set IR Rig support target temperature to 203K	Jahn
28	TP3	"	Set thermostat switching temperatures for TTAP	Jahn
29	TP3	20.10.05	Stop Herschel He mass flow	Jahn
30	TP3	20.10.05	Tilting of S/C on request	Jahn
31	TP3	20.10.05	Tilt S/C on request	Langferan
32	TP4	21.10.05	Start TP4 - TV 1	Jahn
33	TP5	23.10.05	Start TP5 - TB1	Jahn
34	TP5	26.10.05	Switch TTAP heaters to fixed current	Jahn
35	TP5	26.10.05	Change fixed current settings of TTAP heaters	Hinger
36	TP5	26.10.05	"	Hinger
37	TP5	26.10.05	"	Hinger
38	TP5	27.10.05	"	Hinger
39	TP5	27.10.05	"	Hinger
40	TP5	27.10.05	"	"
41	TP5	27.10.05	"	"
42	TP5	27.10.05	"	Wagner
43	TP05	27.10.05	"	"
44	TP05	27.10.05	"	Hinger
45	TP06	29.10.05	Start TP6 - TV2 phase	Hausser
46	TP07	31.10.05	Start TP7 - TB2 phase	Hinger
47	"	"	Tilt S/C to 16°	Jahn
48	"	01.11.05	Switch on LOU heaters	Hinger
49	"	01.11.05	Adjust LOU heater settings	Hinger
50	"	"	Change TTAP and IRRIG Heater Control	Hinger
51	"	"	Change IR Rig and Rig Support heater power	Wagner



No.	Test Phase	Date/Time UTC	ORS Title	Originator
52	TP7	01.11.05	Set fixed current settings for TTAP	Hanser
53	TP7	01.11.05	Remove TC M07 from CVV average (1900)	Hanser
54	TP7	01.11.05	Switch-off LOU_16 and LOU_17	Hanser
55	TP7	02.11.05	Switch on CVV heater circuits	"
56	"	"	Switch off CVV heaters	Jahn
57	"	"	Adjust TTAP Heater Current	Hanser
58	"	"	"	Hanser
59	TP8	05.11.05	Time SK to 0°	Michel
60	TP8	05.11.05	Start TP8 and switch on CVV heater	Hanser
61	TP8	"	Change CVV heater power	Hanser
62	TP8	06.11.05	Increase of CVV + TTAP Test Heater Currents	Hinger
63	TP8	"	Decrease TTAP Heater Power/Currents	Wagner
64	"	"	Continue Heating of CVV	Michel
65	"	"	Increase CVV + LOU Heater currents	Hanser
66	"	"	Increase HSS Rig temperatures	Hanser
67	"	"	Define Virtual Sensor for min. Temp.	Jahn
68	"	"	Start LSS Shroud warm-up	"
69	"	"	Reduce CVV Heater currents	Hanser
70	TP8	06.11.05	"	Hanser
71	TP8	06.11.05	Change CVV Heater currents	Hinger
72	TP8	07.11.05	"	Hinger
73	TP8	07.11.05	Reduction of CVV Heater currents	"
74	TP8	"	"	"
75	TP8	"	Change Shroud warm-up	"
76	TP8	"	Reduce CVV heater power	Wagner
77	TP8	"	Reduce Temp. diff. CVV - LSS shroud	Wagner




No.	Test Phase	Date/Time UTC	ORS Title	Originator
78	TP8	07.11.05	Reduce CVV heater power	Wagner
79	TP8	07.11.05	Increase HSS Rig and LOU MTD Temp.	Hanser
80	"	"	Reduce CVV Heater power	Wagner
81	"	"	Increase HSS IR Rig Temperature	Hanser
82	"	"	Change Definition of virtual sensor 1902	Hinger
83	"	08.11.05	Warm-up shrouds to ambient temperature	"
84	"	"	Change CVV Heater Current Settings	"
85	"	"	Change LOU Heater switching Limits	"
86	"	"	Switch off LOU-Radi. HTR's and change	"
87	—	—	CVV HTR current	—
88	"	"	Change CVV Heater Current Settings	Wagner
89	TP8	08.11.05	Warm-up CPA and pressurize to 90 mbars M _g	Jahn
90	TP8	08.11.05	Restart TTSP, IRRIG and LOU, CVV Heating	Hanser
91	"	"	Increase CVV Temperature (Upper Bulkhead)	Hanser
92	"	09.11.05	Pressurization to ambient pressure	Hinger
93				
94				
95				
96				
97				
98				
99				
100				
101				
102				
103				



OPERATION REQUEST SHEET		No.: 2
Title: <i>Dismounting of scaffolding</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Test director</i> <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action:		
<i>Remove Level C + B of LSS scaffolding</i>		
Reason: <i>as planned</i>		
Date to be executed	Time to be executed	Test Phase:
<i>08.10.05</i>	UTC <i>17:30</i> Local <i>19:30</i>	<i>TP1</i>
Executed Date:	Executed Time:	Sign.:
<i>Started</i> <i>8.10.05</i>	UTC <i>18:00</i> Local <i>20:00</i>	
Approval:		
Shift Leader		PA <i>D. Darlage</i>


OPERATION REQUEST SHEET		No.: 4
Title: Close B Port flanges		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader <input type="checkbox"/> Data Handling	
Name: G. John		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action:		
Close all LSS flanges on the B-Ports (including B-10)		
Reason: Harness checked		
Date to be executed	Time to be executed	Test Phase: TPI
10.10.05	UTC 07:00 Local 09:00	Test step: TPI-B-L4
Executed Date:	Executed Time:	Sign.:
10.10.05	UTC Local 10/10/05 11 H00	 MANOV.
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 5
Title: Start pumping down LSS		
From <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Test director <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Action:		
Start pumping down LSS chamber according to LSS procedure: ETS/INST/THER/211		
Reason: as planned		
Date to be executed	Time to be executed	Test Phase: TP1
10.10.05	UTC 15:45 Local 17:45	Test step: TP1-B-L11
Executed Date:	Executed Time:	Sign.:
	UTC Local 18:00	 M. ANTOU
Approval:		
Shift Leader 	PA B. Balage	

OPERATION REQUEST SHEET		No.: 7
Title: Re-start LSS pump down		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. Jahn		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Restart the pump-down of the LSS chamber		
Reason: HOT depletion complete		
Date to be executed	Time to be executed	Test Phase: TPI
10/10/05	UTC 18:05 Local 20:05	Test step:
Executed Date:	Executed Time:	Sign.:
10.10.05	UTC 18:10 Local 20:10	 M. MAMOU
Approval:		
Shift Leader	PA 	




OPERATION REQUEST SHEET		No.: 8
Title: Start Test Phase 2 and cool-down		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Test director <input type="checkbox"/> Data Handling	
Name:	G. John	
To	<input type="checkbox"/> Thermal <input checked="" type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Start TP2		
Start cool-down of Strucuds		
Reason:		
Date to be executed	Time to be executed	Test Phase: 7P1 -> 2
11.10.05/	UTC 13:20 Local 15:20	Test step:
Executed Date:	Executed Time:	Sign.: 1825
	UTC Local	
Approval:		
Shift Leader		PA 



OPERATION REQUEST SHEET		No.: 9
Title: Tilt S/C to start PPS		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Test conductor <input type="checkbox"/> Data Handling	
Name: G. Jahn		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action: Start tilting of S/C in + direction in 1° steps. Speed 1°/min. Wait for test conductor ok before each following 1° step		
Reason: as planned		
Date to be executed 11.10.05	Time to be executed UTC 14:07 Local 16:07	Test Phase: Test step: TP2-B-P12
Executed Date: 11/10/05 at 17 ⁴⁸	Executed Time: UTC Local	Sign.: PERROTTE
Approval: Shift Leader 		PA 




OPERATION REQUEST SHEET		No.: 10
Title: Reduce warning limit of IR-rig support		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action: Reduce warning limit of IR Rig support from -1°C to -25°C		
Reason: Allowable Gradient between Lower Rig Panels and Rig Support is 50k at least		
Date to be executed 17.10.05	Time to be executed UTC 19:48 Local 21:48	Test Phase: TP2 Test step:
Executed Date: 11-10-05	Executed Time: UTC 19:54 Local 21:54	Sign.: 
Approval:		
Shift Leader A. Hauser	PA B. Belye	

OPERATION REQUEST SHEET		No.: <i>11</i>
Title: <i>Increase of TTAP Test Heater Power</i>		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Name: <i>J. Hinger</i>		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
<i>Please increase the following power settings from 60 W to 80 W:</i>		
	<i>Old setting</i>	<i>New setting</i>
<i>HTR line 1</i>	<i>60W / 1.47A</i>	<i>80W / 1.70A</i>
<i>" 2</i>	<i>60W / 1.47A</i>	<i>80W / 1.70A</i>
<i>" 3</i>	<i>60W / 1.47A</i>	<i>80W / 1.70A</i>
<i>" 4</i>	<i>60W / 1.47A</i>	<i>80W / 1.70A</i>
<i>" 5</i>		
Reason:		
Date to be executed	Time to be executed	Test Phase: <i>TP2</i>
<i>12.10.2005</i>	UTC <i>04:45</i> Local	Test step: <i>22</i>
Executed Date:	Executed Time:	Sign.:
<i>12-10-05</i>	UTC Local <i>6:53</i>	<i>[Signature]</i> <i>JA</i>
Approval:		
Shift Leader	<i>[Signature]</i>	PA <i>[Signature]</i>

OPERATION REQUEST SHEET		No.: 12
Title: Increase of TTAP Test Heater Power		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: K. Wagner		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please increase the following current settings :		
	Old setting	New Setting
TTAP-01-py	1,70 A	1,90 A (≈60 W)
" -02-pz	1,70 A	1,90 A (")
" -03-my	1,70 A	1,90 A (")
" -04-mz	1,70 A	1,90 A (")
Reason:		
Date to be executed		
12.10.2005	Time to be executed	
	UTC 12:45	Local 14:45
Executed Date:		Test Phase: TP2
12-10-2005	Test step: 22	
Executed Time:		Sign.:
	UTC 13:07	Local 15:07
Approval:		
Shift Leader	PA	

OPERATION REQUEST SHEET		No.: 13
Title: <i>Increase tilt angle to 5°</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift leader</i>	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: <i>G. Joehn</i>		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
<i>Increase tilt angle to 5° (speed 1°/min)</i>		
Reason: <i>daily adjustment</i>		
Date to be executed	Time to be executed	Test Phase: <i>TP2</i>
<i>12.10.05</i>	UTC <i>13:45</i> Local <i>15:45</i>	Test step: <i>TP2-B-P20</i>
Executed Date:	Executed Time:	Sign.:
<i>12/10/05 15⁵⁶</i> <i>12/10/05 15⁵⁷</i>	UTC Local	<i>BAVILACQUA</i> 
Approval:		
Shift Leader 	PA <i>J. Baloge</i>	



OPERATION REQUEST SHEET		No.: 14
Title: Increase Power of Rig Support Heater		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name: A. Hauser		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Increase Power of Heater Circuit 63 (Rig Support) to maximum allowable current (2.49 A) 2.2 A is maximum reachable at 36.12 V maximum Now set to 2.2 A		
Reason:		
Reduce Gradient between Rig Support and Rig Lower Panel		
Date to be executed	Time to be executed	Test Phase:
12.10.05	UTC 15:50 Local 17:50	Test step:
Executed Date:	Executed Time:	Sign.:
	UTC 15:55 Local 17:55	
Approval:		
Shift Leader	PA	
	B. Balage	

OPERATION REQUEST SHEET		No.: 15
Title: Change of max. allowable Voltage for Heater Circuits		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Change max Voltage values acc. to attached values.		
- Increased Heater Circuit 63 (Rig Support) to max. (2.49A) <i>still not reached, so set to 2.35A</i>		
- Extra changes at 21:07 + 22:25 (see attachment)		
Reason: Electrical Resistance of lead wires is not considered for the original values		
Date to be executed	Time to be executed	Test Phase:
12.10.2005	UTC 18:25 Local 20:25	Test step:
Executed Date:	Executed Time:	Sign.:
	UTC 18:35 Local 20:35	
Approval:		
Shift Leader 	PA 	

Attachment to ORS-15

Maximum voltage change proposal




#Customer name	Original	New	5% more	Better calculated	2% more
#					
CVV_05_LB-mY	30.90	31.07	32.62	31.24	32.80
CVV_06_LC-pZ	30.93	34.40	36.12	38.25	40.16
CVV_07_UC-pZ	30.93	33.95	35.65	37.27	39.13
CVV_08_UB-mZ	30.90	33.94	35.64	37.28	39.14
CVV_09_Rad-lower-mY	38.69	42.41	44.53	46.49	48.81
CVV_10_Rad-upper-mY	38.69	42.18	44.29	45.98	48.28
CVV_11_Rad-lower-mZ	38.69	41.96	44.06	45.50	47.78
CVV_12_Rad-upper-mZ	38.69	42.17	44.28	45.97	48.27
CVV_13_Rad-lower-pY	38.69	41.96	44.06	45.50	47.78
CVV_14_Rad-upper-pY	38.69	42.30	44.42	46.25	48.56
CVV_15_UB-HSIF-mZ	38.69	42.24	44.35	46.12	48.43
CVV_35_LB-pY	30.90	33.62	35.30	36.57	38.40
IRRIG_23_STM_low_pY	69.28	70.32	73.84	71.38	74.95
IRRIG_24_STM_low_mid	69.28	70.67	74.20	72.09	75.69
IRRIG_25_STM_low_mY	69.28	70.84	74.38	72.43	76.05
IRRIG_26_STM_low_pY	69.28	70.52	74.05	71.78	75.37
IRRIG_27_STM_low_mid	69.28	70.42	73.94	71.57	75.15
IRRIG_28_STM_low_mY	69.28	70.43	73.95	71.60	75.18
IRRIG_29_STM_upp_pY	69.28	70.77	74.31	72.30	75.92
IRRIG_30_STM_upp_mid	69.28	70.61	74.14	71.97	75.57
IRRIG_31_STM_upp_mY	69.28	70.27	73.78	71.27	74.83
IRRIG_32_STM_upp_pY	69.28	70.82	74.36	72.38	76.00
IRRIG_33_STM_upp_mid	69.28	70.98	74.53	72.71	76.35
IRRIG_34_STM_upp_mY	69.28	71.33	74.90	73.44	77.11
IRRIG_63_STM_support	36.12	38.80	40.74	41.68	43.76
LOU_16_rad-lower	38.69	42.21	44.32	46.06	48.36
LOU_17_rad-upper	38.69	42.27	44.38	46.17	48.48
TTAP_01_pY	38.69	41.04	43.09	43.52	45.70
TTAP_02_pZ	38.69	40.83	42.87	43.08	45.23
TTAP_03_mY	38.69	40.73	42.77	42.87	45.01
TTAP_04_mZ	38.69	40.74	42.78	42.89	45.03
TTAP_19_pY-redundant	38.69	41.00	43.05	43.45	45.62
TTAP_20_pZ-redundant	38.69	40.93	42.98	43.29	45.45
TTAP_21_mY-redundant	38.69	40.83	42.87	43.08	45.23
TTAP_22_mZ-redundant	38.69	41.26	43.32	44.01	46.21
New was implemented at:		20:35			
5% more was implemented at		21:07			
2% more was implemented at		22:25			
The "Original" values are the maximum values allowed on the heater. To get those, a higher voltage is required from the power supply.					
The "New" values were wrongly calculated. At these values the maximum allowed power is injected in the total circuit, so not enough in the heater.					
The "Better calculated" values will give the maximum voltage on the heater at the maximum allowed current. This will give the real maximum allowed power on the heater.					
To compensate against line resistor changes, an extra 2% is added.					

OPERATION REQUEST SHEET		No.: 16
Title: Reduce max. allowable current for IR Rig heaters		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action: Reduce max. allowable current for the IR Rig heater circuits to the values attached (from 2.5 A to 1.73 A)		
Reason: to be compatible with the max allowed power of 120 W		
Date to be executed 12.10.05	Time to be executed UTC 20:50 Local 22:50	Test Phase: Test step:
Executed Date: 12-10-2005	Executed Time: UTC 20:54 Local 22:54	Sign.: 
Approval:		
Shift Leader 	PA B. Baloge	

Attachment to OSR-16

Maximum current proposal

Heater circuit name	Circuit No.	Original Max I allowed	Max I allowed as should be
IRRIG_23_STM_low_pY	23	2.5	1.73
IRRIG_24_STM_low_mid	24	2.5	1.73
IRRIG_25_STM_low_mY	25	2.5	1.73
IRRIG_26_STM_low_pY	26	2.5	1.73
IRRIG_27_STM_low_mid	27	2.5	1.73
IRRIG_28_STM_low_mY	28	2.5	1.73
IRRIG_29_STM_upp_pY	29	2.5	1.73
IRRIG_30_STM_upp_mid	30	2.5	1.73
IRRIG_31_STM_upp_mY	31	2.5	1.73
IRRIG_32_STM_upp_pY	32	2.5	1.73
IRRIG_33_STM_upp_mid	33	2.5	1.73
IRRIG_34_STM_upp_mY	34	2.5	1.73
IRRIG_43_STM_low_pY_red	43	2.5	1.73
IRRIG_44_STM_low_mid_red	44	2.5	1.73
IRRIG_45_STM_low_mY_red	45	2.5	1.73
IRRIG_46_STM_low_pY_red	46	2.5	1.73
IRRIG_47_STM_low_mid_red	47	2.5	1.73
IRRIG_48_STM_low_mY_red	48	2.5	1.73
IRRIG_49_STM_upp_pY_red	49	2.5	1.73
IRRIG_50_STM_upp_mid_red	50	2.5	1.73
IRRIG_51_STM_upp_mY_red	51	2.5	1.73
IRRIG_52_STM_upp_pY_red	52	2.5	1.73
IRRIG_53_STM_upp_mid_red	53	2.5	1.73
IRRIG_54_STM_upp_mY_red	54	2.5	1.73

OPERATION REQUEST SHEET		No.: 17
Title: Activation of TDH Alarm Limits		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Please activate the warning and alarm limits as compiled in the annexed table. These values correspond to those as compiled in the ITP HP-2-ASED-TP-0056, Iss. 1.1 Annex B		
Reason:		
The activation was forgotten at begin of the test phase		
Date to be executed 13.10.05	Time to be executed UTC asap Local	Test Phase: TP2-B Test step: 21
Executed Date: 13.10.05	Executed Time: UTC Local 7:27	Sign.:  J.A.
Approval:		
Shift Leader 	PA 	

025 17



#Name	Number	Low alarm	Low warnin	High warnin	High alarm	Extrapolation range
EQU_RIG_TC_HSS-Rig-lower-py-l2	8002	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-lower-mid-l2	8102	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-lower-my-r2	8212	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-lower-py-l4	8004	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-lower-mid-l4	8104	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-lower-my-r4	8214	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-py-l2	8302	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-mid-l2	8402	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-my-r2	8512	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-py-l4	8304	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-mid-l4	8404	165	170	323	328	00:00:00
EQU_RIG_TC_HSS-Rig-upper-my-r4	8514	165	170	323	328	00:00:00
EQU_HACS_TC_mZ-radiator	9000	243	248	313	318	00:00:00
EQU_HACS_TC_mZ-electronics	9001	243	248	323	333	00:10:00
EQU_HACS_TC_mZ-support	9002					00:00:00
EQU_HACS_TC_mZ-optics	9003					00:00:00
EQU_HACS_TC_pZ-radiator	9010	243	248	313	318	00:00:00
EQU_HACS_TC_pZ-electronics	9011	243	248	323	333	00:10:00
EQU_HACS_TC_pZ-support	9012					00:00:00
EQU_HACS_TC_pZ-optics	9013					00:00:00
EQU_TTAP_TC_Structure_1	9301	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_2	9302	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_3	9303	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_4	9304	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_5	9305	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_6	9306	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_7	9307	248	253	308	313	00:00:00
EQU_TTAP_TC_Structure_8	9308	248	253	308	313	00:00:00
EQU_TTAP_TC_Str-outer-pYpZ	9310	248	253	308	313	00:00:00
EQU_TTAP_TC_Str-outer-pYmZ	9311	248	253	308	313	00:00:00
EQU_TTAP_TC_Str-outer-mYmZ	9312	248	253	308	313	00:00:00
EQU_TTAP_TC_Str-outer-mYpZ	9313	248	253	308	313	00:00:00
EQU_SVM_TS_pX_facesheet_pY	4001	125	130	313	318	00:00:00
EQU_SVM_TS_pX_facesheet_mY	4002	125	130	313	318	00:00:00
EQU_SVM_TS_strut_pY_near_SVM	4010	125	130	313	318	00:00:00
EQU_SVM_TS_strut_pY_near_Shield	4011	125	130	313	318	00:00:00
EQU_SVM_TS_facesheet_pY_strut_I/F	4012	125	130	313	318	00:00:00
EQU_SVM_TS_strut_mZ_near_SVM	4020	125	130	313	318	00:00:00
EQU_SVM_TS_strut_mZ_near_Shield	4021	125	130	313	318	00:00:00
EQU_SVM_TS_facesheet_mZ_strut_I/F	4022	125	130	313	318	00:00:00

wrong value

Name	Number	Low alarm	Low warning	High warning	High alarm	Extrapolation range
PLM_SVTS_TC_SVM-TS-Face-pY	4001	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Face-mY	4002	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-pY-lower	4010	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-pY-upper	4011	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-pY-face	4012	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-mZ-lower	4020	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-mZ-upper	4021	K	K	K	K	K 00:00:00
PLM_SVTS_TC_SVM-TS-Strut-mZ-face	4022	K	K	K	K	K 00:00:00


Sensors 4001 - 4022 had the wrong name !

025 17

OPERATION REQUEST SHEET		No.: 18
Title: Increase tilt angle to 6°		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. Jehn		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Increase s/c tilt angle to 6° (speed 1°/min)		
Reason:		
as planned		
Date to be executed	Time to be executed	Test Phase: TP-2
13.10.05	UTC 13:40 Local 15:40	Test step:
Executed Date:	Executed Time:	Sign.:
13/10/05	UTC Local 15:40	
Approval:		
Shift Leader		PA B. Balogh

OPERATION REQUEST SHEET		No.: 19
Title: Reduce Alarm Limits of HACS Temp. Sensors		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name: A. Hauser		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
Reduce Alarm Limit of Sensor 9000, 9001, 9010 and 9011 from 243K to 230K		
and the warning limits from 248K to 235K		
Reason:		
Above Sensors show 8K lower temperature than the HACS internal sensor (close to the electronics), see ANNEX		
HACS - lower limit is 233K, i.e. 225K for the a.m. sensors		
Date to be executed	Time to be executed	
13.10.2005	UTC 15:50	Local 17:50
	Test Phase: TP2	
	Test step:	
Executed Date:	Executed Time:	
17:55	UTC	Local
	Sign.: J. Helber	
Approval:		
Shift Leader	PA D. Dalrymple	

ANNEX to ORS-19








ESTEC - Large Space Simulator		Phase name	
Sensor label	TC Number	Phase name	
EQU_HACS_TC_mZ-radiator	9000	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_mZ-electronics	9001	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_mZ-support	9002	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_mZ-optics	9003	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_pZ-radiator	9010	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_pZ-electronics	9011	TP2 - Launch and Early Orbit Phase	
EQU_HACS_TC_pZ-optics	9013	TP2 - Launch and Early Orbit Phase	


Test: HERSCHEL EPLM STM TB/TV



Specimen: HERSCHEL EPLM STM TB/TV




Date: 13/10/2005

OPERATION REQUEST SHEET		No.: 20
Title: Reduce Current and Switch-on also Redundant TTAP Heaters		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	A. Hanser	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input checked="" type="checkbox"/> Data Handling
Action:	Switch on Heater Circuits 19, 20, 21 and 22 with 1,47 A (redundant TTAP heaters) and reduce Current of Heater Circuits 1, 2, 3 and 4 from 1,9 A to 1,47 A (TTAP heaters)	
Reason:	TTAP cannot be kept at 293K with nominal heaters	
Date to be executed	Time to be executed	Test Phase:
13.10.05	UTC 18:55 Local 20 ⁵⁵	TP2
Executed Date:	Executed Time:	Sign.:
13.10.05	UTC Local 21:00	J. Welser
Approval:		
Shift Leader 	PA 	

OPERATION REQUEST SHEET		No.: 21
Title: Change of TTAP and IR Rig Heater Control Limits		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	A. Hauser	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
	<input type="checkbox"/> LSS Control	<input checked="" type="checkbox"/> Data Handling
Action:		
Change TTAP and IR Rig Heater Control Limits		
from 293K ± 1K to 293K ± 0.5K or lower.		
Reason:		
Reduce Temperature Fluctuations		
Date to be executed	Time to be executed	Test Phase:
13.10.05	UTC 21:10 Local 23:40	Test step:
Executed Date:	Executed Time:	Sign.:
	UTC 21:15 Local 23:15	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 22
Title: <i>Increase tilt angle to 7°</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift leader</i>	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: <i>G. Jahn</i>		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
<i>Increase tilt angle to 7° speed 1°/min</i>		
Reason:		
<i>as planned</i>		
Date to be executed	Time to be executed	Test Phase: <i>TP2</i>
<i>14.10.05</i>	UTC <i>13:50</i> Local <i>15:50</i>	Test step:
Executed Date:	Executed Time:	Sign.: <i>MAMOU</i>
	UTC Local <i>15:54</i>	
Approval:		
Shift Leader	<i>[Signature]</i>	PA <i>B. Balogh</i>

OPERATION REQUEST SHEET		No.: 23
Title: Change Temp. Sensors for IR Rig Control		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name: A. Heuser		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Replace TC 8514 by TC 8513 and TC 8304 by TC 8313 for heater control		
Reason:		
Adjacent Sensors around current TIC sensors show 2-3K higher temperature because TIC sensors 8514 and 8304 are located at the "coldest" edge of the IR Rig.		
Date to be executed	Time to be executed	Test Phase:
14.10.05	UTC 14 ²⁵ Local 16 ²⁵	TP2
Executed Date:	Executed Time:	Sign.:
14.10.05	UTC Local 17 ⁰⁰	G. Heuser
Approval:		
Shift Leader	PA	
		

OPERATION REQUEST SHEET		No.: 24
Title: Increase tilt angle to 8°		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. Jahn		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Increase tilt angle to 8° Speed 1°/min		
Reason: as planned		
Date to be executed	Time to be executed	Test Phase: TP 2
15.10.05	UTC 16:05 Local 18:05	Test step:
Executed Date:	Executed Time:	Sign.: P. PENROTTE
15/10/2005	UTC Local 18h 13	
Approval:		
Shift Leader		PA 




OPERATION REQUEST SHEET		No.: 25
Title: Start test phase 3 (TP3)		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/> SCOE <input checked="" type="checkbox"/> Shift leader
		<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/> SCOE <input type="checkbox"/>
		<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action: Start TP3		
1. switch off heaters on IRR-Rig and ICR-Rig support if Temperature difference between IRRIG_63 and any of IRRIG 23 - 33 exceed 30°C inform Astrium 2. Adjust tilt angle to 0° (vertical position) 3. Set TTAP control to 0°C (current unchanged) TTAP 04-04, TTAP 19-22 4. When IRRIG + support reaches -200°C switch to heater control to -100°C ± 0.5°C for all heaters mentioned in 1.		
Reason:		
Date to be executed	Time to be executed	Test Phase: TP3
16-10-05	UTC 07:40 Local 9:40	Test step:
Executed Date:	Executed Time:	Sign.:
16-10-05	UTC Local 9:59	<i>[Signature]</i>
Approval:		
Shift Leader	<i>[Signature]</i> Michael PA	<i>[Signature]</i>

Name	Control mode	Fixed Setpoint	Thermostatic Lowest setpoint	Thermostatic Low setpoint	Thermostatic High setpoint	Thermostatic Highest setpoint	Thermostatic Highest limit	Thermostatic High limit	Thermostatic Low limit	Thermostatic Lowest limit
IRRIIG_23_STM_low_pY	Thermostatic current	0.000 A	0.000 A	0.720 A	0.900 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_25_STM_low_mY	Thermostatic current	0.000 A	0.000 A	0.700 A	0.900 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_26_STM_low_pY	Thermostatic current	0.000 A	0.000 A	0.650 A	0.820 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_29_STM_upp_pY	Thermostatic current	0.000 A	0.000 A	0.660 A	0.850 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_31_STM_upp_mY	Thermostatic current	0.000 A	0.000 A	0.720 A	0.900 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_34_STM_upp_mY	Thermostatic current	0.000 A	0.000 A	0.760 A	0.980 A	1.100 A	21.00	20.25	19.75	19.00
IRRIIG_24_STM_low_mid	Thermostatic current	0.000 A	0.000 A	0.730 A	0.870 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_27_STM_low_mid	Thermostatic current	0.000 A	0.000 A	0.690 A	0.860 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_28_STM_low_mY	Thermostatic current	0.000 A	0.000 A	0.720 A	0.890 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_30_STM_upp_mid	Thermostatic current	0.000 A	0.000 A	0.660 A	0.820 A	1.000 A	21.00	20.25	19.75	19.00
IRRIIG_32_STM_upp_pY	Thermostatic current	0.000 A	0.000 A	0.790 A	0.990 A	1.100 A	21.00	20.25	19.75	19.00
IRRIIG_33_STM_upp_mid	Thermostatic current	0.000 A	0.000 A	0.730 A	0.950 A	1.100 A	21.00	20.25	19.75	19.00

025 25

Name	Control mode	Fixed Setpoint	Thermostatic Lowest setpoint	Thermostatic Low setpoint	Thermostatic High setpoint	Thermostatic Highest setpoint	Thermostatic Highest limit	Thermostatic High limit	Thermostatic Low limit	Thermostatic Lowest limit
TTAP_02_pZ	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
TTAP_03_mY	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
CWV_35_LB-pY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_08_UB-mZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_11_Rad-lower-mZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_13_Rad-lower-pY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
TTAP_19_pY-redundant	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
TTAP_22_mZ-redundant	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
TTAP_01_pY	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
IRRI63_STM_support	Thermostatic current	0.000 A	0.000 A	0.000 A	2.490 A	2.490 A	22.00	21.00	19.00	-25.00
TTAP_21_mY-redundant	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
TTAP_20_pZ-redundant	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
LOU_17_rad-upper	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
LOU_16_rad-lower	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_14_Rad-upper-pY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_12_Rad-upper-mZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_10_Rad-upper-mY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_09_Rad-lower-mY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_07_UC-pZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_06_LC-pZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
CWV_05_LB-mY	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00
TTAP_04_mZ	Thermostatic current	0.000 A	0.000 A	0.000 A	1.470 A	1.470 A	21.00	20.25	19.75	19.00
CWV_15_UB-HSIF-mZ	Fixed current	0.000 A	0.000 A	0.000 A	0.000 A	0.000 A	0.00	0.00	0.00	0.00

025 25



OPERATION REQUEST SHEET		No.: 26
Title: Switch on TC Rig support heaters		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Name: Wagner		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Switch on heater power of TC Rig Support IRRIG_63_STM_support to 20W / 1,17A		
Reason: Avoid too high temperature difference between TC Rig and TC Rig support during transient cool-down.		
Date to be executed	Time to be executed	Test Phase: TPO3
16.10.05	UTC 8:35 Local 10:35	Test step:
Executed Date:	Executed Time:	Sign.:
16/10/05	UTC Local 10:37	 JA
Approval:		
Shift Leader 	PA 	

OPERATION REQUEST SHEET		No.: 27
Title: <i>Set IR Rig support target temperature to 203K</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift leader</i>	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: <i>G. Jahn</i>		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
<i>Set control temperatures for</i>		
<i>IR Rig support circuit 63 to 203 ± 0.5 K</i>		
<i>(sensor 8702) (= -70 ± 0.5 °C)</i>		
<i>and increase current to 1.4 A (29 W)</i>		
<i>(on = 1.4 A)</i>		
<i>(off = 0 A)</i>		
Reason: <i>To stabilize Rig support temperature and the temperature difference between Rig support and panels.</i>		
Date to be executed	Time to be executed	Test Phase: TP3
<i>17.10.05</i>	UTC <i>22:50</i> Local	Test step: B
Executed Date:	Executed Time:	Sign.:
<i>17-10-2005 / 18-10-2005</i>	UTC <i>23:07</i> Local <i>1:07</i>	<i>[Signature]</i>
Approval:		
Shift Leader	<i>[Signature]</i>	PA <i>B. Balange</i>

OPERATION REQUEST SHEET		No.: 28
Title: <i>Set thermostat switching temperatures for TTAP</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift leader</i> <input type="checkbox"/> Data Handling	
Name: <i>Gr. Jahn</i>		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
<i>Reduce switching distance for TTAP heaters</i>		
<i>circuit 1,2,3,4 to 0°C ± 0.25°C</i>		
Reason: <i>Reduce impact on CVU and strut temperature stability</i>		
Date to be executed	Time to be executed	Test Phase: <i>TP3</i>
<i>17.10.05</i>	UTC <i>20:10</i> Local <i>22:10</i>	Test step:
Executed Date:	Executed Time:	Sign.: <i>[Signature]</i>
<i>17-10-2005</i>	UTC <i>19:40</i> Local <i>21:40</i>	
Approval:		
Shift Leader <i>[Signature]</i>	PA <i>B. Balogh</i>	

OPERATION REQUEST SHEET		No.: 29
Title: Stop Herschel He mass flow		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: Gr. John		
To	<input type="checkbox"/> Thermal <input checked="" type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
H-PLM He mass flow has been stopped at 20.10.05 16:16 (local) -> watch LSS pressure and take corrective actions if necessary, in case of any recognized anomaly FTS shall inform (write) immediately!		
Reason:		
Date to be executed	Time to be executed	Test Phase:
20.10.05	UTC 15:00 Local 17:00	TP3
Executed Date:	Executed Time:	Sign.:
20/10/2005 17:00	UTC Local	Barlaugma - 17:00
Approval:		
Shift Leader	PA	

OPERATION REQUEST SHEET		No.: 30
Title: Tilt S/C on request		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action: current tilt angle 13,5 degree		
LSS to increase to 14.5 degree on request		
LSS to tilt to 0° w/o interruption on request		
LSS to tilt in minus direction in steps of 1° on request		
LSS to tilt to +14,0° w/o interruption (1/min) on request		
Reason:		
Date to be executed	Time to be executed	Test Phase: TP3
21/10/05	UTC 09:20 Local 11:20	Test step:
Executed Date:	Executed Time:	Sign.:
21/10/2005	UTC Local 16 ^h 31	JP-
Approval:		
Shift Leader	PA 21/10/2005 / [Signature]	

OPERATION REQUEST SHEET		No.: 33
Title: Start TPS - TB1		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. Jahn		
To	<input type="checkbox"/> Thermal <input checked="" type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Start test phase TPS - TB1		
Set s/c tilt angle to 0° (1°/min)		
Reason:		
Date to be executed	Time to be executed	Test Phase:
23.10.05	UTC 16:35 Local 18:35	TPS-A-1
Executed Date:	Executed Time:	Sign.:
23/10/2005	UTC Local 18 ^h 51	P. PERROTTE 
Approval:		
Shift Leader	PA D. Balage 	

OPERATION REQUEST SHEET		No.: 34
Title: Switch TTAP heaters to fixed current mode		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. John		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Switch TTAP nominal + redundant heaters to fixed current mode. Currents as given in Annex		
Reason: Scatter on TTAP control sensors		
Date to be executed	Time to be executed	Test Phase:
26.10.2005	UTC 21:20 Local 23:20	TP5
Executed Date:	Executed Time:	Sign:
26-10-05	UTC 21:30 Local 23:30	23:30
Approval:		
Shift Leader	PA	

Annex to ORS 34




Heater currents to be applied for fixed current mode: 26.10.2005 / 21; 20 UTC

Current [A]	Heater circuit
1.0119	I - TTAP_01_pY
0.7989	I - TTAP_02_pZ
0.9607	I - TTAP_03_mY
0.9935	I - TTAP_04_mZ
1.0021	I - TTAP_19_pY-redundant
0.7953	I - TTAP_20_pZ-redundant
0.9608	I - TTAP_21_mY-redundant
0.9875	I - TTAP_22_mZ-redundant

Annex to ORS 35

Heater currents to be applied for fixed current mode: 26.10.2005 / 22:25 UTC




Current [A]	Heater circuit
1.0220	I - TTAP_01_pY
0.8069	I - TTAP_02_pZ
0.9607	I - TTAP_03_mY
1.0034	I - TTAP_04_mZ
1.0122	I - TTAP_19_pY-redundant
0.8033	I - TTAP_20_pZ-redundant
0.9608	I - TTAP_21_mY-redundant
0.9974	I - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 36
Title: <i>Change current setting of TTAP heaters</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift Leader</i>	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
<i>Please change the TTAP heater current settings according to the attached sheet</i>		
Reason: <i>To adjust the TTAP temperatures</i>		
Date to be executed	Time to be executed	Test Phase: <i>TP 5</i>
<i>26.10.05</i>	UTC Local	Test step: <i>B</i>
Executed Date:	Executed Time:	Sign.:
<i>26.10.05</i> <i>LOCAL</i>	UTC <i>20:00</i> <i>26-10-05</i> Local <i>01:00</i>	
Approval:		
Shift Leader	 PA	

ORS 36




Heater currents to be applied for fixed current mode: 26.10.2005 / 23:00 UTC

1.0475	S - TTAP_01_pY
0.8476	S - TTAP_02_pZ
0.9455	S - TTAP_03_mY
1.0225	S - TTAP_04_mZ
1.0475	S - TTAP_19_pY-redundant
0.8476	S - TTAP_20_pZ-redundant
0.9455	S - TTAP_21_mY-redundant
1.0225	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 37
Title: Change TTAP Heater current settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please change the TTAP heater current settings according to the attached table.		
Reason: To control TTAP at 273 ± 1 K		
Date to be executed	Time to be executed	Test Phase: TP5
26.10.05	UTC 23:40 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
27-10-05 local	UTC 01:42 Local 01:42	
Approval:		
Shift Leader	 PA	

Heater currents to be applied for fixed current mode: 26.10.2005 / 23:45 UTC




- 1.100 S - TTAP_01_pY
- 0.890 S - TTAP_02_pZ
- 0.993 S - TTAP_03_mY
- 1.074 S - TTAP_04_mZ
- 1.100 S - TTAP_19_pY-redundant
- 0.890 S - TTAP_20_pZ-redundant
- 0.993 S - TTAP_21_mY-redundant
- 1.074 S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 38
Title: Change TTAP Heater current setting		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please change the TTAP heater current settings according to the attached table		
Reason: To control TTAP at 273 ± 1 K		
Date to be executed	Time to be executed	Test Phase: TP5
27.10.05	UTC 00:15 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
27-10-05 Local	UTC 00:09 Local 02:09	
Approval:		
Shift Leader		PA 

Annex to OSR 38

Heater currents to be applied for fixed current mode: 27.10.2005 / 00:15 UTC




1.133	S - TTAP_01_pY
0.979	S - TTAP_02_pZ
1.023	S - TTAP_03_mY
1.106	S - TTAP_04_mZ
1.133	S - TTAP_19_pY-redundant
0.979	S - TTAP_20_pZ-redundant
1.023	S - TTAP_21_mY-redundant
1.106	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 39
Title: Change TTAP Heater current settings		
From <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Please change the TTAP heater current settings according to the attached table.		
Reason: To control the TTAP at 273±1K		
Date to be executed 27.10.05		
Time to be executed		Test Phase:
UTC 01:15	Local	Test step:
Executed Date: 27-10-05 board		Executed Time:
UTC 0105	Local 0305	Sign.: 
Approval: Shift Leader 		
		PA

Annex to OSR 39

Heater currents to be applied for fixed current mode: 27.10.2005 / 01:15 UTC




1.190	S - TTAP_01_pY
1.273	S - TTAP_02_pZ
1.074	S - TTAP_03_mY
1.161	S - TTAP_04_mZ
1.190	S - TTAP_19_pY-redundant
1.273	S - TTAP_20_pZ-redundant
1.074	S - TTAP_21_mY-redundant
1.161	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 40
Title: Change TTAP Heater current settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please increase the TTAP heater power settings according to the attached table		
Reason: To control the TTAP at 273 ± 1 K		
Date to be executed	Time to be executed	Test Phase:
27.10.05	UTC 03:00 Local	Test step:
Executed Date:	Executed Time:	Sign.:
27-10-05	UTC 03:01 Local 05:01	
Approval:		
Shift Leader	 PA	

Annex to ORS 40

Heater currents to be applied for fixed current mode: 27.10.2005 / 03:00 UTC

1.273	S - TTAP_01_pY
1.425	S - TTAP_02_pZ
1.149	S - TTAP_03_mY
1.242	S - TTAP_04_mZ
1.273	S - TTAP_19_pY-redundant
1.425	S - TTAP_20_pZ-redundant
1.149	S - TTAP_21_mY-redundant
1.242	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 41
Title: Change TTAP Heater current settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please adjust the TTAP heater current settings according to the attached table		
Reason: To control TTAP at 273±1K		
Date to be executed		
27.10.05	Time to be executed UTC 07:00 Local 07:00	Test Phase: Test step:
Executed Date:		
27.10.05	Executed Time: UTC Local 7:02	Sign.: 
Approval:		
Shift Leader		PA 

Heater currents to be applied for fixed current mode: 27.10.2005 / 05:00 UTC

- 1.336 S - TTAP_01_pY
- 1.283 S - TTAP_02_pZ
- 1.206 S - TTAP_03_mY
- 1.329 S - TTAP_04_mZ
- 1.336 S - TTAP_19_pY-redundant
- 1.283 S - TTAP_20_pZ-redundant
- 1.206 S - TTAP_21_mY-redundant
- 1.329 S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 42
Title: Change TTAP Heater Current Settings		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
Please adjust the TTAP heater current settings according to the attached table		
Reason: To control TTAP at 273 ± 1K		
Date to be executed	Time to be executed	Test Phase:
27.10.05	UTC 7:25 Local 9:25	TP-5
Executed Date:	Executed Time:	Sign.:
27.10.05	UTC Local 9:26	<i>U. Wagner</i>
Approval:		
Shift Leader		PA
<i>U. Wagner</i>		<i>U. Wagner</i>

ORS #42




Heater currents to be applied for fixed current mode: 27.10.2005 / 07:25 UTC

1.203	S - TTAP_01_pY
1.283	S - TTAP_02_pZ
1.086	S - TTAP_03_mY
1.196	S - TTAP_04_mZ
1.203	S - TTAP_19_pY-redundant
1.283	S - TTAP_20_pZ-redundant
1.086	S - TTAP_21_mY-redundant
1.196	S - TTAP_22_mZ-redundant

Annex sheet to ORS No. 4.3

Heater currents to be applied for fixed current mode: 27.10.2005 / 09:20 UTC




1.239	S - TTAP_01_pY
1.193	S - TTAP_02_pZ
1.118	S - TTAP_03_mY
1.232	S - TTAP_04_mZ
1.239	S - TTAP_19_pY-redundant
1.193	S - TTAP_20_pZ-redundant
1.118	S - TTAP_21_mY-redundant
1.232	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 44
Title:		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please change the TTAP Heater current settings according to the attached table (only small reductions -1% - 2%)		
Reason: To stabilize TTAP temperatures		
Date to be executed	Time to be executed	Test Phase:
27.10.05	UTC 23:15 Local	Test step:
Executed Date:	Executed Time:	Sign:
28-10-05 Local	UTC 23:15 Local 01:15	
Approval:		
Shift Leader		PA 

Annex sheet to ORS No 44




Heater currents to be applied for fixed current mode: 27.10.2005 / 23:00 UTC




1.214	S - TTAP_01_pY
1.169	S - TTAP_02_pZ
1.118	S - TTAP_03_mY
1.220	S - TTAP_04_mZ
1.214	S - TTAP_19_pY-redundant
1.169	S - TTAP_20_pZ-redundant
1.118	S - TTAP_21_mY-redundant
1.220	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 48
Title: Switch on LOU heaters		
From <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Activate test heaters in thermostatic control mode:		
	Name	Power/W
	LOU_16_rad_lower	20
	LOU_17_rad_upper	20
		Current/A
		1.296
		1.296
		switch on/K
		130
		130
		off /K
		135
		135
Control sensor: 2321		
Reason: Boost heating for LOU before IR Rig warm-up		
Date to be executed 01.11.05		
Time to be executed UTC 01:40 Local		
Test Phase: TP7		
Test step: A		
Executed Date: 1-11-05		
Executed Time: UTC 01:41 Local 02:41		
Sign.: 		
Approval:		
Shift Leader 		PA 

2
M.91
M.91

OPERATION REQUEST SHEET		No.: 49
Title: Change LOU Heater Current settings		
From <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Please change the power settings of the following heater circuits: LOU-16-rad-lower: 1.421 A LOU-17-rad-upper: 1.421 A		
Reason: To achieve a heater power $R_{HTC} \cdot J^2$ of 20W <small>measured</small>		
Date to be executed 01.11.05	Time to be executed UTC Local	Test Phase: TP7 Test step: A
Executed Date: 1-11-05	Executed Time: UTC Local 02:38 03:32	Sign.:
Approval:		
Shift Leader 	PA	




OPERATION REQUEST SHEET		No.: 50
Title: Change TTAP and IRRIG Heater Control		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
<p>1. Please activate the TTAP heater control again at a temperature of $273K \pm 1K$ ($0^{\circ}C \pm 1K$). The currents of the heater circuits TTAP-01, TTAP-02, TTAP-03, TTAP-04 and TTAP-19, TTAP-20, TTAP-21, TTAP-22 shall be limited to 1.3 A corresponding to $P_{HTD} = 20W$.</p> <p>2. Change the IRRIG heater control to $20^{\circ}C \pm 0.5K$. The currents of the circuits IRRIG-23 and IRRIG-34 shall be limited to 1.580 A corresponding to $P_{HTD} = 100W$. The current of the support rig heater circuit IRRIG-63 shall be limited to 2.03A (60W)</p>		
Reason: To adjust TP-7 heater settings and elevate the TTAP and IRRIG temperature level.		
Date to be executed	Time to be executed	Test Phase:
01.11.2005	UTC Local	Test step:
Executed Date:	Executed Time:	Sign.:
1-11-2005	UTC Local 7:44	 J.A.
Approval:		
Shift Leader		PA 


OPERATION REQUEST SHEET		No.: 51
Title: Change IR Rig and IR Rig Support header power		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
1. Please change the currents of the circuits IRRIG_23 ... IRRIG_34 to <u>1,12 A</u> corresponding to $P_{HFR} = 50W$		
2. Please change the current of the circuit IRRIG_63 to <u>2,49 A</u> corresponding to $P_{HFR} = 90W$		
Reason: Avoid large differences between Rig and Support during transient heating to 293K.		
Date to be executed	Time to be executed	Test Phase:
1.11.2005	UTC 7:35 Local 8:35	Test step:
Executed Date:	Executed Time:	Sign.:
1-11-2005	UTC Local 8:40	 JA
Approval:		
Shift Leader		PA 

Annex sheet to ORS No ~~44~~ 52


Heater currents to be applied for fixed current mode:
1.214 S - TTAP_01_pY
1.169 S - TTAP_02_pZ
1.118 S - TTAP_03_mY
1.220 S - TTAP_04_mZ
1.214 S - TTAP_19_pY-redundant
1.169 S - TTAP_20_pZ-redundant
1.118 S - TTAP_21_mY-redundant
1.220 S - TTAP_22_mZ-redundant

01.11.05, 14⁴⁵ 07C

OPERATION REQUEST SHEET		No.: 53
Title: Remove TC1107 from CVV average (TC 1900)		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	A. Hausser	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
	<input type="checkbox"/> LSS Control	<input checked="" type="checkbox"/> Data Handling
Action:		
Remove TC 1107 from average calculation formula for CVV temperature = TC 1900		
Reason:		
TC 1107 is located on the LOU and <u>not</u> on the CVV		
Date to be executed	Time to be executed	Test Phase:
01.11.05	UTC 15 ³⁵ Local 16 ³⁵	Test step:
Executed Date:	Executed Time:	Sign.:
01.11.05	UTC Local 16:30	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 54
Title: Switch-off LOU-16 and LOU-17		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: A. Hanser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Switch-off LOU-16 and LOU-17 Heater Circuits		
Reason:		
LOU is controlled by the MTD Heaters only		
Date to be executed	Time to be executed	Test Phase:
01.11.05	UTC Local	Test step:
Executed Date:	Executed Time:	Sign.:
01-11-05	UTC Local 20:38	
Approval:		
Shift Leader A. Hanser	PA J. Daloz	




Annex to ORS 55			
		02.11.2005 18:00	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	0.93	7.2
CVV_35_LB-pY	35	0.93	7.2
CVV_06_LC-pZ	6	0.78	6.4
CVV_07_UC-pZ	7	0.78	6.4
CVV_08_UB-mZ	8	0.62	4.8
CVV_09_Rad-lower-mY	9	0.80	8
CVV_10_Rad-upper-mY	10	1.00	10
CVV_11_Rad-lower-mZ	11	0.80	8
CVV_12_Rad-upper-mZ	12	1.40	14
CVV_13_Rad-lower-pY	13	0.80	8
CVV_14_Rad-upper-pY	14	1.00	10

OPERATION REQUEST SHEET		No.: 57
Title: Adjust TTAP Heater Current		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please adjust TTAP heater current settings to the values attached.		
Reason: Control TTAP at 273 K.		
Date to be executed	Time to be executed	Test Phase:
2.11.05	UTC 20 ²⁵ Local 21 ²⁵	Test step:
Executed Date:	Executed Time:	Sign.:
2.11.05	UTC Local 21:20	
Approval:		
Shift Leader A. Hauser	PA D. Balange	

Annex sheet to ORS No 57

Heater currents to be applied for fixed current mode: 02.11.2005 / 20.:




1.196	A	S - TTAP_01_pY
1.157	A	S - TTAP_02_pZ
1.107	A	S - TTAP_03_mY
1.214	A	S - TTAP_04_mZ
1.196	A	S - TTAP_19_pY-redundant
1.157	A	S - TTAP_20_pZ-redundant
1.107	A	S - TTAP_21_mY-redundant
1.214	A	S - TTAP_22_mZ-redundant




OPERATION REQUEST SHEET		No.: 58
Title: Adjust TTAP Heater Current		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name: A. Hauser		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
Adjust TTAP Heater circuit settings to the values attached.		
Reason: Control TTAP at 273K		
Date to be executed	Time to be executed	Test Phase:
3.11.05	UTC 17:30 Local	Test step:
Executed Date:	Executed Time:	Sign.:
3/11/05	UTC W. Baumann Local 18h30	
Approval:		
Shift Leader		PA 




Annex sheet to ORS No 58

Heater currents to be applied for fixed current mode: 03.11.2005 /17:30

1.190	S - TTAP_01_pY
1.146	S - TTAP_02_pZ
1.100	S - TTAP_03_mY
1.208	S - TTAP_04_mZ
1.190	S - TTAP_19_pY-redundant
1.146	S - TTAP_20_pZ-redundant
1.100	S - TTAP_21_mY-redundant
1.208	S - TTAP_22_mZ-redundant

OPERATION REQUEST SHEET		No.: 60
Title: Start TPI		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: Hausser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Start test phase TPI (warm-up)		
Switch on CVV Heater Circuits acc. to attached list and Control Temperature at 200K ± 3K - 15° ±		
Switch on LOU Heater Circuits acc. to attached list and Control Temperature at 230K ± 3K - 15° ±		
Reason:		
Date to be executed	Time to be executed	Test Phase: TPI
05-11-05	UTC 19:36 Local 20:36	Test step:
Executed Date:	Executed Time:	Sign.:
05-11-05	UTC 20:05 Local 21:05	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 67
Title: Change CVV Heater Power		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	A. Hanser	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
	<input type="checkbox"/> LSS Control	<input checked="" type="checkbox"/> Data Handling
Action:		
Change CVV Heater Power acc. to attached list		
Reason:		
Limit Gradients within CVV		
Date to be executed	Time to be executed	Test Phase:
05-11-05	UTC 20:40 Local 21:40	Test step:
Executed Date:	Executed Time:	Sign.:
05-11-05	UTC 20:52 Local 21:52	
Approval:		
Shift Leader		PA 




OPERATION REQUEST SHEET		No.: 62
Title: Increase of CVV Test Heater Current		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please increase the current settings of the TTAP and CVV Test heaters according to the attached table		
Reason: To accelerate warm-up		
Date to be executed	Time to be executed	Test Phase: TP8
06.11.05	UTC 00:30 Local	Test step: A
Executed Date:	Executed Time:	Sign.:
6-11-05	UTC 00:40 Local 01:40	
Approval:		
Shift Leader	 PA	

Annex sheet to ORS No 62

Heater currents to be applied for fixed current mode: 06.11.05 UTC 00:30

1.785	S - TTAP_01_pY
1.719	S - TTAP_02_pZ
1.652	S - TTAP_03_mY
1.812	S - TTAP_04_mZ
1.785	S - TTAP_19_pY-redundant
1.719	S - TTAP_20_pZ-redundant
1.652	S - TTAP_21_mY-redundant
1.812	S - TTAP_22_mZ-redundant

01:32 GMT +1
local




OPERATION REQUEST SHEET		No.: 63
Title: Decrease TTAP Heater Power / Current		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
<p>Please decrease the current settings of the TTAP heaters according to the attached table and control at 30°C ± 1K ok @ 90h 18 7/18/2005</p>		
Reason: To limit test harness temperature		
Date to be executed	Time to be executed	Test Phase: TP 8
6-11-05	UTC 9:10 Local 10:10	Test step:
Executed Date:	Executed Time:	Sign.:
6-11-05	UTC Local 10:28	 J.A.
Approval:		
Shift Leader: 	PA 	

Annex sheet to ORS No 63

Heater currents to be applied for fixed current mode: 06.11.05 □ UTC 09:10


1.606352	S - TTAP_01_pY
1.546958	S - TTAP_02_pZ
1.486968	S - TTAP_03_mY
1.63059	S - TTAP_04_mZ
1.606352	S - TTAP_19_pY-redundant
1.546958	S - TTAP_20_pZ-redundant
1.486968	S - TTAP_21_mY-redundant
1.63059	S - TTAP_22_mZ-redundant


OPERATION REQUEST SHEET		No.: 65
Title: Increase CVV and LOU Heater Current		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: Hanser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Increase CVV Heater Circuits acc. to attached list and control temperature at $298K \pm 2K$ ($25^{\circ}C$) the Control LOU at $290K \pm 2K$ ($17^{\circ}C$) with currents as listed in the attached table		
Reason:		
Accelerate Warm-Up		
Date to be executed	Time to be executed	Test Phase:
6.11.05	UTC _____ Local _____	Test step:
Executed Date:	Executed Time:	Sign.:
6/11/05	UTC _____ Local 16h08	W. B. [Signature]
Approval:		
Shift Leader [Signature]	PA [Signature]	


OPERATION REQUEST SHEET		No.: 66
Title: Increase IR Rig Temperatures		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: Hanser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Control IR Rig Heater Circuits H-26, H-27 and H-28		
to 35°C ± 1K with 1.5 A [91 W]		
Control IR Rig Heater Circuits H-29, H-30 and H-31		
to 50°C ± 1K with 1.5 A [91 W]		
Control IR Rig Heater Circuits H-32, H-33 and H-34		
to 65°C ± 1K with 1.5 A, [92 W]		
Reason:		
Increase Telescope MTD temperature		
Date to be executed	Time to be executed	Test Phase:
6.M.05	UTC Local 16 ²³	Test step:
Executed Date:	Executed Time:	Sign.:
6/22/2005	UTC Local 16h 23	W. Beumann 
Approval:		
Shift Leader		PA 

Minimum temperature sensor selection for external structure

#Name #	Number	Formula	Presentation format	Conversion	Compensation sensdef	Unit	User groups
Ext_struct_minimum	1901	min(#1000,#1001,#1002,#1003,#1004,#1005,#1006,#1007,#1008,#1009,#1100,#1101,#1102,#1103,#1104,#1105,#1106,#1107,#1108,#1109,#1200,#1201,#1202,#1203,#1204,#1205,#1300,#1301,#1302,#2001,#2002,#2003,#2004,#2011,#2012,#2013,#2014,#2101,#2102,#2103,#2104,#2105,#2111,#2112,#2113,#2201,#2202,#2203,#2204,#2211,#212,#2213,#2214,#2300,#2301,#2302,#2303,#2304,#2310,#2320,#2321,#2403,#2404,#2413,#2414,#2501,#2502,#2503,#2600,#2601,#2602,#2610,#2611,#2620,#2621,#2622,#2630,#2631,#2632,#2640,#2641,#2642,#2701,#2702,#3240,#3241,#3242,#3243,#3260,#3261,#3262,#3263,#3330,#3331,#3332,#3333,#3360,#3361,#3362,#3363,#3380,#3381,#3382,#3383,#3410,#3411,#3412,#3413,#3440,#3441,#3442,#3443,#4001,#4002,#4010,#4011,#4012,#4020,#4021,#4022,#6800,#6801,#6820,#6821,#6830,#6831)	Natural 1 digit	(None)	(None)	K	Customer PC, General PC, Herschel
External_Structure_Min1	1902	Min(#1000,#1001,#1002,#1003,#1004,#1005,#1006,#1007,#1008,#1009,#1101,#1102,#1103,#1104,#1105,#1106,#1107,#1108,#1109,#1200,#1201,#1202,#1203,#1204,#1205,#1300,#1301,#1302,#2001,#2002,#2003,#2004,#2011,#2012,#2013,#2014,#2101,#2102,#2103,#2104,#2105,#2111,#2112,#2113,#2201,#2202,#2203,#2204,#2211,#212,#2213,#2214,#2300,#2301,#2302,#2303,#2304,#2310,#2320,#2321,#2403,#2404,#2413,#2414,#2501,#2502,#2503,#2600,#2601,#2602,#2610,#2611)	Natural 2 digits	(None)	(None)	K	Customer PC, General PC, Herschel
External_Structure_Min2	1903	Min(#2620,#2621,#2622,#2630,#2631,#2632,#2640,#2641,#2642,#2701,#2702,#3240,#3241,#3242,#3243,#3260,#3261,#3262,#3263,#3330,#3331,#3332,#3333,#3360,#3361,#3362,#3363,#3380,#3381,#3382,#3383,#3410,#3411,#3412,#3413,#3440,#3441,#3442,#3443,#4001,#4002,#4010,#4011,#4012,#4020,#4021,#4022,#6800,#6801,#6820,#6821,#6830,#6831)	Natural 2 digits	(None)	(None)	K	Customer PC, General PC, Herschel
External_Structure_Min3	1904	#1902-293.15	Natural 2 digits	(None)	(None)	°C	Customer PC, General PC, Herschel

OPERATION REQUEST SHEET		No.: 68
Title: Start LSS shrouds warm up		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. Jahn		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Start warm-up of LSS shrouds.		
Control shrouds temperatures always		
at least 20 K below virtual sensor #1902,		
"External Structure Min"		
Reason: SUM-TS Telescope MS, PLM-SUM-struts not used in		
minimum 'determination' to enable LSS warm-up		
Date to be executed	Time to be executed	Test Phase: TP8
6.11.05	UTC 16:05 Local 17:05	Test step:
Executed Date:	Executed Time:	Sign.:
	UTC Local 3:30 6-11-05	
Approval:		
Shift Leader	PA D. Balazs	

OPERATION REQUEST SHEET		No.: 69
Title: Reduce CVV Heater Currents		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name: A. Hanser		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Reduce CVV Heater Currents to the values attached		
Reason:		
Temperature of Heater Harness too high		
Date to be executed	Time to be executed	Test Phase: TP8
6.11.05	UTC Local 19 ⁰⁵	Test step: B
Executed Date:	Executed Time:	Sign.:
6/11/2005	UTC Local 19h05	
Approval:		
Shift Leader A. Hanser	PA B. Balage	

OPERATION REQUEST SHEET		No.: 70
Title: Reduce CVV Heater Currents		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	A. Hansor	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input checked="" type="checkbox"/> Data Handling
Action:		
Reduce CVV Heater Currents to the values attached		
Reason:		
Harness temperature too high		
Date to be executed	Time to be executed	Test Phase: TP8
6.11.05	UTC Local	Test step: B
Executed Date:	Executed Time:	Sign.:
6/11/2005	UTC Local 19h44	W. Baumann 
Approval:		
Shift Leader	A. Hansor	PA B. Balange




Annex to ORS 70			
		06/11/2005 18:34	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.43	49.5
CVV_35_LB-pY	35	2.43	49.5
CVV_06_LC-pZ	6	2.06	44
CVV_07_UC-pZ	7	2.06	44
CVV_08_UB-mZ	8	1.62	33
CVV_09_Rad-lower-mY	9	2.10	55
CVV_10_Rad-upper-mY	10	2.62	68.75
CVV_11_Rad-lower-mZ	11	2.10	55
CVV_12_Rad-upper-mZ	12	3.50	87.5
CVV_13_Rad-lower-pY	13	2.10	55
CVV_14_Rad-upper-pY	14	2.62	68.75
CVV_15_UB-HSIF-mZ	15	2.10	55
LOU_16_rad-lower	16	3.17	100
LOU_17_rad-upper	17	3.17	100
			865

OPERATION REQUEST SHEET		No.: 71
Title: Change of CVV Heater Current Settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please change the CVV heater current settings according to the attached table (increase from 665W to 797W CVV HTR power)		
Reason:		
To accelerate warm-up		
Date to be executed	Time to be executed	Test Phase:
06.11.2005	UTC 23:15 Local	TP8
		Test step: B
Executed Date:	Executed Time:	Sign.:
07.11.2005	UTC Local 0:15 24:15	<i>[Signature]</i>
Approval:		
Shift Leader	<i>[Signature]</i>	PA <i>[Signature]</i>

OPERATION REQUEST SHEET		No.: 72
Title: Change CVV Heater Currents		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please reduce the CVV heater current settings according to the attached table (from 757W to 738 W)		
Reason:		
To reduce the temperature in the test harness (sensor 9810)		
Date to be executed	Time to be executed	Test Phase:
07.11.2005	UTC 00:15 Local	TP8
		Test step: B
Executed Date:	Executed Time:	Sign.:
07.11.2005	UTC Local 1:12	<i>[Signature]</i>
Approval:		
Shift Leader <i>[Signature]</i>		PA <i>[Signature]</i>

Annex to ORS 72			
		07/11/2005 00:02	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.43	49.5
CVV_35_LB-pY	35	2.43	49.5
CVV_06_LC-pZ	6	2.06	44
CVV_07_UC-pZ	7	2.06	44
CVV_08_UB-mZ	8	1.95	48
CVV_09_Rad-lower-mY	9	2.10	55
CVV_10_Rad-upper-mY	10	2.62	68.75
CVV_11_Rad-lower-mZ	11	2.37	70
CVV_12_Rad-upper-mZ	12	3.84	105
CVV_13_Rad-lower-pY	13	2.10	55
CVV_14_Rad-upper-pY	14	2.62	68.75
CVV_15_UB-HSIF-mZ	15	2.53	80
LOU_16_rad-lower	16	3.17	100
LOU_17_rad-upper	17	3.17	100
Total power without LOU			737.5




} thermostat-controlled without any change




OPERATION REQUEST SHEET		No.: 73
Title: Reduction of CVV Heater Currents		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please reduce the CVV heater current settings according to the attached table		
Reason: to reduce test harness temperature		
Date to be executed	Time to be executed	Test Phase:
07.11.2005	UTC 01110 Local	Test step:
Executed Date:	Executed Time:	Sign.:
07.11.2005	UTC Local 2:04	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 74
Title: Reduce CVV Heater Power Settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please reduce the CVV heater current settings according to the attached table		
Reason: To reduce the test harness temperature (sensor 3810)		
Date to be executed	Time to be executed	Test Phase: TP8
07.11.2005	UTC 02:00 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
07-11-2005	UTC Local 3:06	
Approval:	R. KA	
Shift Leader	PA	




Annex to ORS 74			
		07/11/2005 01:50	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.31	45
CVV_35_LB-pY	35	2.31	45
CVV_06_LC-pZ	6	1.96	40
CVV_07_UC-pZ	7	1.96	40
CVV_08_UB-mZ	8	1.83	42
CVV_09_Rad-lower-mY	9	2.00	50
CVV_10_Rad-upper-mY	10	2.50	62.5
CVV_11_Rad-lower-mZ	11	2.19	60
CVV_12_Rad-upper-mZ	12	3.84	105
CVV_13_Rad-lower-pY	13	2.00	50
CVV_14_Rad-upper-pY	14	2.50	62.5
CVV_15_UB-HSIF-mZ	15	2.37	70
LOU_16_rad-lower	16	3.17	100
LOU_17_rad-upper	17	3.17	100
Total power without LOU			672

} thermostat-controlled

OPERATION REQUEST SHEET		No.: 75
Title:		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Please increase the LSS Shroud warm-up according to the following criteria:		
1. The top shroud shall be controlled only 10K below the CV minimum temperature.		
2. The shroud of the 5m door and the SPOUT may achieve temperatures that are 5K higher than the CVV minimum temperature		
3. The cylinder shroud temperatures shall be controlled 20K below the CVV minimum temperature (sensor 1902)		
Reason:		
To accelerate warm-up		
Date to be executed	Time to be executed	Test Phase:
07.11.2005	UTC 02:30 Local	Test step:
Executed Date:	Executed Time:	Sign.:
7/11/05	UTC Local 11:17	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 76
Title: Reduce CW Heater Power Settings		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Please reduce the CW Heater current settings according to the attached table.		
Reason: To reduce the test harness temperature (sensor 9810)		
Date to be executed 7.11.05	Time to be executed UTC 7:35 Local 8:35	Test Phase: TP 8 Test step:
Executed Date: 7-11-05	Executed Time: UTC Local 8:42	Sign.:  JA.
Approval:		
Shift Leader 	PA 	

Annex to ORS 76			
		07/11/2005 07:20	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.24	42.3
CVV_35_LB-pY	35	2.24	42.3
CVV_06_LC-pZ	6	1.90	37.6
CVV_07_UC-pZ	7	1.90	37.6
CVV_08_UB-mZ	8	1.83	42.0
CVV_09_Rad-lower-mY	9	1.94	47.0
CVV_10_Rad-upper-mY	10	2.43	58.8
CVV_11_Rad-lower-mZ	11	2.19	60.0
CVV_12_Rad-upper-mZ	12	3.84	105.0
CVV_13_Rad-lower-pY	13	1.94	47.0
CVV_14_Rad-upper-pY	14	2.43	58.8
CVV_15_UB-HSIF-mZ	15	2.37	70.0
Total power without LOU			648.3

OPERATION REQUEST SHEET		No.: 787
Title: Reduce Temp. difference between LSS-shroud and S/C		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
<p>In order to accelerate the warm-up of the S/C the temperature of the LSS shrouds* shall be equal to the virtual sensor #1902 "external_structure_Mint"</p> <p>* shroud cylinder upper</p>		
Reason:		
<p>speed up warm-up see ORS # 68</p>		
Date to be executed	Time to be executed	Test Phase:
7.M.05	UTC 10:15 Local	TP8
Executed Date:	Executed Time:	Sign.:
7/11/05	UTC Local 4:00	
Approval:		
Shift Leader		PA 



OPERATION REQUEST SHEET		No.: 78
Title: Reduce CW heater power settings		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
Please reduce the CW heater current settings according to the attached table.		
Reason: To reduce the test harness temperature (sensor 9810)		
Date to be executed	Time to be executed	Test Phase: TP8
7.11.05	UTC 13:30 Local 14:30	Test step:
Executed Date:	Executed Time:	Sign.:
7/11/2005	UTC Local 14:34	W. Baumann
Approval:		
Shift Leader:		PA



Annex to ORS 78

07/11/2005 13:24

Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.15	38.7
CVV_35_LB-pY	35	2.15	38.7
CVV_06_LC-pZ	6	1.82	34.4
CVV_07_UC-pZ	7	1.82	34.4
CVV_08_UB-mZ	8	1.83	42.0
CVV_09_Rad-lower-mY	9	1.86	43.0
CVV_10_Rad-upper-mY	10	2.32	53.8
CVV_11_Rad-lower-mZ	11	2.19	60.0
CVV_12_Rad-upper-mZ	12	3.84	105.0
CVV_13_Rad-lower-pY	13	1.86	43.0
CVV_14_Rad-upper-pY	14	2.32	53.8
CVV_15_UB-HSIF-mZ	15	2.37	70.0
Total power without LOU			616.7

*Not changed**Not changed**Not changed*

OPERATION REQUEST SHEET		No.: 79
Title: Increase IR Rig and LOU MTD Temperature		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
Name:	Hauser	
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
	<input checked="" type="checkbox"/> LSS Control	<input type="checkbox"/> Data Handling
Action:		
Control H-23, H-24 and H-25 to 35°C ± 1K		} with up to 1.5 A per circuit
Control H-26, H-27 and H-28 to 50°C ± 1K		
Control H-29, H-30 and H-31 to 65°C ± 1K		
Control H-32, H-33 and H-34 to 80°C ± 1K		
Control LOU-16 and LOU-17 at 320K ± 1K		
Reason: ↳ 46,85 ± 1°C		
Accelerate Warm-up		
Date to be executed	Time to be executed	Test Phase:
7.11.05	UTC Local 1550	Test step:
Executed Date:	Executed Time:	Sign.:
7/11/2005	UTC Local 1600	W. Baumann 
Approval:		
Shift Leader		PA




OPERATION REQUEST SHEET		No.: 801
Title:		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: Wagner		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please reduce the CVU heater current settings according to the attached table.		
Reason:		
To reduce the test harness temperature (sensor 9810).		
Date to be executed	Time to be executed	Test Phase: TP 8
8.11.05	UTC Local	Test step:
Executed Date:	Executed Time:	Sign.:
7/11/2005	UTC Local 16h 45	W. Beumann 
Approval:		
Shift Leader		PA




Annex to ORS 80			
		07/11/2005 15:40	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.15	38.7
CVV_35_LB-pY	35	2.15	38.7
CVV_06_LC-pZ	6	1.82	34.4
CVV_07_UC-pZ	7	1.82	34.4
CVV_08_UB-mZ	X 8	1.69	36.0
CVV_09_Rad-lower-mY	9	1.86	43.0
CVV_10_Rad-upper-mY	10	2.32	53.8
CVV_11_Rad-lower-mZ	X 11	2.00	50.0
CVV_12_Rad-upper-mZ	X 12	3.50	87.5
CVV_13_Rad-lower-pY	13	1.86	43.0
CVV_14_Rad-upper-pY	14	2.32	53.8
CVV_15_UB-HSIF-mZ	X 15	2.19	60.0
LOU_16_rad-lower	16	3.17	100.0
LOU_17_rad-upper	17	3.17	100.0
Total power without LOU			573.2




OPERATION REQUEST SHEET		No.: 81
Title: Increase IR Py Temperature		
From	<input checked="" type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input type="checkbox"/> Data Handling
Name: A. Hauser		
To	<input type="checkbox"/> Thermal	<input type="checkbox"/> SCOE
	<input type="checkbox"/> Cryo / CVSE	<input type="checkbox"/>
		<input type="checkbox"/> LSS Control
		<input checked="" type="checkbox"/> Data Handling
Action:		
Control IRRIG-63 to 30°C ± 1K		
Control H-23, H-24 and H-25 to 55°C ± 1K		
Control H-26, H-27 and H-28 to 70°C ± 1K		
Control H-29, H-30 and H-31 to 80°C ± 1K		
with up to 1.6 A per circuit		
Reason:		
Accelerate W6 and telescope temperature		
Date to be executed		
7.11.05		
Time to be executed		
UTC		
Local 19 ⁰⁰		
Test Phase:		
Test step:		
Executed Date:		
7/11/05		
Executed Time:		
UTC		
Local 19h07		
Sign.:		
M. Baumann		
Approval:		
Shift Leader		
A. Hauser		
PA		




Name	Control mode	Fixed Setpoint	Thermostatic Lowest setpoint	Thermostatic Low setpoint	Thermostatic High setpoint	Thermostatic Highest setpoint	Thermostatic High limit	Thermostatic Low limit	Thermostatic Lowest limit
IRRI G 23_STM_low_pY	Thermostatic current	0.000 A	0.000 A	0.600 A	1.000 A	1.120 A	55.50	54.50	34.00
IRRI G 25_STM_low_mY	Thermostatic current	0.000 A	0.000 A	0.560 A	1.000 A	1.120 A	55.50	54.50	34.00
IRRI G 26_STM_low_pY	Thermostatic current	0.000 A	0.000 A	0.670 A	1.500 A	1.600 A	70.50	69.50	49.00
IRRI G 29_STM_upp_pY	Thermostatic current	0.000 A	0.000 A	0.800 A	1.500 A	1.600 A	80.50	79.50	64.00
IRRI G 31_STM_upp_mY	Thermostatic current	0.000 A	0.000 A	0.850 A	1.500 A	1.600 A	80.50	79.50	64.00
IRRI G 34_STM_upp_mY	Thermostatic current	0.000 A	0.000 A	1.150 A	1.400 A	1.600 A	80.50	79.50	79.00
IRRI G 24_STM_low_mid	Thermostatic current	0.000 A	0.000 A	0.560 A	1.000 A	1.120 A	55.50	54.50	34.00
IRRI G 27_STM_low_mid	Thermostatic current	0.000 A	0.000 A	0.700 A	1.500 A	1.600 A	70.50	69.50	49.00
IRRI G 28_STM_low_mY	Thermostatic current	0.000 A	0.000 A	0.740 A	1.500 A	1.600 A	70.50	69.50	49.00
IRRI G 30_STM_upp_mid	Thermostatic current	0.000 A	0.000 A	0.750 A	1.500 A	1.600 A	80.50	79.50	64.00
IRRI G 32_STM_upp_pY	Thermostatic current	0.000 A	0.000 A	1.200 A	1.400 A	1.600 A	80.50	79.50	79.00
IRRI G 33_STM_upp_mid	Thermostatic current	0.000 A	0.000 A	1.200 A	1.400 A	1.600 A	80.50	79.50	79.00

ANNEX to ORS 21

OPERATION REQUEST SHEET		No.: 82
Title: Change Definition of Virtual sensor 1902		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input type="checkbox"/> LSS Control <input checked="" type="checkbox"/> Data Handling
Action:		
Please remove the following sensors from the virtual sensor 1902 definition:		
Sensor 2413 PLM-LOWG-TC-LOU-waveguide-m2-mid		
Sensor 2403 PLM-LOWG-TC-LOU-waveguide-p2-mid		
Reason: The waveguide sensors are not important for the minimum temperature definition of sensor 1902. Taking them out of the definition helps to accelerate the warm-up		
Date to be executed	Time to be executed	Test Phase: TP8
	UTC Local	Test step: B
Executed Date:	Executed Time:	Sign.:
8-11-05	UTC 00:19 Local 01:19	
Approval:		
Shift Leader	 PA	




OPERATION REQUEST SHEET		No.: 83
Title: Warm-up Shrouds to Ambient Temperature		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Action:		
Please warm-up Shrouds to ambient temperature and inform customer when ready for repressurization with dry N ₂ .		
Warm-up shall begin on 04:30 UTC		
Shrouds are allowed to exceed S/C temperatures, in particular sensor 1902.		
Reason: Minimum temp. sensor 1902 is expected to reach 273K ± 1K at 04:30.		
Date to be executed	Time to be executed	Test Phase: TP8
08.11.2005	UTC 04:30 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
8/11/2005	UTC Local 15 ⁰⁰	
Approval:		
Shift Leader 	PA	

OPERATION REQUEST SHEET		No.: 84
Title: Change CVV heater current settings		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please change the CVV heater current settings according to the attached table. (from 573 W to 556 W)		
Reason:		
To reduce test harness temperature and to reduce HTR-power on $\pm Y$ radiators which are already above 270 K in favour to move HTR-power on Upper Bulkhead.		
Date to be executed	Time to be executed	Test Phase: TP 8
08. 11. 2005	UTC 02:35 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
08-11-05	UTC 02:42 Local 03:42	
Approval:		
Shift Leader	 PA	




OPERATION REQUEST SHEET		No.: 85
Title: Change LOU Heater Switching Limits		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift Leader <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Please reduce the "thermostat" limits of the LOU heaters LOU-16 and LOU-17 from 320K ± 1K to 310K ± 1K (37°C ± 1K)		
Reason: To reduce Test harness temperature		
Date to be executed	Time to be executed	Test Phase: TP8
08.11.2005	UTC 03:05 Local	Test step: B
Executed Date:	Executed Time:	Sign.:
08-11-05	UTC 03:10 Local 04:10	
Approval:		
Shift Leader		PA 



OPERATION REQUEST SHEET		No.: 86
Title: <i>Change CVV Heater Current Settings</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift Leader</i> <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
<p><i>Please switch-off LOU heaters LOU-16 and LOU-17 and change the CVV heater currents according to the attached table</i></p>		
Reason:		
<p><i>To put move HTR-power into CVV (LOU is already above ambient temp.) to accelerate further warm-up</i></p>		
Date to be executed	Time to be executed	Test Phase: <i>TP8</i>
<i>08.11.2005</i>	UTC <i>05:30</i> Local	Test step: <i>B</i>
Executed Date:	Executed Time:	Sign.:
<i>08.11.2005</i>	UTC Local <i>6:26</i>	<i>[Signature]</i>
Approval:		
Shift Leader	<i>[Signature]</i> PA	<i>[Signature]</i>


Annex to ORS 86		08/11/2005 05:16	
Circuit name	Circuit number	Current [A]	Power [W]
CVV_05_LB-mY	5	2.96	73.8
CVV_35_LB-pY	35	2.96	73.8
CVV_06_LC-pZ	6	2.51	65.6
CVV_07_UC-pZ	7	2.51	65.6
CVV_08_UB-mZ	8	2.18	60.0
CVV_09_Rad-lower-mY	9	1.42	25.0
CVV_10_Rad-upper-mY	10	1.77	31.3
CVV_11_Rad-lower-mZ	11	1.55	30.0
CVV_12_Rad-upper-mZ	12	2.71	52.5
CVV_13_Rad-lower-pY	13	1.42	25.0
CVV_14_Rad-upper-pY	14	1.77	31.3
CVV_15_UB-HSIF-mZ	15	2.83	100.0
LOU_16_rad-lower	switch off		
LOU_17_rad-upper	switch off		
Total power without LOU			633.8

OPERATION REQUEST SHEET		No.: 88
Title: Change CVU heater Current Settings		
From <input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling		
Name:		
To <input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling		
Action:		
Please change the CVU heater current settings according to the attached table.		
Reason: To reduce test harness temperature / prevent failing of further heater circuits		
Date to be executed	Time to be executed	Test Phase: TP-8
08.11.2005	UTC 7:50 Local 8:50 	Test step:
Executed Date:	Executed Time:	Sign.:
	UTC Local 8:52 	
Approval:		
Shift Leader 	PA 	


Annex to ORS 88			08/11/2005 07:39	
Circuit name	Circuit number	Current [A]	Power [W]	
CW_05_LB-mY	5	2.54	54.0	
CW_35_LB-pY	35	2.54	failed	
CW_06_LC-pZ	6	2.15	48.0	
CW_07_UC-pZ	7	2.15	48.0	
CW_08_UB-mZ	8	1.83	failed	
CW_09_Rad-lower-mY	9	1.42	25.0	
CW_10_Rad-upper-mY	10	1.77	31.3	
CW_11_Rad-lower-mZ	11	1.55	30.0	
CW_12_Rad-upper-mZ	12	2.71	52.5	
CW_13_Rad-lower-pY	13	1.42	25.0	
CW_14_Rad-upper-pY	14	1.77	31.3	
CW_15_UB-HSIF-mZ	15	2.37	70.0	
LOU_16_rad-lower	switch off			
LOU_17_rad-upper	switch off			
Total power without LOU			415.0	

OPERATION REQUEST SHEET		No.: 89
Title: Warm up CPA and pressurize to 90mbar N ₂		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> Shift leader	<input type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Name: G. John		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/>	<input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Data Handling
Action:		
Start warm-up of CPA		
Pressurize with GN2 to 90mbar		
Wait for instructions before insertion of air into		
Switch off TDT heaters before pressurization		
Reason: Leak check of CVU and Telescope heating		
Date to be executed	Time to be executed	Test Phase: FPS
8.11.05	UTC 14:30 Local 15:30	Test step:
Executed Date:	Executed Time:	Sign.:
8/11/2005	UTC Local 18h07	
Approval:		
Shift Leader		PA 

OPERATION REQUEST SHEET		No.: 90
Title: Restart TTAP, IRPIG, LOU and CVV Heating		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Control IR Pig Temperature as defined in ORS #1		
Control TTAP Temperature at 30°C ± 1K		
Control LOU Heaters at 310K ± 1K (as ORS #9)		
Control CVV-15 at 310K ± 1K with 2.8A max.		
Control CVV-12 at 310K ± 1K with 3.8A max.		
↳ 36,85°C		
Reason:		
Date to be executed	Time to be executed	Test Phase:
8.11.05	UTC Local 18 ⁵⁵	Test step:
Executed Date:	Executed Time:	Sign.:
8/11/2005	UTC Local 19h07	W. Baumgartner 
Approval:		
Shift Leader A. Hauser	PA	


OPERATION REQUEST SHEET		No.: 91
Title: Increase CVV Temperature (upper bulkhead)		
From	<input checked="" type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input type="checkbox"/> Data Handling	
Name: A. Hauser		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
Control CVV at $323\text{K} \pm 1\text{K}$ (50°C) with the currents up to the values as listed in the attached table.		
Reason:		
Enforce correction to speed up telescope heating		
Date to be executed	Time to be executed	Test Phase:
8.11.05	UTC Local 20 ²⁰	Test step:
Executed Date:	Executed Time:	Sign.:
8/11/2005	UTC Local 20h28	
Approval:		
Shift Leader A. Hauser	PA	

Annex to ORS 91				
			08/11/2005 19:08	
	Circuit name	Circuit number	Current [A]	Power [W]
	CVV_05_LB-mY	5	0.00	0.0
	CVV_35_LB-pY	35	0.00	0.0
	CVV_06_LC-pZ	6	0.00	0.0
	CVV_07_UC-pZ	7	0.00	0.0
	CVV_08_UB-mZ	8	0.00	0.0
	CVV_09_Rad-lower-mY	9	0.00	0.0
	CVV_10_Rad-upper-mY	10	3.54	125.0
	CVV_11_Rad-lower-mZ	11	0.00	0.0
	CVV_12_Rad-upper-mZ	12	4.95	175.0
	CVV_13_Rad-lower-pY	13	0.00	0.0
	CVV_14_Rad-upper-pY	14	3.54	125.0
	CVV_15_UB-HSIF-mZ	15	2.83	100.0
	LOU_16_rad-lower			
	LOU_17_rad-upper			
	Total power without LOU			525

OPERATION REQUEST SHEET		No.: 92
Title: <i>Pressurization to ambient pressure.</i>		
From	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input checked="" type="checkbox"/> <i>Shift Leader</i> <input type="checkbox"/> Data Handling	
Name:		
To	<input type="checkbox"/> Thermal <input type="checkbox"/> SCOE <input checked="" type="checkbox"/> LSS Control <input type="checkbox"/> Cryo / CVSE <input type="checkbox"/> <input checked="" type="checkbox"/> Data Handling	
Action:		
<p><i>Please switch off <u>all</u> heaters and pressurize LSS to ambient pressure.</i></p>		
Reason: <i>All relevant SIC temperatures are above the dew point.</i>		
Date to be executed	Time to be executed	Test Phase: TP8
<i>09.11.05</i>	UTC <i>02:00</i> Local	Test step: <i>C</i>
Executed Date:	Executed Time:	Sign.:
<i>09/11/05</i>	UTC <i>01:50</i> Local <i>02:50</i>	
Approval:		
Shift Leader	<i>[Signature]</i>	PA <i>[Signature]</i>

Sensor and Heater Positions

[Scanned_Docs\Sensor_locations.pdf](#)




MT108, MT109,
MT110


NOTE:
LOA'S WITH HEATERS AND SENSORS

C	NEW CONN TYPE AND BOLT LENGTH	12/02/2004	EK	AS	EK	LB	GD		
B	CRITICAL DESIGN REVIEW (CDR)	10/10/2004	EK	AS	EK	LB	GD		
A	FIRST DRAWING	03/06/2003	EK	AMAA					
Issue	Issued/Origin	03/06/2003	Created	Drawn	Checked	Printed	Appr.		
Drawn	Checked	Material	THIS DRAWING SHALL NOT BE COPIED OR REPRODUCED IN ANY FORM WITHOUT CONSENT FROM PROTOTECH AS A TRADE SECRET.						
NO DIMENSIONS	DATE	BY	prototech						
NO DIMENSIONS	DATE	BY	Scale: 1:1						
NO DIMENSIONS	DATE	BY	Title: HP MASS AND THERMAL DUMMIES, COLD UNITS						
NO DIMENSIONS	DATE	BY	Sheet 1 of 2						
NO DIMENSIONS	DATE	BY	Task No: 30009_02_ASM_C						
NO DIMENSIONS	DATE	BY	Part No: HP-2-PROT-DW-0002						

Test Harness for TTAP and Telescope at -Y Side




Cold Test Harness at +Y side




CVV heater harness

Thermocouples and Heaters on Rig Support Bracket (see next page)



Telescope Thermal Dummy




~~Dale resistors to be glued on the TD +X side~~

No heaters attached


Telescope Thermal Dummy

- PI100 Sensor
- Thermocouple
- SOCE Temperature Sensor
- Data Resistor
- Foil Heater




- P100 Sensor
- Thermocouple
- SDOE Temperature Sensor
- Date Resistor
- Foil Heater

TTAP




- PT100 Sensor
- Thermocouple
- SCORE Temperature Sensor
- Dale Resistor
- Foil Heater

IAD




-  PT100 Sensor
-  Thermocouple
-  RTD Temperature Sensor
-  Delta Resistor
-  Foil Heater

SVM Thermal Shield




HACS






Symmetric TC positions for +Z HACS sensors
TC numbers 9010 to 9013


- Pt100 Sensor
- Thermocouple
- SCOE Temperature Sensor
- Dale Resistor
- Foil Heater




~~Foil heating on inner side of radiator mounting structure. Total installed power is 300W.
Proposed heaters: (lbc) Minoo HK6274, 25.20hm, 18x17mm*2~~





- Pt100 Sensor
- Thermocouple
- SC01E Temperature Sensor
- Dale Resistor
- Foil Heater




Foil heaters on inner side of radiator mounting structure. Total installed power is 300W.
 Proposed heaters: (bc)
 Minco HK5274, 25.20hm, 19x47mm²




Dale Resistors 10x30W as fall-back option instead of LOU Radiator foil heaters (not possible for PFM test)




HSS T/C Rig MLI



- P100 Sensor
- Thermocouple
- SCORE Temperature Sensor
- Dado Resistor
- Foil Heater




HSS Thermal Control Rig




- PT100 Sensor
- Thermocouple
- JGONE Temperature Sensor
- Dale Resistor
- Foil Heater

View from +Y




- Pt100 Sensor
- Thermocouple
- SOQE Temperature Sensor
- Dale Resistor
- Foil Heater



1107 on LOU baffle; baffle not applicable/not integrated, 1107 attached to LOU radiator mid - Z instead.


- PI100 Sensor
- Thermocouple
- SOCE Temperature Sensor
- Data Resistor
- Foil Heater

View from -Y
SHOWN WITHOUT LOU-Radiator +X




- PT100 Sensor
- Thermocouple
- SCOE Temperature Sensor
- Data Recorder
- Foil Heater

TTAS



HSS Thermal Control Rig




8801 + 8802 attached to TC Rig MLI

- P100 Sensor
- Thermocouple
- UG/NE Temperature Sensor
- Dale Resistor
- Foil Heater

View from +Z


+X


1107 on
Lou Rad.
mid -Z



- RTD Sensor
- Thermocouple
- CCD/CMOS Camera
- Date Resistor
- Foil Heater


View from -Z






REV	DATE	BY	CHKD	APP'D	DESCRIPTION
1					

PROJECT NAME	HP-2-ASEO-1D-0086-01-0A	REV	C1-121300
DATE	150 2708	BY	on W. N. G. P. / [Signature]
SCALE	1:1	DATE	
astrium		Thermal Shield Sensors Interface Drawing	
DATE	2547-121300-100-01-0A	REV	



Assembly information


Part information




Weitergabe sowie Vervielfältigung dieser Unterlage, Verwertung und Mitteilung ihres Inhalts nicht gestattet, soweit nicht ausdrücklich zugestanden. Zuwiderhandlungen verpflichten zu Schadenersatz. Alle Rechte für den Fall der Patenterteilung oder Gebrauchsmuster-Werbung vorbehalten.

FREIGABE: 12.4.05		FESTIGKEIT:		VERTEILER:		DATUM:	
HP-2-ASED-DW-0138-01-0B				CI-121121			
FREIGABE AUSGABE:		CM: W. W. K. 12.4.05					
ZUL. ABW.:		OBERFL.:		MASSTAB: 2:1 (1:1)		GEW.:	
ISO 2768-m		----		WERKSTOFF:		AlMgSi1Cu	
Bearb. 03.03.05		PELTZ		Herschel PFM		Washer therm. Sensor	
gepr. NORM		PS		AOET3		Tank Suspension Straps	
AUSG. AEND. NR.		DATUM		NAME		ERS. F. / ERS. D.	
07.03.05		03.03.05		-PELTZ		2547-121121-300-01-0B	
				astrium		BLATT 1	
				URSPR.:		1 BL	

Oberfl. Ra μm 3.2
Werkstückkanten DIN6784





Scale 1:2

Fixation via lacing cord
Dacron 21 DBT-H

Fixation by tape
1/2" as often as possible

Harness is running through ML1

Flexible SS-harness

SPARE2 (T602) CHS
Temperature Sensor redundant

Cu wires
Length = 70 mm

SPARE1 (T601)
Temperature Sensor nominal

Cu wires
Length = 70 mm

Tybase
Fixation via lacing cord
Dacron 21 DBT-H

51,7

51,7

Change of Cu wire to steel wire

Change of Cu wire to steel wire

SS-harness
Length = 1270 mm

SS-Harness
Length = 1520 mm

Fixation via lacing cord
Dacron 21 DBT-H

1/F to receptacle

Last fixation via lacing cord

Fixation via lacing cord

All bolts M3x10 for fixation of the Cooling Loop to the CHS shall be torqued to 0.8 +/- 0.1 Nm except the bolts of the clamps next to the Transitions. These bolts shall be torqued to 0.5 Nm +/- 0.1 Nm.

The bolts M4x10 for fixation of the temperature sensors shall be torqued to 1.5 Nm. Special Invar washers shall be used in addition to the standard washers.

DAS IST EINE CAD ZEICHNUNG. KEINE MANUELLEN AENDERUNGEN. THIS IS A CAD DRAWING. NO MANUAL CHANGES.						
FRB1GABB	NAME	DATUM	FRB1GABB	NAME	DATUM	FRB1MASZTOLERANZ GEN. TOLERANCES
GEZBICHERT	Weinhappel	30-06-2003	BERECHNUNG	Schermann	30-06-2003	
GEPRUEFT	Falkner	30-06-2003	PRODUKTSICHERUNG	Supper	30-06-2003	
SYSTEM INGENIEUR	Janu	30-06-2003	FERTIGUNG	Zadrzizil	30-06-2003	




Austrian Aerospace


OBERFLAECHE/RUAHEIT/SURFACE FINISH ISO 1307 DIN 4763	OBERFLAECHE/BEHANDLUNG SURFACE TREATMENT
SCHUTZVERMERK NACH DIN 54 BEACHTEN	OBSERVE COPYRIGHT ACCORDING TO DIN 54

H			MASSTAB/SCALB M 1:2
G			
F			
E	CR1 56		ALLE VERÄNDERUNGEN SIND BEI ALLEN ZEICHNUNGEN
D	CR1 37	23-07-2004	OLR
C	ISSUOD	15-10-2003	OLR
B	CR1 16		
A			
ÄNDERUNG		DATUM	NAMEN
CADM-RBLBASB		FILB NAME:	

Cryostat Cover & Cryostat Baffle	
PROJECT: HERC	ITEM: CC
ICD2830-000-000-00	
CAD SYSTEM: I-DBAS 9m3	Blatt: 9 von: 11



Upper Spatial Framework






Figure 3.3.1: Component Distribution General Overview






Figure 3.3.2: Component Distribution on OBA Ventline

DETAIL B




DETAIL C

Typical Tube support assembly on SFU
All parts to be provided by AIRR





DETAIL A


Typical Tube support assembly on H01
All parts to be provided by AIRR



Check whether inserts are provided in SFU for this type of support!



DETAIL D





Arrow Indicates Harness direction

PART NAME		REV	DATE	BY	CHKD
HOT (Helium One Tank)		1.2	11/11		
PART NUMBER		REV	DATE	BY	CHKD
2547-121250-500-01-0A		1.2	11/11		
PART NAME		REV	DATE	BY	CHKD
HOT (Helium One Tank)		1.2	11/11		
PART NUMBER		REV	DATE	BY	CHKD
2547-121250-500-01-0A		1.2	11/11		

L0 = Instrument cooling links

Thermal Sensor Locations


L1 = Upper Cooling Loop





Alternative location for item 228 on FM

L2 = OBA Plate

Detail F



L3 = Lower Cooling Loop



Use items

(271) (281) (282)


for fixation of eight L2 thermal Sensors on OB plate

Fixations see Detail F

Two of Item 280 (Invar washer) to be used per Sensor in Conjunction with thermal Sensor fixation.

REV	DATE	DESCRIPTION	BY	CHKD
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

PROJECT NAME	DESCRIPTION	ARTICLE NO.	DATE
MP-2-ASED-CN-0117-02-08		C1-120000	
PREPARED BY	DATE	DR.	
		W. W. W. W.	
REV.	DATE	DESCRIPTION	
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			



L2


MT105,
MT106,
MT107

SCALE 25

SCALE 25

Issue	Status/Change	Date	By	Check	Prod	App
C	POS. ADDED / CHANGED	25/02/2004	EK	AS	EK	LB GD
B	CRITICAL DESIGN REVIEW (CDR)	09/08/2004	EK	AMAA	EK	LB GD
A	FIRST DRAWING	02/10/2003	EK	AMAA	-	-
Draw Stage	Material	THIS DRAWING SHALL NOT BE COPIED OR COMMUNICATED TO ANY THIRD PARTY WITHOUT WRITTEN PERMISSION FROM PROTOTEC AS IN WRITTEN FORM.				
NO. OF SHEETS	NO. OF SHEETS	prototech				
Scale	Scale	Draw No.	30089_01_ASM_C			
Title		HP MASS AND THERMAL DUMMIES, COOLD UNITS				
HP3 CPU DUMMY - ASSEMBLY		Sheet 1 of 5				
ASSEMBLY DRAWING		HP-2-PROT-DW-0001				

CI-No. 142511-01











L1


MT207, MT208, MT213

Drawn by:	Material:	THIS DRAWING SHALL NOT BE COPIED OR REPRODUCED IN ANY FORM OR BY ANY MEANS WITHOUT EXPRESS WRITTEN PERMISSION FROM PROTOTEC AS IN WRITING.	prototech			
Checked by:	Part name:		Drawn by:	Checked by:	Approved by:	App:
Released by:	Part number:	Scale:	2:1	Proj:	30089_03_ASM_B	
Issue:	Revision:	Sheet:	1 of 3	Part name:	HP-2-PROT-DW-0003	
Title: HP MASS AND THERMAL DUMMIES, COOL UNITS SPIRE FPU - ASSEMBLY DRAWINGS		Sheet 1 of 3				

CI-No 142512-01




SECTION A-A





MT250
MT251
MT252

-	-	-	-	-	-
-	-	-	-	-	-
-	-	-	-	-	-
-	-	-	-	-	-
A FIRST DRAWING		14/08/2003	EK	AMNA	-
Author	Sketch/Design	Date	Drawn/Checked	Drawn	Drawn
Drawn	Material	THIS DRAWING SHALL NOT BE COPIED OR COMMUNICATED TO ANY THIRD PARTY WITHOUT CONSENT FROM PROTOTEC AS A 9-DAY SUPPLY METHOD			
General Ed.	Part	prototech			
Part	Part	Scale: 1:1			
Part	Part	Part: 30089_04_ASM_A			
File: HP MASS AND THERMAL DUMMIES.COLD UNITS SPIRE-4FT SPECTROMETER DUMMY ASSEM DRAWING		Sheet 1 of 1			





SPIRE LO





SCALE 1:2

SCALE 1:2




SECTION B-B



MT253, MT254, MT255

A FIRST DRAWING		18/11/2003	EW	AS	-	-	-	-
Issue:	1/Initial Change	Issue Date:	18/11/2003	Drawn:	EW	Checked:	AS	Appr:
Drawn:	AS	Material:		THIS DRAWING SHALL NOT BE COPIED OR REPRODUCED IN ANY FORM WITHOUT WRITTEN PERMISSION FROM PROTOTECH AT W-SAND BEARDS, NORWAY				
General Ed:	AS	Part No:						
Scale:	1:1	Proj:						
Title:		HR MASS AND THERMAL DUMMIES, COLDB UNITS SPIRE JFET PHOTOMETER ASSEMBLY DRAWING		Sheet 1 of 1		30089.05.ASM.A		


(L1)





SCALE: 1:1

L1 Spectrometer
MT 313
MT 314

L1 Photometer
MT 309
MT 310



L1 Collimator
MT 311
MT 312



Issue	Status/Change	Date	Initiated/By	Checked	Drawn	Checked	Printed	Approved
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
B	CRITICAL DESIGN REVIEW (CDR)	14/02/2004	KB	KB	KB	LB	GD	
A	FIRST DRAWING	14/01/2004	KB	KB	-	-	-	

Drawn/Checked	Author	Issue	Issue Date	Scale	Proj. Format
MT (CORRECTED)	MT	1	14/01/2004	1:1	AI
Group	Part	THIS DRAWING SHALL NOT BE COPIED OR CONNECTED TO ANY OTHER PERSON WITHOUT LOANER FROM PROTOTECH AS A SEEP BEING AVOID.			
Part	Part				

HP MASS AND THERMAL DUMMIES, COLD UNITS PACS FPU - TOTAL ASSEMBLY ASSEMBLY DRAWING	Sheet 12 of 12	prototech	30089_06_ASM_B HP-2-FRDT-DW-0006
--	----------------	-----------	-------------------------------------


LO

Pump
MT 305
MT 306

Evaporator
MT 307
MT 308

Blue Detector
MT 303
MT 304

Red Detector
MT 301
MT 302



-	-	-	-	-	-
-	-	-	-	-	-
-	-	-	-	-	-
-	-	-	-	-	-
A	FIRST DRAWING	08/01/2004	KB	JAMAA	KB LB GD
Issue	Status/Change	Date	By	Checked	Drawn
01	Issue	08/01/2004	KB	JAMAA	KB LB GD
NO CORRESPONDING	NO CORRESPONDING	THIS DRAWING SHALL NOT BE COPIED OR REPRODUCED IN ANY FORM OR BY ANY MEANS WITHOUT THE WRITTEN PERMISSION OF THE ORIGINAL AUTHOR.		prototech	
Scale	1:1	Scale	1:1	By	JAMAA
HP MASS AND THERMAL DUMMIES, COLD UNITS		30089_06_ASM B		HP-2-PROT-DW-0006	
TOTAL ASSEMBLY		Sheet 1 of 12			
WSSEM-DRAWING					

Cryostat Logbook

[Scanned_Docs\cryo-logbook_2005-09-02_till_2005-12-08.pdf](#)

esa



HERSCHEL

EADS Astrium GmbH

HERSCHEL

Content:

Flight H/W:

Non Flight H/W:

Container Number:

CRYOSTAT OPERATION
LOG BOOK

L=
(cm)

W=
08.06.05 -


H=



02 09 05 / P₉₀₁ 8,3 x 10⁻⁸ mbar
 P₁₀₁ = 10476 P₉₀₂ = 0,923
 22,3 mg/sec P₉₀₂ = 1050 mbar

Vent line connected to V502

↳ NCR Viton in one seal instead of Kapton



g³⁰ open V502
 open by pass to frog → 200 mg/sec
 Hand valve inserted to H501 outlet
 Fill line connected to dewar
 and to Filling Port
 2 x flushing via needle valve

Dewar No 8528 (444,8 dl) 565 mm

10⁻²⁸ Open SV 121 play
 Filling line inserted totally
 P_{dewar} 245 mbar
 m_{dewar} mbar. filling line 375,8 kg
 m_{in} 71.2 mg/sec

~ 11⁰⁰ Open V~~102~~ 102
 P_{dewar} = 295 mb Flow 44 mg/sec → increasing
 11⁰⁴ P_{dewar} 300 mb Flow 570 mg/sec increasing
 11¹⁷ P_{dewar} 305 mb Flow 750
 11²⁰ P_{dewar} 265 Flow 990 375,0 kg

Time	P _{Down}	LL _{Down}	m _{Down}	m	P ₂ in g bar	UG _{gon}
11 ²⁵	230	550	374.4	731		
11 ³⁵	230	515	371.6	540		5.5×10^{-8} ubar
11 ⁵⁶	250	420	364.0	417	1034.6	$5.2 \cdot 10^{-8}$
12 ⁰⁵	250	380	361.4	419	1034.6	$5.0 \cdot 10^{-8}$
12 ¹⁵	250	330	358.0	422	1034.6	4.6×10^{-8}
12 ²⁵	250	280	355.2	434	1035.2	4.8×10^{-8}
12 ³⁵	250	230	352.4	453	1036.0	4.0×10^{-8}
12 ⁴⁵	250	200	350.0	470	1036.4	3.8×10^{-8}
12 ⁵⁵	250	170	347.2	489	1037.0	$3.5 \cdot 10^{-8}$
13 ¹²	280	120	344.0	529	1038.2	
13 ²⁵	280	80	341.0	560	1039	
13 ⁴⁵	265	0	336.8	614	1046	
14 ⁰⁰	195	0	335.4	651	1042	2.9×10^{-8}
14 ¹²	175	0	335.2	663	1042.4	needle valve closed

extraction of filling line in air lock
down depressurization

→ flow rate increases up to 2g/sec
pressure in P701 increases ↑
P101 was decreasing

* trying on vent line up to flow meter

new down connected 9157 · 451.2 l

Time	P _{Down}	LL _{Down}	m _{Down}	m	P ₂ in g bar	UG _{gon}	Notes
15 ¹⁷	240	525	375.8	67	1027		open needle valve
15 ⁵⁵	310	520	375.4	553	1039		depressurize down → 200 ubar no filling but flow close needle valve
16 ¹⁵	185	520	375.4	371	1034.3		open needle valve
16 ³⁶	210	520	375.4	328	1033		→ no filling needle valve closed
17 ¹⁴	-	-	-	200	1030		open valve
	160	520	375.4	200	1030		
17 ⁴⁵	220	510	375.2	240	1031		open V702
17 ⁵⁰	200	500	374.4	760	1048		filling HOT immediately
17 ⁵⁵	200	490	373.8	1080	1061		
18 ⁰⁰	210 170	485	372.8	1477	1080.2		close V702 in drop down P701 ditto P101 increases slowly
18 ⁰⁵	150	475	372.8	416	1036.1		→ no fill
18 ⁴⁵			372.8				close needle valve

disconnect fill line
SV121 in safety position
Frog enabled

15³⁰ open V104 again (was open but in 22mg/sec P101 was increasing while P701 was constant)

open V102 → in 18 mg/sec

→ p101 increases p701 decreases

LLP 101 = 46.9 an 102 = 40.5 an 701 = 2.16 702 = 2.59

030905 / 9³⁰


Helium
 Count
 Kollip₁₀₁ = 1,05
 $P_{301} = 3.8 \times 10^{-8}$ mbar
 $P_{701} = 1,00$ bar
 $\dot{m} = 228$ mg/sec with oscillation
 $P_{210} = 1,081$ bar

V 102, 104, 701 open
 → by pass frog open
 filling line evacuated & filled with He
 inserted into fi Port
 10:10 flow released Deriva 371,4 kg

Valve Operations

02.09.2005
 V102 opened Not recorded
 V702 opened D000.tif + D001.tif
 V702 closed D002.tif ca 16:05 SCOE time (= MEZ - 2h)
 V102 closed D003.tif ca 17:06 SCOE time
 V102 opened D004.tif ca 17:29 SCOE time
 03.09.2005
 V103 opened D005.tif ca 8:59 SCOE time
 V104 closed Not recorded ca 9:06
 V104 opened D006.tif ca 9:11
 V103 closed D007.tif ca 9:14

close V104
 close V103
 ↓ ↓ ↓
 close V105



Time	P _{Deriva}	Q _{Deriva}	m _{Der.}	m _{P210}	P ₁₀₁	Notes
10 ²⁰	205	435	371,2	182	1034,5	
10 ³⁰	150	425	371,2	222	1035,5	
10 ⁴⁰	160	425	371,2	213	1035,1	needle valve closed
						Pressure in HTT increases while flow is constant
						Assumption: something blocks the HTT outlet?
						flow is bypassing through safety line?
10 ⁵⁵	open V103					flow increases immediately ~300 mg/sec
11 ⁰²	close V104					→ no current on Cris flow drops → 148 mg/sec
11 ⁰⁶	open V104					→ current on Cris flow → increases 288 mg/sec
11 ⁰⁸	close V103					→ current flow drops
11 ⁴⁵	120	425	371,0	135	1033,3	open needle valve
12 ⁴⁰	140	425	371,0	154	1033,6	
12 ⁴⁴						
12 ⁴⁸						close V702
12 ⁴⁸						184 mg/sec open V106 m = 290 mg/sec
12 ⁵⁶						open V103 @ 292 mg/sec m = 292 mg/sec
13 ⁰²						V104 close m drops 155 mg/sec TT9

13³⁵ P₀ L₀ m₀ m P₂
 150 425 371,0 163 1033

13⁴⁴ Header V104 on $2,1 \times 10^{-8}$ mbar
 13⁵¹ VT104 55,6 K
 14⁰² VT104 72 K $\dot{m} = 167$
 VT102 in at 105 K?

14¹¹* Dewar balance 370,8 kg; s pressure 245, reduced to 100
~~open V104 164 mg/sec~~

* T107 drops & P101 drops

14²¹ open V104 @ 86 K \rightarrow ≥ 300 mg/sec

V104 was blocked

VT 104 drops very slowly !!!
 at this high flow rate

14³⁰ close V103
 14³² close V106

P	L	m	\dot{m}	P
200	350	366,4	604	1044

15 ¹⁶ 200	165	397,2	553	1042,6
----------------------	-----	-------	-----	--------

15 ³¹ 200	125	352,8	570	1043,2	Pool 250
----------------------	-----	-------	-----	--------	----------


15 ⁴⁶ 250	75	346,6	689	1046,9	2801
----------------------	----	-------	-----	--------	------

16 ⁰⁵ 280	35	339,4	806	1051,3
----------------------	----	-------	-----	--------

16 ²⁰ 180	0	334,4	828	1057,6	close needle valve
----------------------	---	-------	-----	--------	--------------------

close by pass frog

SV121 in safety position
 with frog by pass + 35 mbar only
 V102 remains open!

This was a hard day 
 \varnothing 16 mm Quetsch?

040905 925 $\dot{m} \approx 28 \text{ mg/sec}$
 Langt v_b $30 \times 10^{-8} \text{ mbar}$
 $P_{101} = 1050 \text{ mbar}$
 $P_{701} = 990 \text{ mbar}$
 $P_{201} = 1078,3$

050905 755 31 mg/sec
 Langt $4,4 \times 10^{-8} \text{ mbar}$
 $1,069,2 = P_{201}$
 $P_{101} = 1,046$ $P_{701} = 0,9808$

903 open by pass frog
 flashing filler line 2x
 inserting to air lock + flashing $< 1 \text{ ppm}$

t	PD	L _D	m _D	i	P ₂	
0325	100	275	3732	246	1027,6	
940	195	270	3728	1580	1000,7	open needle valve
955	180	220	368,6	1030	1047,2	$3,0 \times 10^{-8}$ valve
1035	180	105	3530	880	1040,2	$P_{soll} = 200$
1101	206	50	341,8	1030	1046,4	
1120	180	6	336,2	1140	1051	$\sim 16,8 \text{ g/h}$
1130	180	0	335,6	1045	1043,7	needle valve closed

122 Diver $\rightarrow 37,6 \text{ g/h}$
 $7,069$ not right at

new Diver 8483 384,2 g

flashing + corrected

t	PD	L _D	m _D	i	P ₂	
13 ¹⁶	175	460	384,2	40	1014	needle valve open
13 ³⁶	140	450	384,0	1640	1076,4	
13 ⁴⁵	140	400	381,6	1105	1046,9	
14 ³⁰	140	165	368,6	992	1042,4	$\sim 17,3 \text{ g/h}$
14 ⁴⁰	180	130	364,4	1099	1047	$\sim 20 \text{ g/h}$
			$L_{101} = 86,1$	$L_{102} = 85,6$	$L_{701} = 0,268$	$L_{702} = 0,8$
			$\rightarrow \approx 60\%$			
14 ⁵²	180	105	361,0	1950	1049,6	$\sim 20 \text{ g/h}$
15 ¹⁰	180	75	355,6	1216	1052,3	icing up to flow meter $P_{soll} = 160$
15 ²⁰	160	55	351,4	1234	1052	$\rightarrow 17 \text{ g/h}$
15 ⁴⁵	160	35	346,0	1231	1052	$\downarrow 140$ icing
15 ⁵⁰	140	30	344,6	1257	1053,4	needle valve close

SU 8483 : Gewicht nach Füllen: 338,4 g
 $L_{101} = 89,0 \text{ cm}$ $L_{102} = 89,3 \text{ cm}$
 $\approx 63\%$

060905 / $2,5 \times 10^{-8}$ mbar VG 901
 ≈ 29 mg/sec 1063,2 mbar p=iegle
 P101 1,041 P701 0,975 bar

g⁵⁵ open frog by pass
 flushing of filling line 3 (consumption ~ 930)
 364,4 kg No 9111
 flushing of Air lock < 1ppm

g²⁷ 368,4 kg
 Filling line inserted with pre-cooling through subly unit until the line is icy

t	PD	LD	mD	m	P2	
g ³⁰	120	325	347,6	475	1023	
g ³⁵	120	300	366,2	760	1033	filling
g ⁴⁰	120	250	364,4	880	1036,7	~ 19 kg/h
g ⁴⁶	120	235	363,2	915	1038	~ 14,5 kg/h
10:00	120	190	359,2	965	1040	
10:18	120	115	355,4	1008	1042	
10:30	120	115	353,0	1014	1042	12 kg/h
10:35	160	115	351,2	1088	1044	~ 20 kg/h

t	PD	LD	mD	m	P2	
10 ⁴⁵	160	100	348,8	1140	1042	18 kg/h
10 ⁵⁵	160	80	344,8	1167	1047	19 kg/h
11 ⁰⁵	160	65	342,4	1181	1046	14,4 kg/h
11 ¹⁵	160	55	339,8	1190	1048	15,6 kg/h
11 ⁴⁰	120	0	333,2	1182	1048	15 kg/h
11 ⁴²	115	0	332,6			needle valve closed
12 ³⁰						Filling line removed SV122 spindle retracted with ~ 70 mbar inside air lock by pass "frog" closed

L101 = 95,6 L102 = 94,7 $\approx 66\%$

07.09.05

16³⁰ open bypass "frog" Dewar 8074

t	PD	LD	mD	m	P2	
16 ³⁰	10	565	387,4	978	1042	
17 ⁰⁵	260	285	391,2	90	1014	
17 ¹⁵	100	280	395,6	400	1022	
17 ²⁵	120	280	394,2	607	1028	
17 ³⁵	120	280	389,0	653	1029	(Wage cruse geöffnet da, Dewar bringt!)
"	150	280	389,0	653	1029	Duck erhöht
17 ⁴⁵	150	260	386,6	710	1031	
18 ⁰⁰	150	260	383,4	750	1033	12,8 kg/h
18 ¹⁵	150	230	379,6	830	1036	
18 ³⁰	150	225	376,8	861	1037	

t	PD	LD	mD	m	Pz	Flow
18 ⁴⁵	150	95	373.0	884	1037	15.2 kg/h
19 ⁰⁵	150	95	368.8	899	1035	12.6 kg/h
19 ¹⁵	150	95	366.8	902	1038	12 kg/h
19 ²⁰	Druckhöhy auf PD = 170 mbar					
19 ³⁰	170	95	363.4	956	1040	13.6 kg/h
19 ⁴⁵	170	95	360.0	978	1041	13.6 kg/h
20 ⁰⁰	170	65	356.8	981	1040	12.8 kg/h
20 ¹⁷	170	50	353.4	995	1047	13.6 kg/h
20 ³⁰	170	50	351.0	1001	1041	10 kg/h
20 ⁴⁵	170	50	348.0	1008	1042	12 kg/h
20 ⁵¹	Druckhöhy auf PD = 200 mbar					
21 ⁰⁰	200	50	345.2	1064	1045	11.2 kg/h
21 ¹⁰	200	45	343.2	1150	1045	

21¹¹ Refler STOP

21¹³ Nadelventil zu Kammergewicht: mD = 343.0 kg

21³⁰ Bilanz entnommen, 70 min Übrichte runterhy um Stopfen zu halten { CS 8074 Kammeranwey: leer!

21³⁵ Frosch neu, Füllstand! by pass zu

CS 8074 Gezeigelt: 335.6 kg (ohne Anzeigeb. / ohne Kabel)

08.09.05

t	PD	LD	mD	m	Pz	Flow
10 ¹⁷	100	660	382.8	570	1028	
10 ²⁵	100	640	381.0	701	1033	
10 ³⁰	100	605	381.0	714	1033.6	
10 ⁴⁵	100	540	378.2	753	1035	11.2 kg/h
10 ⁴⁵	Druckhöhy auf 120 mbar					
11 ⁰⁰	120	470	375.2	854	1039	12 kg/h
11 ⁰⁰	Druckhöhy auf 150 mbar					
11 ¹⁵	150	385	371.4	985	1044	15.2 kg/h
11 ³⁰	150	315	368.0	1049	1046	13.6 kg/h
11 ³⁰	Erhöhy auf 170 mbar					
11 ⁴⁵	170	220	363.4	1130	1050	18.4 kg/h
12 ⁰⁰	170	180	379.6	1186	1052	15.2 kg/h

New Kamm SN 9112
 Weight w/o cable, w/o Anzeigeb. mD = 375.4 kg
 Füllhöhe: 680 mm

09³⁸ start pump → flushing transferline 3x
 9⁴² by pass of "Frog" opened
 9⁴⁷ Transferline in power → He → block of safe SU 121
 10⁰⁰ safety unit pump on
 3x flushing of transferline + airlock
 10^{17,2} mbar 152 mg/sec 660 cm
 remove SV 121
 flushing transferline

Time	PD	LD	mD	m	P ₂	fill rate
12 ¹⁵	170	155	355.8	1213	1053	15.24/h
12 ²⁰	170	125	351.4	1209	1053	17.6 kg/h
12 ⁴⁷	170	100	347.2	1213	1053	16 kg/h
13 ⁰⁰	170	90	344.2	1243	1053	13.5 kg/h
13 ¹²	170	75	340.0	1199	1057	14.6 kg/h

13²² open V702 to cool/fill the HOT

13³⁰ 170 65 336.6 1028 1044.5
 13⁴² flow increases above previous value
 → close valve 702 T70 = 4.9 K

13⁴⁵ 170 50 332.6 1250 1055
 13⁴⁷ → flow increases → close main valve
 14²⁰ - DV112 Dewar 45 mm (=empty) m = 328.4 g

$m_{Dewar} = 324.0 \text{ g}$ (without coils + outlet)


14⁴⁰ New Dewar SN 8528
 LD = 655 mm
 evacuated + flushing with pre-cooling

14⁵⁵ flow enabled

15 ⁰²	75	645	382.6	824	1042	
15 ¹⁵	120	635	381.8	982	1043	
15 ³⁰	120	605	379.2	911	1040	11 kg/h
15 ⁴⁵	150	555	375.2	961	1042	16 kg/h
16 ⁰²	150	495	371.2	1036	1045	15 kg/h
16 ¹⁶	170	490	367.2	1130	1049	16 kg/h
16 ¹⁶	170	390	364.0	1160	1050	13.5 kg/h

Time	PD	LD	mD	m	P ₂	fill rate
16 ³⁰	170	345	360.6	1135	1049	14.9 kg/h ↳ 200 mb
16 ⁴⁵	200	290	357.2	1135	1049	
17 ⁰¹	200	240	352.6	1480	1051	17 kg/h
17 ¹⁸	200	155	348.0	1180	1050	17 kg/h
17 ³⁰	200	120	345.4	1206	1051	
17 ⁴⁰	200	70	341.6	1210	1051.4	
17 ⁵⁰	200	(25)	333.4	1199	1051.3	
18 ⁰⁰	175	0	337.8	1210	1051.6	Regulator on
18 ⁰⁵	Dewar empty					
19 ⁰⁰	0		337.4	1180	1048	

Switch off Dewar Regulator
 Dewar empty
 Air lock + DV122 Plug in safety with counter down
 "frog" enabled dew 330.4 g



Leak tests on He pump line
 background 2×10^{-5} mbar l/sec
 no signal with Gls on flanges
 Power off test at 1.3 mbar with running pump
 17¹⁵ ↳ 2.2 mbar afterwards
 18²⁰ 2.0 mbar

080905 } L101 L102 L701 L702
 140,9 135,8 9,4 9,6 ~91%
 LL 84,21

090905 } 28 mg/sec $2,6 \times 10^{-8}$ mbar
 lamp P101 = 1,0118 P701 1,0180
 L101 L102 L701 L702
 133,8 135,8 9,2 9,4

100905 } $\dot{m} = 21$ mg/sec with oscillation
 gooo P101 = 1,0125 P701 = 1,0148
 lamp $7,9 \times 10^{-8}$ mbar
 Haber T702 = 4,297 T703 = 4,263 T106 = 4,264 107 = 4,403
 Range

He pump #2



Zigler connected to pump inlet
 main and by-pass valve closed
 pump on & oscillate

1003 P Zigler = 0,6 mbar
 power off \rightarrow P Zigler = 13,6 mbar

1050 15,8
 14,8 mbar
 1140 17,0

130 $L_R = \frac{2 \text{ mbar} \cdot 3 \text{ l}}{3000} = 2 \times 10^{-3} \text{ mbar} \cdot \text{l/sec}$

15⁴⁵ He II transferline installed
 Leak test with background 7×10^{-4} decrease
 \rightarrow safety unit, Air lock with Helicoflex
 to transfer line (Boa I/F blind flanged)

$\dot{m} = 23,3$ mg/sec
 901 = $5,2 \times 10^{-8}$ mbar

P Zigler = 77,8 mbar

24,0 mg/sec 136,2 mbar = P Zigler
 12090+ lamp

$5,6 \times 10^{-8}$ mbar = VG 901


P101 = 1,019 P701 = 1,019

Häinni 0-100 mbar sensor
 mounted to H501 side outlet
 with hand valve

120905] Prep for He II production

2x600 + 1x900 W heaters on
purpline 1 @ transfer line -
1x900W on vent line with Alotape

10¹⁶ close V102 ; fdi: D0002. t01 (10:24)
Zigler connected to vent line
before He pump II valves



10³³ Start_Acq_SCAO_5_4 (Level probe)

L101	102	701	702
136.9	132.5	4.65	5.02

10³⁸ Stop 5_4

10³⁹ SV121 closed

10³⁴ close SV121
He I evacuate → 1 mbar P622
isolate P622 ↓ 0,5 mbar

fill line with He from dewar

10³² evacuate line with He I pump 0,2 mbar

10³⁷ fill line with He from dewar

11²³ evacuate line with He I pump fill p=0,2 mbar

11²⁷ vent line with Glte from Dewar

11²⁸ remove SV121 plug

11³¹ insert transferline to end position

12⁵⁰ P506 (Zigler) = 1070 mbar

P101 = 1,02 P701 = 1,02 bar T106 = 4,2K T703 = 4,2K

V104 + V701 open others closed

m = 29 m³/hr

12⁵⁵ close He by pass valve pump
check out flow meter in pump 2
→ only possible in MAN mode

13⁰⁴ He 1 pump evacuate
with m = 10 m³/h control on

Flow is not under control; flowmeter
is limited to 100 m³/h → real flow
probably greater

Same in Manual mode; flow regulator
inside Heusery shows closed position
when pumps manually on

13⁵⁵ by pass He P2 open (vent line)

14³⁵ close by pen pump 2
120908 open throttle valve He 2
caugh
Künz $\dot{m} = 50 \text{ mg/sec}$ in max
↳ in Auto mode (max flow is by pen)

15¹⁰ Start He 1 → after 5 min
self shutdown Alarm: rotary pump fail
? Temperature problem?

16³⁰ SU121 in safety position

Do not open He 1 valve

He 2 is still pumping

Temp. sens. reset

He vent line from Pump 1 increased
to DN 40

16²⁰ SU121 removed + transfer line
inserted

16²⁶ Start He pump 1

16³⁰ Rotary pump fail at water temp 23,8

6 He 0,000 1787 g/cm³

0,8645 = P101

16⁵²⁰⁰ → evacuate P1 = 737 mbar
P2 = 878

after 3 min switch of Trake 24,0°C

0,832 = P101

17⁰⁴ He 1 in Manual mode
start pumping with rotary alone

17⁰⁵ 720 mbar at rotary inlet

Trake 21,3°C

17¹² rotary failed again

17²⁵ SU121 in safety position

17¹⁰ He 2 56 mbar inlet

1222 mbar before rotary pump

18²⁵ open V102 (D0003.t4) 18.324

18⁵⁵ P2 register connected to SCOE
CVSE03 5 ~~4~~ V $\hat{=}$ 1,7 bar

13/09/05

8⁰⁰ $P_{in2} = 0,495$ $P_{to1} = 0,494$ $V_{G_{907}} = 1,9 \cdot 10^{-8}$

$P_{resist} = 540 \text{ mbar}$ pumps running

He II 30 129 1 85 mbar

valve adjusted to 57/56/122 mbar

T462 = 45 T442 = 20 T422 = < 10 K

T101 = 4,01 K T106 = 3,63 K

L101 = 1,10 L102 = 1,12 L701 = 1,7 L702 = 2,2 an

8²⁷ close V102 TIF 00004?

8³⁵ evacuate Airlock and open SV121
insert transfer line

He I in Manual mode only rotary

8⁴² Start He I 440 mbar at inlet

T_{water} = 20,6 T_{rotary} on top 55°C

8⁴⁶ off pump

8⁵² pump on $\Rightarrow 87, \text{ m}^3/\text{h}$ 430 mbar

8⁵⁶ pump off

~~0903~~ 0903 pump on start flow = 81 m³/h 410 mbar

0907 pump off 79 m³/h 407 mbar

0910 Pump II Flow increased (P_{pump} = 120 mbar)

9¹³ pump on 78 m³/h 404 mbar

9¹⁷ pump off 76 m³/h 390 mbar

136

09²³ pump on (T = 70°C) 75 m³/h 386 mbar

09²⁸ pump off (T = 65°C) 72 374

9³⁴ Pump II flow adjusted (P_{pump} = 120 mbar)

09³⁵ pump on (T = 69°C) 70 365

09³⁹ pump off (T = 65°C) 68 357

09⁴² pump on (T = 68°C) 67 350

09⁵⁰ pump off (T = 66°C) 65 342

09⁵⁵ pump on T = 72°C 63 331

change to: 5 min pump running + 5 min pause

10⁰¹ pump off T = 65°C 62 325

10⁰⁶ pump on T = 72°C 59 316

change to: 6 min pumping + 5 min pause

10¹² pump off T = 67°C 58 309

10¹³ pump II flow adjusted (P_{pump} = 122 mbar)

10¹⁷ pump on T = 71 55 300

10²⁴ pump off T = 68 53 289

10³⁰ pump on T = 72 52 285

change to: 8 min pumping + 5 min pause
adjust P_{pump II} to 120 mbar
10³⁸ pump off T = 67 49 272

10⁴² pump on T = 71 50 272

10⁵¹ pump off T = 65 45 252

10⁵⁶ pump on T = 70 45 250

11⁰⁵ pump off T = 69 42 237

11¹⁰ pump on T = 70 42 236

11¹⁸ pump off T = 70 39 229

adjust pump II to 120 mbar

11²² pump on T = 71 39 220

137
13/09/05

309.05

time	Temp [°C]	\dot{V} [m³/h]	P [mbar]
11:30	pump off	36	208
12:56	pump on 48°C	34 34	185 185
adjust pump II to p=125 mbar			
13:12	adjust Pump I to p=125 mbar		
13:15	64°C	28	160
13:25	67°C	26.7	160
13:35	71	24.5	149
13:40	72.5	23.7	144
13:45	73.5	22.9	141
adjust pump II to 125 mbar			
13:50	72.7	22	135
13:55	74	22	131
13:56	change of pump set point to 2 m³/h (Krosselklappe)		
14:00	75	20	128
change of pump set point to 5 m³/h			
14:10	75	18.9	121
14:12	change of pump set point to 10 m³/h (no reaction)		
14:15	75	18.1	117
change of pump set point to 20 m³/h			
→ Flow increases Output 95 → 22%			
14:20	74	19.2	113.1 mbar
14:30	76	17.8	106.5
14:35	75	17	104
Switch on booster EM 2600:			
14:36	77		80
14:40	Failure of pump: Booster A fail		
14:41	Restart without booster		

Continuous Pumping

time	Temp	\dot{V}	P
14:50	Adjust pump II to 110 mbar		
14:51	74°C	15.7 m³/h	94 mbar
15:00	73°C	14.8	90
15:07	74°C	14.1	87
15:15	74	13.6	85
15:21	74	13.0	82
15:36	72	11.9	77
15:41	pump II adjusted to 125 mbar		
15:50	73	10.6	70
16:00	74	10.1	67
16:44	71	8.1	56
16:45	Pump II adjusted and fully opened p=118 mbar		
Heum O... 100 mbar (on Header 502) connected to CUSE 004			
18:23	He 1 - 43.7 / 51.3 mbar		
	5.8 m³/h	59°C	on rotary valve → isolate
	L101 = 78.1	102 = 66.6	701 = 0.15, 0.9-702
	T101 = 102 = 2.30 K	P101 = 6.7 mbar	701 = 0.0
	P101 = 43.01 mbar		
	P 901 = 1.7 x 10 ⁻⁸		
	SU 121 in safety position		
18:50	V102 open	D005. tif	

1409051 Page 20,8 Himm 22,84

750
 $P_{101} = P_{701} = 0,0$

long
 $T_{101} = 2,019$ $1,9 \times 10^{-8}$ mbar

$T_{106} = 2,066$

He 2 28 / 29 / 78 mbar

Start SCAU 5_4

$L_{101} = 72,3$ cm $L_{102} = 59,6$ $L_{701} = 0,3$ $L_{702} = 0,6$

$\sim 53\%$ filling level

840 Switch on He 1 in Auto mode
 open SU121 + insertion of transfer line
 close V102 (D006.tif)

He 1 \rightarrow evacuate

	Pipe	Prot pump	\dot{V}	Temperature
853	0,6	11,4	3,4 m ³ /h	22,5 °C
854	0,6	13	3,2	22,4
0856	0,7	14	3,3	22,2
0915	3,0	50	10,4	23,5

0917 Switch off level probes, STOP SCAU 5_4

926			40,6	Shield Temp \uparrow
0930	3,0	58	10,5	24,7

Supply Dewar : SU678

Transport Dewar : SU 7069 $m = 362,6$ g
 0945 2,8 57 10,1 29,2

10⁰⁰ Transport Dewar SW 7069 with transfer line to supply Dewar installed.

$m_{Dewar} = 366,2$ g (before the transfer on supply dewar)

- Measuring device installed at filling port
- Transfer Dewar and supply dewar connected.

	P _{He}	P _{prot pump}	\dot{V}	T
10 ⁰³	2,5	55,4	9,6	25,8
10 ¹⁵	2,3	52,8	9,3	25,6
10 ³⁰	2,1	49,9	8,9	25,7
10 ⁵⁵	2,0	47	8,2	25,5
12 ⁴²	1,808 K at T101			

P_{He} 1,88 mbar

open V102 (D007.tif) Start 5_4

$L_{SDewar} = 629$ mm $L_{TDewar} = 240$
 $m_{Dewar} = 366,0$ g
 $P_{Dewar} \sim 60$ mbar

Transfer line retract $x = 0,6$ mm
 with 13 en

1306 $L_{Dewar} = 615$ mm $m_{T0} = 366,0$ g
 1312 " 606 mm $T_{01} = 1,86$ \uparrow

1320 $L_{Dewar} = 591$ mm $\rightarrow x = 0,4$ mm
 1330 585 m an $\rightarrow T_{401} \uparrow$ $C = const$
 $x = 0,6$ mm

1335 578 mm $\rightarrow 0,4$ m 141
 1344 500

14.09.05



13⁴⁵ dx changed to: $dx = 0.3 \text{ mm}$
 $T_{101} = 1.94 \text{ K}$
 $L_{\text{down}} = 565 \text{ mm}$

13⁵⁰ $L_{\text{down}} = 561 \text{ mm}$

13⁵⁵ $dx = 0.2 \text{ mm}$ changed
 $T_{101} = 1.96 \text{ K}$

14⁰⁰ $L_{\text{down}} = 556 \text{ mm}$
Fully port temp. rises from 4 to 10 K

14⁰⁵ dx increased to $dx = 0.5 \text{ mm}$
 $L_{\text{down}} = 554 \text{ mm}$

14⁰⁷ $T_{101} = 1.98$
open V702 (D008.64);
filling of HOT (pump II) : $10.3 \text{ m}^3/\text{h}$

14¹⁵ $L_{\text{down}} = 546 \text{ mm}$

14²⁰ $p = 11 \text{ mbar}$ (PG22 expansion pressure) / $w_{\text{gas}} = 3\text{-}4 \text{ mbar}$

14⁵⁰ V102 close (D009.64) V104 blocked?
 $\dot{v} \uparrow \text{HeI } 13 \text{ m}^3/\text{h}$

15⁰⁰ open V102 (D010.64)
close V702 (D011.64)

$L_{50} = 485 \text{ mm}$

15⁰³ $dx = 0.2 \text{ mm}$ $L_{50} = 480 \text{ mm}$

15¹⁵ 15^{47} isolate He I Pump
usable valve in transfer line close

$L_{50} = 479 \text{ mm}$
 $P_{\text{exp}} = 6.7 \text{ mbar}$

16⁰⁰ Close V104 (D012.64)

16²⁴ switch on Heaters of V104
stop heating @ 71 K

open V104 (D013.64) change floppy disk

16²⁶ close V104 (D000.64)

16²⁸ V104 heater on

16⁵² V104 heater off @ 88 K

16⁵³ V104 open (D001.64)

V102 close (D002.64)

16⁵⁵ V102 open (D003.64)
transfer line pre-cooled

17⁰⁰ $dx = 0.6 \text{ mm}$

17⁰⁴ flow = $10.7 \text{ m}^3/\text{h}$ (propene = 15 mbar)

$L_{50} = 470 \text{ mm}$

17²⁵ $L_{50} = 442 \text{ mm}$

17³⁰ change of $dx = 0.4 \text{ mm}$

$L_{50} = 430 \text{ mm}$

17⁴⁰ He pump I Inlet 3,3 mbar
before rotary 57 mbar
 $10,4 \text{ m}^3/\text{h}$

water out 27.4°C

14/09/05

- 18⁰⁰ close Needle valve at Dewar
- 18⁰⁴ Level probes off
- 18⁰⁵ remove Fill-line from Filling port
insert SV121 → Safe mode !!

target Dewar Level: 240 mm
 m = 366.0 kg No 7069

supply dewar: 419 mm

15⁰⁰ 481 mm 359,6 kg
 19¹⁰ 495 mm 358,2 kg 8,9 m³ Gas

19¹⁵ T101 = 2,040
 Dump II 23 mbar Inlet
 68,9 mbar before Rotary pump
 VG 901 = 1,9 · 10⁻⁸

15.09.05
 Kunz 8³⁰ T101 = 1.867 K
 VG901 = 1.9 · 10⁻⁸

09⁴⁵ dx = 0.6 mm
 09²⁰ needle valve opened / flow ≈ 1.5 m³/h

09²⁸ open V702 (D004.64 = D005.64)

9⁴⁴ L101 = 68.85
 L102 = 55.57

T101 = 1.96

144

9⁴⁶ L701 = 0.596
 L702 = 0.857

7⁰⁰ dx 0,6 → 1mm (105)
 10¹² L101 = 70.11 L701 = 0.28
 L102 = 57.23 L702 = 0.77

10¹⁸ He Pump I pinlet 4,5 mbar
 Prot 84,1 mbar
 15,2 m³/h 26°C

10²¹ dx 1,2 mm

10²⁰ m Dewar = 357,6 kg He II Dewar 388 mm

10⁵² close V702 D 0006 TIF
 L101 = 71,96 L701 4,75
 L102 = 59,33 L702 5,301

10⁵⁶ Pump I pinlet = 4,3 mbar
 Prot 84,4 mbar
 15,1 m³/h 27°C

11⁰⁵ dx = 1,0 mm

11¹⁰ P Kame 180 mbar 354,2 kg
 N det m³/h Ls = 347 mm

11²⁵ dx = 0,85

11³³ close needle valve at He II - Dewar
 L701 = 4,215 L702 4,63 L701 75,17 L102 63,28
 T101 = 2,076 K VG901 = 1,9 · 10⁻⁸

12⁴³ He Pump I pinlet 2,6 mbar
 Prot 58 mbar 1,0 m³/h 27¹⁴⁵°C

15/09/05 |

12⁴⁴ $L_{101} = 74,11$ $L_{701} = 4,16$

$T_{101} = 2,035 K$

12⁴⁵ open Needle Valve at Dewar for Dewar filling

$L_S = 301$ mm $P_T = 85$ mbar

$P_S = 60$ mbar [freq]

12²⁵ = 351,6 kg 27,00 m³

13¹⁰ 351,0 m 303 mm 120 mbar

15⁰⁰ open Needle valve at Transp - Dewar

$T_{701} = 1,95 K$ 1/2 turn for Smin

15⁰⁵ open completely

15³⁰ close needle valve - STOP filling

18¹⁰ $L_{701} = 3,89$ $L_{702} = 4,33$ $L_{101} = 72,49$ $L_{102} = 59,89$

Stop level probes

$T_{101} = 1,90 K$ $T_{702} = 1,67 K$ $V_{G_{901}} = 2,1 \cdot 10^{-8}$

$P_{502} = 16,2$ mbar

18¹⁵ He Pump I isolate
remove Filling line

18³⁰ SV121 in safety position

He 1 pump off + venting

→ vent valve blind flange inside

146 $T_{101} = 1,90 K$ $L_{101} = 72,49$ cm

Stop SEAV 5.4

16/09/05

9⁰⁰ $V_{G_{901}} = 2,0 \cdot 10^{-8}$

$T_{101} = 1,778$ $T_{702} = 1,75 K$

connect new supply dewar SIN 9112

Transport Dewar SIN 9111
evacuate He pumping line

10⁵³

11⁰⁰

11¹⁰

-0,1 mbar

-0,1 mbar

venting with GHe

evacuate with He Pump I

venting with GHe to 1000 mbar

12²⁶ Evacuation He pump 1

12²⁷ isolate ; SV121 opened

12³² Transp line partly inserted in filling part → evacuate

$T_{101} = 1,76 K$ $T_{702} = 1,72 K$

$L_{101} = 70,24$ $L_{701} = 3,60$

13⁰⁵ Pre-cooling

13¹⁰ dx = 1.0 mm

(\cong lower Zeig = 3)
upper Zeig = 0)

13¹⁸

L_S P_S h_{MT} L_T P_T $T_{Start} \rightarrow$ open needle valve

657 mm 41 mbar 364,6 225 60 mbar ✓

13³⁰

637 52 361,4 225 60

13³⁵

In case of PT to Pomba (Puffer)

13⁴⁰

615 36 361,4 230 80

13⁵⁰

595 61 361,6 230 96 5,5 l/min

13⁵⁵

change dx = 0.8 mm


16/09/05

14³⁰ change $dx = 0.6 \text{ mm}$

14⁵⁵ change $dx = 0.5 \text{ mm}$

15⁵⁸ close needle valve in He II transfer
for filling of supply dewar

since beginning level increased linear for
10 cm



17⁰⁰ Restart of Filling (1/4 turn @ needle valve)

17³³ Stop Filling (close needle valve)

17³⁵ Isolate He pump 1
remove filling line partly

set SUR1
vent Tubing to He I Pump

17⁵⁴ $T_{101} = 1.977$ $T_{702} = 1.98$

$L_{101} = 80.74$ $L_{701} = 3.33$

Stop SCAU 5, 4 switch off level probes

$V_{6901} = 2.0 \cdot 10^{-8}$

17.09.05

8⁴⁵
Vance

$T_{101} = 1.805$ $T_{702} = 1.799$

$L_{101} = 77.64$ $L_{701} = 3.08$

$V_{6901} = 1.8 \cdot 10^{-8}$

9²⁰ Exchange Transport Dewar. New Dewar SN 9157
 $L_T = 585 \text{ mm}$

14⁴⁵

$L_{101} = 77.75$ $L_{701} = 2.86$

$T_{101} = 1.764$ $T_{702} = 1.852$

$V_{6901} = 1.9 \cdot 10^{-8}$

14⁵⁰

switch on heater 702 for 20 sec
arm 1 (power) | arm 0

14⁵²

close V102 D007 TIF

14⁵⁵

close V104 D008 TIF

15⁰⁰

$T_{101} = 1.764$ $T_{102} = 1.764$ ($184 = 1.764 / 107 = 1.764$)

15¹⁰

SUR1 fastened this coil evacuated
with He p 1 < 0.5 mbar

15¹⁸

He 1 = isolate
venting via He II transfer line from Dewar
to 1000 mbar

15²⁰

Switch on H702 for 30 sec 1.5W

15³³

Switch on H703 1.0W

15³⁹

Switch off level probes

15⁴⁶

Switch off H703 $T_{703} = > 4K$

15⁵² close needle valve (Dewar)
 close SV121 P₂ = 1029.5 mb

15⁵⁸ P₂ = 1031.2
 15⁵⁹ 1033.5
 16⁰⁰ 1042.9
 16⁰¹ 1068.5

16⁰⁵ 1070.4 Frog of flow unit on
 insert He I fill line in Dewar GTS7
 insert He I " " in filling port
 3x evacuate + flush with GHe

16²⁶ open V702 (D0010 - TIF + D009.6) (some return)

16²⁸ P₂ = 1071 mb (open) "Frog" oscillation

16³⁰ insert filling tube in filling port (1025 ± 6 mb)
 after pre-cooling

Start filling H₂O
 P = 1022 mb
 ṁ = 50 mg/sec

m_T = 352.0 kg P_D = 100 mb 80 mb

6⁵³ P_D = 113
 L₇₀₁ = 76.85 L₇₀₂ = 64.84
 L₇₀₁ = 1.16 L₇₀₂ = 1.52
 T₇₀₁ = 1.800 T₇₀₂ = 1.799
 T₇₀₃ = 4.31 T₇₀₂ = 15.09


16⁵⁶ P_D = 172 mb ṁ = 264 mg/sec

17¹⁰ P_D = 219 mb ṁ = 302 mg/s

17³⁰ m_D = 350.0 kg, P_D = 200 mb
 Filling HOT!

time	m _D	P _D	ṁ	L ₇₀₁	L ₇₀₂
17 ³⁵	348.8	200	630	5.61	6.79
17 ⁴⁰	347.6	200	889		
17 ⁴⁵	346.2	200	1090		
17 ⁵²	344.4	200	1164	14.9	15.5
18 ²⁵	340.2	50	1177	24.0	P-1055, 7
18 ²⁵	338.6	40	1095	26.27	1055, 7

→ H₂O full
 Flow 1095 → 933 mg/sec
 Pressure 1055 → 1054



18²³ Flow 1493 close needle valve at dewar

Stop filling

18³³ close V702 (D011-6)

1834 Stop level probes
 - 1845 remove fill line partly
 install SU 127 safety position

1858 frog bypass closed
 Flow meter changed
 5000 mg/s → ~~500~~ 50 mg/sec
 $UG_{901} = 32 \cdot 10^{-8}$

1905 H 702 1,0 W 9,6 V 0,10 A

1930 $T_{101} = 1,822 K$
 $T_{702} = 4,29 K$ 1,0 W
 16,8 mg/sec

18/09/05

1105 $T_{101} = 1,854$ $P_{regler} = 1077,9 mb$
 $T_{702} = 4,280$ 1,0 W

$\dot{m} = 45,78 \text{ mg/sec}$

1107 Start SCAU 5,4 level probes

152 $P_{701} = 1,059$

1115 $L_{101} = 77,00$ $L_{702} = 65,14$
 $L_{101} = 17,73$ $L_{702} = 17,67$

1119 Stop level probes

1156 Reduce Heater Power H702 10 → 0,5 W

1404 $T_{101} = 1,860 K$ $P_{regler} = 10,74,4$
 $\dot{m} = 23,8 \text{ mg/sec}$ $P_{H702} = 0,515 W$
 $T_{702} = 4,27 K$

1810 $T_{101} = 1,870 K$

$T_{702} = 4,28 K$ $\dot{m} = 24,2 \text{ mg/sec}$ $P_{regler} = 1074,9$
 $P_{H702} = 0,515 W$

19/09/05

752 $T_{101} = 1,899$

$T_{702} = 4,29$ $\dot{m} = 24,96 \text{ mg/sec}$ $P_{regler} = 1075,4$

Power 0,5 W → 0,1 W

Start level probes

$L_{101} = ~~12,07~~ 76,98$ $L_{701} = ~~27~~ 12,07$

$L_{102} = 65,11$ $L_{702} = 12,20$

Stop level probes

0758 ~~Heater Power 0,1 → 0,5 W~~

$V_{G_{02}} = 1,2 \cdot 10^{-7}$

Install a Flow meter + freq for transport

0845 Heater Power 0,1 → 0,5 W

$T_{101} = 1,9016$

$T_{102} = 1,9040$

$T_{202} = 4,2924$

$P_{201} = 1,025 \text{ bar}$

0850 Close V502

0902 Heater Power off start Flow

Flow meter 15 l

SCOE shut down

Remove SCOE Harness

0948 Flow meter 72 l

1010 93 l

Clear room Transport to LSS

1058 before LSS Flow meter 149 l

1238 " " 250 l

1345 " " 330 l

1346 Safety cart disconnected

1515 470 l in LSS

1640 $V_{G_{01}} = 1,0 \cdot 10^{-7} \text{ mbar}$

1715 Flow 660 l

connected	321 100	J01	L701
		J02	(J04 J08) L702 + 4702
		J05	L102
		J06	L101 + H702
	321 200	J02 (J05)	C100
	321 300	J02 (J05)	C100
	315 100	J03	C100

1728 $T_{101} = 1,9268$
 $T_{202} = 4,26$

$L_{101} = 45,9\%$ (234,852) $L_{102} = 38,7\%$
 $L_{201} = 42,2\%$ (38,652) $L_{202} = 42,6\%$

1725 Start Heater Power H202 0,5 W

1824 Flow meter 1,15 m³
Flowrate ~ 10 l/min

$V_{G_{01}} = 6,1 \cdot 10^{-8} \text{ mbar}$

$T_{101} = 1,92$

20109105


0810 $T_{101} = 1,955$ 4 $T_{202} = 4,35$ 4 0,5 W

Flow meter = 9,64 m³


Start level probes

$L_{101} = 49,87\%$ $L_{102} = 38,70\%$

$L_{201} = 24,78\%$ $L_{202} = 25,77\%$ Stop level probes



H501



→ remove safety screws at end of release screw ("anaconda")

connect Pump II to Cryostat

17³⁰ $T_{101} = 1,978 \text{ K}$

$T_{702} = 4,40 \text{ K}$

$P_{702} = 0,5 \text{ W}$

He Pump II evaluation

Power Fail Test $P_{regler} = -1,7 \text{ mbar}$

→ pressure increase leak in tubing

17⁴⁵ Heater Power QS → 0,310 W

Start level probes

flowmeter $15,40 \text{ m}^3$ 9 l/min

$L_{701} = 12,11 \%$

$L_{702} = 13,43 \%$

$L_{101} = 45,88 \%$

$L_{102} = 38,65 \%$

Stop level probes

Leak test of He Pump II tubing

Background $1,3 \cdot 10^{-4}$

$LR < 1,5 \cdot 10^{-4}$ no signal detected

18¹² pressure hold test "isolate"

$P_{regler} = -1,5 \text{ mbar}$ | pump $0,3 \text{ mbar}$

18²⁰

$P_{regler} = -1,5 \text{ mbar}$ pump $0,2 \text{ mbar}$

18²²

Power fail test

$P_{regler} = -1,5$ → no change ✓

18²⁵

Stop Heating H202

$P_{701} = 1,034$

close Valve at He pump II

close Valve at H501

18³¹

Open V506

pressure increase in He - line

$P_{regler} = 1079,4$

18³⁶

V502 open / start pumping with needle valve

protary pump $< 150 \text{ mbar}$

20/09/05

1929 Valve at He Pump II complete open

$P_{701} = 57 \text{ mbar}$ $T_{702} = 2,52 \text{ K}$
 $V_{G_{801}} = 4,4 \cdot 10^{-8}$

1947 $T_{702} = 2,18 \text{ K}$ $T_{705} = 2,12 \text{ K}$

2005 $T_{101} = 1,980$

$T_{702} = 1,965$

open V104

2021 Open V104 $T_{101} = 1,93$

DOO0.T11F

increase of Temperature in HOT!
 T_{702}

2035 $T_{101} = 1,980 \text{ K decreasing}$

$T_{702} = 2,784 \text{ K}$

$T_{705} = 1,92 \text{ K}$

21/09/05

10¹² $T_{101} = 1,856 \text{ K}$

$T_{102} = 1,859 \text{ K}$

$T_{702} = 1,845 \text{ K}$

Start level probes

10¹⁴ $L_{101} = 44,61 \%$ $L_{102} = 37,15 \%$

$L_{702} = 4,54 \%$ $L_{702} = 6,22 \%$

21/09/05 Start HTD Heater-Test

14³⁵

Close Valve on He Pump II
Open Needle Valve complete

Setup He I Pump Tubing

Leaktest Back ground $6,6 \cdot 10^{-6}$

Leak

19²⁸

$T_{101} = 1,809 \text{ K}$

$T_{702} = 1,799 \text{ K}$

20/09/05

08⁰⁶

$T_{101} = 2,781$

$T_{111} = 3,277$

$T_{112} = 3,26$

Prigler = 7,3 mbar

open Valve at He Pump II

Prigler = 1,1 mbar

Pump in manual mode Flow 47,5 mg/sec

08¹⁰

close ~~manual~~ ^{main} valve

Flow = 37 mg/sec

08¹⁵

37,5 mg/sec

08⁴⁶

open V106 DOO1.T1F

08⁴⁷

37,6 mg/sec 7,5 mbar

08⁵⁰

close V104 DOO2.T1F

22/09/05
 0852 $n_i = 29,2$ $p_{205k} = 5,1 \text{ mbar}$
 $T_{101} = 1,779$ $T_{111} = 3,14 \mu$ $T_{112} = 3,13 \mu$ $T_{202} = 1,75$

0855 $n_i = 28,5$ $p_{205k} = 4,4$

0905 $n_i = 26,1$ $p_{205k} = 3,6$

0935 $T_{101} = 1,778$ $T_{111} = 3,243$ $T_{112} = 3,36$ $T_{202} = 1,69$

$T_{101} = 1,782$ $T_{111} = 3,37$ $T_{112} = 3,36$ $T_{202} = 1,62$

$n_i = 22,4$ $p_{205k} = 2,3$

1005 $n_i = 21,9$ $p_{205k} = 1,6$

Leaktest Tubing He I Pump

Background $6 \cdot 10^{-8}$
 Leakrate $< 8 \cdot 10^{-8}$ ✓

1017 $n_i = 21,3$ $p_{205k} = 1,5 \text{ mbar}$
 $T_{101} = 1,78$ $T_{111} = 3,45$ $T_{112} = 3,45$ $T_{202} = 1,58$

1025 open V104 Flow = 20,9 mg/sec
 DOO 3 TIF

Flow 39,6 mg/sec

1027 close V106 P004 TIF + 005.67 (correct 3 points)

1028 Flow 36,6 mg/sec

1450 $T_{101} = 1,778$

$T_{111} = 3,405$

$T_{202} = 1,971$

Switch on Level probes

1601500 $L_{101} = 43,46\%$ $L_{102} = 55,84\%$ $L_{201} = 1,01\%$
 $L_{202} = 2,95\%$

Stop level probes

1515 close needle valve at He Pump II
 isolate → switch to Auto-Mode
 evacuate → open needle valve

1900 $T_{101} = 1,773 \mu$ $T_{111} = 3,46 \mu$
 $T_{202} = 1,771 \mu$ $T_{112} = 3,45 \mu$

230905 / 7⁰⁰ T101 = 1,773

Bayer
Balage
Kunze
Lange

102 = "
T702 = 1,776
= 1,779

Switch on He pump 1

Transfer line connected with In Ar

T-Dewar + S-dewar + viton seal connected

→ thread bolt is damaged M8x1
loosened + flushing of air lost

730 Start He P 1
Pressure = 6,0 mbar

He1 1,6 m³/h

735 1,8 m³/h HeP2 1,5 mbar air

750 open needle valve 1/4
until 24 m³/h
then transfer line inserted
needle valve close
open V102

dx = 0,9 mm retracted
1803 needle valve 1 turn open 2,3 m³/h

8¹⁰ 6,8 m³/h L5 603 mm

8²⁰ 13,2 m³/h 590 mm T104 = 1,917 K

8³⁰ dx = 0,75

8⁴⁵ He P2 valve open → 2,6 mbar
Pressure = 1,6 mbar

8⁵⁵ Cut off close SU121
sinter filter on transfer line

8^{9⁴⁵} pre cooling of open SU121
transfer line
1/4 needle valve

46 18 m³/h
22 m³/h
dx = 0,6 mm needle valve open

10⁻¹⁵ dx = 0,8 mm PHe2 = 24 mbar

m³ 1 = 14,7 m³/h
T111 = 2,0 K HOT is empty?
T-Dewar is filling 485 mm
T_{CS} = 5,15

T222 = 40K T242 = 110K T262 = 170K

Shields are too high

10³⁵ m³ He1 = 15,4 m³/h PHe2 = 2,7 mbar

L101 = 46,4 % T101 ≈ 2,01

11³⁰ $P_{He2} = 3,3 \text{ mbar}$ Mittel = 16,7
 ~~$dx = 0,7 \text{ mm}$~~ $L_{101} = 47,7 \%$
 $T_{101} = 2,047$


12⁰⁵ $dx = 0,5 \text{ mm}$ $P_{He2} = 3,8$ $\dot{m} = 17,5 \text{ m}^3/\text{h}$
 $L_{101} = 49,1 \%$ $T_{101} = 2,064$

12²⁰ $dx = 0,4 \text{ mm}$ $P_{He2} = 4,2$ $\dot{m} = 18,0 \text{ m}^3/\text{h}$
 $L_{201} = 49,6$ $T_{101} = 2,072$

13⁵⁵ Dewar empty needle valve 1/16
 $P_{He2} = 4,1 \text{ mbar}$ $\dot{m}_{He1} = 16,5 \text{ m}^3/\text{h}$
 $L_{101} = 50,5 \%$ $T_{101} = 2,05 \text{ K}$

$T_{702} = 10,4 \text{ K}$

14³⁰ Switch off level probes Stop SCAU 5,4
 L_{701} connected 321 100 J01 \leftarrow $\begin{matrix} H_{701} \\ V_{105} \\ V_{701} \end{matrix}$
 L_{702} " 321 100 J02 \rightarrow $\begin{matrix} H_{702} \\ V_{702} \end{matrix}$



disconnected!

14⁴⁵ Start level probes Start SCAU 5,4
 15⁵⁵ open needle valve
 15⁵⁵ $dx = 0,4$

21⁵⁷ STOP SCAU-5-4 (switch off level probes)

22²⁰ $L_{101} = 57,36$ $L_{102} = 51,71$

23⁴⁵ Safety plug on Safe conditions
 $T_{101} = 20,725$ $T_{702} = 15,26$
 $L_{101} = 58,31 \%$
 $L_{102} = 52,72 \%$
 $V_{B_{901}} = 3,6 \times 10^{-8}$

240905

6³⁰ $T_{101} = 2,01 \text{ K}$
 $T_{702} = 16,6 \text{ K}$
 $T_{462} = 92 \text{ K}$
 $T_{42} = 42 \text{ K}$
 $L_{101} = 57,1 \%$

Bayr
 Langemann
 Reichle
 Barlage

7¹⁵ open SV 121 insert transfer
 line to x + 60 mm
 Start He 1 Pump
 $3,1 \text{ m}^3/\text{h}$

721 $P_{201} = 14,6 \text{ mbar}$ $P_{He2} = 15,8$
 $\dot{m}_{He2} = 4,7 \text{ mbar}$

240908

7⁵⁵ $\dot{m}_{He1} = 13,5 \text{ m}^3/\text{h}$

$T_{101} = 1,97 \text{ K}$

08¹⁰ $12,8 \text{ m}^3/\text{h}$ $1,95 \text{ K}$ $56,4 \% L_{101}$

8²⁵ Transfer line inserted with pre cooling

$\dot{x} = 0 = 3,0 \text{ mm}$

$d_x = 0,5$ (3,5 mm)

$T_{101} = 1,950$ $L_{101} = 56,2$

$\dot{m} = 12,7 \text{ m}^3/\text{h}$

8³⁵ $d_x = 0,6$

9¹⁰ $T_{101} = 1,983 \text{ K}$ $L_{101} = 57,36$

$T_{702} = 16,16$

$\dot{m} = 14,5 \text{ m}^3/\text{h}$

$P_{He2} = 6.0 \text{ mbar}$

10⁰⁰ $T_{101} = 2,01$ $L_{101} = 58,9 \% \sim 18 \% \text{ h}$
 $\dot{m} = 15,9 \text{ m}^3/\text{h}$

10³⁵ $d_x = 0,5$

$2,03 \text{ K}$ $60,1 \%$
 $16,6 \text{ m}^3/\text{h}$

11²² $2,046 \text{ K}$ $61,4 \%$
 $17,4 \text{ m}^3/\text{h}$

13¹⁰ new Dewar connected while Needle valve in transfer line $\sim 1/16$

$2,048 \text{ K}$ $62,7 \%$
 $17,3 \text{ m}^3/\text{h}$

14¹² $2,062 \text{ K}$ $64,2 \%$
 $18,1 \text{ m}^3/\text{h}$

14²⁰ $d_x = 0,4 \text{ mm}$

15³⁰ change from day to night shift
mw: Kunze, Baker, Humphreys

16⁵⁰ $T_{101} = 2,077 \text{ K}$
 $L_{101} = 67,5 \%$
 $\dot{V} = 18,9 \text{ m}^3/\text{h}$

21⁰⁰ Stop Filling

$T_{101} = 2,086$
 $L_{101} = 72,58 \%$

He Pump II rough valve closed
needle valve complete open

250905 $P_{He2} = 8,3 \text{ mbar}$
 Conf
 Baye $T_{101} = 2,026 \text{ K}$ $T_{702} = 12,6 \text{ K}$
 $T_{422} = 13$ $T_{442} = 36$ $T_{462} = 72 \text{ K}$
 $L_{101} = 71,33 \%$

26109105

0850 $T_{101} = 1,933 \text{ K}$
 $T_{702} = 15,09 \text{ K}$
 $T_{422} = 13$ $T_{442} = 47$ $T_{462} = 88 \text{ K}$
 $L_{101} = 69,6 \%$

Stop SCATH 5.4 (Level probes)

1242 $T_{101} = 1,918 \text{ K}$
 $T_{702} = 15,70 \text{ K}$

1255 Block SU121 2x evacuate and vent
 with He

1256 Open main valve at He Pump II $P_{Zygler} = 17,4$

1257 $P_{Zygler} = 8,9 \text{ mbar}$
 $V_{G901} = 1,8 \cdot 10^{-8} \text{ mbar}$

1300 isolate He Pump I \rightarrow remove SU121
 insert He II Transferline ($\approx 40 \text{ mm}$)

1305 evacuate with He Pump I

1307 $2,3 \text{ m}^3/\text{h}$
 1315 $3,3 \text{ m}^3/\text{h}$

1320 $4,0 \text{ m}^3/\text{h}$
 1326 $9,5 \text{ m}^3/\text{h}$

open needle valve at dewar \rightarrow cooling of transferline

1336 $dx = 0,4 \text{ mm}$ $10 \text{ m}^3/\text{h}$
 filling

1352 $12,1 \text{ m}^3/\text{h}$ $P_{Zygler} = 3,0$ $T_{101} = 1,926 \text{ K}$
 1425 $13,0 \text{ m}^3/\text{h}$ " $3,7$

1452 $dx = 0,38$

1520 $dx = 0,28$

1605 $15,2 \text{ m}^3/\text{h}$ $72,53 \%$ $T_{101} = 1,988 \text{ K}$

1608 $dx = 0,18 \text{ mm}$

1620 $dx = 0,18 + 0,25 = 0,43$

close needle valve at dewar and open 1/16 turn

1625 $15,6 \text{ m}^3$ $T_{101} = 2,005 \text{ K}$

1715 $15,6 \text{ m}^3$ $T_{101} = 2,005$ $73,17 \%$

1740 $dx = 0,4 \rightarrow 1,4$

1742 Level probes off

close valve at dewar

isolate pumps
 close V102 (D006.t.f + D007.t.f)

close V104 (D008.t.f)

remove Transferline partly
 vent lines with He $P_0 = 1030 \text{ mbar}$

1802 ~~1752~~ open V702 insert Transferline 109
 (D009.t.f)

18⁰⁵ Supply : 150 mbar → needle valve opened
 18⁰⁷ Killings HOT $\dot{m} = 300 \text{ mg/sec}$ $p = 1090 \text{ mbar}$
 18¹³ $\dot{m} = 336 \text{ mg/sec}$ $p_{\text{regul}} = 1090 \text{ mbar}$ $T_{702} = 12 \text{ K}$

\dot{m}	p_{regul}	T_{702}	PD
18 ¹⁵ 345 mg/sec	1095 mbar	13,5 K	230 mbar
18 ²⁰ 256300	1085	14,5 K	220
18 ²⁵ 310	1087	15,4 K	230
18 ³³ 288	1081	17 K	
18 ³⁴ 289	1081		
18 ⁴⁰ 293	1082	19 K	229

Abbruch

close Needle valve of Dewar
 remove transference

17⁴⁶ close V702 DO10.TIF
 set SU121

close ventline
 17⁵⁰ evacuate ventline with the Pump II
 SU121 safe mode

19¹⁹ $p_{\text{regul}} = 13,8 \text{ mbar}$
 open V104 DO11.TIF
 $p_{\text{regul}} = 25 \text{ mbar}$
 pumping with open needle valve

$T_{101} = 1,951 \text{ K}$ $T_{111} = 2,4 \text{ K}$ (270905)
 $T_{702} = 16,2 \text{ K}$
 $P_{\text{He2}} = 20,2 \text{ mbar}$ $P_{\text{He2}} = 5,7 \text{ mbar}$

VG901 = $2,7 \times 10^{-8}$

2 pressure gauging lines connected
 red ty-rap label to large waste Tulet
 red tape label to small waste outlet (TY)

27.9.05 { set ventline + dew head + LHV QM + pumping
 line connected and leak tested $< 10^{-8} \text{ mbar l/sec}$
 fit check for LGS internal lines from inside
 to LGS I/F mounting performed

11¹⁷ $T_{111} = 1,863 \text{ K}$
 $T_{702} = 18,17 \text{ K}$
 $T_{462} = 110$ $442 = 60$ $422 = 19 \text{ K}$

leak test all except downstairs connection
 $< 10^{-8} \text{ mbar l/sec}$

$P_{\text{He2}} = 3,2 \text{ mbar}$

1445

280905

HOT evacuation test

12³⁰

ASED-SD-0055

0.42V CVSE 002 = large nozzle inlet pressure

0-80 bar 003 = small nozzle outlet

10V = 5 g/sec 004 = 0-5000 mg/sec

002 = 0.38V 003 = 0.41V 004 = 0.02V

14⁴⁵

disconnect HOT - level probe connectors

121100 J01 / J02

evacuate deer head PIR 203 -0.47 mbar

PIR 204 0.22 mbar

16³⁶

close V104 D0012, TIF

T₁₀₁ = 1.8488

vent deer head with He

16⁴²

isolate He Pump II

16⁴⁸

DLCH - Modus secure SV121

evacuate and vent He II - Production Line 2x

switch on level probes

L₁₀₁ = 75.93 %

L₁₀₂ = 75.7 %

switch off level probes

17²⁰

remove SV121

17²²

vent HOT with He

close V601 → fail

172

open V602 OK P0013, TIF

mount ext tubes H501 → tubing

at 1060 mbar flushing through cryostat

18²⁰

close V506

pressure increase to 200 mbar rel

Sniff leak Test LR < 7.5 · 10⁻⁵

off outer tubing

release pressure to ambient

Test set up for HOT evacuation Test

20³⁰

Test finished

V501 closed

open V502

SV121 in safety position

06²⁰

T₁₀₁ = 1.891 K

T₇₀₁ = 44.8 K

V104 / V105 open

29/09/05

V6901 = 5.8 · 10⁻⁸

06²⁵

open manual valve at He Pump II

fill filling Dewar J111 in Supply Dewar

block SV121

He II Pump line 2x evacuate and vent mit He

Pump evacuate / isolate

remove SV121

insert He II Transferline - 40 mm

T₁₀₁ = 1.88 K

P_{safety} = 21.2 mbar

07⁴⁰

Pump with He I pump

Open V102

D0021, TIF

173

08⁰⁵ 5,5 m³ open needle valve at Dewar
 08⁰⁸ 13,8 m³
 disconnect ~~100~~³²¹ 100 for 1 J02
 insert transfer line
 $dx = \text{~~0,5~~ } 0,4$ change of distance measurement

08²⁰ Start level probes
 $L_{101} = 75,52 \text{ g}$ $L_{102} = 75,15 \text{ g}$

08²⁷ $dx = 0,6 \text{ mm}$
 08⁴² $dx = 0,85 \text{ mm}$
 08⁴⁵ $dx = 1,05$
 08⁵⁴ $dx = 0,75 \text{ mm}$ 4,4 m³/h
 08⁵⁸ $dx = 0,50 \text{ mm}$ 4,5 m³/h
 09⁰⁴ $dx = 0,35 \text{ mm}$ 4,6 m³/h
 09³⁰ $dx = 0,30 \text{ mm}$ 5,1 m³/h
 09⁵⁸ $dx = 0,20 \text{ mm}$ 5,5 m³/h
 11¹² $dx = 0,1 \text{ mm}$ 6,5 m³/h
 11⁵⁰ try new dx dx 0 set $\rightarrow dx = 0,2$

13²² remove transfer line Flow 5,5 \rightarrow 20
 set new $dx = 0,4$

13⁴⁵ open V702 D022 TIF no status charge
 13⁵² close V704 D023 TIF

13⁵³ Start Heating V104 6,1 W
 14¹⁸ VT704 71 K T702 = 15 K

14²⁰ V104 75 K $m_{He1} = 4,3 \text{ m}^3/\text{h}$

174 Stop heating + open V104
 $T = 2,14 \text{ K}$ 24 TIF

14²² close V702 25 TIF

$m_{He1} = 3,8 \text{ m}^3/\text{h}$

14³⁰ $m = 23,9 \text{ m}^3/\text{h}$

14⁴⁰ He I Pump Booster fail
 close needle valve / restart

14⁴⁵ dx 04 \rightarrow 0,3 mm $m = 24,9 \text{ m}^3/\text{h}$

15⁰⁰ dx 04 \rightarrow 0,2 mm

15¹ only Rotary pump $\sim 6 \text{ m}^3/\text{h}$
 restart in Auto mode

15¹⁵ close needle valve at supply dewar

15²⁶ $m = 24,3 \text{ m}^3/\text{h}$ prot = 135 mbar

Booster fail - restart

15³⁰ $m = 24,0 \text{ m}^3$ prot = 125 mbar

15⁵³ He pump 1 overheat shut off
 $T_{101} = 2,12 \text{ K}$ $\sim 23 \text{ m}^3/\text{h}$

16⁰⁸ Booster failed restart
 He I pump throttle from 20 \rightarrow 25 m³/h
 Restart

17¹⁸ $T_{101} = 2,053 \text{ K}$
 $m_{He1} = 19,1 \text{ m}^3/\text{h}$

18¹⁰ open V702 26 TIF no status charge
 close V702 27 TIF

18³⁰ T₁₁₁ = 1,98 K
V_{He1} 15,8 m³/h P_{He2} = 5,4 mbar
pre cooling through transfer line
retracted
because of problems with V702 status

18⁴⁵ T₁₁₁ = 1,98 K constant
15,6 m³/h P_{He2} 4,8 mbar
d_x = 0,4 mm
L101 = 76,4 % L102 = 76,1

19⁴⁵ d_x = 0,5
77,0%

20³⁰ 77,5% 2,008 K
d_x = 0,6 mm 17,0 m³/h

21⁰⁰ 78,3 % 2,020 K
17,5 m³/h

23⁰⁰ 19 m³/h 2,048 K
81%

new Dewar ready for use!
with new transfer from OTN
23¹⁵ switched OFF He pump 1
He pump 2 adjusted to 20 mbar
inlet for overnight pumping
Stop SCAU 5_4
81% 2,048 K

pre cooling with extracted transfer line
20 min pumping on HTT
needle valve on dewar open to ~20 m³/h
for 5-8 min than inserting w/o interruption
missing 12 ex Quetschrohrabnehmer
V702 status is still missing inside CVV
L70X disconnected @ TTAP

30109105

06²² open valve at He Pump 4
SV121 blocked
He 4 Pump line 2x evacuated and vented
T₁₀₁ = 1,992 UG 901 = 1,8 · 10⁻⁸
Pump evacuate/isolate
Remove SV121 / insert He II transferline (-40 mm)
650 start Pumping He Pump I
652 3,5 m³/h

30/09/05

07⁰⁰ $\dot{m} = 6.4 \text{ m}^3/\text{h}$
 07⁰⁶ $\dot{m} = 16.1 \text{ m}^3/\text{h}$
 07¹⁰ $\dot{m} = 16.2 \text{ m}^3/\text{h}$ $T_{101} = 1.978 \text{ K}$ $T_{113} = 5.534$
 $T_{111} = 2.174$ $T_{114} = 5.521$

07¹⁴ open needle valve at ^{downer} flushing in $30 \text{ m}^3/\text{h}$
 reduce needle valve

07²⁴ miset transfer line complete
 $\Delta t = 0.4$

07¹⁸ $\dot{m} = 15.0 \text{ m}^3/\text{h}$
 Start level probes SCAU 5,4

07²⁵ $L_{101} = 79.91\%$ $L_{102} = 79.60\%$
 08⁰⁶ $L_{101} = 80.4\%$ $T_{101} = 1.98$ $T_{111} = 2.03$ $\dot{m} = 15.8 \text{ m}^3/\text{h}$

08⁵¹ $L_{101} = 80.73\%$ $T_{101} = 1.996$ $T_{111} = 2.094$ $\dot{m} = 16.1 \text{ m}^3/\text{h}$
 09⁵² $L_{101} = 81.9\%$ $T_{101} = 2.01$ $T_{111} = 2.10$ $\dot{m} = 16.7 \text{ m}^3/\text{h}$

PIR₂₀₁ connect 4mm tube to N311 inlet (Krypton) ^{tape}
 el connect with 1071R to CVSE 05
 new 4mm tube flushed with Glte

12³⁵ $T_{101} = 2.029 \text{ K}$ $L_{101} = 84.27\%$ $T_{111} = 2.12 \text{ K}$ $\dot{m} = 17.6 \text{ m}^3/\text{h}$
 14⁵⁰ $T_{101} = 2.035 \text{ K}$ $L_{101} = 85.6\%$ $T_{111} = 2.14 \text{ K}$ $\dot{m} = 17.8 \text{ m}^3/\text{h}$

$\bar{r} = R_j = 0.5 \text{ mm}$
 15²⁰ $T_{101} = 2.042 \text{ K}$ $L_{101} = 86.58\%$ $T_{111} = 2.145 \text{ K}$ $\dot{m} = 18.7 \text{ m}^3/\text{h}$

16²⁰ $\Delta x = 0.6 \text{ mm}$ $18.6 \text{ m}^3/\text{h}$
 2.048 K 87.5% $P_{He2} = 11.4 \text{ mbar}$

18⁰⁶ New Dewar
 2.065 K 89.7% $19.3 \text{ m}^3/\text{h}$
 $P_{He7} = 12.5 \text{ mbar}$

18⁴³ $19.6 \text{ m}^3/\text{h}$ 90.7% 2.070 K
 20³⁰ $20.1 \text{ m}^3/\text{h}$ 92.9% 2.080 K

20⁴⁵ PPS sensor is increasing
 $T_{111} = T_{112} = 2.26 \text{ K} \uparrow$
 since 18:40 UT

22⁴⁵ SCAU 5-4 off 95.01%
 $T_{111} = 2.082$ He 4 pump off
 He pump 2 valve all open for
 pump down

New dewar is in place ^{prepared} ~~waiting~~
 for 100% filling ratio!
 good luck!
 Michel 0162 2949680

01.10.05

6¹⁵ SCAU 5-4 on : 93.38%
 $T_{111} = 2.1835$
 $T_{101} = 2.016$

Head of transport dewar iced overnight.

06⁵⁰ SV121 opened, Pump I+II running
 recooling

7¹⁵ $T_{101} = 2.005$

7²⁵ $dx = 0.4$

07³⁰ $T_{101} = 1.998$
 $L_{101} = 92.86$
 $\dot{m} = 15.9 \text{ m}^3/\text{h}$


09⁰⁰ $T_{101} = 2.011$ $T_{111} = 2.168$
 $L_{101} = 94.17$ $T_{112} = 2.162$ slightly oscillating + humming
 $\dot{m} = 16.6$

11¹⁵ Dewar replaced : New dewar 8073

13⁵⁵ L_{101} out of range ($> 98.3\%$)

14⁰³ PPS dipped on $L_{102} = 98.15\%$

14¹⁴ needle valve closed on dewar



14²⁵ V103 opened 0.000 e.f. \downarrow New Dewar
V106 opened (not logged)

PIR 203 = ~~10.20~~ 10.14
PIR 204 = 10.92

15³⁵ V103 + V106 closed 001.tif
002.tif

17²⁰ new dewar installed but no flow
 $L_S = 530$
 $dx = 0.55$

$V_{He1} = 14.5$ 1,967 K 97.4%

18²³ V103 opened 003.tif

18²⁴ V104 closed 004.tif

18²⁷ V501 opened 005.tif $\leftarrow ? 124.5 \text{ mg}/\text{sc}$

18⁴⁰ close V102 006.tif SV121 closed

18⁴² Gasuhr 016.46 m^3/h $\dot{m} = 117.4 \text{ mg}/\text{sc}$
He pump 1 is closed $[1.1 \text{ m}^3/\text{h}]$
 $= 0$

$P_{2He} = 7.0$ $P_{He2} = 7.9$

18⁴⁷ $P_{2He} = 4.4$ $P_{He2} = 5.6$ 64.4 mg/sc

18⁴⁹ 4.0 5.2 60.8 mg/sc

18⁵² 3.2 4.5 55.5

18⁵⁵ 2.3 3.6 48.2

	P _{2high}	P _{He2}	m	20s	20x
18 ⁵²	2,1	3,4	46,9	3,97 mbar	4,77
18 ⁵⁹	1,8	3,2	45,0		
19 ⁰⁴	1,4	2,9	43,5		
19 ⁰⁷	1,0	2,6	40,0		
19 ¹⁴	0,8	2,4	37,7		
19 ¹⁵	0,8	2,3	36,8		
19 ¹⁸	0,6	2,2	36,3/37,0		
19 ²⁴	0,4	2,2	35,7		
19 ³¹	0,3	2,0	35,5		
19 ³⁶	0,2	1,9	33,5		

19³⁸ close V501 007
 33,4
 19⁴⁰ open V104 → 129 mg/sec
 mass flow disconnected

close V103 009 and

He pump 2 remains open
 SV 121 is safe

T102 = 1,8718 K 11²⁰ 021005
~~T102 = 1,8718 K~~
 Baye
 Langf

P_{2high} = 11,8 mbar P_{He2} = 12,6

main valve of He pump 2 closed ~ 20°
 by pass full open

P_{2high} 13,2 mbar P_{He2} = 10,5 mbar

L101 = 96,17% L102 = 96,00 %

11 40
 He P 2 valve closed

P_{2high} = 16,7 P_{He2} = 4,2 mbar

12⁵⁵ T = 1,867 K

P502 = 53 mbar

13⁴⁰ Cryo SCOE Applie. stopped and
 restarted ⇒ CUSE_002 & CUSE_003
 new calibr. curves activated

031005

T111 = 1,826 K

Leuft

T422 = 22 442 = 65 462 = 110 K

P_{zylinder} = 11,3 P_{He2} = 2,7 mbar

Q_{G 901} = 2,4 × 10⁻⁸ mbar

L101 = 95,19 L102 = 95,05

15⁰⁰ He 2 connectors plugged

T701 = 16,5 K T702 = 16,4 K

15⁴⁰ close V104 10. TIF

15⁵⁰ Heats V105 start

16⁰⁵ Heats V105 stopped ; Temp = 75 K

16¹⁵ He p 2 isolated

SU121 open

open needle valve from Dewar S.
for venting the He S/S
including Supercold

P_{zylinder} = > 1000 mbar needle val

open for upstarts V506
+ P506 → *wait*

and 4mm line to PIR 201

16²⁸ needle valve closed

plug SU121 blocked

V502 closed

V506 open

He 2 pump on

SU 521 opens

V502 open

evacuate and flushing of

V506 with Gh. to < 1 ppm

pressure hold test @ 0,8 mbar OK

with scroll pump

V506 close and now Man. Valve
close

seal test in sniff mode

on PIR 201 < 1 × 10⁻⁴ mbar l/sec

18¹⁵ start evacuate with He P 2


18³⁷ P_{zyl} 7,4 P_{HeP2} = 1,6 P701 = 0,04

V104 open TIF = 0,11

P_{zyl} = 3,5 P_{HeP2} = 0,17

18⁴² " 4,7 1,0

1852 P_{215h} = 6,6 P_{He2} = 1,4



1g15

P_{205h} = 8,0 P_{He2} = 1,6

041005 845 V104 partly blocked?

T₁₀₁ = 1,838 K

T₇₀₁ = 28,23 K

P_{205h} = 9,7 P_{He2} = 2,3

T₄₂₂ = 44 K 442 = 93 K 462 = 145 K

L₁₀₁ 94,46 %

L₁₀₂ 94,33 %

Air lock SV121 blocked

evacuate + flushing 2x

905 close V104 (D012.64)
close He P by pass valve
close V502

evacuate air lock
retract SV121
flush with GHe from Dewar
→ He S/S

915

925 SV121 closed at 1025 mbar

930 open V506 P506 = 995 mbar

940 open V501 (D013.64 + D014.64)

945 He venting into Accumulator

1103 Close V501 (D015.64)

He Pump 2 connected to
mass flow 500 ng/sec + Gasflow

wi 0 = 1,5 ng/sec 17,12 m³
w/o pump

with pump connected and valves
closed

18,0 ng/sec

1145 Open V501 (D016.64)

HOT irradiation

952

69,1 mg/sec

11:57 P506

- +1 min → 41 mbar
- 36 mbar
- 30 mbar
- 25,4 mbar
- 22,2 mbar
- 19,4 mbar
- 17,1 mbar
- 15,3 mbar
- 13,6 mbar
- 12,2 mbar
- 11,0 mbar
- 10,0 mbar
- 9,3 mbar

closed pump with valve

10,9 mbar

1220 close V501 (D017-67)

1223 close large valve open by per on He P 2

open V502

1225 open V104 (D018-67)

188

P2sigler = 7,8

PHeP2 = 1,7 mbar

1310

P2sigler = 9,4

PHe2P = 2,1 mbar

T101 = 1,861K

T701 = 49,87K

1312

close V104

D019 TIF

VT104 = 13,15K

1314

switch on heater V104 ~ 6,17 W

P2sigler = 0,2 mbar

PHe2P = 0,0 mbar

1344

V104 off

p = 5,97 W

VT104 = 78,8K

P2sigler = 1,4

PHe2P = 0,0 mbar

1347

open V104

D020 TIF

1350

P2sigler = 6,3 mbar

PHe2P = 1,3 mbar

1356

P2sigler = 7,7 mbar

PHe2P = 7,7 mbar

1620

T101 = 1,874

P2sigler = 9,7

PHe2P = 2,3 mbar

1800

T101 = 1,874

P2sigler = 10,0 mbar

PHe2P = 2,5 mbar

054005/ T101=1,868 K T701=47,4
 Bayer P2lybr=14,0 PHeP2=2,6
 Lauf Discouered HOT Samer f 01+02
 745 Start SCAU 5-4
 L101 = 93,7% L102 = 93,6
 SV121 blocked
 vacuum + flushing
 valve on He P 2 full open

808 He 1 pump on
 transferline inserted x ~ 40 mm
 P2lybr 2,7 PHeP2 = 4,0 ubo

812 $\dot{V}_{He1} = 2,0 \text{ m}^3/\text{h}$
 open U102 21. TIF

827 4,0 m^3/h HeP1
 840 8,4 m^3/h

Level Probe connectors on SCOPE
 will be disconnected and modified
 one after the other

847 9,6 m^3/h
 100

g⁰⁰ Transfer line precooled insert
 $\boxed{dx = 0,4 \text{ mm}}$

T101 = 1,855
 L102 = 93,67%
 11,0 m^3/h

P2lybr 0,2 PHe2P = 1,5 ubo

g²⁰ 93,38% 1,868 K
 11,3 m^3/h

g³⁵ 11,6 m^3/h

g⁴⁸ 1,875 K 93,6%

g⁵⁵ $\boxed{dx = 0,5 \text{ mm}}$

10²⁰ 1,893 K 93,8%
 12,4 m^3/h

10²⁵ $\boxed{dx = 0,6 \text{ mm}}$

10³² bad to $\boxed{dx = 0,5 \text{ mm}}$
 and open valve section in
 transfer line

051005 | 11⁰⁸ 94,7% 1,923 K

13,7 m³/h

11⁴⁷ 1,950 K Δ101 = 95,7%
14,7 m³/h

12⁰³ 1,96 K 96,2%
15,1 m³/h

13⁰⁰ new Dewa
1,985 K Δ101 = 97,38%
16,3 m³/h

13³⁰ T101 1,996 K
98,2% T₁₁₁ T₁₁₂ decreases
Level probes → no values 999

14⁰² m_{He2} = 17,3 m³/h 5,2 mbar Inlet pressure
P_{He2P} 2,5
T₁₀₁ = 2,004 T₁₁₁ = 2,026 T₁₁₂ = 2,028

disconnect J18 at SCOF

Measure R 25 I- 6,884 Ω
P502 R 27 u- 5,63 kΩ
R 28 u-

14³⁰ 17,4 m³/h

14⁴² m = 17,5 m³/h P_{He2} 5,5 mbar P_{He2P} = 2,7
supply -26 mm/15 min ~ 18 L (4.16 m)
↳ 3 L of He
↳ ~ 1% h

15⁰⁰ 2,045 K 2,7 mbar P_{He2P} 3,92 m
17,2 m³/h 4,2 mbar P_{He2P}
18,4 m³ ↑
close needle valve on transfer line

16³² SV121 close + safe
V102 closed He 1 P off
P_{He2P} = 8,7 P_{He2P} = 10,0

ext outline to He2P rounded + valve op.
V506 open
He2P to mass flow meter

88355

12,3 mbar at P506
close valve He2P for 0 shut in
↳ P_{He2P} 28,8 mbar P506 ~ 29,0 mbar

1,8-1,5 mg/sec = 0 500 mg/sec
0,08 mg/sec = 0 50 mg/sec
open valve He2P
V501 open V502 closed
000.TIF 193

15⁴⁷

Profile 8.3 PHe2P = 3,4

switch back #502 / 503

15⁵⁰ ~ 28 mbars P506
open V103 001.TIF

16⁵² close V104 002.TIF

17²⁶ $\dot{m} = 8,8 \text{ mg/sec}$
 $\dot{m} = 8,7 \text{ mg/sec}$ Pressure = 1 kmb

17⁴⁵ TV2013 opened 003.TIF
PPS starts operating

17⁵⁶ close TV2013 004.TIF

17⁰⁶ open V502 SCAU S=4

18⁰⁰ SV opened, HeA tank vented

18⁰⁵ p = 26,4 mbars on system

18⁰⁶ pump on Helium I pump

18⁰⁷ $\dot{m} = 1,6 \text{ m}^3/\text{h}$

18⁴¹ $1,6 \text{ m}^3/\text{h}$

18¹⁵ V104 opened (D005.tif)

18²⁵ $13,6 \text{ m}^3/\text{h}$

18⁰⁰ $15,9 \text{ m}^3/\text{h}$ 1,970 K

19³⁰ Dip in T111 \rightarrow He 1P isolate

19³⁰

19³⁰

19⁵⁰

20⁰⁰

20⁰¹

20⁰⁸

20⁰⁸

20²²

20²⁵

20³⁰

20³⁷

20⁴⁹

20⁵⁵

21⁰⁰

close V104 (D006.tif)

change Flowmeter 500 \rightarrow 50 mg/sec

V104 opened (D007.tif)

again pump with He P1 -
 $12 \text{ m}^3/\text{h}$

V104 closed (D008.tif)

$L_{102} = 98,137\%$

SU121 in safety position

open V106 (D009.tif)

V103 closed (D010.tif)

~~close~~ open V503 (D011.tif)

close V501 (D012.tif)

open V104 (D013.tif) \rightarrow open V502/close

close V106 (D014.tif) heats H503 off

close V503 (D015.tif)

profile 14,5 mb PHe2P = 4
by valve on He2P.

06/10/05

08²⁸

$P_{\text{push}} = 14,8$

$P_{\text{He2P}} = 3,9$

$T_{101} = 1,9280$

$T_{111} = 2,083$

$T_{112} = 2,077$

Start level probes

$T_{701} = 495 \text{ K}$

$L_{101} = 97,59\%$

$L_{102} = 97,51\%$

195

051005 | 11⁰⁸ 94,7% 1,923 K
13,7 m³/h

11⁴⁷ 1,950 K $\Delta 10.1 = 95,7\%$
14,7 m³/h

12⁰³ 1,96 K 96,2%
15,1 m³/h

13⁰⁰ new Dewar
1,985 K $\Delta 10.1 = 97,38\%$
16,3 m³/h

13³⁰ T101 1,996 K
98,2% T₁₁₁ T₁₁₂ decreases
Level probes → no values 999

14⁰² $v_{in He I} = 17,3 \text{ m}^3/\text{h}$ 5,2 mbar Inlet pressure
P_{He2P} 2,5
T₁₀₁ = 2,004 T₁₁₁ = 2,026 T₁₁₂ = 2,028

disconnect J18 at SCOF

measure R 25 I+ 6,884 Ω
P502 26 I-

R 27 u+ 5,63 $\text{k}\Omega$
28 u-

14³⁰ 17,4 m³/h
192

14⁴⁰ $v_{in} = 17,5 \text{ m}^3/\text{h}$ P_{He I} 5,5 mbar P_{He2P} = 2,7

supply -26 mm/15 min ~ 18 l (4.16 ~)
↳ 3 l of He
↳ ~ 1% h

15⁰⁰ 2,045 K 2,7 mbar P_{He2P} 392 m
17,7 m³/h 4,2 mbar P_{He2P}
18,4 m³ ↑
close needle valve on transfer line

16³³ SV121 close + safe
V102 closed He 1 P off

P_{He2P} = 8,7 P_{He2P} = 10,0

ext outline to He2P rounded valve

V506 open

He2P to max flow meter

12,3 mbar at P506

~~close valve He2P for O shut in~~
↳ P_{He2P} 28,8 mbar P506 ~ 29,0 mbar

1,8 $\mu\text{Sv}/\text{sec} = 0$ 500 $\mu\text{g}/\text{sec}$

0,08 $\mu\text{g}/\text{sec} = 0$ 50 $\mu\text{g}/\text{sec}$ new disk

open valve He2P

V501 open next closed

15⁴⁴

000.TIF
193

Profile 8.3 $P_{He2P} = 3,4$
 switch leads #502 / 503
 ~ 28 mbars P_{506}
 1650 open V103 001.TIF
 1652 close V104 002.TIF
 1726 $\dot{m} = 8,8 \text{ mg/sec}$
 $\dot{m} = 8,7 \text{ mg/sec}$ $P_{He2P} = 1 \text{ mbars}$
 1745 TV2013 opened 003.TIF
 PPS starts operating
 1756 close TV2013 004.TIF
 1706 open V502 SCAU 5-4
 1800 SV opened, HeA tank vented
 1805 $p = 26,4 \text{ mbars}$ in system
 1806 pump on Helium I pump
 1807 $\dot{m} = 1,6 \text{ m}^3/\text{h}$
 1841 $1,6 \text{ m}^3/\text{h}$
 1815 V104 opened (D005.tif)
 1825 $13,6 \text{ m}^3/\text{h}$
 1830 $15,9 \text{ m}^3/\text{h}$ $1,970 \text{ K}$
 1919³⁰ Dip in T111 \rightarrow He1P isolate

1930 close V104 (D006.tif)
 1935 change Flowmeter 500 \rightarrow 50 mg/sec
 1950 V104 opened (D007.tif)
 again pumping with He P1 -
 $12 \text{ m}^3/\text{h}$
 2000 V104 closed (D008.tif)
 $L_{102} = 98,137\%$
 2008 SU121 in safety position
 2018 open V106 (D009.tif)
 2022 V103 closed (D010.tif)
 2025 ~~close~~ V503 (D011.tif)
 2030 close V501 (D012.tif) \rightarrow open V502/close
 2037 open V104 (D013.tif)
 2044 close V106 (D014.tif) heats #503 off
 2056 close V503 (D015.tif)
 2100 profile 14,5 mbars $P_{He2P} = 4$
 by valve on He2P.

06/10/05

0828 $P_{He2P} = 14,8$ $P_{He2P} = 3,9$
 $T_{101} = 1,9290$ $T_{111} = 2,083$ $T_{112} = 2,077$
 Start level probes $T_{701} = 4,45 \text{ K}$
 $L_{101} = 97,59\%$ $L_{102} = 97,51\%$

06/10/05

09¹⁰ open manual valve at the pump II
P₅₀₆ 19,7 mbar → 5,2 mbar

Valve status

Kunz / closed: 102 103 106 701 702 501 503 601
Hubs / open: 104 105 504 505

9³⁰ P₅₀₆: 18 mbar
V506 opened

P₅₀₆: 9 mbar

9³¹ open V501 (D016.tif)

$\dot{m} = 77.1 \text{ mg/s}$

close V502

$\dot{m} = 7.1 \text{ mg/s}$ (offset: 1.4)
P₅₀₆ = 24.1 mbar

⇒ [ⓐ] venting through V501 and all nozzles

9³⁷ change flowrate to small range (50 mg/s) effect: 0.11 mg/s
 $\dot{m} = 5.34 \text{ mg/s}$

9³⁹ SCOE: CVSE_002 : 20.84
CVSE_003 : 2.68
CVSE_004 : 1.07 (V01E)
CVSE_005 : 21.38

P₅₀₂ : 18 mbar

9⁴² P₅₀₆ : 24.0 ; $\dot{m} = 5.35 \text{ mg/s}$

9⁴⁵ [ⓑ] Next config: Venting through V501 and only ^{small} ~~nozzles~~ nozzles

9⁴⁷ close V504 (D007.tif)
close V505 (D018.tif)

P₅₀₆: 24.8 mbar

196 $\dot{m} = 1.69 \text{ mg/s}$

9⁵² CVSE_002 : 0.64
-003 : 2.26
-004 : 0.32
-005 : 23.9
P₅₀₂ : 21 mbar

9⁵⁵ $\dot{m} = 1.63 \text{ mg/s}$
P₅₀₆ = 24.8 mbar

9⁵⁶ [ⓐ] Next config: Venting through V501 + V503 and only ^{small} ~~nozzles~~ nozzles

9⁵⁷ open V503 (D019.tif)
 $\dot{m} = 1.72 \text{ mg/s}$
P₅₀₆ = 24.8 mbar

Note: CVSE_005: due to parallel P₅₀₃ due V501 and V503 Druckanstieg bei CVSE 005 um: 20.3 mbar

10⁰⁰ CVSE_002 : 0.57
CVSE_003 : 2.25
CVSE_004 : 0.34
CVSE_005 : 24.25
P₅₀₂ : 21.2 mbar

10⁰⁵ $\dot{m} = 1.68 \text{ mg/s}$
P₅₀₆ = 24.8 mbar

10⁰⁶ [ⓑ] Next config: Venting through V501 + V503 and all nozzles.

open V504 (D020.tif)
open V505 (D021.tif)
 $\dot{m} = 5.70 \text{ mg/s}$
P₅₀₆ = 23.85 mbar

V6901 : 4×10^{-897}

10¹⁰ CVSE-002 : 21.78
 -003 : 2.67
 -004 : 1.148
 -005 : 22.30
 P502 : 19.2 mbar

10¹⁵ $\dot{m} = 5.72 \text{ mg/s}$
 P506 = 24.7 mbar

10²⁰ (5) Next config: Venting through V503 and all nozzles.
 10²⁰ close V501 (DO22.4f)

$\dot{m} = 5.35 \text{ mg/s}$
 P506 = 24.1 mbar

10²¹ CVSE-002 : 20.7
 -003 : 2.63
 -004 : 1.08
 -005 : 21.2
 P502 : 18.3 mbar

10²⁴ $\dot{m} = 5.34$
 P506 = 23.95 ; flowmeters changed to ~500 mg/s

10²⁵ open V502 + ~~open~~ close V503 (DO23.4f) ~~10²⁵~~
 P506 = 7.7 mbar
 close V506

Final Configuration:

open: V104, V105, V504, V505
 closed: V102, V103, V106, V701, V702, V501, V503
 TVAM3, V506

13¹⁰ 1,918 K

18⁰⁰ 1,90 K

prerun ≥ 5.7 PHe2P = 6.9
 close main valve on top of He2P
 600 mm in supply down

setup with LSS Feedthroughs + ext
 tubing

Safety line leak test LR < $7 \cdot 10^{-6}$ mb l/s
 venting with He

evacuation of pumping line to < 10 mbar
 isobutic pump

pressure decreases

19²¹ CVSE 02 4.4 mb
 03 4.8 mb
 05 7.6 mb

07110105

08¹⁸ T₁₀₁ = 1,880 K

T₁₁₁ = 2,034 P₂₁₅ = 12.8 mb

08²⁵ open manual valve at He Pump II

13¹⁰ close " " " "
 1,865 K

L101/2 96.05% 95.93%

→ P204 199

160905 Transport procedure for
clean room to LSS

HTT closed

HOT Top up (1. attempt with He II
transfer line
else: He I line)

HOT heating ~ 2W continuously whenever
possible

preps
Wait line: DN25 flex line connected to
H801 outlet + frog + Gasuhr!
Fastening to TTAP
Anaconda dismounting

Safety unit with "long tube" but not
connected during crane activity

in LSS to SQOE + cable + 2W to HOT
2. Helium pump 2 connect with
Anaconda (at main door)

reset ventline + leak test

1041005

LSS Flansch einbauen und PPS Test
+ Leaktest

PS06 Wallace & Tieman in Keller an kleine Düse
PIR 003

after He II Top Up (100%?)

for before HOT filling
vent the system with pre cooled gas with He II line

remove He II line

insert He I line & pre-cool in airlock

open V702 + insert it to end position - turn

fill HOT to top

> 96% ⁽¹⁹⁾ 21.85

watch HTT temp. decide if ready for test

close V502 + remove Anaconda, place blind plug

remove air lock

remove retaining plate under foil with

Get flushy from bottle ~~replace~~

replace seal with Helicoflex



insert retaining plate incl. SV121

and mount Air lock adapter

perform sniff test

V506 Blind flange + remove V506 handrail
 Helicoflex → Rota Pressure plate
 H501 + 20W for Lateral autonomy
 VG 909 Mayquet
 inserts Safety line with "block" with AHe
 from basement

Nozzle lines:



07.10.05

New Dist for LHV switch

Lead test: Nozzle loss: $BR = 8 \cdot 10^{-6}$

- ① Spraying of GHe around nozzles + nozzle block \Rightarrow no increase of LR.
- ② 3 CSS pressure loss through: no increase of LR.

Flow rate Test:

① Configuration: Venting through all nozzles
 opened: $V104^v$, $V506$, $V501$, $V504^v$, $V505^v$
 closed: $TUQ13^v$, $V102^v$, $V103^v$, $V106^v$, $V502$

15⁰⁵ V506 opened $P_{506} = 14.4 \text{ mbar}$
 V501 opened (D000.H)

15⁰⁸ $\dot{m} = 9 \text{ mg/s}$
 $P_{506} = 18.85 \text{ mbar}$

CVSE - 002 = 14.045
 003 = 4.764
 004 = 1.579

204 $P_{502} = 12.17 \text{ mbar}$
 005 = 15.407

15¹⁵ $\dot{m} = 7.21 \text{ mg/s}$
 $P_{506} = 18.8 \text{ mbar}$

15¹⁷ ② Configuration: Venting through small nozzles only

close V504 (D001.H)
~~close V505~~

15²⁰ $\dot{m} = 1.38 \text{ mg/s}$
 $P_{506} = 20.20 \text{ mbar}$
 CVSE - 002 = 2.44
 003 = 2.94
 004 = 0.264
 005 = 19.648
 $P_{502} = 16.00$

15²⁴ $\dot{m} = 1.35 \text{ mg/s}$
 $P_{506} = 20.21 \text{ mbar}$

15²⁷ open V504 (D002.H)
 close V501 (D003.H)

Final configuration:
 opened: V104, V506, ~~V504~~, V504, V505
 closed: TUQ13, V102, V103, V106, V501

15⁴² SV blocked, 2x flushed + isolated
pre-cooling

16⁰⁰ He I pump: ~~2.2 Nm³/h~~ 2.2 Nm³/h

16⁰⁵ 2.5 Nm³/h

16¹⁰ open valve of He II pump

16¹⁵ 3.0 Nm³/h

3.5 Nm³/h ↑ 17.5 Nm³/h

16²⁰ V506 closed

16²³ V102 opened (D004.tif)

16³⁰ $dx = 0.5$; 10.6 Nm³/h

16³¹ start SCAD 5-4

16³⁵ L₁₀₁ = 95.86%

L₁₀₂ = 95.74%

16⁴⁸ $dx = 0.6 \text{ mm}$

17⁰⁰ 12.2 m³/h 96.2% 101

1.885 k

18²² needle valve closed

<101 > 98%

102 98.1% T111 ↓

18²⁶ He P 1 isolate

open V501 (D005.tif)

18²⁸ close V102 (D006.tif)

18³⁰ V502 closed

P₅₀₆ = 24.5 mbar

18³¹ V103 opened (D007.tif)

V104 closed (D008.tif)

18³² Baravent He P 3.8 mbar inlet

18³³ V504 closed (D009.tif)

18⁵⁰ open V104 (D010.tif)

close V501 (no recording! D011.tif)

18⁵¹ open V504 (D012.tif)

18⁵⁵ close V103 (D013.tif)

PPS TLT terminated

18⁵⁸ open V702 (14.HH) → 13.9 m³/h

19⁰⁰ open needle valve slightly
→ 12.4 m³/h ~ T704 = 35K

19⁰³ 11.7 m³/h

19⁰⁷ 11.3 m³/h ~ 20K

19¹⁸ T702 3,5 K 15. TIF
 open valve 102
 close valve 707 DO 16. TIF
 close transfer Dersan $L_s = 659$ mm

19³⁵ 15,0 m³/h
 19⁵⁵ 15,4 m³/h
 20¹⁰ 15,7 m³/h $L_s = 579$ mm
 20¹⁷ close needle valve on Suppl
 $T = 1,967$ K $L_s = 562$ mm
 $L_{\text{expected}} \sim 99,5\%$

21⁰⁰ 13,8 m³/h
 21²⁰ 1,915 K
 close V102 → device full?

21⁴⁰ Stop He I 1,813 K
 close SV121 + safe
 Wasser zu

08/10/05

06²⁰ $T_{101} = 1,869$ K $P_{\text{rough}} = 6,7$ mbar
 $T_{111} = 1,983$ K $VG 101 = 2,3 \cdot 10^{-8}$ mb
 $T_{701} = 27,4$ K
 Block SV121

evacuate and vent He II Pump line 2x
 remove SV121

6⁵⁵ Start pumping
 7¹⁴ 4,1 m³/h $T_{101} = 1,863$
 07³⁰ 9,4 m³/h $T_{101} = 1,854$
 07⁵⁰ 9,3 m³/h $T_{101} = 1,841$
 08²⁰ 8,7 m³/h $T_{101} = 1,824$ K Start level probes

$L_{101} = 97,08\%$
 $L_{102} = 96,99\%$

08²⁵ isolate He I Pump
 Block SV121

08³⁷ $T_{101} = 1,819$ K
 08⁵⁷ $T_{101} = 1,818$ K close rough valve at the pumps II

09³⁰ close bypass valve on He2P \downarrow Wasser
 09⁴³ close V104 000. TIF

evacuate He II pump line
 remove SV 121 → vent He SS to ambient
 block SV121
 remove He II Filming line from airlock

11⁰⁰ He S/S started with
 new Dewar
 vent line connected to He 2P bypass
 11⁰³ open V702 D001.TIF

pre cooling in air lock

11¹² Dewar ^{595 mm} connected flow enabled

P=110 mbar Gas rate 0,2

11²⁹ T702 T703 2,2

P=167 8,3 4,2 2,6

11³³ open V701 D002.TIF
 close V105 D003.TIF

LT
 176 395
 156

11⁴⁵ 156 340 4,2 18,2 65%

12⁰⁰ close needle valve
 close V702 D004

100%

connect Flow meter 0... 500 mg/sec
 to CVSE 04 + Frog
 close valve bypass
 open V501 005.TIF
 ↳ Basement

12⁰⁵ m 36,6

H501 check

~ 12¹² open bypass "frog"
 12²⁰ close ~~by~~ bypass

12²⁵ Heater 502 + 503 on

15⁰⁶ H701 1,0 W

Helioflex under Ret pressure plate
 mounted with GHe flow from inside

Leak test by sniffer background
 9×10^{-5} mbar l/sec

spr 50 mbar no change in signal

16²⁰ V502 closed and Aaroude
 dismounted + Blindflange with
 Helioflex

17⁵⁰ H501 enabled with 50W

Cl Program files \ Gyg - Pfm \ userscr \ Enable H501.
 (H501 Control) ↳ internal ↳ script Autocontrol .5 ETI

Sw H Leaktest

of ~~Safety~~ Filling Port Adapter

Background $8 \cdot 10^{-5}$ at 111 mbar

no leak detectable LR $< 7 \cdot 10^{-6}$

of V502 Blind cap

Background $8 \cdot 10^{-5} \Rightarrow$ LR $< 7 \cdot 10^{-6}$

Safety line pressure 111 mbar \rightarrow

09/10/05

10⁵⁸ MTD Drawer off

Level probes disconnect 701/702

11⁰⁴ Switch off H 502 6.4W \rightarrow 0W

Switch off H 505 6.1W \rightarrow 0W

Remove fuses from Heater control drawers
except H201 and H501

12⁰⁰ 46.30 mg/sec

12¹⁰ H501 script stop

12²⁵ close command to V702
was closed 0006-TIF 0

13¹⁰

H701 off

13¹⁵

valve drawer of

13⁴⁷

H701 on 0.9W

13⁴⁹

H501 on

13⁵⁰

valve drawer on

13⁵²

open V702

007.TIF

13⁵⁴

close V701

008.TIF

16²⁵

$\dot{m} = 46.6$ mg/sec

18¹⁰

1.877 K

< 0.7 mK/h

18⁴⁷

H701 Heater set to

0.45 W Reading is 0.491

H701 set to 0.43

reading is 0.42

H701 set to 0.44

reading is 0.438 W

10.10.05

7⁵⁵ Kumz Number
T₁₀₁ = 1.888
T₁₀₂ = 1.887
T₁₁₃ = 7.26
T₁₁₁ = 2.07
T₇₀₂ = 4.28

8⁰³ Start SCA054 : LC 701 = 40.99
8⁰⁶ Stop SCA054
8²⁵ ~~close~~ open V701 009.TIF
close V702 010.TIF
8³⁰ H701 set to 0.9W → 0.895 W
9⁴⁵ switch on level probes

L101=36.94 L102=36.84 L701=38.4 L702=39.1

10⁰⁵ Installation of P506 (manual)
parallel to PIR 203

V702 Status seems to be working

8⁴¹ UTC : T501 seems NOT to work anymore
(dropped from ~295°K to ~250°K)

HTT heat load test with He S/S piping evacuated & HOT closed

12⁵⁴ Tray by pass
H701 off
13⁰⁵ close V701 011.TIF
start evacuating the pipes
13²⁰ 20 mbar T₁₁₁ ↓ 10 mK
T₁₀₇ weak change
13³⁰ 17.8 mbar
T₁₀₁ flat
14⁴⁹ open V701 (012.TIF)
Heater H701 → 0.45 W
15⁰³ Dismant He-line in cellar.
15²⁶ start tilting test
2.6° clear signal on PPS
19° signal on PPS
18³⁶ 23°
15⁵⁴ 2° PPS change
15⁵⁴ 0°
18⁰⁷ Pumpdown of CSS started
and stopped at 720 mbar

mass flow meter on 5kg/sec
HOT depletion

H501 set to 300W
H701 set to 10W
18²⁰ L701 = 29.2 L702 = 29.6

Frog bypassed

19²⁸ PPS is free of sflte
260 my/sec 1050 mbars
313 my/sec 1022
323 1030 mbars
381 1031 mbars
404 1031
405 1031
410 1031

H501 to 500 W

425 1031
1940 switched off level Probe
1945 HOT empty
218

20²⁰ switch off H701 @ 8K

20²¹ Frog enabled
mass flow to 500 my/sec

wech Kriterium

Extrapolation of T111 sensor
for 11.10.05 8:00 LT
6:00 UT

> 1,920 K → Alarm to
Langfermann
Jahn

21:42 V105 opened d013.tif
V701 closed d014.tif

Sensor PT1000-T903 (CW - 2 side bottom)
failed since 10.10.2005 08:35 UTC

11.10.05

8²⁰ Stop H501 Script

8⁴⁰ T701 = 51K

V501 closed ~~no trigger~~

8⁵⁴ V501 open ~~no trigger~~

8⁵⁷ V501 closed D015.tif + D016.tif
(cutback)

V501 open D017.tif

10²⁰ V501 closed D018.tif + D019.tif
217

11.08.05 / 15:30

T422 = 66,5 K - T442 = 108 K - T462 = 172

T111 = 1,937 K - T701 = 48,0 K

15:50 Basement:

Gasuhr 000 m³

LFM MK1 0,0,80 g/min
with rungs pumps

pressure on safety line

15:55 70 mbar

15:55 open V501 (D020-67)

16:03 V103 opened D021.HJ
16:00 P_{safety line} = 100 mbar

16:55 Safety line pressure increased from 28 mbar to 100 mbar
Altkanister

17:25 45 → 100 mbar

18:06 44 → 101 mbar

Oscillations on PPS T111 / T112 0,8 Hz 6ut

18:30 close V105 to check oscillations

22 til

18:31 Safety line pressure increased from 78 mbar to 101 mbar
218

18:37 open V106 23. TIF

18:40 close V103 000. TIF

open V702 001. TIF

18:52 72 mbar → 101 mbar Safety line pressure
19:03 open V105 002. TIF

19:10 close V702 003. TIF

19:14

19:50 58 mbar → 101 mbar Safety line pressure

20:25 22 mbar → 100 mbar "

20:58 18 mbar → 101 mbar "

21:30 ? 63 mbar → 101 mbar "

22:15 - 130 mbar → 101 mbar "

T501 back again ??? ~ 17:45

23:25 P_{safety line} ~ 600 mbar abs

start pump → evacuate line to 21,7 mbar

close valve to pump

06:05 T₁₀₁ = 1,958 K T₇₀₄ = 48,2 K 12/10/05

T₁₁₁ = 1,909 K

Gas meter 2,74 m³ P₅₀₆ = 13,8 mb P_{safety} = 20,8 mb

Flow = 9,6 mg/sec

12:00 P_{safety} = 21 mbar 4,04 m³

10,3 mg/sec 1,966 K

HACS Temp Regelung?

16³⁰ P506: 14,0 mbar
P622: 21,1 mbar (Safety line)
Gasuhr: 5,145 m³
mass flow: 10,8 mg/s

22²⁰ P506: 14,1 mbar
P622: 21,3 mbar (Safety line)
Gasuhr: 6,56 m³
Mass flow: 11,2 mg/s

131005 / 7¹⁵ Shift hand over
"Freispaß"

shield 1+2 over maximum
IR Rig heater increased in evening shift
Alarm settings were not loaded up to

5¹⁰ now running Alarm
tilling & HACS signal
SIH is OK resistance is decreasing
new calibration CVSE 1/4/6
(siehe Dokumente) & new start up
of SCOE

Bensit + computer shut down
Demodler

2: B: QBT plate P41000 have a kick
because of calibration

10⁴⁰ SCOE Recording file restarted (TBTV_TP2_LOOP)
T228 (HI HI LO) ist obviously wrong?
14/10/05

01³⁰ Tetrtec - Flow meter
analog out Parameter changed
R P0903 $3,33 \cdot 10^{-6} \Rightarrow 1,666 \cdot 10^{-5}$ ug/sec

CVSE_01/04/06 implemented - will be
activated at next restart

Calibrated Ranges

Mk0	3,8	...	15 mg/sec	CVSE06 0,4-2V
Mk1	16	...	55 mg/sec	0-16,6 mg/sec
CVSE01	0,4-2,0V			
	\leq		0-58,3 mg/sec	

14 10 05
IR/TTAP Heater control $293 \pm 0,5$ K
↳ because heater power in larvae (70°C)
+ redundant on TTAP
-H 9812 Alarm 350 → 355 K
SIH OK

MT203 SPIRE LO not present!

15005 keine PA
Geräte bringt Langenstein → Schiphof

heute are stable
Test harness cool down a bit
check of LO L1 L3 plausibility
0°C = 273 K (not 273,15 K)

g⁵⁰ V = 24.01 m³
P_{saf₁} = 21,5 mb
P₅₀₆ = 14,88 mb

161005 Spikes

Alises OK HACs auch

T231 defekt

233
235
236

08:00 close V504 (000 + 001. Af)

08:29 open V104 (002. Af)

222 close V106 (003. Af)

4.6 mg/sec

08:40 open V504 (004. Af) PPS stopped
09:46 open V503 (005. Af)
09:49 tilting back to 0°C
09:55 tilting terminated
10:00 0-500 g/sec mass flow
open nozzle by pass valve (Spave 1)
He P2 flow 4.2 → 6.2 mbars inlet pressure ^{006. TIC}

171005

T231 ist da

night shift no changes

IR Rig support auf 203 K

SUM shield auf 120 K limit

g³⁰ P506 = 17,53 mb
65,0 mg/sec
Safety 26,68 mbars 3,336 g/m
56,98 m³

He P2/1 in 1,9 mbars
/2 in 5,3 mbars

IR rig sensor & waiver
 shroud Temp + average
 new TB prediction & for start of phase
 new C100 calibration with brass
 reset ventline Temp + qualification
 rapid cool down duration
 menu USB stick delete content
 CVV Temp decrease slower than predicted
 mass?
 cover shield is "warm"?
 T228 T231

14¹⁵ close both inlet valves of He2P-M1

17⁰⁰ mass flow to 5000 mg/sec & back

18/10/05 203K ± 0.5K @ IR support
 7⁰⁰ no alarm on IR Rig support

No Network

open valve on He2P-SN1

end of phase 1,70 K
 close V104
 wait for shields to limit
 then open V103 close by pairs
 tilt PPS+ 1° then close V504

15²⁵ Value V102 opened (DO07) DO08.tif

15³⁷ Value V104 closed DO09.tif

18²⁴ Value V104 opened DO10.tif

18³⁵ Value V102 closed DO11.tif

19 10 05

LSS Valves OK
V702 V102

20 10 05

el. grounding of IR Rig + TTAS

use permit

V702 is open V102 open V104 open

Marble 11⁰⁰ Finger 13⁰⁰

cert 18⁰⁰


Lite suspecter sensor

CP temp
SUM Thermal shield 124 K

L1+L2+L3 drops at 2⁰⁰ UTC
↳ oscillation FiPo


07: 17??

Nachtrag TP 2



Hick UP → NCR 1607

201005



on ETS side there was a LN2 pump P2 running for 10 min.

↳ it could be seen on L2, L3, OBS but not on mass flow and PS02 it must be something out of the HTI/HOT piping system

- 14¹⁴ Restart of LN₂ pump P2 → no signal
- 16¹⁴ close V702 0016.tif
- 16¹⁵ close V102 0017.tif
- 16¹² close V104 no trigger 0018.tif?

201005) 136,72 m³
 ATT closed P506 = 1,48 mbar
 mass flow to 50 m³/hr

shut down Heater drawers in SCOPE
 Valve drawers

20¹⁵ P safety lde = 0,1 mbar

20⁴⁰ 0,85 mbar P506
 0,1 mbar p safety

~~22~~ 22¹⁰ V104 opened DOOR 19. fef

24²⁰ V104 closed

24⁵⁰ TVQ193 closed

28⁵⁵ V504 closed

21.10.05

22:20 V504 opened

22:40 V104 opened

22:50 V104 closed

23:10 V103 ~~opened~~ closed

V106 closed

23:20 Start tiling SIC 1°/min

23:21 1° no PPS until PPS TCs +

23:22 2° "

23:23 3° "

228

23:25	4°	no PPS anymore
23:26	5°	"
23:28	6°	"
23:30	7°	"
23:31	8°	"
23:33	9°	"
23:35	10°	"
23:36	11°	"
23:38	12°	"
23:40	13°	"
23:42	14°	"
23:44	15°	"
23:45	16°	"
23:47	17°	"
23:49	18°	"
23:51	19°	"
23:53	20°	Stop " just leads to 10°
00:05	10°	open V106 PPS operating
00:24	tiling to 13° / stop to 1°	
00:28	11,5°	PPS outlet contact to Hebeante
00:31	12,5°	end of tiling
00:50		V504 closed
1:05	tiling to 13,5°	no outlet to PPS
1:14		V504 open

1:30 V 137,05 m³
Safety Unit 7,2 mbar
P506 5,7 mbar

1:50 He II Pumps
Closed Ballvalve
Adjust Intake Valve 2,3 m/g

2:00 open Ball Valve maplan 7,33 m/g

21 1005

P506 = 5,95 mbar
PIR 203 = 4,87 204 = 1,29
201 = 5,67 mbar
P_{safety} = 7,22 mbar

5.48 m³/sec
0,551 g/min

both He2P open
SN1 0,0 mbar inlet
SN2 2,7 mbar inlet

137,56 m³

Valve status

U102 closed	U701 closed
U103 closed	U702 closed
V104 closed	
V105 open	V501 V503 V504 V505 open
V106 open	Uspace closed

230 see test log for analysis

15³⁵ dose V504 (003.H) back PRS + null modes

21:35 UTC

He II Pumps
SN001 inlet 0,0 mbar (Ball Valve, Needle Valve closed)
SN002 " 2,7 mbar (Ball Valve closed, Needle Valve adjusted)

Safety Unit P = 11,6 mbar

P506 = 11,7 mbar

PIR 201 = 11,06 mbar

" 203 = 10,60 mbar

" 204 = 11,11 mbar

Maßplan 2,34 m/g

22 1005

3:00 UTC

He II Pump starts
SN001 Ball and Needle Valves closed
inlet P = 0 mbar

SN002 Ball Valve closed
Needle Valve adjusted
inlet P = 2,8 mbar

P506 = 11,8 mbar

PIR 201 = 11,19 mbar

" 203 = 10,73 mbar

" 204 = 11,30 mbar

Safety Unit P = 11,8 mbar

V = 138,98 m³ / Maßplan 2,35 m/g

221005 heat load on tank 169 mW
Spine L1 heater? Is on LO
L04

OS on L1
needle valve 1/3 open

PPS T111 T112 verification
10.10.05 15⁰⁰ $\Delta T_{111}/T_{101} = 22,3 \text{ mK}$
D 1,89 K T112 = 22,2 mK

011005 18⁰⁰
D 1,994 K T111 = 23 mK
T112 = 24,4

051005 13⁰⁰ $\Delta T_{111} = \sim 28$
D 2,006 K $\Delta T_{112} = \sim 24$

03⁰⁰ UTC 138,98 m³

21:30 UTC

Disconnect TetraTec flow unit from
He II pump outlet

21:50 1/8 turned Needle Valve on He II pump SW02
Mass flow Adjust 2,4 \rightarrow 2,32 mg/s

231005

22:20 UTC Mass flow 2,30 mg/s

$$V = 139,97 \text{ m}^3$$

$$P_{506} = 12,3 \text{ mbar}$$

$$P_{IR 201} = 11,69 \text{ mbar}$$

$$203 = 11,24 \text{ mbar}$$

$$204 = 11,81 \text{ mbar}$$

$$\text{Safety limit } P = 12,3 \text{ mbar}$$

2310051

1:55 UTC

Connected TetraTec flow meter to He II pump
outlet

Measurement Value: TetraTec $\sim 3 \text{ mg/s}$ (0,179 g/min)
Standard flow. 2,31 mg/s

3:00 UTC

Mass flow

$$\text{TetraTec} = 0,174 \text{ g/min} (2,9 \text{ mg/s})$$

$$\text{Standard flow meter} = 2,33 \text{ mg/s}$$

$$V = 140,21 \text{ m}^3$$

$$(100 \text{ min} = 90 \text{ l} = 2,5 \text{ mg/s})$$

231005 | yesterday in adjusted

Spice of Pet heater
 full of Pet's see warning due to
 outline

SCOPE S/W NCR on heating

TB equilibrium necessary for correlation
 (T231 / Filling Port)

06³⁰ UTC 140,32 m³
 MKO = 0,178 g/m³
 m = 2,34 mg/sec

231005 6³⁰ 140,32
 7⁰⁰ 140,21
 221005 22²⁰ 139,97
 3⁰⁰ 138,98

$$1,34 \text{ m}^3 / 27,5 \text{ h}$$

$$\rightarrow 0,0487 \text{ m}^3/\text{h}$$

$$= 2,41 \text{ mg/sec}$$

$$\times \frac{293}{273} = \underline{\underline{2,59 \text{ mg/sec}}}$$

234 $\rho_{\text{ben}} = 0,1785 \text{ kg/m}^3$

LO Verification

1. TP4_TV1_HIFI_LO agr

8 ¹⁵ UTC	5 mW	on HIFI_1
8 ²⁰	10 mW	TMTD out of range
8 ²⁵	7,5 mW	
8 ³⁵	5 mW	PACS_1 Red Det.
8 ⁴⁰	10	↳ TMTD out of range
8 ⁴⁵	2 mW	
8 ⁵⁰	5 mW	PAC2_2 = Blue
8 ⁵⁵	10 mW	
9 ⁰⁵	25 mW	PACS_7 = Cooler pump
9 ¹⁵	10 mW	
9 ²⁶	5 mW	PACS_4
9 ³⁰	5 mW	evaporator
9 ³⁵	10 mW	
9 ⁴⁰	5 mW	SPIRE_1 comparator SM Detector
	10 mW	
9 ⁵⁰	5 mW	SPIRE_2 evaporator
9 ⁵⁵	10 mW	
10 ⁰⁰		
10 ¹⁰	5 mW	SPIRE_4 (LO_3) pump
10 ¹⁵	10 mW	235

10²⁰ UTC HOT is at 28K
 VT105/701/702 28,3K

10³⁰ L101 = 84.437 L102 = 89.760 %

10³⁵-40 DCCM Mode
 needle valve to ~2.0 mg/sec

14 ¹⁰	Ball Valve on Pump	opened	
14 ⁴⁵	Ball Valve on Pump	closed	
15 ⁰⁷	valve V104	opened	D005.tif
15 ²⁵	valve V106	closed	D006.tif
15 ^{29.5}	valve V504	closed	D007.tif
15 ³⁴	valve V504	opened	D008.tif
15 ⁵⁰	spare valve QM3	opened	D009.tif
15 ⁵¹			

21:51 Adjusted Needle Valve He II Pump
 5.05 → 5.03 4.56 mg/s → 4.49 mg/s

P506 = 12.7 mbar
 PIR 201 = 12.12 mbar
 " 203 = 11.57 mbar
 " 204 = 12.03 mbar
 Safety Hit P = 13.3 mbar

$V = 141.52 \text{ m}^3$

+ 2410051

+ 2:20 UTC

Mass flow 4.47 mg/s
 $V = 141.95 \text{ m}^3$

3:30 Adjusted Needle Valve He II Pump
 5.03 to 5.02 4.59 to 4.51 mg/s

241005

06²⁰ UTC HTT = 1,750 K $\dot{m} = 4.5 \text{ mg/sec}$
 LFM = 4.75 g/sec

L1 entry T232 = 2,6670 K
 L1 outlet T237 = 3,536 K
 OBP "in" T208 = 9,37 K
 out T256 = 9,91 K Average = 9.7
 L3 in T246 = 9,89
 T247 = 10
 10K-2K $\hat{=} 180 \text{ mW}$

T233 = 2,77
 34 = 2,836
 35 = 3,102
 36 = 3,382


TRB 2.0 2.3 mg/sec → valve on pump open + closed with PPS
 Δp on small hoses with V104 open

241005 | 08⁰⁹ UTC → needle value 0,8 mm

12²⁰ (UTC) V105 closed (DO10.6g)

OBA

LA Sensors



Why?

22⁴⁰ UTC

Adjust → needle value 0,6 mm

$$V = 1411,01 \text{ m}^3$$

$$\text{LMF} = 4,73 \text{ mg/s}$$

$$\text{St. flow} = 4,5 \text{ mg/s}$$

251005

$$\text{FIT } T_{101} = 1.755 \text{ K}$$

$$\text{LA in } T_{232} = 2,788 \text{ K}$$

$$\text{L3 } T_{246} = 9,67 \text{ K}$$

$$\text{LA out } T_{237} = 3,438 \text{ K}$$

$$T_{247} = 9,55 \text{ K}$$

$$\text{OBA in } T_{208} = 9,05 \text{ K}$$

$$\text{out } T_{256} = 9,60 \text{ K}$$

$$T_{233} = 2,884 \quad T_{234} = 2,944 \quad T_{235} = 3,189 \text{ K}$$

$$T_{236} = 3,44 \text{ K}$$

$$\text{Mass flow } 4,5 \text{ mg/s} \quad (\text{LMF } 4,72 \text{ mg/s})$$

261005

00:30 UTC

Mass flow

$$\text{LMF} = 0,283 \text{ g/min}$$

$$\text{Flow rate} = 4,48 \text{ mg/s}$$

$$V = 146,62 \text{ m}^3$$

He II pump SNOZ inlet P = 2,8 mbar

Pressure:

$$P_{506} = 13,4 \text{ mbar}$$

Safety limit

$$\text{PIR } 201 = 12,73 \text{ mbar}$$

$$P = 13,8 \text{ mbar}$$

$$203 = 12,23 \text{ mbar}$$

$$204 = 12,66$$

4:38 Adjust inlet valve 0,6 mm

20:20 closed TVQM3 valve / Adj. needle valve (mass flow sensitive) (D.H.H.)

Hinger MLI grounding concept as risk
Flu tape removal qualification
on etc

271005

5:00 UTC Adjust vent valve

T231 has exactly same raw data as

T248 on SCOE screen + grace display

~~[command wd + 2f-row txt]~~

~~the ASCII file shows totally different values [which are physical with correct]~~

L1

L3

Alarm eqn off

Hector fine adjust on TTAP

Wagner MFI grounded AWG 22

291005

19:30 Start Test - Pass TP6 - TV2

23:00 Mass flow:

$$LFM = 0,290 \text{ g/min}$$

$$\text{Standard Flow} = 4,63 \text{ mg/s}$$

$$V = 156,15 \text{ m}^3$$

He II pumps running

240 SNO2 inlet $P = 2,7 \text{ mbar}$

$$P_{506} = 14,3 \text{ mbar}$$

$$P_{IR 201} = 13,77 \text{ mbar}$$

$$203 = 13,22 \text{ mbar}$$

$$204 = 13,46$$

$$\text{Safety Unit } P = 14,8 \text{ mbar}$$

$$T_{101} = 1,779 \text{ K}$$

30:10:05

22:48

open V105 DO12 d.t.

31:10:05

$$T_{701} = 21,3 \text{ K}$$

2:00

open V701 DO13 d.t.

3:00

open V106 DO14 d.t.

before introduction

$$T_{111} = 1,807 \quad T_{112} = 1,809$$

3:50

$$T_{111} = 1,807 \quad T_{112} = 1,807$$

3:50

closed V106 DO15 d.t.

3:55

closed V701 DO16 d.t.

21:49

open V103 (017.11)

22:28

closed V104 (018.11)

Adjust mass flow 4,85 mg/s

23:40

Tilting to 16°

2° first reaction to PPS

$$16^\circ \text{ PPS } T_{111} = 1,698 \text{ K}$$

021005

Activity after LSS testing

Pump 1 at side + pumps
2 at SW door

→ icing after venting with air


↳ basic scaffolding HSO1

IRly removal

flex lines disconnected from flange & attached to TTAP including pressure pick up lines

pressure to 100 mbars


4h
12h pressure 66h



+ (021005) Barlage max T harness

★ Oscillations on 1.11:05

+ ~ 1400 T235 5mK
+ up to 10mK



~3 min

Markus! at least T111 is wrong in raw-record file

LOU Heater monitoring is not working on display

021005 Start Valve switching

5:00	open	V106
5:15	closed	V103
5:30	open	V701
5:45	open	V702
6:00	closed	V701

SIH?

Pin allocation IC0002 05.xLs

6²⁵ close V105
→ oscillations on L1

7³⁵ f02 disconnected
DVM on +235 →

041105 T235 = 5,685

last digit changes from 81 → 82

↳ not continuous several seconds

08:05 open V701

08:34 V702 closed (no trigger)

09:00 V701 closed

9:50 open V105

09:55 open V103

11:15 V504 closed

11:24 ~~V~~ V504 open (no trigger)

051105

04:07 V104 opened

04:10 V103 closed

04:11 V106 closed

Adjust mass flow 4,42 mg/s

7 27 open V102

7 29 close V104

19:30 Liquid level probes read-out

L101 = 88,51 %

L102 = 88,23 %

19:35 Start TP8 -

19:38 open V104

19:40 open TVQM3

19:47 open V102

19:57 open Ball Valve on bath pumps

Mass flow 22,5 mg/s

T101 = 1,805 K

061105

00:30

T101 = 1,7992

942

Basement Tetraox
switch to MK1

179,7 m³

PS06 = 6,2 mbar

081105

5:00

Mass flow = 7,8 mg/s

T101 = 1,7936 K increasing!

08/11/05 | 13⁴⁵ UTC valves on He2 pump A2 closed
 for P5O2 calibration & HTT heat test
 14⁰⁵ open valve on pumps

9/11/05 | LSS door open
 9⁰⁰ Local time
 first inspection

Local Time Remove He pumps from Basement.

11²⁰ Close V102

11²⁴ Close V501
 Close V503

increase pressure in safety line
 → Flow increase → open SVS21
 open V501 H505

11⁴⁸ open V104

12²⁵ close V104

12⁴⁰ close V501 (close V503)

13³⁰ open V501 open V503
 24³² 13 open V104

10/11/05 | 8⁰⁰ T₁₀₁ = 1,906 K
 T₁₀₇ = 2,424 K 2.8 mK/h
 T₁₁₁ = 3,15 K
 Flow = 11.6 mg/sec

18⁰⁵ T₁₀₁ = 1,935 K
 T₁₀₇ = 2,484 K
 T₁₁₁ = 3,26 K

18⁰⁵ open V102 Flow = 13.4 mg/sec

7⁵⁸ T₁₀₁ = 1,975 K T₁₁₁ = 3,35 K 11/11/05
 T₁₀₇ = 2,53 K
 Flow = 16.2 mg/sec 2.8 mK/h

10⁴⁵ Stop SCOE replace TRTV harness
 except for 306 32(100) 307 (pin/pin)

13⁴⁵ Restart SCOE - SCAU's
 except for H501 script

16⁰⁴ Start H501 Script

17⁴⁰ T₁₀₁ = 2,000 K
 T₁₀₇ = 2,55 K

10²⁰ T₁₀₁ = 2,045 K T₁₁₁ = 3,34 K 12/11/05
 T₁₀₇ = 2,56 K ≈ 2.5 mK/h
 Gas meter 216,9 m³ Flow 22.6 mg/sec

12/11/05
15⁴²

$T_{101} = 2.054 \text{ K}$

$T_{107} = 2.564 \text{ K}$

Flow = 23.9 mg/sec

13/11/05

11⁴⁰

$T_{101} = 2.080 \text{ K}$

$T_{107} = 2.54 \text{ K}$

Flow = 30.4 mg/sec

14/11/05

07⁵²

$T_{101} = 2.10 \text{ K}$

$T_{107} = 2.50 \text{ K}$

Flow = 35.3 mg/sec

08:40

V102 closed

V104 closed

$\dot{m} = 0$

09:53

start flooding He S/S with gHe

10:15

50 mbar overpressure in He S/S reached

11:05

Safety valve integrated at Filling Point

11:28

Evacuate He S/S

~~12:10~~

248
12:10

~~start pump~~

$\dot{m} \approx 0.15 \text{ mg/s}$

12:20

Open V104

12:28

$\dot{m} = 35 \text{ mg/s}$

13:38

H501 switched off \rightarrow Heater not connected; stopping of script did not disarm the heater ($U=69 \text{ V}$)

13:50

V104 closed

V501 closed

V503 closed

14:20

Shut down of SCOE.

15:00

Start Transfer of S/C to cleanroom

18:50

Put off CUSE venturi: pressure holding evacuate with He II pump until Deer led

18:54

$p = -1.6 \text{ mbar}$

19:35

SCOE restarted (it works perfectly!)

$T_{101} = 2.123 \text{ K}$

19:41

open V501 (~~000.5~~ if) no ready $I_{open} = 291 \text{ mA}$

open V503 (~~001.5~~ if) no ready $I_{open} = 268 \text{ mA}$

19:52

open V104 (no ready) $I_{open} = 313 \text{ mA}$

20:00

Start Rect H502 (SCOE shows no power/cant!) 249

Pump isolate 42,10 mbar 245.20 m^3

Cryostat aus LSS

HTT valves 20 ~~HTT~~ HT: 1/105 auf
in \rightarrow 0

Gate in He S/S via ext. Ventline

beides Überdruck 30 mbar Länge

unter Überdruck Safety Line am
Flansch des Adapters Fi Po offen
nicht Sicherheitsventil erlauben
mit O-Ring weil kein Lecktest möglich

↳ He S/S durch ext. vent line evaluieren

HTT valves open and pumping

vor S/C Starten

HTT valve zu & vent line valve zu

Gate Überdruck in Abgasleitung

3x Kapillaren offen und blind in LSS

dan von unter Abgasleitung am Flansch

offen und ~~blindflanke~~
Überdruckventil (Frosch)

Leitung an z.B. ITAP anbinden

Transport to clean room S/C + SCOE
dort die SCOE anschließen (valve switch)
und die LSS Abgasleitung an He pump 2

Pump outlet connection

has a leakage

no Flow - measurement
during night 6

14 - 15. 11

||
00

15/11/05


07⁵⁴ T₁₀₁ = 2.13 k
T₁₀₇ = 2.54 k
Flow = 39.8 mg/sec Gasmeter 245.32

Harness Connections during
TV-TB-Test - Harness removal / Installation in cleanroom

SCOE	PLM
J04	321300 - J02
J20	321200 - J02 T ₁₀₂ T ₁₀₅ 326100 J01 V501 V504 J02 V503 V505
J06	321100 J07 H501 → cannot be connected Socket J03 H502 V503 Socket
J11	321100 J05 V102
J18	321300 J03 T507 P502
J03	321100 J06 V104

16²² close V104
vent the S/S via pumping line
close valve on pump ~ 50 mbar
U checked

Anacou da Licens



SV121 plug was in catched position
↳ inserted
Air lock mounted SV121 flooded
lead check with safety unit & vent
Mini Anacou da mounted

17⁴⁰ V501 closed
17⁴¹ V503 closed

18⁰⁵ Additional Harness connected

SCOE:

J01

J07

J08

18¹⁰ Pressure hold test line V502 to pump p = 1.4 mbar

18¹² change to mass flow range @ 500 mg/s

18¹⁵ close V502 to pump = leak tight (p = 1.4 mbar = ²⁵³const.)

18¹⁶ open V502 ; start pump down of the S/S

18²² SV121 in safety position

18³⁵ open V104

$T_{101} = 2.140\text{K}$ | $T_{701} = 64.7\text{K}$
 $G_{\text{gas}} = 252.30\text{m}^3$

18⁴⁰ needle valve adjusted to 56,6 mg/sec

16.11.2005

08³⁰ $T_{101} = 2.13\text{K}$ | $T_{701} = 64.35\text{K}$
 $G_{\text{gas}} = 269.60\text{m}^3$; $\dot{m} = 87.5\text{mg/s}$
 $V6901 = 5 \times 10^{-8}\text{mbar}$

09⁰⁰ \dot{m} adjusted to $\dot{m} = 99\text{mg/s}$ (needle valve)

16¹⁵ $T_{101} = 2.119\text{K}$ | $T_{701} = 63.40\text{K}$
 $G_{\text{gas}} = 280.7\text{m}^3$; $\dot{m} = 101.8\text{mg/s}$

08³⁰ $T_{101} = 2.092\text{K}$ | $T_{701} = 60.707$
 $G_{\text{gas}} = 303.9$ | $\dot{m} = 107.4\text{mg/s}$
 $V6901 = 3 \times 10^{-8}\text{mbar}$

15⁵⁰ $T_{101} = 2.0795\text{K}$ | $T_{701} = 59.4252$
 $G_{\text{gas}} = 313.96$ | $\dot{m} = 107.7\text{mg/s}$
 $V6901 = 3 \times 10^{-8}$

18.11.2005

08⁴⁵ $T_{101} = 2.047$ | $T_{701} = 56.651$
 $G_{\text{gas}} = 335.9\text{m}^3$ | $\dot{m} = 107.8\text{mg/s}$
 $V6901 = 2.7 \times 10^{-8}$

09⁰³ $L_{101} = 80.35\%$
 $L_{102} = 80.11\%$

closed HTT test

close V104

11²⁰ $T_{101} = 2.0497\text{K}$ | $T_{701} = 56.08\text{K}$
 ~~G_{gas}~~ $V6 = 3 \cdot 10^{-8}$

12⁴⁵ close needle valve at HeII pump

12⁴⁶ open V104 | closed needle valve

P 2 styles 33,8 mbar | open needle valve to SST

20.11.2005

7³⁰ $T_{101} = 1.9840$ $T_{701} = 49.678$
 $C_{cylinder} = 381.48 \text{ m}^3$ $\dot{m} = 106.8 \text{ mg/s}$
 $V_{6901} = 2.8 \times 10^{-8} \text{ mbar}$

21.11.2005

8³⁰ $T_{101} = 1.946 \text{ K}$ $T_{701} = 46.526 \text{ K}$
 $C_{cylinder} = 402.86 \text{ m}^3$ $\dot{m} = 106.0 \text{ mg/s}$
 $V_{6901} = 3.2 \times 10^{-8} \text{ mbar}$

11³⁵ $L_{101} = 77.3$ $L_{102} = 76.9$

13⁴⁰ open V102 $\dot{m} = 106 \text{ mg/sec}$
close V104

14⁴⁰ $\dot{m} = 93.9 \text{ mg/sec}$

17⁵⁰ $\dot{m} = 93.4 \text{ mg/sec}$ (oscillation 2.5 sec?)

8³⁰ $T_{101} = 1.922 \text{ K}$ $T_{701} = 44.7 \text{ K}$ 22.11.05
 $3.3 \times 10^{-8} \text{ mbar}$ 98.5 mg/sec oscillation?
 418.47 m^3

8⁴⁰ V102 close closed HTT test

11²⁰ open V104

8¹⁵ $T_{101} = 1.915 \text{ K}$ $T_{701} = 43.8 \text{ K}$ 23.11.05
 $T_{231} = 3.26 \text{ K}$ 430.9 m^3
 105 mg/sec 3.5×10^{-8}

8²⁵ close V104 for SVM Mating
 $L_{101} = 76.1\%$ $L_{102} = 75.7\%$

09⁰¹ V502 closed

16⁴⁰ SCOE harness disconnected

18²⁵ open V502 $\dot{m} = 1.7 \text{ mbar}$ before opening
 $\dot{m} = 1.7 \text{ mbar}$ after opening

18⁴⁰ open V104 $\dot{m} \uparrow$

$\dot{m} = 107.4 \text{ mg/sec}$
 $T_{101} = 1.9379 \text{ K}$

24.11.05 $T_{101} = 1,935 K$
 $\dot{m} = 105,9 \text{ mg/sec}$ $P_{2101} = 16,4 \text{ mbar}$
 $440,24 \text{ m}^3$

12⁴⁰ $L_{101} = 75,61\%$ $L_{102} = 75,14\%$
 $T_{101} = 1,933 K$
 $V_{6901} = 4,3 \times 10^{-8}$

13²⁵ V_{105} close Heat load test
closed HOT

16³⁰ close $V_{502} \rightarrow 55 \text{ mK/d}$

17⁵⁰ open V_{502}
 \dot{m} adjusted to $\approx 50 \text{ mg/sec}$

25.11.05

8²⁰ $V_{6901} = 1,0 \times 10^{-7}$
 $\dot{m} = 66,8 \text{ mg/s}$, $449,7 \text{ m}^3$
 $T_{101} = 1,954$

9⁴⁵ adjust \dot{m} to $\dot{m} = 47 \text{ mg/s}$

12⁰⁵ S_{V121} opened to change internal He-volume
Pressure 27,3 mbar on Wallace + Tietman
no oscillations visible

13¹⁵ S_{V121} closed and safe again
no changes on Cryo-Sensors were visible
 \dot{m} adjusted to 100 mg/s

13²⁰ $V_{6901} = 1,4 \times 10^{-7} \text{ mbar}$
open $V_{105} =$

14⁴⁵ $L_{101} = 75,13$ $L_{102} = 74,71$
Tactotherm $R_T = 18,3 \text{ }^\circ\text{C}$
CUV under MLI $17,4 \text{ }^\circ\text{C}$

14⁵⁵ $451,7 \text{ m}^3$

16⁴⁵ $105,8 \text{ mg/sec}$ adjusted
 $1,1 \times 10^{-7} \text{ mbar}$

9³⁰ $5,0 \times 10^{-8} \text{ mbar}$
 $\dot{m} = 106,9 \text{ mg/sec}$ $466,8 \text{ m}^3$
 $T_{101} = 1,946 K$ $T_{701} = 47,8 K$
 $\dot{m} \rightarrow 91,2 \text{ mg/sec}$ adjusted

26.11.05

27.11.05 | 97.2 mg/sec 1,963 K = T₁₀₁
11⁰⁰ 6.6 × 10⁻⁸ mbar 479.8 m³

T₇₀₁ = 48.8 K

→ mass flow variations
adjusted to 105 mg/sec

17¹⁰ $\dot{m} = 105.4 \text{ mg/s}$
V6901 = 6.0 × 10⁻⁸
484.28 m³
T₇₀₁ = 48.91 K
T₁₀₁ = 1.960 K

28.11.05 | $\dot{m} = 105.1 \text{ mg/s}$
08²⁵ V6901 = 5.1 × 10⁻⁸
Gasub = 495.2 m³
T₁₀₁ = 1.954
T₇₀₁ = 49.38

09⁵⁰ L101 = 72.84 L102 = 72.69 %

14⁵⁰ LHe II transfer line connected to
Air lock + 3x flushed

260 Inserted into filling port to lower
position

15⁵⁰ close V104 HTT heat load test
17⁴² open V104 5.6 × 10⁻⁸ mbar

17⁵⁰ removal of transfer line in Air lock
and safe position @ 160 in "

29.11.05 V6901 = 4.9 × 10⁻⁸ mbar
8²⁰ $\dot{m} = 106.0 \text{ mg/s}$
Gasub = 510.67 m³
T₁₀₁ = 1.946 K
T₇₀₁ = 49.47 K

8³⁶ close V104

9⁵⁰ open V104

8³⁰ 47. × 10⁻⁸ mbar 30.11.05
106.7 mg/sec 1,938 K
526.0 m³ T₇₀₁ = 49.4

open V102 close V104

10⁴³ $\dot{m} = 102.9 \text{ mg/s}$; 527.14 m³ HTT test

10⁴⁵ close V102 (⇒ HTT closed)

11⁴⁵ open V104 (no bigger)

30.10.05 \dot{m} adjusted to 24,1 mg/sec
17⁰⁵
17²⁰ \dot{m} stable 24,1 mg/sec

01.12.05
8³⁰
 $V_6 = 1.1 \times 10^{-7}$
 $\dot{m} = 33.3 \text{ mg/s}$
 $\dot{V} = 532.5 \text{ m}^3$
 $T_{101} = 1.9742 \text{ K}$
 $T_{701} = 50.041 \text{ K}$

09⁴⁵ mass flow adjusted to $\dot{m} = 105 \text{ mg/s}$
 $V_6 = 9.2 \times 10^{-7} \text{ mbar}$
Temp. CUV under MCI near struts = 19,4 °C
RT = 202 °C

10²⁵ L101 = 71,19 L102 = 70,91
532,98 m³

10³⁰ \dot{m} adjusted to 110 mg/sec

14⁰⁰ HTT temp. is not decreasing

14⁰¹ dose V104

→ 80,1 mK/d

15⁰⁸ open V104

8²⁰ $V_{6901} = 6.7 \times 10^{-8}$
 $\dot{m} = 106.7$
Gasuhr = 547.36 m³
 $T_{101} = 1.9842 \text{ K}$
 $T_{701} = 52.52 \text{ K}$

15⁰⁰ $V_{6901} = 6.0 \times 10^{-8} \text{ mbar}$
 $\dot{m} = 106.5 \text{ mg/s}$
Gasuhr: 552.16 m³
 $T_{101} = 1.9826 \text{ K}$
 $T_{701} = 52.84 \text{ K}$

07⁵⁰ $V_{6901} = 5.0 \times 10^{-8} \text{ mbar}$
 $\dot{m} = 106.4 \text{ mg/s}$
Gasuhr: 564.3 m³
 $T_{101} = 1.974 \text{ K}$
 $T_{701} = 53.06 \text{ K}$

16²⁰ $V_{6901} = 4.9 \times 10^{-8} \text{ mbar}$
 $\dot{m} = 106,4 \text{ mg/s}$
Gasuhr = 570,3 m³
 $T_{101} = 1,9709 \text{ K}$
 $T_{701} = 52,9806 \text{ K}$

02.12.05
8²⁰

03.12.05

04.12.05

10:20 Uhr

$$\begin{aligned}
 V_{G901} &= 4,6 \times 10^{-8} \text{ mbar} \\
 \dot{m} &= 106,4 \text{ mg/s} \\
 Q_{\text{gasuhr}} &= 582,9 \text{ m}^3 \\
 T_{101} &= 1,958 \text{ K} \\
 T_{701} &= 52,53 \text{ K}
 \end{aligned}$$

18:10

$$\begin{aligned}
 V_{G901} &= 4,4 \times 10^{-8} \text{ mbar} \\
 \dot{m} &= 106,0 \text{ mg/s} \\
 Q_{\text{gasuhr}} &= 588,1 \text{ m}^3 \\
 T_{101} &= 1,958 \text{ K} \\
 T_{701} &= 52,3 \text{ K}
 \end{aligned}$$

05.12.05

$$\begin{aligned}
 14:20 \quad V_{G901} &= 4,2 \times 10^{-8} \text{ mbar} \\
 \dot{m} &= 106,1 \text{ mg/s} \\
 Q_{\text{gasuhr}} &= 601,47 \text{ m}^3 \\
 T_{101} &= ~~51,65~~ 1,943 \text{ K} \\
 T_{701} &= 51,65 \text{ K}
 \end{aligned}$$

06.12.05

09:15

$$\begin{aligned}
 V_{G901} &= 4,1 \times 10^{-8} \text{ mbar} \\
 \dot{m} &= 106,3 \text{ mg/s} \\
 Q_{\text{gasuhr}} &= 613,35 \text{ m}^3 \\
 T_{101} &= 1,938 \text{ K} \\
 T_{701} &= 51,09 \text{ K}
 \end{aligned}$$

13:40

$$\begin{aligned}
 L_{101} &= 67,5 \\
 L_{102} &= 67,1 \\
 V &= 616,15 \text{ m}^3
 \end{aligned}$$

14:30 ? start strap pre-tension
 from 25 → 5 kN each
 ↳ no observation on sensors

17:10

close V104 closed HTT heat load
 ↳ 67 mK/d

18:32

open V104 002.TIF
 ↳ oscilloscope does not work
 to store the data

071205

$$\begin{aligned}
 V_{G901} &= 4,4 \cdot 10^{-8} \\
 \dot{m} &= 107,1 \text{ mg/sec} \\
 V &= 626,4 \text{ m}^3 \\
 T_{101} &= 1,933 \text{ K} \\
 T_{701} &= 51 \text{ K}
 \end{aligned}$$

09:25 close V104 → STM mooding & lifting

needle value on pump is 9, x SKT

071205 | g40 V502 closed

dismounting of He II transfer line
from Air lock

evacuation + flushing of Air lock
& safety position

S/C moved + lifted for SVM lower
plate integration

11²⁰ V502 opened

V104 open 004.tif

14⁰⁰ VG 901 $5,1 \times 10^8$ mbar
start lowering HTT ≈ 2 mm - X via straps

15²⁰ close V104 005.tif

HTT
hand
load
only 2 mm strap working was possible
this is $\sim 1,4$ mm in - X

16⁴⁰ open V104 006.tif

1081205

8¹⁰

$VG 901 = 5,0 \times 10^{-8}$

$\dot{m} = 108,3 \text{ mg/sec}$ $V = 638,8 \text{ m}^3$

$T_{101} = 1,538 \text{ K}$ $T_{701} = 50,9 \text{ K}$

14²⁰ close V104 for S/C lifting
→ no trigg

15³⁵ open V104 007.tif
S/C on MPT

18⁰⁰ needle valve complete open
 $\dot{L} = 116,8 \text{ mg/sec}$
main valve on He pump open
to achieve lower HTT temperature for
LO testing next week.

$121,8 \text{ mg/sec}$

091205

8²⁰

$VG 901 = 3,3 \cdot 10^{-8}$

$10^{15} \dot{m} = 122,3 \text{ mg/sec}$ | $V = 662,7 \text{ m}^3$

$T_{701} = 50,6 \text{ K}$ $T_{101} = 1,888 \text{ K}$

$L_{101} = 65,3$ $L_{102} = 65,0$

10.12.05 |

14:15 VG 801 : 3.1×10^{-8}
 \dot{m} : 112.6 mg/s
 V : 688.24 m³

T701 : 1.801 K
T101 : 47.65 K

11.12.05 |

12³⁰ 3.2×10^{-8} mbav
108.1 mg/sec
701.76 m³

1,769 K
45,9 K

14³⁰ L101 = 63,57

L102 = 63,03

$\dot{m} = 108$ mg/sec

switched to 0.5 g/sec \rightarrow 32 mg/sec

0.5 g zero flow \rightarrow 10 mg/sec

Wrong mass flow!

12.12.05 $\dot{m} = 107,2 \rightarrow$ wrong

8⁴⁰ $34 \cdot 10^8$ mbav 711,23 m³

T 101 = 1,763 T701 = 45,2

$\dot{V} = 420$ l/h

Test Data Archives

The data acquired during the STM TB/TV test are attached to the electronic distribution of this document as compressed (zip) archive files.

Thermal Data Handling Files

The data acquired by the LSS Thermal Data Handling system are gathered in the following files:

Table 10: TDH data files

Filename	Remark
herschel_eplm_fdh_1.CSV	Facility data
herschel_eplm_fdh_2.CSV	
herschel_eplm_power.CSV	Measured power
herschel_eplm_sensors_1.CSV	Sensor values
herschel_eplm_sensors_2.CSV	
herschel_eplm_setpoints_1.CSV	Power setpoints
herschel_eplm_setpoints_2.CSV	

SCOE Data Table Files

The SCOE data acquired during the test are converted to engineering values in the SCOE and then written to table files. In these original table files, the mass flow rate value (sensor CVSE_004) has been corrected with respect to the measurement range set at the mass flow unit. In addition to the original table files, the heater powers have been calculated and are also distributed in the files called "localfile.txt-htrpowers.txt" for all phases where SCOE heaters were activated.

The SCOE records all measured raw data and other events at a higher sampling rate (~2 sec) in recording files which can be used to extract dedicated information when necessary. These recording files require approx. 60 MB storage capacity per measurement day (when compressed). Due to the large size, these files are not distributed but can be made available by the Herschel documentation office on specific request.

Table 11: SCOE data files

Directory	Filename
0-Init	20051006-154944-PreTBTV_Eng_data.txt
1-LA	20051008-105736-TBTV_TP1_LA_Eng_data.txt_local
1-LA	localfile.txt-htrpowers.txt

Directory	Filename
2-LEOP	20051013-141836-TBTV_TP2_LEOP_Eng_data.txt-merged
3-Rapid_Cooldown	20051016-085928-TBTV_TP3_RCD_Eng_data-complete.txt
3-Rapid_Cooldown	localfile.txt-htrpowers.txt
4-TV1	20051021-154233-TBTV_TP4_TV1_Eng_data.txt
4-TV1	localfile.txt-htrpowers.txt
5-TB1	20051023-171808-TBTV_TP5_TB1_Eng_data.txt
5-TB1	localfile.txt-htrpowers.txt
6-TV2	20051029-191814-TBTV_TP6_TV2_Eng_data.txt
6-TV2	localfile.txt-htrpowers.txt
7-TB2	20051104-184007-TBTV_TP7B_TB2_Eng_data.txt
7-TB2	localfile.txt-htrpowers.txt
8-Recovery	20051105-193559-TBTV_TP8_Recovery_Eng_data.txt
8-Recovery	localfile.txt-htrpowers.txt

END OF DOCUMENT

	Name	Dep./Comp.		Name	Dep./Comp.
X	Alberti von Mathias Dr.	AOE22	X	Schink Dietmar	AED44
X	Barlage Bernhard	AED11	X	Schlosser Christian	OTN/AOA54
	Bayer Thomas	AOA52		Schmidt Rudolf	FAE22
	Brune Holger	AOA55		Schweickert Gunn	AOE22
	Edelhoff Dirk	APS3		Steininger Eric	AED32
	Fehringer Alexander	AOE13	X	Stritter Rene	AED11
X	Fricke Wolfgang Dr.	AED 65		Suess Rudi	AOA54
	Geiger Hermann	AOA52		Thörmer Klaus-Horst Dr.	OTN/AED65
X	Gerner Willi	AED11	X	Wagner Klaus	AOE22
	Grasl Andreas	OTN/AOA54	X	Wietbrock Walter	AET12
	Grasshoff Brigitte	AET12		Wöhler Hans	AOE22
X	Hauser Armin	AOE22		Wössner Ulrich	ASE442
	Hendry David	Terma Resid.			
	Hengstler Reinhold	AOA 5	X	Alcatel	ASP
X	Hinger Jürgen	AOE22	X	ESA/ESTEC	ESA
	Hofmann Rolf	ASE442		Instruments:	
X	Hohn Rüdiger	AED65	X	MPE (PACS)	MPE
	Hölzle Edgar Dr.	AED44	X	RAL (SPIRE)	RAL
X	Huber Johann	AOA52	X	SRON (HIFI)	SRON
	Hund Walter	ASE442		Subcontractors:	
X	Idler Siegmund	AED312		Air Liquide, Space Department	AIR
	Ilsen Stijn	Terma Resid.		Air Liquide, Space Department	AIRS
	Ivány von András	FAE22		Air Liquide, Orbital System	AIRT
X	Jahn Gerd Dr.	AOE22		Alcatel Bell Space	ABSP
	Kalde Clemens	APE3		Astrium Sub-Subsyst. & Equipment	ASSE
	Kameter Rudolf	OTN/AOA54		Austrian Aerospace	AAE
	Kettner Bernhard	AET42		Austrian Aerospace	AAEM
	Knoblauch August	AET32		APCO Technologies S. A.	APCO
X	Koelle Markus	AOA53		Bieri Engineering B. V.	BIER
	Koppe Axel	AED312		BOC Edwards	BOCE
X	Kroeker Jürgen	AED65		Dutch Space Solar Arrays	DSSA
X	Kunz Oliver Dr.	AOE22		EADS CASA Espacio	CASA
	Lamprecht Ernst	OTN/ASI21		EADS CASA Espacio	ECAS
	Lang Jürgen	ASE442		EADS Space Transportation	ASIP
X	Langenstein Rolf	AED15		Eurocopter	ECD
X	Langfermann Michael	AOA51	X	European Test Services	ETS
	Mack Paul	OTN/AOA54		HTS AG Zürich	HTSZ
	Maute Thomas	AOA52		Linde	LIND
	Müller Jörg	AOA52		Patria New Technologies Oy	PANT
	Müller Martin	AOA53		Phoenix, Volkmarsen	PHOE
	Müller Ralf	FAE22		Prototech AS	PROT
	Peltz Heinz-Willi	AOE13		QMC Instruments Ltd.	QMC
	Pietroboni Karin	AED65		Rembe, Brilon	REMB
	Platzer Wilhelm	AED22		Rosemount Aerospace GmbH	ROSE
	Reichle Konrad	AOA52		RYMSA, Radiación y Microondas	RYM
	Reuß Friedhelm	AED62		SENER Ingenieria SA	SEN
X	Rühe Wolfgang	AED6		Stöhr, Königsbrunn	STOE
X	Runge Axel	OTN/AOA54		Terma A/S, Herlev	TER