

Title: **EQM Cryostat Operation Report**

CI-No: 151 000

Prepared by:	Herschel Team	Date:	20.02.06
Checked by:	C. Schlosser <i>C. Schlosser</i>		20.02.06
Product Assurance:	R. Stritter <i>R. Stritter</i>		23.02.06
Configuration Control:	W. Wietbrock <i>W. Wietbrock</i>		24.02.06
Project Management:	W. Fricke <i>W. Fricke</i>		24/02/2006

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1.0	20.02.06		Initial Issue	

**Table of Content**

<b>1</b>	<b>SUMMARY</b>	<b>11</b>
<b>2</b>	<b>Documents</b>	<b>12</b>
2.1	Applicable Documents	12
2.2	Reference Documents	12
<b>3</b>	<b>TEST REPORT DIGEST</b>	<b>13</b>
3.1	Operations	13
3.2	Test Procedures	13
3.3	Test Readiness Reviews	13
3.4	Post Test Review	13
3.5	Non Conformances	13
3.6	Test Changes (Deviations)	14
3.7	Conclusion	14
<b>4</b>	<b>TEST REPORT ANALYSIS</b>	<b>15</b>
4.1	Cool Down and Filling	15
4.1.1	Objective	15
4.1.2	Description of Operation	15
4.1.3	Summary Test Results / Cryostat Behaviour	15
4.1.4	Problems, Deviations	17
4.1.5	Lessons Learnt	20
4.2	He II Production and Top Up	20
4.2.1	Objective	20
4.2.2	Description of Operation	20
4.2.3	Summary Test Results / Cryostat Behaviour	20
4.2.4	Problems / Deviations	22
4.2.5	Lessons Learnt	22
4.3	Cryostat Operation during Instrument Tests Phase 1	22
4.3.1	Objective	22
4.3.2	Description of Operation	23
4.3.3	Summary Test Results / Cryostat Behaviour	23
4.3.4	Problems / Deviations	32
4.3.5	Lessons Learnt	32
4.4	Sorption Cooler / Leak Problem Investigations	32
4.4.1	Objective	32

4.4.2	Description of Operation	33
4.4.3	Summary Test Results / Cryostat Behaviour	33
4.4.4	Problems / Deviations	37
4.4.5	Lessons Learnt	37
4.5	Cryostat Operation during Instrument Tests Phase 2	37
4.5.1	Objective	37
4.5.2	Description of Operation	38
4.5.3	Summary Test Results / Cryostat Behaviour	38
4.5.4	Problems / Deviations	68
4.5.5	Lessons Learnt	68
4.6	Cover Flushing	68
4.6.1	Objective	68
4.6.2	Description of Operation	68
4.6.3	Summary Test Results / Cryostat Behaviour	69
4.6.4	Problems / Deviations	70
4.6.5	Lessons Learnt	70
4.7	Depletion and Warm Up	71
4.7.1	Objective	71
4.7.2	Description of Operation	71
4.7.3	Summary Test Results / Cryostat Behaviour	71
4.7.4	Problems / Deviations	74
4.7.5	Lessons Learnt	74
<b>5</b>	<b>CONFIGURATION STATUS</b>	<b>75</b>
5.1	EQM System Status	75
5.2	Instrument Configuration	75
5.3	MGSE Status	76
5.4	EGSE Status	76
5.5	CVSE Status	77
<b>6</b>	<b>TIME RECORD</b>	<b>79</b>
<b>7</b>	<b>NCR SUMMARY</b>	<b>80</b>
<b>8</b>	<b>TEST CHANGE SUMMARY</b>	<b>82</b>
<b>9</b>	<b>AS-RUN PROCEDURE</b>	<b>83</b>
<b>10</b>	<b>ATTACHMENTS</b>	<b>84</b>



I.	As-Run Copy of the Cool Down and Filling Procedure	85
II.	As-Run Copy of the He II Production & Top Up Procedure	157
III.	As-Run Copy of the Cover Flushing Procedure	210
IV.	As-Run Copy of the Depletion & Warm Up Procedure	251
V.	Copy of the Test Change HP-2-ASED-SD-0058, issue 3	293
VI.	Copy of filled in Log Sheets 1	319
VII.	Copy of filled in Log Sheets 2	363
VIII.	Copy of the Strap Pretension Measurements	381
IX.	Copy of the NCR's	408

## List of Figures

Figure 4.1-1: Cool Down of Tanks.....	16
Figure 4.1-2: Cool down of OBA.....	16
Figure 4.1-3: OBA Cooling Rates.....	17
Figure 4.1-4: OBA Cooling Rates - Details.....	18
Figure 4.1-5: OBA Internal Temperature Gradients.....	19
Figure 4.1-6: Temperature Gradients between AXT and OBA.....	19
Figure 4.2-1: He II Production - AXT Temperatures.....	21
Figure 4.2-2: He II Production - AXT Temperatures - Details.....	22
Figure 4.3-1: Tank Temperatures during HIFI IMT.....	24
Figure 4.3-2: Level 0 Temperatures during HIFI IMT.....	24
Figure 4.3-3: Level 1 Temperatures during HIFI IMT.....	25
Figure 4.3-4: OBA / Level 2 Temperatures during HIFI IMT.....	25
Figure 4.3-5: Shield Temperatures during HIFI IMT.....	26
Figure 4.3-6: Tank Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	26
Figure 4.3-7: Level 0 Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	27
Figure 4.3-8: Level 1 Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	27
Figure 4.3-9: OBA / Level 2 Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	28
Figure 4.3-10: Shield Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	28
Figure 4.3-11: Cover Temperatures during PACS IMT (1 <sup>st</sup> attempt).....	29
Figure 4.3-12: Tank Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	29
Figure 4.3-13: Level 0 Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	30
Figure 4.3-14: Level 1 Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	30
Figure 4.3-15: OBA / Level 2 Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	31
Figure 4.3-16: Shield Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	31
Figure 4.3-17: Cover Temperatures during SPIRE IMT (1 <sup>st</sup> attempt).....	32
Figure 4.4-1: Gluing of Filling Port / CVV Interface (red "paste").....	33

Figure 4.4-2: Tank Temperatures during Investigations (1 <sup>st</sup> week) .....	34
Figure 4.4-3: OBA / Level 2 Temperatures during Investigations (1 <sup>st</sup> week) .....	35
Figure 4.4-4: Shield Temperatures during Investigations (1 <sup>st</sup> week) .....	35
Figure 4.4-5: Tank Temperatures during Investigations (2 <sup>nd</sup> week).....	36
Figure 4.4-6: OBA / Level 2 Temperatures during Investigations (2 <sup>nd</sup> week).....	36
Figure 4.4-7: Shield Temperatures during Investigations (2 <sup>nd</sup> week).....	37
Figure 4.5-1: Tank Temperatures during PACS IMT .....	39
Figure 4.5-2: Level 0 Temperatures during PACS IMT .....	39
Figure 4.5-3: Level 1 Temperatures during PACS IMT .....	40
Figure 4.5-4: OBA / Level 2 Temperatures during PACS IMT .....	40
Figure 4.5-5: Shield Temperatures during PACS IMT .....	41
Figure 4.5-6: Cover Temperatures during PACS IMT .....	41
Figure 4.5-7: Tank Temperatures during SPIRE IMT .....	42
Figure 4.5-8: Level 0 Temperatures during SPIRE IMT .....	42
Figure 4.5-9: Level 1 Temperatures during SPIRE IMT .....	43
Figure 4.5-10: OBA / Level 2 Temperatures during SPIRE IMT.....	43
Figure 4.5-11: Shield Temperatures during SPIRE IMT .....	44
Figure 4.5-12: Cover Temperatures during SPIRE IMT .....	44
Figure 4.5-13: Isolation Vacuum during SPIRE IMT .....	45
Figure 4.5-14: Tank Temperatures during Parallel Mode .....	45
Figure 4.5-15: Level 0 Temperatures during Parallel Mode .....	46
Figure 4.5-16: Level 1 Temperatures during Parallel Mode .....	46
Figure 4.5-17: OBA / Level 2 Temperatures during Parallel Mode .....	47
Figure 4.5-18: Shield Temperatures during Parallel Mode .....	47
Figure 4.5-19: Cover Temperatures during Parallel Mode .....	48
Figure 4.5-20: Isolation Vacuum during Parallel Mode.....	48
Figure 4.5-21: Tank Temperatures during PACS IMT .....	49
Figure 4.5-22: Level 2 Temperatures during PACS IMT .....	49

Figure 4.5-23: Level 1 Temperatures during PACS IMT .....	50
Figure 4.5-24: OBA / Level 2 Temperatures during PACS IMT .....	50
Figure 4.5-25: Shield Temperatures during PACS IMT .....	51
Figure 4.5-26: Cover Temperatures during PACS IMT .....	51
Figure 4.5-27: Isolation Vacuum during PACS IMT .....	52
Figure 4.5-28: Tank Temperatures during HIFI EMC Test .....	52
Figure 4.5-29: Level 0 Temperatures during HIFI EMC Test .....	53
Figure 4.5-30: Level 1 Temperatures during HIFI EMC Test .....	53
Figure 4.5-31: OBA / Level 2 Temperatures during HIFI EMC Test .....	54
Figure 4.5-32: Shield Temperatures during HIFI EMC Test .....	54
Figure 4.5-33: Isolation Vacuum during HIFI EMC Test .....	55
Figure 4.5-34: Tank Temperatures during PACS EMC Test .....	55
Figure 4.5-35: Level 0 Temperatures during PACS EMC Test .....	56
Figure 4.5-36: Level 1 Temperatures during PACS EMC Test .....	56
Figure 4.5-37: OBA / Level 2 Temperatures during PACS EMC Test .....	57
Figure 4.5-38: Shield Temperatures during PACS EMC Test .....	57
Figure 4.5-39: Cover Temperatures during PACS EMC Test .....	58
Figure 4.5-40: Tank Temperatures during SPIRE EMC Test .....	58
Figure 4.5-41: Level 0 Temperatures during SPIRE EMC Test .....	59
Figure 4.5-42: Level 1 Temperatures during SPIRE EMC Test .....	59
Figure 4.5-43: OBA / Level 2 Temperatures during SPIRE EMC Test .....	60
Figure 4.5-44: Shield Temperatures during SPIRE EMC Test .....	60
Figure 4.5-45: Cover Temperatures during SPIRE EMC Test .....	61
Figure 4.5-46: Tank Temperatures during Thermal Behaviour / Straylight Tests .....	61
Figure 4.5-47: Level 0 Temperatures during Thermal Behaviour / Straylight Tests .....	62
Figure 4.5-48: Level 1 Temperatures during Thermal Behaviour / Straylight Tests .....	62
Figure 4.5-49: OBA / Level 2 Temperatures during Thermal Behaviour / Straylight Tests .....	63
Figure 4.5-50: Shield Temperatures during Thermal Behaviour / Straylight Tests .....	63

Figure 4.5-51: Cover Temperatures during Thermal Behaviour / Straylight Tests.....	64
Figure 4.5-52: Tank Temperatures during SPRE EMC Test .....	64
Figure 4.5-53: Level 0 Temperatures during SPRE EMC Test.....	65
Figure 4.5-54: Level 1 Temperatures during SPRE EMC Test.....	65
Figure 4.5-55: OBA / Level 2 Temperatures during SPRE EMC Test .....	66
Figure 4.5-56: Shield Temperatures during SPRE EMC Test .....	66
Figure 4.5-57: Cover Temperatures during SPRE EMC Test.....	67
Figure 4.5-58: Isolation Vacuum during SPIRE EMC Test / Start Warm Up .....	67
Figure 4.6-1: Cover Temperatures at 1 <sup>st</sup> Cover Flushing .....	69
Figure 4.6-2: Cover Temperatures at End of Test Phase.....	70
Figure 4.7-1: Temperatures and (Partial-) Pressures during Warm Up.....	72
Figure 4.7-2: Temperatures an (Partial-) Pressures during first days of WU.....	72
Figure 4.7-3: Temperatures and (Partial-) Pressure at start of WU .....	73
Figure 4.7-4: Temperatures and Pressure at Warm Up of Cover.....	73
Figure 5.4-1: EGSE Set-Up.....	77
Figure 5.5-1: CVSE Configuration .....	78

**List of Tables**

Table 5-1: MGSE Items ..... 76

Table 5-2: EGSE Items ..... 76

Table 5-3: CVSE Items..... 78

Table 6-1: Time Record..... 79

Table 7-1: NCR Summary ..... 81

Table 8-1: Test Change Summary ..... 82

# 1 SUMMARY

This report summarizes the EQM cryostat operation during the EQM test phase in autumn 2005 at EADS Astrium GmbH in Ottobrunn. It starts with the cool down and filling of the cryostat and ends with depletion and warm up. In detail, the following phases are subject of this test report:

- Cool down and filling of the EQM cryostat
- He II production in AXT
- Cryostat operation during 1<sup>st</sup> phase of the integrated module test (IMT)
- Sorption cooler / leak problem investigations
- Cryostat operation during 2<sup>nd</sup> phase of instrument tests (IMT, EMC and special investigations)
- Cover flushing for PACS and SPIRE tests
- Warm up to He I temperature, depletion and warm up to ambient




Figure 1-1: Flow Scheme of the EQM He S/S

## 2 Documents

### 2.1 Applicable Documents

The following documents of the latest issue in effect or as defined herein form a part of this document to the extent specified herein.

AD #	Document Title	Document Identifier
AD 01	Herschel EQM Cool Down and Filling	HP-2-ASED-TP-0072
AD 02	Herschel EQM AXT He II Production and Top Up	HP-2-ASED-TP-0090
AD 03	Herschel EQM Cover Flushing	HP-2-ASED-TP-0091
AD 04	Herschel EQM Depletion and Warm Up to Ambient	HP-2-ASED-TP-0098
AD 05	Summary Report of Instrument Testing on EQM Level	HP-2-ASED-TR-0092
AD 06	As-Built Configuration List EQM	HP-2-ASED-AB-0003

### 2.2 Reference Documents

RD #	Document Title	Document Identifier
RD 01	EQM AIT Plan	HP-ASED-PL-0022
RD 02	CVSE Set-up Description	HP-2-ASED-TN-0094
RD 03	PA Plan	HP-2-ASED-PL-0007
RD 04	Cryostat Cover Handling and Operations Manual	HP-2-AAE-MA-0003
RD 05	IID-B HIFI, section 5.7	SCI-PT-IIDB/HIFI-02125
RD 06	IID-B PACS, section 5.7 and 7.2	SCI-PT-IIDB/PACS-02126
RD 07	IID-B SPIRE, section 5.7	SCI-PT-IIDB/SPIRE-02124
RD 08	IID-A, section 9	SCI-PT-IIDA-04624



### 3 TEST REPORT DIGEST

#### 3.1 Operations

The following cryostat operations were done:

- Cool down and filling of the EQM cryostat
- He II production in AXT
- Cryostat operation during instrument testing phase 1
- Sorption cooler / leak problem investigations
- Cryostat operation during instrument testing phase 2
- Cover flushing
- Depletion and warm up to ambient

#### 3.2 Test Procedures

HP-2-ASED-TP-0072, Issue 1.0, 28.07.05  
HP-2-ASED-TP-0090, Issue 1.0, 08.09.05  
HP-2-ASED-TP-0091, issue 1.0, 15.09.05  
HP-2-ASED-TP-0098, issue 1.0, 08.12.05

Herschel EQM Cool Down and Filling  
Herschel EQM AXT He II Production and Top Up  
Herschel EQM Cover Flushing  
Herschel EQM Depletion and Warm Up to Ambient

#### 3.3 Test Readiness Reviews

HP-2-ASED-MN-1042, 24.08.05  
HP-2-ASED-MN-1137, 09.12.05

PLM EQM TRR prior to cool down  
PLM EQM TRR prior to Warm-Up

#### 3.4 Post Test Review

N/A

#### 3.5 Non Conformances

All NCRs issued during EQM testing are listed in the "Summary Report of Instrument Testing on EQM Level", AD 05. The following NCRs were raised in the frame of cryostat operation or had an effect on the cryostat operations:

HP-112000-ASED-NC-1662  
HP-113000-ASED-NC-1495  
HP-113000-ASED-NC-1675  
HP-142220-ASED-NC-1667  
HP-142220-ASED-NC-1668  
HP-142220-ASED-NC-1759  
HP-142220-ASED-NC-1829  
HP-150000-ASED-NC-1484  
HP-150000-ASED-NC-1489  
HP-150000-ASED-NC-1683  
HP-150000-ASED-NC-1817  
HP-151000-ASED-NC-0211

HP-151000-ASED-NC-1319  
HP-151000-ASED-NC-1795  
HP-151240-ASED-NC-1415

See section 7 for details

### 3.6 Test Changes (Deviations)

HP-2-ASED-SD-0058, issue 3, issued 04.10.05, status 19.10.05

### 3.7 Conclusion

The EQM cryostat was successfully operated to support EQM instrument testing in Ottobrunn. All required temperatures could be achieved, however with a higher mass flow.

Main problems during cryostat operation came from the differences between the EQM and PFM built standard. Especially the inexistent thermal anchoring of the cryostat harness called for an unexpected high mass flow through the OBA. In addition the heat loads from the CVV and LO windows were underestimated.

Due to straylight problems the cover had to be cooled to lower temperatures than planned.

All detected problems have been identified and NCRs have been written for non compliances or anomalies.

## 4 TEST REPORT ANALYSIS

This chapter contains a detailed analysis of the different operation phases. Each section contains a short description, a summary of the cryostat behaviour, deviations and lessons learnt.

Remarks: All times of the graphs below are in UTC, while the times in the log sheets and as-run copies in the annex are in local time.

### 4.1 Cool Down and Filling

#### 4.1.1 Objective

Objective was the controlled cool down of the Herschel EQM cryostat to 4.2 K and the filling of the Herschel HTT to >98%. Cool-down and filling was started after evacuation and successful leak test in warm conditions. The temperature requirements of instruments as given in the IID-Bs had to be regarded.

#### 4.1.2 Description of Operation

Cool down of the EQM cryostat started on 29.8.05 after five cycles of evacuation and flushing of the He S/S and after installation of the safety valve SV 922.

The HTT was cooled down until 31.8.05. Cooling of the HTT was not limited by a requirement. Cooling down of the AXT and OBA with instrument interfaces lasted until 7.9.05. It was agreed in the TRR that a cooling rate of 5 K/h and gradients between instrument interfaces of 20 K shall be regarded. In order not to exceed these requirements OBA and AXT was cooled down passively most of the time while the HTT was filled with LHe I.

Cool down and filling was completed on 9.9.05. The final HTT level could not be verified because the HTT liquid level probes are not functioning since ISO. However, filling level of the HTT was not relevant for the following EQM tests.

A part of the cool down was done in double shifts. The cool down was interrupted over one weekend because of a bottleneck in the Helium supply.

#### 4.1.3 Summary Test Results / Cryostat Behaviour

The figures below show the cryostat behaviour during cool down. The switching of the Helium flow between HTT/shields and AXT/shields was necessary to avoid a too fast cool down of the AXT and the L0 interfaces which are coupled with the AXT. The effect of the switching onto the AXT temperatures can be seen in Figure 4.1-1.




Figure 4.1-1: Cool Down of Tanks




Figure 4.1-2: Cool down of OBA

**4.1.4 Problems, Deviations**

The most critical requirement was the restriction of the cooling rate to 5 K/h. This rate was exceeded several times when the AXT and OBA were actively cooled by cold Helium in order to speed up the cooling process.

As an example it can be seen in Figure 4.1-4 in more detail, that the rates were exceeded only for a short time and that the critical temperature (in this case T 207) dropped only about 12 K in that time. The stress which could be caused by such a temperature drop is not regarded as critical. Switching of the Helium flow avoided that the stress became critical.




Figure 4.1-3: OBA Cooling Rates




Figure 4.1-4: OBA Cooling Rates - Details

The OBA internal temperature gradients were all over the time below the required 20 K. However, the temperature gradient between the AXT (L0) and OBA was exceeded some times. Problems occurred mainly during longer non active phases. These short and only slight exceedings are not regarded as critical.




Figure 4.1-5: OBA Internal Temperature Gradients




Figure 4.1-6: Temperature Gradients between AXT and OBA

#### 4.1.5 Lessons Learnt

Due to the differences between the EQM and PFM He S/S lessons learnt for PFM are limited. However some observations made on the EQM cool down could help avoiding problems with the cool down of the FM cryostat, when the FM instruments are integrated:

- The OBA reacts quite fast on cold gas flows. It will turn out during cooling the F whether the large HTT reduces this effect. Otherwise, the OBA shall stay in by-pass most of the time. The only way to by-pass the OBA seems to be to cool the HOT instead of the HTT.
- Temperature gradients were exceeded during non active phases. Non-active phases shall be reduced to night breaks only to avoid similar problems on the FM.
- Driving parameter for the overall duration was the temperature gradient requirement from PACS.
- Temperature rates were exceeded when we tried to accelerate the process. Therefore: "keep cool"!

## 4.2 He II Production and Top Up

### 4.2.1 Objective

The objective of He II production and top up was to reach an AXT filling level of more than 95 % with  $T_{702}/T_{703} < 1.8$  K. The HTT remained at LHe I conditions and was used to cool the thermal isolation shields.

This activity was repeated each time after refilling the AXT.

### 4.2.2 Description of Operation

He II production on EQM was done by pumping with the He pumping unit I via V 512 and OBA at the AXT. In order not to overload the pumping unit, pumping speed was limited by means of a throttle valve in the venting line. This valve was opened completely after reaching the  $\lambda$ -point.

He II production on EQM was uncritical and was repeated during the EQM test phase whenever the AXT was refilled.

The Helium pumping unit II was used at ESTEC for the STM TB/TV test. Therefore He II production was done with the pumping unit I only and the He II transfer line could not be used. This was already known before and correct reflected in the test procedure. However, a top up of the AXT could not be performed without the He II transfer line. The final filling level of the AXT was therefore only at about 60 % or less.

The AXT could be filled and cooled down to temperatures of about 1.53 K without any problems.

### 4.2.3 Summary Test Results / Cryostat Behaviour

He II production and pumping down to below 1.6 K lasted about 5 h. The  $\lambda$ -point was reached after less than 2 h. As said above, a top up was not performed.






Figure 4.2-1: He II Production - AXT Temperatures




Figure 4.2-2: He II Production - AXT Temperatures - Details

#### **4.2.4 Problems / Deviations**

He II production on EQM was done without any problems. Later on during testing, He II production was performed with a 23° tilted PLM. The final filling level was therefore further limited to about 50 % or less.

#### **4.2.5 Lessons Learnt**

He II production on EQM had to be done completely different to the PFM. Lessons learnt are therefore limited to GSE issues.

It turned out that the pumping with the He pumping unit I had to be throttled as describe above to avoid an overload of the unit. A dedicated valve was installed in the venting line. For FM, a specific valve was ordered and will be installed at the next maintenance of the unit in February 2006.

### **4.3 Cryostat Operation during Instrument Tests Phase 1**

#### **4.3.1 Objective**

Objective was to provide the specified L0, L1, L2 and L3 temperatures for the instrument testing.

### **4.3.2 Description of Operation**

The required temperatures were achieved by continuously pumping via V 512 and OBA at the AXT while the thermal shields were cooled from a Helium flow from the HTT.

Helium flow through the OBA was increased by heating the AXT with some hundreds of milliwatt to increase cooling of the instrument interface temperatures.

The required mass flow of about 100 mg/s through the shields was achieved by heating the HTT with about 2 W. A special script was written on the CryoSCOE to automatically switch on and off heater H 101. With script the fixed heater power of 10 W was reduced to about 2 W in average.

### **4.3.3 Summary Test Results / Cryostat Behaviour**

As described above the pumping unit I was continuously pumping at the AXT while the mass flow was increased by heating. In the first week the integrated module tests of HIFI could be successfully performed. Beside the high mass flow no problem with the cryostat occurred.

After HIFI tests the EQM was installed into the test dolly. For this reason the pumping at the CVV was stopped on 16.09.05. Pumping was not restarted because the isolation vacuum did not degrade.

For the further tests the EQM was tilted by 23°. The tilting angle could not be increased due to a problem with the test dolly gearing (see related NCR). Sorption cooler recycling was possible even with a tilting angle of 23°.

Cryostat operation was continued as for HIFI. In addition, the cryostat cover was cooled down for PACS and SPIRE testing. First attempts to perform the IMT of PACS and SPIRE after recycling the sorption coolers failed because the hold time of the coolers was too low. Some investigations were performed by changing the instrument procedures for cooler recycling. The AXT was warmed up to He I temperature to reduce or eliminate a Helium film which could be the cause of the problem. Finally, this test phase was stopped for more detailed investigations (see chapter below).




Figure 4.3-1: Tank Temperatures during HIFI IMT




Figure 4.3-2: Level 0 Temperatures during HIFI IMT




Figure 4.3-3: Level 1 Temperatures during HIFI IMT




Figure 4.3-4: OBA / Level 2 Temperatures during HIFI IMT




Figure 4.3-5: Shield Temperatures during HIFI IMT




Figure 4.3-6: Tank Temperatures during PACS IMT (1<sup>st</sup> attempt)




Figure 4.3-7: Level 0 Temperatures during PACS IMT (1<sup>st</sup> attempt)




Figure 4.3-8: Level 1 Temperatures during PACS IMT (1<sup>st</sup> attempt)






Figure 4.3-9: OBA / Level 2 Temperatures during PACS IMT (1<sup>st</sup> attempt)




Figure 4.3-10: Shield Temperatures during PACS IMT (1<sup>st</sup> attempt)






Figure 4.3-11: Cover Temperatures during PACS IMT (1<sup>st</sup> attempt)




Figure 4.3-12: Tank Temperatures during SPIRE IMT (1<sup>st</sup> attempt)




Figure 4.3-13: Level 0 Temperatures during SPIRE IMT (1<sup>st</sup> attempt)




Figure 4.3-14: Level 1 Temperatures during SPIRE IMT (1<sup>st</sup> attempt)




Figure 4.3-15: OBA / Level 2 Temperatures during SPIRE IMT (1<sup>st</sup> attempt)




Figure 4.3-16: Shield Temperatures during SPIRE IMT (1<sup>st</sup> attempt)




Figure 4.3-17: Cover Temperatures during SPIRE IMT (1<sup>st</sup> attempt)

#### 4.3.4 Problems / Deviations

An unexpected high heat load on the AXT and the OBA with the instruments prevents testing with an orbit representative mass flow rate of 2.5 mg/s. A flow rate of about 25 mg/s was necessary to cool down the thermal links to the instruments to the required temperatures. This was achieved by heating the AXT (see above).

This test phase was stopped on 27.09.05 because the hold time of the sorption coolers was unacceptable low (see next chapter for details).

#### 4.3.5 Lessons Learnt

Cooler recycling was possible with a PLM tilting angle of 23°. Further lessons learnt are addressed in the following chapters.

### 4.4 Sorption Cooler / Leak Problem Investigations

#### 4.4.1 Objective

Objective of this phase was to investigate the reasons for the unacceptable short cooler hold time and to find a work around solution for performing and completing the EQM test phase.

#### 4.4.2 Description of Operation

The investigations are described and documented in test change HP-2-ASED-SD-0058, issue 3.

Reason for the problem with the sorption coolers was found to be a Helium film between L0 interface from EQM and instrument 0.3 K stage. This Helium leak could be caused by Helium leaks in the system.

The investigation started with a detailed leak test of all parts of the He S/S to identify Helium leaks. The two already known Helium leaks at the ISO HTT (see ISO NCR MB-PLM-045, 06.07.89) and at the filling port / CVV interface (see Herschel NCR NC-1319, 03.08.05) were confirmed. No additional leaks were found.

The leak at the filling port / CVV interface was reduced by filling the gaps around the filling port screws and between filling port and CVV with glue RTV 691 A/B.




Figure 4.4-1: Gluing of Filling Port / CVV Interface (red "paste")

A new procedure to provide the thermal background for instrument testing was established:

- The HTT was pumped down to  $< 10$  mbar to isolate the leak of the ISO HTT
- Shield cooling was provided by external dewars through SV 121, by pass HTT, shields, V 502
- Pump with turbo pump mounted at SV 922 continuously at the isolation vacuum

#### 4.4.3 Summary Test Results / Cryostat Behaviour

The global leak rate at beginning of the investigations was  $4.7 \times 10^{-6}$  mbarl/s, measured with the leak detector connected direct at the CVV airlock SV 922. The HTT was at He I temperature and the AXT at about 1.9 K.

The He S/S was sequentially evacuated. The leak rate of the completely evacuated He S/S was about  $2 \times 10^{-8}$  mbarl/s (HTT and AXT at  $\sim 40$  K). The leak rate increased significantly to  $\sim 9 \times 10^{-6}$  mbarl/s when the filling port (and shield tubing) was flushed with He. It further increased to  $> 2.7 \times 10^{-5}$  mbarl/s when the HTT was filled with He gas.

The leak rate was reduced to  $< 6.5 \times 10^{-6}$  mbarl/s after gluing with RTV 691 as described above.

Mass spectrometer measurements confirmed the leak rate measurements. The partial pressure of He<sup>4</sup> at begin of the investigations was  $3.2 \times 10^{-7}$  mbar. At the end of the investigation phase the partial pressure of He<sup>4</sup> was  $2.7 \times 10^{-8}$  mbar with HTT at 150 mbar and the AXT partly filled with He II.

The instrument tests after the investigation phase confirmed the success of the sealing and isolating of the HTT leak. The cooler hold time did not degrade throughout the rest of the EQM test phase.




Figure 4.4-2: Tank Temperatures during Investigations (1<sup>st</sup> week)




Figure 4.4-3: OBA / Level 2 Temperatures during Investigations (1<sup>st</sup> week)




Figure 4.4-4: Shield Temperatures during Investigations (1<sup>st</sup> week)






Figure 4.4-5: Tank Temperatures during Investigations (2<sup>nd</sup> week)




Figure 4.4-6: OBA / Level 2 Temperatures during Investigations (2<sup>nd</sup> week)






Figure 4.4-7: Shield Temperatures during Investigations (2<sup>nd</sup> week)

#### 4.4.4 Problems / Deviations

No additional problems occurred during the investigation phase.

#### 4.4.5 Lessons Learnt

The sorption coolers react quite sensitive even on small amounts of Helium inside the CVV. Even the large areas with adsorbers did not avoid that a Helium film formed at the thermal links. Therefore no Helium leak is tolerable on PFM, even if there is no risk the cryostat itself.

### 4.5 Cryostat Operation during Instrument Tests Phase 2

#### 4.5.1 Objective

Objective was to provide the specified L0, L1, L2 and L3 temperatures for the instrument testing.

### **4.5.2 Description of Operation**

The required temperatures were achieved by continuously pumping via V 512 and OBA at the AXT while the thermal shields were cooled by a Helium flow from an external dewar through SV 121, by pass the evacuated HTT, then shields and V 502.

Helium flow through the OBA was increased by heating the AXT with some hundreds of milliwatt to improve cooling of the instrument interface temperatures.

In parallel, the cover was cooled for PACS and SPIRE tests (see section 4.6 for details).

All cryostat data were transferred to the I-EGSE.

### **4.5.3 Summary Test Results / Cryostat Behaviour**

The EQM tests were restarted on 19.10.05 with a PACS sorption cooler test.

As described above the pumping unit I was continuously pumping at the AXT while the mass flow through the OBA was increased by heating the tank. Due to the higher mass flow, the AXT had to be refilled each end of the week and pumped down to about 1.65 K over the weekend.

The required temperatures could be provided during instrument testing. The AXT was at ~ 1.65 K during instrument testing. The L0 temperatures were around 1.8 K. The HTT was at about 30 K @ 150 mbar. It was pumped down to less than 20 mbar on 29.10.05 and was kept evacuated until end of the EQM tests.

In this test phase two LHe supply dewars had to be connected permanently to the EQM: one was used to cool the thermal shields and the second one was connected with the cryostat cover cooling loop. The LHe transfer line was recovered according procedure at each exchange of the shield cooling dewar. Exchange of the cover cooling dewar is described in section below,

The turbo pump was continuously pumping at the CVV to help avoiding further problems with the sorption coolers.

The cryostat was operated most of the time in extended single shift. During the last week of testing we organised a double shift for cryostat operation to get most out of the available instrument testing time. An early start of the cryostat team ensured better cryostat stabilities when the instrument teams arrive.




Figure 4.5-1: Tank Temperatures during PACS IMT




Figure 4.5-2: Level 0 Temperatures during PACS IMT




Figure 4.5-3: Level 1 Temperatures during PACS IMT




Figure 4.5-4: OBA / Level 2 Temperatures during PACS IMT




Figure 4.5-5: Shield Temperatures during PACS IMT




Figure 4.5-6: Cover Temperatures during PACS IMT




Figure 4.5-7: Tank Temperatures during SPIRE IMT




Figure 4.5-8: Level 0 Temperatures during SPIRE IMT






Figure 4.5-9: Level 1 Temperatures during SPIRE IMT




Figure 4.5-10: OBA / Level 2 Temperatures during SPIRE IMT




Figure 4.5-11: Shield Temperatures during SPIRE IMT




Figure 4.5-12: Cover Temperatures during SPIRE IMT






Figure 4.5-13: Isolation Vacuum during SPIRE IMT




Figure 4.5-14: Tank Temperatures during Parallel Mode




Figure 4.5-15: Level 0 Temperatures during Parallel Mode




Figure 4.5-16: Level 1 Temperatures during Parallel Mode




Figure 4.5-17: OBA / Level 2 Temperatures during Parallel Mode




Figure 4.5-18: Shield Temperatures during Parallel Mode




Figure 4.5-19: Cover Temperatures during Parallel Mode




Figure 4.5-20: Isolation Vacuum during Parallel Mode




Figure 4.5-21: Tank Temperatures during PACS IMT




Figure 4.5-22: Level 2 Temperatures during PACS IMT






Figure 4.5-23: Level 1 Temperatures during PACS IMT




Figure 4.5-24: OBA / Level 2 Temperatures during PACS IMT




Figure 4.5-25: Shield Temperatures during PACS IMT




Figure 4.5-26: Cover Temperatures during PACS IMT




Figure 4.5-27 Isolation Vacuum during PACS IMT




Figure 4.5-28: Tank Temperatures during HIFI EMC Test






Figure 4.5-29: Level 0 Temperatures during HIFI EMC Test




Figure 4.5-30: Level 1 Temperatures during HIFI EMC Test




Figure 4.5-31: OBA / Level 2 Temperatures during HIFI EMC Test




Figure 4.5-32: Shield Temperatures during HIFI EMC Test




Figure 4.5-33: Isolation Vacuum during HIFI EMC Test




Figure 4.5-34: Tank Temperatures during PACS EMC Test




Figure 4.5-35: Level 0 Temperatures during PACS EMC Test




Figure 4.5-36: Level 1 Temperatures during PACS EMC Test




Figure 4.5-37: OBA / Level 2 Temperatures during PACS EMC Test




Figure 4.5-38: Shield Temperatures during PACS EMC Test






Figure 4.5-39: Cover Temperatures during PACS EMC Test




Figure 4.5-40: Tank Temperatures during SPIRE EMC Test




Figure 4.5-41: Level 0 Temperatures during SPIRE EMC Test




Figure 4.5-42: Level 1 Temperatures during SPIRE EMC Test




Figure 4.5-43: OBA / Level 2 Temperatures during SPIRE EMC Test




Figure 4.5-44: Shield Temperatures during SPIRE EMC Test






Figure 4.5-45: Cover Temperatures during SPIRE EMC Test




Figure 4.5-46: Tank Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-47: Level 0 Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-48: Level 1 Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-49: OBA / Level 2 Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-50: Shield Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-51: Cover Temperatures during Thermal Behaviour / Straylight Tests




Figure 4.5-52: Tank Temperatures during SPRE EMC Test




Figure 4.5-53: Level 0 Temperatures during SPRE EMC Test




Figure 4.5-54: Level 1 Temperatures during SPRE EMC Test






Figure 4.5-55: OBA / Level 2 Temperatures during SPRE EMC Test




Figure 4.5-56: Shield Temperatures during SPRE EMC Test




Figure 4.5-57: Cover Temperatures during SPRE EMC Test




Figure 4.5-58: Isolation Vacuum during SPIRE EMC Test / Start Warm Up

#### **4.5.4 Problems / Deviations**

An unexpected high heat load on the AXT and the OBA with the instruments prevents testing with an orbit representative mass flow rate of 2.5 mg/s. The unloaded mass flow rate from the AXT, measured with no additional heat load coming from a heater or the instruments was about 8 mg/s. Due to the new concept, the HTT was at about 30 K instead of 4.2 K. This could be one reason for a higher heat load on the AXT. The high heat load on L1 interfaces and OBA can be explained by the missing thermal anchoring of the harness, by the direct heat load from the warm CVV and through the LO windows.

Adjusting the mass flow by changing the AXT heater power or adjusting the mass flow through the cryostat cover cooling loop caused some temperature variations during instrument testing. In addition temperature variation were caused by interruption of shield cooling or cover cooling because of running out supply dewars Helium supply.

It took some time to learn how to operate the cryostat with the new concept. In combination with some problems with the LHe supply due to the parallel activities (EQM in Ottobrunn and PFM at ESTEC) this caused some temperature inconsistencies.

In addition to the LHe supply problems, the liquid level measurement and pressure control of the Linde dewars type HDS450-EIDP was not running properly. Especially the measurement with the fixed installed liquid level probes of the dewars was unacceptable inaccurate for all dewars. The automated dewar pressure control worked quite fast and reliable, however the dewar pressure measurement on which the control loop based, was not correct on some dewars.

#### **4.5.5 Lessons Learnt**

A HTT temperature of about 1.7 K is adequate to achieve the required LO temperatures. Problems with the L1 and OBA temperatures cannot be transferred to FM because of the different He S/S.

Temperature stability was a major issue of the instruments. In future a briefing shall be hold each morning to inform the cryostat team about instrument constraints but also to inform the instrument teams about cryostat constraints of each day.

The EIDP version of the dewars have to be modified such, that the liquid level measurement of the dewar is reliable.

### **4.6 Cover Flushing**

#### **4.6.1 Objective**

Objective of this operation was to cool down the cryostat cover mirror to instrument requested temperatures. After detecting the straylight problem, the cover mirror cooling was used to eliminate straylight from cover.

#### **4.6.2 Description of Operation**

A LHe supply dewar was connected via the cryostat cover supply lines to the cover cooling loop. The exhaust of the cooling loop was connected via the cryostat cover exhaust lines to CVSE tubing,



installed in the clean room in Ottobrunn. At the end of this tubing, a flow meter was installed which helped adjusting the mass flow through the cover. An additional overpressure valve was installed in the CVSE lines. A needle valve close to the flow meter helped regulating the flow.

Cryostat cover cooling was started by slightly opening of the cover supply line's needle valve. Fine adjustment was done with the needle valve at the mass flow meter.

Dewar exchange was simplified. The new dewar was placed close to the used dewar. Then the exhaust of the cover flushing line was closed to have an overpressure in the flushing line system. The cover supply line was removed from the used dewar and installed immediately in the new one. Cover flushing was restarted by reopening the exhaust line.

After completing the EQM test phase, the cryostat cover CVSE lines were removed during warm up, when the cover was above 250 K.

### 4.6.3 Summary Test Results / Cryostat Behaviour

At begin of operation the cover temperature was stabilized at about 80 K for a few hours. Due to the straylight problems the cover was cooled down below 13 K, which was the lowest measurable temperature.

Cryostat cover cooling was continued over night even without supervision of an operator. Thanks to three safety valves, plus the safety valve in the supply dewar, the risk for the FM cryostat cover was extremely low. Cryostat cover cooling over night was necessary to keep a cooler hold time of about 40 h.




Figure 4.6-1: Cover Temperatures at 1<sup>st</sup> Cover Flushing




Figure 4.6-2: Cover Temperatures at End of Test Phase

#### 4.6.4 Problems / Deviations

Throughout the EQM test phase the cover cooling behaviour degraded and that the cover mirror temperature could not be stabilized below 40 K. It turned out that the isolation vacuum of the cryostat cover supply line degraded over the time. The cryostat cover mirror temperature could be stabilized at less than 20 K over more than one day after recovering the isolation vacuum the cover. Originally, a temperature stability of a couple of minutes at a cover temperature of about 80 K was requested by instruments. This could be achieved all the time. Requests for much longer temperature stabilities at lower temperatures came up during testing.

#### 4.6.5 Lessons Learnt

Cryostat cover temperature stability has to be (re-)defined by the instruments. If a temperature stability of less than 1 K over more than 12 h is also requested for FM testing, the cryostat cover supply line has to be modified. Potential improvements are a more sensitive needle valve with a scale and a heater with temperature sensors in the fill tube.

## 4.7 Depletion and Warm Up

### 4.7.1 Objective

Objective was depletion of the EQM tanks and a controlled warm-up of the EQM cryostat from Helium temperature to ambient. The temperature requirements of instruments as given in the IID-Bs had to be regarded.

### 4.7.2 Description of Operation

The AXT was heated from He II temperatures to He I temperature. After SFTs at He I temperature of SPIRE and PACS, the AXT was depleted by means of the AXT heaters and warm up started.

The cryostat cover flushing was continued at beginning of warm up.

Warming up was supported with a GHe grade 5.0 from a bottle through V 506 - shield 3 ... 1 - V 105 - OBA - V 512. After reaching 80 K in the OBA, GN<sub>2</sub> grade 5.6 was used instead of GHe.

AXT heaters were switched only for short time during warming up not to exceed temperature gradient requirements. Most of the time, warming up was performed passively.

Pumping at the CVV with the turbo pump was continued all over the time. Irregularly mass spectrometers measurements were performed. At the end of the warming up process, the isolation vacuum was broken in steps from 10<sup>-5</sup> mbar to 1 mbar to speed up the

### 4.7.3 Summary Test Results / Cryostat Behaviour

Depletion and warm up lasted about 4 weeks. Over Christmas break, warming up was done passively. The isolation vacuum was monitored all over the time. Some "peaks" in the isolation vacuum occurred at about 155 K and 185 K. Other peaks in the isolation vacuum measurement could be explained by switching from pumping with the turbo pump to pumping with the pump of the mass spectrometer.




Figure 4.7-1: Temperatures and (Partial-) Pressures during Warm Up




Figure 4.7-2: Temperatures and (Partial-) Pressures during first days of WU




Figure 4.7-3: Temperatures and (Partial-) Pressure at start of WU




Figure 4.7-4: Temperatures and Pressure at Warm Up of Cover

#### **4.7.4 Problems / Deviations**

Except the long duration no problems were detected. The tanks could not be actively heated in order not to exceed temperature gradient requirements between AXT (L0) and OBA (L1 and L2).

#### **4.7.5 Lessons Learnt**

The warming up of the EQM cryostat had a quite limited significance for FM due to the differences in the Helium subsystems.

The driving parameters for warming up seem to be the temperature gradient requirements. The limited temperature rates are less critical.

The warming up process can be speed up by breaking the isolation vacuum with GN2 to about  $10^{-2}$  mbar to 1 mbar.

## 5 CONFIGURATION STATUS

### 5.1 EQM System Status

At the start of the cryostat operation, the H/W configuration of the components is defined with the "As Built Configuration List" HP-2-ASED-AB-0003, issue 2 and the NCR's.

A rough summary of the initial configuration is given below:

- The PLM was closed, evacuated and leak tested
- The PLM was mated with the SVM simulator
- The PLM/SVM was placed on ground in clean room class 100 000
- The harness (CCH and SIH) was completely integrated, verified and connected with instruments

The cryostat status at start of cryostat operations:

- the He S/S was filled with GN<sub>2</sub> at ambient pressure and ambient temperature
- strap pretensions were about 5 kN
- 16 strap pretension measurement devices were mounted to the strap pretensioners
- CVV is flushed with GN<sub>2</sub> and pumped down to < 10<sup>-4</sup> mbar

After the first HIFI tests at He II, the PLM/SVM was installed in the test dolly. The EQM was tilted with the test dolly by 23°.

### 5.2 Instrument Configuration

The instrument FPU's were integrated onto the OBA and verified at ambient temperatures together with their warm units, integrated into the SVM simulator.

HIFI:

- FPU QM
- FCU DM2
- LOU QM
- LCU DM
- LSU Simulator
- BWG Simulator
- WEH QM
- WHO QM
- HRH QM
- ICU AVM ⇒ exchanged by CFM on 18.10.05 (before EMC test)
- WIH QM
- IF attenuator ⇒ exchanged by IF up converter 18.10.05 (before EMC test)

PACS:

- FPU CQM
- DEC/MEC EM
- BOLC QM1
- DPU AVM ⇒ exchanged by CFM2 on 21.09.05 ⇒ exchanged by AVM on 17.10.05

- SPU AVM
- WIH AVM
- External power supply for BOLC

## SPIRE:

- FPU CQM including IFETs
- DPU AVM1
- DCU QM1
- FCU QM1
- WIH
- External power supply

### 5.3 MGSE Status

The following MGSE items were used during EQM testing:

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:
1	PLM Test Dolly	APCO	CI No. 142 155-01
1	PLM Hoisting device	APCO	CI No. 142 121
2	Long Hoisting Bars for EQM	APCO	CI No. 142 129-02
	Working platform at the filling airlock		
	General Purpose Hoisting Devices	ASED	
	Set of tools	ASED	

Table 5-1: MGSE Items

### 5.4 EGSE Status

The following EGSE items were used during EQM testing:

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:
1	Central Checkout System (light)	Terma	CI No. 142 210
1	EQM CryoSCOE	ABSp	CI No. 142 220
1	CDMU DFE	SSBV	CI No. 142 230
1	PLM SCOE	SSBV	CI No. 142 240
1	I-EGSE (if instruments are used)		

Table 5-2: EGSE Items






Figure 5.4-1: EGSE Set-Up

All cryostat instrumentation was monitored from the EQM CryoSCOE and in parallel by the CCS. The cryostat instrumentation was operated by the EQM CryoSCOE in stand alone configuration only.

The CCS provided a part of the cryostat data to the I-EGSE as long as the I-EGSE was switched on.

## 5.5 CVSE Status

The following CVSE was used during EQM testing:

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:
1	High Vacuum Pumping Unit 1	BOCE	CI No. 142 310-03
2	Turbo pumps (C0711, C0712)	BOCE	CI No. 142 310-03
1	Laboratory Vacuum Pump in safety unit	BOCE	CI No. 142 310-04
1	Laboratory Vacuum Pump in CVSE scaffolding	BOCE	CI No. 142 310-04
1	CVSE Monitoring Rack	BOCE	CI No. 142 310-06
1	Leak Detector	BOCE	CI No. 142 310-07
1	LHe transfer lines (Y0211/Y0221)	DeMaCo	CI No. 142 310-08
1	Venting line Y0601/Y0602	DeMaCo	CI No. 142 310-09
1	Safety line to SV 121 (Y0621/Y0622)	DeMaCo	CI No. 142 310-09
1	Scaffolding for CVSE lines		CI No. 142 310-10
	450 l LHe Dewars type HDS 450 -EIPS	Linde	

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:
	50 l / 200 bar GHe grade 5.0	Linde	
	Set of mass flow meters	ASED	
	Set of vacuum hoses		
	Manometer P0621-1(0,1-27 mbar) in safety unit	W & T	
	Manometer P0621-2(1-1200 mbar) in safety unit	W & T	

Table 5-3: CVSE Items

The filling airlock with SV 121 was mounted onto the CVSE. At beginning of cool down, the turbo pump 'A' (C0711) was mounted to SV 921 airlock and turbo pump 'B' (C0712) was mounted to SV 922 airlock. Turbo pump 'A' was removed during cool down and replaced by the safety valve SV 921.

The ISO external venting line was blinded and leak tested.




Figure 5.5-1: CVSE Configuration

## 6 TIME RECORD

Performed		Activity			Remark
Start	End	Procedure	Section		
25.08.05	29.08.05	HP-2-ASED-TP-0072	5.1 - 5.4	Preparation of cool down	
29.08.05	31.08.05	HP-2-ASED-TP-0072	5.5	Cool down of HTT	
29.08.05	09.09.05	HP-2-ASED-TP-0072	5.5 - 5.6	Cool down and filling of AXT	
09.09.05	14.09.05	HP-2-ASED-TP-0090	5.1 - 5.4	1 <sup>st</sup> He II Production in AXT	
13.09.05	27.09.05	n/a		Cryostat operation in test phase 1	
16.09.05	16.09.05	HP-2-ASED-TP-0091	5.1 - 5.3	1 <sup>st</sup> cover flushing	
05.10.05	19.10.05	HP-2-ASED-SD-0058		Sorption cooler problem investigation / leak tests	
19.10.05	14.12.05	n/a		Cryostat operation in test phase 2	
14.12.05	14.12.05	HP-2-ASED-TP-0098	5.1 - 5.2	Warm up to He I	
15.12.05	15.12.05	HP-2-ASED-TP-0098	5.3	Depletion of AXT	
16.12.05	17.01.06	HP-2-ASED-TP-0098	5.4	Warm-up to ambient	
17.01.06	18.01.06	HP-2-ASED-TP-0098	5.5	Cryostat operation completion	

Table 6-1: Time Record

## 7 NCR SUMMARY

In the scope of cryostat operation the following NCR's have been raised (only NCR's relevant for cryostat operation are listed):

NCR	Date	Description	Status	Effect on PFM	Remark
HP-112000-ASED-NC-1662	25.10.05	SPIRE EQM cooler recycling failed	closed	Tbd	Problem was caused by Helium leaks in the cryostat. Investigations performed according HP-2-ASED-SD-0058
HP-113000-ASED-NC-1495	20.09.05	PACS EQM cooler recycling failed	closed	Tbd	Problem was caused by Helium leaks in the cryostat. Investigations performed according HP-2-ASED-SD-0058
HP-113000-ASED-NC-1675	03.11.05	Cryostat background radiation measured by PACS much higher than predicted	closed	Tbd	The cryostat cover had to be cooled down to lower temperatures than expected.  Specific tests to find the source were performed at the end of the EQM test phase 2. (see HP-2-ASED-TR-0092 for details)
HP-142220-ASED-NC-1667	15.07.05	EQM CryoSCOPE heater data block in continuous acquisition mode	open	If not fixed	Only monitoring was blocked; use as is for EQM; the SCOPE will be modified and validated as part of the upgrade as FM CryoCOTE
HP-142220-ASED-NC-1668	15.07.05	EQM CryoSCOPE data shows regular peaks in 'once per minute' acquisition	open	If not fixed	Data had to be filtered off line; use as is for EQM; the SCOPE will be modified and validated as part of the upgrade as FM CryoCOTE
HP-142220-ASED-NC-1759	22.11.05	EQM CryoSCOPE heater repeated blocking and disabling	open	If not fixed	Only monitoring was blocked; use as is for EQM; the SCOPE will be modified and validated as part of the upgrade as FM CryoCOTE

NCR	Date	Description	Status	Effect on PFM	Remark
HP-142220-ASED-NC-1829	06.12.05	Very high noise on C100 sensors for EQM CryoSCOE	open	If not fixed	Data had to be filtered off line; use as is for EQM; a fix was done on the PFM SCOE and worked properly; the SCOE will be modified and validated as part of the upgrade as FM CryoCOTE
HP-150000-ASED-NC-1484	18.09.05	Temperature gradient requirement during cool down of cryostat partially exceeded	closed	Y	See section 4.1 for details
HP-150000-ASED-NC-1489	21.09.05	Required tilting position of the cryostat via test dolly not secured	closed	N	Due to a problem with the test dolly gear a tilting angle of 30° could not be achieved; position of 23° (sufficient for cooler recycling) was fixed manually
HP-150000-ASED-NC-1683	07.11.05	EQM L1 temperatures higher than expected	closed	Y (tbc)	See section 4.5 for details
HP-150000-ASED-NC-1817	06.12.05	EQM mass flow through OBA from AXT higher than expected	open	Y	See section 4.5 for details
HP-151000-ASED-NC-0211	04.04.04	Internal leakage of safety valve SV121 out of spec	closed	N	Not relevant for EQM testing
HP-151000-ASED-NC-1319	02.08.05	I/F CVV/filling port is not Helium leak tight as requested	closed	Y	Leak tightness improved by gluing (see HP-2-ASED-SD-0058); one of the causes for sorption cooler problem
HP-151000-ASED-NC-1795	28.11.05	EQM cryostat cover temperature instability	open	Y	See section 4.6 for details
HP-151240-ASED-NC-1415	01.08.05	The SV121 plug remains not in safety valve position	closed	Y	Safety function was transferred to valve SV0622 in safety unit

Table 7-1: NCR Summary

## 8 TEST CHANGE SUMMARY

This paragraph summarizes the major changes of the cryostat operation which have a relevant impact on the performed tests (e.g. change of the test setup, additional test steps or sequences, modification or deletion of test steps or sequences, change of expected values or pass/fail criterias).

All other minor deviations to or adaptations of the integration procedure are hand marked at the respective test step.

Test Change	Issue	Date	Description	Status	Remark
HP-2-ASED-SD-0058	3	04.10.05	Activities to localize Helium leaks, tighten the leaks where possible and verify final status.	performed	Activities were necessary to improve operation of the sorption coolers

Table 8-1: Test Change Summary

## 9 AS-RUN PROCEDURE

### Test Facilities

Astrium OTN, Building 5.0, cleanroom class 100.000

### Operation Dates

See Time Record in section 6

### Test Procedures

Integration Procedure for AXT CCH onto AXT

HP-2-ASED-TP-0021

Issue 1, Rev. -, 23.07.04

Issue 2, Rev. -, 22.09.04

### Integration Sequences

Integration of mechanical part	Performed
Health Check	N/A
Integration of Cryo Components	Performed
Integration and Routing of Harness Bundles on AXT	Performed
Insulation Test	Performed
Connection of harness to Cryo Components / Location Test	Performed
Loop-Resistance Test (Verification)	Performed
Loop-Resistance Test (Final)	N/A

### Personnel:

Test Manager:	C. Schlosser / S. Idler
Test Conductors:	P. Mack
Cryo./Mech. AIT:	A. Runge / J. Schäffler / R. Kameter
El. AIT:	A. Grasl / R. Kameter
QA:	E. Lamprecht
EGSE:	S. Ilsen

## 10 ATTACHMENTS

- I. As-Run Copy of the Cool Down and Filling Procedure HP-2-ASED-TP-0072
- II. As-Run Copy of the He II Production & Top Up Procedure HP-2-ASED-TP-0090
- III. As-Run Copy of the Cover Flushing Procedure HP-2-ASED-TP-0091
- IV. As-Run Copy of the Depletion & Warm Up Procedure HP-2-ASED-TP-0098
- V. Test change HP-2-ASED-SD-0058, issue 3
- VI. Copy of filled in Log Sheets 1
- VII. Copy of filled in Log Sheets 2
- VIII. Copy of strap pretension measurements
- IX. Copy of the NCR's



**I. As-Run Copy of the Cool Down and Filling Procedure**

HP-2-ASED-TP-0072

Working Copy

start: 25.08.05

end:

Title: Herschel EQM Cool Down and Filling

CI-No: 151 000

Prepared by: Herschel Team / A. Runge Date: 28.07.05

Checked by: C. Schlosse [Signature] 28.7.05

Product Assurance: R. Stritter [Signature] 03.08.05

Configuration Control: W. Wietbrock [Signature] 03.08.05

Project Management: Dr. W. Fricke [Signature] 05/08/2005

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1	28.07.05	All	initial issue	

## Table of Content

<b>1</b>	<b>Scope</b>	<b>7</b>
1.1	Objective	7
1.2	Activity Flow	8
1.3	Requirements	9
<b>2</b>	<b>Documents/Drawings</b>	<b>10</b>
2.1	Applicable Documents	10
2.2	Reference Documents	11
2.3	Other Documents	11
<b>3</b>	<b>Configuration</b>	<b>12</b>
3.1	General Hardware Configuration	12
3.2	Cryostat Configuration	12
3.3	Set-up	14
<b>4</b>	<b>Conditions</b>	<b>19</b>
4.1	Personnel	19
4.2	Environmental	19
4.3	General Instructions for Integration	20
4.3.1	General Safety Requirements, Precautions	20
4.3.2	QA Requirements	20
4.3.3	ESD constraints	20
4.3.4	Prerequisites	21
4.4	GSE	21
4.4.1	MGSE	21
4.4.2	EGSE	22
4.4.3	OGSE	24
4.4.4	Cryo Vacuum Servicing Equipment (CVSE)	24
<b>5</b>	<b>Step-by-Step Procedure</b>	<b>25</b>
5.1	Check of PLM Status	25
5.2	Installation of Auxiliary Lines and Components	28
5.3	Evacuation and Purging of He S/S	30
5.3.1	1 <sup>st</sup> Evacuation Cycle	30
5.3.2	Preparation of filling port	32

5.3.3	1 <sup>st</sup> Pressurization Cycle	33
5.3.4	Evacuation / Pressurization Cycles	34
5.4	Installation of Safety Valve SV 922	38
5.5	Cool down of Cryostat	39
5.5.1	Initial Configuration	39
5.5.2	Pressurization of He S/S to 1 bar	41
5.5.3	Start Cool Down	43
5.5.4	End of Cool Down	47
5.6	Filling of HTT	48
5.6.2	End of Filling	49
5.6.3	Final Configuration	50
5.7	Night Configuration	51
5.7.1	Establish Night Configuration	51
5.7.2	Restart after Night Break	53
5.8	Exchange of LHe Dewar	55
5.8.1	General Remarks	55
5.8.2	Removing Transfer Line	55
5.8.3	Installation of new Dewar and Transfer Line	56
5.9	Preparation of LHe I Transfer Line	58
5.9.1	Preparations	58
5.9.2	Evacuation of Transfer Line	59
5.9.3	Flushing of transfer line:	59
5.10	Installation of Transfer Line	61
5.10.1	Preparation of LHe Dewar	61
5.10.2	Installation of Transfer Line into Dewar	61
5.10.3	Installation of Transfer Line at SV 121	62
5.10.4	Evacuation and Purging of Filling Airlock	63
5.10.5	Pre-cooling of Transfer Line	64
<b>6</b>	<b>Summary Sheets</b>	<b>65</b>
6.1	Procedure Variation Summary	65
6.2	Non Conformance Report (NCR) Summary	66
6.3	Sign-off Sheet	66
<b>ANNEX</b>	<b>Log Sheets</b>	<b>67</b>

**Table of Figures**

Figure 3-1: EQM PLM Helium S/S Flow Schema ..... 13  
Figure 3-2: General set-up in cleanroom class 100 000 ..... 14  
Figure 3-3: Set-up during cool down and filling ..... 15  
Figure 3-4: CVSE for cool down and filling (V 103 and V 106 not integrated) ..... 16  
Figure 3-5: Safety Unit ..... 17  
Figure 3-6: Flow Meter Unit ..... 18  
Figure 4-1: EGSE Configuration ..... 23

**List of Tables**

Table 4-1: MGSE.....21  
Table 4-2: EGSE .....22  
Table 4-3: OGSE.....24  
Table 4-4: CVSE .....24

## **1 Scope**

### **1.1 Objective**

This test procedure describes the controlled cool down of the Herschel EQM cryostat to 4.2 K and the filling of the Herschel Tanks. Cool-down and filling will be started after evacuation and successful leak test in warm conditions. The temperature requirements have to be regarded, even if CQMs instead of the FM FPUs are integrated in the PLM.

This procedure summarises the nominal activity flow, operational constraints, GSE set up and the step by step procedure. The operations are given in correct timely order. All activities are performed in clean room class 100.000.



## 1.2 Activity Flow

The activity flow below summarizes the activities to be performed during cool down and filling. Cool down and filling is completed with the steps in section 5.6. Sections 5.7 to 5.9 have to be repeated for each exchange of dewar.

The cool down and filling in coarse steps:

<p>§ 5.1      <b>Check of PLM Status</b></p>	<p>Configuration check according chapter 3.1 and 3.2  <del>PLM-FM</del> flushed with GN2          Increase of strap pretension to -10 - 15 kN          Isolation vacuum &lt; <math>1 \times 10^{-4}</math> mbar          Valve status check</p>
<p>§ 5.2      <b>Installation of Auxiliary Lines and Components</b></p>	<p>Installation and leak test of safety line Y0621          Installation and leak test of vent line Y0601/Y0602</p>
<p>§ 5.3      <b>Evacuation and Purging of He S/S</b></p>	<p>Evacuation of tubing via V 502, V 105 and V 701          Evacuation of HTT          Preparation of filling line          Flushing of He S/S with GHe          Leak test of He S/S          Evacuation and flushing with GHe of the He S/S (4 x)</p>
<p>§ 5.4      <b>Installation of Safety Valve SV 922</b></p>	<p>Installation of SV 922</p>
<p>§ 5.5      <b>Cool down of Cryostat</b></p>	<p>He S/S evacuated at start of cool down          Stop pumping with He II pumping unit          Pressurization of He S/S to 1 bar from LHe dewar          Cool down to 4.2 K</p>
<p>§ 5.6      <b>Filling of HTT</b></p>	<p>Filling of HTT to 100 %          Closing and dismounting of airlock to SV 921          Mounting of 50 mg/s flow meter after end of filling          Final configuration:</p> <ul style="list-style-type: none"> <li>• HTT filled up to LHe I</li> <li>• AXT partly filled with LHe I</li> <li>• Venting via V 104, V 701 and V 502</li> </ul>
<p>§ 5.7      <b>Night Break</b></p>	<ul style="list-style-type: none"> <li>• Establishing of night configuration:             <ul style="list-style-type: none"> <li>○ Removal of transfer line</li> <li>○ Venting via V 104, V 701 and V 502</li> </ul> </li> <li>• Restart after night configuration</li> </ul>

§ 5.8      **Exchange of LHe Dewar**

- Removal of transfer line
- Installation of new dewar and transfer line

§ 5.9      **Preparation of LHe I Transfer Line**

- Preparations
- Evacuation of transfer line
- Flushing of transfer line with GHe

§ 5.10     **Installation of Transfer Line**

- Installation of transfer line in dewar
- Installation of transfer line in SV 121
- Evacuation and purging of filling airlock
- Pre-cooling of transfer line

### 1.3 Requirements

During cool-down the following requirements have to be regarded:

Temperature requirements:

HTT:             $\Delta T_{103}/\Delta t < 50 \text{ K/h}$

HIFI/(PACS):  $\Delta T_{207}/\Delta t < 20 \text{ K/h}$  (above 50 K for HIFI)

ASED)             $\Delta T_{207}/\Delta t < 20 \text{ K/h}$  (above 50 K for PACS; < 5 K defined by PACS not yet agreed by  
*5 K/h see MN-1042*

SPIRE/(PACS):  $\Delta T_{253} (T_{255})/\Delta t < 20 \text{ K/h}$  (above 50 K for PACS; no requirement from SPIRE)

SPIRE J-FET:  $\Delta T_{249} (T_{251})/\Delta t < 20 \text{ K/h}$  (above 50 K; no requirement from SPIRE)

Remark: There are no specific PT1000 temperature sensors to monitor PACS cool down, PT1000 sensors close to HIFI foot and SPIRE foot shall be used instead.

The large tank shall always to be colder than OBA and FPUs:

$T_{207} - T_{701} > 30 \text{ K}$

$T_{253} - T_{701} > 30 \text{ K}$

Keep AXT as long as possible colder than the HTT:

$T_{103} - T_{701} > 30 \text{ K}$

Temperature differences between L0, L1 and L2 shall not exceed 20 K. (HIFI). This requirement can only be controlled by indirect measurements (AXT vs. OBA plate vs. SPIRE L3) or by instrument internal sensors:

$|T_{701} - T_{207}| < 20 \text{ K}$

$|T_{207} - T_{249} (T_{251})| < 20 \text{ K}$

$|T_{701} - T_{249} (T_{251})| < 20 \text{ K}$

## 2 Documents/Drawings

### 2.1 Applicable Documents

The following documents of the latest issue in effect or as defined herein form a part of this document to the extent specified herein.

<b>AD #</b>	<b>Document Title</b>	<b>Document Identifier</b>
AD 01	CVSE Set-up Description	HP-2-ASED-TN-0094
AD 02	PA Requirements for Subcontractors	HP-1-ASPI-SP-0018

## 2.2 Reference Documents

RD #	Document Title	Document Identifier
RD 01	Documentation Identification Procedure and Documentation Management	HP-2-ASED-PR-0001
RD 02	EQM AIT Plan	HP-ASED-PL-0022
RD 03	PA Plan	HP-2-ASED-PL-0007
RD 04	Contamination Control Plan	HP-2-ASED-PL-0023
RD 05	General Design and Interface Requirements (GDIR)	H-P-1-ASPI-SP-0027
RD 06	Reinigungsvorschrift für Komponenten im Projekt Herschel	HP-2-ASED-PR-0008
RD 07	List of Acronyms	HP-2-ASPI-LI-0077
RD 08	IID-B HIFI, section 5.7	SCI-PT-IIDB/HIFI-02125
RD 09	IID-B PACS, section 5.7 and 7.2	SCI-PT-IIDB/PACS-02126
RD 10	IID-B SPIRE, section 5.7	SCI-PT-IIDB/SPIRE-02124
RD 11	IID-A, section 9	SCI-PT-IIDA-04624

## 2.3 Other Documents

OD #	Document Title	Document Identifier
OD 01	Manual of High Vacuum pumping unit	
OD 02	Manual of He II pumping unit	

### 3 Configuration

#### 3.1 General Hardware Configuration

At the start of the activities, the H/W configuration of the components is defined with the "As Built Configuration List" and the NCR's.

A rough summary of the initial configuration is given below:

- The PLM is closed, evacuated and leak tested ✓
- The PLM is mated with the SVM simulator ✓
- The PLM/SVM is integrated in ~~the test dolly~~ <sup>SVM simulator</sup> and placed in clean room class 100 000 ✓
- The instrument FPU's are integrated onto the OBA and verified at ambient temperatures together with their warm units, integrated into the SVM simulator
- The harness (CCH and SIH) is completely integrated, verified and connected with instruments

#### 3.2 Cryostat Configuration

The cryostat status at start of cool down and filling shall be:

- the He S/S is filled with GN<sub>2</sub> at ambient pressure and ambient temperature
- filling airlock with SV 121 is mounted
- Turbo pump 'A' (C0711) mounted to SV 921 airlock for continuous evacuation of the cryostat during cool down
- Turbo pump 'B' (C0712) mounted to SV 922 airlock
- strap pretensions are about 5 kN
- 16 strap pretension measurement devices are mounted to the strap pretensioners
- the Cryo SCOE shall be operational and instrumentation connected
- external venting line is blinded and leak tested ✓
- CVV is flushed with GN<sub>2</sub> and pumped down to < 10<sup>-4</sup> mbar ✓




Figure 3-1: EQM PLM Helium S/S Flow Schema

3.3 Set-up




Figure 3-2: General set-up in clean room class 100 000



Cool down and filling




Figure 3-3: Set-up during cool down and filling





Figure 3-4: CVSE for cool down and filling

Figure 3-5: Safety Unit






Figure 3-6: Flow Meter Unit

## 4 Conditions

### 4.1 Personnel

Cool down and filling shall be performed in double shift. Personnel necessary to perform activities according to this present procedures are:

Responsibility	Name / Organisation
Test Manager	*) C. Schlosser
Test conductors	*) C. Schlosser
Cryostat Operators	*) P. Mack A. Runge
EGSE Operators	*) J. Stijn
PA Responsible	*) E. Lamprecht D. Hendry

\*) Names and possible additional personnel to be registered prior to the start of activities

### 4.2 Environmental

All activities according this procedure have to be performed in a clean room class 100 000 according Federal standard 209 E:

Cleanliness:	class 100 000
Temperature:	22°C ± 3°C
Pressure:	ambient
Rel. humidity:	40 % - 65 %

### 4.3 General Instructions for Integration

#### 4.3.1 General Safety Requirements, Precautions

The following general rules have to be regarded:

- Respect standard technical rules for mechanical and electrical integration and test activities
- Special hazard precautions are not expected, except for the comments below and the comments mentioned in the step by step procedure
- The H/W has to be handled by authorized personnel only

The following specific rules have to be regarded:

- In case of an unexpected large release of helium it may be necessary to treat victims for suffocation and cold burns. If required, remove the victim from immediate vicinity of the leak
- In case of operation of the Cryostat safety system the following immediate activities shall be performed:
  - operation of safety valve: everybody has to leave the test room, except test conductor and necessary CVSE operations personnel
  - operation of burst disc: everybody has to leave the test room
- Contact facility emergency services immediately and explain nature and location of accident

#### 4.3.2 QA Requirements

QA shall monitor all operations (handlings, transportation and installation) as necessary to assure compliance with this procedure and the applicable sections of the PA Plan (RD 3).

In the course of this procedure QA shall pay particular attention to

- integrity of every tightening surfaces and seals
- ensure adequate cleanliness conditions
- ensure that all safety aspects are considered
- the application of adequate protections to critical surfaces
- the records in the log sheet
- to ensure that tools and test equipment used is within current calibration cycle

#### 4.3.3 ESD constraints

No specific ESD precautions have to be regarded during cool down and filling.

#### 4.3.4 Prerequisites

At least the following tasks have to be successfully completed before start with cryostat cool down:

- TRR has been successfully held to ensure that the relevant procedures, drawings, applicable documents are available, reviewed and approved
- Formal release to start with activity is given by QA / safety
- The necessary GSE and H/W is available, accepted and applicable for use
- Safe working conditions for personnel and H/W are existing and will be applied
- Skilled and authorized personnel is available
- An access restricted area has been defined and marked by QA / safety
- Incoming inspection of H/W have been performed by QA and engineering

All parts and tools required available and operational

#### 4.4 GSE

All GSE and integration equipment is fit checked and carries valid calibration certificates.

##### 4.4.1 MGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	PLM Test Dolly	APCO	CI No. 142 155-01	N/A
1	PLM Hoisting device	APCO	CI No. 142 121	N/A
2	Long Hoisting Bars for EQM	APCO	CI No. 142 129-02	N/A
	Working platform		N/A	N/A
	General Purpose Hoisting Devices	ASED	N/A	N/A
	Set of tools	ASED	N/A	N/A

Table 4-1: MGSE

## 4.4.2 EGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	Central Checkout System (light)	Terma	CI No. 142 210	
1	EQM Cryo SCOE	ABSp	CI No. 142 220	
1	CDMU DFE	SSBV	CI No. 142 230	
1	PLM SCOE	SSBV	CI No. 142 240	
1	I-EGSE (if instruments are used)			
	Digital Multimeters (troubleshooting only)	ASED		
	Set of break out boxes (troubleshooting only)	ASED		
	Ohm -meter (troubleshooting only)	ASED		

Table 4-2: EGSE






Figure 4-1: EGSE Configuration

**4.4.3 OGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
	Theodolites	ASED		

Table 4-3: OGSE

**4.4.4 Cryo Vacuum Servicing Equipment (CVSE)**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	High Vacuum Pumping Unit	BOCE	CI No. 142 310-03	N/A
2	Turbo pumps (C0711, C0712)	BOCE	CI No. 142 310-03	
1	Laboratory Vacuum Pump in safety unit	BOCE	CI No. 142 310-04	
1	Laboratory Vacuum Pump in CVSE scaffolding	BOCE	CI No. 142 310-04	
1	CVSE Monitoring Rack	BOCE	CI No. 142 310-06	
1	Leak Detector	BOCE	CI No. 142 310-07	
2	LHe transfer lines (Y0211/Y0221)	DeMaCo	CI No. 142 310-08	
1	Venting line Y0601/Y0602	DeMaCo	CI No. 142 310-09	
1	Safety line to SV 121 (Y0621/Y0622)	DeMaCo	CI No. 142 310-09	
1	Scaffolding for CVSE lines		CI No. 142 310-10	
10	450 l LHe Dewars type HDS 450 -EIPS	Linde		
	50 l / 200 bar GHe grade 5.0	Linde		
	Set of mass flow meters	ASED		
	Set of vacuum hoses			
	Manometer P0621-1(0,1-27 mbar) in safety unit	W & T		
	Manometer P0621-2(1-1200 mbar) in safety unit	W & T		

Table 4-4: CVSE

## 5 Step-by-Step Procedure

## 5.1 Check of PLM Status

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following configuration set-up is required prior to start of cool down and filling and shall be checked prior to test:				✓	
5.1.1.1	PLM/SVM installed in test dolly and set-up according Figure 3-2 and Figure 3-3		O.k.	PLM on SVM (not in test dolly)	✓	
5.1.1.2	16 load cells mounted to the strap pretensioners. Increase strap pretensions and make a printout of strap pretensions	ca. 10 KN - 15 KN	2,74 kN i <sub>0</sub> 5,05 kN	see printout	✓	
5.1.1.3	He S/S flushed with GN <sub>2</sub> at ambient temperature and pressure; T 103 P 101	< 313 K 0,95 - 1,2 bar	275K ~ 950 mbar		✓	
5.1.1.4	Turbo pump A mounted on upper bulkhead SV 921 interface, turbo pump is running and airlock to isolation vacuum is open		O.k.		✓	
5.1.1.5	Turbo pump B mounted on upper bulkhead SV 922 interface, turbo pump is running and airlock to isolation vacuum is open		O.k.		✓	
5.1.1.6	Airlock SV 121 installed and leak test of filling port performed. Airlock configured for LHe I transfer line.		O.k.		✓	

Location:	OTN	PA:	<i>dy</i>	Date:	25.8.05	Operator:	<i>sel</i>	Date:	25.08.05
-----------	-----	-----	-----------	-------	---------	-----------	------------	-------	----------

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.7	Two manometers P0621-1 (0,1-27 mbar) and P0621-2 (1-1200 mbar) installed in safety unit and connected with the safety line of filling port airtlock.		O.k.		✓	
5.1.1.8	Safety line Y0621, valves V0621, V0623, manometers P0621-1 and P0621-2, safety valve SV0622, vent line Y0622 and vacuum pump C 1100 connected with filling airtlock and leak test performed. A metal gasket must be used at the interface line Y0621 to filling port SV 121!				✓	
5.1.1.9	Plug of SV 121 is closed - SV 121 is activated				✓	
5.1.1.10	Cryo SCOE connected and operational - functional test at ambient temperature successfully performed.		O.k.		✓	
5.1.1.11	Blind flanges installed at external vent line and leak tested		O.k.		✓	
5.1.1.12	5 g/s mass flow meter installed in the Y0602 vent line and connected with a strip chart recorder and the Cryo SCOE					
5.1.1.13	Check valves status: V 102, V 104, V 105, V 502, V 512, V 701, V 702, SV 121 ✓	closed		V105 open O.k. V701 open O.k. V702 open O.k.	✓	
5.1.1.14	Check isolation vacuum: P 901 (P 902)	< 1 x 10 <sup>-4</sup> mbar	6.3 x 10 <sup>-5</sup> mbar		✓	
5.1.1.15	P 501 interface at PLM connected with manometer and leak tested		✓		✓	

Location:	OTN	Operator:	Sch	Date:	25.07.05	Page	26
-----------	-----	-----------	-----	-------	----------	------	----

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.16	Fill out log sheet 1 and 2 - see annex 1				✓	
5.1.1.17	Attention: Do not operate liquid level sensors at temperatures above 10 K: L 701, L 702 if T 703 > 10 K Do not continuous operate L 701 or L 702 and do not operate L 701 and L 702 at the same time.				✓	

Location:	OTM	PA <i>[Signature]</i>	Date: 25.8.05	Operator: <i>[Signature]</i>	Date: 25.08.05
-----------	-----	-----------------------	---------------	------------------------------	----------------

## 5.2 Installation of Auxiliary Lines and Components

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.2.1.1	Connect GHe supply bottle grade 5.0 with 2 µm filter to valve V0623. See Figure 3-4 and Figure 3-5		✓		✓	
5.2.1.2	Connect leak detector to valve V0623 and perform leak test of line Y0621 with all connections. Note leak rate	< 1x10 <sup>-5</sup> mbarl/s	✓		✓	
5.2.1.3	Installation of vent line Y0601 to V 502 (V 502 still closed). Perform leak rate measurement of Y0601 and not leak rate Check isolation vacuum of venting line Y0601!	< 1x10 <sup>-5</sup> mbarl/s	✓		✓	
5.2.1.4	Connect He pumping unit II via V6 of the flow meter unit with Y0601		✓		✓	
5.2.1.5	Connect venting line to V 512 and - via T-piece - to the inlet of the flow meter unit		✓		✓	
5.2.1.6	Connect leak tester at the entrance of PLM evacuation line Y0673 (upstream of backing pump)		✓		✓	
5.2.1.7	Connect transfer lines to the cover cooling loop according AAE procedure		✓		✓	
5.2.1.8	connect a GHe bottle to the filling line entrance to the cover cooling loop		✓		✓	
5.2.1.9	Connect a laboratory vacuum pump at the exit of the cover cooling loop		✓		✓	

Location:

OTN

PAK

Clayton

Date:

28.07.05

Operator:

J. J. J. J.

Date:

25.08.05

Doc. No:

HP-2-ASED-TP-0072

Issue:

1

Date:

28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.2.1.10	Perform a leak test of the cover cooling loop and its set-up		✓		✓	
5.2.1.11	Evacuate cover cooling loop to	< 2,5 mbar	✓		✓	
5.2.1.12	Flush the cover cooling loop with GHe grade 5.0 from bottle to	~ 1 bar	✓		✓	
5.2.1.13	Repeat steps 5.2.1.11 to 5.2.1.12 5 times		✓		✓	
5.2.1.14	Close both cover cooling loop CVSE lines with a plug or a blind cap. Ensure that an over pressure valve is installed in the line.		✓		✓	
5.2.1.15	Fill out log sheets 1 & 2		✓		✓	

Location:	PAV Camp w	Date: 27.8.05	Operator: <i>[Signature]</i>	Date: 27.8.05	Page 29
-----------	------------	---------------	------------------------------	---------------	---------

5.3 Evacuation and Purging of He S/S

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.3.1 1<sup>st</sup> Evacuation Cycle</b>						
5.3.1.1	Open V 701 and V 105		✓		✓	
5.3.1.2	Check venting line valves closed: V1, V2 and V6 of the flow meter unit and V0631, V0603 (bypass He-pump-I)	closed	✓		✓	
5.3.1.3	Start He-pump II, C0500 Open inlet valve He-pump II (V6 of flow meter unit) and evacuate venting line Y0601		✓		✓	
5.3.1.4	Open V <sup>V502</sup> 502 and evacuate He S/S without HTT to P 501	<sup>10</sup> < 2.5 mbar	✓		✓	
5.3.1.5	Check valve status: • V 102, 104, V <sup>V502</sup> 502, V 702, SV 121 • V 105, V 701, V <sup>V502</sup> 502, V 702, V 702	closed open	✓ ✓	o.k.	✓	
5.3.1.6	Close V 502. Observe P 101, P 501. P 101 = P 501 = If no pressure increase at P 501 and no change at P 101 all valves at HTT are closed	approx. 1 bar < <sup>10</sup> 2.5 mbar	950 mbar 5.2 mbar Pressure stable		✓	

Location: OTN      PAJ      Date: 26.05.05      Operator: JHL      Date: 25.05.05



Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.1.7	Open V 501 → check pressure at P 501 increases. Wait until P 501 remains constant after initial slight increase.		✓	Step not relevant on EQM	✓	
5.3.1.8	Open V 502 and V 512 and continue evacuation of He S/S		✓		✓	
5.3.1.9	Close <del>V 105, V 701</del> Note P 501		5.7 mbar ✓	valves to AXI kept open	✓	
5.3.1.10	Open V 104 and start evacuation of HTT		✓		✓	
5.3.1.11	Check valve status: • V 102, V 105, V 701, V 702, SV 121, V 502 • V 104, V 502, V 512, V 105, V 701, V 702	closed open	✓ ✓		✓	
5.3.1.12	Fill out log sheets 1 & 2		✓		✓	

Location: <i>OTN</i>	PA: <i>[Signature]</i>	Date: <i>28.07.05</i>	Operator: <i>Schl</i>	Date: <i>25.8.05</i>	Page <b>31</b>
Doc. No: HP-2-ASED-TP-0072	Issue: 1	Date: 28.07.05	File: HP-2-ASED-TP-0072_1.doc		

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.1.13	Continue evacuation of He S/S to P 101 approx. Close V 502 and V 512 and wait for pressure equilibrium to check installed manometers Note: P 101 (on monitor) P 501 (on monitor) P 501 (manometer at V 506) Open V 502 and V 512	< 50 mbar	✓	0,007 mbar raw 0,367 mV -0,027 mbar raw -0,34 mV 10,1 mbar	✓	
5.3.1.14	Open V 105, V 701, V 702 and V 102 and continue evacuation of He S/S to	<sup>10</sup> < 28 mbar	8,6 mbar		✓	
5.3.1.15	Check valve status: • SV 121, V 502 • V 102, V 104, V 105, V 502, V 512, V 701, V 702	closed open	✓		✓	
<b>5.3.2 Preparation of filling port</b>						
5.3.2.1	Evacuate vacuum line Y0621 and airlock via valve V0621 and lab. vac. pump C1100		✓		✓	
5.3.2.2	Close Y0621 (line to vacuum lab. pump)		✓		✓	

Location: OTN PA: [Signature] Date: 26.07.05 Operator: Schl Date: 26.07.05

Doc. No: HP-2-ASED-TP-0072  
Issue: 1  
Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Page 32

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.2.3	Pressurize line Y0621 and air lock SV 121 with GHe grade 5.0, connected at valve V0623 until P0621 = 1 bar		✓		✓	
5.3.2.4	Repeat evacuation and pressurization of Y0621 and airlock SV 121 two times		✓		✓	
5.3.2.5	Evacuate line Y0621 and airlock SV 121		✓		✓	
5.3.2.6	Close V0621 (line to lab. vac. pump)		✓		✓	
<b>5.3.3 1<sup>st</sup> Pressurization Cycle</b>	<i>1<sup>st</sup> pressurization cycle via needle valve at VS12</i>					
5.3.3.1	Close V <del>502</del> , V <del>512</del> and V 104		✓			
5.3.3.2	Open SV 121		u.c.	Pressurization via VS12	✓	
5.3.3.3	Check valve status: <ul style="list-style-type: none"> <li>V 104, V 502, V <del>512</del> ✓ VS12 ✓</li> <li>V 102, V 105, V 701, V 702, SV121, VS12</li> </ul>	closed open			✓	
5.3.3.4	Pressurize line Y0621 and air lock SV 121 with GHe grade 5.0, connected at valve V0623 until P0621 = 1 bar		950mbars		✓	
5.3.3.5	Close SV 121				✓	
5.3.3.6	Close V 102 and <del>V702</del>				✓	

Location: OTV PA: Gay Date: 7/6/08 Operator: JML Date: 26.8. Page **33**

Doc. No: HP-2-ASED-TP-0072  
 Issue: 1  
 Date: 28.07.05  
 File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.3.7	Perform leak test of He S/S: He S/S flushed with GHe, close inlet valve to laboratory pump C0730 <ul style="list-style-type: none"> <li>• P 901</li> <li>• P 501</li> <li>• P 101</li> </ul> tolerable leak rate < 1x10 <sup>-6</sup> mbar l/s	< 10 <sup>-4</sup> mbar approx. 1 bar approx. 1 bar ≤ 1x10 <sup>-6</sup> mbar/l/s	5,5 10 <sup>-5</sup> mbar 991 mbar 0,1206 bar raw: 6,4025 mV P701: 0,9393 bar raw: 15,2633 mV		✓	
5.3.3.8	After successful leak test close inlet valve to leak tester and open inlet valve to low vacuum stage pump C0730				✓	
<b>5.3.4 Evacuation / Pressurization Cycles</b>						
5.3.4.1	Open V 104		✓		✓	
5.3.4.2	Check valve status: <ul style="list-style-type: none"> <li>• V 102, V 502, V 512, V 702, SV 121</li> <li>• V 104, V 105, V 701, V 702</li> </ul>	closed open	✓ ✓		✓	
5.3.4.3	Open V <del>502</del> and V 512		✓		✓	
5.3.4.4	Pump down HTT to P 101 approx. 10 mbar	< 10 mbar	5,2 mbar		✓	

Location:	0 TP	PA:	CP	Date:	26 8	Operator:	SK	Date:	26 8.05	Page	34
-----------	------	-----	----	-------	------	-----------	----	-------	---------	------	----

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.4.5	Close V 502 and V 512 Note P 501		✓		✓	
5.3.4.6	Close V 104		✓		✓	
5.3.4.7	Open V 102 and <del>V 102</del> <i>Ca</i>		✓		✓	
5.3.4.8	Evacuate line Y0621 and airlock SV 121		n.a.	<i>Ca</i>	✓	
5.3.4.9	Close Y0621 (line to lab. vac. pump)		n.a.	<i>Ca</i>	✓	
5.3.4.10	Open SV 121		n.a.	<i>Ca</i>	✓	
5.3.4.11	Check valve status: • V 104, V 502, <del>V 512</del> , <del>V 121</del> <i>Ca</i> • V 102, V 105, V 701, V 702, <del>SV 121</del> , <del>V 512</del> <i>Ca</i>	closed open	✓ ✓		✓	
5.3.4.12	Note P 501 (see 5.3.4.15) Fill out log sheet 1 & 2		5.8 bar		✓	
5.3.4.13	Pressurize He S/S via valve <del>V0623</del> <sup><i>V512</i></sup> and connected GHe supply until P 501 approx. 1 bar absolute		✓		✓	
5.3.4.14	Repeat step 5.3.3.5 – 5.3.4.13 <sup><i>once</i></sup> <del>three</del> times (except step 5.3.3.7)		✓	<i>agreed by EJA COW, W.P.G</i>	✓	

Location: OTP	PA: <i>Caj</i>	Date: <i>26.8</i>	Operator: <i>Schl</i>	Date: <i>26.8</i>	Page <b>35</b>
---------------	----------------	-------------------	-----------------------	-------------------	----------------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.4.15	Note: -P 501 (V 502 and V 512 closed) Start date and time of 1st run Stop date and time of 1st run -P 501 (V 502 and V 512 closed) Start date and time of 2nd run Stop date and time of 2nd run -P 501 (V 502 and V 512 closed) Start date and time of 3rd run Stop date and time of 3rd run	< 50 mbar  < 50 mbar  < 50 mbar	47 mbar  ✓  ✓		✓	
5.3.4.16	Close and block SV 121		✓		✓	
5.3.4.17	Close V 102 and <del>V 102</del> Ca		✓		✓	
5.3.4.18	Open V 104		✓		✓	
5.3.4.19	Check valve status: • V 102, V 502, V 512, V 702, SV 121 Ca • V 104, V 105, V 701, V 702, V 502 Ca	closed open	✓		✓	

Location: OTN PA: [Signature] Date: 26.8.05 Operator: [Signature] Date: 26.8.05 Page **36**

Doc. No: HP-2-ASED-TP-0072  
Issue: 1  
Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.4.20	Leak rate measurement Leak detector in line to turbo pump. Start leak tester: <ul style="list-style-type: none"> <li>• calibration of leak tester</li> <li>• open inlet valve of leak tester</li> </ul> Close inlet valve to low vacuum stage pump C0730 Note leak rate					
5.3.4.21	Open V 502 and V 512		✓		✓	
5.3.4.22	Pump down He II tank until P 101 constant		✓		✓	
5.3.4.23	Close V 502 and V 512		✓		✓	
5.3.4.24	Perform P 101 in situ zero calibration at room temperature Note: P 101 data on synoptic monitor P 101 raw data on monitor P 501 <sup>701</sup> eng. data (5) P 501 <sup>701</sup> raw data (5) Pressure measured with external manometer connected at V 506				✓	
5.3.4.25	Open V 502 and V 512		✓	→ calibration curve for P101 and P701 corrected accordingly	✓	

Location: CTN PA: *Ypw* 26.08.05 Operator: *Sch* Date: 26.08.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.4.26	Close V104		✓	kept open for flushing	✓	
5.3.4.27	Close V502 and V 512 <i>ca</i>			(V512 closed by ext. valve)	✓	
5.3.4.28	Check valve status: <ul style="list-style-type: none"> <li>V 102, V 104, V 502, V 512, V 702, SV 121 <i>ca</i></li> <li>V 105, V 701, V 702, V 104</li> </ul>	closed open	✓ ✓		✓	
5.3.4.29	Fill out log sheet 1 & 2				✓	

5.4 Installation of Safety Valve SV 922

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.1	Close airlock SV 922 at upper bulkhead and install fixation device. Note P 901/P 902		✓		✓	
5.4.1.2	Close hand sliding valve behind turbo pump		✓		✓	
5.4.1.3	Stop turbo pump C0712 and wait until pump rotor stops. (observe revolution counter in low vacuum stage C0730)		✓		✓	

Location:	CTN	PAJ	Operator:	Sch	Date:	29.8.05	Page	38
-----------	-----	-----	-----------	-----	-------	---------	------	----




Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.4	Pressurize air lock with <sup>GA2</sup> GA <sub>2</sub> . (Observe P 901) <i>ca</i> Disconnect backing valve V0715 from turbo pump C0712. Protect open end of V0715 with blind cap.		✓		✓	
5.4.1.5	De-integrate turbo pump C0712 and air lock SV 922 from PLM upper cone		✓		✓	
5.4.1.6	Install safety valve SV 922 to PLM upper cone. Use special installation device.		✓		✓	
5.4.1.7	Fixing and marking of screws with tightening torque. Torque value	6 Nm	✓		✓	

5.5 Cool down of Cryostat

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.5.1 Initial Configuration</b>						
5.5.1.1	He S/S evacuated to < 20 mbar		4,7 mbar		✓	
5.5.1.2	Safety valve SV 922 installed.		✓		✓	

Location: *OTN* PA: *Buyer* Date: *29.8.05* Operator: *JWM* Date: *29.8.05* Page 39

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.1.3	Check valve status: • V 102, V 104, V 502, V 512, V 702, SV 121 Ca • V 105, V 701, V 702 Ca	closed open			✓	
5.5.1.4	Prepare and install LHe I transfer line as described in chapters 5.7 to 5.10		✓		✓	
5.5.1.5	Close V0623. Open V0621.		✓		✓	
5.5.1.6	Continue evacuation of transfer line < 1mbar		✓		✓	
5.5.1.7	Close V0621 and perform leak test of compression fitting at SV 121. (Method of pressure increase: max. permitted pressure increase < 3 mbar within 15min.)		✓		✓	
5.5.1.8	Documentation of pressure increase at P0621. Note estimated volume for leak rate calculation and calculate leak rate		nse Pamber	1 = 3 · 10 <sup>-3</sup> mbarcl / s	✓	
5.5.1.9	If compression fitting is tight continue evacuation via V0621 until P0621 < 1 mbar.	< 3 mbar	✓		✓	
5.5.1.10	Close V0621, stop lab. vac. pump C1100 and close inlet valve of He-pump II		✓		✓	
5.5.1.11	Remove fixation device and open airlock SV 121		✓	Open V702-6	✓	
5.5.1.12	Fill out log sheets 1 & 2		✓		✓	

Location: OTH PA:  Date: 29.7.05 Operator: Ick Date: 29.8.05

Doc. No: HP-2-ASED-TP-0072 Issue: 1 Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Page 40

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.2	<b>Pressurization of He S/S to 1 bar</b>					
5.5.2.1	Open V0211 slowly and fill He-tubing and AXT to about 1 bar absolute at P 501; Observe P 901.		✓		✓	
5.5.2.2	Measure leak rate in PLM evacuation line Y0673 (Inlet valve to low vacuum stage pump C0730 closed) and document leak rate	< 1x10 <sup>-6</sup> mbar/l/s	~ 2.10 <sup>-5</sup> mbar	see ISO NCR	✓	
5.5.2.3	Close V0211 (needle valve at transfer line)		✓		✓	
5.5.2.4	Close V-105			has to remain open	✓	
5.5.2.5	Check valve status: <ul style="list-style-type: none"> <li>V 102, V 104, V 502, V 512, V 702, V 105</li> <li>V 701, SV 121, V 105, V 102, V 104, V 702</li> </ul>	closed open			✓	
5.5.2.6	Move transfer line in SV 121 to lower position		✓		✓	
5.5.2.7	Note P 501 P0621		960 960		✓	
5.5.2.8	Open V 102 and V 702			already open	✓	

Location:	OTU	PA:	PA	Operator:	Joh	Date:	29.8.05
-----------	-----	-----	----	-----------	-----	-------	---------

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.2.9	Note P 501 P0621 P 101		988 mbar 1060 mbar 1107 bar		✓	
5.5.2.10	(if no significant change, sealing at the end of transfer line in fill/vent tube is tight)				✓	
5.5.2.11	Open V0211 and purge HTT and AXT to approx. 1 bar (measured at P 101)				✓	
5.5.2.12	Monitor leak rate in PLM evacuation line Y0673 (Inlet valve to low vacuum stage pump C0730 closed) and note leak rate	<1x10 <sup>-5</sup> mbar l/s			✓	
5.5.2.13	Close V 102			remain open		
5.5.2.14	Open V 105			already open	✓	
5.5.2.15	Open V 502 and flush venting line to approx. 1000 mbar at P 501 by opening V0211. Note P 501		988 mbar		✓	
5.5.2.16	Check valve status: • V 102, V 104, V 512 • V 105, V 502, V 701, V 702, SV 121, V 102, V 104	approx. 1 bar closed open			✓	
5.5.2.17	Close V0211 (needle valve at transfer line)		✓		✓	

Location: **07H** PA: **[Signature]** Date: **25.02.05** Operator: **JLL** Date: **29.8.05**

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.2.18	Open V0631 (bypass at He-pump II, connect vent line to recovery unit)		✓		✓	
5.5.2.19	Open V 104		✓		✓	
5.5.2.20	Check valve status: <ul style="list-style-type: none"> <li>V 102, V 512, V0211 <i>low</i></li> <li>V 104, V 105, V 502, V 701, V 702, SV 121, V0631, V102 <i>low</i>.</li> </ul>	closed	✓		✓	
		open	✓			
5.5.2.21	Fill out log sheets 1 & 2 <del>every 30 min</del>		✓	<i>data stored in cryo log</i>	✓	
<b>5.5.3 Start Cool Down</b>						
5.5.3.1	Install mass flow meter with range 0-5 g/s in bypass of He-pump II, to V0631. (see Figure 3-4) Connect flow meter to exhaust line and connect flow meter with recorder and Cryo SCOE		✓			✓
5.5.3.2	Switch on HIFI in standby mode if required by HIFI		✓	Step can be done later when requested by instrument		
5.5.3.3	Switch on PACS in standby mode if requested by PACS		✓	Step can be done later when requested by instrument		
5.5.3.4	Switch on SPIRE in standby mode if requested by SPIRE		✓	Step can be done later when requested by instrument		

Location:	07N	Operator:	Schl	Date:	29.7.05
Doc. No.:	HP-2-ASED-TP-0072	Operator:	Schl	Date:	29.7.05
Issue:	1	Operator:	Schl	Date:	29.7.05
Date:	28.07.05	Operator:	Schl	Date:	29.7.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.3.5	Start cool down of LHe transfer line and AXT by opening V0211 until: T 701 < 150 K			skipped, ΔT between Lp and L1,2 < 20K!	✓	
5.5.3.6	When T 701 < 150 K: • close V 702 • open V 102		n.g.		✓	
5.5.3.7	Start cool down of HTT until final values of: • T 101 • T 102 • T 106	≈ 4,2 K ≈ 4,2 K ≈ 4,2 K	4,2K 4,2K 4,5K	1 <sup>st</sup> time 31.5.05 15 <sup>15</sup> 2 <sup>nd</sup> time 1.9.05 10 <sup>00</sup>	✓	
5.5.3.8	Observe pressure requirements during cool down: • P 101 • P 501 • P 901 • Leak rate at Y0673 line	≤ 1,2 bar ≤ 1,2 bar	409 bar 993 mbar 2,0 · 10 <sup>-7</sup> mbar	not working	✓	

Location:	OTV	Operator:	Joh	Date:	1.9.05	Page	44
Doc. No:	HP-2-ASED-TP-0072	Issue:	1	Date:	28.07.05	File: HP-2-ASED-TP-0072_1.doc	

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.3.9	Respect temperature requirements during cool down as defined in 1.3: HTT: $\Delta T_{103}/\Delta t$ HIFI/(PACS): $\Delta T_{207}/\Delta t$ SPIRE/(PACS): $\Delta T_{253} (T_{255})/\Delta t$ SPIRE J-FET: $\Delta T_{249} (T_{251})/\Delta t$ Remark 1: Temperature sensors at SPIRE and HIFI foots are used to monitor PACS. Remark 2: The cool down rate can be controlled by adjusting pressure inside the LHe dewar.	< 50 K/h < 5 K/h < 20 K/h < 20 K/h		see records (above 50 K) (above 50 K) (above 50 K) due to temperature cool down rate requirements, cool down of AXT limited by delay, longer	✓	
5.5.3.10	AXT (T 701) shall be as long as possible colder than OBA and FPU: T 207 - T 708 (C) T 253 - T 708	> 30 K > 30 K		see records,	✓	
5.5.3.11	Keep AXT as long as possible 30 K colder than HTT: T 103 - T 708 (C)	≥ 30 K		see records	✓	

Location:	UTN	Date:	29.05	Operator:	Seb	Date:	29.05	Page	45
Doc. No:	HP-2-ASED-TP-0072								
Issue:	1								
Date:	28.07.05								

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.3.12	Keep temperature differences between L0, L1 and L2 on HIFI below 20 K:  T 708 - T 207  (A)  T 207 - T 249 (T 251)   T 708 - T 249 (T 251)  (A)	< 20 K < 20 K < 20 K		See records	✓	
5.5.3.13	Reduce mass flow if temperature gradients or $\Delta T$ 's are not correct by reducing the pressure of the LHe dewar!				✓	
5.5.3.14	If T 103 - T 708 < 30 K: (A) • close V 102 • open V 702 until T 103 - T 708 > 40 K, then: (A) • close V 702 • open V 102			See records	✓	
5.5.3.15	If the present dewar is not sufficient for obtaining the required temperatures, change LHe supply dewar. See chapters 5.7 to 5.10				✓	

Location:	OTN	Date:	7.9.05	Operator:	Jchl	Date:	7.9.05
Doc. No.:	HP-2-ASED-TP-0072	Page 46					
Issue:	1						
Date:	28.07.05						



Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.3.16	As strap pretension will decrease during cool down, check strap pretension and adjust strap pretension according following procedure in coordination with alignment measurements: <ul style="list-style-type: none"> <li>nominal value of strap pretension is 15 kN +/-2 kN on lower straps</li> <li>nominal value of strap pretension is 13,5 kN +/-2 kN on upper straps</li> </ul>			see printout (No. 9-16) (No. 1-8)	✓	
5.5.3.17	If pretension decreases to less than approx. 5 kN, increase strap pretension to nominal value. Any changing of the strap pretension has to be done in coordination with alignment measurements.  make a printout of pretension values before and after each pretension activity to keep strap pretension nominal				✓	
<b>5.5.4 End of Cool Down</b>						
5.5.4.1	Note status at end of cool down: <ul style="list-style-type: none"> <li>T 101</li> <li>T 708 <i>Car</i></li> <li>T 203</li> <li>P 101</li> </ul>	≈ 4,2 K	4,24 k 225 k 219 k		✓	
5.5.4.2	Make a printout of the final strap pretensions			0,94 bar	✓	

Location: **OTN**      PA: *[Signature]*      Date: **29.05**      Operator: **JKH**      Date: **29.05**      Page **47**

Doc. No: HP-2-ASED-TP-0072  
 Issue: 1  
 Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.4.3	Close SV 921		n.a.	SV 921 remains open as decided in TRR	✓	
5.5.4.4	Check valve status: <ul style="list-style-type: none"> <li>V 512, V 702, V 0211</li> <li>V 102, V 104, V 105, V 502, V 701, SV 121, V 0631, V 512, V 004, V 0209</li> </ul>	closed open	✓		✓	
5.5.4.5	Fill out log sheets 1 & 2		✓		✓	

5.6 Filling of HTT

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.1.1	Continue LHe transfer until HTT is completely filled				✓	
5.6.1.2	Change LHe dewar if the liquid level in the present dewar is below 10 %				✓	
5.6.1.3	Final values to be reached when the LHe level in He II tank 100% : <ul style="list-style-type: none"> <li>T 101</li> <li>T 106</li> <li>P 101</li> </ul>	~ 4.2 K ~ 4.2 K < 1,2 bar	4,24 4,24 1,1 bar		✓	
5.6.1.4	A quick and significant increase of the mass flow rate in the vent line and pressure oscillations at P 501 indicates that HTT is completely filled		✓			

Location: OTN Date: 9.9.05 Operator: JML Date: 9.9.05 Page **48**

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.6.2 End of Filling</b>						
5.6.2.1	Stop transfer by closing V0221(V0211)		✓		✓	
5.6.2.2	Close V 102		✓		✓	
5.6.2.3	Check valve status: <ul style="list-style-type: none"> <li>V 102, V 512, V 702, V0211 (c)</li> <li>V 104, V 105, V 502, V 701, SV 121, V0631, V512 (c)</li> </ul>	closed	✓		✓	
		open	✓			
5.6.2.4	Documentation of final values: <ul style="list-style-type: none"> <li>T 101</li> <li>T 106</li> <li>P 101</li> </ul>	≈ 4,2 K	4,2 K		✓	
		≈ 4,2 K	4,2 K			
		< 1,2 bar	1,1 bar			
5.6.2.5	Fill out log sheets 1 & 2		✓		✓	
5.6.2.6	Date: AIV: QA:		9.9.05		✓	
			feh			
5.6.2.7	Depressurize supply dewar, close V0101, remove pressurization line, open V0102		✓		✓	

Location:	OT 10	Date:	9.9.05	Operator:	lhl	Date:	9.9.05
Doc. No:	HP-2-ASED-TP-0072						
Issue:	1						
Date:	28.07.05						

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.2.8	Retract transfer line to upper position in SV 121, close and activate SV 121.		✓		✓	
5.6.2.9	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line		✓		✓	
5.6.2.10	Remove transfer line from supply dewar, and store the line on the scaffolding		✓		✓	
5.6.2.11	Mount 60 mbar overpressure one way valve behind V0631		✓		✓	
5.6.2.12	Monitor flow rate in vent line. If actual flow rate < 50 mg/sec change mass flow meter to one with a range of 0 - 50 mg/s. Connect flow meter with recorder and Cryo SCOE		✓		✓	
5.6.2.13	Dismount airlock and install safety valve SV 921 as described in 5.4		N.A.	airlock and turbo realigning misaligned see IPR		
<b>5.6.3 Final Configuration</b>						
5.6.3.1	Check mass flow rate	< 50 mg/s	24,7 mg/s		✓	
5.6.3.2	Check valve status: • V 102, V 512, V 702 • V 104, V 105, V 502, V 701, SV 121, V 512, V 6a	closed open	✓ ✓		✓	

Location:	OTW	Date:	9.9.05	Operator:	Jchl	Date:	9.9.05	Page	50
Doc. No:	HP-2-ASED-TP-0072								
Issue:	1								
Date:	28.07.05								

File: HP-2-ASED-TP-0072\_1.doc

Step-No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.3.3	Documentation of final values: <ul style="list-style-type: none"> <li>T 101</li> <li>T 106</li> <li>P 101</li> </ul>	<p>≈ 4,2 K</p> <p>≈ 4,2 K</p> <p>&lt; 1,2 bar</p>	<p>4,35 K</p> <p>4,15 K</p> <p>not working out cold temp</p>	see log	✓	
5.6.3.4	Fill out log sheets 1 & 2		✓		✓	

**5.7 Night Configuration**

Step-No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following activities have to be performed at the end of each working day to get the cryostat in safe configuration and at begin of the next day to restart cool down and filling. It is useful to go for a night break at the end of a dewar.					
<b>5.7.1 Establish Night Configuration</b>						
5.7.1.1	Close valve V0211 (or V0221) in transfer line and stop LHe flow ✓		✓	30.8.	✓	
5.7.1.2	Close V 702 (if open) ✓		✓	30.8.	✓	

Location: OTN      Date: 9.5.05      Operator: JML      Date: 9.5.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.7.1.3	Close V 102 (if open) ✓			30.8.	✓	
5.7.1.4	Check V 104 open, V 105 open ✓			30.8.	✓	
5.7.1.5	Reduce pressure in dewar by opening of V0101 ✓			30.8.	✓	
5.7.1.6	Retract transfer line to upper position in airlock SV 121 N.A.	G		/		
5.7.1.7	Close airlock SV 121 N.A.	G		/		
5.7.1.8	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line. N.A.	G		/		
5.7.1.9	Remove transfer line from supply dewar and prepare it for next use. N.A.	G		/		
5.7.1.10	Mount 60 mbar overpressure one way valve behind V0631 ✓			30.8.	✓	
5.7.1.11	Monitor flow rate in vent line. If actual flow rate < 50 mg/sec change mass flow meter to one with a range of 0 - 50 mg/s.			30.8.	✓	
5.7.1.12	Connect flow meter with recorder and Cryo SCOE Check mass flow rate	< 50 mg/s		30.8.	✓	

Location: OTV Date: 9.9.05 Operator: JHL Date: 9.9.05 Page **52**

Doc. No: HP-2-ASED-TP-0072  
 Issue: 1  
 Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.7.1.13	Check valve status: <ul style="list-style-type: none"> <li>V 102, V 512, V 702 ✓</li> <li>V 104, V 105, V 502, V 701, SV 121 ✓</li> </ul>	closed open		30.8.	✓	
5.7.1.14	Fill out log sheets 1 & 2 ✓			30.8. Gans	✓	
<b>5.7.2 Restart after Night Break</b>						
5.7.2.1	Install second transfer line into a full supply dewar and into SV 121. (see chapter 5.10 for details)		✓	✓	✓	
5.7.2.2	Evacuation and flush the transfer line with GHe grade 5.0 three times. (see chapter 5.10 for details)		✓	✓	✓	
5.7.2.3	Close V 104, open V 702		✓	n.a. Ca	✓	
5.7.2.4	Pre-cool the transfer line for at least 3 min. (see chapter 5.10 for details)		✓	n.a. G	✓	
5.7.2.5	Close V0623 and open SV 121 immediate after pre-cooling		✓	n.a. G	✓	
5.7.2.6	Insert transfer line completely into airlock and retract it again about 1 mm. Fix the compression fitting		✓		✓	
5.7.2.7	Open V0211 (or V0221) and restart cool down (filling) of AXT via V 702 and V 105 until T 702 is below 5 K or 30 K below T 103		✓		✓	

Location: OTH      Date: 30.05      Operator: Jochl      Date: 29.05      Page 53

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.7.2.8	Open V 102 Open V 104 Close V 702 and continue filling of HTT		n.a.		✓	

Location:	OTW	Date:	g.g.05	Operator:	Ichl	Date:	g.g.05	Page	54
Doc. No:	HP-2-ASED-TP-0072								
Issue:	1								
Date:	28.07.05								



## 5.8 Exchange of LHe Dewar

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.8.1 General Remarks</b>						
5.8.1.1	The following paragraphs have to be repeated at each dewar exchange		✓		✓	
5.8.1.2	<b>Attention:</b> Do not empty dewars completely Remaining liquid level in dewar shall always be L0101>100 mm		✓		✓	
5.8.1.3	Use leather gloves and protect eyes by glasses when installing or removing transfer line LHe supply dewar.		✓		✓	
5.8.1.4	At each dewar change write down in log sheet: <ul style="list-style-type: none"> <li>dewar No.</li> <li>liquid level at start</li> <li>liquid level at end</li> <li>LHe-consumption</li> <li>used transfer line</li> </ul>		✓	see log sheets	✓	
5.8.1.5	Fill out log sheets 1 & 2		✓		✓	
<b>5.8.2 Removing Transfer Line</b>						
5.8.2.1	Prepare second transfer line according step 5.9		✓		✓	

Location:	OTH	Operator:	JCH	Date:	9.9.05
-----------	-----	-----------	-----	-------	--------

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.8.2.2	Close valve V0211 (or V0221) in transfer line and stop LHe flow		✓		✓	
5.8.2.3	Close V 702 (if open)		n.a. Ca		✓	
5.8.2.4	Close V 102 (if open)		MA ✓		✓	
5.8.2.5	Check V 104 open, V 105 open		✓		✓	
5.8.2.6	Reduce pressure in dewar, remove pressurization line and open V0101		✓		✓	
5.8.2.7	Retract transfer line to upper position in airlock SV 121		✓		✓	
5.8.2.8	Close airlock SV 121		✓		✓	
5.8.2.9	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line.		✓		✓	
5.8.2.10	Remove transfer line from supply dewar and prepare it for next use.		✓		✓	
<b>5.8.3 Installation of new Dewar and Transfer Line</b>						
5.8.3.1	Install second transfer line into a full supply dewar and into SV 121. (see chapter 5.10 for details)		✓		✓	
5.8.3.2	Evacuation and flush the transfer line with GHe grade 5.0 three times. (see chapter 5.10 for details)		✓		✓	
5.8.3.3	Close V 104, open V 702		✓		✓	

Location: OTH      Date: 29.05      Operator: JHL      Date: 09.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.8.3.4	Pre-cool the transfer line for at least 3 min. (see chapter 5.10 for details)		✓		✓	
5.8.3.5	Close V0623 and open SV 121 immediate after pre-cooling		✓		✓	
5.8.3.6	Insert transfer line completely into airlock and retract it again about 1 mm. Fix the compression fitting		✓		✓	
5.8.3.7	Open V0211 (or V0221) and restart cool down (filling) of AXT via V 702 and V 105 until T 702 is below 5 K		✓		✓	
5.8.3.8	Open V 102 Open V 104 <del>Close V 702</del> as needed to cool down AXT and continue filling of HTT		✓ ✓		✓	

Location:	OPV	Date:	28.07.05	Operator:	Jck	Date:	28.07.05	Page	57
Doc. No:	HP-2-ASED-TP-0072								
Issue:	1								
Date:	28.07.05								

5.9 Preparation of LHe I Transfer Line

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.9.1 Preparations</b>						
5.9.1.1	Cleaning of inlet filter: <ul style="list-style-type: none"> <li>• remove the inlet filter from the line</li> <li>• clean the filter in ultrasonic bath with isopropyl alcohol</li> <li>• dry the filter with a heat gun</li> <li>• tie Teflon tape around the filter thread and screw the filter onto the tube</li> </ul>		✓		✓	
5.9.1.2	Description of installations at transfer line - Interfaces at dewar side: <ul style="list-style-type: none"> <li>• compression fitting</li> <li>• valve V01</li> <li>• pressure gauge P01</li> <li>• flex. line DN25 as connection to vacuum line Y0622 and laboratory pump C1100</li> </ul>		✓		✓	

Location:	Date: 28.07.05	Operator: Schell	Date: 09.05
Doc. No: HP-2-ASED-TP-0072	Issue: 1		
Date: 28.07.05			Page 58

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.9.1.3	Description of installations at transfer line – Interfaces at PLM side: <ul style="list-style-type: none"> <li>• compression fitting,</li> <li>• valve V02</li> <li>• filter</li> <li>• GHe supply</li> <li>• pressure reducer DM1</li> <li>• flex. line DN4 with a minimum length of 2 m</li> </ul>		✓		✓	
5.9.1.4	Check that V0211 (or V0221) is open		✓		✓	
<b>5.9.2 Evacuation of Transfer Line</b>						
5.9.2.1	Close V02 to the GHe bottle		✓		✓	
5.9.2.2	Start laboratory pump C1100		✓		✓	
5.9.2.3	Open V01 and evacuate transfer line for 5 min.		✓		✓	
<b>5.9.3 Flushing of transfer line:</b>						
5.9.3.1	Close V01 to the laboratory vacuum pump		✓		✓	
5.9.3.2	Open GHe supply and V02		✓		✓	

Location:	OTL	Date: 3.5.05	Operator: Jck	Date: 9.9.05
-----------	-----	--------------	---------------	--------------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.9.3.3	Adjust DM1 at dewar to P01=300 to 500 mbar		✓		✓	
5.9.3.4	Flush transfer line for min. 30 s		✓		✓	
5.9.3.5	Close V02		✓		✓	
5.9.3.6	Repeat evacuation / flushing cycle 4 times		✓		✓	
5.9.3.7	Flush transfer line during transport to the dewar:		✓		✓	
5.9.3.8	Open V02 and pressurize the transfer line to approximately 500 mbar overpressure		✓		✓	
5.9.3.9	Disconnect transfer line from V01.		✓		✓	
5.9.3.10	Check/adjust that transfer line is under small overpressure. He flow at open end of transfer line must be noticeable.		✓		✓	

Location:	HTL	Operator:	Jche	Date:	9.7.05
-----------	-----	-----------	------	-------	--------

## 5.10 Installation of Transfer Line

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.10.1 Preparation of LHe Dewar</b>						
5.10.1.1	Check that the dewar is released by PA for use on Herschel.		✓		✓	
5.10.1.2	Check that head of dewar is equipped with one feed through 16 mm. Check that the dewar is equipped with <i>Electronic Internal Pressurizing System</i> (EIPS). Fix the blind plug in feed through 16 mm.		✓		✓	
5.10.1.3	Position 450 l dewar near SV 121 on working platform. Activate break mechanism at dewar.		✓		✓	
5.10.1.4	Establish a clear control area of about 2 m round the dewar		✓		✓	
5.10.1.5	Open valve V0101 of dewar gently and depressurize to atmospheric pressure. <b>ATTENTION:</b> cold gas, use leather gloves and eye glasses		✓		✓	
<b>5.10.2 Installation of Transfer Line into Dewar</b>						
5.10.2.1	Transport the transfer line to the dewar while flushing it with GHe. (3 persons necessary)		✓		✓	
5.10.2.2	Remove compression fitting from transfer line (dewar side) and check/adjust DM1 that a slight He flow is at open end of transfer line		✓		✓	

Location:

OTN

PA:

S.S.05

Date:

5.5.05

Operator:

JHL

Date:

9.9.05

Doc. No:

HP-2-ASED-TP-0072

Issue:

1

Date:

28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Page

61

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.10.2.3	Remove blind plug 16 mm from head of supply dewar and insert transfer line in the dewar by about 200 mm		✓		✓	
5.10.2.4	Stop transfer line flushing: -close V02 -close DM1 and GHe supply		✓		✓	
5.10.2.5	Push the transfer line slowly in the dewar until stop at filter reaches the bottom of dewar (the filter is equipped with a 100 mm distance pin to avoid that the transfer line is taking LHe from the bottom of the dewar)		✓		✓	
5.10.2.6	Close V0211 (or V0221)		✓		✓	
5.10.2.7	Adjust dewar pressure at EIPS to 100 mbar - 200 mbar overpressure as needed during filling activities		✓		✓	
<b>5.10.3 Installation of Transfer Line at SV 121</b>						
5.10.3.1	Check that airlock SV 121 is closed, blocked and at atmospheric pressure		✓		✓	
5.10.3.2	Open V0211 (or V0221) slightly Remove compression fitting with valve V02 from transfer line. Check/adjust GHe flow with V0211 (or V0221) at open end of transfer line		✓		✓	

Location:

DTP

A:



Date: 9.9.07

Operator:

Sch

Date: 9.9.07

Doc. No:

HP-2-ASED-TP-0072

Issue:

1

Date:

28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Page

62



Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.10.3.3	Remove blind plug from SV 121. Insert transfer line in SV 121 and fix transfer line in upper position. Close V0211 (or V0221) immediate.		✓		✓	
5.10.3.4	Tighten compression fitting.		✓		✓	
5.10.3.5	<b>Attention:</b> Don't damage the seal at transfer line when installing transfer line in SV 121.		✓		✓	
<b>5.10.4 Evacuation and Purging of Filling Airlock</b>						
5.10.4.1	Check: <ul style="list-style-type: none"> <li>transfer line is prepared and installed according steps above</li> <li>airlock SV 121 is closed and blocked</li> <li>pre-cooling valve is closed</li> <li>dewar overpressure is adjusted to about 200 mbar</li> </ul>		✓		✓	
5.10.4.2	Start lab. pump C1100, open valve V0621 and evacuate transfer line for about 5 min		✓		✓	
5.10.4.3	Check P0621 < 1 mbar Close valve V0621		✓		✓	

Location:	CTN	File:	<i>[Signature]</i>	Date:	5.9.05	Operator:	Jch	Date:	5.9.05	Page	63
-----------	-----	-------	--------------------	-------	--------	-----------	-----	-------	--------	------	----

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.10.4.4	Purge line to ambient pressure by opening valve V0211 (or V0221) until P0621 is at about ambient pressure Then close V0211 (or V0221)	1000 mbar	✓		✓	
5.10.4.5	Repeat step 5.10.4.2 to 5.10.4.4 two times.		✓		✓	
<b>5.10.5 Pre-cooling of Transfer Line</b>						
5.10.5.1	Open valve V0211 (or V0221)		✓	Ca	✓	
5.10.5.2	Open valve V0623 (pre-cooling valve) and pre-cool transfer line for at least 3 min		✓	Ca	✓	
5.10.5.3	Observe housing of airlock SV 121: when moisture appears at venting line Y0621: <ul style="list-style-type: none"> <li>• stop cooling</li> <li>• close V0211</li> </ul>		✓		✓	
5.10.5.4	Close V0623 and observe P0621 Release overpressure if P0621	> 1100 mbar	✓	Ca	✓	
5.10.5.5	Open SV121		✓	Ca	✓	
5.10.5.6	Continue with LHe transfer in PLM		✓	Ca	✓	

Location:	DTV	PA:	<i>[Signature]</i>	Date:	g.s.o.i.	Operator:	Sche	Date:	9.9.05	Page	64
-----------	-----	-----	--------------------	-------	----------	-----------	------	-------	--------	------	----

Doc. No: HP-2-ASED-TP-0072

Issue: 1

Date: 28.07.05

File: HP-2-ASED-TP-0072\_1.doc

6 Summary Sheets

6.1 Procedure Variation Summary

		Test Change	Curr. No.:	
			Date:	
			Page 1	of
Test designation		Test Procedure	Issue	Rev.
		HP-2-ASED-TP-0072	1	
Test step changed		Reason for Change:		
the below		<p>5.1.1.2 New value 2 # 15 Nm                      5.3.1.4 - 4 - 10 mba                      5.3.1.6 - 2 - 10 mba                      5.3.1.11 closed V702 SV121 V502                      - 2 - open V104, V512, V105, V707, V702                      5.3.1.14 New value 10 mba                      5.3.1.13 P707 instead P501                      5.3.1.15 SV121, V502 closed                      5.3.3.1 close V104 only                      5.3.3.3 closed V104, V502, SV121                      5.3.3.6 close V102 only                      5.3.4.2 V102, V502, V512, SV121 closed                      - 4 - V104, V105, V707, V702 open                      5.3.4.3 open V512 only                      5.3.4.7 open V102 only                      5.3.4.11 SV121 closed instead V512                      - 4 - V512 open instead SV121                      5.3.4.13 V512 instead 40623                      5.3.4.14 Repeat only once                      All changes mentioned in Red line on Page 5.3.4.12 # 19 5.3.4.24                      5.3.4.28, 5.4.1.4, 5.5.1.3, 5.5.1.10, 5.5.2.5, 5.5.2.16, 5.5.2.20, 5.5.3.101+11</p>		
Prepared by:		Resp. Test Leader	Project Engineer	
signature				
PA/QA				
signature				

**6.2 Non Conformance Report (NCR) Summary**

Status list of applicable NCR to be attached

NCR - No.	NCR - Title	Date	Status
HP-150000- ASED-NC-1484	Temperature gradient requirement during cool down of cryostat partially exceeded	18.9.05	
HP-151240- ASED-NC-1415	The SV121 plug remains not in safety valve position	1.8.05	

**6.3 Sign-off Sheet**

	Date	Signature
Test Manager	9.9.05	<i>C. Sch</i>
Test Conductor	9.9.05	<i>- h -</i>
PA Responsible	9.9.05	<i>Seip</i>

**ANNEX Log Sheets**

Herschel EQM																	LOGSHEET 1 for COOL DOWN and FILLING			
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	REMARKS	Sign			
		V 102	V 104	V 105	V 502	V 512	V 701	V 702									AIV	QA		

Herschel EQM		LOGSHEET 2 for COOL DOWN and FILLING																	
Date	Time	Temperatures in [K]											Sign						
		DLCM T101	HTT T103 T106	PPS T111	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Ext. venti. T501	Cover T601	AXT T701 T702	REMARKS	AIV	QA		

**END OF DOCUMENT**



	Name	Dep./Comp.		Name	Dep./Comp.
X	Alberti von Mathias Dr.	AOE22	X	Stritter Rene	AED11
	Barlage Bernhard	AED11		Thörmer Klaus-Horst Dr.	OTN/AED65
X	Bayer Thomas	AOA52		Wagner Klaus	AOE22
	Fehringer Alexander	AOE13	X	Wietbrock Walter	AET12
	Fricke Wolfgang Dr.	AED 63		Wöhler Hans	AOE22
	Geiger Hermann	AOA52		Wössner Ulrich	ASE442
	Gerner Willi	AED11			
	Grasl Andreas	OTN/AET52			
	Grasshoff Brigitte	AET12			
X	Hauser Armin	AOE22	X	Alcatel	ASP
X	Hendry David	Terma Resid.	X	ESA/ESTEC	ESA
	Hinger Jürgen	AOE22			
	Hofmann Rolf	ASE442		<b>Instruments:</b>	
X	Hohn Rüdiger	AED65		MPE (PACS)	MPE
X	Huber Johann	AOA52		RAL (SPIRE)	RAL
	Hund Walter	ASE442		SRON (HIFI)	SRON
X	Idler Siegmund	AED432			
X	Ilsen Stijn	Terma Resid.		<b>Subcontractors:</b>	
	Ivány von András	FAE22		Air Liquide, Space Department	AIR
X	Jahn Gerd Dr.	AOE22		Air Liquide, Space Department	AIRS
	Kalde Clemens	APE3		Air Liquide, Orbital System	AIRT
	Kameter Rudolf	OTN/AET52		Alcatel Bell Space	ABSP
	Kettner Bernhard	AET42		Astrium Sub-Subsyst. & Equipment	ASSE
	Knoblauch August	AET32		Austrian Aerospace	AAE
X	Koelle Markus	AOA53		Austrian Aerospace	AAEM
	Kroeker Jürgen	AED65		APCO Technologies S. A.	APCO
X	Kunz Oliver Dr.	AOE22		Bieri Engineering B. V.	BIER
X	Lamprecht Ernst	OTN/ASI21		BOC Edwards	BOCE
	Lang Jürgen	ASE442		Dutch Space Solar Arrays	DSSA
X	Langfermann Michael	AOA51		EADS CASA Espacio	CASA
X	Mack Paul	OTN/AET52		EADS CASA Espacio	ECAS
	Müller Jörg	AOA52		EADS Space Transportation	ASIP
X	Pastorino Michel	ASPI Resid.		Eurocopter	ECD
	Peltz Heinz-Willi	AOE13		European Test Services	ETS
	Pietroboni Karin	AED65		HTS AG Zürich	HTSZ
	Platzer Wilhelm	AED22		Linde	LIND
	Rebholz Reinhold	AOA51		Patria New Technologies Oy	PANT
	Reuß Friedhelm	AED62		Phoenix, Volkmarsen	PHOE
X	Rühe Wolfgang	AED65		Prototech AS	PROT
X	Runge Axel	OTN/AET52		QMC Instruments Ltd.	QMC
	Sachsse Bernt	AED21		Rembe, Brilon	REMB
	Schink Dietmar	AED44		Rosemount Aerospace GmbH	ROSE
X	Schlosser Christian	OTN/AET52		RYMSA, Radiación y Microondas S.A.	RYM
	Schmidt Rudolf	FAE22		SENER Ingeniería SA	SEN
	Schweickert Gunn	AOE22		Stöhr, Königsbrunn	STOE
	Sonn Nico	AOE51		Terma A/S, Herlev	TER
	Steininger Eric	AED44			

## II. As-Run Copy of the He II Production & Top Up Procedure

HP-2-ASED-TP-0090

Working copy  
start

9.9.05  
Sch

Title: **Herschel EQM AXT Helium II Production and Top Up**

CI-No: 151 000

Prepared by:	<u>Herschel Team</u>	Date:	<u>08.09.05</u>
Checked by:	<u>C. Schlosser</u> <i>C. Schlosser</i>		<u>9.9.05</u>
Product Assurance:	<i>for</i> <u>R. Stritter</u> <i>R. Stritter</i>		<u>12.09.05</u>
Configuration Control:	<u>W. Wietbrock</u> <i>W. Wietbrock</i>		<u>12.09.05</u>
Project Management:	<u>Dr. W. Fricke</u> <i>W. Fricke</i>		<u>12/09/05</u>

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.



## Table of Content

<b>1</b>	<b>Scope</b>	<b>7</b>
1.1	Objective	7
1.2	Activity Flow	8
1.3	Requirements	9
<b>2</b>	<b>Documents/Drawings</b>	<b>10</b>
2.1	Applicable Documents	10
2.2	Reference Documents	11
2.3	Other Documents	11
<b>3</b>	<b>Configuration</b>	<b>12</b>
3.1	General Hardware Configuration	12
3.2	Cryostat Configuration	12
3.3	Set-up	14
<b>4</b>	<b>Conditions</b>	<b>19</b>
4.1	Personnel	19
4.2	Environmental	19
4.3	General Instructions for Integration	20
4.3.1	General Safety Requirements, Precautions	20
4.3.2	QA Requirements	20
4.3.3	ESD constraints	20
4.3.4	Prerequisites	21
4.4	GSE	21
4.4.1	MGSE	21
4.4.2	EGSE	22
4.4.3	OGSE	24
4.4.4	Cryo Vacuum Servicing Equipment (CVSE)	24
<b>5</b>	<b>Step-by-Step Procedure</b>	<b>25</b>
5.1	Preparation of Set-Up	25
5.2	He II Production in AXT	28
5.2.1	Check / Establish Cryostat Configuration	28
5.2.2	Start He II Production of AXT	28
5.3	He II Top Up in AXT	30

5.3.1	Install He I Transfer Line	30
5.3.2	Top Up with LHe II in AXT	30
5.3.3	Pumping Down of AXT to Required Temperature	31
5.3.4	Complete LHe II Top Up	32
5.4	Final Status	32
5.5	Night Configuration	33
5.5.1	Establish Night Configuration	34
5.5.2	Restart after Night Break	34
5.6	Exchange of LHe Dewar	36
5.6.1	General Remarks	36
5.6.2	Removing Transfer Line	36
5.6.3	Installation of new Dewar and Transfer Line	37
5.7	Preparation of LHe I Transfer Line	39
5.7.1	Preparations	39
5.7.2	Evacuation of Transfer Line	40
5.7.3	Flushing of transfer line:	40
5.8	Installation of Transfer Line	42
5.8.1	Preparation of LHe Dewar	42
5.8.2	Installation of Transfer Line into Dewar	42
5.8.3	Installation of Transfer Line at SV 121	43
5.8.4	Evacuation and Purging of Filling Airlock	44
<b>6</b>	<b>Summary Sheets</b>	<b>46</b>
6.1	Procedure Variation Summary	46
6.2	Non Conformance Report (NCR) Summary	47
6.3	Sign-off Sheet	47
	<b>ANNEX Log Sheets</b>	<b>48</b>

## Table of Figures

Figure 3-1: EQM PLM Helium S/S Flow Schema.....	13
Figure 3-2: General set-up in clean room class 100 000 .....	14
Figure 3-3: Set-up during LHe II Production .....	15
Figure 3-4: CVSE for LHe II Production in AXT .....	16
Figure 3-5: Safety Unit .....	17
Figure 3-6: Flow Meter Unit .....	18
Figure 4-1: EGSE Configuration .....	23

**List of Tables**

Table 4-1: MGSE ..... 21  
Table 4-2: EGSE..... 22  
Table 4-3: OGSE ..... 24  
Table 4-4: CVSE ..... 24



## **1 Scope**

### **1.1 Objective**

This test procedure describes the He II production and top up of the Herschel EQM cryostat. The objective of these activities is to reach an AXT filling level of more than 95 % with  $T_{702}/T_{703} < 1.8$  K. The HTT shall be at LHe I conditions and shall have a filling level of at least 40 %.

This procedure summarises the nominal activity flow, operational constraints, GSE set up and the step by step procedure. The operations are given in correct timely order. All activities are performed in clean room class 100.000.

This procedure is applicable for each He II production and top-up during the Herschel EQM tests at He II conditions.

## 1.2 Activity Flow

The activity flow below summarizes the activities to be performed during He II production and top up. He II production and top up is completed with the steps in section 5.4. Sections 5.5 to 5.8 have to be repeated whenever necessary.

§ 5.1	<b>Preparation of Set-up</b>	<p>Configuration check according table in step 3.1          Liquid level of He II tank &gt; 40 % (estimated value)          FM airlock SV 121 installed          Installation of auxiliary lines          Preparation of transfer lines          Preparation of venting lines to He pumping unit I          Valve status check</p>
§ 5.2	<b>He II Production in AXT</b>	<p>Check / establish required cryostat configuration          Start pumping down of AXT with He pumping unit I          Pumping down of the AXT to reach a temperature of  <math>T_{701} &lt; 2.0 \text{ K}</math></p>
§ 5.3	<b>He II Top Up in AXT</b>	<p>Install He I transfer line          Top up AXT from LHe I supply while pumping at V 512          Pumping down of AXT to required temperature          Repeat process until required temperature at a filling level          of &gt; 75 % is reached</p>
§ 5.4	<b>Final Status</b>	<p>Check and monitor final status:</p> <ul style="list-style-type: none"> <li>• AXT filled and at He II temperature</li> <li>• AXT venting via OBA and V 512, He pumping unit I running</li> <li>• HTT partly filled with He I</li> <li>• HTT venting via shields and V 502</li> </ul>
§ 5.5	<b>Night Break</b>	<ul style="list-style-type: none"> <li>• Establishing of night configuration:             <ul style="list-style-type: none"> <li>○ Removal of transfer line</li> <li>○ Venting via V 104 and V 502</li> <li>○ Pumping at AXT via V 512 and V 701</li> </ul> </li> <li>• Restart after night configuration</li> </ul>
§ 5.6	<b>Exchange of LHe Dewar</b>	<ul style="list-style-type: none"> <li>• Removal of transfer line</li> <li>• Installation of new dewar and transfer line</li> </ul>
§ 5.7	<b>Preparation of LHe I Transfer Line</b>	<ul style="list-style-type: none"> <li>• Preparations</li> <li>• Evacuation of transfer line</li> </ul>

- Flushing of transfer line with GHe

§ 5.8 **Installation of Transfer Line**

- Installation of transfer line in dewar
- Installation of transfer line in SV 121
- Evacuation and purging of filling airlock

### 1.3 Requirements

During He II production no specific requirements have to be regarded. Final temperatures to be achieved are:

HIFI:

Level 0:	Detector (T 228):	< 2 K
Level 1:	L1 (T 237):	< 6 K
Level 2:	FPU (T 207, T 208):	< 20 K

PACS:

Level 0:	Red Detector (T 221):	< 1.75 K
	Blue Detector (T 224):	< 2 K
	Cooler Pump (T 223):	< 2 K
	Cooler Evaporator (T 222):	< 1.85 K
Level 1:	FPU (T 231 ... T 234, T 242):	2 K - 5 K
Level 2:	OBP near PACS (T 202):	< 16 K

SPIRE:

Level 0:	Detector (T 225):	< 2 K (< 1.75 K goal)
	Cooler Pump (T 226):	< 2 K
	Cooler Evaporator (T 227):	< 1.85 K (< 1.75 K goal)
Level 1:	FPU (T 235, T 236, T 248):	< 5.5 K (< 3.7 K goal)
Level 2:	OBP near SPIRE (T 254, T 256) T 258):	< 16 K
Level 3:	PM-JFET (T 246, T 251, T 252):	< 20 K
	SM-JFET (T 247, T 249, T 250):	< 20 K

## 2 Documents/Drawings

### 2.1 Applicable Documents

The following documents of the latest issue in effect or as defined herein form a part of this document to the extent specified herein.

<b>AD #</b>	<b>Document Title</b>	<b>Document Identifier</b>
AD 01	CVSE Set-up Description	HP-2-ASED-TN-0094
AD 02	PA Requirements for Subcontractors	HP-1-ASPI-SP-0018

## 2.2 Reference Documents

RD #	Document Title	Document Identifier
RD 01	Documentation Identification Procedure and Documentation Management	HP-2-ASED-PR-0001
RD 02	EQM AIT Plan	HP-ASED-PL-0022
RD 03	PA Plan	HP-2-ASED-PL-0007
RD 04	Contamination Control Plan	HP-2-ASED-PL-0023
RD 05	General Design and Interface Requirements (GDIR)	H-P-1-ASPI-SP-0027
RD 06	Reinigungsvorschrift für Komponenten im Projekt Herschel	HP-2-ASED-PR-0008
RD 07	List of Acronyms	HP-2-ASPI-LI-0077
RD 08	IID-B HIFI, section 5.7	SCI-PT-IIDB/HIFI-02125
RD 09	IID-B PACS, section 5.7 and 7.2	SCI-PT-IIDB/PACS-02126
RD 10	IID-B SPIRE, section 5.7	SCI-PT-IIDB/SPIRE-02124
RD 11	IID-A, section 9	SCI-PT-IIDA-04624

## 2.3 Other Documents

OD #	Document Title	Document Identifier
OD 01	Manual of High Vacuum pumping unit	
OD 02	Manual of He II pumping unit	

### 3 Configuration

#### 3.1 General Hardware Configuration

At the start of the activities, the H/W configuration of the components is defined with the "As Built Configuration List" and the NCR's.

A rough summary of the initial configuration is given below:

- The PLM is closed, evacuated and leak tested
- The PLM is mated with the SVM simulator
- The PLM/SVM is integrated in the test dolly or standing on the SVM simulator and placed in clean room class 100 000
- The instrument FPU's are integrated onto the OBA and verified at ambient temperatures together with their warm units, integrated into the SVM simulator
- The harness (CCH and SIH) is completely integrated, verified and connected with instruments

#### 3.2 Cryostat Configuration

The cryostat status at start of cool down and filling shall be:

- HTT is partly filled with LHe I
- AXT is partly filled with LHe I
- filling airlock with SV 121 is mounted
- SV 921 installed
- Turbo pump 'B' (C0712) mounted to SV 922 airlock for continuous evacuation of the cryostat
- strap pretensions are about 5 kN
- the Cryo SCOE shall be operational and instrumentation connected
- external venting line is blinded and leak tested
- CVV is pumped down to  $< 10^{-6}$  mbar




Figure 3-1: EQM PLM Helium S/S Flow Schema

3.3 Set-up




Figure 3-2: General set-up in clean room class 100 000



Cool down and filling




Figure 3-3: Set-up during LHe II Production





Figure 3-4: CVSE for LHe II Production in AXT

Figure 3-5: Safety Unit






Figure 3-6: Flow Meter Unit

## 4 Conditions

### 4.1 Personnel

Personnel necessary to perform activities according to this present procedure are:

Responsibility	Name / Organisation
Test Manager	*) C. Schöne
Test conductors	*) C. Schlosse
Cryostat Operators	*) A. Runge
EGSE Operators	*) J. Dorn
PA Responsible	*) E. Lamprecht

\*) Names and possible additional personnel to be registered prior to the start of activities

### 4.2 Environmental

All activities according this procedure have to be performed in a clean room class 100 000 according Federal standard 209 E:

Cleanliness:	class 100 000
Temperature:	22°C ± 3°C
Pressure:	ambient
Rel. humidity:	40 % - 65 %

### 4.3 General Instructions for Integration

#### 4.3.1 General Safety Requirements, Precautions

The following general rules have to be regarded:

- Respect standard technical rules for mechanical and electrical integration and test activities
- Special hazard precautions are not expected, except for the comments below and the comments mentioned in the step by step procedure
- The H/W has to be handled by authorized personnel only

The following specific rules have to be regarded:

- In case of an unexpected large release of helium it may be necessary to treat victims for suffocation and cold burns. If required, remove the victim from immediate vicinity of the leak
- In case of operation of the Cryostat safety system the following immediate activities shall be performed:
  - operation of safety valve: everybody has to leave the test room, except test conductor and necessary CVSE operations personnel
  - operation of burst disc: everybody has to leave the test room
- Contact facility emergency services immediately and explain nature and location of accident

#### 4.3.2 QA Requirements

QA shall monitor all operations (handlings, transportation and installation) as necessary to assure compliance with this procedure and the applicable sections of the PA Plan (RD 3).

In the course of this procedure QA shall pay particular attention to

- integrity of every tightening surfaces and seals
- ensure adequate cleanliness conditions
- ensure that all safety aspects are considered
- the application of adequate protections to critical surfaces
- the records in the log sheet
- to ensure that tools and test equipment used is within current calibration cycle

#### 4.3.3 ESD constraints

No specific ESD precautions have to be regarded during cool down and filling.

#### 4.3.4 Prerequisites

At least the following tasks have to be successfully completed before start with cryostat cool down:

- TRR has been successfully held to ensure that the relevant procedures, drawings, applicable documents are available, reviewed and approved
- Formal release to start with activity is given by QA / safety
- The necessary GSE and H/W is available, accepted and applicable for use
- Safe working conditions for personnel and H/W are existing and will be applied
- Skilled and authorized personnel is available
- An access restricted area has been defined and marked by QA / safety
- Incoming inspection of H/W have been performed by QA and engineering

All parts and tools required available and operational

#### 4.4 GSE

All GSE and integration equipment is fit checked and carries valid calibration certificates.

##### 4.4.1 MGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	PLM Test Dolly	APCO	CI No. 142 155-01	N/A
1	PLM Hoisting device	APCO	CI No. 142 121	N/A
2	Long Hoisting Bars for EQM	APCO	CI No. 142 129-02	N/A
	Working platform		N/A	N/A
	General Purpose Hoisting Devices	ASED	N/A	N/A
	Set of tools	ASED	N/A	N/A

Table 4-1: MGSE

**4.4.2 EGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	Central Checkout System (light)	Terma	CI No. 142 210	
1	EQM Cryo SCOE	ABSp	CI No. 142 220	
1	CDMU DFE	SSBV	CI No. 142 230	
1	PLM SCOE	SSBV	CI No. 142 240	
1	I-EGSE (if instruments are used)			
	Digital Multimeters (troubleshooting only)	ASED		
	Set of break out boxes (troubleshooting only)	ASED		
	Ohm -meter (troubleshooting only)	ASED		

Table 4-2: EGSE






Figure 4-1: EGSE Configuration

**4.4.3 OGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
	Theodolites	ASED		

Table 4-3: OGSE

**4.4.4 Cryo Vacuum Servicing Equipment (CVSE)**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	High Vacuum Pumping Unit 1	BOCE	CI No. 142 310-03	
2	Turbo pumps (C0711, C0712)	BOCE	CI No. 142 310-03	
1	Laboratory Vacuum Pump in safety unit	BOCE	CI No. 142 310-04	
1	Laboratory Vacuum Pump in CVSE scaffolding	BOCE	CI No. 142 310-04	
1	CVSE Monitoring Rack	BOCE	CI No. 142 310-06	
1	Leak Detector	BOCE	CI No. 142 310-07	
2	LHe transfer lines (Y0211/Y0221)	DeMaCo	CI No. 142 310-08	
1	Venting line Y0601/Y0602	DeMaCo	CI No. 142 310-09	
1	Safety line to SV 121 (Y0621/Y0622)	DeMaCo	CI No. 142 310-09	
1	Scaffolding for CVSE lines		CI No. 142 310-10	
10	450 l LHe Dewars type HDS 450 -EIPS	Linde		
	50 l / 200 bar GHe grade 5.0	Linde		
	Set of mass flow meters	ASED		
	Set of vacuum hoses			
	Manometer P0621-1(0,1-27 mbar) in safety unit	W & T		
	Manometer P0621-2(1-1200 mbar) in safety unit	W & T		

Table 4-4: CVSE

5 Step-by-Step Procedure

5.1 Preparation of Set-Up

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following configuration set-up is required prior to start of He II production and shall be checked prior to test:					
5.1.1.1	PLM/SVM installed in test dolly or standing on SV simulator and set-up according Figure 3-2 and Figure 3-3		✓		✓	
5.1.1.2	Make a printout of current strap pretension	~ 5 kN	✓			
5.1.1.3	He S/S filled with LHe I: HTT LHe temperature T 101 HTT tank pressure P 101 (or P0621) Liquid level in HTT (estimated value) AXT LHe temperature T 707 AXT tank pressure P701 Liquid level in AXT	~ 4.2 K 0.95 - 1.2 bar > 20 % ~ 4.2 K 0.95 - 1.2 bar > 75 %	4.31 K 1.016 bar > 60 % 4.26 K 1.00 bar 59.1 cm	4.28 1.054 > 20% estimated 4.28k 1.043bar 56.2 cm / 54.6 cm		✓      x25%
5.1.1.4	SV 921 installed					

Location:	OTN	PA	Operator: <i>delel</i>	Date: 29.05
-----------	-----	----	------------------------	-------------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.5	Turbo pump B mounted on upper bulkhead SV 922 interface, turbo pump is running and airlock to isolation vacuum is open		✓		✓	
5.1.1.6	Airlock SV 121 installed and leak test of filling port performed. Airlock configured for LHe I transfer line.		✓		✓	
5.1.1.7	Two manometers P0621-1 (0,1-27 mbar) and P0621-2 (1-1200 mbar) installed in safety unit and connected with the safety line of filling port airlock.		✓		✓	
5.1.1.8	Safety line Y0621, valves V0621, V0623, manometers P0621-1 and P0621-2, safety valve SV0622, vent line Y0622 and vacuum pump C 1100 connected with filling airlock and leak test performed. A metal gasket must be used at the interface line Y0621 to filling port SV 121!		✓		✓	
5.1.1.9	Plug of SV 121 is closed - SV 121 is activated		✓	SV 121 open in safety position NCR	✓	
5.1.1.10	Cryo SCOE connected and operational - functional test at ambient temperature successfully performed.		✓		✓	
5.1.1.11	Blind flanges installed at external vent line and leak tested		✓		✓	
5.1.1.12	5 g/s mass flow meter installed in the Y0602 vent line and connected with a strip chart recorder and the Cryo SCOE		✓		✓	
5.1.1.13	Check configuration of safety unit according Figure 3-4 and Figure 3-5		✓		✓	
5.1.1.14	Connect He pumping unit II via V6 of the flow meter unit with Y0601		✓	w/o He pump II	✓	

Location:	OTN	PA: <i>Blump</i>	Date: 9.9.05	Operator: <i>Jchw</i>	Date: 9.9.05
-----------	-----	------------------	--------------	-----------------------	--------------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

File: HP-2-ASED-TP-0090\_1\_1 M-AXT-He2ProdTopUp.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.15	Connect venting line from V 512 with pumping line of He pumping unit I		✓		✓	
5.1.1.16	Check that transfer lines are connected to the cover cooling loop according AAE procedure		✓		✓	
5.1.1.17	Check valves status: <ul style="list-style-type: none"> <li>V 104, V 105, V 502, V 512, V 701</li> <li>V 102, V 702, SV 121</li> </ul>	Open	✓	V105 closed	✓	
		Closed	✓			
5.1.1.18	Check isolation vacuum: P 901 (P 902)	< 1 x 10 <sup>-6</sup> mbar	2.0 · 10 <sup>-7</sup> mbar	3.1 · 10 <sup>-7</sup> mbar	✓	
5.1.1.19	P 501 interface at PLM connected with manometer and leak tested		✓		✓	
5.1.1.20	Fill out log sheet 1 and 2 - see annex 1		✓			
5.1.1.21	Attention: Do not operate liquid level sensors at temperatures above 10 K: L 701, L 702 if T 703 > 10 K Do not continuous operate L 701 or L 702 and do not operate L 701 and L 702 at the same time.		✓		✓	

Location:	OTA	PA:	<i>[Signature]</i>	Date:	9.9.05	Operator:	JHL	Date:	9.9.05	Page	27
-----------	-----	-----	--------------------	-------	--------	-----------	-----	-------	--------	------	----

5.2 He II Production in AXT

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.2.1 Check / Establish Cryostat Configuration</b>						
5.2.1.1	Close V 105 <i>Don't reopen valve</i>		✓	13.37	✓	
5.2.1.2	Check valves status: • V 104, V 502, V 512, V 701 • V 102, V 105, V 702, SV 121	Open Closed	✓ ✓		✓	
5.2.1.3	Check mass flow via V 502 Check mass flow via V 512	> 0 mg/s > 0 mg/s	22.2 mg/s = 0	138 mg/s	✓	
5.2.1.4	Check pressures: HTT pressure P 101 (or P0621): AXT pressure P 701 GHe exhaust pressure P 501	0.95 - 1.2 bar 0.95 - 1.2 bar 0.95 - 1.2 bar	1.016 bar 1.000 bar 1.018 bar	1.084 bar 1.042 bar ✓	✓	
5.2.1.5	Fill in log sheets every 1 h minimum		✓		✓	
<b>5.2.2 Start He II Production of AXT</b>						
5.2.2.1	Close bypass from He pumping unit 1 to ambient		✓	4.5.	✓	

Location:	BT	Operator:	W	Date:	9.9.05
-----------	----	-----------	---	-------	--------

Step-No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.2.2.2	Start water cooling of pumping unit Check that air pressure is open		✓		✓	
5.2.2.3	Start He-pumping unit 1 Note: Pumping speed must be limited to 10 m³/h Open inlet valve He-pumping unit 1 (V6 of flow meter unit) and evacuate venting line Y0611		✓		✓	
5.2.2.4	Note date and time		9.9.05 13:42	28.9.05 16:15	✓	
5.2.2.5	Check that un-isolated part of suction lines Y0701 and Y0616 are not covered by frost more than approx. 1 m upstream of He pumping units		✓		✓	
5.2.2.6	If frost is too close to the pumping units, reduce pump flow rate		n.a	cooling water too hot?	✓	
5.2.2.7	Continue pumping down of AXT and note the date and time of $\lambda$ -point crossing • T 707 • P 701 Note date and time	≤ 2.17 K ≤ 50 mbar	2.164 0.05 bar 9.9.05 15:21	~ 27°C inlet temperature 2.160 0.05 28.9.05 19:15	✓	
5.2.2.8	Final values to be reached: • T 707 • P 701	≤ 1.7 K ≤ 32 mbar			✓	

Location: OTN      PAI Campus      Date: 9.9.05      Operator: sch      Date: 9.9.05      Page 29

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.2.2.9	Fill out log sheet 1 and 2		✓			✓

### 5.3 He II Top Up in AXT

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.3.1</b>	<b>Install He I Transfer Line</b>					
5.3.1.1	Prepare and install LHe I transfer line as described in chapters 5.5 to 5.8		already done for HTP filling		✓	
5.3.1.2	Evacuate and flush airlock and transfer line three times as described in chapters 5.5 to 5.8.				✓	
5.3.1.3	Pressurize transfer line and filling airlock to about 950 mbar				✓	
<b>5.3.2</b>	<b>Top Up with LHe II in AXT</b>					
5.3.2.1	Open SV 121 and insert LHe I transfer line completely		✓			✓
5.3.2.2	Check He pumping unit 1 is running and pumping at AXT		✓			✓
5.3.2.3	Open V 702		✓			✓

Location:	OTN	PA: <i>Lehmann</i>	Date: <i>08.05</i>	Operator: <i>Joh</i>	Date: <i>08.05</i>
-----------	-----	--------------------	--------------------	----------------------	--------------------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

File: HP-2-ASED-TP-0090\_1\_1 M-AXT-He2ProdTopUp.doc



Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.2.4	Check valve status: • V 102, V 105 • V 104, V 502, V 512, V 701, V 702, SV 121	closed open	✓ ✓		✓	
5.3.2.5	Open needle valve at LHe I transfer line and fill AXT smoothly		✓		✓	
5.3.2.6	Observe bath temperature in AXT (T 101) Stop LHe I transfer by closing the needle valve at transfer line if the temperature at T 707 > 2.1 K or if the AXT is full		✓	T 707 increased > 2.5 K, but ok.	✓	
5.3.2.7	Check liquid level in AXT		✓		✓	
<b>5.3.3 Pumping Down of AXT to Required Temperature</b>						
5.3.3.1	Close V 702		✓		✓	
5.3.3.2	Retract transfer line to upper position and close SV 121		n.a.		✓	
5.3.3.3	Check valve status: • V 102, V 105, V 702, SV 121 • V 104, V 502, V 512, V 701, JV 121	closed open	✓ ✓		✓	
5.3.3.4	Pump down AXT until T 707 < 1.7 K		M, 62 K	pumped out night	✓	

Location: OTR      PA: Camp      Date: 12.9.05      Operator: Jahn      Date: 13.9.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.3.5	Check liquid level in AXT Not Helium bath temperature in AXT T 707	< 1.7 K	1.52 K		✓	
<b>5.3.4</b>	<b>Complete LHe II Top Up</b>					
5.3.4.1	Repeat steps 5.3.2 and 5.3.3 until AXT has reached the required status: <ul style="list-style-type: none"> <li>Helium bath temperature T <del>707</del></li> <li>Liquid level</li> </ul>	< 1.7 K > 75 %	1.52 K 494 cm	(ed 64 cm)	✓	
5.3.4.2	Fill out log sheets 1 & 2		✓		✓	

## 5.4 Final Status

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.1	Check and monitor final status at the end of He II production and top up:		✓		✓	
5.4.1.2	AXT filled with LHe II and pumped down		✓		✓	
5.4.1.3	AXT venting via OBA and V 512, He pumping unit I running		✓		✓	
5.4.1.4	HIT partly filled with LHe I		✓		✓	

Location:	OTP	PA: Gypis	Date: 14.9.05	Operator: Jde	Date: 14.9.05
-----------	-----	-----------	---------------	---------------	---------------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

File: HP-2-ASED-TP-0090\_1\_1 M-AXT-He2ProdTopUp.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.5	HTT venting via shields and V 502		✓		✓	
5.4.1.6	Check valve status: • V 102, V 105, V 702 • V 104, V 502, V 512, V 701, SV 121	closed open	✓ ✓		✓	
5.4.1.7	Depressurize supply dewar, close V0101		✓		✓	
5.4.1.8	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line		n.a.	kept installed for ATF filling		
5.4.1.9	Remove transfer line from supply dewar, and store the line on the scaffolding		n.a.			
5.4.1.10	Fill out log sheets 1 & 2		✓		✓	

n.a.

5.5 Night Configuration

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following activities have to be performed at the end of each working day to get the cryostat in safe configuration and at begin of the next day to restart He II top up. This chapter is only required when top up is ongoing.!		2			

Location:

OTN

Date:

14.9.05

Operator:

Lehl

Date:

14.9.05

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.5.1</b>	<b>Establish Night Configuration</b>					
5.5.1.1	Close valve V0211 (or V0221) in transfer line and stop LHe flow					
5.5.1.2	Close V 702					
5.5.1.3	Check V 701 and V 104 open					
5.5.1.4	Reduce pressure in dewar by opening of V0101					
5.5.1.5	Retract transfer line to upper position in airlock SV 121					
5.5.1.6	Close airlock SV 121					
5.5.1.7	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line.					
5.5.1.8	Remove transfer line from supply dewar and prepare it for next use.					
5.5.1.9	Check valve status: <ul style="list-style-type: none"> <li>• V 102, V 512, V 702</li> <li>• V 104, V 105, V 502, V 701, SV 121</li> </ul>			closed open		
5.5.1.10	Fill out log sheets 1 & 2					
<b>5.5.2</b>	<b>Restart after Night Break</b>					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.2.1	Install transfer line into a supply dewar and into SV 121. (see chapter 5.8 for details)		2			
5.5.2.2	Evacuation and flush the transfer line with GHe grade 5.0 three times. (see chapter 5.8 for details)					
5.5.2.3	Restart activities as described in chapter 5.3					

Location:	PA:	Date:	Operator:	Date:	Page 35
-----------	-----	-------	-----------	-------	---------

5.6 Exchange of LHe Dewar

N.A.

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.6.1</b>	<b>General Remarks</b>					
5.6.1.1	The following paragraphs have to be repeated at each dewar exchange					
5.6.1.2	<b>Attention:</b> Do not empty dewars completely Remaining liquid level in dewar shall always be L0101>100 mm					
5.6.1.3	Use leather gloves and protect eyes by glasses when installing or removing transfer line LHe supply dewar.					
5.6.1.4	At each dewar change write down in log sheet: <ul style="list-style-type: none"> <li>• dewar No.</li> <li>• liquid level at start</li> <li>• liquid level at end</li> <li>• LHe-consumption</li> <li>• used transfer line</li> </ul>					
5.6.1.5	Fill out log sheets 1 & 2					
<b>5.6.2</b>	<b>Removing Transfer Line</b>					
5.6.2.1	Prepare second transfer line according step 5.7					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.2.2	Close valve V0211 (or V0221) in transfer line and stop LHe flow					
5.6.2.3	Close V 702 (if open)					
5.6.2.4	Close V 102 (if open)					
5.6.2.5	Check V 104 open, V 701 open					
5.6.2.6	Reduce pressure in dewar, remove pressurization line and open V0101					
5.6.2.7	Retract transfer line to upper position in airlock SV 121					
5.6.2.8	Close airlock SV 121					
5.6.2.9	Remove transfer line from airlock, close compression fitting with blind plug and protect open end of transfer line.					
5.6.2.10	Remove transfer line from supply dewar and prepare it for next use.					
<b>5.6.3 Installation of new Dewar and Transfer Line</b>						
5.6.3.1	Install second transfer line into a full supply dewar and into SV 121. (see chapter 5.8 for details)					
5.6.3.2	Evacuation and flush the transfer line with GHe grade 5.0 three times. (see chapter 5.8 for details)					
5.6.3.3	Close V 104, open V 702					

Location:

PA:

Date:

Operator:

Date:

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.3.4	Insert transfer line completely into airlock and retract it again about 1 mm. Fix the compression fitting		z			
5.6.3.5	Open V0211 (or V0221) and restart top up as described in chapter 5.3					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

File: HP-2-ASED-TP-0090\_1\_1 M-AXT-He2ProdTopUp.doc




5.7 Preparation of LHe I Transfer Line

M.O.

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.7.1 Preparations</b>						
5.7.1.1	Cleaning of inlet filter: <ul style="list-style-type: none"> <li>• remove the inlet filter from the line</li> <li>• clean the filter in ultrasonic bath with isopropyl alcohol</li> <li>• dry the filter with a heat gun</li> <li>• tie Teflon tape around the filter thread and screw the filter onto the tube</li> </ul>					
5.7.1.2	Description of installations at transfer line - Interfaces at dewar side: <ul style="list-style-type: none"> <li>• compression fitting</li> <li>• valve V01</li> <li>• pressure gauge P01</li> <li>• flex. line DN25 as connection to vacuum line Y0622 and laboratory pump C1100</li> </ul>					

Location:	PA:	Date:	Operator:

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.7.1.3	Description of installations at transfer line – Interfaces at PLM side: <ul style="list-style-type: none"> <li>• compression fitting,</li> <li>• valve V02</li> <li>• filter</li> <li>• GHe supply</li> <li>• pressure reducer DM1</li> <li>• flex. line DN4 with a minimum length of 2 m</li> </ul>					
5.7.1.4	Check that V0211 (or V0221) is open					
<b>5.7.2 Evacuation of Transfer Line</b>						
5.7.2.1	Close V02 to the GHe bottle					
5.7.2.2	Start laboratory pump C1100					
5.7.2.3	Open V01 and evacuate transfer line for 5 min.					
<b>5.7.3 Flushing of transfer line:</b>						
5.7.3.1	Close V01 to the laboratory vacuum pump					
5.7.3.2	Open GHe supply and V02					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.7.3.3	Adjust DM1 at dewar to P01=300 to 500 mbar					
5.7.3.4	Flush transfer line for min. 30 s					
5.7.3.5	Close V02					
5.7.3.6	Repeat evacuation / flushing cycle 4 times					
5.7.3.7	Flush transfer line during transport to the dewar:					
5.7.3.8	Open V02 and pressurize the transfer line to approximately 500 mbar overpressure					
5.7.3.9	Disconnect transfer line from V01.					
5.7.3.10	Check/adjust that transfer line is under small overpressure. He flow at open end of transfer line must be noticeable.					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

N.A.

5.8 Installation of Transfer Line

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.8.1</b>	<b>Preparation of LHe Dewar</b>					
5.8.1.1	Check that the dewar is released by PA for use on Herschel.					
5.8.1.2	Check that head of dewar is equipped with one feed through 16 mm. Check that the dewar is equipped with <i>Electronic Internal Pressurizing System</i> (EIPS). Fix the blind plug in feed through 16 mm.					
5.8.1.3	Position 450 l dewar near SV 121 on working platform. Activate break mechanism at dewar.					
5.8.1.4	Establish a clear control area of about 2 m round the dewar					
5.8.1.5	Open valve V0101 of dewar gently and depressurize to atmospheric pressure. <b>ATTENTION:</b> cold gas, use leather gloves and eye glasses					
<b>5.8.2</b>	<b>Installation of Transfer Line into Dewar</b>					
5.8.2.1	Transport the transfer line to the dewar while flushing it with GHe. (3 persons necessary)					
5.8.2.2	Remove compression fitting from transfer line (dewar side) and check/adjust DM1 that a slight He flow is at open end of transfer line					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.8.2.3	Remove blind plug 16 mm from head of supply dewar and insert transfer line in the dewar by about 200 mm					
5.8.2.4	Stop transfer line flushing: -close V02 -close DM1 and GHe supply					
5.8.2.5	Push the transfer line slowly in the dewar until stop at filter reaches the bottom of dewar (the filter is equipped with a 100 mm distance pin to avoid that the transfer line is taking LHe from the bottom of the dewar)					
5.8.2.6	Close V0211 (or V0221)					
5.8.2.7	Adjust dewar pressure at EIPS to 100 mbar - 200 mbar overpressure as needed during filling activities					
<b>5.8.3 Installation of Transfer Line at SV 121</b>						
5.8.3.1	Check that airlock SV 121 is closed, blocked and at atmospheric pressure					
5.8.3.2	Open V0211 (or V0221) slightly Remove compression fitting with valve V02 from transfer line. Check/adjust GHe flow with V0211 (or V0221) at open end of transfer line					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.8.3.3	Remove blind plug from SV 121. Insert transfer line in SV 121 and fix transfer line in upper position. Close V0211 (or V0221) immediate.					
5.8.3.4	Tighten compression fitting.					
5.8.3.5	<b>Attention:</b> Don't damage the seal at transfer line when installing transfer line in SV 121.					
<b>5.8.4 Evacuation and Purging of Filling Airlock</b>						
5.8.4.1	Check: <ul style="list-style-type: none"> <li>transfer line is prepared and installed according steps above</li> <li>airlock SV 121 is closed and blocked</li> <li>pre-cooling valve is closed</li> <li>dewar overpressure is adjusted to about 200 mbar</li> </ul>					
5.8.4.2	Start lab. pump C1100, open valve V0621 and evacuate transfer line for about 5 min					
5.8.4.3	Check P0621 < 1 mbar Close valve V0621					


Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

File: HP-2-ASED-TP-0090\_1\_1 M-AXT-He2ProdTopUp.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.8.4.4	Purge line to ambient pressure by opening valve V0211 (or V0221) until P0621 is at about ambient pressure Then close V0211 (or V0221)	1000 mbar				
5.8.4.5	Repeat step 5.8.4.2 to 5.8.4.4 two times.					
5.8.4.6	Open SV121					
5.8.4.7	Continue with LHe transfer in PLM					

Location:	PA:	Date:	Operator:	Date:	Page 45
-----------	-----	-------	-----------	-------	---------

Doc. No: HP-2-ASED-TP-0090

Issue: 1

Date: 08.09.05

## 6 Summary Sheets

### 6.1 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date:	
		Page 1	of
Test designation	Test Procedure	Issue 1	Rev.
Test step changed	Reason for Change:		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA			



**6.2 Non Conformance Report (NCR) Summary**

Status list of applicable NCR to be attached

NCR - No.	NCR - Title	Date	Status
	none		

**6.3 Sign-off Sheet**

	Date	Signature
Test Manager	14.9.05	C. Jan
Test Conductor	14.9.05	C. Jan
PA Responsible	14.9.05	Campbell

**ANNEX Log Sheets**

Herschel EQM		LOGSHEET 1 for He II Production in AXT																	
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via shields mg/s	AXT LL1 cm	AXT LL2 cm	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV

**LOGSHEET 2 for He II Production in AXT**

Herschel EQM		Date	Time	Temperatures in [K]													REMARKS	Sign					
				DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707		AIV	QA				

**END OF DOCUMENT**

	Name	Dep./Comp.		Name	Dep./Comp.
X	Alberti von Mathias Dr.	AOE22	X	Stritter Rene	AED11
	Barlage Bernhard	AED11		Thörmer Klaus-Horst Dr.	OTN/AED65
X	Bayer Thomas	AOA52		Wagner Klaus	AOE22
	Fehringer Alexander	AOE13	X	Wietbrock Walter	AET12
	Fricke Wolfgang Dr.	AED 63		Wöhler Hans	AOE22
	Geiger Hermann	AOA52		Wössner Ulrich	ASE442
	Gerner Willi	AED11			
	Grasl Andreas	OTN/AET52			
	Grasshoff Brigitte	AET12			
X	Hauser Armin	AOE22	X	Alcatel	ASP
X	Hendry David	Terma Resid.	X	ESA/ESTEC	ESA
	Hinger Jürgen	AOE22			
	Hofmann Rolf	ASE442		<b>Instruments:</b>	
X	Hohn Rüdiger	AED65		MPE (PACS)	MPE
X	Huber Johann	AOA52		RAL (SPIRE)	RAL
	Hund Walter	ASE442		SRON (HIFI)	SRON
X	Idler Siegmund	AED432			
X	Ilsen Stijn	Terma Resid.		<b>Subcontractors:</b>	
	Ivány von András	FAE22		Air Liquide, Space Department	AIR
X	Jahn Gerd Dr.	AOE22		Air Liquide, Space Department	AIRS
	Kalde Clemens	APE3		Air Liquide, Orbital System	AIRT
	Kameter Rudolf	OTN/AET52		Alcatel Bell Space	ABSP
	Kettner Bernhard	AET42		Astrium Sub-Subsyst. & Equipment	ASSE
	Knoblauch August	AET32		Austrian Aerospace	AAE
X	Koelle Markus	AOA53		Austrian Aerospace	AAEM
	Kroeker Jürgen	AED65		APCO Technologies S. A.	APCO
X	Kunz Oliver Dr.	AOE22		Bieri Engineering B. V.	BIER
X	Lamprecht Ernst	OTN/ASI21		BOC Edwards	BOCE
	Lang Jürgen	ASE442		Dutch Space Solar Arrays	DSSA
X	Langfermann Michael	AOA51		EADS CASA Espacio	CASA
X	Mack Paul	OTN/AET52		EADS CASA Espacio	ECAS
	Müller Jörg	AOA52		EADS Space Transportation	ASIP
X	Pastorino Michel	ASPI Resid.		Eurocopter	ECD
	Peltz Heinz-Willi	AOE13		European Test Services	ETS
	Pietroboni Karin	AED65		HTS AG Zürich	HTSZ
	Platzer Wilhelm	AED22		Linde	LIND
	Rebholz Reinhold	AOA51		Patria New Technologies Oy	PANT
	Reuß Friedhelm	AED62		Phoenix, Volkmarsen	PHOE
X	Rühe Wolfgang	AED65		Prototech AS	PROT
X	Runge Axel	OTN/AET52		QMC Instruments Ltd.	QMC
	Sachsse Bernt	AED21		Rembe, Brilon	REMB
	Schink Dietmar	AED44		Rosemount Aerospace GmbH	ROSE
X	Schlosser Christian	OTN/AET52		RYMSA, Radiación y Microondas S.A.	RYM
	Schmidt Rudolf	FAE22		SENER Ingenieria SA	SEN
	Schweickert Gunn	AOE22		Stöhr, Königsbrunn	STOE
	Sonn Nico	AOE51		Terma A/S, Herlev	TER
	Steininger Eric	AED44			

**III. As-Run Copy of the Cover Flushing Procedure**





HP-2-ASED-TP-0091

working copy

start: 16.9.05  
Jde

Title: **Herschel EQM Cover Flushing**

CI-No: 151 000

Prepared by:	<u>Herschel Team</u>	Date:	<u>15.09.05</u>
Checked by:	<u>C. Schlosser</u> 		<u>15.9.05</u>
Product Assurance:	<u>R. Stritter</u> 		<u>15.09.05</u>
Configuration Control:	<u>W. Wietbrock</u> 		<u>15.9.05</u>
Project Management:	<u>Dr. W. Fricke</u> 		<u>15/09/05</u>

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.



Issue	Date	Sheet	Description of Change	Release
1	15.09.05	All	initial issue	

## Table of Content

<b>1</b>	<b>Scope</b>	<b>7</b>
1.1	Objective	7
1.2	Activity Flow	8
1.3	Requirements	8
<b>2</b>	<b>Documents/Drawings</b>	<b>9</b>
2.1	Applicable Documents	9
2.2	Reference Documents	10
2.3	Other Documents	10
<b>3</b>	<b>Configuration</b>	<b>11</b>
3.1	General Hardware Configuration	11
3.2	Cryostat Configuration	11
3.3	Set-up	13
<b>4</b>	<b>Conditions</b>	<b>18</b>
4.1	Personnel	18
4.2	Environmental	18
4.3	General Instructions for Integration	19
4.3.1	General Safety Requirements, Precautions	19
4.3.2	QA Requirements	19
4.3.3	ESD constraints	19
4.3.4	Prerequisites	20
4.4	GSE	20
4.4.1	MGSE	20
4.4.2	EGSE	21
4.4.3	OGSE	23
4.4.4	Cryo Vacuum Servicing Equipment (CVSE)	23
<b>5</b>	<b>Step-by-Step Procedure</b>	<b>24</b>
5.1	Check of PLM Status	24
5.2	Cover Flushing	27
5.2.1	Installation of Cover Supply Line	27
5.2.2	Start Cover Flushing	27
5.3	Adjustment of Cover Temperature	28

5.4	End of Cover Flushing	28
5.5	Removal of Cover Flushing Lines	29
5.5.1	Removal of CVSE-part of Supply Line	29
5.5.2	Removal of CVSE-part of exhaust line	29
5.6	Preparation of CVSE-Part of Supply Line	31
5.6.1	Preparations	31
5.6.2	Evacuation of CVSE-part of Supply Line	32
5.6.3	Flushing of CVSE-part of Supply Line	32
<b>6</b>	<b>Summary Sheets</b>	<b>34</b>
6.1	Procedure Variation Summary	34
6.2	Non Conformance Report (NCR) Summary	35
6.3	Sign-off Sheet	35
	<b>ANNEX Log Sheets</b>	<b>36</b>

**Table of Figures**

Figure 3-1: EQM PLM Helium S/S Flow Schema ..... 12  
Figure 3-2: General set-up in clean room class 100 000 ..... 13  
Figure 3-3: Set-up during LHe II Operation ..... 14  
Figure 3-4: CVSE for LHe II Operation ..... 15  
Figure 3-5: Safety Unit ..... 16  
Figure 3-6: Flow Meter Unit ..... 17  
Figure 4-1: EGSE Configuration ..... 22

**List of Tables**

Table 4-1: MGSE.....20  
Table 4-2: EGSE .....21  
Table 4-3: OGSE.....23  
Table 4-4: CVSE .....23

## 1 Scope

### 1.1 Objective

This test procedure describes the cover flushing activities on the Herschel EQM cryostat. The objective of these activities is to reach the required temperatures for the EQM instrument tests, the Integrated Module Test and the EMC test. The required temperature level will be defined and verified by the instruments during testing. The required temperature stability is regarded as a goal.

This procedure summarises the nominal activity flow, operational constraints, GSE set up and the step by step procedure. The operations are given in correct timely order. All activities are performed in clean room class 100.000.

This procedure is applicable for each cover flushing activity.

## 1.2 Activity Flow

Chapter 5.1 to 5.4 of the activity flow below summarize the activities to be performed during cover flushing. Chapter 5.5 needs only to be performed if the flushing lines needs have to be removed. Chapter 5.6 shall be repeated each time the supply line has to be installed.

§ 5.1	<b>Preparation of Set-up</b>	Configuration check according table in step 3.1 HTT at He I conditions, liquid level > 20 % (estimated value) AXT at He II conditions, liquid level > 20% Check installation of auxiliary lines Preparation of cover flushing lines Installation of cover evacuation line Valve status check
§ 5.2	<b>Cover Flushing</b>	Installation of cover filling line Start cover flushing
§ 5.3	<b>Adjustment of Cover Temperature</b>	Adjust cover temperature according instrument inputs by throttling the flow from supply dewar
§ 5.4	<b>End of cover flushing</b>	Stop flow from dewar Wait for temperatures above 170 K
§ 5.5	<b>Removal of Cover Flushing Lines</b>	Temperatures shall be between 170 K and 303 K Removal of filling line Removal of exhaust line
§ 5.6	<b>Preparation of Supply Line</b>	Preparations Evacuation of transfer line Flushing of transfer line with GHe

## 1.3 Requirements

Temperature levels and stability requirements will be defined together with the instruments during testing in the range of 25 K to 115 K at a temperature stability of 1K/10 s at 80 K. The temperature uniformity and measurement accuracy is defined in the cryostat cover procurement specification (RD 12).

## 2 Documents/Drawings

### 2.1 Applicable Documents

The following documents of the latest issue in effect or as defined herein form a part of this document to the extent specified herein.

AD #	Document Title	Document Identifier
AD 01	CVSE Set-up Description	HP-2-ASED-TN-0094
AD 02	PA Requirements for Subcontractors	HP-1-ASPI-SP-0018
AD 03	Cryostat Cover Handling and Operations Manual	HP-2-AAE-MA-0003



## 2.2 Reference Documents

RD #	Document Title	Document Identifier
RD 01	Documentation Identification Procedure and Documentation Management	HP-2-ASED-PR-0001
RD 02	EQM AIT Plan	HP-ASED-PL-0022
RD 03	PA Plan	HP-2-ASED-PL-0007
RD 04	Contamination Control Plan	HP-2-ASED-PL-0023
RD 05	General Design and Interface Requirements (GDIR)	H-P-1-ASPI-SP-0027
RD 06	Reinigungsvorschrift für Komponenten im Projekt Herschel	HP-2-ASED-PR-0008
RD 07	List of Acronyms	HP-2-ASPI-LI-0077
RD 08	IID-B HIFI, section 5.7	SCI-PT-IIDB/HIFI-02125
RD 09	IID-B PACS, section 5.7 and 7.2	SCI-PT-IIDB/PACS-02126
RD 10	IID-B SPIRE, section 5.7	SCI-PT-IIDB/SPIRE-02124
RD 11	IID-A, section 9	SCI-PT-IIDA-04624
RD 12	Procurement Spec. for Cryostat Cover, Cryostat Baffle and Test Components	HP-2-ASED-PS-0018

## 2.3 Other Documents

OD #	Document Title	Document Identifier
OD 01	Manual of High Vacuum pumping unit	
OD 02	Manual of He II pumping unit	

### 3 Configuration

#### 3.1 General Hardware Configuration

At the start of the activities, the H/W configuration of the components is defined with the "As Built Configuration List" and the NCR's.

A rough summary of the initial configuration is given below:

- The PLM is closed, evacuated and leak tested
- The PLM is mated with the SVM simulator
- The PLM/SVM is integrated in the test dolly or standing on the SVM simulator and placed in clean room class 100 000
- The instrument FPUs are integrated onto the OBA and verified at ambient temperatures together with their warm units, integrated into the SVM simulator
- The harness (CCH and SIH) is completely integrated, verified and connected with instruments

#### 3.2 Cryostat Configuration

The cryostat status at start of cool down and filling shall be:

- the HTT is partly filled with LHe I
- the AXT is partly filled with LHe II
- the CC-part of the Cover Supply Line is installed
- the CC-part of the Cover Exhaust Line is installed
- the cover cooling loop is filled with Helium gas at about ambient pressure
- filling airlock with SV 121 is mounted
- SV 921 installed
- Turbo pump 'B' (C0712) mounted to SV 922 airlock for continuous evacuation of the cryostat
- the Cryo SCOE shall be operational and instrumentation connected
- external venting line is blinded and leak tested
- CVV is pumped down to  $< 10^{-6}$  mbar




Figure 3-1: EQM PLM Helium S/S Flow Schema

3.3 Set-up




Figure 3-2: General set-up in clean room class 100 000

Cool down and filling




Figure 3-3: Set-up during LHe II Operation





Figure 3-4: CVSE for LHe II Operation

Figure 3-5: Safety Unit






Figure 3-6: Flow Meter Unit



## 4 Conditions

### 4.1 Personnel

Cover flushing will be performed on request and in single shift. Personnel necessary to perform activities according to this present procedures are:

Responsibility	Name / Organisation
Test Manager	*) C. Schlone
Test conductors	*) P. Mack
Cryostat Operators	*) P. Mack
EGSE Operators	*) R. Kammer
PA Responsible	*) E. Lampert

\*) Names and possible additional personnel to be registered prior to the start of activities

### 4.2 Environmental

All activities according this procedure have to be performed in a clean room class 100 000 according Federal standard 209 E:

Cleanliness:	class 100 000
Temperature:	22°C ± 3°C
Pressure:	ambient
Rel. humidity:	40 % - 65 %

### 4.3 General Instructions for Integration

#### 4.3.1 General Safety Requirements, Precautions

The following general rules have to be regarded:

- Respect standard technical rules for mechanical and electrical integration and test activities
- Special hazard precautions are not expected, except for the comments below and the comments mentioned in the step by step procedure
- The H/W has to be handled by authorized personnel only

The following specific rules have to be regarded:

- In case of an unexpected large release of helium it may be necessary to treat victims for suffocation and cold burns. If required, remove the victim from immediate vicinity of the leak
- In case of operation of the Cryostat safety system the following immediate activities shall be performed:
  - operation of safety valve: everybody has to leave the test room, except test conductor and necessary CVSE operations personnel
  - operation of burst disc: everybody has to leave the test room
- Contact facility emergency services immediately and explain nature and location of accident

#### 4.3.2 QA Requirements

QA shall monitor all operations (handlings, transportation and installation) as necessary to assure compliance with this procedure and the applicable sections of the PA Plan (RD 3).

In the course of this procedure QA shall pay particular attention to

- integrity of every tightening surfaces and seals
- ensure adequate cleanliness conditions
- ensure that all safety aspects are considered
- the application of adequate protections to critical surfaces
- the records in the log sheet
- to ensure that tools and test equipment used is within current calibration cycle

#### 4.3.3 ESD constraints

No specific ESD precautions have to be regarded during cool down and filling.

#### 4.3.4 Prerequisites

At least the following tasks have to be successfully completed before start with cover flushing:

- TRR for IMT or EMC test has been successfully held to ensure that the relevant procedures, drawings, applicable documents are available, reviewed and approved
- Formal release to start with activity is given by QA / safety
- The necessary GSE and H/W is available, accepted and applicable for use
- Safe working conditions for personnel and H/W are existing and will be applied
- Skilled and authorized personnel is available
- An access restricted area has been defined and marked by QA / safety
- Incoming inspection of H/W have been performed by QA and engineering

All parts and tools required available and operational

#### 4.4 GSE

All GSE and integration equipment is fit checked and carries valid calibration certificates.

##### 4.4.1 MGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	PLM Test Dolly	APCO	CI No. 142 155-01	N/A
1	PLM Hoisting device	APCO	CI No. 142 121	N/A
2	Long Hoisting Bars for EQM	APCO	CI No. 142 129-02	N/A
	Working platform		N/A	N/A
	General Purpose Hoisting Devices	ASED	N/A	N/A
	Set of tools	ASED	N/A	N/A

Table 4-1: MGSE

## 4.4.2 EGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	Central Checkout System (light)	Terma	CI No. 142 210	
1	EQM Cryo SCOE	ABSp	CI No. 142 220	
1	CDMU DFE	SSBV	CI No. 142 230	
1	PLM SCOE	SSBV	CI No. 142 240	
1	I-EGSE (if instruments are used)			
	Digital Multimeters (troubleshooting only)	ASED		
	Set of break out boxes (troubleshooting only)	ASED		
	Ohm -meter (troubleshooting only)	ASED		

Table 4-2: EGSE




Figure 4-1: EGSE Configuration

**4.4.3 OGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
	Theodolites	ASED		

Table 4-3: OGSE

**4.4.4 Cryo Vacuum Servicing Equipment (CVSE)**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	High Vacuum Pumping Unit 1	BOCE	CI No. 142 310-03	
2	Turbo pumps (C0711, C0712)	BOCE	CI No. 142 310-03	
1	Laboratory Vacuum Pump in safety unit	BOCE	CI No. 142 310-04	
1	Laboratory Vacuum Pump in CVSE scaffolding	BOCE	CI No. 142 310-04	
1	CVSE Monitoring Rack	BOCE	CI No. 142 310-06	
1	Leak Detector	BOCE	CI No. 142 310-07	
2	LHe transfer lines (Y0211/Y0221)	DeMaCo	CI No. 142 310-08	
1	Venting line Y0601/Y0602	DeMaCo	CI No. 142 310-09	
1	Safety line to SV 121 (Y0621/Y0622)	DeMaCo	CI No. 142 310-09	
1	Scaffolding for CVSE lines		CI No. 142 310-10	
10	450 l LHe Dewars type HDS 450 -EIPS	Linde		
	50 l / 200 bar GHe grade 5.0	Linde		
	Set of mass flow meters	ASED		
	Set of vacuum hoses			
	Manometer P0621-1(0,1-27 mbar) in safety unit	W & T		
	Manometer P0621-2(1-1200 mbar) in safety unit	W & T		
1	Cover Supply Line (2 parts)	DeMaCo		
1	Cover Exhaust Line (2 parts)	DeMaCo		

Table 4-4: CVSE

5 Step-by-Step Procedure

5.1 Check of PLM Status

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following configuration set-up is required prior to start of cover flushing and shall be checked prior to test:					
5.1.1.1	PLM/SVM installed in test dolly or standing on SV simulator and set-up according Figure 3-2 and Figure 3-3		on SV simulator		✓	
5.1.1.2	HTT filled with LHe I: HTT LHe temperature T 101 HTT tank pressure P 101 (or P0621) Liquid level in HTT (estimated value)	~ 4.2 K 0.95 - 1.2 bar > 20 %	4.26 K 1.016 bar ~ 95%		✓	
5.1.1.3	AXT filled with LHe II: AXT LHe temperature T 707 AXT tank pressure P701 Liquid level in AXT	< 1.7 K < 0.05 bar > 20 %	1.57 K 0.016 bar 42 cm ± ~ 60%		✓	
5.1.1.4	SV 921 installed		✓		✓	

Location: **OTN** PA: **Gep** Date: **15.9.05** Operator: **sch** Date: **16.9.05** Page **24**

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.5	Turbo pump B mounted on upper bulkhead SV 922 interface, turbo pump is running and airlock to isolation vacuum is open				✓	
5.1.1.6	Cryo SCOE connected and operational				✓	
5.1.1.7	Check configuration of safety unit according Figure 3-4 and Figure 3-5				✓	
5.1.1.8	Check He pumping unit I running nominally				✓	
5.1.1.9	Check that CC-part of cover supply line and CC-part of cover exhaust line are connected to the cover cooling loop according AAE procedure (AD 03)				✓	
5.1.1.10	Prepare CVSE-part of cover supply line according to chapter 5.6				✓	
5.1.1.11	Check that cover cooling loop temperature is between 170 K and 303 K • T 601	170 ... 303 K	224K		✓	
5.1.1.12	Install CVSE-part of cover exhaust line: • Move CVSE-part of cover exhaust line close to CC-part at CW • Remove blind cap at Johnston coupling • Install CVSE-part into Johnston coupling of the CC-part		O.K.		✓	

Location:

OTN

Operator:

Date: 19.9.05

Operator:

Date: 16.9.05

Doc. No:

HP-2-ASED-TP-0091

Issue:

1.0

Date:

15.09.05

File: HP-2-ASED-TP-0091\_1\_0.doc



Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.13	Evacuation and flushing of exhaust line and cooling loop: <ul style="list-style-type: none"> <li>Connect laboratory pump and GHe flushing line with exhaust line</li> <li>Evacuate cooling loop and exhaust line with laboratory pump until pressure &lt; 2 mbar</li> <li>Flush cooling loop and exhaust line with GHe up to about 1 bar absolute</li> <li>Repeat evacuation/flushing cycle two times</li> </ul>		✓		✓	
5.1.1.14	Check valves status: <ul style="list-style-type: none"> <li>V 104, V 502, V 512, V 701</li> <li>V 102, V 105, V 702, SV 121</li> </ul>	Open Closed	✓ ✓		✓	
5.1.1.15	Check isolation vacuum: P 901 (P 902)	< 1 x 10 <sup>-6</sup> mbar	3.0 · 10 <sup>-7</sup> mbar		✓	
5.1.1.16	Fill out log sheet 1 and 2 - see annex 1				✓	
5.1.1.17	Attention: Do not operate liquid level sensors at temperatures above 10 K: L 701, L 702 if T 703 > 10 K Do not continuous operate L 701 or L 702 and do not operate L 701 and L 702 at the same time.		0.4.		✓	

Location: OTM      Date: 19.9.05      Operator: lche      Date: 16.9.05      Page **26**

## 5.2 Cover Flushing

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.2.1 Installation of Cover Supply Line</b>						
5.2.1.1	Check that CVSE-part of supply line is prepared according section 5.6		✓		✓	
5.2.1.2	Transport CVSE-part of supply line to the cover and LHe supply dewar while flushing with GHe		✓		✓	
5.2.1.3	Install CVSE-part of supply line in LHe supply dewar		✓		✓	
5.2.1.4	Connect CVSE-part of supply line with CC-part of supply line		✓		✓	
5.2.1.5	Evacuate and flush cover cooling loop and LHe lines with He from dewar three time		✓		✓	
5.2.1.6	Fill in log sheets every 1 h minimum			during operation only	✓	
<b>5.2.2 Start Cover Flushing</b>						
5.2.2.1	Start Helium transfer through cover cooling loop by opening the needle valve of the supply line and the exhaust line		✓		✓	
5.2.2.2	Note date and time		16.9.05 1425		✓	
5.2.2.3	Throttle Helium transfer from dewar when T 601 < 80 K		Continued until 2106		✓	
5.2.2.4	Fill out log sheet 1 and 2				✓	
Location: DTN		Operator: sch		Date: 16.9.05		

Doc. No: HP-2-ASED-TP-0091

Issue: 1.0

Date: 15.09.05

File: HP-2-ASED-TP-0091\_1\_0.doc

5.3 Adjustment of Cover Temperature

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.1.1	Request from instrument in test desired cover temperature			} see log sheets  Ca	-	
5.3.1.2	Increase / reduce flow from dewar to achieve requested cover temperature				-	
5.3.1.3	Stabilize cover temperature by regulating the flow from the dewar				-	
5.3.1.4	Fill out log sheets 1 & 2				-	
5.3.1.5	Repeat steps above for new temperature				-	

5.4 End of Cover Flushing

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.1	Close needle valve at CVSE-part of supply line to stop Helium transfer from dewar			not relevant		
5.4.1.2	Wait until cover temperature T 601 > 170 K	> 170 K		cryo cover		
5.4.1.3	Close valve at CVSE-part of exhaust line			flushing was		
5.4.1.4	Observe pressure in exhaust line	< 1.2 bar		stopped completed		

with warm up of F017

Location: OTN      Date: 16.9.05      Operator: Johl      Date: 16.9.05      Page **28**

see TP-0098

5.5 Removal of Cover Flushing Lines

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following activities have to be performed when no further cover flushing activities are foreseen.					
<b>5.5.1 Removal of CVSE-part of Supply Line</b>						
5.5.1.1	Wait until cover temperature T 601 and T 602 > 170 K	> 170 K				
5.5.1.2	Check pressure of cover tube	1.0 ... 1.2 bar				
5.5.1.3	Disconnect CVSE-part of supply line from Johnston coupling, close Johnston coupling of CC-part of supply line by blind cap					
5.5.1.4	Remove CVSE-part of supply line from dewar, close inlet of dewar					
5.5.1.5	Transport CVSE-part of supply line to CVSE scaffolding and store the line					
<b>5.5.2 Removal of CVSE-part of exhaust line</b>						
5.5.2.1	Wait until cover temperature T 601 and T 602 > 170 K	> 170 K				
5.5.2.2	Check pressure of cover tube	1.0 ... 1.2 bar				


Location: PA: Date: Operator: Date:

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.2.3	Disconnect CVSE-part of exhaust line from Johnston coupling, close Johnston coupling of C-C-part of exhaust line by blind cap		2			
5.5.2.4	Transport CVSE-part of exhaust line to CVSE scaffolding and store the line					

*N/A Sampled*

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

5.6 Preparation of CVSE-Part of Supply Line

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.6.1</b>	<b>Preparations</b>					
5.6.1.1	Cleaning of inlet filter: <ul style="list-style-type: none"> <li>remove the inlet filter from the line</li> <li>clean the filter in ultrasonic bath with isopropyl alcohol</li> <li>dry the filter with a heat gun</li> <li>tie Teflon tape around the filter thread and screw the filter onto the tube</li> </ul>					
5.6.1.2	Description of installations at transfer line - Interfaces at dewar side: <ul style="list-style-type: none"> <li>compression fitting</li> <li>valve V01</li> <li>pressure gauge P01</li> <li>flex. line DN25 as connection to vacuum line Y0622 and laboratory pump C1100</li> </ul>					

N/A *Carry over*

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.1.3	Description of installations at CVSE-part of supply line – Interfaces at CC-part side: <ul style="list-style-type: none"> <li>• compression fitting,</li> <li>• valve V02</li> <li>• filter</li> <li>• GHe supply</li> <li>• pressure reducer DM1</li> <li>• flex. line DN4 with a minimum length of 2 m</li> </ul>					
5.6.1.4	Check that V0211 (or V0221) is open					
<b>5.6.2 Evacuation of CVSE-part of Supply Line</b>						
5.6.2.1	Close V02 to the GHe bottle					
5.6.2.2	Start laboratory pump C1100					
5.6.2.3	Open V01 and evacuate transfer line for 5 min.					
<b>5.6.3 Flushing of CVSE-part of Supply Line</b>						
5.6.3.1	Close V01 to the laboratory vacuum pump					

*N/A Sample*

Location: PA: Date: Operator: Date: Page 32

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.6.3.2	Open GHe supply and V02					
5.6.3.3	Adjust DM1 at dewar to P01=300 to 500 mbar					
5.6.3.4	Flush transfer line for min. 30 s					
5.6.3.5	Close V02					
5.6.3.6	Repeat evacuation / flushing cycle 4 times					
5.6.3.7	Flush transfer line during transport to the dewar.					
5.6.3.8	Open V02 and pressurize the transfer line to approximately 500 mbar overpressure			N/A Sample		
5.6.3.9	Disconnect transfer line from V01.					
5.6.3.10	Check/adjust that transfer line is under small overpressure. He flow at open end of transfer line must be noticeable.					

Location:	PA:	Date:	Operator:	Date:
-----------	-----	-------	-----------	-------



## 6 Summary Sheets

### 6.1 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date:	
		Page 1	of
Test designation	Test Procedure	Issue 1	Rev.
Test step changed	Reason for Change:		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA			

## 6.2 Non Conformance Report (NCR) Summary

Status list of applicable NCR to be attached

NCR - No.	NCR - Title	Date	Status
	none		

## 6.3 Sign-off Sheet

	Date	Signature
Test Manager	10.9.05	C. Jan
Test Conductor	10.9.05	C. Jan
PA Responsible	16.9.05	G. Langhals

**ANNEX Log Sheets**

Herschel EQM														LOGSHEET 1 for COVER FLUSHING								
Date	Time	Valve Status								P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	REMARKS		Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121									AIV	QA			

Herschel EQM													LOGSHEET 2 for COVER FLUSHING				
Date	Time	DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	Temperatures in [K]						REMARKS	Sign			
							OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463		Cover T601	AXT T707	AIV	QA

**END OF DOCUMENT**

	Name	Dep./Comp.		Name	Dep./Comp.
X	Alberti von Mathias Dr.	AOE22	X	Stritter Rene	AED11
	Barlage Bernhard	AED11		Thörmer Klaus-Horst Dr.	OTN/AED65
X	Bayer Thomas	AOA52		Wagner Klaus	AOE22
	Fehringer Alexander	AOE13	X	Wietbrock Walter	AET12
	Fricke Wolfgang Dr.	AED 63		Wöhler Hans	AOE22
	Geiger Hermann	AOA52		Wössner Ulrich	ASE442
	Gerner Willi	AED11			
	Grasl Andreas	OTN/AET52			
	Grasshoff Brigitte	AET12			
X	Hauser Armin	AOE22	X	Alcatel	ASP
X	Hendry David	Terma Resid.	X	ESA/ESTEC	ESA
	Hinger Jürgen	AOE22			
	Hofmann Rolf	ASE442		<b>Instruments:</b>	
X	Hohn Rüdiger	AED65		MPE (PACS)	MPE
X	Huber Johann	AOA52		RAL (SPIRE)	RAL
	Hund Walter	ASE442		SRON (HIFI)	SRON
X	Idler Siegmund	AED432			
X	Ilsen Stijn	Terma Resid.		<b>Subcontractors:</b>	
	Ivány von András	FAE22		Air Liquide, Space Department	AIR
X	Jahn Gerd Dr.	AOE22		Air Liquide, Space Department	AIRS
	Kalde Clemens	APE3		Air Liquide, Orbital System	AIRT
	Kameter Rudolf	OTN/AET52		Alcatel Bell Space	ABSP
X	Kettner Bernhard	AET42		Astrium Sub-Subsyst. & Equipment	ASSE
	Knoblauch August	AET32		Austrian Aerospace	AAE
X	Koelle Markus	AOA53		Austrian Aerospace	AAEM
	Kroeker Jürgen	AED65		APCO Technologies S. A.	APCO
X	Kunz Oliver Dr.	AOE22		Bieri Engineering B. V.	BIER
X	Lamprecht Ernst	OTN/ASI21		BOC Edwards	BOCE
	Lang Jürgen	ASE442		Dutch Space Solar Arrays	DSSA
X	Langfermann Michael	AOA51		EADS CASA Espacio	CASA
X	Mack Paul	OTN/AET52		EADS CASA Espacio	ECAS
	Müller Jörg	AOA52		EADS Space Transportation	ASIP
X	Pastorino Michel	ASPI Resid.		Eurocopter	ECD
	Peltz Heinz-Willi	AOE13		European Test Services	ETS
	Petroboni Karin	AED65		HTS AG Zürich	HTSZ
	Platzer Wilhelm	AED22		Linde	LIND
	Rebholz Reinhold	AOA51		Patria New Technologies Oy	PANT
	Reuß Friedhelm	AED62		Phoenix, Volkmarsen	PHOE
X	Rühe Wolfgang	AED65		Prototech AS	PROT
X	Runge Axel	OTN/AET52		QMC Instruments Ltd.	QMC
	Sachsse Bernt	AED21		Rembe, Brilon	REMB
	Schink Dietmar	AED44		Rosemount Aerospace GmbH	ROSE
X	Schlosser Christian	OTN/AET52		RYMSA, Radiación y Microondas S.A.	RYM
	Schmidt Rudolf	FAE22		SENER Ingenieria SA	SEN
	Schweickert Gunn	AOE22		Stöhr, Königsbrunn	STOE
	Sonn Nico	AOE51		Terma A/S, Herlev	TER
	Steininger Eric	AED44			

#### IV. As-Run Copy of the Depletion & Warm Up Procedure

HP-2-ASED-TP-0098



WORKING COPY  
"AS RUN"

14.12.05  
hr

Title: Herschel EQM Depletion and Warm-Up to Ambient

CI-No: 151 000

Prepared by: Herschel Team Date: 08.12.05

Checked by: C. Schlosser *C. Schlosser* 9.12.05

Product Assurance for R. Stritter *R. Stritter* 9.12.05

Configuration Control: W. Wietbrock *W. Wietbrock* 12.12.05

Project Management: Dr. W. Fricke *W. Fricke* 12/12/2005

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

<b>Issue</b>	<b>Date</b>	<b>Sheet</b>	<b>Description of Change</b>	<b>Release</b>
1	08.12.05	All	initial issue	

## Table of Content

<b>1</b>	<b>Scope</b>	<b>7</b>
1.1	Objective	7
1.2	Activity Flow	8
1.3	Requirements	8
<b>2</b>	<b>Documents/Drawings</b>	<b>10</b>
2.1	Applicable Documents	10
2.2	Reference Documents	11
2.3	Other Documents	11
<b>3</b>	<b>Configuration</b>	<b>12</b>
3.1	General Hardware Configuration	12
3.2	Cryostat Configuration	12
3.3	Set-up	14
<b>4</b>	<b>Conditions</b>	<b>19</b>
4.1	Personnel	19
4.2	Environmental	19
4.3	General Instructions for Integration	20
4.3.1	General Safety Requirements, Precautions	20
4.3.2	QA Requirements	20
4.3.3	ESD constraints	20
4.3.4	Prerequisites	21
4.4	GSE	21
4.4.1	MGSE	21
4.4.2	EGSE	22
4.4.3	OGSE	24
4.4.4	Cryo Vacuum Servicing Equipment (CVSE)	24
<b>5</b>	<b>Step-by-Step Procedure</b>	<b>25</b>
5.1	Check of PLM Status	25
5.2	Warm-up to He I Temperatures	28
5.2.1	Warm-up from He II to He I	28
5.2.2	Instrument SFT at He I temperatures	28
5.3	Depletion of AXT	29

5.4	Warm-up of Cryostat	30
5.4.1	Warm-up of AXT/OBA	30
5.4.2	Warm-up of HTT/Cryostat	31
5.4.3	End of Warm-up	32
5.5	Cryostat Operation Completion	33
<b>6</b>	<b>Summary Sheets</b>	<b>35</b>
6.1	Procedure Variation Summary	35
6.2	Non Conformance Report (NCR) Summary	36
6.3	Sign-off Sheet	36
<b>ANNEX</b>	<b>Log Sheets</b>	<b>37</b>

**Table of Figures**

Figure 3-1: EQM PLM Helium S/S Flow Schema..... 13  
Figure 3-2: General set-up in clean room class 100 000 ..... 14  
Figure 3-3: Set-up during Cryostat Operation ..... 15  
Figure 3-4: CVSE for Cryostat Operation..... 16  
Figure 3-5: Safety Unit ..... 17  
Figure 3-6: Flow Meter Unit ..... 18  
Figure 4-1: EGSE Configuration ..... 23

**List of Tables**

Table 4-1: MGSE ..... 21  
Table 4-2: EGSE ..... 22  
Table 4-3: OGSE ..... 24  
Table 4-4: CVSE ..... 24

## **1 Scope**

### **1.1 Objective**

This test procedure describes the warming up of the Herschel EQM cryostat to ambient temperatures. The objective of these activities is to reach ambient conditions after completing the EQM test phase. Temperature rates and gradients as required in the IID-B's have to be respected as during cool down phase.

This procedure summarises the nominal activity flow, operational constraints, GSE set up and the step by step procedure. The operations are given in correct timely order. All activities are performed in clean room class 100.000.

## 1.2 Activity Flow

Chapter 5.1 to 5.5 of the activity flow below summarize the activities to be performed for depletion and warm-up of the EQM cryostat.

<p>§ 5.1      <b>Preparation of Set-up</b></p>	<p>Configuration check according table in step 3.1          HTT pumped down to &lt; 0.05 bar and at ~ 30 K          AXT at He II conditions, no liquid level defined          Check CVSE configuration          Connect leak detector and mass spectrometer to CVV (for monitoring during warm up to ambient)          Valve status check</p>
<p>§ 5.2      <b>Warm-up to He I</b></p>	<p>Stop pumping at AXT          Warm-up of AXT to He I by means of AXT heaters          Perform instrument SFTs at He I conditions for procedure validation</p>
<p>§ 5.3      <b>Depletion of AXT</b></p>	<p>Deplete AXT by means of AXT heaters</p>
<p>§ 5.4      <b>Warm-up of cryostat</b></p>	<p>Warm-up AXT/OBA with AXT heaters          Warm-up of HTT with AXT heaters          Adjust AXT and HTT heater power to respect temperature rate and gradient requirements of instruments          Ensure "cold trap" by continue shield cooling or cover flushing if needed          Stop cover flushing and shield flushing when AXT/OBA is at ambient temperatures (if active)</p>
<p>§ 5.5      <b>Cryostat Operation Completion</b></p>	<p>Stop heating of AXT and HTT          Remove CVSE          Check final EQM configuration</p>

## 1.3 Requirements

During warm-up the following requirements have to be regarded:

### Temperature requirements:

HTT:             $\Delta T_{103}/\Delta t < 50 \text{ K/h}$

HIFI/(PACS):  $\Delta T_{207}/\Delta t < 20 \text{ K/h}$  (above 50 K for HIFI)

$\Delta T_{207}/\Delta t < 5 \text{ K/h}$  (above 50 K for PACS)

SPIRE/(PACS):  $\Delta T_{253} (T_{255})/\Delta t < 20 \text{ K/h}$  (above 50 K for PACS; no requirement from SPIRE)



SPIRE J-FET:  $\Delta T_{249} (T_{251}) / \Delta t < 20 \text{ K/h}$  (above 50 K; no requirement from SPIRE)

Remark: There are no specific PT1000 temperature sensors to monitor PACS cool down, PT1000 sensors close to HIFI foot and SPIRE foot shall be used instead.

AXT, HTT, OBA shield or cover shall always be colder than the FPU. FPU temperatures will be represented by the OBA temperature sensors.

Temperature differences between L0, L1 and L2 shall not exceed 20 K. (HIFI). This requirement can only be controlled by indirect measurements (AXT vs. OBA plate vs. SPIRE L3) or by instrument internal sensors:

$$|T_{707} - T_{207}| < 20 \text{ K}$$

$$|T_{207} - T_{249} (T_{251})| < 20 \text{ K}$$

$$|T_{707} - T_{249} (T_{251})| < 20 \text{ K}$$

## 2 Documents/Drawings

### 2.1 Applicable Documents

The following documents of the latest issue in effect or as defined herein form a part of this document to the extent specified herein.

AD #	Document Title	Document Identifier
AD 01	CVSE Set-up Description	HP-2-ASED-TN-0094
AD 02	PA Requirements for Subcontractors	HP-1-ASPI-SP-0018
AD 03	Cryostat Cover Handling and Operations Manual	HP-2-AAE-MA-0003
AD 04	Cover Flushing Procedure	HP-2-ASED-TP-0091

## 2.2 Reference Documents

RD #	Document Title	Document Identifier
RD 01	Documentation Identification Procedure and Documentation Management	HP-2-ASED-PR-0001
RD 02	EQM AIT Plan	HP-ASED-PL-0022
RD 03	PA Plan	HP-2-ASED-PL-0007
RD 04	Contamination Control Plan	HP-2-ASED-PL-0023
RD 05	General Design and Interface Requirements (GDIR)	H-P-1-ASPI-SP-0027
RD 06	Reinigungsvorschrift für Komponenten im Projekt Herschel	HP-2-ASED-PR-0008
RD 07	List of Acronyms	HP-2-ASPI-LI-0077
RD 08	IID-B HIFI, section 5.7	SCI-PT-IIDB/HIFI-02125
RD 09	IID-B PACS, section 5.7 and 7.2	SCI-PT-IIDB/PACS-02126
RD 10	IID-B SPIRE, section 5.7	SCI-PT-IIDB/SPIRE-02124
RD 11	IID-A, section 9	SCI-PT-IIDA-04624

## 2.3 Other Documents

OD #	Document Title	Document Identifier
OD 01	Manual of High Vacuum pumping unit	
OD 02	Manual of He II pumping unit	

### 3 Configuration

#### 3.1 General Hardware Configuration

At the start of the activities, the H/W configuration of the components is defined with the "As Built Configuration List" and the NCR's.

A rough summary of the initial configuration is given below:

- The PLM is closed, evacuated and leak tested
- The PLM is mated with the SVM simulator
- The PLM/SVM is integrated in the test dolly or standing on the SVM simulator and placed in clean room class 100 000
- The instrument FPUs are integrated onto the OBA and verified at ambient temperatures together with their warm units, integrated into the SVM simulator
- The harness (CCH and SIH) is completely integrated, verified and connected with instruments
- The EQM tests are finished

#### 3.2 Cryostat Configuration

The cryostat status at start of warm-up shall be:

- the HTT is pumped down to < 0.05 bar and at about 30 K
- the AXT is partly filled with LHe II
- the CC-part of the Cover Supply Line is installed
- the CC-part of the Cover Exhaust Line is installed
- the cover cooling loop is filled with Helium gas
- filling airlock with SV 121 is mounted
- SV 921 installed
- Turbo pump 'B' (C0712) mounted to SV 922 airlock for continuous evacuation of the cryostat (pumping will be stopped for He background measurement)
- the Cryo SCOE is operational and instrumentation connected
- external venting line is blinded and leak tested
- CVV is <  $10^{-6}$  mbar




Figure 3-1: EQM PLM Helium S/S Flow Schema

3.3 Set-up




Figure 3-2: General set-up in clean room class 100 000

Cool down and filling




Figure 3-3: Set-up during Cryostat Operation





Figure 3-4: CVSE for Cryostat Operation



Figure 3-5: Safety Unit






Figure 3-6: Flow Meter Unit

## 4 Conditions

### 4.1 Personnel

Depletion and warm up will be performed in single shift. However heaters will continue to be operated over night. Personnel necessary to perform activities according to this present procedure are:

Responsibility	Name / Organisation
Test Manager	*) C. Schlosser
Test conductors	*) C. Schlosser
Cryostat Operators	*) A. Runge R. Kammerer
EGSE Operators	*) S. Hsen
PA Responsible	*) E. Lamprocht

\*) Names and possible additional personnel to be registered prior to the start of activities

### 4.2 Environmental

All activities according this procedure have to be performed in a clean room class 100 000 according Federal standard 209 E:

Cleanliness: class 100 000

Temperature: 22°C ± 3°C

Pressure: ambient

Rel. humidity: 40 % - 65 %

### 4.3 General Instructions for Integration

#### 4.3.1 General Safety Requirements, Precautions

The following general rules have to be regarded:

- Respect standard technical rules for mechanical and electrical integration and test activities
- Special hazard precautions are not expected, except for the comments below and the comments mentioned in the step by step procedure
- The H/W has to be handled by authorized personnel only

The following specific rules have to be regarded:

- In case of an unexpected large release of helium it may be necessary to treat victims for suffocation and cold burns. If required, remove the victim from immediate vicinity of the leak
- In case of operation of the Cryostat safety system the following immediate activities shall be performed:
  - operation of safety valve: everybody has to leave the test room, except test conductor and necessary CVSE operations personnel
  - operation of burst disc: everybody has to leave the test room
- Contact facility emergency services immediately and explain nature and location of accident

#### 4.3.2 QA Requirements

QA shall monitor all operations (handlings, transportation and installation) as necessary to assure compliance with this procedure and the applicable sections of the PA Plan (RD 3).

In the course of this procedure QA shall pay particular attention to

- integrity of every tightening surfaces and seals
- ensure adequate cleanliness conditions
- ensure that all safety aspects are considered
- the application of adequate protections to critical surfaces
- the records in the log sheet
- to ensure that tools and test equipment used is within current calibration cycle

#### 4.3.3 ESD constraints

No specific ESD precautions have to be regarded during depletion and warm up.

#### 4.3.4 Prerequisites

At least the following tasks have to be successfully completed before start with depletion and warm up:

- PTR for IMT or EMC test has been successfully held to ensure that all tests with the EQM have been completed
- TRR for depletion and warm up has been held
- Formal release to start with activity is given by QA / safety
- The necessary GSE and H/W is available, accepted and applicable for use
- Safe working conditions for personnel and H/W are existing and will be applied
- Skilled and authorized personnel is available
- An access restricted area has been defined and marked by QA / safety

All parts and tools required available and operational

#### 4.4 GSE

All GSE and integration equipment is fit checked and carries valid calibration certificates.

##### 4.4.1 MGSE

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	PLM Test Dolly	APCO	CI No. 142 155-01	N/A
2	Long Hoisting Bars for EQM	APCO	CI No. 142 129-02	N/A
	Working platform		N/A	N/A
	General Purpose Hoisting Devices	ASED	N/A	N/A
	Set of tools	ASED	N/A	N/A

Table 4-1: MGSE

**4.4.2 EGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	Central Checkout System (light)	Terma	CI No. 142 210	
1	EQM Cryo SCOE	ABSp	CI No. 142 220	
1	CDMU DFE	SSBV	CI No. 142 230	
1	PLM SCOE	SSBV	CI No. 142 240	
1	I-EGSE (if instruments are used)			
	Digital Multimeters (troubleshooting only)	ASED		
	Set of break out boxes (troubleshooting only)	ASED		
	Ohm -meter (troubleshooting only)	ASED		

Table 4-2: EGSE




Figure 4-1: EGSE Configuration

**4.4.3 OGSE**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
	n/a			

Table 4-3: OGSE

**4.4.4 Cryo Vacuum Servicing Equipment (CVSE)**

Qty.	Designation/Manufacturer	Provided by	Drawing/Ident. NR:	Calibr. Date
1	High Vacuum Pumping Unit 1	BOCE	CI No. 142 310-03	
2	Turbo pump (C0711)	BOCE	CI No. 142 310-03	
1	Laboratory Vacuum Pump in safety unit	BOCE	CI No. 142 310-04	
1	Laboratory Vacuum Pump in CVSE scaffolding	BOCE	CI No. 142 310-04	
1	CVSE Monitoring Rack	BOCE	CI No. 142 310-06	
1	Leak Detector	BOCE	CI No. 142 310-07	
2	LHe transfer lines (Y0211/Y0221)	DeMaCo	CI No. 142 310-08	
1	Venting line Y0601/Y0602	DeMaCo	CI No. 142 310-09	
1	Safety line to SV 121 (Y0621/Y0622)	DeMaCo	CI No. 142 310-09	
1	Scaffolding for CVSE lines		CI No. 142 310-10	
10	450 l LHe Dewars type HDS 450 -EIPS	Linde		
	50 l / 200 bar GHe grade 5.0	Linde		
	Set of mass flow meters	ASED		
	Set of vacuum hoses			
	Manometer P0621-1(0,1-27 mbar) in safety unit	W & T		
	Manometer P0621-2(1-1200 mbar) in safety unit	W & T		
1	Cover Supply Line (2 parts)	DeMaCo		
1	Cover Exhaust Line (2 parts)	DeMaCo		

Table 4-4: CVSE



## 5 Step-by-Step Procedure

## 5.1 Check of PLM Status

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
	The following configuration set-up is required prior to start of depletion and warm up and shall be checked prior to test:					
5.1.1.1	PLM/SVM installed in test dolly or standing on SV simulator and set-up according Figure 3-2 and Figure 3-3		test dolly		✓	✓
5.1.1.2	16 load cells mounted to the strap pretensioners. Strap pretension ~ 5 kN	~ 5 kN	~ 5 kN		✓	✓
5.1.1.3	HTT pumped down: HTT temperature T 101 HTT tank pressure P 101 (or P0621)	~ 30 K < 0.05 bar	26.6 K 0.05 bar		✓	
5.1.1.4	AXT partly filled with LHe II: AXT LHe temperature T 707 AXT tank pressure P701 Liquid level in AXT	< 1.7 K < 0.05 bar no requirement	1.67 K 0.01 bar 171 cm / 7,4 cm		✓	
5.1.1.5	SV 921 installed		✓		✓	

Location:

OTN



Date:

14.12.05

Operator:



Date:

14.12.05

Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQM-Warm-Up.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.6	Turbo pump B mounted on upper bulkhead SV 922 interface, turbo pump is running and airlock to isolation vacuum is open		✓	Pumping shall be switched off for leak measurements	✓	
5.1.1.7	Cryo SCOE connected and operational		✓		-	
5.1.1.8	Check configuration of safety unit according Figure 3-4 and Figure 3-5		✓		✓	
5.1.1.9	Check He pumping unit I running nominally		✓		✓	
5.1.1.10	Check that cover flushing lines are installed and capable of venting during warm up		✓		✓	
5.1.1.11	Note cover cooling loop temperature • T 601	No requirement	20.8K		✓	
5.1.1.12	Check valves status: • V 502, ✓ V 512, ✓ V 701, ✓ SV 121 • V 102, ✓ V 104, ✓ V 105, ✓ V 702	Open Closed	✓		✓	
5.1.1.13	Check isolation vacuum: P 901 (P 902)				✓	
5.1.1.14	Fill out log sheet 1 and 2 - see annex 1		7.10 <sup>-9</sup> mbar		✓	

Location:	PTP	Operator:	fu	Date:	14.12.05
Doc. No:	HP-2-ASED-TP-0098	Operator:		Date:	14.12.05
Issue:	1	Operator:		Date:	
Date:	08.12.05	Operator:		Date:	

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.1.1.15	Attention: Do not operate liquid level sensors at temperatures above 10 K: L 701, L 702 if T 703 > 10 K Do not continuous operate L 701 or L 702 and do not operate L 701 and L 702 at the same time.		✓		✓	

Location:	OTW	PA: <i>[Signature]</i>	Date: 04.12.05	Operator: <i>[Signature]</i>	Date: 04.12.05	Page 27
-----------	-----	------------------------	----------------	------------------------------	----------------	---------

## 5.2 Warm-up to He I Temperatures

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.2.1</b>	<b>Warm-up from He II to He I</b>					
5.2.1.1	Close manual valve between V 512 and pumping tube		✓		✓	
5.2.1.2	Stop He pumping unit I		✓		✓	
5.2.1.3	Switch on H 702 with 1.5 W and observe temperature increase in AXT		✓ 15:57		✓	
5.2.1.4	Increase H 702 to 10 W on request of cryostat operator to speed up warming up process. Observe AXT temperature and pressure P 512			Start H702 with 10W (f.7W) → 16:16 increase offset to 10W	✓	
5.2.1.5	Open manual valve between V 512 and pumping tube when P 512 > 1 bar and pressurize tube to He pumping unit I		17:20		✓	
5.2.1.6	Connect by-pass of pumping unit with inlet of mass flow unit		✓		✓	
5.2.1.7	Open by-pass when P 512 > 1 bar and observe mass flow		17:23	2100 mg/l increasing	✓	
5.2.1.8	Stop H 702 and H701		17:25		✓	
<b>5.2.2</b>	<b>Instrument SFT at He I temperatures</b>					
5.2.2.1	Perform HIFI SFT at He I temperature according HIFI procedure		N.A.		✓	
5.2.2.2	Perform PACS SFT at He I temperature according PACS procedure		0.6		✓	

Location:

GTN

FAC

Date:

14/15.12.05

Operator:

JCLA

Date:

14/15.12.05

Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQM-Warm-Up.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.2.2.3	Perform SPIRE SFT at He I temperature according SPIRE procedure		0.4.			✓

## 5.3 Depletion of AXT

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.3.1.1	Note liquid level in AXT		LL1 = 59 cm LL2 = 46 cm		✓	
5.3.1.2	By-pass one way valve		4.9.		✓	
5.3.1.3	Start H 702 with 10 W and observe mass flow		16.5A		✓	
5.3.1.4	Reduce H 702 to 1.5 W if mass flow > 2 g/s Start H 701 with 10 W if mass flow < 1 g/s		4.4.			
5.3.1.5	Observe T 707: Depletion is completed when T 707 > 5 K		17.50		✓	

open V105 to avoid proper increase in shields  
done to clear V502

Location:	OTR	Operator:	Schle	Date:	15.12.05	Page	29
Doc. No:	HP-2-ASED-TP-0098						
Issue:	1						
Date:	08.12.05						

## 5.4 Warm-up of Cryostat

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
<b>5.4.1 Warm-up of AXT/OBA</b>						
5.4.1.1	Increase H 702 to 10 W Switch on H 701 with 10 W		already at job ✓ 6:45		✓	
5.4.1.2	Check valves status: • V 502, V 512, V 701, SV121, V105 • V 102, V104, V105, V 702, V502, V121	Open Closed	✓ ✓		✓	
5.4.1.3	Observe temperature rates: HTT: $\Delta T_{103}/\Delta t < 50$ K/h L0: $\Delta T_{207}/\Delta t < 5$ K/h L2: $\Delta T_{253} (T_{255})/\Delta t < 20$ K/h L3: $\Delta T_{249} (T_{251})/\Delta t < 20$ K/h Reduce heater power if one of the requirements is exceeded.		see log files	(above 50 K) (above 50 K) (above 50 K) (above 50 K)	✓	
5.4.1.4	Observe temperature gradients:  T 703 - T 207  < 20 K  T 207 - T 249 (T 251)  < 20 K  T 703 - T 249 (T 251)  < 20 K Reduce heater power if one of the requirements is exceeded.		see log files	(above 50 K) (above 50 K) (above 50 K)	✓	

Location:

OTN

Date:

Date: 16.12.05

Operator:

Schl

Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQM-Warm-Up.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.1.5	Make sure that another item in the PLM is always minimum about 10 K colder than the OBA. Cool down cover if it is not the case.		see log file		✓	
5.4.1.6	Warming up of AXT/OBA can be supported by flushing the AXT/OBA with warm GHe through SV 121 - V 702 - AXT - V 701 - OBA - V 512 - ambient Switching of valves have to be recorded in the log sheets		✓ started 16.12.05		✓	
5.4.1.7	Switch off H 701 and H 702 when AXT and OBA temperatures are above 293 K		see log file		✓	
5.4.1.8	Check isolation vacuum; measure leak rate and take mass spectrum during warming up		mass spectrometer connected		✓	
<b>5.4.2</b>	<b>Warm-up of HTT/Cryostat</b>			Steps can be performed in parallel to section 5.4.1		
5.4.2.1	Start H 103 and H 104 with 10 W each.		not started	→ warm up previously performed	✓	
5.4.2.2	Connect GHe supply to safety unit		9.1.06	GHe instead GHe, used for warm-up	✓	
5.4.2.3	Open V 102 and pressurize HTT to ~ 1 bar		no. /	not relevant, HTT pressurized by warming up by cold gas		
5.4.2.4	Open V 104		12.1.06		✓	
5.4.2.5	Start H 101 and H 102 if cool down rate of the HTT is too low		✓			

Location:	OTM	PA	Operator: Schl	Date: 12.1.06
-----------	-----	----	----------------	---------------


Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQM-Warm-Up.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.4.2.6	Warming up of HTT/shields can be supported by flushing the HTT/shields with warm GHe through SV 121 - V 102 - <del>HTT-V 104</del> - shields - V 502 - ambient <i>by warmed</i>		✓	G He used since 19.12.05	✓	
5.4.2.7	Switching of valves have to be recorded in the log sheets Check strap pretensions. Reduce strap pretensions to ~ 5 kN when they are > 15 kN		see records		✓	
<b>5.4.3 End of Warm-up</b>						
5.4.3.1	Stop cover flushing when AXT/OBA temperatures > 293 K		16.12.05 → covers starts slowly warming up.	Kontakt!	✓	
5.4.3.2	Warm-up is completed when all cryostat temperatures are above 273 K		17.1.06		✓	

Location:	OTH	PA 	Operator: <i>sch</i>	Date: 17.1.06	Date: 17.1.06	Page 32
Doc. No:	HP-2-ASED-TP-0098					
Issue:	1					
Date:	08.12.05					



## 5.5 Cryostat Operation Completion

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.1.1	Switch off heaters H 101, H 102, H 103, H 104, H 701 and H 702		✓		✓	
5.5.1.2	Wait for temperature equilibrium in the cryostat	285 K ± 10 K	17.1.06		✓	
5.5.1.3	Close HTT valves V 102 and V 104 if open		close V 104		✓	
5.5.1.4	Close AXT valves V 702 and V 701 if open, close by-pass valve V 105		close V 701, V 702		✓	
5.5.1.5	Close V 502 and V 512		✓		✓	
5.5.1.6	Check valves status: • V 102, V 104, V 105, V 502, V 512, V 701, V 702, SV 121	Closed	✓		✓	
5.5.1.7	Check cover status: Note temperatures T 601 and T 603		292.0 K		✓	
5.5.1.8	Make a print out of strap pretensions		✓		✓	
5.5.1.9	Fill out logsheets 1 & 2		✓		✓	
5.5.1.10	Remove venting line Y0601 from V 502		✓		✓	
5.5.1.11	Remove AXT/OBA pumping line from V 512		✓		✓	
5.5.1.12	Remove cover flushing lines according AAE procedure		✓		✓	

Location:

DTN

PAD

Operator: John

Date: 17.1.06

Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQM-Warm-Up.doc

Step- No.	Activity	Nominal Value	Actual Value	Remarks	P	N
5.5.1.13	Disconnect strap pretension measurement devices		✓		✓	
5.5.1.14	Disconnect EGSE harness (to Cryo SCOE and PLM EGSE)		✓		✓	

Location:	OTN	Operator:	Sch	Date:	18.1.06
-----------	-----	-----------	-----	-------	---------

Doc. No: HP-2-ASED-TP-0098

Issue: 1

Date: 08.12.05

File: HP-2-ASED-TP-0098\_1\_0\_EQIM-Warm-Up.doc

## 6 Summary Sheets

### 6.1 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date:	
		Page 1	of
Test designation	Test Procedure	Issue 1	Rev.
Test step changed	Reason for Change:		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA			

**6.2 Non Conformance Report (NCR) Summary**

Status list of applicable NCR to be attached

NCR - No.	NCR - Title	Date	Status

**6.3 Sign-off Sheet**

	Date	Signature
<b>Test Manager</b>	18.1.06	<i>C. Jan</i>
<b>Test Conductor</b>	18.1.06	<i>C. Jan</i>
<b>PA Responsible</b>	18.1.06	<i>C. Jan</i>

**ANNEX Log Sheets**

Herschel EQM													LOGSHEET 1 for Depletion & Warm Up										
Date	Time	Valve Status								P901 mbar	P101 bar	P701 bar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via AXT mg/s	Mass flow via shields mg/s	Mass flow via cover mg/s	Cover flushing dewar press.	REMARKS		Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121											AIV	QA		



**END OF DOCUMENT**



	Name	Dep./Comp.		Name	Dep./Comp.
	Alberti von Mathias Dr.	AOE22		Schink Dietmar	AED44
	Barlage Bernhard	AED11	X	Schlosser Christian	OTN/AOA54
	Bayer Thomas	AOA52		Schmidt Rudolf	FAE22
	Brune Holger	AOA55		Schweickert Gunn	AOE22
	Fehringer Alexander	AOE13		Sonn Nico	AOE51
	Fricke Wolfgang Dr.	AED 65		Steininger Eric	AED32
	Geiger Hermann	AOA52	X	Stritter Rene	AED11
	Gerner Willi	AED11		Suess Rudi	AOA54
	Grasl Andreas	OTN/AOA54		Thörmer Klaus-Horst Dr.	OTN/AED65
	Grasshoff Brigitte	AET12		Wagner Klaus	AOE22
X	Hauser Armin	AOE22	X	Wietbrock Walter	AET12
X	Hendry David	Terma Resid.		Wöhler Hans	AOE22
	Hengstler Reinhold	AOA 5		Wössner Ulrich	ASE442
	Hinger Jürgen	AOE22	X	Alcatel	ASP
	Hofmann Rolf	ASE442	X	ESA/ESTEC	ESA
X	Hohn Rüdiger	AED65		<b>Instruments:</b>	
	Hölzle Edgar Dr.	AED44		MPE (PACS)	MPE
	Huber Johann	AOA52		RAL (SPIRE)	RAL
	Hund Walter	ASE442		SRON (HIFI)	SRON
X	Idler Siegmund	AED312		<b>Subcontractors:</b>	
X	Ilse Stijn	Terma Resid.		Air Liquide, Space Department	AIR
	Ivády von András	FAE22		Air Liquide, Space Department	AIRS
	Jahn Gerd Dr.	AOE22		Air Liquide, Orbital System	AIRT
	Kalde Clemens	APE3		Alcatel Bell Space	ABSP
	Kameter Rudolf	OTN/AOA54		Astrium Sub-Subsyst. & Equipment	ASSE
	Kettner Bernhard	AET42		Austrian Aerospace	AAE
	Knoblauch August	AET32		Austrian Aerospace	AAEM
	Koelle Markus	AOA53		APCO Technologies S. A.	APCO
	Koppe Axel	AED312		Bieri Engineering B. V.	BIER
X	Kroeker Jürgen	AED65		BOC Edwards	BOCE
	Kunz Oliver Dr.	AOE22		Dutch Space Solar Arrays	DSSA
X	Lamprecht Ernst	OTN/ASI21		EADS CASA Espacio	CASA
	Lang Jürgen	ASE442		EADS CASA Espacio	ECAS
	Langenstein Rolf	AED15		EADS Space Transportation	ASIP
X	Langfermann Michael	AOA51		Eurocopter	ECD
X	Mack Paul	OTN/AOA54		European Test Services	ETS
	Maute Thomas	AOA52		HTS AG Zürich	HTSZ
	Müller Jörg	AOA52		Linde	LIND
	Müller Martin	AOA53		Patria New Technologies Oy	PANT
	Müller Ralf	FAE22		Phoenix, Volkmarsen	PHOE
	Peltz Heinz-Willi	AOE13		Prototech AS	PROT
	Pietroboni Karin	AED65		QMC Instruments Ltd.	QMC
	Platzer Wilhelm	AED22		Rembe, Brilon	REMB
	Reichle Konrad	AOA52		Rosemount Aerospace GmbH	ROSE
	Reuß Friedhelm	AED62		RYMSA, Radiación y Microondas	RYM
	Rühe Wolfgang	AED6		SENER Ingeniería SA	SEN
X	Runge Axel	OTN/AOA54		Stöhr, Königsbrunn	STOE
	Sachsse Bernt	AED21		Terma A/S, Herlev	TER

**V. Copy of the Test Change HP-2-ASED-SD-0058, issue 3**

Location : OTN	Title: Localization of Leaks in EQM PLM		
Facility : Laboratory	Model: EQM	Subsystem: PLM EQM	Date: 04.10.05
CI No 151 000	Test Conductor: C. Schlosser	NCR Ref: n/a	
	Prepared By: C. Schlosser	CIL No:	

<b>Scope:</b> This procedure covers the activities to localize leaks of the He S/S vs. the isolation vacuum. The content of Helium inside the isolation vacuum has to be decreased to improve the performance of the SPIRE and PACS sorption coolers (see NCR ASED-NC-1513).	
<b>EGSE S/W</b> reference and issue n/a	<b>On-Board S/W</b> reference and issue n/a
<b>Facilities required:</b>	EGSE: n/a MGSE: n/a Measurement equipment: leak detector Consumables: glue RTV 691 A/B
<b>Personnel required:</b>	2 AIT eng + crane operator + PA
<b>Safety and Hazards:</b>	Cold Helium gas evaporating from He S/S when SV 121 plug is removed.
<b>Constraints:</b>	It must be ensured that the isolation vacuum does not decrease. The screws of the filling port must not be removed!

No:	Activity	Proc/Drg/Result	Responsible & sign off
1.	Preparatory Activities	05.10.05	
1.1	Prepare mass spectrometer: - Connect mass spectrometer and leak tester to SV 922 airlock - Start-up mass spectrometer and leak tester (valve to SV 922 airlock closed) - Close SV 922 - Open valve from mass spectrometer to SV 922 airlock - Close manual valve behind turbo pump - Shut down turbo pump - Perform a background leak rate measurement of the set-up - Not pressure in PLM - Open SV 922	OK OK OK OK OK OK $5,6 \times 10^{-9}$ mbar/s $5,8 \times 10^{-7}$ mbar 10:44	<i>sch</i>
1.2	Check background leak rate: - Note current leak rate	$4,7 \times 10^{-6}$ mbar/s	<i>sch</i>
1.3	Note current cryostat status: V 102, V 105, V 702 - closed V 104, V 502, V 512, V 701 - open SV 121 in safety position Pressure in AXT and OBA tubing: ~ 0.01 bar Pressure in HTT and shield tubing: ~ 1.0 bar Pressure in cryostat cover tubing: ~ 1.0 bar	OK OK OK P 701 = 0.01 bar P 0621 = 1024 mbar P cover = 958 mbar	<i>sch</i>
1.4	Reduce pressure in the He S/S by removing the one-way valve	10:52	<i>sch</i>
1.5	Close SV 121 and secure the plug	OK	<i>sch</i>
2.	Leak rate measurement with OBA tubing excluded		

Release AIT:	Release SE:	Release PA/Safety:	Sign off (PA/QC/Team Leader)
P. Mack	C. Schlosser	E. Lamprecht	<i>[Signature]</i>

No:	Activity	Proc/Drg/Result	Responsible & sign off
2.1	Close V 701	10:57	Jchl
2.2	Evacuate OBA tubing to P 512 < 1 mbar	OK	Jchl
2.3	Wait 10 min and not leak rate and take a mass spectrum Note pressure in PLM	4,8 x 10 <sup>-6</sup> mbarl/s 6,6 x 10 <sup>-7</sup> mbar	Jchl
3.	Leak rate measurement with OBA tubing, shield tubing and filling port interface excluded		
3.1	Close V 104 (observe HTT temperature at T 101 < 4.4 K)	OK	Jchl
3.2	Close V 502	13:21	Jchl
3.3	Start laboratory pump in safety unit, open SV 121 and evacuate tubing and filling port interface until P 512 < 5 mbar	13:24	Jchl
3.4	Wait 10 min and not leak rate and take a mass spectrum	4,45 x 10 <sup>-6</sup> mbarl/s	Jchl
3.5	If leak rate changes significant then further investigations at the filling port interface are necessary -> perform steps in section 8	NA	
4.	Leak rate measurement with OBA tubing, shield tubing, filling port interface and cover tube excluded		
4.1	Evacuate cover tube to P <sub>CCT</sub> < 1 mbar	13:46	Jchl
4.2	Wait 10 min and not leak rate and take a mass spectrum	4,55 x 10 <sup>-6</sup> mbarl/s	Jchl
5.	Leak rate measurement with OBA tubing, shield tubing, filling port interface, cover tube and AXT excluded		
5.1	Switch on heaters H 701 and H 702 with 10 W each	14:08	Jchl
5.2	When P 701 ~ 1 bar: - Close inlet valve of He pumping unit I - Prepare by-pass to flow meter unit (do not open it!) - Open V 701	15:06 OK 15:08	Jchl
5.3	When P516 (at OBA ventline outlet) ~ 1 bar: - Open by pass at pumping unit	OK	Jchl
5.4	Continue heating until AXT is empty and at 1 bar Note leak rate and take a mass spectrum	1,45 x 10 <sup>-5</sup> mbarl/s	Jchl
5.5	Continue heating of AXT until T 708 > 20 K	OK	Jchl
5.6	Stop heaters H 701 and H 702	17:02	Jchl
5.7	Close by pass and start pumping at AXT and OBA until pressure P516 < 1 mbar	OK	Jchl
5.8	Wait 10 min and note leak rate	1,0 x 10 <sup>-5</sup> mbarl/s	Jchl
6.	Leak rate measurement with OBA tubing, shield tubing, filling port interface, cover tube, AXT and HTT excluded		
6.1	Open V 104	17:42	Jchl
6.2	Open V 502	17:27	Jchl
6.4	Switch on heaters H 101, H 102, H 103 and H 104 with 10 W each; stop one or more heaters when mass flow > 2 g/s	06.10.05 07:45	Jchl
6.5	Deplete HTT and warm up HTT to T 103 > 20 K, but < 40 K	07.10.05 10:00	Jchl
6.7	Note leak rates (He <sup>4</sup> and He <sup>3</sup> ) and take mass spectrum	He <sup>3</sup> : 1,6 x 10 <sup>-8</sup> mb/s He <sup>4</sup> : 9 x 10 <sup>-4</sup> mbarl/s	Jchl
6.8	Close and lock SV 121	10:30	Jchl

No:	Activity	Proc/Drg/Result	Responsible & sign off
6.9	Close V 502	10:33	JHL
6.10	Open V 105 and evacuate HTT and tubing to P 512 < 1 mbar	Start: 10:34	JHL
6.11	Continue heating of HTT until T 103 > 30 K, but < 40 K Stop H 101 and H 102 -> observe tank temperatures	13:41	JHL
6.12	Stop H 103 and H 104	13:48	JHL
6.13	Not leak rate when it has stabilized	08.10.05 16:07 1,7 x 10 <sup>-8</sup> mbarl/s repeated 24 h later: 2,3 x 10 <sup>-8</sup> mbarl/s	JHL
7.	Leak rate measurement of filling port interface and shield tubing		
7.1	Close V 105	09.10.05 15:12	JHL
7.2	Close V 104	OK	JHL
7.3	Open SV 121 and flush filling port and tubing with He from dewar	OK	JHL
7.4	Wait 10 min and not leak rate	3,5 x 10 <sup>-6</sup> mbarl/s (increasing)	JHL
7.5	Close V 701 Open V 702 and flush the AXT with He from dewar	15:33	JHL
7.6	Wait 10 min and not leak rate	9,0 x 10 <sup>-6</sup> mbarl/s (increasing)	JHL
7.7	Close V 702 and evacuate filling port and shield tubing	OK	JHL
7.8	Wait 10 min and not leak rate	6,0 x 10 <sup>-6</sup> mbarl/s (decreasing)	JHL
7.9	Open V 701 and evacuate AXT	OK	JHL
7.10	Wait 10 min and not leak rate	5,7 x 10 <sup>-6</sup> mbarl/s (decreasing as before)	JHL
7.11	Open V 102, open V 104 and flush the HTT with He from dewar	OK	JHL
7.12	Wait 10 min and not leak rate	1,9 x 10 <sup>-6</sup> mbarl/s (increasing)	JHL
7.13	Close V 105, open V 105 and evacuate filling port and shield tubing	OK	JHL
7.14	Wait 10 min and not leak rate	2,0 x 10 <sup>-6</sup> mbarl/s (increasing) repeated 15 h later: 1,7 x 10 <sup>-5</sup> mbarl/s (increasing)	JHL
7.15	Close V 105, open V 104 and flush filling port and shield tubing with He from HTT	10.10.05 08:56	JHL
7.16	Wait 10 min and not leak rate	2,7 x 10 <sup>-5</sup> mbarl/s (increasing)	JHL
7.17	Open V 502 (check that one way valve is installed)	OK	JHL
8.	Sealing of filling port (activity to be released in telecon)	12.10.05	JHL
8.1	Remove airlock - check that plug of SV 121 stays in place	OK	JHL
8.2	Prepare plug for filling port tube	OK	JHL

No:	Activity	Proc/Drg/Result	Responsible & sign off
8.3	Remove plug of SV 121 and insert immediate plug for filling port tube - <b>Attention:</b> Cold Helium gas is evaporating the filling port! Check that not Helium is evaporating through the plug.	OK	<i>[Signature]</i>
8.4	Remove pressure plate	OK	<i>[Signature]</i>
8.5	Check the leak rate	$6,5 \times 10^{-8}$ mbarl/s (slowly decreasing)	<i>[Signature]</i>
8.6	Cover filling port interface with a plastic foil and evacuate this volume to reduce Helium content around this interface	already covered by steps before	<i>[Signature]</i>
8.7	Check leak rate	already covered by steps before	<i>[Signature]</i>
8.8	Remove the plastic foil	already covered by steps before	<i>[Signature]</i>
8.9	Seal filling port / CVV interface and screws of filling port with RTV 691 A/B	12.10.05	<i>[Signature]</i>
8.10	Check leak rate	step skipped	<i>[Signature]</i>
8.12	Repeat gluing and leak rate measurement if leak rate doesn't improve	n.a.	<i>[Signature]</i>
8.13	Mount pressure plate	OK	<i>[Signature]</i>
8.14	Remove plug of filling port tube and insert immediate plug of SV 121 <b>Attention:</b> Cold Helium gas is evaporating the filling port!	OK	<i>[Signature]</i>
8.15	Mount airlock	OK	<i>[Signature]</i>
8.16	Evacuate airlock and flush airlock with GHe 3 x	OK	<i>[Signature]</i>
8.17	Open SV 121	OK	<i>[Signature]</i>
8.18	Check leak rate	$2,1 \times 10^{-6}$ mbarl/s	<i>[Signature]</i>
9.	Get cryostat back to IMT conditions with HTT evacuated (to isolate the HTT leak) and AXT filled at He II temperatures:		
9.1	Open V 102 and V 104 to cool down HTT to about 5 K	OK	<i>[Signature]</i>
9.1	Close V 102 and V 502 Open V 701 to pump down AXT and HTT	OK	<i>[Signature]</i>
9.2	Close V 104 (HTT evacuated and isolated)	OK	<i>[Signature]</i>
9.3	Open V 702 and cool down AXT	OK	<i>[Signature]</i>
9.4	Fill AXT with LHe II	OK	<i>[Signature]</i>
9.5	Close V 105 and start He pump I to start He II production in AXT	OK	<i>[Signature]</i>
9.6	Open V 502 Set transfer line into filling airlock and open SV 121 to cool shields from external dewar (parallel to He II production in AXT)	OK	<i>[Signature]</i>
9.7	Final status to be reached: HTT evacuated AXT partly filled with LHe II Shield cooling provided by external dewar	0.16 bar OK OK	<i>[Signature]</i>

### Logsheet

05.10.05 10:38	Close inlet valve of leak tester (LT) Open inlet valve of mass spectrometer (MS) Take a mass spectrum (partial pressure): He <sup>4</sup> = 3,2 x 10 <sup>-9</sup> mbar He <sup>3</sup> = 4,0 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 3,2 x 10 <sup>-5</sup> mbar
10:41	Close MS / open LT Note background leak rate: 4,7 x 10 <sup>-9</sup> mbar/s
10:44	Open SV 922
10:49	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 3,2 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 4,0 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,5 x 10 <sup>-5</sup> mbar
10:52	Close SV 121
10:55	Close MS / open LT
10:57	Close V 701
11:07	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 3,6 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 2,2 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,3 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 4,3 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 6,4 x 10 <sup>-7</sup> mbar
	Close SV 922 for launch break Close MS
13:10	Re-open SV 922
13:21	Close V 502
13:22	Close V 104
13:24	Open SV 121 and evacuate tubing to HTT and through shields
13:40	Open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 3,1 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 1,2 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,1 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,6 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 3,2 x 10 <sup>-6</sup> mbar
13:45	Close MS / open LT
13:46	Start evacuation of cover tube
13:59	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 2,8 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 1,7 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,1 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,5 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,0 x 10 <sup>-6</sup> mbar

Release AIT:	Release SE:	Release PA/Safety:	Sign off (PA/QC/Team Leader)
P. Mack	C. Schlosser	E. Lamprecht	

<b>EADS Astrium</b> HERSCHEL H-EPLM	ACTIVITY	SHEET	HP-2-ASED-SD-0058 Iss: 2	Page 6 of 18
--	----------	-------	-----------------------------	--------------

14:03	Flushing cover tube with GHe to 1 bar
14:07	Close MS / open LT
14:08	Start H 701 and H 702 with 10 W each
15:06	Close inlet valve of He pump I
15:08	Open V 701
15:15	Close LT / open MS Take a mass spectrum (partial pressure) - AXT at 4,2 K, 1 bar, OBA tube at 1 bar: He <sup>4</sup> = 1,2 x 10 <sup>-6</sup> mbar He <sup>3</sup> = 2,2 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,0 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,0 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 2,1 x 10 <sup>-6</sup> mbar
15:24	Close MS / open LT
16:35	AXT empty; AXT and OBA tubing at 1 bar Leak rate = 1,45 x 10 <sup>-5</sup> mbarl/s
16:37	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 1,0 x 10 <sup>-6</sup> mbar He <sup>3</sup> = 2,0 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 1,9 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,3 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,8 x 10 <sup>-6</sup> mbar
16:45	Close MS / open LT
16:50	Close by-pass at He pump I -> stop flow Start pumping at AXT and OBA tubing
17:02	Switch off H 701 and H 702
17:10	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 5,3 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 1,2 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 1,9 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,1 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,5 x 10 <sup>-6</sup> mbar
17:17	Close MS / open LT
17:23	Close SV 121
17:24	Open V 104 -> flush shield tubing
17:27	Open V 502 (one way valve installed)
17:31	Close LT / open MS Take a mass spectrum (partial pressure): He <sup>4</sup> = 6,8 x 10 <sup>-7</sup> mbar He <sup>3</sup> = 3,2 x 10 <sup>-11</sup> mbar N <sub>2</sub> = 1,9 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 2,1 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,2 x 10 <sup>-6</sup> mbar
17:33	Close MS / open LT
17:35	Start H 101 with 10 W
17:37	Close SV 922 (for night break) Close MS and LT



	Start turbo pump
17:44	Open SV 922
06.10.05 7:45	Remove one-way valve Start H 102 with 10 W
10:38	Start H 103 with 10 W (5 W effective)
11:00	Start H 104 with 10 W (5 W effective)
18:15	Close backing valve of turbo pump Open valve to MS/LT at airlock Open LT -> perform leak test with warming up HTT at 1 bar: $q = 3 \times 10^{-4}$ mbar/s
18:22	Close LT / open MS Take a mass spectrum (partial pressure) @ T 101 = 9.03 K; T 102 = 8.93 K; T 106 = 4.88 K $He^4 = 2,8 \times 10^{-5}$ mbar $He^3 = 3,7 \times 10^{-9}$ mbar $N_2 = 2,4 \times 10^{-5}$ mbar $p_{MS} = 1,0 \times 10^{-5}$ mbar $p_{isol} = 4,2 \times 10^{-5}$ mbar
18:25	Close valve to MS/LT at airlock
18:26	Close MS
18:28	Switch off H 101 and H 102
18:30	Install one-way valve
07.10.05 09:30	Perform background leak rate measurement of set-up (w/o airlock): $He^4$ : $2,0 \times 10^{-9}$ mbar/s $He^3$ : $2,0 \times 10^{-8}$ mbar/s
09:52	Close LT / open MS Take a mass spectrum (partial pressure) of set-up (w/o airlock): $He^4 = 1,9 \times 10^{-9}$ mbar $He^3 = 1,5 \times 10^{-10}$ mbar $N_2 = 2,0 \times 10^{-5}$ mbar $p_{MS} = 6,4 \times 10^{-6}$ mbar
09:54	Close MS / open LT Close backing valve of turbo pump Stop turbo pump
09:57	Open valve at airlock to MS / LT
10:03	Open MS Take a mass spectrum (partial pressure) of set-up (with airlock): $He^4 = 6,5 \times 10^{-9}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 2,0 \times 10^{-5}$ mbar $p_{MS} = 5,8 \times 10^{-6}$ mbar
10:07	Close MS / open LT Perform background leak rate measurement of set-up (with airlock): $He^3$ : $2,1 \times 10^{-8}$ mbar/s
10:09	Open airlock
10:11	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at ~ 15 K, 1 bar $He^4 = 3,7 \times 10^{-5}$ mbar $He^3 = 4,7 \times 10^{-9}$ mbar $N_2 = 2,0 \times 10^{-5}$ mbar $p_{MS} = 7,1 \times 10^{-6}$ mbar $p_{isol} = 5,5 \times 10^{-5}$ mbar Switch LT to $He^4$

10:16	Close MS / open LT Perform leak rate measurement: $8 \times 10^{-4}$ mbarl/s increasing
10:22	Close airlock Close valve to MS / LT at airlock Start turbo pump
10:26	Open airlock
10:27	Start H 101 and H 102 with 10 W each
10:30	Close SV 121
10:33	Close V 502
10:34	Open V 105, start pumping down HTT
13:19	Close airlock Close backing valve of turbo pump Stop turbo pump
13:21	Open valve at airlock to MS / LT
13:25	Open airlock
13:41	Switch off H 101 and H 102
13:42	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at $\sim 30$ K, $p_{HTT} < 100$ mbar $He^4 = 1,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,6 \times 10^{-5}$ mbar $p_{MS} = 1,9 \times 10^{-6}$ mbar $p_{isol} = 3,8 \times 10^{-5}$ mbar P 516 (OBA tube outlet) = 22.5 mbar
13:48	Switch off H 103 and H 104
13:53	Close MS / open LT
14:27	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at $\sim 30$ K, $p_{HTT} < 50$ mbar $He^4 = 1,3 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,5 \times 10^{-5}$ mbar $p_{MS} = 1,8 \times 10^{-6}$ mbar $p_{isol} = 3,9 \times 10^{-7}$ mbar
14:45	Close MS / open LT Leak rate: $2,5 \times 10^{-6}$ mbarl/s
15:16	Leak rate: $2,4 \times 10^{-6}$ mbarl/s
15:17	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at $\sim 30$ K, $p_{HTT} < 50$ mbar $He^4 = 1,2 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,6 \times 10^{-5}$ mbar $p_{MS} = 1,9 \times 10^{-6}$ mbar $p_{isol} = 3,2 \times 10^{-7}$ mbar
15:20	Close airlock Close valve to MS / LT at airlock Open backing valve of turbo and start turbo
15:24	Open airlock
08.10.05 15:36	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $3.5 \times 10^{-9}$ mbarl/s

15:50	Close LT / open MS Take a mass spectrum (partial pressure) of set-up (with airlock): He <sup>4</sup> = 2,4 x 10 <sup>-9</sup> mbar He <sup>3</sup> = 1,8 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,2 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 7,5 x 10 <sup>-6</sup> mbar
15:53	Close MS / open LT
15:55	Open airlock Leak rate: 1,3 x 10 <sup>-8</sup> mbarl/s (slowly increasing)
15:58	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at ~ 35 K, p <sub>HTT</sub> < 1 mbar He <sup>4</sup> = 2,0 x 10 <sup>-9</sup> mbar He <sup>3</sup> = 1,9 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 1,7 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 4,1 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,8 x 10 <sup>-7</sup> mbar
16:01	Close MS / open LT
16:07	Leak rate: 1,7 x 10 <sup>-8</sup> mbarl/s (slowly increasing)
16:08	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
16:24	Open airlock
09.10.05 14:40	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: 3.6 x 10 <sup>-9</sup> mbarl/s
14:53	Close LT / open MS Take a mass spectrum (partial pressure) of set-up (with airlock): He <sup>4</sup> = 2,4 x 10 <sup>-9</sup> mbar He <sup>3</sup> = 2,0 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 2,1 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 8,0 x 10 <sup>-6</sup> mbar
15:00	Close MS / open LT
15:03	Open airlock Leak rate: 1,9 x 10 <sup>-8</sup> mbarl/s (slowly increasing)
15:05	Close LT / open MS Take a mass spectrum (partial pressure) @ HTT at ~ 39 K, p <sub>HTT</sub> < 1 mbar He <sup>4</sup> = 2,5 x 10 <sup>-9</sup> mbar He <sup>3</sup> = 1,5 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 1,7 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 4,8 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,3 x 10 <sup>-6</sup> mbar
15:09	Close MS / open LT
15:11	Leak rate: 2,3 x 10 <sup>-8</sup> mbarl/s (slowly increasing)
15:12	Close V 104 Close V 105
15:19	Open SV 121 -> flush filling port and shield tubing with He from dewar to 1 bar
15:24	Perform leak test of filling port and shield tubing (all other components evacuated): 1,2 x 10 <sup>-6</sup> mbarl/s (increasing)
15:25	Close LT / open MS Take a mass spectrum (partial pressure) of filling port and shield tubing He <sup>4</sup> = 1,1 x 10 <sup>-7</sup> mbar (increasing) He <sup>3</sup> = 1,2 x 10 <sup>-10</sup> mbar N <sub>2</sub> = 1,6 x 10 <sup>-5</sup> mbar p <sub>MS</sub> = 3,3 x 10 <sup>-6</sup> mbar p <sub>isol</sub> = 1,6 x 10 <sup>-6</sup> mbar

15:30	Close MS / open LT Repeat leak test: $3,5 \times 10^{-6}$ mbarl/s (increasing)
15:33	Close V 701 Open V 702 -> flush AXT with GHe from dewar
15:47	Perform leak test of AXT, filling port and shield tubing (all other components evacuated): $7,2 \times 10^{-6}$ mbarl/s (increasing)
15:49	Close LT / open MS Take a mass spectrum (partial pressure) of AXT, filling port and shield tubing $He^4 = 3,8 \times 10^{-7}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,6 \times 10^{-5}$ mbar $p_{MS} = 2,8 \times 10^{-6}$ mbar $p_{isol} = 3,5 \times 10^{-7}$ mbar
15:54	Close MS / open LT Repeat leak test: $9,0 \times 10^{-6}$ mbarl/s (increasing)
15:56	Close V 702 Evacuate filling port and shield tubing with laboratory pump in safety unit (AXT at 1 bar)
16:35	Perform leak test of AXT (all other components evacuated - filling port ~10 mbar): $6,75 \times 10^{-6}$ mbarl/s (decreasing)
16:37	Close LT / open MS Take a mass spectrum (partial pressure) of AXT $He^4 = 3,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,5 \times 10^{-5}$ mbar $p_{MS} = 2,3 \times 10^{-6}$ mbar $p_{isol} = 3,2 \times 10^{-6}$ mbar
16:44	Close MS / open LT Repeat leak test: $6,0 \times 10^{-6}$ mbarl/s (decreasing)
16:48	Open V 701 and evacuate AXT
16:54	Perform leak test: $5,7 \times 10^{-6}$ mbarl/s (decreasing - behaviour as with filled AXT -> no significant leak at AXT)
16:57	Stop pumping at filling port Flush filling port and shield tubing with He from dewar
16:58	Note leak rate: $6,0 \times 10^{-6}$ mbarl/s (increasing again)
17:00	Open V 102 Open V 104 -> flush HTT with He from dewar
17:32	Close V 102
17:37	Close SV 121
17:39	Perform leak test of HTT, filling port and shield tubing (all other components evacuated): $1,7 \times 10^{-5}$ mbarl/s (increasing)
17:40	Close LT / open MS Take a mass spectrum (partial pressure) of AXT $He^4 = 8,3 \times 10^{-7}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,3 \times 10^{-5}$ mbar $p_{MS} = 2,2 \times 10^{-6}$ mbar $p_{isol} = 3,1 \times 10^{-6}$ mbar
17:44	Close MS / open LT Repeat leak test: $1,9 \times 10^{-5}$ mbarl/s (increasing)
17:45	Close V 104 Open V 105 -> evacuate filling port and shield tubing
1748	Perform leak test of HTT, filling port and shield tubing (all other components evacuated): $1,9 \times 10^{-5}$ mbarl/s
17:49	Close LT / open MS Take a mass spectrum (partial pressure) of AXT $He^4 = 9,6 \times 10^{-7}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar

	$p_{MS} = 2,1 \times 10^{-6}$ mbar $p_{isol} = 3,3 \times 10^{-6}$ mbar
17:52	Close MS / open LT Repeat leak test: $2,0 \times 10^{-5}$ mbar/s (slowly increasing)
17:56	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
18:01	Open airlock
10.10.05 07:43	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $5,0 \times 10^{-9}$ mbar/s
07:55	Open airlock Leak rate: $4,1 \times 10^{-6}$ mbar/s (increasing)
08:46	Close LT / open MS Take a mass spectrum (partial pressure) of HTT (~1,15 bar), all other items are evacuated $He^4 = 6,6 \times 10^{-7}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar $p_{MS} = 2,6 \times 10^{-6}$ mbar $p_{isol} = 4,3 \times 10^{-6}$ mbar
08:53	Close MS / open LT
08:55	Perform leak test of HTT (all other components evacuated): $1,7 \times 10^{-5}$ mbar/s (slowly increasing)
08:56	Close V 105 Open V 104 and flush filling port and shield tubing with He from HTT
09:21	Perform leak test of HTT, filling port and shield tubing (all other components evacuated): $2,7 \times 10^{-5}$ mbar/s
09:23	Close LT / open MS Take a mass spectrum (partial pressure) of HTT, filling port and shield tubing $He^4 = 1,2 \times 10^{-6}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar $p_{MS} = 2,2 \times 10^{-6}$ mbar $p_{isol} = 4,7 \times 10^{-6}$ mbar
09:33	Close MS / open LT Repeat leak test: $2,9 \times 10^{-5}$ mbar/s (slowly increasing)
09:59	Close LT / open MS Take a mass spectrum (partial pressure) of HTT, filling port and shield tubing $He^4 = 1,7 \times 10^{-6}$ mbar (increasing) $He^3 = 2,0 \times 10^{-10}$ mbar $N_2 = 1,6 \times 10^{-5}$ mbar $p_{MS} = 1,9 \times 10^{-6}$ mbar $p_{isol} = 5,3 \times 10^{-6}$ mbar
10:22	Close MS / open LT
10:27	Open V 502 (one way valve installed)
10:29	Repeat leak test: $3,8 \times 10^{-5}$ mbar/s (slowly increasing)
17:30	Repeat leak test: $7,7 \times 10^{-5}$ mbar/s (constant)
17:40	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
17:48	Open airlock
11.10.05 09:39	Close V 502
09:43	Move transfer line to upper position Close SV 121
09:45	Open V 105 -> start evacuating HTT

13:10	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $3,9 \times 10^{-9}$ mbarl/s
13:16	Close LT / open MS Take a mass spectrum (partial pressure) of HTT (~1,15 bar), all other items are evacuated $He^4 = 1,0 \times 10^{-9}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,7 \times 10^{-5}$ mbar $p_{MS} = 4,7 \times 10^{-6}$ mbar
13:18	Close MS / open LT
13:21	Open airlock Leak rate: $1,4 \times 10^{-7}$ mbarl/s (slowly increasing)
13:32	Close LT / open MS Take a mass spectrum (partial pressure) of HTT (~1,15 bar), all other items are evacuated $He^4 = 6,5 \times 10^{-9}$ mbar (increasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar $p_{MS} = 2,7 \times 10^{-6}$ mbar $p_{isol} = 4,2 \times 10^{-7}$ mbar
14:30	Close MS / open LT Leak rate: $2,4 \times 10^{-7}$ mbarl/s (slowly increasing)
14:32	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
14:40	Open airlock
12.10.05 07:43	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $4,2 \times 10^{-9}$ mbarl/s
07:50	Open airlock
08:47	Leak rate: $4,5 \times 10^{-8}$ mbarl/s (slowly increasing)
08:48	Close LT / open MS Take a mass spectrum (partial pressure) He S/S evacuated $He^4 = 2,6 \times 10^{-9}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,5 \times 10^{-5}$ mbar $p_{MS} = 2,4 \times 10^{-6}$ mbar $p_{isol} = 1,7 \times 10^{-6}$ mbar
08:55	Close MS / open LT Leak rate: $4,7 \times 10^{-8}$ mbarl/s (slowly increasing)
08:56	Close V 104 Close V 105
09:00	Open SV 121 -> flush filling port and shield tubing with Helium from dewar to 1 bar
	Leak rate: $6,8 \times 10^{-6}$ mbarl/s (increasing)
09:25	Remove airlock Remove SV 121 plug; install dummy plug in filling port Remove pressure plate
09:30	Leak rate: $6,5 \times 10^{-6}$ mbarl/s (slowly decreasing)
09:30	Close LT / open MS Take a mass spectrum (partial pressure) of filling port and shield tubing, airlock and pressure plate removed, all other items are evacuated $He^4 = 2,6 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar $p_{MS} = 2,0 \times 10^{-6}$ mbar $p_{isol} = 2,8 \times 10^{-6}$ mbar

09:35	Close MS / open LT Leak rate: $6,0 \times 10^{-6}$ mbar/s (slowly decreasing)
	Rework at filling port / CVV interface with glueing using RTV 691 A/B
15:32	Leak rate: $2,3 \times 10^{-6}$ mbar/s (constant)
15:33	Close LT / open MS Take a mass spectrum (partial pressure) of filling port and shield tubing, airlock and pressure plate removed, all other items are evacuated - after rework $He^4 = 1,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,8 \times 10^{-5}$ mbar $p_{MS} = 1,4 \times 10^{-6}$ mbar $p_{isol} = 4,8 \times 10^{-6}$ mbar
15:45	Close MS / open LT Leak rate: $2,1 \times 10^{-6}$ mbar/s
15:48	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
15:53	Open airlock
13.10.05 07:41	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $5 \times 10^{-9}$ mbar/s
08:00	Open airlock Leak rate: $6,9 \times 10^{-7}$ mbar/s (increasing)
09:14	Leak rate: $2,2 \times 10^{-6}$ mbar/s
09:18	Close LT / open MS Take a mass spectrum (partial pressure) He S/S evacuated $He^4 = 9,2 \times 10^{-8}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 2,0 \times 10^{-5}$ mbar $p_{MS} = 4,7 \times 10^{-6}$ mbar $p_{isol} = 1,0 \times 10^{-5}$ mbar
09:31	Close MS / open LT Leak rate: $2,2 \times 10^{-6}$ mbar/s
	Re-mount pressure plate Re-mount airlock Install transfer line Evacuate/flush airlock and transfer line 3 x Evacuate airlock and transfer line (laboratory pump still pumping)
11:20	Open SV 121 -> evacuate filling port and shield tubing with laboratory pump
11:35	Flush filling port and airlock with Helium from dewar Evacuate / flush with Helium 3 x
12:00	Leak rate: $3,2 \times 10^{-6}$ mbar/s at the end of evacuation cycle (tubing, filling port and airlock evacuated)
12:00	Close LT / open MS Take a mass spectrum (partial pressure) at the end of evacuation cycle (tubing, filling port and airlock evacuated) $He^4 = 1,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,8 \times 10^{-5}$ mbar $p_{MS} = 2,1 \times 10^{-6}$ mbar $p_{isol} = 1,5 \times 10^{-5}$ mbar
12:03	Close MS / open LT Leak rate: $3,1 \times 10^{-6}$ mbar/s at the end of evacuation cycle (tubing, filling port and airlock evacuated)
12:05	Flush shield tubing, filling port and airlock with He from dewar
12:08	Leak rate: $3,2 \times 10^{-6}$ mbar/s at the end of evacuation cycle (tubing, filling port and airlock flushed)

12:09	<p>Close LT / open MS Take a mass spectrum (partial pressure) at the end of evacuation cycle (tubing, filling port and airlock flushed)  <math>He^4 = 1,2 \times 10^{-7}</math> mbar  <math>He^3 = 1,0 \times 10^{-10}</math> mbar  <math>N_2 = 1,9 \times 10^{-5}</math> mbar  <math>p_{MS} = 2,0 \times 10^{-6}</math> mbar  <math>p_{isol} = 1,5 \times 10^{-5}</math> mbar</p>
12:12	<p>Close MS / open LT Leak rate: <math>3,2 \times 10^{-6}</math> mbar/s</p>
14:44	Repeat leak rate measurement: $4,1 \times 10^{-6}$ mbar/s
14:44	<p>Close LT / open MS Take a mass spectrum (partial pressure) at the end of evacuation cycle (tubing, filling port and airlock flushed)  <math>He^4 = 1,7 \times 10^{-7}</math> mbar  <math>He^3 = 1,0 \times 10^{-10}</math> mbar  <math>N_2 = 2,4 \times 10^{-5}</math> mbar  <math>p_{MS} = 2,1 \times 10^{-6}</math> mbar  <math>p_{isol} = 1,9 \times 10^{-5}</math> mbar</p>
14:52	<p>Close MS / open LT Leak rate: <math>3,2 \times 10^{-6}</math> mbar/s</p>
14:55	Open transfer line valve and insert transfer line completely and move it back by ~ 20 mm
15:10	<p>Open V 502 Remove one way valve -&gt; start cooling down shields (HTT still closed and evacuated) Mass flow increases to ~ 0,8 g/s</p>
15:42	Repeat leak rate measurement: $4,1 \times 10^{-6}$ mbar/s
15:42	<p>Close LT / open MS Take a mass spectrum (partial pressure) at the end of evacuation cycle (tubing, filling port and airlock flushed)  <math>He^4 = 1,6 \times 10^{-7}</math> mbar  <math>He^3 = 1,0 \times 10^{-10}</math> mbar  <math>N_2 = 1,3 \times 10^{-5}</math> mbar  <math>p_{MS} = 1,2 \times 10^{-6}</math> mbar  <math>p_{isol} = 6,4 \times 10^{-7}</math> mbar</p>
15:53	<p>Close MS / open LT Leak rate: <math>3,9 \times 10^{-6}</math> mbar/s</p>
17:10	Repeat leak rate measurement: $4,7 \times 10^{-6}$ mbar/s
17:10	<p>Close LT / open MS Take a mass spectrum (partial pressure) at the end of evacuation cycle (tubing, filling port and airlock flushed)  <math>He^4 = 1,9 \times 10^{-7}</math> mbar  <math>He^3 = 1,0 \times 10^{-10}</math> mbar  <math>N_2 = 1,3 \times 10^{-5}</math> mbar  <math>p_{MS} = 1,5 \times 10^{-6}</math> mbar  <math>p_{isol} = 5,5 \times 10^{-7}</math> mbar</p>
17:15	<p>Close MS / open LT Leak rate: <math>4,6 \times 10^{-6}</math> mbar/s</p>
17:17	Open V 102
17:27	Open V104 when P 101 > 0,95 bar -> cool down of HTT to 4.2 K to activate adsorbers
17:40	<p>No flow when inserting the transfer line completely -&gt; V 104 frozen? Close V 104 Start VH 104</p>
18:02	<p>Open V 104 Stop VH 104 -&gt; mass flow increases -&gt; blockage removed</p>
18:23	<p>Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock</p>



<b>EADS Astrium</b> HERSCHEL H-EPLM	ACTIVITY	SHEET	HP-2-ASED-SD-0058 Iss: 2	Page 15 of 18
--	----------	-------	-----------------------------	---------------

	flushed with Helium, HTT at 48 K $He^4 = 5,8 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 2,4 \times 10^{-5}$ mbar $p_{MS} = 1,8 \times 10^{-6}$ mbar $p_{isol} = 1,8 \times 10^{-5}$ mbar
18:30	Close MS / open LT Leak rate: $1,5 \times 10^{-5}$ mbar/s
	Install 76 mbar overpressure valve at dewar and keep small Helium flow from dewar through HTT running over night Install one way valve
18:36	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
18:41	Open airlock
14:10:05 07:15	Remove one-way valve Increase dewar pressure
07:32	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $5 \times 10^{-9}$ mbar/s
07:41	Open airlock Leak rate: $5,8 \times 10^{-6}$ mbar/s (increasing)
07:57	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 48 K $He^4 = 2,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,1 \times 10^{-5}$ mbar $p_{MS} = 2,9 \times 10^{-6}$ mbar $p_{isol} = 7,6 \times 10^{-7}$ mbar
08:07	Close MS / open LT Leak rate: $7,8 \times 10^{-6}$ mbar/s
08:32	Close V 104 Heat V 104 to 90 K
08:42	Open V 104
16:48	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 20 K $He^4 = 1,7 \times 10^{-6}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,3 \times 10^{-5}$ mbar $p_{MS} = 1,4 \times 10^{-6}$ mbar $p_{isol} = 4,2 \times 10^{-6}$ mbar
16:55	Close MS / open LT Leak rate: $4,2 \times 10^{-5}$ mbar/s
17:50	Leak rate starts to decrease slowly at a HTT temperature of ~12 K (bottom part) $q_{max} = 4,85 \times 10^{-5}$ mbar/s
17:53	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 12 K $He^4 = 1,6 \times 10^{-7}$ mbar $He^3 = 3,0 \times 10^{-10}$ mbar $N_2 = 1,1 \times 10^{-5}$ mbar $p_{MS} = 1,6 \times 10^{-6}$ mbar $p_{isol} = 4,6 \times 10^{-6}$ mbar
18:00	Close MS / open LT Leak rate: $3,9 \times 10^{-5}$ mbar/s
18:31	Repeat leak rate measurement: $2,2 \times 10^{-6}$ mbar/s
18:31	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 7 K

	$He^4 = 6,3 \times 10^{-8}$ mbar (decreasing) $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,1 \times 10^{-5}$ mbar $p_{MS} = 1,2 \times 10^{-6}$ mbar $p_{isol} = 1,5 \times 10^{-7}$ mbar
18:36	Close MS / open LT Leak rate: $1,5 \times 10^{-6}$ mbar/s
18:38	Close V 701 Open V 702 -> flush AXT with Helium from dewar
18:41	Open V 105 when P 701 > 0,95 bar
18:45	Close V 102 -> speed up cool down of AXT
18:59	Open V 102
19:00	Close V 702
	Install one way valve
19:06	Repeat leak rate measurement: $1,6 \times 10^{-6}$ mbar/s
19:06	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 6 K $He^4 = 6,2 \times 10^{-8}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,1 \times 10^{-5}$ mbar $p_{MS} = 1,3 \times 10^{-6}$ mbar $p_{isol} = 1,5 \times 10^{-7}$ mbar
19:10	Close MS / open LT Leak rate: $1,8 \times 10^{-6}$ mbar/s
19:12	Close airlock Close valve at airlock to MS / LT, open backing valve of turbo pump, start-up turbo pump
19:17	Open airlock
15:10:05 18:00	Close airlock, close backing valve of turbo pump, shut down turbo pump Open valve at airlock to MS / LT Perform leak test of set-up and airlock: $3,2 \times 10^{-9}$ mbar/s
18:06	Open airlock Leak rate: $6,0 \times 10^{-6}$ mbar/s (increasing)
18:18	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 13 K $He^4 = 4,1 \times 10^{-7}$ mbar $He^3 = 1,0 \times 10^{-10}$ mbar $N_2 = 1,1 \times 10^{-5}$ mbar $p_{MS} = 3,1 \times 10^{-6}$ mbar $p_{isol} = 1,4 \times 10^{-6}$ mbar
18:25	Close MS / open LT Leak rate: $7,8 \times 10^{-6}$ mbar/s
	Close MS and LT Close airlock Close valve at airlock to MS / LT Install line to MS / LT between electrical and manual backing valve of turbo pump
18:55	Close SV 121
	Open backing valve of turbo pump Close manual backing valve of turbo pump Open valve to MS / LT Perform background measurement: $5,3 \times 10^{-9}$ mbar/s
19:07	Start-up turbo pump Perform background measurement: $4,6 \times 10^{-9}$ mbar/s

<b>EADS Astrium</b> HERSCHEL H-EPLM	ACTIVITY	SHEET	HP-2-ASED-SD-0058 Iss: 2	Page 17 of 18
--	----------	-------	-----------------------------	---------------

19:13	Open airlock Leak rate: $1,1 \times 10^{-4}$ mbar/s (decreasing)
19:23	Close V 102
19:24	Close LT / open MS Take a mass spectrum (partial pressure) with HTT, filling port, shield tubing and airlock flushed with Helium, HTT at 13 K $He^4 = 2,2 \times 10^{-6}$ mbar $He^3 = 7 \times 10^{-10}$ mbar $N_2 = 2,1 \times 10^{-5}$ mbar $p_{MS} = 1,5 \times 10^{-5}$ mbar $p_{isol} = 4,3 \times 10^{-8}$ mbar
19:29	Close MS / open LT Leak rate: $0,9 \times 10^{-4}$ mbar/s
19:33	Close valve to MS / LT Open valve to fore pump
17.10.05	
09:50	Open SV 121 Open V 102 -> restart cool down of HTT
11:20	Close valve at transfer line Close SV 121 Close V 102 Close V 502
11:30	Open V 701 -> start pump down of AXT and HTT
	Leak rate: $4 \times 10^{-6}$ mbar/s
18.10.05	Close valve to fore pump Open valve to MS / LT Leak rate: $5,4 \times 10^{-5}$ mbar/s
	Close LT / open MS Take a mass spectrum (partial pressure) with He S/S evacuated, HTT at 7 K $He^4 = 3,3 \times 10^{-6}$ mbar $He^3 = 1 \times 10^{-9}$ mbar $N_2 = 1,9 \times 10^{-5}$ mbar $p_{MS} = 7,7 \times 10^{-6}$ mbar $p_{isol} = 4,3 \times 10^{-8}$ mbar (measurement behind turbo pump)
08:30	Close V 104 -> isolate HTT Close V 701
08:40	Open SV 121 Close V 105 -> flush tubing and filling port
08:50	Insert transfer line Open V 702 Open V 105 -> flush AXT
08:52	Open V 502 -> cool down and fill AXT
08:54	Take a mass spectrum (partial pressure) with filling port, shield tubing and AXT flushed, HTT at 7 K, AXT at 50 K $He^4 = 6,8 \times 10^{-6}$ mbar $He^3 = 1,1 \times 10^{-9}$ mbar $N_2 = 1,4 \times 10^{-5}$ mbar $p_{MS} = 5,3 \times 10^{-6}$ mbar $p_{isol} = 4,3 \times 10^{-8}$ mbar (measurement behind turbo pump)
08:56	Close MS / open LT Leak rate: $3,4 \times 10^{-4}$ mbar/s
13:45	Close V 105 Open V 701 -> cool AXT via OBA
14:20	Open V 105 Open by pass at He pump I -> start filling of AXT
15:55	End of dewar Close V 702, retract transfer line

	Close SV 121
16:10	AXT filling level: LL1 = 38,9 cm; LL2 = 61,4 cm
	Close V 105 Close ball valve / needle valve to He pump I Close by pass valve at He pump I Restart He pump I -> start He II production in AXT
17:06	New dewar: open SV 121 and start cooling of shields from external dewar
17:48	Leak rate: $5,6 \times 10^{-7}$ mbarl/s
17:49	Take a mass spectrum (partial pressure) with filling port and shield tubing flushed, HTT at 130 mbar and 30 K, AXT partly filled and pumped down @ 60 mbar, 2,4 K He <sup>4</sup> = $1,3 \times 10^{-8}$ mbar He <sup>3</sup> = $1 \times 10^{-10}$ mbar N <sub>2</sub> = $1,4 \times 10^{-5}$ mbar p <sub>MS</sub> = $2,3 \times 10^{-6}$ mbar p <sub>isol</sub> = $1,9 \times 10^{-8}$ mbar (measurement behind turbo pump)
17:59	Close MS / open LT Leak rate: $5,4 \times 10^{-7}$ mbarl/s
18:04	Close valve to MS / LT Open valve to fore pump
19.10.05	H 702 power adjusted to 0,3 W Shield cooling adjusted: dewar pressure 185 mbar Cover flushing started with dewar pressure ~70 mbar
09:45	Leak rate: $9,5 \times 10^{-7}$ mbarl/s
09:46	Take a mass spectrum (partial pressure) with filling port and shield tubing flushed, HTT at 150 mbar and 30 K, AXT partly filled with LHe II He <sup>4</sup> = $1,9 \times 10^{-8}$ mbar He <sup>3</sup> = $1 \times 10^{-10}$ mbar N <sub>2</sub> = $1,3 \times 10^{-5}$ mbar p <sub>MS</sub> = $2,9 \times 10^{-6}$ mbar p <sub>isol</sub> = $6,9 \times 10^{-9}$ mbar (measurement behind turbo pump)
09:55	Close MS / open LT Leak rate: $8,5 \times 10^{-7}$ mbarl/s
16:00	Leak rate: $1,2 \times 10^{-6}$ mbarl/s
16:08	Take a mass spectrum (partial pressure) with filling port and shield tubing flushed, HTT at 150 mbar and 30 K, AXT partly filled with LHe II He <sup>4</sup> = $2,7 \times 10^{-8}$ mbar He <sup>3</sup> = $1 \times 10^{-10}$ mbar N <sub>2</sub> = $1,2 \times 10^{-5}$ mbar p <sub>MS</sub> = $2,6 \times 10^{-6}$ mbar p <sub>isol</sub> = $7,0 \times 10^{-9}$ mbar (measurement behind turbo pump)
16:12	Close MS / open LT Leak rate: $8,5 \times 10^{-7}$ mbarl/s
16:15	Close valve to MS / LT Open valve to fore pump

Form 1

Wednesday October 26 2005 6:0 PM

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PANCK	NCR-No: HP-112000-ASED-NC-1513
		Related internal NCR-No:
		Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
		Revision 1
Page 1 of 6		

### Nonconformance Report

<b>NCR Title</b> SPIRE EQM Cooler recycling		
<b>NC Item Identification</b> SPIRE		
<b>Next Higher Assembly</b> HERSCHEL INSTRUMENTS AND TELESCOPE (CFE)		
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>
<b>Procedure No</b>		
<b>Supplier</b> RAL	<b>Purchase Order</b>	
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>
<b>NC Observation</b> Date: 27-SEP-05 Location: ASEDOTN		<b>NC Detected During Test</b>
<b>Description of Nonconformance</b> The first SPIRE cooler recycling performed on 26.09.05 only achieved a temp of app 0.420 K and a hold time of less than 3 hrs. A second recycle was tried on 27.09.05 after the cryostat had been pumped/evacuated for 3 hrs. The air lock had been closed for app 10 days when the PLM was moved to the tilting dolly prior to the start of IMT. Pump was still running following the reintegration. The leak detection was 10-4mbit/sec. The second recycle achieved a temp of 0.328k but this is not sufficient for performance tests. (Temp plots to be attached). Customer NRB to be held 27.09.05 (telecon ESA)		<b>Requirements Violated</b> SPIRE IMT TP
<b>Initiator: Date, Name and Signature</b> 27-SEP-05 D.Hendry		

<b>Internal NRB Dispositions</b> 27.09.05 ESA,ASP,ASED,RAL. SPIRE consider that IMT cannot continue until cooler recycling can be successfully performed and a temp below 0.300k can be achieved. The possible causes of the failure were identified as follows. 1)He 4 leak causing a He film on the detector surface. This was seen during ILT and the temp was increased to 4.2k to remove the film and was successful in achieving a good recycling and hold time. 2)He 3 problem with strap or heat switch. The NRB agrees 2 parallel actions. AI/1 SPIRE to analyse the load curves to investigate problems of strap and heat switch AI/2 ASED to heat up AXT to 4.2k and continue pumping for 24 to 36 hrs (till 29.09.05 morning) to remove the He film from the detector and evaporator surfaces and remove the He. Vacuum and leak detection will be monitored. Temp, vacuum and leak detection values will be assessed prior to a further cooler recycle on 29.09.05 AM, the results of this test will be discussed in a follow on NRB to be reconvened after the test.	<b>Classification:</b> Major <input checked="" type="checkbox"/> Minor <input type="checkbox"/>
	<b>Customer Notification</b> 27-SEP-05
<b>Ref. to MoMs</b>	

Cause of NC Ref to Failure Report	Corrective/Preventative Actions							Verification		
<b>Date:</b> 27-SEP-05 <b>Name:</b> D.Hendry <b>Signature:</b>	<b>PA</b> 27-SEP-05 S.Idler	<b>Engineering</b> 27-SEP-05 D.Hendry	27-SEP-05 C.Schlosser	27-SEP-05 S.Ilsen	27-SEP-05 G.Doubrovik	27-SEP-05 C.Jewell	27-SEP-05 C.Schamberg	27-SEP-05 W.Pinter-Krainer	27-SEP-05 B.Swirnyard	

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PANCK	NCR-No: HP-112000-ASED-NC-1513
		Related internal NCR-No:
		Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
		Revision 1
Page 2 of 6		

**Nonconformance Report - Continuation Sheet -**

<p><b>Customer NRB Dispositions (Class Major Only)</b>      Ref. to MoMs</p> <p>28.09.05 follow on NRB ESA,ASP,ASED,RAL          Following the warm up to 4.2k and pumping for 36 hrs (20hrs at AXT temp 4.2k + 16hrs during cool down of AXT to 1.6k)a 3rd cooler recycle was performed with the following conditions.</p> <p>Evaporator temp 1.75k          cover temp app 10 k          Vacuum 1.5x10<sup>-7</sup>          Back ground leak rate 1.3x10<sup>-4</sup>          During recycling after 2.5 hrs the cooler temp was 0.284k          Temp started to rise and was 0.318k after 1 hr (temp plots will be attached to this NCR)          SPIRE consider this is not acceptable to continue with IMT.          The NRB considers that the heat transfer is caused by free He flow between cold and warm surfaces which causes a film to form on the detectors and evaporator.          This free He probably comes from the know leak on the filling port I/F into the CVV and has also saturated the absorbers at the bottom of the main tank.          The NRB considered that the leak tightness of the filling port/CVV I/F could be improved by inserting a glue at this I/F.          For this activity the airlock and the pressure plate has to be removed and the He SS has to be closed by a dummy plug in the filling port instead of the SV121.          ASED say it is not certain that the gluing of the I/F will have an effect on the leak tightness          ASED advise that due to the isolation vacuum there is a risk during the rework operation.</p> <p>For the proposed rework ASED will provide a detailed drawing of the I/F and plug and will identify the materials and procedure to be used AJ/ASED 30.09.05.          In an attempt to remove the He film and the free He within the cryostat(and instruments) the AXT will be depleted and warmed to above 20k with continual pumping.          The warm up/cooldown and filling port I/F rework is estimated to take 1 week.          It is also considered that even with the warm up and rework there is still the possibility that as the absorbers are saturated not all the free He will be removed and could still have an effect on the cooler hold time and operation.          ASP will review the load curves and temperature profile of the recycling and provide an analysis.AI/ASP</p> <p>29.09.05 Follow on investigations to measure the leak rate.          A mass spectrometer has been connected to the airlock SV922.          The turbo pump is still running but the backing valve behind the pump is closed (ie, turbo pump not effective)          The measurements from the mass spectrometer are the following.          Hydrogen =1.6*10<sup>-9</sup>          He3 =1.3*10<sup>-12</sup>          He4 =1.0*10<sup>-9</sup>          Water=1.9*10<sup>-8</sup>          N2=6.5*10<sup>-9</sup>          O2=1.4*10<sup>-9</sup>          The results will be assessed by ASED cryo engineering.</p>	<p style="text-align: center;"><b>Verification</b></p>	
<p>Finally Determined Cause of NC Ref to Failure Report</p>	<p>Corrective/Preventative Actions</p>	
<p>Request for Waiver Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:</p>	<p>Alert Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:</p>	<p>Other related Documents</p>
		<b>NCR Close Out</b>

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-112000-ASED-NC-1513 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> <span style="float: right;">Revision 1</span> Page 3 of 6
-------------------------	--	---

**Nonconformance Report - Continuation Sheet -**

<b>NRB Approval</b> Organization/ Name  Date, Signature

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PANCK	NCR-No: HP-112000-ASED-NC-1513	
		Related internal NCR-No:	
		Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Revision 1
		Page 4 of 6	

**Nonconformance Report - Continuation Sheet -**

Customer NRB Dispositions (Class Major Only)	Ref. to MoMs	Verification
<p>Follow on NRB with ESA, ASP and ASED (C. Jewell, M. Pastorino, R. Hohn, C. Schlosser):</p> <p>Status:</p> <p>2 leaks identified: HTT with 2 x 10<sup>-5</sup> mbar/s and filling port + shield tubing with 2 x 10<sup>-5</sup> mbar/s, in total 4 - 5 x 10<sup>-5</sup> mbar/s</p> <p>A first leak test at IMT conditions (HTT at 4,2 K and AXT at 1,55 K) a total leak rate of 4,5 x 10<sup>-6</sup> mbar/s was measured -&gt; the adsorbers were still active and improved the leak rate by a factor of 10.</p> <p>3,42 m? Grafoil adsorbers are installed in the EQM PLM = 3420 std cm? (see ISO NCR MB-PLM-045, rev B, 30.01.1990.</p> <p>The following options have been discussed during the NRB:</p> <ol style="list-style-type: none"> <li>1. Start cool down and get IMT conditions as fast as possible. Perform PACS sorption cooler test on 13.10.05.</li> <li>2. Sealing of filling port I/F according HP-2-ASED-SD-0058 step 8. This would improve the leak rate by a factor of 2 in best case. (remember: measured leak rate of filling port I/F during integration was 3 x 10<sup>-6</sup> mbar/s)</li> <li>3. Sealing of filling port I/F according HP-2-ASED-SD-0058 step 8, evacuating and isolating HTT combined with cooling of shields via an external supply (via cryostat internal safety line). This is a new procedure and it has to be verified that it is possible at all. Impact on schedule of option 3 is 2 days.</li> </ol> <p>ESA request to go as proposed in option 3, because, although not known that it reduces the leak rate distinctly, it is the best what can be done to for the Instruments.</p> <p>ASED stated that all thermal requirements for instrument tests on the EQM have been fulfilled (L0, L1 and L2 temperatures) and that there is no requirement specifying the allowable leak rate respectively the allowable Helium content in the cryostat.</p> <p>SPIRE made similar observations during FM ILT. SPIRE shall provide information about their set-up (e.g. leak rate of cryostat, temperature characteristics) when they detected the problem.</p> <p>After the NRB, ASED PM agrees to follow option 3. However it has to be noted that there is no guarantee that the environmental conditions for instrument test can be improved by that measures. The interface between filling port and CVV will be sealed with a liquid leak seal, the screws of the filling port will be sealed with STYCAST 2850 GT.</p> <p>closed see ACD 0059 and MoM HP-2-ASED-MN-1096 (The filling port leak has been tightened with glue (RTV 691)).</p>		
Finally Determined Cause of NC	Corrective/Preventative Actions	
Ref to Failure Report		

Request for Waiver Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:	Alert Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:	Other related Documents
---	--	-------------------------

<b>NCR Close Out</b>
----------------------

<p><b>NRB Approval</b></p> <p>Organization/ Name</p> <p>Date, Signature</p>
---



<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PANCK	NCR-No: HP-112000-ASED-NC-1513 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Page 5 of 6
		Revision 1

**Nonconformance Report - Continuation Sheet -**

NCR Treatment Sequence / Findings / Statements / Actions						
Int. Ref	Actionee	Due Date	Action	Conclusion / Remark	Closed	
C1-1	RAL	30-SEP-05	AI/1 SPIRE to analyse the load curves to investigate problems of strap and heat switch		Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
C1-2	ASED	30-SEP-05	AI/2 ASED to heat up AXT to 4.2k and continue pumping for 24 to 36 hrs	Closed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
C1-3	ASED	30-SEP-05	For the proposed rework ASED will provide a detailed drawing of the I/F and plug and will identify the materials and procedure to be used AI/ASED 30.09.05.		Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
C1-4	ASP	30-SEP-05	ASP will review the load curves and temperature profile of the recycling and provide an analysis.AI/ASP		Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-112000-ASED-NC-1513 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Page 6 of 6
		Revision 1

**Nonconformance Report - Continuation Sheet -**

<b>NCR/NRB Attachments</b>			
	<b>Description</b>	<b>Filename</b>	<b>Last Updated</b>
1	Graph of 1st SPIRE cooler recycle	SPIRE_Cooler_Recycle_1.jp	30-SEP-05 08:42:17
2	Graph of 2nd SPIRE cooler recycle	SPIRE_Cooler_Recycle_2.jp	30-SEP-05 08:42:30
3	Graph of 3rd SPIRE cooler recycle	SPIRE_Cooler_Recycle_3.jp	30-SEP-05 08:42:44
4	As run procedure for leak testing	HP-2-ASED-SD-0058_2-AsRun	10-OCT-05 17:20:07
5	Drawing of filling port interface and set-up for I	FillingPort-SetUp.pdf	10-OCT-05 17:22:46

	Name	Dep./Comp.		Name	Dep./Comp.
	Alberti von Mathias Dr.	AOE22		Schink Dietmar	AED44
	Barlage Bernhard	AED11	x	Schlosser Christian	OTN/AOA54
	Bayer Thomas	AOA52		Schmidt Rudolf	FAE22
	Brune Holger	AOA55		Schweickert Gunn	AOE22
	Fehringer Alexander	AOE13		Sonn Nico	AOE51
x	Fricke Wolfgang Dr.	AED 65		Steininger Eric	AED32
	Geiger Hermann	AOA52	x	Stritter Rene	AED11
	Gerner Willi	AED11		Suess Rudi	AOA54
X	Grasi Andreas	OTN/AOA54		Thörmer Klaus-Horst Dr.	OTN/AED65
	Grasshoff Brigitte	AET12		Wagner Klaus	AOE22
	Hauser Armin	AOE22		Wietbrock Walter	AET12
X	Hendry David	Terma Resid.		Wöhler Hans	AOE22
	Hengstler Reinhold	AOA 5		Wössner Ulrich	ASE442
	Hinger Jürgen	AOE22	X	Alcatel	ASP
	Hofmann Rolf	ASE442	X	ESA/ESTEC	ESA
z	Hohn Rüdiger	AED65		Instruments:	
	Hölzle Edgar Dr.	AED44		MPE (PACS)	MPE
	Huber Johann	AOA52		RAL (SPIRE)	RAL
	Hund Walter	ASE442		SRON (HIFI)	SRON
	Idler Siegmund	AED312		Subcontractors:	
	Ilse Stijn	Terma Resid.		Air Liquide, Space Department	AIR
	Ivány von Andrés	FAE22		Air Liquide, Space Department	AIRS
	Jahn Gerd Dr.	AOE22		Air Liquide, Orbital System	AIRT
	Kalde Clemens	APE3		Alcatel Bell Space	ABSP
X	Kameter Rudolf	OTN/AOA54		Astrium Sub-Subsyst. & Equipment	ASSE
	Kettner Bernhard	AET42		Austrian Aerospace	AAE
	Knoblauch August	AET32		Austrian Aerospace	AAEM
	Koelle Markus	AOA53		APCO Technologies S. A.	APCO
	Koppe Axel	AED312		Bieri Engineering B. V.	BIER
X	Kroeker Jürgen	AED65		BOC Edwards	BOCE
	Kunz Oliver Dr.	AOE22		Dutch Space Solar Arrays	DSSA
x	Lamprecht Ernst	OTN/ASI21		EADS CASA Espacio	CASA
	Lang Jürgen	ASE442		EADS CASA Espacio	ECAS
	Langenstein Rolf	AED15		EADS Space Transportation	ASIP
X	Langfermann Michael	AOA51		Eurocopter	ECD
X	Mack Paul	OTN/AOA54		European Test Services	ETS
	Maute Thomas	AOA52		HTS AG Zürich	HTSZ
	Müller Jörg	AOA52		Linde	LIND
	Müller Martin	AOA53		Patria New Technologies Oy	PANT
	Müller Ralf	FAE22		Phoenix, Volkmarsen	PHOE
	Peltz Heinz-Willi	AOE13		Prototech AS	PROT
	Pietroboni Karin	AED65		QMC Instruments Ltd.	QMC
	Platzer Wilhelm	AED22		Rembe, Brilon	REMB
	Reichle Konrad	AOA52		Rosemount Aerospace GmbH	ROSE
	Reuß Friedhelm	AED62		RYMSA, Radiación y Microondas	RYM
x	Rühe Wolfgang	AED6		SENER Ingenieria SA	SEN
X	Runge Axel	OTN/AOA54		Stöhr, Königsbrunn	STOE
	Sachsse Bernt	AED21		Terma A/S, Herlev	TER

**VI. Copy of filled in Log Sheets 1**

11

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																	
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	P Top	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
25.08.05	10:20	C	C	C	C	C	C	62.105	-	950	-	-	-	-	-	-		John	Ca.
-	10:30							start evacuation with be II pump unit at V572										ML	Ca.
-	11:18							open V104 → evacuate HTF										John	Ca.
-	11:20	C	C	C	C	C	C	close V104, open V102										John	Ca.
-	15:35							start flushing with G4 grade SiO										John	Ca.
-	17:30							end of flushing P101 & Sled in ber										John	Ca.
-	17:33	C	C	C	C	C	C	open V104, close V102										John	Ca.
-	18:36							start evacuation interval He I/S at 960 mbar										John	Ca.
26.08.05	7:20							53.105 open S2										John	Ca.
-	7:30							stop pumping, close V104, open V102										John	Ca.
-	10:10							stop pumping, open V104										John	Ca.
-	11:40							open V104, close V102										John	Ca.
27.08.05	14:50							5.2105 - 4.7 950										John	Ca.
28.08.05	9:30							44x10 <sup>5</sup> - 950										John	Ca.
29.08.05	7:20	C	C	C	C	C	C	4.7 10 <sup>5</sup> 0 4.7 950										John	Ca.
-	10:15							open V102										John	Ca.
-	10:30							close inlet valve to be 2 pump.										John	Ca.
-	10:50							insert transfer Cup into SV121, stop flushing, start be 2 pump - evacuation										John	Ca.
-								o/ be I/S (4 <sup>th</sup> cycle)										John	Ca.

21

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																		
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	P701 bar	REMARKS	Sign		
		V102	V104	V105	V502	V512	V701	V702										SV 121	AIV	QA
29.8.05	12:35	0	0	0	0	0	0	0	5.5 · 10 <sup>-5</sup>	0.004	2.8	2.8	—	9112	505	0.004		SA	GA	
-	12:40	0	0	0	0	0	0	0	stop H2 pumping	start flashing	start flashing	start flashing	—	with He from dewar	He from dewar	(4th cycle)		SA	GA	
-	13:00	0	0	0	0	0	0	0	1.0 · 10 <sup>-5</sup>	1.07	1060	1060	380mg/s	9112	465	1.07	120 mbar	SA	GA	
-	14:00	0	0	0	0	0	0	0	2.2 · 10 <sup>-6</sup>	1.07	1060	1060	435mg/s	0	390	1.06	120 mbar	SA	GA	
-	14:35	0	0	0	0	0	0	0	open	V512	—	start	flow	through	AXT 108A			SA	GA	
-	14:40	0	0	0	0	0	0	0	close	V702	—	stop	flow	through	AXT 108A			SA	GA	
-	14:55	0	0	0	0	0	0	0	increase	dewar pressure	increase dewar pressure	increase dewar pressure	—	through AXT 108A	increase dewar pressure to 150 mbar			SA	GA	
-	15:00	0	0	0	0	0	0	0	close	beam valve	close beam valve	close beam valve	—	through AXT 108A	increase dewar pressure to 200 mbar			SA	GA	
-	15:02	0	0	0	0	0	0	0	1.1 · 10 <sup>-6</sup>	1.13	1025	1020	850mg/s	9112	340	1.1 bar	200		SA	GA
-	16:00	0	0	0	0	0	0	0	6.5 · 10 <sup>-7</sup>	1.12	1025	1020	850mg/s	0	205	1.08	200		SA	GA
-	17:05	0	0	0	0	0	0	0	open	V702	—	start	flow	through	AXT	200		SA	GA	
-	17:00	0	0	0	0	0	0	0	4.7 · 10 <sup>-7</sup>	1.13	1004	1020	560	9112	190	1.12	200		SA	GA
-	17:05	0	0	0	0	0	0	0	close	V702	—	—	—	—	—	—	—		SA	GA
-	17:45	0	0	0	0	0	0	0	activate	one	weir	weir	weir	weir	—	—	—		SA	GA
-	17:47	0	0	0	0	0	0	0	3.9 · 10 <sup>-7</sup>	1.14	1055	1130	385	9112	150	1.11	200		SA	GA
30.8.05	6:50	0	0	0	0	0	0	0	8.2 · 10 <sup>-6</sup>	0.97	980	981	0	9112	150	0.97	5		SA	GA
-	7:00	0	0	0	0	0	0	0	de-activate	one	weir	weir	weir	weir	—	—	—		SA	GA
-	8:00	0	0	0	0	0	0	0	regulate	value	get transfer line	get transfer line	—	increase dewar pressure to 200 mbar - open	increase dewar pressure to 200 mbar - open				SA	GA
-	8:00	0	0	0	0	0	0	0	9.3 · 10 <sup>-7</sup>	1.13	1042	1120	920	9112	105	1.09	200		SA	GA
-	9:00	0	0	0	0	0	0	0	3.7 · 10 <sup>-7</sup>	1.13	1060	1120	920	9112	80	1.11	200		SA	GA
-	9:05	0	0	0	0	0	0	0	open	V701	—	—	—	—	—	—	—		SA	GA

↑  
\*2.0

31

Herschel

Procedure

EADS Astrium

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																		
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	P701 bar	Dewar pressure	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
30.08.05	10:00	0	0	0	0	0	0	0	113	1004	1140	1103	9112	65	112	205		Sch	GP	
-	10:25	0	0	0	0	0	0	0	close V702									Sch	GP	
-	11:00	0	0	0	0	0	0	0	24.10 <sup>+</sup> 114	1006	1130	1103	9112	55	111	210		Sch	GP	
-	12:00	-	-	-	-	-	-	-	27.10 <sup>+</sup> 111	994	1120	0.83	9112	40	107	200		Sch	GP	
-	12:30	-	-	-	-	-	-	-	pressure in dewar increased to 220 mbar									Sch	GP	
-	12:40	0	0	0	0	0	0	0	open V702 → cool down AX-T									Sch	GP	
-	12:45	-	-	-	-	-	-	-	increase pressure in dewar to 250 mbar									Sch	GP	
-	13:03	0	0	0	0	0	0	0	close V702				9112	35		250		Sch	GP	
-	13:05	-	-	-	-	-	-	-	13.10 <sup>+</sup> 1006	980	1060	0.47	9112	35	1.03	250		Sch	GP	
-	14:00	-	-	-	-	-	-	-	stop transfer from dewar, core V10235									Sch	GP	
-	14:00	0	0	0	0	0	0	0	New chlorine in faller No: 9156									Sch	GP	
-	14:15	0	0	0	0	0	0	0	dewar level 703 mm									Sch	GP	
-	14:22	0	0	0	0	0	0	0	OPEN V702									Sch	GP	
-	15:11	0	0	0	0	0	0	0	2.1.10 <sup>+</sup> 111	1006	1120	1.12	9156	400	1.10	200		Sch	GP	
-	15:10	-	-	-	-	-	-	-	close V702									Sch	GP	
-	15:40	-	-	-	-	-	-	-	open V512 (gd the input to the flow meter unit)									Sch	GP	
-	15:55	-	-	-	-	-	-	-	17.10 <sup>+</sup> 114	1056	1140	2.09	9156	270	1.11	250		Sch	GP	
-	16:00	0	0	0	0	0	0	0	OPEN V702									Sch	GP	
-	16:17	0	0	0	0	0	0	0	14.10 <sup>+</sup> 114	992	1120	0.86	9156	230	1.13	250		Sch	GP	
-	16:48	-	-	-	-	-	-	-	close V702									Sch	GP	
-	16:58	-	-	-	-	-	-	-	close V702									Sch	GP	

1 T249 - T708 7200

4/

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																			
Date	Time	Valve Status								P901 mbar	P101 mbar	P0621 mbar	Mass flow g/s	He Dewar S/N D0101	Liquid level Dewar L0101	P201	dewar pressure	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121										AIV	QA	
30/08	17:15									reduce dewar pressure	250 mbar	→ 200 mbar									
	17:15									<del>open V702</del>											
	18:10	0	0	0	0	0	0	0	0	21.10	112	985	1090	0.68	9156	205	1.08	215			
	18:30									20.10	109	993	1065	0.87	4	155	1.05	215			
	20:00									20.10	108	994	1050	0.89	4	145	1.04	215			
	20:30									20.10	108	994	1058	0.90	4	130	1.04	215			
	21:00									19.10	108	995	1058	0.91	4	125	1.04	210			
	21:20									excitator due when											
	21:25									stop LHe transfer, close											
	21:30	0	0	0	0	0	0	0	0	close V102											
	21:40									26.10	098	1020	1022	2.6	4	115	1.02	30			
31.05	6:35	0	0	0	0	0	0	0	0	50.10	-	957	958	0	4	110	-	P101 max 234 / P201 max 442			
	7:00									set dewar pressure 200 mbar, open V102, start cool down											
	7:15									open V702 → cool down OKT											
	7:18									close V702											
	8:00	0	0	0	0	0	0	0	0	33.10	-	996	1062	0.97	9156	85	-	210			
	8:15									lightly equilib 2 by pump through ORA											
	9:00	0	0	0	0	0	0	0	0	27.10	106	996	1056	0.97	9156	70	1.06	200			
	9:30									open V702											
	9:35									close V702											
	10:00	0	0	0	0	0	0	0	0	21.10	105	1000	1054	1.05	9156	55	1.05	200			



81

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																		
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	P701 bar	Dewar pressure	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
31.8.05	11:00	0	0	0	0	0	0	0	17.10 <sup>+</sup>	1.04	1002	1055	1.09	200	40	1.06			Sch	Ch
	11:44									open V702									Sch	Ch
	11:50									close V702									Sch	Ch
	11:59									close V1002								dewar empty, cont = 24L	Sch	Ch
	12:45									mintall new obsca									Sch	Ch
	13:00								# 8074 1450 level high									meter = 388.5kg ± 412L	Sch	Ch
	13:30								12.10 <sup>+</sup>	1.03	970	8074	0.42		125	1.00	200		Sch	Ch
	13:31									open V702									Sch	Ch
	14:00								13.0 <sup>+</sup>	1.05	1014	1062	0.82	200	130	1.08			Sch	Ch
	14:30									close V702									Sch	Ch
	14:35									decrease of mass flow decrease of P101									Sch	Ch
	14:55								change 1.103 to 1.106										Sch	Ch
	15:00								12.10 <sup>+</sup>	1.02	978	998	0.63	8074	115	0.93	200		Sch	Ch
	15:38									open V702									Sch	Ch
	15:46									close V702									Sch	Ch
	16:05								12.10 <sup>+</sup>	0.92	986	1008	0.82		30	1.02	200		Sch	Ch
	16:30								Turn: A										Sch	Ch
	17:00								16.10 <sup>+</sup>	0.96	1052	1054	1.75	4	0	1.07	140		Sch	Ch
	17:20									open V702									Sch	Ch
	17:32									close V702									Sch	Ch

61

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																		
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	P701	Dewar pressure	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
31.8.05	18:05	0	0	0	0	0	0	0	0.93	1016	1032	1.44	8074	0	1.05	110			JH	
	18:20								close V102	V102	1000	1.00	8074	0	1.05	110	mass = 337kg ± 80L		JH	
	19:05								new dewar #18494	#18494	1000	1.00	3865kg	0	1.05	110			JH	
	19:20								open V102	V102	1000	1.00	3865kg	0	1.05	110			JH	
	19:45								close V102	V102	1000	1.00	3865kg	0	1.05	110			JH	
	19:55								close V702	V702	1000	1.00	3865kg	0	1.05	110			JH	
	20:00								close V702	V702	1005	1.02	3551	0.02	1.05	110			JH	
	20:30								0.88	975	983	0.58	275	1.00	1.05	110			JH	
	21:00								0.88	982	991	0.76	165	1.00	1.05	110			JH	
	21:01								stop LHe transfer	retract	1000	1.00	165	1.00	1.05	110			JH	
	21:10								close V102	V102	1040	1.05	165	1.00	1.05	110			JH	
	21:45								0.95	1040	1050	0.55	1.07	1.05	110			JH		
	7:15								0.92	1036	1030	0.7	1.04	1.05	110			JH		
	8:15								0.28	1055	1060	0	1.07	1.05	110			JH		
	8:50								open V102	retract	1000	1.00	165	1.00	1.05	110			JH	
	9:10								0.88	968	974	0.42	8484	0.99	1.05	110			JH	
	9:15								liquid in tank	CT102 = 4.20C	1000	1.00	8484	0.99	1.05	110			JH	
	10:00								0.88	974	978	0.56	8484	0.99	1.05	110			JH	
	10:05								open V702	1000	1.00	1.00	1.05	110				JH		

1/2

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																			
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow g/s	He Dewar S/N D0101	Liquid level Dewar L0101	P701 bar	dewar pressure	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV	QA
-4-	16:22								close V702												
-4-	16:00								close V102												
-4-	16:10								0.87	968	955		0.35	8484	0	0.98	0				
-4-	16:02								0.87	967	953		0.35	4	0	0.98	0				
-4-									new dewar	966	956		0.35	m=370 kg	0	0.98	0				
-4-	13:00								Fig. 10.8	0.87	966	956	0.35	9158	0.98	0.98					
-4-	13:25								open V102												
-4-	13:33								open V702												
-4-	13:38								close V702												
-4-	14:10								0.83	1002	1004		0.87	9158	70	1.02					
-4-	15:00								0.85	1012	1032		1.34	4	0	1.03					
-4-	15:05								open	V702											
-4-	15:13								close	V702											
-4-	15:48								close	V102											
-4-									close	V102											
-4-	16:02								new dewar	885	955		0.88	8527	855	1.02					
-4-	16:42								open	V702											
-4-	16:51								open	V702											
-4-	16:55								close	V702											
-4-	17:02								0.90	1008	1008		1.20	6	555	1.02					

8

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																	
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	T700 bar	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
1.9.05	18:00								stop transfer from dewar, close V102, bring SV121 in "state state"										
									initial one-way valve										
	18:15	0	0	0	0	0	0	0	12.10 <sup>-3</sup> 0.93	1037	1042	0.51	8527	300	1.05	AS			
2.9.05	6:10								92.10 <sup>-3</sup> 0.93	1028	1022	0.2			1.02				
	6:45	0	0	0	0	0	0	0	open SV121, open V102, bypass one-way valve										
	6:53								open V702										
	6:48								close V702										
	7:00	0	0	0	0	0	0	0	69.10 <sup>-3</sup> 0.93	986	998	0.78	8527	225	1.02				
	7:48								open V702										
	7:51								close V702										
	8:00								close V102, close SV121										
	8:15	0	0	0	0	0	0	0	74.10 <sup>-3</sup> 0.87	976		0.48							
	9:00								open V102, open V702, close V104 (cool down AXI from HTT)										
	9:05	0	0	0	0	0	0	0	82.10 <sup>-3</sup> 0.87	970		0.33							
									non dewar 8073 = 387 kg (488 L)										
	9:55								open V104, close V702, close V102										
	10:11								open V102, start LHe transfer										
	10:20								open V702										
	10:22								close V702										
	11:00	0	0	0	0	0	0	0	87.10 <sup>-3</sup> 0.9	1000	1002	0.98	8073	deficit 100	2.02				
	11:17								open V702										

9/

Herschel

Procedure

EADS Astrium

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																	
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow mf	He Dewar S/N D0101	Liquid level Dewar L0101	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702									SV 121	AIV	QA
2.7.05	11:31								close	V 702									
-4-	12:10	0	0	0	0	0	0	0	11.10	1026	1030	1516	8073	1820	1.03	200ubar			
-4-	12:53								open V702										
-4-	13:03								close V702										
-4-	13:05	0	0	0	0	0	0	0	11.10	1045	1050	1.85	8073	1810	1.05	200ubar			
27.05	14:10	0	0	0	0	0	0	0	12.10	1023	1032	1.47	-	1810	1.09	170 mbar			
-4-	14:40								open V702										
-4-	14:50								close V702										
-4-	15:00								close V102										
-4-	15:05								one-way valve										
-4-	16:00	0	0	0	0	0	0	0	17.10	1030	1032								
3.07.05	17:30								17.10	1030	1030	1.02							
4	17:50								16.10	1030	1030	1.12							
4	18:10								17.10	1030	1030	1.15							
4.7.05	7:30								17.10	1026	1030	95							
5.7.05	7:10								17.10	1030	1030	83							
-4-	9:30								17.10	1020	1024	82							
-4-	13:35								close SV121										
-4-	13:48								new Dewar										
-4-	14:00	0	0	0	0	0	0	0	14.10	917	976	369	9156	605	0.98	200			



111

Herschel

Procedure

EADS Astrium

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid Dewar L0101	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 701	V 702	SV 121									AIV	QA
6.9.05	11:10	0	0	0	0	0	0	0	98.10 <sup>-8</sup>	1001	1008	1.2	8484	50			R	Q
	11:45								C close V102, new dewar	V102, V122	JV122	end	of dewar			341 kg ± 96 L	V	Q
	13:00	0	0	0	0	0	0	0	99.10 <sup>-8</sup>	962	954	0.329	9158	585		m = 377.5 kg ± 480 L	V	Q
	13:40	0	0	0	0	0	0	0	open V122	V122	open	V102	restart filling				V	Q
	14:10	0	0	0	0	0	0	0	87.10	976	986	0.69	9158	445			V	Q
	15:05	0	0	0	0	0	0	0	1.0x10 <sup>-8</sup>	988	1000	1.516	9158	150		180	V	Q
	15:40	0	0	0	0	0	0	0	open V802	V802							V	Q
	15:52	0	0	0	0	0	0	0	close V202	V202							V	Q
	16:00	0	0	0	0	0	0	0	1.0x10 <sup>-8</sup>	1000	1004	1.224	9158	60		180	V	Q
	17:00	0	0	0	0	0	0	0	1.1x10 <sup>-8</sup>	993	995	1.084	9158	0		140	V	Q
7.9.05	17:10	0	0	0	0	0	0	0	C close V102	V102	SV122	in safety	8000204			one-way valve installed	V	Q
	7:40	0	0	0	0	0	0	0				0.54				m dewar = 3305 kg ± 92 L	V	Q
	9:05	0	0	0	0	0	0	0									V	Q
	13:15	0	0	0	0	0	0	0	1.9x10 <sup>-8</sup>	1002	950					8527	V	Q
										NEW alarm 8527				m = 382 kg		± 480 L	V	Q
	13:50	0	0	0	0	0	0	0		open SV122, open V102							V	Q
	14:00	0	0	0	0	0	0	0	1.3x10 <sup>-8</sup>	open SV122, open V102							V	Q
	14:05	0	0	0	0	0	0	0		open V102							V	Q
	14:20	0	0	0	0	0	0	0		SV102 = 43 kg							V	Q
	15:05	0	0	0	0	0	0	0	5.7x10 <sup>-8</sup>	1005	1017	1.307	8527	445		150	V	Q
	16:00	0	0	0	0	0	0	0	5.5x10 <sup>-8</sup>	1004	1010	1.299	8527	200		180	V	Q

# Herschel

## Procedure

### EADS Astrium

Herschel EQM		LOGSHEET 1 for COOL DOWN and FILLING																
Date	Time	Valve Status							P901 mbar	P101 mbar	P501 mbar	P0621 mbar	Mass flow	He Dewar S/N D0101	Liquid level Dewar L0101	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702									SV 121	AIV
7.9.05	17:00	C	0	0	0	0	0	0	V702	V102	V102	1000	955	925		m = 380 kg ± 72 L	100	CA
	17:25								68x10 <sup>-3</sup>								100	CA
	19:10	C	0	0	0	0	0	0		1016							100	CA
8.7.05	7:05	C	0	0	0	0	0	0	12.10 <sup>-3</sup>	1018	1018	1018	56mg			15.7mg/L	100	CA
	9:35																100	CA
	9:40																100	CA
	10:00	C	0	0	0	0	0	0	2.8.10 <sup>-3</sup>	1027	1002	1002	971			removed 472 L	100	CA
	10:42																100	CA
	10:49																100	CA
	11:01																100	CA
	11:02	C	0	0	0	0	0	0	17.10 <sup>-3</sup>	994	1006	1006	1.16	8073		LL1 = 62.1cm, LL2 = 62.4cm	100	CA
	12:00																100	CA
	13:00								9.1.10 <sup>-3</sup>	1000	1004	1004	1.11	1073			100	CA
	14:00								12.10 <sup>-3</sup>	1020	1028	1028	1.5	8073		LL1 = 62.1cm, LL2 = 62.4cm	100	CA
	14:25																100	CA
	14:40																100	CA
	15:00	C	0	0	0	0	0	0	9.1x10 <sup>-3</sup>	1010	955						100	CA
	16:30	C	0	0	0	0	0	0	11.10 <sup>-3</sup>	1014	953	1014	10mg				100	CA
	17:15								11x10 <sup>-3</sup>	1050							100	CA
	18:35	C	0	0	0	0	0	0	11.1.10 <sup>-3</sup>	1011	1016	1016	16.9			LL1 = 61.9cm, LL2 = 62.3cm	100	CA

Liquid level AXF:  
 LL1 599cm  
 LL2 52.0cm  
 = 742.0





**LOGSHEET 1 for He II Production in AXT**

Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via shields mg/s	AXT LL1 cm	AXT LL2 cm	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
9.9.05	13:30	C	O	O	O	O	C	C	1.00	1019	1016	1016	1016	22.2	59.0	52.4		Sch	Ca
"	13:37	C	O	O	O	O	C	C	0.24	1015	1016	1016	1016	start pumping				Sch	Ca
"	14:00	C	O	O	O	O	C	C	0.24	1017	1017	1017	1017	18.5				Sch	Ca
"	14:30	C	O	O	O	O	C	C	0.10	1016	1016	1016	1016	16.8				Sch	Ca
"	15:00	C	O	O	O	O	C	C	0.06	1016	1016	1016	1016	17.0				Sch	Ca
"	15:30	C	O	O	O	O	C	C	0.04	1017	1017	1017	1017	19.4				Sch	Ca
"	16:00	C	O	O	O	O	C	C	0.03	1016	1016	1016	1016	20.6	39.0	39.0		Sch	Ca
"	16:30	C	O	O	O	O	C	C	0.09	1015	1012	1012	1012	19.7				Sch	Ca
10.9.05	13:10	C	O	O	O	O	C	C	0.00	1017	1016	1016	1016	21.2	36.5	36.3		Sch	Ca
"	17:00	C	O	O	O	O	C	C	0.00	1018	1015	1015	1015	22.6				Rf	
11.9.05	8:45	C	O	O	O	O	C	C	0.01	1017	1015	1015	1015	25.5	35.3	35.1		Rf	
"	16:50	C	O	O	O	O	C	C	0.01	1017	1015	1015	1015	25.6				Rf	
12.9.05	6:40	C	O	O	O	O	C	C	0.01	1019	1016	1016	1016	25.2				Rf	
"	8:10	C	O	O	O	O	C	C	0.01	1017	1016	1016	1016	24.3	33.7	34.0		Sch	Ca
"	9:05	C	O	O	O	O	C	C	open	1017	1016	1016	1016	→ valve refilled				Sch	Ca
"	6	C	O	O	O	O	C	C		973	986	986	986	52.9				Sch	Ca
"	9:30	C	O	O	O	O	C	C	2.8 · 10 <sup>-7</sup>	973	986	986	986	52.9				Sch	Ca
"	10:00	C	O	O	O	O	C	C	1.0 · 10 <sup>-7</sup>	973	986	986	986	42.5				Sch	Ca
"	11:00	C	O	O	O	O	C	C	8.7 · 10 <sup>-8</sup>	999	1004	1004	1004	106.1				Sch	Ca
"	17:00	C	O	O	O	O	C	C	9.4 · 10 <sup>-8</sup>	994	995	995	995	96.9				Sch	Ca
"	12:05	C	O	O	O	O	C	C	set	1020	1020	1020	1020					Sch	Ca

Herschel EQM		LOGSHEET 1 for He II Production in AXT																	
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via shields mg/s	AXT LL1 cm	AXT LL2 cm	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
11.9.05	13:00	0	0	0	0	0	0	0	0.01	996	996	5.9	978	33.3	34.0	dense 9158, 200mbar, 40cm			
	13:40							close V102, view denser	0.01	JV121, 9156	end of denser	m = 329.5 kg	m = 323.5 kg	32.8	329.5 kg	≅ 84C			
	14:50							open JV121	0.02	978	981	9.0	594	32.8	33.2	4175 200mbar, 60mm			
	15:05	0	0	0	0	0	0	close transfer line	0.02	978	981	9.0	594	32.8	33.2	200mbar, 535mm			
	16:08							open transfer line	0.02	978	981	9.0	594	32.8	33.2				
	16:10							open transfer line	0.02	978	981	9.0	594	32.8	33.2				
	16:20							close transfer line	0.02	978	981	9.0	594	32.8	33.2				
	16:45							close transfer line	0.02	978	981	9.0	594	32.8	33.2				
11.9.05	6:50	0	0	0	0	0	0	0.01	972	977	977	2.7	471	39.4	39.2	transfer line - restart 817 for safety position			
	7:00							0.00	1022	1018	1018	3.4	7.1			investigation:			
	7:45								start H201	H201	H201	with	0.777 W	36.3	36.1	open V102 - no change			
	8:50								H201 re-started	H201	H201	with	0.451 W			change H201-metro - no change			
	10:00	0	0	0	0	0	0	0.01	911	912	912	5.1	104	31.1	35.9	close V102, re-verify one-way valve in flow direction significantly			
	11:55							0.01	970	966	966	6.5	24.9	35.6	35.4				
	13:00								reduce H201	H201	H201	to	0.877 W						
	15:00							0.01	969	966	966	5.5	24.0	35.2	35.0				
	15:35							open JV121	JV121	JV121	JV121	-	restart H201, of HAT						

Herschel EQM		LOGSHEET 1 for He II Production in AXT										Sign						
Date	Time	Valve Status						P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via shields mg/s	AXT LL1 cm	AXT LL2 cm	REMARKS	AIV	QA
		V 102	V 104	V 105	V 502	V 512	V 701											
	16:19							close transfer line, close V102, open V202									1463	
	16:20							open transfer line → start re-filling of AXT									1460	
	11:52							close transfer line → open transfer-line, V102									1411	
	16:20							close transfer line, close V202, V201 in safety position, insert one-way valve										
	17:25							start 1020A with 0.177W 543										
14:20	8:25							increase of heater power to 0.5 W H701										
14:20	8:45							3.5-10 0,01 1020 5,0 13 484 484										
14:20	8:55							Remove one way valve (transfer)										
14:20	9:00							change heater power H701 to 0.4 W (after SCOE Reset)										
14:20	9:10							change heater power H701 to 0.5 W										
14:20	9:17							2.4-10 0,01 975 5,6 40,2 48,1 48,1 H701 = 0,451 W										
14:20	9:25							change heater power H701 0,3 W										
14:20	9:30							2.3-10 0,01 974 6,2 35,2 47,7 47,7										
14:20	9:30							change heater power H701 to 0.4 W (T 237 6,04K)										
14:20	9:33							2.4-10 0,01 972 5,9 32,7 47,3 47,2										
14:20	9:35							change heater power H701 to 0.3 W										
14:20	9:37							2.3-10 0,01 970 5,5 27,3 46,8 46,8 activate one way valve										
14:20	9:38							activate one way valve										
14:20	9:40							increase heater power H701 to 0.5 W										
14:20	9:42							3.2-10 0,01 1026 10,2 5,7 13,2 44,9 44,8										
14:20	9:45							3.0-10 0,01 1026 10,2 6,3 13,7 44,7 44,6										

Herschel EQM		LOGSHEET 1 for He II Production in AXT																
Date	Time	Valve Status						P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via shields mg/s	AXT LL1 cm	AXT LL2 cm	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 701	V 702										SV 121	AIV
15.09.05	12:00							Change heater power	H701					H701	to 0,4 W			
"	13:20							30.107 0,01 1025 1022	6,4	14,5	44	43,9						
"	16:40							change heater power	H701					H701	to 0,3 W			
"	17:15							change heater power	H701					H701	to 0,2 W			
"	17:35							30.107 0,01 1022 1020 5,9	14,3	43,2	43,1							
"	17:40							Schmitt off	H701									
16.09.05	7:40	C	C	C	C	C	C	30.107 0,01 1018 1016 3,8	28,5	42,1	42,0							
	7:50							switch on H103	→	10,37 W	→	10,37 W	→	switch off H103				
	7:52							switch on H104	→	10,88 W	→	10,88 W	→	switch off H104				
	7:55							switch on H101	→	10,77 W	→	10,77 W	→	switch off H101				
	7:57							switch on H102	→	10,09 W	→	10,09 W	→	switch off H102				
	8:00							switch on H701 with 0,5 W (H4701)										
	11:00							strip for H101	start	2 min on (10 min off)								
	11:35							strip H201 with	2 min on / 5 min off	H701 to 0,4 W								
	12:15							start corr. flux										

# Herschel

## Procedure

### EADS Astrium

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																					
Date	Time	Valve Status								P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	AXT L.V.1 cm	REMARKS	Sign			
		V102	V104	V105	V502	V512	V701	V702	SV121											AIV	QA		
11.9.05	17:15	C	C	C	C	C	C	C	C									40.5					
17.9.05	17:05	C	C	C	C	C	C	C	C	4.2-10 <sup>-7</sup>	0.00	1048	3.3	8527	8527	8527	122	39.3	in average	955 mbar	fall	Ca	
18.9.05	14:20	C	C	C	C	C	C	C	C	4.4-10 <sup>-7</sup>	0.01	1060	3.4	-	-	-	110	38.2		960 mbar	fall	Ca	
19.9.05	7:30									4.4-10 <sup>-7</sup>	0.01	1053	3.4	-	-	-	124	37.1		959 mbar	fall	Ca	
	12:00									start cover flushing by opening dewar													
	18:40									start H701 with 0.2W													
20.9.05	7:35									9.6-10 <sup>-7</sup>	0.01	1052	4.8	8527	8527	8527	122	32.2	cleaner 25 mbar	960 mbar	fall	Ca	
	9:45									switch off H701													
	17:10									9.0			3.2				111					Ca	
	18:44									8.2-10 <sup>-7</sup>	0.00		3.3	-	-	-	127				960 mbar	fall	Ca
21.9.05	7:40									6.0-10 <sup>-7</sup>	0.01	1050	4.6	8527	8527	8527	124	30.4/40.0	+23°	960 mbar	fall	Ca	
22.9.05	7:50									6.0-10 <sup>-7</sup>	0.01	1048	3.4	8527	8527	8527	125	28.5/38.0	+23°	958 mbar	fall	Ca	
	7:45									start H701 with 0.4W												Ca	
	14:10									stop H701			3.8				120					Ca	
	17:00									5.7-10 <sup>-7</sup>			3.8									Ca	
	17:20									start H701 with 0.2W												Ca	
23.9.05	7:25									7.3-10 <sup>-7</sup>	0.01	1050	4.8	8527	8527	8527	125	27.2/34.6	823	955 mbar	fall	Ca	
	7:30									switch off H701												Ca	
	13:55									open V102 open V102 → start filling of AXI												Ca	
	15:40									close V102 open V702 → start filling of AXI												Ca	

# Herschel

## Procedure

### EADS Astrium

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																					
Date	Time	Valve Status								P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	AXT LL	REMARKS		Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121										AIV	QA			
23.9.05	16:10										Close V702												
	16:17									Close V702	V102 open	V102						353kg		216			
	16:37																						
24.9.05	17:10	C	C	C	C	C	C	C	C	6.7.10	0.01	1046	3.4	8073				122					
25.9.05	18:20	C	C	C	C	C	C	C	C	7.9.10	0.01	1025	3.6	8077				47					
26.9.05	7:25									6.6.10	0.01	1045	4.9	"				109					
"	7:30									increase	702 to 0.8W			(0.252W)									
"	9:30									increase	702 to 0.4W			(0.346W)									
	10:40									increase	702 to 0.5W			(0.453W)									
	19:10									reference	702 to 0.4W			(0.363W)									
29.9.05	7:35									7.4.10	0.01	1051	6.0	8073				115					
	7:45																						
	11:30																						
	16:40																						
	16:50																						
	17:00																						
	17:20																						
	19:30																						
29.9.05	7:30									2.6.10	1.01	1027	1025	9156	9156								

\* +AXT

Herschel EQM		LOGSHEET 1 for COVER FLUSHING											Sign					
Date	Time	Valve Status						P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid Level Dewar L0101	Mass flow via shields mg/s	REMARKS	AIV	QA
		V 102	V 104	V 105	V 502	V 701	V 702										SV 121	
28.10.05	20:20	C	C	C	C	C	C	1.1.10 <sup>-7</sup>	0.01	10.50	10.50	9156	930	117	210 215 220 225 230	CC pre-wash	971	971
29.10.05	7:25	—	—	—	—	—	—	5.8.10 <sup>-7</sup>	0.01	1048	1048	9156	930	120	230 235 240		968	968
	7:30							increase HP-2 to 0.4 uW	0.388 u									
	7:45							side 2 cover flushing										
	7:45							decrease HP-2 to 0.3 uW										
30.10.05	17:50	—	—	—	—	—	—	2.8.10 <sup>-7</sup>	0.01	1072	1072	9156	780	120	215 220 225		962	962
02.10.05	17:50	—	—	—	—	—	—	HP-2 off	0.01	1070	1070	9156	145	23.5	230 235 240		956	956
04.10.05	7:25	—	—	—	—	—	—	3.0.10 <sup>-7</sup>	0.01	1020	1020	9156	145	23.5	230 235 240		956	956
05.10.05	7:40	—	—	—	—	—	—	2.9.10 <sup>-7</sup>	0.01	1023	1023	9156	140	25.8	230 235 240		958	958
		—	—	—	—	—	—	2.9.10 <sup>-7</sup>	0.01	1024	1024	9156	140	24.9	230 235 240		958	958
		—	—	—	—	—	—	HP-2 according	0.01	HP-2	HP-2	HP-2	HP-2	HP-2	HP-2		HP-2	HP-2
06.10.05	7:40	C	C	C	C	C	C	2.5.10 <sup>-7</sup>	0.00	1040	1040	9156	—	430	230		958	958
07.10.05	7:45	C	C	C	C	C	C	3.1.10 <sup>-6</sup>	0.00	1030	1030	9156	—	788	230		958	958
08.10.05	15:47	C	C	C	C	C	C	6.1.10 <sup>-8</sup>	0.00	—	—	9156	—	—	230		957	957
09.10.05	14:40	—	—	—	—	—	—	1.4.10 <sup>-7</sup>	0.00	—	—	9156	—	—	230		955	955
09.10.05	14:30	—	—	—	—	—	—	1.1.10 <sup>-7</sup>	0.00	—	—	9156	—	—	230		961	961
"	"	—	—	—	—	—	—	HP-2 according	0.00	HP-2	HP-2	HP-2	HP-2	HP-2	HP-2		HP-2	HP-2
"	17:50	C	C	C	C	C	C	2.8.10 <sup>-6</sup>	0.00	—	—	—	—	—	230		962	962
10.10.05	7:20	—	—	—	—	—	—	2.8.10 <sup>-6</sup>	0.00	—	—	—	—	—	230		962	962

7.10.05 dewar # 8484 285.5 kg  
for tanks filling



Herschel EQM		LOGSHEET 1 for COVER FLUSHING																	
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
18.10.05	17:45	0	0	0	0	0	0	0	0.1.10 <sup>5</sup>	0.00	1020	0.4	-	-	-	423°	912	Jdk	
	17:50							close										Jdk	
18.10.05	7:45	0	0	0	0	0	0	0.1.10 <sup>5</sup>	0.00	1016	0.3	0.3	-	-	-	423°	952	Jdk	
	9:39							close V502										Jdk	
	9:48							close V121										Jdk	
	9:45							open V105										Jdk	
	9:45							open V105										Jdk	
12.10.05	7:35	0	0	0	0	0	0	1.1.10 <sup>6</sup>	0.00	-	-	0.3	-	-	-	423°	958	Jdk	
13.10.05	7:35	0	0	0	0	0	0	1.5.10 <sup>6</sup>	0.00	-	-	0.3	-	-	-	423°	956	Jdk	
14.10.05	7:15	0	0	0	0	0	0	remove one way valve										Jdk	
	7:20							3.6.10 <sup>7</sup>	0.00									Jdk	
15.10.05	17:35	0	0	0	0	0	0	exchange gaskets										Jdk	
15.10.05	17:35	0	0	0	0	0	0	4.1.10 <sup>6</sup>	1.00	1020	0.3	0.3	-	-	-	423°	962	Jdk	
								see HP-2-ASED-TP-0054										Jdk	
17.10.05	7:25	0	0	0	0	0	0	4.1.10 <sup>6</sup>	1.00									Jdk	
	9:50							open V121, open V102										Jdk	
								with dewar #915P										Jdk	
								close dewar, close V121, close V102										Jdk	
								close V502										Jdk	
								open V104										Jdk	

Herschel EQM		LOGSHEET 1 for COVER FLUSHING											Sign							
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar SIN D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Dewar pressure mbar	REMARKS	AIV	QA
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	
11.10.05	7:35	C	C	C	C	C	C	C	0.01	/	7.2	918		0		23°	910	Jch		
	13:45	C	C	%	0	0	0	0	close V101, close V104, close V105, open V707						open V702, V105 → open V702			Jch		
	14:20								open V101, open V707									Jch		
	15:55								end of dewar filling									Jch		
	16:10								close V702, retract transfer line, close V101									Jch		
									close V101, close ball valve / needle valve He I pump									Jch		
									close by pass at He I									Jch		
									restart He I pump									Jch		
									open needle valve to He I pump and start									Jch		
	17:06								near dewar #1 8484, 899 kg → open V101 → start cooling of shield - from external dewar									Jch		
	18:07								0.05	970	26.0	8484	585	195	160	23°	899-0.13	859	Jch	
	18:16								start H702 with 0.2 h (0.19 h)									Jch		
19.10.05	7:15	C	C	C	C	C	C	C	0.01	800	5.8	8484	AD0	584	135	23°	910-0.15	957	Jch	
	7:22								increase H702 to 0.4 h									Jch		
	7:25								initiate one-way valve									Jch		
	7:26								start cover assembly									Jch		
	7:30								initiate H702 to 0.7 h									Jch		
	9:30								reduce H702 to 0.4 h									Jch		
	AD:00								Finalized H702 to 0.3 h									Jch		

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																	
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV
20.10.05	7:50	C	C	C	0	0	0	0	8400	-	1018				95	137	Dewar for cover flushing early	ld.	
	8:15								increase	H 702	to 0	4						ld.	
	8:20								increase	H 702	to 0	5						ld.	
	9:45								decrease	H 702	to 0	4						ld.	
	12:00								remove dewar # 9756									ld.	
	12:15								new dewar # 8528									ld.	
	12:20								restart of cover flushing									ld.	
	12:45								reduce pressure to 80 mbar									ld.	
	13:40								increase pressure to 100 mbar + opening of transfer valve (2 ref.)									ld.	
	14:35								reduce pressure to 70 mbar									ld.	
	14:40								reduce pressure to 70 mbar valve to the marked position									ld.	
	15:10								increase	H 702	to 0	4						ld.	
	16:00								increase	H 702	to 0	4						ld.	
	17:00								reduce									ld.	
21.10.05	8:40								3400	-								ld.	
	9:00								reduce cover drive pressure to 50 mbar									ld.	
	14:15								switch off 4702									ld.	
	14:30								stop cover flushing (blind cap at end of line)									ld.	
									Open V702 - start filling of ASUT									ld.	
									close V702 - cap of dewar									ld.	
	16:50								# 8424, 3315 kg									ld.	



Herschel EQM		LOGSHEET 1 for COVER FLUSHING																			
Date	Time	Valve Status								P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover flushing dewar pressure	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121										AIV	QA	
25.10.05	11:45	C	C	C	C	C	C	C										start of cover flushing			
	12:10								decrease	H702	to	0.4W									
	13:30								flow	for	cover	flushing	increased								
	18:40								160	7/60											
	19:05								decrease	A702	to	0.3W									
	19:08								decrease	flow	for	cover	flushing								
26.10.05	7:45	C	C	C	C	C	C	C	0.07	1002	53	9158	310								
	7:55								increase	H702	to	0.4W									
28.10.05	7:15								0.02	984	6.1	9158	70								
	7:45								cover	dewar	exchanged	# 9158	=	341.5kg							
									new	dewar	# 8528	=	382kg								
	1:15								shield	dewar	exchange	# 8074	=	382kg							
									new	dewar	# 8484	=	390.5kg								
	9:12								increase	H702	to	0.5W									
	11:30								increase	H202	to	1.2W									
28.10.05	7:55								0.01	1046	9.1	8528									
	8:10								flow	through	L	AX5	throttled								
	9:40								reduce	H702	to	0.5W									
	9:45								reduce	H702	to	0.4W									
									shuttle	valve	to	power	on								
	11:10								open	valve	to	pumping	start								

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar SIN D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover handling details from	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
28.10.05	16:05	C	C	C	C	C	C	0		increase	4202	to	0,6 N	0,556 N					ltdl	GA
	16:15								insert transfer for hit	complete	open	1702							ltdl	GA
	16:30								major of cover	closed									ltdl	GA
	"								measured flow through cover	weight									ltdl	GA
	16:40								width of V102										ltdl	GA
	16:50								blind cap at cover	outlet									ltdl	GA
	17:50								close V102	end of refilling	AXT								ltdl	GA
29.10.05	16:25	C	C	C	C	C	C	0	0.01	1029	4.2	8528	760?	56	105	23°	24.5cm	265cm	1027	ltdl
	16:38								close V502	retract transfer line and close V102									ltdl	GA
	16:48								open V105	and pump down	lubry	vis							ltdl	GA
	16:50								open V104	to pump down	HPP	vis	AXT						ltdl	GA
	16:55								dash rate increases	isolation vacuum	increase								ltdl	GA
	16:57								close V105	start laboratory pump	in	vis	unit						ltdl	GA
	16:58								open V104	and pump down	HPP	vis	filled						ltdl	GA
	16:59								close AXT 108A	tubing	to	the	pump	I					ltdl	GA
	17:00								open by pace	from	V502	forward	unit	to	the	pump	I		ltdl	GA
	17:05								close V102	and	concrete	HPP	with	the	pump	I			ltdl	GA
	17:10								close V104	CHPT	pressure	at	0,02	bar					ltdl	GA
	17:15								close by pace	to	flow	meter	unit,	open	V102				ltdl	GA
	17:20								open by pace	to	AXT	108A	and	retract	pump	I			ltdl	GA
	17:25								open										ltdl	GA

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P901 mbar	P701 mbar	P504 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover (Number) Dewar Pressure	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
31.10.05	8:10	C	C	C	C	C	C	0.28.10 <sup>8</sup>	0.01	0.04	1.014	4.7	8528	575	35	115	223 21.7cm 12.0cm 1076	160		
	8:15								close J1121									160		
	9:30							end of shield cooling dewar # 8527										160		
	10:25							open J1121										160		
	10:50							open V702										160		
	11:13							close V702										160		
	11:25							close V702										160		
	12:10							start H702 with 0.8W (4.257W)										160		
2.11.05	7:10	C	C	C	C	C	C	0.13.10 <sup>8</sup>	0.01	0.04	1.018	5.6	8528	560	95	110	223 32.0cm 45.0cm 1076	160		
	7:25								start cover flushing increase cover dewar pressure to 14.0 mbar									160		
	7:37								increase H702 to 0.65W (0.447W)									160		
	8:40								increase H702 to 0.6W									160		
	8:57							close J1121										160		
	10:05								end of shield dewar # 8527									160		
	10:05								new shield dewar # 8528									160		
	16:10	C	C	C	C	C	C	0	0.01	0.04	1.702	7.2						160		
	18:35								decrease H702 to 0.4W									160		
3.11.05	7:30	C	C	C	C	C	C	7.6.10 <sup>9</sup>	0.01	0.03	1.052	6.0	8528	145	145	223 28.5cm 36.2cm 964	160			
	7:40								increase H702									160		
	17:00								end of cover flushing dewar # 8528									160		

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P701 mbar	P107 P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover flowy Dewar (prevent flow)	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV	QA
3.11.05	17:30								new cover	flushing dewar # 8484										
3.11.05	19:06								reduce H2O2 to 0.40											
4.11.05	7:45								0.01	6.04	10.2	6.0	8484	120	116	220	23° 24.8cm	26.8cm	957	
	7:58								increase H2O2 to 0.6 w											
									cover flushing flow adjusted to ~ 2.10 mg/s → OK for testing at < 134											
5.11.05	16:40								cover flushing flow adjusted to ~ 1.80 mg/s → too low to keep it < 134?											
5.11.05	15:28								96.10 → 0.01 0.03 10.7	7.1	8484	30	62	280	23° 19.8cm	14.0cm	994			
	15:30								switches off H2O2											
	16:40								stop cover flushing											
6.11.05	17:40								29.10 → 0.01 10.80	4.4	8484	0	52	0	225° 11.1cm	10.7cm	1029			
	18:00								end of cover flushing dewar											
									end of new cover flushing dewar # 9158											
									cover flushing → end of shield flushing dewar # 9158											
	19:00								start H2O2 with 0.5 w (0.75 g/s)											
7.11.05	7:00								0.01	0.05										
	7:05								increase H2O2 to 0.6 w (0.57 g/s)											
	7:20								start cover flushing with 1.0 w dewar pressure & handle - gas completely											
	7:40								cover flushing dewar pressure increased to 1.0 w											
	10:20								open d'127 → new shield flushing dewar # 8527											
	11:12								increase H2O2 to 0.8 w (0.63 g/s)											
	14:20								stop through cover increased, through shield reduced											

7.11.05 7:30 reduce new cover flushing mass flow to ~ 1.0 mg/s



Herschel EQM		LOGSHEET 1 for COVER FLUSHING																				
Date	Time	Valve Status							P701 mbar	P581 mbar	P0621 mbar	P516 mbar	He Dewar SIN D0101	Liquid Dewar L0101	Mass flow via shields mg/s	Cover flushing flow	REMARKS		Sign			
		V 102	V 104	V 105	V 502	V 512	V 701	V 702									SV 121	AIV	QA			
8.11.05	0:30	C	C	C	C	C	C	C	V702	→	try to refill AXI										Ca	
	0:53								temp in AXI increase → close V702												Ca	
	9:00								close V702 end of shield flushing dewar # 8528												Ca	
	9:50								open V702 new shield flushing dewar # 8074												Ca	
	10:10								open V702 start refilling AXI												Ca	
	10:47								close V702 stop refilling of AXI												Ca	
	13:40								switch ON H FOR (0.4 W)												Ca	
	18:50								increase H FOR to 0.6 W												Ca	
	19:00								58x10 <sup>-7</sup>												Ca	
9.11.05	7:30	C	C	C	C	C	C	C	0.01	1012	72	9158	25	840	110	423°	23cm	23cm	1080			Ca
	10:50								end of cover flushing dewar # 9158												Ca	
	11:55								new cover flushing dewar # 8528												Ca	
	11:55								close V702 → end of shield flushing dewar # 8074												Ca	
	15:55								new shield flushing dewar # 9156												Ca	
	16:15								open V702 → restart shield flushing												Ca	
	18:30								cover flushing rate increased for PAC Vitec right TOR												Ca	
	18:45								cover flushing rate decreased for PAC strengerout test												Ca	
	19:00								valve of cover flushing closed												Ca	
	19:15								adjust cover flushing to 100mg/sec												Ca	
	19:15								decrease H FOR to 0.4 W												Ca	
11.11.05	7:15	C	C	C	C	C	C	C	0.01	1059	60	8528	560	310	97	423°	191cm	12.8cm	1073			Ca

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																			
Date	Time	Valve Status							P901 mbar	P701 mbar	P101 P501 mbar	P0621 mbar	P516 mbar	He Dewar D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover flushing flow	REMARKS		Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV	QA	
10.11.05	14:00	C	C	C	C	C	C	C	501	4202	stop dewar	flushing dewar	flow through shield	OK	GA						
11.11.05	7:35							7.8.10 <sup>-9</sup>	0.01	0.03	1048	3.6	8528	500	172	0	LN LN	cover	pinpoint	LN	GA
	14:27								start	4202	with 0.6W										
	15:00								stop	4202	open V402	rebad filling of AX									
	15:20								close	V402	close valve ext. of shield	flushing dewar #5756	noisy								
	16:05								new shield	flushing dewar #5484	noisy	noisy									
	16:05							7.0.10 <sup>-9</sup>	0.01	0.02	1066	3.7	8028	500	407	0	48°	24.5cm	16.1cm	LN	GA
	16:25								open	V402	start filling of AX										
	16:25								close	V402											
	16:50								end of shield	flushing dewar #8484	noisy	noisy									
	17:00								4202 shield	flushing dewar #8074	noisy	noisy									
	17:20								0.02	0.02											
	17:30							in = 100.10 <sup>-9</sup>	0.01	0.02	1080	3.8	8528	490	400	0	42°	34.7cm	5.0cm	LN	GA
	18:20								start	4202	with 0.4W (0.536W)										
11.11.05	7:10								start	4102	with 0.6W (0.536W)										
11.11.05	7:25										6.1										
	8:30									1060	6.6										
	10:50										rebad	4202	to 0.4W								



Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P701 mbar	P101 P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover flushing flow	REMARKS		Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702									SV 121	AIV	QA	
16.11.05	7:25	C	C	C	C	C	C	0.01	0.02	1025	6.0	5528	470	97	0	23° 26.9cm	32.0cm			
"	7:30							increase	increase	shield flushing pressure to 100 mbar										
"	13:30								0.02	1042	6.0	"	26.5	163						
17.11.05	7:50							0.01	0.02	1030	5.9	"	410/115	100	0	23° 23.6cm	23.8cm			
"	7:35							increase	increase	shield flushing pressure to 100 mbar										
"	13:30							0.02	0.02	1030	6.0	"	150	120						
18.11.05	7:30							0.01	0.02	1042	5.9	"	455/95	122	0	23° 20.2cm	15.2cm			
19.11.05	14:15							close V702	close V702	end of decont										
19.11.05	14:40							new shield flushing dewar	new shield flushing dewar	at 8522 m = 300 kg = 480 L										
19.11.05	17:35							open V702	open V702	restart shield flushing										
20.11.05	17:45							0.05	0.02											
20.11.05	18:00							0.01	0.02	1076	3.7	"	49/115	940	0	23° 35.2cm	57.0cm			
"	18:45							reduce	reduce	shield flushing dewar pressure										
20.11.05	19:00							0.02	0.02	1042	3.8	"	165	85						
"	19:40							switch on	switch on	recirculation										
21.11.05	6:30							0.01	0.03	1081	6.1	"	49/115	75	0	23° 27.4cm	34.5cm			
"	6:35							increase	increase	shield dewar pressure to 1200 mbar										
"	6:40							start	start	cover flushing										
"	7:45							reduce	reduce	to 0.5 W										

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P901 mbar	P701 mbar	P101 P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 701	V 702	SV 121										AIV	QA	
21/11/05	14:30																			
"																				
"	15:25																			
"	17:45																			
"	18:25																			
"	18:40																			
"	18:50																			
22/11/05	6:15	C	C	C	C	C	C	C		0.01	0.02	1052	6.3	850	134	181	210	23.8ca	24.1cm	
	6:20																			
	6:25																			
	12:00																			
	14:20																			
	18:30																			
	18:50																			
	6:50																			
	7:00																			
	7:55																			
	12:45																			
	18:30																			
26/11/05	6:50																			
	7:00																			

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P901 mbar	P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	CORA	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702											SV 121	AIV
24.M.05	7:30																			
1	8:50																			
1	12:30																			
1	14:00																			
1	18:30																			
25.M.05	6:45																			
	11:20																			
	14:25																			
	14:30																			
	15:10																			
	15:15																			
	15:50																			
26.M.05	16:45																			
	16:50																			
	17:00																			
	17:20																			
	17:25																			
	18:00																			
	18:10																			
27.M.05	10:00																			
	10:15																			

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																			
Date	Time	Valve Status								P901 mbar	P701 mbar	P101 P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shlecks mg/s	Lava in in	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121											AIV	QA
27.11.05	10:30										0,01	0,04	1020	3,8		840	207				
"	15:45										0,01	0,04	1012	3,8		230	127				
"	16:00									Start	hec	1012	4,4	117	0,2	0,4	W				= (0,35W)
"	16:30										0,01	0,04	1012	4,4		230	130				
28.11.05	06:10										0,01	0,04	1010	6,6	9158/821	701/155	108	0			*23" 29,2cm 38,1cm
	6:15									Start cover	flushing				"	"					
	15:00										0,01	0,04	1020	6,6	"	605/70	230	270			
	16:30									Stop for	Com	1020			"						
	17:30									Change	shlecks	1022	6,4			740	224	112			
29.11.05	6:50										0,01	0,04	1022	6,4	"	755	217	112			
"	13:00										0,01	0,04	1022	6,4	"	"	160	112			
	17:30										0,01	0,04	1022	6,4	"	"	152	117			
30.11.05	6:50										0,01	0,04	1028	6,4	"	"	137	113			
	16:45									end of cover	flushing					2750	m = 343,0ks	192L			
	19:00									new cover	flushing					840	m = 388,0ks				
	19:25									LL1 =	19,6cm				LL2 =	13,5cm					
	19:40									Set - procedure	in shlecks										
	20:17										0,01	0,04	7,2	7,2	8158/821	205	128	85,0			
1.12.05	6:30									shlecks	Com										
	7:30									Prep	and										

# Herschel

## Procedure

### EADS Astrium

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P901 mbar	P701 mbar	P101 mbar	P0621 mbar	P516 mbar	He Dewar SIN D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Sign	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702												SV 121
1.12.05	9:45								0.01	0.04	1020	6.5	8528	120	175	M8		LL	LL	
	19:20								0.01	0.03	1030	6.4	8584	35	165	M8		15.1cm 3.8cm		
2.12.05	6:30								Close		Shield		Chrom	3216	670			14.1cm, m=328.5g = 5.11g		
	8:25								0.01	0.04	1080	6.6	3216	665	270	M7.2				
	13:00								0.01	0.04	1075	6.4		623	201	M25.0				
	14:55								open	V702								14.1cm 4.4cm		
	15:35								Close	V702								4.1cm 6.4cm		
	17:00								stop	cover	flushing							increase density		
	17:05								0.05	0.04	38	3.8	8216	359				33.1cm 4.3cm		
3.12.05	15:00								0.01	0.04	1030	3.9	"	254	94			Consider for mbar. 17x		
4.12.05	17:00								0.01	0.04		4.0	"	156	88			28.7cm 39.0cm		
5.12.05	6:30								0.01	0.07	1024	4.0	"	110	80			28.0cm 35.0cm		
	6:35								start	V702	with	0.7h	increase	prepare	mshield			flushing dewar		
	6:40								switch	of	V702	open	V702	to	to	to	to			
	6:50								Close	V702	to	end	of	shield	flushing	dewar	#	3216, d=74mm, 274.5kg = 12kg		
	7:15								start	cover	flushing							d=392L		
	8:20								new	shield	flushing	dewar	#	3022				684mm, 307.5kg		
	9:30								start	V702	with	0.5h								
	14:00								end	of	cover	flushing	dewar	#	8484			m=31.5kg		
	14:05								new	cover	flushing	dewar	#	9156				m=383kg d=216L		
	18:35								0.01	0.05	1042	6.8	1022	583	200	55				



Herschel EQM		LOGSHEET 1 for COVER FLUSHING																			
Date	Time	Valve Status								P701 mbar	P101 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover Flushing Flow mg/s	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121										AIV	QA	
C.12.05	6:35	C	C	C	C	C	C	C	0.01	0.05	1030	6.9	9156/3022	765/488	170	34.3	LL1 LL2	26.1	31.4	ALL	
"	6:50							increase cover												1.00	
"	17:00							0.01	0.05	1030	6.9	9156/3022	765/488	153	92					ALL	
"	19:00							0.01	0.05	1030	6.5	9156/3022	765/404	145	91.1					ALL	
9.12.05	6:40							0.01	0.05	1030	6.5	9156/3022	765/341	128	90.0					ALL	
"	12:40							0.01	0.04	1030	6.5	715	310	130	89.5					ALL	
"	12:45							stop shield flushing												ALL	
"	17:50							Restart of shield flushing							25	89.7		Axt flow: 27 mg/sec		ALL	
"	17:55																			ALL	
"	18:45							0.01	0.04	1030										ALL	
8.12.05	6:45							0.01	0.05	1052	6.5	765/488	765/301	128	89.8				27.8	ALL	
"	9:45							stop shield flushing												ALL	
"	10:00							0.01	0.05	1050	6.5	765/488	765/301	147	87.4					ALL	
"	13:40							stop cover flushing												ALL	
"	14:42							increase flow to 0.1W on request of BE												ALL	
"	16:32							stop shield flushing												ALL	
"	17:20							end of shield flushing												ALL	
"	18:20							14:21: end shield flushing												ALL	
"	18:30							LL1 = 15.9 cm												ALL	
"	19:40							51.109	0.01	1066	6.6	9156/3022	765/425	427	94.4					ALL	
9.12.05	6:40							7.0.109	0.01	1060	6.3	9156/3022	765/425	450	96.2					ALL	

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																		
Date	Time	Valve Status							P701 mbar	P501 mbar	P0621 mbar	P516 mbar	He Dewar SIN D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	Cover flow (mg/s)	REMARKS	Sign		
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	AIV	QA
9.12.05	14:00								open V702			start refilling of AX9						LL1 LL2		sch
	14:45								close V72			end of refilling AX9								sch
	15:00								close SV121			shield flushing dewar # 9158 m = 335.5 kg ± 60g							sch	
	16:00								open SV121			new shield flushing dewar # 9158 m = 374 kg ± 472g							sch	
	17:00								end of cover flushing			dewar # 9156 m = 342.5 kg ± 180g							sch	
	17:10								new cover flushing dewar # 9158 m = 374.5 kg ± 484g										sch	
	17:15								0.04	1050	3.6	75/680 180							sch	
	17:20								0.04	1050	3.6	75/680 180							sch	
	17:30								0.05	1042	3.9	75/680 180							sch	
	18:05								0.01	1043	6.4	75/680 180							sch	
	18:10								0.01	1043	6.4	75/680 180							sch	
	18:15								0.01	1044	6.4	75/680 180							sch	
	18:20								0.01	1042	5.9	75/680 180							sch	
	18:30								0.06	1042	6.4	75/680 180							sch	
	18:40								0.01	1043	6.4	75/680 180							sch	
	18:50								0.06	1043	6.4	75/680 180							sch	
	19:00								0.05	1044	6.4	75/680 180							sch	
	19:10								0.01	1044	6.4	75/680 180							sch	
	19:20								0.05	1044	6.4	75/680 180							sch	
	19:30								0.05	1044	6.4	75/680 180							sch	
	19:40								0.05	1044	6.4	75/680 180							sch	
	19:50								0.05	1044	6.4	75/680 180							sch	
	20:00								0.05	1044	6.4	75/680 180							sch	
	20:10								0.05	1044	6.4	75/680 180							sch	
	20:20								0.05	1044	6.4	75/680 180							sch	
	20:30								0.05	1044	6.4	75/680 180							sch	
	20:40								0.05	1044	6.4	75/680 180							sch	
	20:50								0.05	1044	6.4	75/680 180							sch	
	21:00								0.05	1044	6.4	75/680 180							sch	
	21:10								0.05	1044	6.4	75/680 180							sch	
	21:20								0.05	1044	6.4	75/680 180							sch	
	21:30								0.05	1044	6.4	75/680 180							sch	
	21:40								0.05	1044	6.4	75/680 180							sch	
	21:50								0.05	1044	6.4	75/680 180							sch	
	22:00								0.05	1044	6.4	75/680 180							sch	
	22:10								0.05	1044	6.4	75/680 180							sch	
	22:20								0.05	1044	6.4	75/680 180							sch	
	22:30								0.05	1044	6.4	75/680 180							sch	
	22:40								0.05	1044	6.4	75/680 180							sch	
	22:50								0.05	1044	6.4	75/680 180							sch	
	23:00								0.05	1044	6.4	75/680 180							sch	
	23:10								0.05	1044	6.4	75/680 180							sch	
	23:20								0.05	1044	6.4	75/680 180							sch	
	23:30								0.05	1044	6.4	75/680 180							sch	
	23:40								0.05	1044	6.4	75/680 180							sch	
	23:50								0.05	1044	6.4	75/680 180							sch	
	24:00								0.05	1044	6.4	75/680 180							sch	

Herschel EQM		LOGSHEET 1 for Depletion & Warm Up																			
Date	Time	Valve Status							P901 mbar	P101 bar	P701 bar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via AXI mg/s	Mass flow via shields mg/s	Mass flow via cover mg/s	Cover flushing dewar press.	REMARKS	Sign	
		V 102	V 104	V 105	V 502	V 512	V 701	V 702												SV 121	AIV
14.12.05	15:50	C	C	C	C	C	C	7.10 <sup>-5</sup>	0.05	0.07	1040	6.2	25.7	113	855	159	230			Jul	
	15:52							increase H202 to 1.56												Jul	
	16:10							start H202 with 10W												Jul	
	16:20							close JV121 & stop shield flushing												Jul	
	16:25							remove trap, fill and shield flushing dewar # 908 m = 30704, ± 96C												Jul	
	17:20							open by pass to flowmeter unit												Jul	
	17:36							m=0 ⇒ start H202 with 0.5W												Jul	
	18:00							wait off H202												Jul	
15.12.05	7:40							0.06	1.00	1.00	954	1013	35	90.0	154		23° 71cm 46cm			Jul	
	10:30							close V502, remove V0601												Jul	
	10:50							bring back to vertical												Jul	
	14:20							remove PLR101 from top dolly and put composite on ground												Jul	
	15:40							close JV921 switch to main psychrometer - open JV921												Jul	
	16:51							start depletion of AXI with H202 = 10W												Jul	
	17:50							open V105 (to avoid closed volume during warm-up)												Jul	
16.12.05	6:40							0.07	1.01	1.01	1022	233	0	80	122					Jul	
	6:40							5.6.10 <sup>-7</sup>	0.92	0.92	950	0	0	101	153					Jul	
	6:45							start H202 with 10W												Jul	
	6:55							wait off H202 due to being graduated between 214.2 and AXI												Jul	
	8:45							connect G4th supply to V506 to flush shields → OBA for OBA warm-up												Jul	
	10:45							start V105 back to improve warm-up of OBA												Jul	

Herschel EQM		LOGSHEET 1 for Depletion & Warm Up																												
Date	Time	Valve Status								P901 mbar	P101 bar	P701 bar	P501 mbar over-pressure	P0621 mbar	P516 mbar	Mass flow via AXT mg/s	Mass flow via shields mg/s	Mass flow via cover mg/s	Cover flushing dewar press.	REMARKS		Sign								
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121											AIV	QA									
16.12.05	17:00	C	C	C	C	C	C	C			Switch off	H 202																		
	17:10										Switch off	VH 105																		
	17:30									1.0*10 <sup>-6</sup>	0.98	122	/		996	2.1	271	96.4	144											
17.12.05	17:20									2.3*10 <sup>-6</sup>	0.92	0	/		940	0	0	7.8	30											
	17:30										cover's flushing of shields 10.000 with GHe from bottle																			
	17:35										Switch on	H 202																		
	17:25										Switch to	to tubes																		
	17:30									2.4*10 <sup>-5</sup>	0.98	146	/		1004	7.9	779	0												
19.12.05	7:25									5.8*10 <sup>-4</sup>	0.94	12	/		960	0	0													
	7:30										Switch off	H 202, switch on	VH 105																	
	8:15										cover shield flushes dewar removed	#8578																		
	16:30										Switch on	flushing of shields	to tubes																	
	16:35										reference	to shields	work on																	
	16:40									1.5*10 <sup>-5</sup>	1.00	392	1032	1018	43*	43*														
	16:55										Switch from	manometer to	tubes																	
	17:00										Switch off	VH 105																		
20.12.05	10:20									3.5*10 <sup>-7</sup>	1.00	232	1027	1020																
	16:00									3.4*10 <sup>-7</sup>	1.00	227	1025	1018																
27.12.05	10:00									3.8*10 <sup>-7</sup>		205	1024	1017																
	16:00									4.5*10 <sup>-7</sup>		206	1022	1016																
28.12.05	15:30									2.9*10 <sup>-7</sup>	0.97	111	984	968																

File: HP-2-ASED-TP-0098\_1.doc

# Herschel

## Procedure

### EADS Astrium

Herschel EQM		LOGSHEET 1 for Depletion & Warm Up												Sign						
Date	Time	Valve Status						P901 mbar	P101 bar	P701 bar	P501 mbar <i>over-pressure</i>	P0621 mbar	P516 mbar	Mass flow via AXT mg/s	Mass flow via shields mg/s	Mass flow via cover mg/s	Cover flushing dewar press.	REMARKS	AIV	QA
		V 102	V 104	V 105	V 502	V 512	V 701												V 702	SV 121
27.12.05	16:50	C	C	C	C	C	0		max flow through	shields increased								Joh	Ga	
	16:25							2.9.10 <sup>-4</sup>	0.56	0.99	535	1020	1000	12.3	dt.			Joh	Ga	
30.12.05	16:30							7.0.10 <sup>-7</sup>	0.64	1.01	535	1030	1013	12.0	dt.			Joh	Ga	
31.12.06	9:40							1.5.10 <sup>-5</sup>	0.74	1.01	559	1032	1022	12.6	dt.			Joh	Ga	
	10:00							switch to main	specimen	specimen					VH105, 1470.1			Joh	Ga	
	14:05							2.5.10 <sup>-7</sup>	0.75	1.02	555	1030	1024	12.7	dt.			Joh	Ga	
	14:15							open V202										Joh	Ga	
	16:10							2.6.10 <sup>-5</sup>	0.75	1.02	563	1030	1024	12.6	dt.			Joh	Ga	
	16:15							switch off	V701	case V702								Joh	Ga	
	17:05							switch on	V701	case V702								Joh	Ga	
	17:30							5.6.10 <sup>-6</sup>	0.90	1.03	547	1030	1024	12.4	dt.			Joh	Ga	
	18:00							switch from	turb pump	to main specimen								Joh	Ga	
	18:05							open V702										Joh	Ga	
	18:10							change N <sub>2</sub>	flushing from	V516 to	specimen							Joh	Ga	
	18:50							1.6.10 <sup>-7</sup>	0.91	1.05		1040	1032	37.3	dt.			Joh	Ga	
	18:55							switch off	VH 105									Joh	Ga	
10.1.06	7:53							2.0.10 <sup>-5</sup>	0.93	1.05		1042	1032	31.3	dt.			Joh	Ga	
	11:30							2.3.10 <sup>-3</sup>	0.94	1.06		1050	1040	64.2	dt.			Joh	Ga	
	7:00							2.5.10 <sup>-5</sup>	0.95	1.06		1048	1039	63.9	dt.			Joh	Ga	
	10:25							stop main specimen	main	specimen								Joh	Ga	
																		Joh	Ga	

Herschel EQM		LOGSHEET 1 for Depletion & Warm Up																								
Date	Time	Valve Status								P901 mbar	P101 bar	P701 bar	P501 mbar	P0621 mbar	P516 mbar	Mass flow via AXT mg/s	Mass flow via shields mg/s	Mass flow via cover mg/s	Cover flushing dewar press.	REMARKS		Sign				
		V 102	V 104	V 105	V 502	V 512	V 701	V 702	SV 121											AIV	QA					
11.10.05	13:15									isolate vacuum												1.4 $\times 10^{-3}$ mbar			Job	Ca
	13:30	C	C	O	C	O	O	0	0	0.96	1.06				1046	1038	64.1								Job	Ca
	13:35									start H217	with 10W														Job	Ca
	15:55									with on H103	and H104 with 10W needs														Job	Ca
	16:10									0.96	1.06				1046	1038	64.1								Job	Ca
12.10.06	7:35									1.0 $\times 10^{-2}$	1.06				1050	1040	63.7								Job	Ca
	7:45									increase in vacuum	pressure to 1.2 $\times 10^{-2}$ mbar														Job	Ca
	"									start H101	with 10W														Job	Ca
	10:55									start H102	with 10W														Job	Ca
	14:35									start H103	with 10W														Job	Ca
	14:41									1.05	1.06				1050	1040	64.1								Job	Ca
	16:15									Open V104															Job	Ca
13.10.06	7:35	C	O	O	C	O	O	0	0	1.2 $\times 10^{-1}$	1.04				1051	1040	64.3								Job	Ca
	8:00									CVV pressure	increased to 1 mbar														Job	Ca
	14:55									1.04	1.04				1050	1040	64.5								Job	Ca
	14:40									stop flushing	the dli with 6W														Job	Ca
	14:55									stop CV heating															Job	Ca
14.10.06	13:00									1.04	0.89				1042	1042									Job	Ca
	13:15									start CV pressure	increase; P501 at start ~ 1 mbar; 1.708 = 287.2k														Job	Ca
	14:08									P901 = 11 mbar															Job	Ca
	15:25									P901 = 8.1 mbar															Job	Ca
17.10.06	7:27									1.20	0.99				1009	1008									Job	Ca

Herschel EQM		LOGSHEET 1 for COVER FLUSHING																	
Date	Time	Valve Status							P901 mbar	P701 mbar	A01 P501 mbar	P0621 mbar	P516 mbar	He Dewar S/N D0101	Liquid level Dewar L0101	Mass flow via shields mg/s	REMARKS	AIV	Sign
		V 102	V 104	V 105	V 502	V 512	V 701	V 702										SV 121	QA
16.01.06	16:30	C	O	O	C	O	O	190										Jue	G
	17:30							282										Jue	G
17.11.06	7:25							342	0.99		1012	1012						Jue	G
	7:25							430	0.99	1.00	1009	1009						Jue	G
	10:20							close	1.04	1.01	V702, V701							Jue	G
	10:30							730	0.99	1.00	1004	1004						Jue	G
	10:50								close JV121									Jue	G
	11:05								close V512									Jue	G

**VII. Copy of filled in Log Sheets 2**



11

EADS Astrium

Procedure

Herschel

Herschel EQM		LOGSHEET 2 for COOL DOWN and FILLING																	
Date	Time	DLCM T101	HTT T103 T106	PPS T111	PACS T202	HIFI T207 T208	Temperatures in [K]						3. shield T463	Ext. ventl. T501	Cover T601	AXT T702	REMARKS	Sign	
							SPiRE T253 T254	OBA Shield T211	1. shield T423	2. shield T443	1. shield T423	2. shield T443						3. shield T463	AIV
25.08.05	10:20	-	275	-	-	293	293	293	293	293	293	293	293	-	-	283			GA
26.08.05	7:20	-	273	-	-	293	293	293	293	293	293	293	293	-	-	283			GA
-	-	-	293	-	-	293	293	293	293	293	293	293	293	-	-	293			GA
29.08.05	12:35	-	292	-	-	292	292	292	292	292	292	292	292	-	-	293			GA
-	13:00	-	291	-	-	292	292	292	292	292	292	292	292	-	-	291			GA
-	14:00	-	289	-	-	291	291	291	291	291	291	291	291	-	-	279			GA
-	15:00	-	285	-	-	284	287	287	287	287	287	287	287	-	-	272			GA
-	16:20	-	278	-	-	280	283	279	279	279	279	279	279	-	-	277			GA
-	17:00	-	273	-	-	281	281	277	277	277	277	277	277	-	-	262			GA
-	17:45	-	271	-	-	280	280	276	276	276	276	276	276	-	-	270			GA
30.08.05	6:50	-	267	-	-	272	271	270	270	270	270	270	270	-	-	272			GA
-	8:00	-	263	-	-	271	270	269	269	269	269	269	269	-	-	271			GA
-	9:00	-	254	-	-	270	269	267	267	267	267	267	267	-	-	270			GA
-	10:00	-	251	-	-	269	268	266	266	266	266	266	266	-	-	254			GA
-	11:00	-	247	-	-	268	267	264	264	264	264	264	264	-	-	267			GA
-	12:00	-	242	-	-	266	265	262	262	262	262	262	262	-	-	260			GA
-	13:00	-	238	-	-	265	264	261	261	261	261	261	261	-	-	249			GA
-	15:00	-	236	-	-	263	261	258	258	258	258	258	258	-	-	251			GA
-	16:00	-	235	-	-	261	260	257	257	257	257	257	257	-	-	246			GA
-	16:50	-	225	-	-	252	256	251	251	251	251	251	251	-	-	234			GA
-	18:00	-	207	-	-	255	254	250	250	250	250	250	250	-	-	245			GA

**LOGSHEET 2 for COOL DOWN and FILLING**

Date	Time	Temperatures in [K]												REMARKS	Sign			
		DZM T101	HIT T103 T106	PPS T111	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Ext. venti. T501	Cover T601		AXT T701 T702	AIV	QA	
30.06.10	19:00	/	197	-	-	254	252	250	200	167	170	-	-	-	246			
	19:30	-	190	-	-	254	252	250	200	170	174	-	-	-	246			
4	20:00	-	182	-	-	253	251	249	200	173	179	-	-	-	246			
4	20:30	-	173	-	-	253	251	249	199	175	181	-	-	-	246			
4	21:00	-	167	-	-	252	250	249	197	177	183	-	-	-	246			
4	21:40	-	159	-	-	252	250	248	194	178	184	-	-	-	246			
31.05.05	6:55	-	168	-	-	244	243	242	207	190	203	-	-	-	244			
	8:00	-	155	-	-	249	242	242	198	191	202	-	-	-	241			
	9:00	-	138	-	-	243	241	241	188	191	196	-	-	-	242			
	10:00	-	123	-	-	241	241	240	186	194	201	-	-	-	236			
	11:00	-	105	-	-	235	238	235	171	185	198	-	-	-	238			
	13:00	-	89	-	-	233	234	231	167	186	186	-	-	-	234			
	14:00	-	75	-	-	229	232	229	151	176	170	-	-	-	229			
	15:00	-	73	-	-	227	229	226	128	168	155	-	-	-	231			
	16:05	-	42	-	-	221	227	223	123	161	152	-	-	-	222			
	17:00	432	596	-	-	218	225	219	105	155	133	-	-	-	226			
	18:00	430	644	-	-	213	221	214	939	141	104	-	-	-	220			
	19:15	43	-	-	-	204	215	207	87	128	94	-	-	-	221			
	20:00	619	-	-	-	202	212	203	84	121	88	-	-	-	214			
	20:30	515	-	-	-	203	210	202	81	117	85	-	-	-	217			
	21:00	42	-	-	-	203	208	202	80	113	87	-	-	-	218			

Herschel EQM		LOGSHEET 2 for COOL DOWN and FILLING																
Date	Time	DLCM T101	HIT T403 T106	PPS T111	PACS T202	HIFI T207 T206	Temperatures in [K]							Cover T601	AXT T701 T702	REMARKS	Sign	
							SPIRE T253 T254	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Ext. ventil. T501	AIV				QA	
21.05	21:45	4.18	-	-	-	204.7	206	201	78	105	88	-	-	2.8				
19.05	7:15	4.80	9.05	-	-	202	201	200	47	69	72	-	-	2.12				
19.05	8:10	5.87	9.07	-	-	201	200	199	66.4	68	71	-	-	2.11				
-	9:10	6.08	6.32	-	-	201	199	199	43.1	67	70.4	-	-	2.17				
-	10:00	4.22	4.51	-	-	201	199	198	56	50.3	92.3	-	-	2.17				
-	11:10	4.19	4.54	-	-	196	198	195	45.4	77.6	89.2	-	-	1.99				
-	12:02	4.18	4.60	-	-	193	196	192	39.0	60.3	67.6	-	-	2.01				
-	13:00	4.22	4.67	-	-	190	195	191	45.5	74.9	89.7	-	-	2.01				
-	14:10	4.32	4.43	-	-	183	192	186	45.0	72.9	86.95	-	-	1.91				
-	15:10	4.39	4.35	-	-	183	188	184	48.5	68.3	79.76	-	-	1.74				
-	16:00	4.20	4.30	-	-	181	186	181	37.5	60.7	74.43	-	-	1.88				
-	17:02	4.10	4.31	-	-	176	183	178	23.2	45	44	-	-	1.80				
-	18:00	4.40	4.34	-	-	174	180	175	23.2	42.8	44.9	-	-	1.77				
29.05	6:05	4.3	-	-	-	155	159	155	33	34	82	-	-	1.77				
"	6:45	4.27	4.24	-	-	154	158	154	32	55	84	-	-	1.77				
"	7:00	4.20	4.24	-	-	152	158	154	35	55	82	-	-	1.56				
"	8:15	4.12	4.24	-	-	151	154	150	18	48	60	-	-	1.70				
"	9:03	4.21	4.22	-	-	148	153	149	21	45	62	-	-	1.71				
"	11:00	4.25	4.25	-	-	147	150	147	16	42	52	-	-	1.55				
"	12:00	4.12	4.29	-	-	145	148	145	15	39	42	-	-	1.53				
"	13:05	4.27	4.29	-	-	145	147	144	15.3	36.9	40.7	-	-	1.49				

Herschel EQM		LOGSHEET 2 for COOL DOWN and FILLING																	
Date	Time	DLCM T101	HTT T403 T106	PPS T111	PACS T202	HIFI T207 T208	Temperatures in [K]										REMARKS	Sign	
							SPIRE T253 T254	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Ext. venti. T501	Cover T601	AXT T701 T702	AIV	QA			
27.05	14:05	425	428	-	-	735.1	144.5	128.7	75.9	60.40	66.80	-	-	-	151.56	-	G <sub>6</sub>		
-4	16:00	419	429	-	-	737.0	116.9	119.0	40.6	86.4	87.7	-	-	-	145.28	-	G <sub>9</sub>		
3.9.05	17:30	432	-	-	-	107	110	108	50	88	149	-	-	-	138	-	G <sub>6</sub>		
-4	18:10	437	-	-	-	108	107	107	49	89	150	-	-	-	138	-	G <sub>6</sub>		
11.9.05	9:30	427	-	-	-	108	107	107	25	74	150	-	-	-	131	-	G <sub>6</sub>		
5.7.05	7:15	412	-	-	-	105	104	104	77	73	149	-	-	-	123	-	G <sub>6</sub>		
-	9:30	426	423	-	-	105	105	105	27.3	73.9	149.7	-	-	-	123	-	G <sub>6</sub>		
-	14:00	430	422	-	-	104	104	104	26.9	73.8	155.4	-	-	-	122	-	G <sub>6</sub>		
-	15:00	420	419	-	-	102	104	103	35.5	74.1	142.9	-	-	-	114	-	G <sub>6</sub>		
↓	16:00	429	410	-	-	97.7	102	98	29.5	72.4	137.9	-	-	-	106	-	G <sub>6</sub>		
↓	17:15	421	-	-	-	94.8	92.8	96	21.9	67.4	123	-	-	-	104.56	-	G <sub>9</sub>		
6.7.05	7:30	41	422	-	-	86.4	88.4	86.6	36.4	77.8	138.5	-	-	-	105.5	-	G <sub>6</sub>		
↓	9:00	428	421	-	-	84.0	86.7	84.0	44.0	78.2	138.1	-	-	225	70.8	-	G <sub>6</sub>		
↓	10:00	415	421	-	-	70.7	81.4	75.0	22.9	74.7	121.9	-	-	225	89.45	-	G <sub>6</sub>		
↓	11:00	428	421	-	-	75	76.9	72.8	20.8	70	119	-	-	-	78.3	-	G <sub>6</sub>		
↓	13:00	388	416	-	-	72.3	72.7	69.6	21.0	65.7	107	-	-	-	83.8	-	G <sub>6</sub>		
↓	14:10	420	415	-	-	67.3	70.9	65.8	18.8	64.0	104	-	-	225	87.98	-	G <sub>6</sub>		
-	15:05	421	418	-	-	65.0	67.3	62.0	16.2	60.8	95.8	-	-	225	83.97	-	G <sub>6</sub>		
-	16:00	416	417	-	-	64.3	63.7	59.5	24.0	57.7	87.2	-	-	225	60.1	-	G <sub>6</sub>		
-	17:00	424	417	-	-	58.4	60.1	58.3	15.3	54.3	80.1	-	-	225	72.5	-	G <sub>6</sub>		

Herschel EQM		LOGSHEET 2 for COOL DOWN and FILLING																
Date	Time	DLCM T101	HTT T106	PPS T111	PACS T202	HIFI T207	SPIRE T255	Temperatures in [K]				3. shield T463	Ext. venti. T501	Cover T601	AXT T701	REMARKS	Sign	
								OBA Shield T211	1. shield T423	2. shield T443	2. shield T463						AIV	QA
7.9.05	7:40	426	419	-	-	50.0	48.8	48.2	34.6	80.6	130.8	-	225	69.8		SA	GA	
-	8:00	423	419	-	-	47.6	48.2	47.8	35.3	82.5	134.7	-	225	69.8		SA	GA	
-	11:15	423	419	-	-	44.3	45.5	44.6	32.7	82.4	145.9	-	225	69.8		SA	GA	
-	14:00	421	421	-	-	38.23	49.66	35.04	27.09	84.5	142.6	-	225	67.65		SA	GA	
-	15:15	425	421	-	97.7	26.6	15.29	15.2	17.6	85.4	140.2	-	225	4.39		SA	GA	
-	16:00	423	419	-	8.00	22.4	12.7	15.0	80.1	82.5	132.5	-	225	4.26	1700/1702	SA	GA	
-	17:15	422	418	-	17.72	16.28	16.26	15.02	17.22	75.7	131.2	-	225	4.39	4.02	SA	GA	
7	19:05	424	419	-	-	25.3	25.5	25.6	34.6	78.3	187.9	-	225	4.31		SA	GA	
8.9.05	7:45	428	420	-	-	33.1	33.3	33.3	26.5	85.2	152.7	-	225	4.29		SA	GA	
	9:40	429	419	-	13.8	26.0	28.6	19.0	23.4	86.6	157.9	-	225	4.24		SA	GA	
	10:00	429	422	-	19.4	25.0	24.0	22.0	24.2	85.5	151.0	-	225	4.30		SA	GA	
	11:00	422	414	-	8.00	14.25	12.9	12.9	14.1	82.0	154.0	-	225	4.21		SA	GA	
	12:00	422	419	-	5.79	9.58	7.24	17.71	18.4	77.8	145.6	-	225	4.22		SA	GA	
	13:00	422	420	-	6.08	9.47	8.27	7.56	15.2	73.4	129.5	-	225	4.24		SA	GA	
	14:00	425		-	6.06	9.5						-						
	15:00	428	419	-	16.04	14.89	14.03	16.08	22.63	67.16	110.69	-	224	-			GA	
	16:30	420	412	-	-	-	-	22.5	26.9	70.6	113.0	-	224	-		SA	GA	
	17:15	423	42	-	16.03	11.6	13.19					-				SA	GA	
	18:35	434	414	-	-	25.1	25.0	25.2	29.3	73.2	117.1	-	225	-		SA	GA	
9.9.05	7:15	435	419	-	-	33.2	33.2	33.3	25.0	85.9	144.9	-	224	-		SA	GA	
-	11:00	432	420	✓	-	38.6	34.7	34.0	26.03	82.9	154.6	-	-	-		SA	GA	



Herschel EQM		LOGSHEET 2 for He II Production in AXT															
Date	Time	DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	Temperatures in [K]						Cover T601	AXT T707	REMARKS	Sign	
							OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463				AIV	QA
9.9.05	13:30	4.29	4.20	-	33.6	34.0	12.7	-	33.9	26.2	90.2	158.5	224	4.23		Joh	
4	14:08	4.27	4.20	8.00	23.0	19.9	3.02	3.24	12.3	26.4	90.6	159.4	224	3.09		Joh	
4	14:30	4.25	4.20	6.76	20.1	16.1	2.54	2.86	9.84	25.5	90.9	160.2	224	2.54		Joh	
4	15:00	4.18	4.19	6.32	15.2	12.1	2.28	2.77	10.6	25.6	87.3	161.0	224	2.37		Joh	
4	15:30	4.28	4.20	6.47	10.20	8.24	2.12	2.35	6.38	25.5	91.5	161.8	224	2.11		Joh	
4	16:00	4.24	4.20	4.23	8.45	8.60	1.99	2.35	5.07	25.1	91.9	162.6	224	1.96		Joh	
	18:40	4.27	-	-	14.1	14.3	-	-	19.0	27.0	93.0	166	224	1.60		Joh	
10.9.05	13:40	4.30	4.21	-	30.4	30.7	4.14	16.4	30.8	35.6	108.1	189.1	224	1.54		Joh	
4	13:00	4.23	-	-	31.5	31.5	4.02	16.9	31.5	34.7	107	192	224	1.55		Joh	
11.9.05	8:45	4.31	4.22	-	33.1	33.4	4.04	17.5	33.4	34.4	107	201.2	224	1.56		Joh	
"	16:50	4.26	4.21	-	33.4	33.7	3.9	16.9	33.6	33.9	114.4	196.0	224	1.56		Joh	
17.9.05	6:40	4	4.29	-	33.7	34.1	3.98	17.1	34.0	34.7	117	200.6	224	1.56		Joh	
	8:00	4.28	4.22	-	33.8	34.2	4.01	17.4	34.1	36.6	110.0	207.8	224	1.57		Joh	
	9:30	4.23	4.22	-	33.7	34.1	5.37	17.2	34.0	26.7	120.0	202.0	224	1.58		Joh	
	10:00	4.24	4.21	-	33.7	34.1	4.05	17.6	34.0	22.7	113.3	195.0	224	1.59		Joh	
	14:00	4.20	4.21	-	33.6	34.0	3.73	16.4	33.9	47.4	107.2	171.6	224	1.58		Joh	
	12:00	4.28	4.20	-	33.6	33.9	3.71	15.5	33.8	16.6	101.0	189.2	224	1.57		Joh	
	13:00	4.23	4.21	-	32.2	33.6	2.55	11.5	33.0	16.4	96.5	147.3	224	1.62	0.924	Joh	
	15:05	4.23	4.21	19.5	23.2	23.6	2.31	5.52	21.5	20.3	86.2	123.8	224	1.76	0.924	Joh	
	17:00	4.21	4.18	4.18	9.49	8.13	2.13	23.7	1.31	14.3	77.6	109.7	224	2.12	0	Joh	
13.9.05	6:50	4.25	4.19	-	27.0	27.2	4.34	16.7	27.3	41.7	96.5	142	224	1.52		Joh	

Herschel EQM		LOGSHEET 2 for He II Production in AXT															
Date	Time	Temperatures in [K]												REMARKS	Sign		
		DLCM T101	HIT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601		AXT T707	H 704 W	AIV
13.9.05	10:00	4.19	4.16	✓	26.5	27.4	2.56	10.64	26.9	17.4	90.3	114.9	223	1.63	0.472		Subl
	12:50	4.	4.15	18.3	19.8	20.6	2.09	6.33	19.5	24.8	90.2	115.7	223	1.67	0.454		Subl
	15:00	4.15	4.05	16.5	16.9	17.6	2.25	7.14	17.2	24.8	90.9	118.1	223	1.62	0.177		Subl
14.2.05	8:20	4.2	4.4	20.04	19.6	20.7	2.55	9.05	20.4	41.9	101.4	157.5	222	1.60	0.445		Subl
u	11:00	4.2	4.1	17.44	17.7	19.0	2.23	7.7	18.0	25.1	109.2	162.7	222	1.62	0.363		Subl
u	13:20	4.7	4.1	16.8	14.4	15.4	2.14	6.28	14.9	23.2	99.2	165.0	222	1.65	0.267		Subl
u	15:50	4.1	4.1	13.7	14.7	15.4	2.16	6.5	15.04	23.5	98.6	168.9	222	1.63	0.363		Subl
u	18:30	4.0	4.1	15.0	15.4	16.4	2.26	7.04	15.5	24.6	98.8	174.8	222	1.63	0.266		Subl
15.04.05	8:30	4.2	4.1	18.1	18.3	19.2	2.37	7.8	18.7	44.1	116	190	223	1.64	0.452		Subl
u	10:10	4.2	4.2	16.3	16.6	17.5	2.25	7.0	16.9	44.2	117	171	223	1.66	0.454		Subl
	13:35	4.3	4.2	14	14.9	15.6	2.2	6.8	15.3	43.9	119	195	223	1.65	0.365		Subl
	17:30	4.2	4.2	15.8	15.0	16.9	2.3	7.4	16.6	44.0	121	198	223	1.64	0.488		Subl
16.09.05	7:40	4.26	4.23	✓	29.7	30.1	4.17	17.2	30.2	40.6	127	209	224	1.57	0		Subl



Herschel

Procedure

EADS Astrium

Herschel EQM		LOGSHEET 2 for COVER FLUSHING																		
Date	Time	DLGM T101	HTT T106	PACS T202	HIFI T207 T208	Temperatures in [K]								Cover T601	AXT T707	H707	H407 04/10/11	REMARKS	Sign	
						OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	SPIRE T253 T254	AIV						QA	
18.9.05	17:15		4.25	-	29.3	3.80	45.9	22.5	20.0	75.3	134.2	220	1.53	0	2/6					
18.9.05	17:30		4.24	-	30.7	3.78	15.9	31.06	16.5	74.5	136.4	222	1.53	0	2/6					
19.9.05	7:50	4.33	4.25	-	31.0	3.76	16.1	31.4	20.7	75.9	126.6	222	1.54	0	2/6					
-	14:30	4.34	4.24	-	30.16	3.97	10.56	30.94	15.3	66.0	117.2	493	1.53	0	2/6					
-	16:40	4.31	4.23	-	27.16	3.02	10.67	29.87	16.57	78.5	122.5	-	1.52	0	2/6					
-	17:15	4.28	4.22	-	27.7	2.92	10.72	29.7	17.69	80.6	116.5	61.2	1.52	0	2/6					
-	17:30	4.37	4.25	-	-	2.83	-	27.9	22.2	69.7	128.1	-	1.51	0	2/6					
20.9.05	7:30	4.30	4.25	11.9	18.7	2.16	6.01	48.3	25.5	72.5	128.9	177.2	1.59	0.177	2/6					
-	13:00	4.27	4.25	-	-	2.76	7.73	21.02	26.92	65.14	98.11	-	1.50	-	-					
-	18:35	4.38	4.26	-	23.2	8.57	8.64	23.47	26.4	77.67	125.6	17.17	1.50	0.178	-					
21.9.05	7:40	4.25	4.26	15.8	17.0	1.98	4.39	16.3	21.4	72.4	117.5	48.40	1.57	0.177	6					
22.9.05	7:45	4.33	4.24	-	28.5	3.53	14.8	27.7	26.8	78.5	115.7	211	1.53	0	4					
22.9.05	17:00	4.35	4.24	-	18.55	18.19	7.17	17.2	26.29	78.6	115.7	144.1	1.53	0	4					
23.9.05	7:25	4.37	4.25	18.6	18.1	2.40	8.13	19.3	26.6	78.6	115.9	219	1.59	0.177	4					
24.9.05	17:40	4.32	4.25	-	27.5	3.90	15.1	23.8	26.7	78.9	116.1	218	1.53	0	2/6					
25.9.05	17:45																			
	18:15	4.27	4.20		29.8	3.7	15.2	28.22	24.3	78.7	117.7	-	1.54	0.166	2/6					
26.9.05	7:15	4.29	4.25	-	22.4	2.52	9.22	22.8	24.9	76.3	122.8	224.8	1.60	0.166	2/6					
27.9.05	7:55	4.30	4.25	10.0	11.6	12.8	4.15	11.6	26.9	71.0	113.5	172.6	1.62	0.365	2/6					
28.9.05	7:30	4.28	4.22	-	26.4	2.7	16.43	26.7	26.6	77.5	110.9	242	4.26	0	2/6					

**LOGSHEET 2 for COVER FLUSHING**

Date	Time	Temperatures in [K]													REMARKS	H101 m/6A	H101 m/6A	Sign	
		DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707				AIV	QA
29.9.05	7:25	4.27	4.25	4.75	18.6	18.9	2.44	8.71	18.4	21.2	82.9	117.6	248.6	1.63	0.220	2/6		168	
30.9.05	7:20	4.78	4.25	4.41	15.2	16.7	2.11	5.89	15.3	26.2	80.4	119.1	203.3	1.61	0.271	2/6		168	
02.10.05	11:45	4.23	4.21	-	32.0	32.8	3.87	16.7	32.4	33.5	105.9	184.8	224.3	1.56	0			168	
04.10.05	7:25	4.28	4.22	-	33.4	33.9	3.94	17.3	33.7	36.1	118.4	203.9	222.1	1.57	0			168	
05.10.05	7:40	4.28	4.23	-	33.7	34.3	4.05	15.8	34.1	38.6	123.9	209.4	222.4	1.57	0			168	
06.10.05	7:40	4.37	4.28	-	36.3	36.7	-	-	36.4	41.5	70.0	115.8	221.8	2.72	0	10.7m		168	
07.10.05	7:45	4.43	4.17	-	38.8	39.0	-	-	38.8	23.9	52.0	74.5	219.4	34.4	0	H103/H104 with n5 flush		168	
08.10.05	16:45	-	39.1	-	37.5	35.0	-	-	35.0	42.9	71.0	182.2	218.9	34.9	0	off		168	
08.10.05	14:45	-	34.3	-	44.3	44.2	-	-	44.5	66.2	115.0	119.7	221.5	35.6	0			168	
09.10.05	14:20	-	39.3	-	51.4	51.3	-	-	51.7	84.4	118.6	208.3	222.0	40.7	0			168	
10.10.05	7:20	-	39.5	-	56.8	56.6	-	-	57.2	95.8	156.7	225.3	225.7	52.1	0			168	
4	17:45	-	42.0	-	58.8	58.8	-	-	59.9	98.6	191.4	222.4	228.3	53.0	0			168	
11.10.05	7:45	-	46.8	-	63.5	63.4	-	-	64.1	105.0	178.5	238.9	229.9	54.3	0			168	
12.10.05	7:25	-	52.9	-	67.9	68.3	-	-	68.8	117.8	193.8	247.4	231.8	57.0	0			168	
13.10.05	7:35	-	63.0	-	76.3	76.3	-	-	77.5	130.0	203.2	253.0	233.3	61.4	0			168	
14.10.05	7:20	-	69.1	-	81.2	81.4	-	-	81.8	100.9	166.7	210.2	229.6	65.6	0			168	
15.10.05	17:28	14.2	17.4	-	79.6	79.4	-	-	79.7	30.6	65.3	118.2	225.9	47.1	0			168	
17.10.05	7:25	-	17.9	-	77.0	76.9	-	-	77.3	87.8	112.2	185.1	225.6	57.8	0			168	
18.10.05	7:35	2.20	6.00	-	24.5	25.0	9.77	18.84	25.0	69.7	136.4	206.3	226.0	53.5	0			168	
4	18:07	-	20.8	4.62	9.63	8.79	2.29	2.61	7.52	42.9	128.8	195.8	226.1	2.23	0.167	0		168	
19.10.05	7:15	-	23.8	-	23.2	23.7	5.34	11.15	23.6	14.1	64.2	101.8	225.4	1.67	0.167	0		168	

Herschel EQM		LOGSHEET 2 for COVER FLUSHING																	
Date	Time	Temperatures in [K]														REMARKS	Sign		
		DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707	μ AXT		AIV	QA	
20.10.05	7:45	-	274	147	-	149	154	45	5.8	150	287	577	1137	988	1.62	0.258	678.1		
21.10.05	8:30	-	274	145	-	148	155	45	5.7	157	319	622	1212	below 20%	1.66	0.258			
22.10.05	15:05	-	289	-	-	309	314	8.6	19.4	316	577	914	1855	252	1.65	0			
28.10.05	15:30	-	29.0	-	-	33.2	38.5	8.48	18.0	326	18.3	63.7	109.5	234.7	1.65	0			
24.10.05	7:35	-	27.9	-	-	19.87	22.1	4.88	9.90	248	358	64.2	104.8	233.7	1.61	0.258	20.5		
25.10.05	8:45	-	29.3	15.9	-	16.5	18.7	4.7	7.8	17.7	16.5	59.5	95.0	203	1.64	0.257	18.6		
26.10.05	7:45	-	24.9	16.2	-	16.8	17.3	4.50	7.34	17.2	44.2	66.9	109.9	187.3	1.64	0.251	18.5		
27.10.05	7:45	-	28.0	13.2	-	14.0	15.3	4.07	5.28	15.00	59.3	88.4	144.2	213	1.67	0.245	24.8		
28.10.05	15:46	-	29.6	6.00	-	8.55	8.15	2.97	3.42	7.52	15.9	64.6	114.2	18.6	1.74	0.917	47.8		
28.10.05	15:25	-	27.4	8.2	-	9.77	10.65	3.96	4.59	10.7	35.1	64.5	114.2	89.3	1.69	0			
29.10.05	15:25	-	33.8	-	-	30.8	31.3	9.14	12.00	91.5	73.6	100.3	142.4	211.5	1.69	0			
31.10.05	8:10	-	37.7	-	-	34.6	35.3	8.95	12.89	35.2	83.5	115.4	176.5	228.3	1.69	0	14.6		
2.11.05	7:40	-	36.7	20.0	-	19.7	20.2	6.28	10.19	20.3	35.4	58.3	99.2	222.9	1.70	0.259	21.1		
-4-	16:20	-	-	9.46	-	11.24	11.42	5.72	4.83	11.7	18.87	53.54	95.43	-	1.74	0.728			
3.11.05	7:30	-	35.0	12.5	-	13.35	13.95	4.96	5.91	13.9	24.1	56.3	104.0	113	1.70	0.354	23.7		
4.11.05	7:45	-	38.9	12.3	-	13.47	14.50	4.71	5.62	13.4	37.9	64.8	101.8	112	1.69	0.354	23.6		
5.11.05	18:25	-	33.3	9.52	-	11.28	11.50	3.86	4.56	10.83	56.8	73.1	121.5	14.8	1.72	0.557	32.1		
6.11.05	17:40	-	36.4	-	-	31.9	32.6	8.97	16.57	32.6	78.8	107.2	167.8	215.2	1.68	0	12.8		
7.11.05	7:00	-	37.8	-	-	23.9	24.8	5.98	11.12	24.4	74.3	122.8	182.9	221.3	1.73	0.258	24.6		
8.11.05	7:30	-	37.5	11.8	-	12.9	12.6	6.19	6.99	13.2	40.2	58.9	90.0	118.4	1.70	0.731	30.0		
9.11.05	8:30	-	35.9	9.79	-	10.64	11.43	4.14	4.88	10.86	44.9	66.3	101.1	11.3	1.72	0.576	33.2		

Herschel EQM		LOGSHEET 2 for COVER FLUSHING																	
Date	Time	Temperatures in [K]															REMARKS	Sign	
		DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707	W702	in AXT		AIV	QA
16.11.05	7:15	-	34.1	12.0	13.1	16.5	4.73	5.54	12.99	16.4	64.1	56.9	45.9	1.68	0.384	22.4	162	6	
17.11.05	7:35	-	31.0	-	27.4	27.6	9.68	16.09	27.7	21.8	56.8	100.9	201.9	1.60	0	8.6	162	65	
18.11.05	10:15	-	27.0	-	29.2	29.6	8.58	16.85	29.8	14.9	47.4	64.6	221.7	1.59	0	-	162	-	
19.11.05	18:20	-	24.5	-	31.1	31.5	8.00	17.31	31.7	15.2	57.3	79.2	221.9	1.60	0	9.3	162	-	
20.11.05	7:10	-	24.72	-	16.53	16.9	3.9	7.5	17.0	26.7	62.0	107.9	221.9	1.608	0.6	-	162	-	
"	8:30	-	24.8	-	15.35	15.9	3.6	6.8	15.4	27.0	63.0	105.6	221.0	1.674	0.6	-	162	-	
15.11.05	7:15	-	23.93	-	15.65	16.3	3.8	7.5	16.1	20.7	61.7	108	221.8	1.669	0.6	-	162	-	
"	9:00	-	27.9	-	14.93	14.6	3.4	6.7	14.4	20.4	61.2	108.4	221.8	1.69	0.6	-	162	-	
"	10:00	-	23.84	-	12.8	17.9	3.34	6.04	12.93	19.2	60.3	108.8	221.8	1.672	0.6	-	162	-	
"	10:10	-	25.7	-	13.0	13.5	3.01	6.03	16.8	16.3	61.5	105.2	221.8	1.672	0.6	-	162	-	
"	11:50	-	23.5	-	17.6	17.8	3.37	6.04	12.9	28.1	63.2	104	221.0	1.686	0.4	-	162	-	
16.11.05	7:25	-	23.9	15.8	16.1	16.8	3.96	7.65	16.6	37.0	70.9	120.4	221.8	1.67	0.354	23.9	162	-	
"	18:30	-	24.12	15.9	16.3	15.4	3.97	7.72	16.7	31.0	69.2	122.4	221.8	1.67	0.354	-	162	-	
17.11.05	7:30	-	24.7	15.2	16.5	18.0	4.00	7.57	16.8	36.8	72.5	126.8	221.6	1.67	0.374	24.1	162	-	
"	13:30	-	24.8	15.2	16.2	16.6	4.09	7.6	16.9	28.9	71.1	127.8	221.7	1.67	0.354	24.1	162	-	
18.11.05	7:30	-	25.0	15.7	16.1	16.4	4.06	7.65	16.6	27.8	67.7	128.2	221.6	1.66	0.354	24.1	162	-	
"	15:20	-	25.0	3.92	7.99	6.86	2.27	2.43	6.40	39.8	70.70	128.2	221.2	2.24	0	-	162	-	
19.11.05	17:35	-	22.2	-	30.5	30.9	7.81	17.63	31.1	41.3	60.9	89.1	221.6	1.59	0	9.2	162	-	
20.11.05	10:00	-	23.6	-	32.6	33.8	7.8	16.9	33.2	41.6	74.7	123.0	221.5	1.60	-	21	162	-	
"	10:40	-	23.8	-	32.47	33.10	6.44	16.4	33.10	41.9	75.5	124.1	221.5	1.63	0.354	13.1	162	-	
21.11.05	6:30	-	23.6	18.1	18.4	18.1	4.22	8.03	18.1	48.6	82.0	130.9	221.9	1.68	0.354	24.8	162	-	

Herschel EQM		LOGSHEET 2 for COVER FLUSHING																	
Date	Time	DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	Temperatures in [K]										REMARKS	Sign	
							OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707	AIV	QA			
21.11.05	17:45	-	28,4	10,29	11,6	3,78	4,66	11,35	23,1	70,9	123,5	13,1	11,68	0,078	28	H702	DA		
"	18:50	-	28,4	10,8	11,9	3,91	4,8	12,2	23,7	62,2	122,2	14,3	11,68	0,443	26				
22.11.05	16:15	-	28,4	10,1	11,26	3,79	4,63	11,39	34,7	71,0	123,8	11,8	11,68	0,448	27,7				
"	17:20	-	27,8	10,8	11,6	3,85	4,80	11,8	22,3	62,4	108,0	11,3	11,67	0,442	25,9				
"	17:50	-	27,6	8,7	10,4	3,5	4,1	9,78	23,6	62,0	115,1	11,5	11,68	0,448	30,6				
23.11.05	16:50	-	27,4	12,8	13,5	3,8	6,3	13,7	36,0	70,8	125,2	20,8	11,67	0,442	27,8				
"	17:55	-	27,4	11,5	12,4	3,7	5,1	12,3	24,6	62,7	125,8	17	11,67	0,442	28,7				
"	18:45	-	27,1	9,3	11,2	3,66	4,43	11,12	18,8	63,7	121,4	11,3	11,68	0,442	27,5				
"	18:50	-	26,6	10,0	11,0	3,67	4,44	-	19,5	87,9	119,0	4	11,5	0,442	27,4				
24.11.05	16:50	-	26,5	-	11,9	3,9	12,8	25,1	21,2	60,7	114	11,3	11,56	0,442	27,0	H702	Stampet		
"	8:45	-	26,1	10,6	22,4	3,8	6,2	22,9	20,4	60,8	113	11,3	11,69	0,159	25,3				
"	11:00	-	25,7	9,7	11,2	3,48	4,2	10,8	21,5	60,6	109,7	11,3	11,68	0,438	29,4				
"	18:30	-	25,7	9,6	10,7	3,57	4,3	10,8	19,5	59,3	108,9	11,3	11,67	0,439	27,6				
25.11.05	16:45	-	25,2	9,7	10,7	3,6	4,3	10,8	28,3	63,8	115,0	11,3	11,67	0,437	26,9				
26.11.05	16:45	-	29,75	-	29,1	7,1	18,2	21,0	82,0	96,8	152,0	20,4	11,67	-	-				
27.11.05	10:15	-	29,5	-	28,3	8,0	18,0	16,8	16,3	51,0	65,0	220,7	11,60	-	-	7,8			
"	10:30	-	29,5	-	28,4	7,7	18,0	17,2	17,8	52,0	64,0	220,4	11,60	-	-	9,2			
"	15:50	-	29,2	-	29,7	8,9	17,8	20,4	21,0	57,1	86,2	221,0	11,60	-	-	9,4			
"	16:30	-	29,6	-	29,6	7,4	16,9	20,2	25,0	58,2	88,2	221,3	11,63	-	-	9,25	11,8		
28.11.05	16:10	-	29,0	18,9	14,51	3,98	7,06	15,11	30,2	60,6	110,9	20,1	11,69	0,438	28,4				
"	16:50	-	28,8	10,5	11,6	3,84	4,68	11,9	43,0	70,2	121,4	20,0	11,68	0,439	28,5				

**LOGSHEET 2 for COVER FLUSHING**

Date	Time	Temperatures in [K]														REMARKS	Sign	
		DLCM T101	HTT T408	PACS T202	HIFI T207 T208	SPIRE T253 T254	OB in T231	OB out T236	OB Shield out T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707	AX		H702	AIV
28.05	19:12	-	28.9	10.5	M.2	M.65	3.86	4.71	M.35	39.3	71.8	124.3	52.7	1.68	0.159	27.2		
29.05	6:50	-	27.5	9.5	M.2	M.2	3.73	4.52	M.2	16.6	68.5	109.3	47.2	1.67	0.439	27.3		
"	10:00	-	26.95	9.6	M.2	M.68	3.71	4.52	M.8	21.7	62.4	108.1	49.6	1.68	0.439	27.3		
"	18:30	-	26.5	9.6	M.2	M.9	3.67	4.43	M.6	22.4	60.3	108.3	47.1	1.67	0.439	27.2		
30.05	6:30	-	25.7	9.5	M.7	M.9	3.6	4.3	M.5	23.6	59.8	109.0	49.6	1.67	0.439	27.1		
"	20:17	-	25.0	8.20	M.10	M.20	3.18	3.87	M.8	21.7	69.0	102.2	55.2	1.70	0.439	33.3		
1.07.05	7:45	-	24.7	9.8	M.1	M.4	3.5	4.3	M.8	20.6	61.4	103.8	45.2	1.67	0.439	27.3		
"	19:20	-	24.1	9.28	M.42	M.20	3.47	4.09	M.8	21.6	58.6	102.5	43.5	1.68	0.439	27.5		
2.12.05	8:30	-	24.9	10.7	M.1	M.2	3.56	4.55	M.8	55.9	86.9	119.3	43.9	1.67	0.437	28.5		
"	13:00	-	25.6	10.4	M.6	M.9	3.65	4.61	M.35	20.3	73.0	126.1	45.8	1.67	0.439	27.1		
"	17:00	-	25.1	3.69	M.42	M.39	2.27	2.32	M.05	39.0	70.5	119.8	49.8	2.17	0			
3.12.05	15:00	-	25.2	-	M.5	M.7	8.5	16.6	M.8	36.7	72.8	127.9	20.1	1.59	0	8.5		
4.12.05	17:00	-	27.8	-	M.0	M.3	8.1	17.0	M.4	44.8	82.6	144.3	22.6	1.61	0	10.1		
5.12.05	6:30	-	29.0	-	M.5	M.8	8.3	12.2	M.8	45.6	81.3	152.9	20.9	1.62	0	10.5		
"	18:30	-	29.2	-	M.4	M.8	3.7	4.1	M.1	19.2	66.5	111.8	30.5	1.69	0.439	30.2		
6.12.05	6:35	-	28.3	9.81	M.07	M.51	3.80	4.53	M.2	20.7	51.8	102.4	53.6	1.68	0.439	27.2		
"	17:00	-	27.4	9.85	M.73	M.97	3.74	4.39	M.57	22.6	58.6	106.6	49.03	1.67	0.437	27.1		
"	18:00	-	27.3	9.85	M.45	M.65	3.73	4.56	M.57	23.15	59.11	107.05	49.40	1.67	0.437	27.1		
7.12.05	6:40	-	26.7	9.6	M.45	M.2	3.64	4.59	M.1	25.0	66.1	111.1	49.7	1.67	0.437	27.1		
"	12:40	-	26.2	9.3	M.7	M.8	3.61	4.46	M.5	25.9	62.3	115.5	49.6	1.67	0.437	27.5		
17.12.05	17:50	-	27.8	9.8	M.24	M.48	3.6	4.57	M.58	44.3	76.6	127.1	49.7	1.68	0	28.6		

Herschel EQM		LOGSHEET 2 for COVER FLUSHING																			
Date	Time	DLCM T101	HTT T106	PACS T202	HIFI T207 T208	SPIRE T253 T254	Temperatures in [K]						1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T707	Ax in	REMARKS	Sign	
							OBA In T231	OBA out T236	OBA Shield T211	OBA out T236	OBA Shield T211	OBA out T236								OBA Shield T211	AIV
7.12.05	13:00	-	26.17	9.5	11.02	10.97	3.63	4.47	10.57	29.2	62.6	113.7	19.7	1.67	0.437	27.3					
	17:30	-	26.22	9.8	11.24	1.98	3.6	4.57	11.58	44.3	76.6	126.7	19.7	1.68	-	27.6					
8.12.05	6:45	-	26.7	9.0	11.24	11.6	3.67	4.52	11.92	24.5	69.4	130.4	17.7	1.68	0.439	27.3					
	10:00	-	26.5	10.0	11.0	11.2	3.66	4.56	10.86	15.2	66.6	127.3	18.8	1.67	0.439	27.3					
	11:40	-	26.0	9.42	10.25	10.6	3.50	9.00	10.04	16.5	60.2	99.2	18.9	1.69	0.434	29.3					
7.12.05	6:45	-	27.8	9.3	10.7	10.6	3.53	4.22	10.5	11.77	46.78	67.91	18.7	1.68	0.437	26.8					
	11:05	-	23.7	4.54	7.23	6.82	2.38	2.58	5.81	22.9	56.6	82.9	49.6	1.81	0						
10.12.05	17:00	-	24.3	-	29.4	29.7	8.1	17.2	29.8	37.1	75.2	129.4	212.0	1.59	0	8.4					
11.12.05	18:10	-	21.7	-	23.2	33.6	8.1	18.0	33.6	45.1	88.2	132.2	220.6	1.61	0	10.3					
12.12.05	6:30	-	28.8	12.8	14.1	14.7	4.19	5.47	14.88	28.6	72.0	145.5	21.6	1.67	0.438	23.7					
"	11:30	-	28.7	10.1	11.4	11.8	3.85	4.70	11.12	26.4	70.0	134.7	20.4	1.68	0.43	27.5					
"	11:00	-	28.7	10.0	11.6	12.09	3.85	4.71	11.12	26.2	69.5	133.7	20.8	1.67	0.43	27.5					
13.12.05	6:40	-	28.1	9.03	11.49	11.72	3.78	4.60	11.75	25.5	66.0	125.5	58.4	1.68	0.43	27.4					
"	11:30	-	27.5	10.0	11.2	11.72	3.72	4.42	10.3	28.1	64.3	121.1	30.1	1.67	0.43	27.2					
14.12.05	7:30	-	26.9	10.0	11.4	11.5	3.72	4.63	11.4	26.3	64.5	120.0	20.8	1.68	0.43	27.2					

Herschel EQM		LOGSHEET 2 for Depletion & Warm Up																				
Date	Time	HTT T103	HIFI T207 T208	SPIRE T250 T254	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	Temperatures in [K]				Cover T601	AXT T707	VT105	VT302	VT301	REMARKS	Sign			
									1. shield T423	2. shield T443	3. shield T463	Sign							AIV	QA		
14.12.05	15:50	26.6	11.2	11.8	11.8	3.75	4.65	11.5	27.1	65.1	120.6	20.7	1.69								Sdu	
15.12.05	7:40	29.4	25.6	26.3	26.3	9.55	13.9	26.1	57.5	92.4	157.6	20.0	4.26								JML	
	18:15	32.6	13.6	10.9	12.9	8.27	8.63	13.2	64.0	116.5	179.5	23.3	7.43								JML	
16.12.05	6:40	35.3	36.3	36.1	36.3	-	-	36.7	72.5	133.8	199.4	18.5	5.94								JML	
	17:30	46.8	44.4	44.4	44.4	-	-	44.7	88.6	149.7	245.8	19.8	11.2								JML	
17.12.05	22:20	55.1	56.0	56.7	56.0	-	-	56.7	108.6	171.0	255.9	193.4	70.2								Sdu	
	17:30	57.1	59.2	59.6	59.3	-	-	60.4	119.0	178.2	240.1	176.9	111.3								JML	
19.12.05	7:25	74.3	80.6	81.9	81.6	-	-	82.5	137.1	205.1	254.7	235.7	106.9								JML	Ca
	16:46	79.3	85.5	86.4	85.7	-	-	87.8	149.4	209.1	257.5	236.4	105.2								JML	Ca
20.12.05	10:30	87.5	94.6	95.8	94.9	-	-	97.1	159.6	277.9	367.4	237.6	103.9								JML	Ca
	16:00	89.7	97.1	98.3	97.5	-	-	99.7	167.5	249.7	363.3	237.8	104.0								JML	Ca
21.12.05	10:00	97.3	105.9	107.0	106.3	-	-	108.6	166.7	244.0	365.9	239.7	105.2								JML	Ca
	16:00	99.5	108.3	109.5	108.7	-	-	111.1	167.8	244.8	365.9	239.0	105.8								JML	Ca
22.12.05	15:30	141.6	149.4	149.4	149.6	-	-	149.2	182.2	231.1	268.4	212.1	137.6								JML	Ca
	16:25	141.9	149.5	149.5	149.7	-	-	152.0	183.2	231.2	268.5	242.2	137.7								JML	Ca
30.12.05	16:30	161.3	167.0	167.3	167.3	-	-	168.7	202.6	244.1	275.0	249.5	160.5								JML	Ca
3.1.06	9:40	182.2	188.3	188.7	188.5	-	-	189.8	212.6	249.6	277.0	253.3	181.2								JML	Ca
	14:05	184.6	189.4	189.7	189.5	-	-	190.8	213.1	250.0	277.2	253.4	190.7	232.9							JML	Ca
	16:10	185.2	190.0	190.3	190.1	-	-	191.4	213.5	250.0	277.3	253.4	192.2	235.4							JML	Ca
9.1.06	7:30	218.4	220.7	220.0	220.9	-	-	221.8	213.0	251.7	275.8	210.5	221.1	258.3							JML	Ca
	11:50	220.4	223.0	223.1	223.2	-	-	223.9	232.2	258.3	279.3	260.9	223.8	234.9	252.7	238.4					JML	Ca



Herschel EQM		LOGSHEET 2 for Depletion & Warm Up																
Date	Time	Temperatures in [K]														REMARKS	Sign	
		HIT T103	HIFI T207 T208	SPIRE T249 T254	SPIRE T253 T254	OBA in T231	OBA out T236	OBA Shield T211	1. shield T423	2. shield T443	3. shield T463	Cover T601	AXT T709 T707	V1405	V1702		V1707	AIV
10.1.06	7:35	223.7	226.4	226.9	226.9	-	-	227.3	234.1	251.8	277.9	251.1	228.8	246.3	254.1	234.5	Joh	Ca
	12:05	224.6	227.5	227.5	227.8	-	-	228.5	234.6	256.4	277.5	261.3	230.2	247.3	254.6	235.3	Joh	Ca
	16:30	225.3	228.4	228.6	228.8	-	-	229.3	235.3	256.5	277.5	261.5	234.5	247.6	255.1	236.1	Joh	Ca
11.1.06	7:40	229.6	231.5	231.8	231.8	-	-	232.1	237.5	256.6	276.9	262.0	235.0	249.3	256.3	238.7	Joh	Ca
	12:30	229.8	232.9	233.4	233.2	-	-	234.7	238.7	256.8	276.5	262.6	236.4	241.9	254.4	238.1	Joh	Ca
	16:00	230.8	233.9	234.8	234.4	-	-	237.1	240.5	257.1	275.8	264.9	238.8	243.2	252.0	238.1	Joh	Ca
12.1.06	7:35	241.2	240.6	241.8	241.2	-	-	243.3	247.2	260.4	276.4	268.4	247.6	249.2	257.0	244.3	Joh	Ca
	16:00	251.2	246.7	248.6	247.3	-	-	252.6	258.0	268.4	280.3	277.3	252.8	263.7	260.9	250.2	Joh	Ca
13.1.06	7:35	267.0	259.4	259.6	258.8	-	-	262.7	267.8	275.2	284.1	280.8	267.8	265.6	271.0	261.7	Joh	Ca
	14:00	274.0	264.4	265.8	264.6	-	-	269.6	274.9	280.3	291.6	284.8	273.3	271.3	275.8	270.0	Joh	Ca
17.1.06	07:05	290.0	289.5	289.6	289.6	-	-	290.5	290.3	291.1	292.4	291.6	290.7	289.2	289.4	289.0	tlc	Ca
	10:30	290.4	290.7	290.1	290.1	-	-	291.2	290.9	291.4	292.8	291.0	290.2	-	-	-	Joh	Ca
	10:45			slight down	Cryst. / CoE													

**VIII. Copy of the Strap Pretension Measurements**

## Strap Pretension before cool down

Projekt:                   HERSCHEL\_EQM\_012

Ausdruck:                25.08.2005

25.08.05 11:05

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	4.95	kN
18:	MATH	no. 2	4.41	kN
19:	MATH	no. 3	5.36	kN
20:	MATH	no. 4	5.24	kN
21:	MATH	no. 5	5.39	kN
22:	MATH	no. 6	7.32	kN
23:	MATH	no. 7	2.74	kN
24:	MATH	no. 8	4.51	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	8.09	kN
27:	MATH	no.10	6.92	kN
28:	MATH	no.11	5.51	kN
29:	MATH	no.12	7.88	kN
30:	MATH	no.13	6.23	kN
31:	MATH	no.14	7.46	kN
32:	MATH	no.15	4.86	kN
33:	MATH	no.16	4.60	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 285K

29.08.2005

15:16:49

Schaeffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.71	kN
18:	MATH	no. 2	2.28	kN
19:	MATH	no. 3	3.19	kN
20:	MATH	no. 4	2.97	kN
21:	MATH	no. 5	3.17	kN
22:	MATH	no. 6	4.57	kN
23:	MATH	no. 7	0.94	kN
24:	MATH	no. 8	2.53	kN
25:	001		----	Skip
26:	MATH	lower no. 9	5.89	kN
27:	MATH	no.10	4.43	kN
28:	MATH	no.11	3.25	kN
29:	MATH	no.12	5.43	kN
30:	MATH	no.13	4.03	kN
31:	MATH	no.14	5.56	kN
32:	MATH	no.15	2.62	kN
33:	MATH	no.16	2.46	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103=282 K

29.08.2005

15:29:17

mack

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.30	kN
18:	MATH	no. 2	3.02	kN
19:	MATH	no. 3	3.22	kN
20:	MATH	no. 4	2.69	kN
21:	MATH	no. 5	2.45	kN
22:	MATH	no. 6	3.86	kN
23:	MATH	no. 7	2.70	kN
24:	MATH	no. 8	2.17	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	6.50	kN
27:	MATH	no.10	4.07	kN
28:	MATH	no.11	3.45	kN
29:	MATH	no.12	5.28	kN
30:	MATH	no.13	4.01	kN
31:	MATH	no.14	5.38	kN
32:	MATH	no.15	2.79	kN
33:	MATH	no.16	2.25	kN

*Note: no. 7 readjusted*

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 266K

30.08.2005

07:17:04

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.48	kN
18:	MATH	no. 2	0.79	kN
19:	MATH	no. 3	1.06	kN
20:	MATH	no. 4	0.40	kN
21:	MATH	no. 5	0.39	kN
22:	MATH	no. 6	1.67	kN
23:	MATH	no. 7	0.62	kN
24:	MATH	no. 8	0.48	kN
25:	001		----	Skip
26:	MATH	lower no. 9	3.81	kN
27:	MATH	no.10	2.05	kN
28:	MATH	no.11	1.43	kN
29:	MATH	no.12	2.79	kN
30:	MATH	no.13	2.17	kN
31:	MATH	no.14	2.99	kN
32:	MATH	no.15	0.99	kN
33:	MATH	no.16	0.87	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 178 K

30.08.2005

20:14:28

Mack

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.28	kN
18:	MATH	no. 2	2.57	kN
19:	MATH	no. 3	2.84	kN
20:	MATH	no. 4	2.58	kN
21:	MATH	no. 5	4.59	kN
22:	MATH	no. 6	2.12	kN
23:	MATH	no. 7	2.33	kN
24:	MATH	no. 8	4.42	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	5.46	kN
27:	MATH	no.10	4.93	kN
28:	MATH	no.11	4.31	kN
29:	MATH	no.12	5.07	kN
30:	MATH	no.13	3.43	kN
31:	MATH	no.14	5.15	kN
32:	MATH	no.15	3.84	kN
33:	MATH	no.16	2.82	kN

*Note: after readjustment of all straps*

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 159 K

30.08.2005

21:48:28

P. Mack

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.59	kN
18:	MATH	no. 2	0.71	kN
19:	MATH	no. 3	0.96	kN
20:	MATH	no. 4	0.69	kN
21:	MATH	no. 5	1.89	kN
22:	MATH	no. 6	0.47	kN
23:	MATH	no. 7	0.63	kN
24:	MATH	no. 8	2.01	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	3.19	kN
27:	MATH	no.10	2.77	kN
28:	MATH	no.11	2.12	kN
29:	MATH	no.12	2.81	kN
30:	MATH	no.13	1.84	kN
31:	MATH	no.14	2.88	kN
32:	MATH	no.15	2.04	kN
33:	MATH	no.16	1.30	kN



# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 165 K

31.08.2005

07:28:39

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.77	kN
18:	MATH	no. 2	0.89	kN
19:	MATH	no. 3	1.15	kN
20:	MATH	no. 4	0.88	kN
21:	MATH	no. 5	2.34	kN
22:	MATH	no. 6	0.64	kN
23:	MATH	no. 7	0.72	kN
24:	MATH	no. 8	2.43	kN
25:	001		----	Skip
26:	MATH	lower no. 9	3.50	kN
27:	MATH	no.10	3.06	kN
28:	MATH	no.11	2.35	kN
29:	MATH	no.12	3.10	kN
30:	MATH	no.13	2.06	kN
31:	MATH	no.14	3.15	kN
32:	MATH	no.15	2.24	kN
33:	MATH	no.16	1.42	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T101 = 10 K

01.09.2005

09:03:07

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.51	kN
18:	MATH	no. 2	2.22	kN
19:	MATH	no. 3	2.58	kN
20:	MATH	no. 4	1.39	kN
21:	MATH	no. 5	0.70	kN
22:	MATH	no. 6	2.73	kN
23:	MATH	no. 7	1.05	kN
24:	MATH	no. 8	2.52	kN
25:	001		----	Skip
26:	MATH	lower no. 9	3.00	kN
27:	MATH	no.10	4.02	kN
28:	MATH	no.11	2.52	kN
29:	MATH	no.12	3.03	kN
30:	MATH	no.13	4.17	kN
31:	MATH	no.14	2.53	kN
32:	MATH	no.15	3.63	kN
33:	MATH	no.16	2.80	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T101 = 4.2 K

02.09.2005

12:09:45

J.Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.30	kN
18:	MATH	no. 2	2.06	kN
19:	MATH	no. 3	2.46	kN
20:	MATH	no. 4	1.23	kN
21:	MATH	no. 5	0.69	kN
22:	MATH	no. 6	2.49	kN
23:	MATH	no. 7	0.92	kN
24:	MATH	no. 8	1.69	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	3.06	kN
27:	MATH	no.10	4.09	kN
28:	MATH	no.11	2.59	kN
29:	MATH	no.12	3.03	kN
30:	MATH	no.13	4.17	kN
31:	MATH	no.14	2.57	kN
32:	MATH	no.15	3.69	kN
33:	MATH	no.16	2.80	kN

# PLM EQM COOL DOWN

Projekt:               HERSCHEL\_EQM\_01

Ausdruck:             07.09.2005

AXT T208 67k

#	Kan	Wert	Einheit
17:	MATH	2.38	kN
18:	MATH	2.11	kN
19:	MATH	2.12	kN
20:	MATH	1.03	kN
21:	MATH	0.64	kN
22:	MATH	2.52	kN
23:	MATH	0.92	kN
24:	MATH	1.81	kN
25:	001	----	Skip
26:	MATH	3.22	kN
27:	MATH	4.17	kN
28:	MATH	2.67	kN
29:	MATH	3.15	kN
30:	MATH	4.14	kN
31:	MATH	2.73	kN
32:	MATH	3.81	kN
33:	MATH	2.92	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T 101 = 4.3 K

30.09.2005

14:15:24

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.26	kN
18:	MATH	no. 2	3.10	kN
19:	MATH	no. 3	3.10	kN
20:	MATH	no. 4	1.13	kN
21:	MATH	no. 5	0.41	kN
22:	MATH	no. 6	1.71	kN
23:	MATH	no. 7	0.70	kN
24:	MATH	no. 8	1.71	kN
25:	001		----	Skip
26:	MATH	lower no. 9	3.15	kN
27:	MATH	no.10	3.61	kN
28:	MATH	no.11	2.07	kN
29:	MATH	no.12	2.93	kN
30:	MATH	no.13	4.29	kN
31:	MATH	no.14	2.82	kN
32:	MATH	no.15	4.11	kN
33:	MATH	no.16	2.84	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 28 K

24.10.2005

14:10:05

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	1.92	kN
18:	MATH	no. 2	2.72	kN
19:	MATH	no. 3	2.93	kN
20:	MATH	no. 4	0.88	kN
21:	MATH	no. 5	0.37	kN
22:	MATH	no. 6	1.42	kN
23:	MATH	no. 7	0.59	kN
24:	MATH	no. 8	1.86	kN
25:	001		----	Skip
26:	MATH	lower no. 9	2.70	kN
27:	MATH	no.10	3.22	kN
28:	MATH	no.11	1.78	kN
29:	MATH	no.12	2.48	kN
30:	MATH	no.13	3.73	kN
31:	MATH	no.14	2.31	kN
32:	MATH	no.15	3.60	kN
33:	MATH	no.16	2.40	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

T103 = 35K

09.11.2005

08:32:36

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	1.87	kN
18:	MATH	no. 2	2.73	kN
19:	MATH	no. 3	2.95	kN
20:	MATH	no. 4	0.88	kN
21:	MATH	no. 5	0.35	kN
22:	MATH	no. 6	1.42	kN
23:	MATH	no. 7	0.57	kN
24:	MATH	no. 8	1.76	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	2.67	kN
27:	MATH	no.10	3.19	kN
28:	MATH	no.11	1.74	kN
29:	MATH	no.12	2.49	kN
30:	MATH	no.13	3.66	kN
31:	MATH	no.14	2.31	kN
32:	MATH	no.15	3.56	kN
33:	MATH	no.16	2.36	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool Down~~ Phase

*warm up*

T103 = 40 K

16.12.2005

10:58:11

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	2.32	kN
18:	MATH	no. 2	1.88	kN
19:	MATH	no. 3	2.37	kN
20:	MATH	no. 4	1.08	kN
21:	MATH	no. 5	1.80	kN
22:	MATH	no. 6	2.47	kN
23:	MATH	no. 7	0.93	kN
24:	MATH	no. 8	0.62	kN
25:	001		----	Skip
26:	MATH	lower no. 9	2.88	kN
27:	MATH	no.10	3.65	kN
28:	MATH	no.11	2.52	kN
29:	MATH	no.12	2.69	kN
30:	MATH	no.13	3.72	kN
31:	MATH	no.14	2.47	kN
32:	MATH	no.15	3.45	kN
33:	MATH	no.16	2.62	kN



# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase

T103 = 47 K, lower sensors loos

*warm up*

16.12.2005

17:21:05

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.02	kN
18:	MATH	no. 2	0.26	kN
19:	MATH	no. 3	0.95	kN
20:	MATH	no. 4	0.71	kN
21:	MATH	no. 5	0.67	kN
22:	MATH	no. 6	0.13	kN
23:	MATH	no. 7	0.11	kN
24:	MATH	no. 8	0.10	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.15	kN
27:	MATH	no.10	0.01	kN
28:	MATH	no.11	0.06	kN
29:	MATH	no.12	0.16	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	0.00	kN
32:	MATH	no.15	0.11	kN
33:	MATH	no.16	-0.01	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool Down~~ Phase

*warm up*

HTT = 79,4 K

19.12.2005

16:52:51

C. Schlosser

#	Kan	Wert	Einheit
17:	MATH	0.15	kN
18:	MATH	0.22	kN
19:	MATH	0.58	kN
20:	MATH	0.59	kN
21:	MATH	0.73	kN
22:	MATH	0.18	kN
23:	MATH	0.15	kN
24:	MATH	0.09	kN
25:	001	----	Skip
26:	MATH	0.13	kN
27:	MATH	-0.00	kN
28:	MATH	0.07	kN
29:	MATH	0.17	kN
30:	MATH	0.10	kN
31:	MATH	0.01	kN
32:	MATH	0.11	kN
33:	MATH	-0.01	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase  
*warm up*

T103 = 89,6 K

20.12.2005

15:27:15

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.17	kN
18:	MATH	no. 2	0.26	kN
19:	MATH	no. 3	0.73	kN
20:	MATH	no. 4	0.68	kN
21:	MATH	no. 5	0.76	kN
22:	MATH	no. 6	0.23	kN
23:	MATH	no. 7	0.26	kN
24:	MATH	no. 8	0.10	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.00	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.17	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	0.01	kN
32:	MATH	no.15	0.12	kN
33:	MATH	no.16	-0.00	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase  
*Warm up*

T103 = 98,7 K

21.12.2005

14:01:46

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.18	kN
18:	MATH	no. 2	0.26	kN
19:	MATH	no. 3	0.79	kN
20:	MATH	no. 4	0.73	kN
21:	MATH	no. 5	0.77	kN
22:	MATH	no. 6	0.22	kN
23:	MATH	no. 7	0.26	kN
24:	MATH	no. 8	0.10	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.00	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.17	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	0.01	kN
32:	MATH	no.15	0.12	kN
33:	MATH	no.16	-0.01	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase

*warm up*

T 103 = 161.3 K

30.12.2005

16:38:00

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.18	kN
18:	MATH	no. 2	0.26	kN
19:	MATH	no. 3	0.95	kN
20:	MATH	no. 4	1.09	kN
21:	MATH	no. 5	1.30	kN
22:	MATH	no. 6	0.21	kN
23:	MATH	no. 7	0.23	kN
24:	MATH	no. 8	0.11	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	-0.00	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.17	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	0.00	kN
32:	MATH	no.15	0.11	kN
33:	MATH	no.16	-0.01	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase  
*warm up*

T 103 = 188.2 K

03.01.2006

09:46:29

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	0.34	kN
18:	MATH	no. 2	0.36	kN
19:	MATH	no. 3	0.98	kN
20:	MATH	no. 4	1.25	kN
21:	MATH	no. 5	1.57	kN
22:	MATH	no. 6	0.21	kN
23:	MATH	no. 7	0.29	kN
24:	MATH	no. 8	0.11	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.13	kN
27:	MATH	no.10	0.00	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.16	kN
30:	MATH	no.13	0.09	kN
31:	MATH	no.14	0.04	kN
32:	MATH	no.15	0.11	kN
33:	MATH	no.16	-0.02	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool Down~~ Phase

*Warm up*

T 103 = 218.9 K

09.01.2006

09:52:49

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	1.74	kN
18:	MATH	no. 2	1.52	kN
19:	MATH	no. 3	2.34	kN
20:	MATH	no. 4	2.45	kN
21:	MATH	no. 5	2.32	kN
22:	MATH	no. 6	2.41	kN
23:	MATH	no. 7	0.65	kN
24:	MATH	no. 8	0.17	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.00	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.17	kN
30:	MATH	no.13	0.11	kN
31:	MATH	no.14	0.23	kN
32:	MATH	no.15	0.12	kN
33:	MATH	no.16	0.00	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool-Down~~ Phase  
*warm up*

T 103 = 241.5 K

12.01.2006

07:49:54

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	4.04	kN
18:	MATH	no. 2	3.82	kN
19:	MATH	no. 3	4.05	kN
20:	MATH	no. 4	4.79	kN
21:	MATH	no. 5	3.53	kN
22:	MATH	no. 6	4.52	kN
23:	MATH	no. 7	2.48	kN
24:	MATH	no. 8	0.79	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.01	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.17	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	0.72	kN
32:	MATH	no.15	0.12	kN
33:	MATH	no.16	-0.00	kN



# Herschel EQM

Measurement of Strap Pretension during ~~Cool Down~~ Phase  
*Warm up*

T 103 = 273.7 K

13.01.2006

14:16:59

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	7.92	kN
18:	MATH	no. 2	8.14	kN
19:	MATH	no. 3	7.31	kN
20:	MATH	no. 4	8.82	kN
21:	MATH	no. 5	7.10	kN
22:	MATH	no. 6	7.50	kN
23:	MATH	no. 7	6.40	kN
24:	MATH	no. 8	3.86	kN
25:	001		----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.01	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.20	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	2.48	kN
32:	MATH	no.15	0.11	kN
33:	MATH	no.16	-0.01	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Cool Down~~ Phase

*warm up*

T 103 = 288 K

16.01.2006

14:18:23

J. Schäffler

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	10.28	kN
18:	MATH	no. 2	10.45	kN
19:	MATH	no. 3	9.48	kN
20:	MATH	no. 4	11.05	kN
21:	MATH	no. 5	9.32	kN
22:	MATH	no. 6	9.12	kN
23:	MATH	no. 7	8.78	kN
24:	MATH	no. 8	5.80	kN
25:	001		-----	Skip
26:	MATH	lower no. 9	0.14	kN
27:	MATH	no.10	0.01	kN
28:	MATH	no.11	0.07	kN
29:	MATH	no.12	0.21	kN
30:	MATH	no.13	0.10	kN
31:	MATH	no.14	4.36	kN
32:	MATH	no.15	0.12	kN
33:	MATH	no.16	0.00	kN

# Herschel EQM

Measurement of Strap Pretension during ~~Goat Down Phase~~

*CVV pressurization*

T103 = 2 88,7 K

16.01.2006

17:38:15

P. Mack

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	7.13	kN
18:	MATH	no. 2	7.50	kN
19:	MATH	no. 3	5.64	kN
20:	MATH	no. 4	7.30	kN
21:	MATH	no. 5	6.01	kN
22:	MATH	no. 6	5.00	kN
23:	MATH	no. 7	5.93	kN
24:	MATH	no. 8	5.30	kN
25:	001		----	Skip
26:	MATH	lower no. 9	6.52	kN
27:	MATH	no.10	8.21	kN
28:	MATH	no.11	6.64	kN
29:	MATH	no.12	6.76	kN
30:	MATH	no.13	7.57	kN
31:	MATH	no.14	6.94	kN
32:	MATH	no.15	7.68	kN
33:	MATH	no.16	7.47	kN

# Herschel EQM

Measurement of Strap Pretension during Cool Down Phase

*at the end of EQM phase*

T 103 = 290.4 K

17.01.2006

11:36:56

C. Schlosser

#	Kan	Mess-Stelle	Wert	Einheit
17:	MATH	upper no. 1	7.15	kN
18:	MATH	no. 2	7.54	kN
19:	MATH	no. 3	5.75	kN
20:	MATH	no. 4	7.28	kN
21:	MATH	no. 5	6.03	kN
22:	MATH	no. 6	5.12	kN
23:	MATH	no. 7	5.98	kN
24:	MATH	no. 8	5.32	kN
25:	001		----	Skip
26:	MATH	lower no. 9	6.58	kN
27:	MATH	no.10	8.23	kN
28:	MATH	no.11	6.75	kN
29:	MATH	no.12	6.79	kN
30:	MATH	no.13	7.60	kN
31:	MATH	no.14	7.03	kN
32:	MATH	no.15	7.74	kN
33:	MATH	no.16	7.48	kN

**IX. Copy of the NCR's**

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-1795 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
		Revision 0
Page 1 of 1		

### Nonconformance Report

<b>NCR Title</b> EQM Cryo cover temp instability		
<b>NC Item Identification</b> PLM EQM		
<b>Next Higher Assembly</b> HERSCHEL PLM EQM		
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>
<b>Procedure No</b> SPIRE EMC Test		
<b>Supplier</b> ASEDA	<b>Purchase Order</b>	SPIRE EMC Test
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>
<b>NC Observation</b> Date: 28-NOV-05 Location: ASEDA Otrn		NC Detected During Test
<b>Description of Nonconformance</b> During cryo cover flushing the temperature of the cover became unstable and oscillations were apparent within the Cryo cover flushing circuit piping and the associated metering valves. Possible cause is that the exhaust line is long and the metering valve is right at the end of this line before going to atmosphere. EQM Cryo cover flushing circuit configuration to be reviewed and assessed.		<b>Requirements Violated</b> Cryo Operations
<b>Initiator: Date, Name and Signature</b> 29-NOV-05 D.Hendry		
<b>Internal NRB Dispositions</b> Investigations performed. It has been detected that the insulation vacuum of the cover flushing line was bad. Cover temperature stabilized at low temperature after improving the insulation vacuum. Ref. to MoMs		<b>Classification:</b> <b>Major</b> <input checked="" type="checkbox"/> <b>Minor</b> <input type="checkbox"/> <b>Customer Notification</b>
<b>Cause of NC</b> Ref to Failure Report	<b>Corrective/Preventative Actions</b>	<b>Verification</b>
Date: Name: Signature:		

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-1319 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 6	Revision 1
---	--	---	------------

### Nonconformance Report

<b>NCR Title</b> I/F CVV to fill./ vent tube of filling port is not He leaktight as req.			
<b>NC Item Identification</b> PLM EQM			
<b>Next Higher Assembly</b> HERSCHEL PLM EQM			
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>	
<b>Procedure No</b> Cryo integration Leak test			
<b>Supplier</b> APCO/ STOEHR	<b>Purchase Order</b>	Cryo integration leak test	
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>	
<b>NC Observation</b> Date: 02-AUG-05 Location: ASED Otrn		<b>NC Detected During</b> Test	

Description of Nonconformance	Requirements Violated
<p>During leaktest performed after integration of the upper bulkhead it was detected that the interface CVV upper bulkhead to the fill/ venttube of filling port is not leaktight as required (Helico- flex seal integrated on fill/ venttube of filling port: typ HN 200, outer diameter 132,1; inner diameter 122,3 batch 93766/03/41; Helicoflex on I/F to pressure plate of SV121 is Helicoflex Type: HNV 200 batch 109459/01 Outer diameter 183,4; Inner diameter 173,6.</p> <p>-required leakrate is &lt;10 -8 mbar/s-1 -actual leakrate is &gt; 10 -5 mbar/s-1.</p> <p>Summary of activities performed in the frame of assy the I/F fill/ venttube with upper bulkhead and performance of leaktest:</p> <p>-I/F fill/ venttube with upper bulkhead I/F screws mounted first crosswise, then 3 times clockwise with 22Nm torqued. (Helicoflex ring mounted typ acc. to lindedrawing..)</p> <p>-Outer diameter of SV121 pressure plate reworked to remove dia ~0.1mm in order to enable mounting. (I/F problem) Pressure plate mounted with MA= 6,5Nm (helicoflex seal mounted)</p> <p>-Blind plug integrated into the filling port tube</p> <p>-First leak test performed from pressure plate side by using a vacuum clock but this mounted plug was not tight caused by the applied vacuum for the He- leak test purpose</p> <p>-After this not successful performed leak test it was decided to evacuate first the line from the V512 side to &lt;1mbar by using the small vacuum pump in order to hold the blind plug in position.</p> <p>-first leak test on 01.08. 18:00 # 18:30 by spraying Ghe into the the mounting I/F for SV921/ 922 promptly a significantly leak signal of 10-5 occurred, the leak test was stopped</p> <p>It was also observed that despite application of final torque moment that a gap of 0,25 # 0,35mm is existing between the fillingport flange and the corresponding CVV area.</p> <p>for the applied test set-up see annex 1 and 2</p> <p>Remark- close-out information: Additional sealing according to HP-2-ASED-SD_0058 related to NCR HP-2-ASED-NC-1513 successfull performed, leakreate measured after sealing activities performed is ~ 1 x 10-6 mbar/s. The Nonconformance is considered as closed.</p>	

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-1319 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
		Revision 1
Page 2 of 6		

**Nonconformance Report - Continuation Sheet -**

02-AUG-05 PRO Integration leak test      EQM integration leak test

Additional information: According to the Linde statement from 17.11.89 to the same problem the total pumping capacity of the adsorbers is equivalent to a leak rate of  $1 \times 10^{-4}$  mbar l/s for 9500 h (396days) (ref. 9/2374)

Initiator: Date, Name and Signature 02-AUG-05 Lamprecht

<b>Internal NRB Dispositions</b> Internal NRB held by telecon on 02.07.05: M. Alberti/ M. Langfermann/ T.Bayer/ P. Mack: After discussion the following is proposed:  <remove the mounted SV121 pressure plate <Remove 1 screw I/F fill/ vent tube with upper bulkhead <apply an thin layer of vacuum grease to the threads <remount this screw with an cu be washer below (or messing) washer also to be coated with an thin layer of vacuum grease. <apply 22Nm as before. <apply stepwise torque up to 28Nm  <perform this modification on each of the other 7 screws. <re- torque all 8 screws with MA 28Nm. <after 24 hours perform an re-torque again with 28Nm. <re- mount the pressure plate with MA= 6,5Nm (new helicon-flex seal or o-ring pending inspection tbd?) perform an He leaktest on these mounted interfaces. Official NRB with higher level tbd  Ref. to MoMs	Classification: <b>Major</b> <input checked="" type="checkbox"/> <b>Minor</b> <input type="checkbox"/>  Customer Notification 02-AUG-05
---	---

Cause of NC Ref to Failure Report	Corrective/Preventative Actions	Verification
--------------------------------------	---------------------------------	--------------

Date:	PA 02-AUG-05 M. Langfermann	Engineering 02-AUG-05 T. Bayer	02-AUG-05 M. v. Alberti	02-AUG-05 P. Mack	
Name:					
Signature:					





<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-1319 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Revision 1 Page 4 of 6
---	--	--

**Nonconformance Report - Continuation Sheet -**

<b>Customer NRB Dispositions</b> (Class Major Only)      Ref. to MoMs Follow ON NRB 05.08.05  The situation after performed re- torque and Repeat of the He- leaktest on the I/F CVV to fill./ vent tube of filling port was discussed and the following disposition was made: -No further activities regarding Re- torque, change of seals etc. shall be performed. -The go- ahead for start of the pumping down of the insulation vacuum as pre- condition for the filling of the cryostat with LHe has been given. -In parallel a rough analysis shall be performed in order to analyse the thermal behaviour of the EQM taking into account the actual leak rate(s), numbers of and actual conditions of mounted adsorbers, etc.	Verification	
Finally Determined Cause of NC Ref to Failure Report	Corrective/Preventative Actions	
Request for Waiver Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:	Alert Yes <input type="checkbox"/> No <input type="checkbox"/> Reference:	Other related Documents

**NCR Close Out**  
28-OCT-05

<b>NRB Approval</b> Organization/ Name  Date, Signature	Chairman ASED C. Schlosser  05-AUG-05	ASED E. Lamprecht  05-AUG-05	ASED M. v. Alberti  05-AUG-05	ESA C. Jewell  05-AUG-05	
---	---	---------------------------------------	--	-----------------------------------	--

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-1319 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 5 of 6
---	--	---

Revision 1

**Nonconformance Report - Continuation Sheet -**

**NCR Treatment Sequence / Findings / Statements / Actions**

Int. Ref	Actionee	Due Date	Action	Conclusion / Remark	Closed
C1-1	Mack	04-AUG-05	1.) a.)The pressure plate shall be dismounted b.) The Helicoflex seal shall be inspected after removal c.) the outer diameter of the pressure plate shall be verified. 2.The Fixation screws for the filling port shall loosened one by one clockwise and remounted after/ under the following actions: -Apply a thin layer vacuum grease below the screw heads and onto the threads. -Perform first torque with MA 18Nm. -After performance of this activities on all fixation screws the MA shall be increased stepwise in cross direction in steps of 2Nm to the new final torque of 28Nm (20, 22, 24, 26, 28) After the final torque is applied (28Nm) this torque shall be applied again after 1 hour and after 24h. Re- mount the pressue plate . Perform an He- leak test according to the test set-up as mentioned in annex 1. AI to ASED is to check the NCR data-base& regarding to NCRs about surface defects of filling port or CVV sealing grooves areas.		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
C2-2	C. Schlosser	05-AUG-05	In parallel a rough analysis shall be performed in order to analyse the thermal behaviour of the EQM taking into account the actual leak rate(s), numbers of and actual conditions of mounted adsorbers, etc.		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

<p><b>Company</b> ASTRIUM FRIEDRICHSHAFEN</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-151000-ASED-NC-1319                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>                  Page 6 of 6</p> <p style="text-align: right;">Revision 1</p>
---	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	Annex 1	Annex 1.pdf	04-AUG-05 09:51:44
2	Annex 2	Annex 2.pdf	04-AUG-05 09:52:43
3	HP-2-ASED-SD_0058	HP-2-ASED-SD_0058.pdf	28-OCT-05 14:22:37
4	Annex 4 to NC 1319 Linde Fax	Annex 4 to NC1319 .pdf	28-OCT-05 15:29:40

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151000-ASED-NC-0211 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> <span style="float: right;">Revision 0</span> Page 1 of 2
---	--	---

### Nonconformance Report

<b>NCR Title</b> Internal leakage of SV123 out of spec (ISO QM SV123)	
<b>NC Item Identification</b> PLM EQM	
<b>Next Higher Assembly</b> HERSCHEL PLM EQM	
<b>Drawing No</b>	<b>Sr No.</b> 13076/1
<b>Procedure No</b> HP-2-ASED-TP-0001	
<b>Supplier</b> ASPI	<b>Purchase Order</b> Pre integration Test
<b>Subsystem</b>	<b>Model</b> EQM
<b>NC Observation</b> Date: 06-APR-04 Location: Otn	NC Detected During Test
<b>Description of Nonconformance</b> <span style="float: right;"><b>Requirements Violated</b></span> During retest of the ISO SV123 spare valve S/N 13076/1 it was found that the internal leakrate is out of spec: a.) 1. Test performed with valve closed outlet evacuated, Q: 1x 10 <sup>-3</sup> mbar l/sec-1 b.) 2. Test performed with valve closed inlet evacuated, Q: 1x 10 <sup>-4</sup> mbar l/sec-1 c.) 3. Test performed with valve closed outlet evacuated, Q: 1x 10 <sup>-3</sup> mbar l/sec-1 Required leakrate according to TP: HP-2-ASED-TP-0001 is: < 10 <sup>-7</sup> mbar l/sec-1	

Initiator: Date, Name and Signature 06-APR-04 E. Lamprecht

<b>Internal NRB Dispositions</b> Use as is, a since slightly higher leakrate is acceptable for the Herschel EQM. No impact to safety.  Ref. to MoMs	<b>Classification:</b> <b>Major</b> <input type="checkbox"/> <b>Minor</b> <input checked="" type="checkbox"/>
	<b>Customer Notification</b> 06-APR-04

<b>Cause of NC</b> Ref to Failure Report	<b>Corrective/Preventative Actions</b>	<b>Verification</b>
---	--	---------------------

<b>Date:</b>	<b>PA</b> 06-APR-04	<b>Engineering</b> 06-APR-04	06-APR-04	06-APR-04	06-APR-04	06-APR-04	
<b>Name:</b>	R. Stritter	A. Runge	P. Mack	A. Knight	B. Barlage	E. Lamprecht	
<b>Signature:</b>							

<p><b>Company</b> ASTRIUM FRIEDRICHSHAFEN</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-151000-ASED-NC-0211                  Related internal NCR-No:                  Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> <span style="float: right;">Revision 0</span>                  Page 2 of 2</p>
---	--	--

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	Annex1 ASED-0211	Annex1 ASED-0211.pdf	30-JUN-05 09:37:03

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PANCK	NCR-No: HP-150000-ASED-NC-1817 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
		Revision 0
Page 1 of 1		

### Nonconformance Report

<b>NCR Title</b> EQM mass flow through OBA from AXT higher that expected		
<b>NC Item Identification</b> HERSCHEL PLM EQM		
<b>Next Higher Assembly</b> HERSCHEL SATELITE		
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>
<b>Procedure No</b> EQM System level Test		
<b>Supplier</b> ASEDA	<b>Purchase Order</b>	<b>EQM System level Test</b>
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>
<b>NC Observation</b> Date: 06-DEC-05 Location: ASEDA Otrn		<b>NC Detected During</b> Test
<b>Description of Nonconformance</b> For PFM the nominal mass flow is expected to be 2.2 mg/sec, instead for EQM Instrument testing the mass flow through the AXT to achieve the required temperatures for L1/L2 was about 25mg/sec with heating applied to the AXT. Without heating the mass flow was measured at about 8.5 mg/ sec but this did not achieve the required L1/L2 temperatures, these mass flows were not as expected. The measured flows are recorded and have been distributed for review.		<b>Requirements Violated</b> Mass Flow
<b>Initiator: Date, Name and Signature</b> 06-DEC-05 D.Hendry		
<b>Internal NRB Dispositions</b> EQM TMM will be checked in the frame of the post EQM test activities as normal work. ASEDA proposes to close this NCR  Ref. to MoMs		<b>Classification:</b> <b>Major</b> <input checked="" type="checkbox"/> <b>Minor</b> <input type="checkbox"/>  <b>Customer Notification</b>
<b>Cause of NC</b> Ref to Failure Report	<b>Corrective/Preventative Actions</b>	<b>Verification</b>
Date: Name: Signature:		

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN,ESTEC		<b>Project Name</b> HERSCHEL-PLANCK		NCR-No: HP-150000-ASED-NC-1683 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		Revision 1 Page 1 of 4	
<b>Nonconformance Report</b>							
NCR Title EQM L1 temperatures higher that expected							
NC Item Identification HERSCHEL PLM EQM,SPIRE,PACS							
Next Higher Assembly HERSCHEL SATELITE,HERSCHEL INSTRUMENTS AND TELESCOPE (CFE),HERSCHEL INSTRUMENTS AND TELESCOPE (CFE)							
Drawing No				Sr No.		EQM	
Procedure No PACS/SPIRE//Mode IMT							
Supplier ASEED				Purchase Order PACS/SPIRE // Mode IMT			
Subsystem				Model		EQM	
<b>NC Observation</b>				NC Detected During Test			
Date: 07-NOV-05 Location: ASEED OTN							
Description of Nonconformance						Requirements Violated	
During PACS SPIRE // Mode IMT test preparation the AXT heater was increased to 800 mw to maintain the Cryo operations test operating temperatures within the cryostat L1 temperature rose to 6k PACS, 8k Spire , nominal setting to maintain stability is 200 to 400 mw. Subsequent to this the AXT was found to be depleted.							
Initiator: Date, Name and Signature 08-NOV-05 D.Hendry							
<b>Internal NRB Dispositions</b> ASEED NRB 08.11.05 Cryo operation to be reviewed with customer  Ref. to MoMs						Classification: <b>Major</b> <input checked="" type="checkbox"/> <b>Minor</b> <input type="checkbox"/>	
						Customer Notification 08-NOV-05	
Cause of NC				Corrective/Preventative Actions		Verification	
Ref to Failure Report							
Date:	<b>PA</b>	<b>Engineering</b>					
Name:	08-NOV-05 D.Hendry	08-NOV-05 S.Idler	08-NOV-05 D.Hendry	08-NOV-05 C.Schlosser			
Signature:							





<b>Company</b> ASTRIUM FRIEDRICHSHAFEN, ESTEC	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-150000-ASED-NC-1683 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 3 of 4 Revision 1
---	--	---

**Nonconformance Report - Continuation Sheet -**

	ASP G.Dobrovik  10-NOV-05	
--	------------------------------------	--

--

<p><b>Company</b> ASTRIUM FRIEDRICHSHAFEN, ESTEC</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-150000-ASED-NC-1683                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>                  Page 4 of 4</p> <p style="text-align: right;">Revision 1</p>
--	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	PACS and SPIRE sensor data during first cooler rec	SPIRE_PACS_Sensors.zip	10-NOV-05 09:20:52
2	PACS cooler recycle Friday (4/11 - Day 308) to Sat	PACS_1st_Cooler_Recycle_G	10-NOV-05 13:46:26
3	NRB 08.11.05 Mom	ASED-NC-1683 NRB 08.doc	10-NOV-05 15:14:34

<b>Company</b> APCO,ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-150000-ASED-NC-1489 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Revision 0 Page 1 of 1
---	--	--	---------------------------

### Nonconformance Report

<b>NCR Title</b> Required tilting position of the cryostat via transport dolly not secured			
<b>NC Item Identification</b> HERSCHEL PLM EQM,Integration Dolly			
<b>Next Higher Assembly</b> HERSCHEL SATELITE,EQM additional Refurbished ISO MGSE			
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>	
<b>Procedure No</b> Prep IMT/Cooldown			
<b>Supplier</b>	ASED Otn	<b>Purchase Order</b>	Prep IMT/Cooldown
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>	
<b>NC Observation</b> Date: 21-SEP-05 Location: ASEDOtn		NC Detected During Test	

<b>Description of Nonconformance</b>	<b>Requirements Violated</b>
For PACS (and SPIRE) IMT it is necessary to tilt the EQM by about 30 degree (more than 20 degree). The tilting should be managed by the test dolly #1. During tilting of the cryostat with the motor of the test dolly, the PLM moved back to about 15 degree when a tilting level of about 21 degree was achieved. The EQM was installed 200mm out of the emphasis point. After adjustment of this position via turning the transport container gear handweel it was observed that the gear was moving back to a ~15 degree lower position caused by the proper weight of the cryostat and consequently connected cryo equipments (T- pumps, ventline etc.) During short investigation performed it was detected that this used integrated gear is not fully self blocking. The blocking can only ensured if the main brake is constantly powered, which cannot be performed in order to avoid a problems with the brake electronic.	testprocedure

**Initiator:** Date, Name and Signature 21-SEP-05 Lamprecht

<b>Internal NRB Dispositions</b>	<b>Classification:</b>
As interim solution the cryostat shall be tilted back to its required position and this position shall be ensured via fixation by using fixation belts --> AI closed	<b>Major</b> <input type="checkbox"/> <b>Minor</b> <input checked="" type="checkbox"/>
Follow ON NRB 27.11.05: C. Schlosser, Lamprecht Due to the fact that the use of the dolly for the required tests, goals was possible after the performed corrective actions have been performed, it is decided to perform not any additional work on the this dolly the final diposition is: use as is Ref. to MoMs	<b>Customer Notification</b>

<b>Cause of NC</b>	<b>Corrective/Preventative Actions</b>	<b>Verification</b>
Ref to Failure Report		

<b>Date:</b>	<b>PA</b>	<b>Engineering</b>		
<b>Name:</b>	21-SEP-05	21-SEP-05	21-SEP-05	
<b>Signature:</b>	E. Lamprecht	P. Mack	C. Schlosser	

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-150000-ASED-NC-1484 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
		Revision 1
Page 1 of 2		

### Nonconformance Report

<b>NCR Title</b> Temp. gradient requirement during Cooldown of cryostat partially exceeded			
<b>NC Item Identification</b> HERSCHEL PLM EQM			
<b>Next Higher Assembly</b> HERSCHEL SATELITE			
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>	
<b>Procedure No</b> HP-2-ASED-TP-0072			
<b>Supplier</b> ASEDA	<b>Purchase Order</b>	EQM PLM Cooldown	
<b>Subsystem</b>	<b>Model</b>	EQM	
<b>NC Observation</b> Date: 18-SEP-05 Location: ASEDA Otn		NC Detected During Test	
<b>Description of Nonconformance</b>		<b>Requirements Violated</b>	
The temperature requirements valid for cooldown of the PLM EQM with integrated instruments have been exceeded at certain times (see attached graphs). Required cooling rate of 5 K/h above 50 K, calculated over one hour, was exceeded for short time when the flow through the OBA gets too high (see attachment 1). Required temperature gradients between L0, L1, L2 and L3 were exceeded for very short times, when the AXT gets too cold during active cooling and at two non active phases, when the AXT warmed up slowly (see attachment 2).		Cool Down rate	
<b>Initiator:</b> Date, Name and Signature 20-SEP-05 Lamprecht/ Schlosser			
<b>Internal NRB Dispositions</b>		<b>Classification:</b>	
Internal NRB 21.09.05: C. Schlosser, P. Mack, E. Lamprecht Proposed disposition is: use as is for EQM, since the requirement for cooling rates has been exceeded only for a minimal time and the gradients have been exceeded only by less than 50%. Higher level NRB 26.09.05 (tbc). Closeout: Due to the performed IMT tests it is confirmed that no degradation of the instruments have been occurred due to the short exceedind of the gradient requirements. ASEDA Otn proposes to close the NCR with the final disposition Use as is.  See HP-2-ASED-MN-1119, It is agreed by higher level to declare the NCR closed by the performed Final disposition: Use as is!  Ref. to MoMs		Major <input checked="" type="checkbox"/> Minor <input type="checkbox"/>	
		<b>Customer Notification</b> 21-SEP-05	
<b>Cause of NC</b> Ref to Failure Report		<b>Corrective/Preventative Actions</b>	<b>Verification</b>
<b>Date:</b>	<b>PA</b>	<b>Engineering</b>	
21-SEP-05	21-SEP-05	21-SEP-05	
Name: E. Lamprecht	P. Mack	C. Schlosser	
Signature:			

<p><b>Company</b> ASTRIUM FRIEDRICHSHAFEN</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-150000-ASED-NC-1484                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>                  Page 2 of 2</p> <p style="text-align: right;">Revision 1</p>
---	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	Temperature Gradients OBA vs. AXT	Gradients-AXTvsOBA.pdf	21-SEP-05 10:40:38
	Description	Filename	Last Updated
2	OBA cool down rates	CoolingRates-OBA.PDF	21-SEP-05 10:39:46

<b>Company</b> ASTRIUM	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-142220-ASED-NC-1829 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 2	Revision 0
---------------------------	--	---	------------

### Nonconformance Report

<b>NCR Title</b> Very high noise on C100 sensors for EQM CRYO SCOE			
<b>NC Item Identification</b> Cryo SCOE			
<b>Next Higher Assembly</b> EPLM EGSE			
<b>Drawing No</b>		<b>Sr No.</b>	
<b>Procedure No</b> HIFI System Level Test Thermal			
<b>Supplier</b> ABSP		<b>Purchase Order</b> HIFI System level Test Thermal	
<b>Subsystem</b>		<b>Model</b> EQM	
<b>NC Observation</b> Date: 06-DEC-05 Location: ASEDTN		NC Detected During Test	

Description of Nonconformance	Requirements Violated
<p>The noise on the C100 thermistors is much too high for the EQM CRYO SCOE</p> <p>From the spec, the accuracies of the C100 thermistors are :</p> <p>1.6 K to 1.8 K : +/- 1mK Measured Value : 23.8 mK                      1.8 K to 5.0 K : +/- 10mK Measured Value : 60.6 mK                      5.0 K to 20.0 K : +/- 100mK Measured Value : 1700 mK</p> <p>Graphs showing these noise levels are attached to this NCR.</p> <p>On PFM, a similar NCR was raised some time ago (HP-141200-ASED-NC-1434).</p> <p>-----                      Answer from ABSP on 06/12/2005                      -----</p> <p>Hello, Stijn</p> <p>The fix for this is the same as was done for the PFM SCOE, i.e. replacing the capacitor in the external harness (between the harness screen and the connector chassis) with a short circuit. The capacitor was initially inserted to prevent dc ground loops, and worked OK at AAS-A. However, the noise environments seem to be much higher (possibly due to all of the MGSE) at your facilities.</p> <p>The external harness cables which have been made by Astrium, also directly short the screen to the connector bodies at both ends of the cable.</p> <p>Regards, Ian</p>	

Initiator: Date, Name and Signature 06-DEC-05 S. ILSSEN

Date:  
 Name:  
 Signature:

<p><b>Company</b> ASTRIUM</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-142220-ASED-NC-1829                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>      Revision 0                  Page 2 of 2</p>
-----------------------------------	--	--

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	C100 Noise data	Noise_on_C100_sensors.zip	06-DEC-05 17:17:46



<b>Company</b> ASTRIUM	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-142220-ASED-NC-1759 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 1	Revision 0
---------------------------	--	---	------------

### Nonconformance Report

<b>NCR Title</b> CRYO SCOE Heater repeated blocking and disabling			
<b>NC Item Identification</b> Cryo SCOE			
<b>Next Higher Assembly</b> EPLM EGSE			
<b>Drawing No</b>	<b>Sr No.</b>	<b>EQM</b>	
<b>Procedure No</b> PACS EMC			
<b>Supplier</b> ABSP	<b>Purchase Order</b>	PACS EMC	
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>	
<b>NC Observation</b> Date: 22-NOV-05 Location: ASED OTN		NC Detected During Test	

<p><b>Description of Nonconformance</b></p> <p>This NCR is related to HP-142220-ASED-NC-1667 and HP-142220-ASED-NC-1668.</p> <p>On 21/11/05, the heater data acquisition blocked (similar to NCR 1667). The main difference with NCR 1667 is that the SCOE was in 'once per minute' acquisition mode and not in 'continuous mode'. The heater stayed on however (could be seen from the helium flow). The SCOE is powered down and up again and the problem disappeared.</p> <p>on 22/11/05 very early in the morning, the HCMD data acquisition blocked again (0h03m). This was not noticed at that time. Around noon, suddenly the heater powered down from itself (could be seen from the helium flow). Because of the blocking however, the scoe still indicated the expected power. Some time later (11h25m), all heater values went to the default value and the HCDM deblocked from itself.</p> <p>The heater is switched on again without problems.</p> <p>Added on 23/11/2005 by S ILSSEN ----- After analysis by ABSP the following is concluded: * Reset of heater output most probably related to 'peaks in data' (NCR 1668). Solution is not easy. Workaround could be to switch to continuous acquisition (need to solve NCR 1667 before!). Since problem does occur very often and the cryo scoe cannot be swithced off for a long time currently, more analysis will be done after the EQM phase. For now, ASED personel will monitor the helium flow closely. Closed for EQM, open for PFM.</p>	<p><b>Requirements Violated</b></p> <p>SCOE FW</p>
--	--

Initiator: Date, Name and Signature 22-NOV-05 S. ILSSEN

Date:  
Name:  
Signature:

<b>Company</b> ASTRIUM	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-142220-ASED-NC-1668 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 1	Revision 1
---------------------------	--	---	------------

### Nonconformance Report

<b>NCR Title</b> EQM CRYO SCOE data shows regular peaks in 'once per minute' acquisition			
<b>NC Item Identification</b> Cryo SCOE			
<b>Next Higher Assembly</b> EPLM EGSE			
<b>Drawing No</b>		<b>Sr No.</b>	
<b>Procedure No</b> HIFI SIH Elev int test			
<b>Supplier</b> ABSP		<b>Purchase Order</b> HIFI SIH Elec Int test	
<b>Subsystem</b>		<b>Model</b> EQM	
<b>NC Observation</b> Date: 15-JUL-05 Location: ASEDTN		NC Detected During Test	
<b>Description of Nonconformance</b>		<b>Requirements Violated</b>	
<p>In 'once per minute' acquisition mode, the EQM cryo scoe, shows peaks in the data. Every time a new sample is taken (once a minute), the value of a parameter goes to an unrealistic high value (more than a million times then actual value). These wrong values are seen for ~2 seconds. This means that every 60 seconds, the data is corrupted for 2 seconds. These 'wrong' values are also seen in the log files and in the TM data to the CCS.</p> <p>In 'continous' acquisition mode, the peaks are not seen.</p> <p>Remark: sometimes the peaks are much lower then a million times the actual value. Sometimes they stay within 10% of the actual value. These peaks are however NOT the actual data, which makes it very difficult to filter data afterwards.</p>		SCOE SW/FW	
<b>Initiator: Date, Name and Signature</b> 03-NOV-05 S ILSSEN			
<b>Date:</b> <b>Name:</b> <b>Signature:</b>			

<b>Company</b> ASTRIUM	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-142220-ASED-NC-1667 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 1	Revision 0
---------------------------	--	---	------------

### Nonconformance Report

<b>NCR Title</b> EQM CRYO SCOE heater data block in 'continious acquisition' mode			
<b>NC Item Identification</b> Cryo SCOE			
<b>Next Higher Assembly</b> EPLM EGSE			
<b>Drawing No</b>		<b>Sr No.</b>	
<b>Procedure No</b> HIFI Elec int Test			
<b>Supplier</b> ABSP		<b>Purchase Order</b> HIFI Elec Int Test	
<b>Subsystem</b>		<b>Model</b> EQM	
<b>NC Observation</b> Date: 15-JUL-05 Location: ASED OTN		NC Detected During Test	
<b>Description of Nonconformance</b>		<b>Requirements Violated</b>	
<p>The EQM cryo scoe has different modes for the acquisition of data from the SCAU boards. In the continious mode (sample every ~2 seconds), the heater data acquisition blocks after about 2 hours of operation. This can be recovered by restarting the SCOE or a 5-minute procedure. This behaviour was also seen for other SCAU boards (for thermistor acquisition). It could however be solved by an update of the firmware of the SCAU boards. The firmware of the heater scau board was not updated since it is not easy accessible.</p> <p>This problem does not occur in 'once per minute' acquisition.</p>		SCOE Firm ware	
<b>Initiator: Date, Name and Signature</b> 03-NOV-05 S. ILSSEN			
Date: Name: Signature:			

<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-113000-ASED-NC-1675 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Page 1 of 2	Revision 1
-------------------------	--	---	------------

### Nonconformance Report

<b>NCR Title</b> Cryostat background radiation measured by PACS much higher than predicted			
<b>NC Item Identification</b> PACS			
Next Higher Assembly HERSCHEL INSTRUMENTS AND TELESCOPE (CFE)			
Drawing No	Sr No.	EQM	
Procedure No IMT Pt 2			
Supplier MPI	Purchase Order	IMT Pt 2	
Subsystem	Model	EQM	
<b>NC Observation</b> Date: 03-NOV-05 Location: ASED OTN		NC Detected During Test	

Description of Nonconformance	Requirements Violated
<p>Cryostat background radiation measured by PACS much higher than predicted                  PACS IMT revealed that cryostat background signals measured by PACS spectrometer at 88 ? / 177 ?m are by factor 60 / 48 higher than expected (see PACS analysis in attachment x).                  See analysis report attached                  Way forward: Perform additional measurements:</p> <p>NCR update 09.11.05                  Investigation tests have been performed see ACS HP-2-ASED-SD-0064 and 0067 attached.                  MPI are reviewing the results.                  1) Planck-curve in order to retrieve the temperature of the stryflight source and                  2) map in order to localise the straylight source.                  NCR update 09.11.05                  The investigation testing has been performed by ACS HP-2-ASED-SD-0067 and 0064 see attached                  MPI are reviewing the results.</p>	

Initiator: Date, Name and Signature 04-NOV-05 D.Hendry

<b>Internal NRB Dispositions</b> NRB ASED,PACS,ESA 04.11.05 Perform stray light test according to ASED ACS attachment 2  Ref. to MoMs	Classification: <b>Major</b> <input checked="" type="checkbox"/> <b>Minor</b> <input type="checkbox"/>
	Customer Notification 04-NOV-05
Cause of NC Ref to Failure Report	Corrective/Preventative Actions
Verification	

Date:	PA 04-NOV-05 D.Hendry	Engineering 04-NOV-05 S.Idler	04-NOV-05 D.Hendry	04-NOV-05 S.Ilsen	04-NOV-05 H.Feuchtgruber	04-NOV-05 A.Heske	
Name:							
Signature:							

<p><b>Company</b> ESTEC</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-113000-ASED-NC-1675                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>                  Page 2 of 2</p> <p style="text-align: right;">Revision 1</p>
---------------------------------	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	PACS Background radiation report from IMT	eqmimt_background_report.	04-NOV-05 10:48:13
2	ASED ACS For Stray light test during 2nd part IMT	ACS_for_Straylight_Test_o	04-NOV-05 11:07:30
3	ACS HP-2-ASED-SD-0067 stray light investigation te	HP-2-ASED-SD-0067 - Speci	10-NOV-05 10:04:40





<p><b>Company</b> ESTEC</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-113000-ASED-NC-1495                  Related internal NCR-No:                  Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>                  Page 3 of 3</p> <p style="text-align: right;">Revision 2</p>
---------------------------------	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	Graphs of cryo scoe data during PACS IMT (and cool	Data and Graphs PACS IMT	27-SEP-05 11:58:18
2	Graph of 1st PACS cooler recycle	PACS_Cooler_Recycle_1.jpg	30-SEP-05 08:41:24
3	Graph of 2nd PACS cooler recycle	PACS_Cooler_Recycle_2.jpg	30-SEP-05 08:41:40
4	HP-2-ASED-MN-1096 - TRR for Restart of PACS IMT	HP-2-ASED-MN-1096 - TRR f	24-OCT-05 16:03:48
5	IMT restart (Spire and PACS) MOM H-P-ASP-MN-6975	H-P-ASP-MN-6975 - SPIRE I	02-NOV-05 15:26:04



<b>Company</b> ESTEC	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-112000-ASED-NC-1662 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> <div style="text-align: right;">Revision 0</div> Page 1 of 2
<b>Nonconformance Report</b>		
<b>NCR Title</b> High correlation between cryo cover temp and SPIRE L1 temp		
<b>NC Item Identification</b> SPIRE		
<b>Next Higher Assembly</b> HERSCHEL INSTRUMENTS AND TELESCOPE (CFE)		
<b>Drawing No</b> ASED-TR-0101	<b>Sr No.</b>	<b>EQM</b>
<b>Procedure No</b>		
<b>Supplier</b> RAL	<b>Purchase Order</b>	SPIRE IMT Pt 2
<b>Subsystem</b>	<b>Model</b>	<b>EQM</b>
<b>NC Observation</b> Date: 25-OCT-05 Location: ASED OTN		NC Detected During Test
<b>Description of Nonconformance</b> Unexpectedly high correlation between cryo cover temperature and SPIRE L1 temperature Cause is currently not understood and needs to be investigated by SPIRE. Temperature plots are attached to this NCR		<b>Requirements Violated</b>
<b>Initiator: Date, Name and Signature</b> 02-NOV-05 D.Hendry		
Date: Name: Signature:		

<p><b>Company</b> ESTEC</p>	<p><b>Project Name</b> HERSCHEL-PLANCK</p>	<p>NCR-No: HP-112000-ASED-NC-1662                  Related internal NCR-No:                  Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>                  Page 2 of 2</p> <p style="text-align: right;">Revision 0</p>
---------------------------------	--	---

**Nonconformance Report - Continuation Sheet -**

**NCR/NRB Attachments**

	Description	Filename	Last Updated
1	Cover temperature plot	Cover_Temperature_25_10_2	02-NOV-05 15:08:00
2	Cryo cover temp related to L1	CRYOCOVER_L1_RELATION_.jp	02-NOV-05 15:10:19
3	Cover + L1 graphs	Cover_influence_on_L1_SPI	03-NOV-05 18:16:38
4	PACS-SPIRE with rec. cooler during cover dewar exc	BumpL1CoverExchange.zip	10-NOV-05 11:47:27

<b>Company</b> ASTRIUM FRIEDRICHSHAFEN	<b>Project Name</b> HERSCHEL-PLANCK	NCR-No: HP-151240-ASED-NC-1415 Related internal NCR-No: Critical Item: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
		Revision 0
Page 1 of 1		

### Nonconformance Report

<b>NCR Title</b> The SV121 plug remains not in safety valve position			
<b>NC Item Identification</b> ISO QM modified Filling Port ( incl SV 121 )			
<b>Next Higher Assembly</b> Cryostat Helium SS			
<b>Drawing No</b>	<b>Sr No.</b>	01	
<b>Procedure No</b> HP-2-ASED-TP-0072			
<b>Supplier</b> Stoehr	<b>Purchase Order</b>	EQM PLM Cry Cooldown	
<b>Subsystem</b>	<b>Model</b>	EQM	
<b>NC Observation</b> Date: 01-AUG-05 Location: ASED Otrn		NC Detected During Test	
<b>Description of Nonconformance</b>			<b>Requirements Violated</b>
During Cool- down operations according to HP-2-ASED-TP-0072 "1": it was observed several times that the SV plug of SV 121 (S/N 01) remains not in safety position after separation of plug from spindl (if one way valve with 60 mbar overpressure is installed during over night configuration)			
<b>Initiator:</b> Date, Name and Signature 01-SEP-05 Lamprecht			
<b>Internal NRB Dispositions</b> -As first actions the valve shall be kept open and the safety function shall be ensured via connection to the SV 0622/ YO 621-2 line. performed OK  -Follow ON NRB tbd --> closed see below Follow ON NRB 23.09.05: Schlosser, Mack, Lamprecht Final disposition is: Use as is after the safety function was provided via connection to the SV 0622/ YO 621-2 line. The NCR is considered as closed1  Ref. to MoMs			<b>Classification:</b> Major <input type="checkbox"/> Minor <input checked="" type="checkbox"/>  <b>Customer Notification</b> 01-SEP-05
<b>Cause of NC</b> Ref to Failure Report		<b>Corrective/Preventative Actions</b>	<b>Verification</b>
<b>Date:</b>	<b>PA</b>	<b>Engineering</b>	
01-SEP-05	01-SEP-05	01-SEP-05	
Name:	E. Lamprecht	A. Runge	C. Schlosser
Signature:			

END OF DOCUMENT

	Name	Dep./Comp.		Name	Dep./Comp.
	Alberti von Mathias Dr.	AOE22	X	Runge Axel	OTN/AOA54
	Barlage Bernhard	AED11		Schink Dietmar	AED44
	Bayer Thomas	AOA52	X	Schlosser Christian	OTN/AOA54
	Brune Holger	AOA55		Schmidt Rudolf	FAE22
	Edelhoff Dirk	AED2		Schweickert Gunn	AOE22
	Fehringer Alexander	AOE13		Steininger Eric	AED32
X	Fricke Wolfgang Dr.	AED 65	X	Stritter Rene	AED11
	Geiger Hermann	AOA52		Suess Rudi	AOA54
	Gerner Willi	AED11		Thörmer Klaus-Horst Dr.	OTN/AED65
	Grasl Andreas	OTN/AOA54		Wagner Klaus	AOE22
	Grasshoff Brigitte	AET12		Wietbrock Walter	AET12
X	Hauser Armin	AOE22		Wöhler Hans	AOE22
X	Hendry David	Terma Resid.		Wössner Ulrich	ASE442
	Hengstler Reinhold	AOA 52	X	Alcatel	ASP
	Hinger Jürgen	AOE22	X	ESA/ESTEC	ESA
	Hofmann Rolf	ASE442		<b>Instruments:</b>	
X	Hohn Rüdiger	AED65	X	MPE (PACS)	MPE
	Hölzle Edgar Dr.	AED32	X	RAL (SPIRE)	RAL
	Huber Johann	AOA52	X	SRON (HIFI)	SRON
	Hund Walter	ASE442		<b>Subcontractors:</b>	
X	Idler Siegmund	AED312		Air Liquide, Space Department	AIR
X	Ilsen Stijn	Terma Resid.		Air Liquide, Space Department	AIRS
	Ivány von András	FAE22		Air Liquide, Orbital System	AIRT
	Jahn Gerd Dr.	AOE22		Alcatel Bell Space	ABSP
	Kalde Clemens	APE3		Astrium Sub-Subsyst. & Equipment	ASSE
	Kameter Rudolf	OTN/AOA54		Austrian Aerospace	AAE
	Kettner Bernhard	AET42		Austrian Aerospace	AAEM
	Knoblauch August	AET32		APCO Technologies S. A.	APCO
X	Koelle Markus	AOA53		Bieri Engineering B. V.	BIER
	Koppe Axel	AED312		BOC Edwards	BOCE
X	Kroeker Jürgen	AED65		Dutch Space Solar Arrays	DSSA
	Kunz Oliver Dr.	AOE22		EADS CASA Espacio	CASA
X	Lamprecht Ernst	OTN/ASI21		EADS CASA Espacio	ECAS
	Lang Jürgen	ASE442		EADS Space Transportation	ASIP
	Langenstein Rolf	AED15		Eurocopter	ECD
X	Langfermann Michael	AOA51		European Test Services	ETS
X	Mack Paul	OTN/AOA54		HTS AG Zürich	HTSZ
	Maute Thomas	AOA52		Linde	LIND
	Much Christoph	AOA53		Patria New Technologies Oy	PANT
	Müller Jörg	AOA52		Phoenix, Volkmarsen	PHOE
	Müller Martin	AOA53		Prototech AS	PROT
	Müller Ralf	FAE22		QMC Instruments Ltd.	QMC
	Peltz Heinz-Willi	AOE13		Rembe, Brilon	REMB
	Pietroboni Karin	AED65		Rosemount Aerospace GmbH	ROSE
	Platzer Wilhelm	AED2		RYMSA, Radiación y Microondas S.A.	RYM
	Reichle Konrad	AOA52		SENER Ingenieria SA	SEN
	Reuß Friedhelm	AED62		Stöhr, Königsbrunn	STOE
X	Rühe Wolfgang	AED6		Terma A/S, Herlev	TER