







Title: Test Report for SPIRE FM SPT in He2

CI-No: 125 200

Prepared by:	A. Koppe		Date:	11.09.2008
Checked by:	S. Idler			11.09.2008
Checked by:	for J. Kroeker			16.9.2008
Product Assurance:	for R. Stritter			11.09.08
Configuration Control:	W. Wietbrock			16.09.08
Project Management:	W. Fricke			16/09/08

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, is forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1	08.09.08	All	Formal Issue	

Table of Content

1	Scope	6
1.1	Objective	6
1.2	Test Flow	6
1.3	Procedure Execution Summary:	7
2	Documents/Drawings	22
2.1	Applicable Documents	22
2.2	Reference Documents	22
2.3	Other Documents	22
2.4	Acronyms & Abbreviations	22
3	Main Observations and Problems Identified.	23
3.1	NCR-4457: SPIRE test script does not perform the correct operation	23
3.2	NCR-4458: SPIRE SPT He2: Nom HK does not restart when commanded	23
3.3	NCR-4459: SPIRE SPT He2: Script fails with TC info's count mismatch	23
3.4	NCR-4460: SPIRE SPT He2: Script fails with improper TC name sequence	23
3.5	NCR-4462: TC missing in SPIRE IST script	24
3.6	NCR-4472: Problem with CDMU DFE during SPIRE SPT	24
3.7	NCR-4473: L1 temperature above Spec during SPIRE SPT	24
3.8	NCR-4474: VC1 Overflow after RAL changed CUS parameters for SPIRE SPT	24
3.9	NCR-4475: IFMGR crashes during SPIRE SPT	24
3.10	NCR's which reoccurred during the SPT	24
3.11	Procedure Changes	25
4	Conclusion	26
4.1	Open Issues	26
4.2	Requirements Verified	26
5	Appendix 1: As-Run Log of SPIRE SPT	27
6	Appendix 2: As-Run Log of RAL SPT Procedure	28

7	Appendix 3: As-Run Log of SPIRE EMC Test	29
8	Appendix 4: As-Run Log of SPIRE SPT PVS	30

List of Tables

Table 1: SPIRE SPT Test Summary.....21

1 Scope

This document reports on the SPIRE Special Performance Test (SPT) performed on the SPIRE FM Instrument to check correct operation in the frame of the HERSCHEL IST.

The test configuration was with the S/C mounted on the MPT in vertical position. The test was executed using the Herschel CCS & SPIRE I-EGSE.

The cooler recycling has been executed in this configuration (S/C filling level ~ 98%, 20° tilted around X - axis and Y - axis pointing downwards, as required for the SPT).

EMC testing (RS and CS) was performed during the night shifts (3 runs of 3 hour measurements).

The test has been performed in accordance with the IST Leading Procedure.

1.1 Objective

The objective of the SPT is to verify dedicated aspects of instrument performance integrated on the HERSCHEL S/C that have not been tested so far during the Integrated System Test (IST).

The test requires a specific S/C configuration which has been detailed in the AD1 test procedure.

1.2 Test Flow

The Test flow was roughly as follows:

1. Power ON and configure SPIRE I-EGSE for test
2. Power on NOMINAL SPIRE from OFF to Standby (REDY)
3. Perform SPT Day1 tests according to HP-2-ASED-TP-0204, chapter 7.5.3
4. Overnight EMC Testing (CS and RS)
5. Perform SPT Day2 tests according to HP-2-ASED-TP-0204, chapter 7.5.4 (not completely executed)
6. Overnight EMC Testing (CS and RS)
7. Perform SPT Day3 tests according to HP-2-ASED-TP-0204, chapter 7.5.5 (not completely executed)
8. Power OFF NOMINAL SPIRE from Standby (REDY) to OFF
9. Disconnect SPIRE I-EGSE

1.3 Procedure Execution Summary:

This test has been run with the HERSCHEL S/C in vertical position (X - axis tilted by 20°, Y - axis pointing downwards, precision $\pm 0.5^\circ$).

The cryo L0 temperature (T107) was around 1.85 K,
L1 temperature (T235) was around 4.27 K,
L2 temperature (T254) was around 5.57 K,
L3 temperature (T247) was around 4.29 K,
Cryo Cover (T601, T602) was around ~230 K.

The test could not be completely executed due to a significant loss of test time caused by:

- Unstable cryo conditions due to dewar exchange
- Cooler recycling more often than expected
- Wrong versions of scripts delivered
- Problems with I-EGSE start up
- Loss of data record on SPIRE I-EGSE
- Script execution longer than anticipated

The following protocols have been written documenting the SPIRE SPT Test status:

SPIRE SPT TRR	18.08.2008, HP-2-ASED-MN-1599
SPIRE SPT HeII PTR	23.08.2008, H-P-2-TAS-MN-10750

Location:	ESTEC, Noordwijk, NL
Test Case:	SPIRE SPT in He2
Test Session Name:	HP_2_ASED_TP_0204_iss1_ SPIRE_IST_SPT_END_001

Environment:	2008_08_19_18_25_hercdmu_hpws22_REALTIME_SPIRE_SPT
--------------	--

OBSW:	CDMS 3.6.0.4, ACMS 3.8
HPADB:	H-P-2-ASP-LI-1441 issue 17
HPCCS Release:	HPCCS_2.0-1317

Any procedure variations are recorded in the Procedure Variation Summary which is attached as the "As-Run" Log, in ANNEX 1.

All non-compliances are recorded in the Observation/NCR Summary below and detailed further in Section 3.

The following observations were made during the test:

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
18:25	Session Started			
20:15	Start Test SPIRE SPT Perform SC switch ON using TP0070			
20:20	TLM Failure YM101946 TMTC DFE offline expected to be online	Rebooted TMTC DFE and repeat script, SCOE online now		
	During PCDU Check the following Tms fail, as all sas channels are selected WMT14565 WMT15565 WMT16565	Due to set up configuration for this test.		
20:43	Boot Report failure	Same as before DUMPED CELA and repeated TM D102159SCVT188_IST_DUMP_PKT_STORE.tcl		SPR673 Re-occurrence
	SC switch ON using TP0070 completed			
	Start SPIRE SPT TP-0204			
	Perform PVS#1 for TP-0204			PVS#1-TP0204
	Perform Gyro Calibration AEGRA002 = -2.977074E-06 AEGRB002 = 4.411752E-05 AEGRC002 = 6.880729E-05 AEGRD002 = 2.314484E-05	Updated SPIRE_UV		PVS#3-TP0204
04:20	Perform time synchronization			PVS#4-TP0204
04:34	Shift handed over to early crew			
04:34	Time sync performed.			SPR-698
04:43	Connected to SPIRE IEGSE			
04:45	Lost connection to SPIRE IEGSE			
04:53	Reconnected to SPIRE IEGSE			
04:54	Connection lost again	SPIRE IEGSE will reboot completely before next attempt		
05:05	Connection re-established			
05:06	...and lost again			
05:13	Reconnected			
05:15	Connection seems ok, sent connection test => ok	Temp readings: T225 = -999 / T226= -999 / T227= 1.87 / T236=		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
		13.30 (going up slightly) / T254=13.87 (going up slightly)		
05:27	Go-ahead given by NS to start switch-on SPIRE to STBY(RDY))			
05:28	Start ch. 7.5.2. SPIRE-PWR-ON-P			
05:41	Power on finished			
05:43	Execute SPIRE-IST-COLD-FUNC-SCU-07-P			
05:53	Interrupt test due temps too high to continue, so we wait for go-ahead from SPIRE/ NS(CRYO-CCU)	T225= 2.09 / T226=1.94 / T227=999 / T236=999 / T254=000		
07:20	Execute SPIRE-IST-SPT-BSM-ON	This test can be run in the current temp conditions, done on request by SPIRE		PVS#5 TP0204
07:38	Script SPIRE-IST-SPT-BSM-ON results in some NAK TC's, especially the define new HK report ==> sent define new HK report manually acc. to PVS#6	New NCR : Nom HK does not restart when commanded at step 7.5.3.3.1 TP-0204		PVS#6 TP0204 NCR-4458
07:44	Execute SPIRE-IST-SPT-BSM-INIT	SPIRE now in BSM INIT mode rather than SDBY		
07:50	Run connection test DC810180			
07:53	Execute SPIRE-IST-COLD-FUNC-BSM-01-P	New NCR Error: script fails with "Tcinfos count mismatch" (see printout)		NCR-4459
08:23	Execute SPIRE-IST-COLD-FUNC-BSM-03-P	Note: the BSM-02-P script is missing (as in not delivered ?) ==> add to above NCR		
08:32	Execute SPIRE-IST-BSM-CHOP-POS1	Error: this script fails as well Due to "improper TC name sequence"; New NCR Today is maybe not a good day to test SPIRE		NCR-4460
09:11	Execute PVS#7	A check on XPND configuration outside the scope of the SPIRE TEST, authorised by the test conductor		PVS#7 TP0204
10:51	Execute SPIRE-IST-SPT-BSM-OFF	BSM test failed, therefore switched off		PVS#8 TP0204
10:54	In Cooler Recycling mode by executing SPIRE-IST-CRECM	Manual mode		
10:58	Cooler Recycling stopped by continuing above script	Reason is Cryo operations		PVS#9 TP0204
13:01	We have been given authority to proceed as			

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
	temperatures are OK			
16:00	IFMGR crash after disconnection from IEGSE	Problem caused by abnormal termination of the IEGSE link (from IEGSE side). IFMGR restarted and connected re-established with different SCOEs.		
	Problems with IEGSE configuration	NCR ??		Possibly NCR
17:42	Time sync problem – only the bus monitor machine was running the about time program. The CDMU DFE machine was not. The time difference was about 2 seconds. The about time program is restarted.			
17:45	Re-execute PVS 4 of TP 0204 – time sync			PVS#4-TP0204
19:30	Problem on IEGSE solved(xinitd services not enabled and firewall enabled)			
19:50	Test EMC SPOT script (dry run)			PVS#11-TP0204
20:20	Missing Scripts			PVS#12-TP0204
20:30	Preparing for EMC testing			
20:26	Run SPIRE-RALILT-DNS-PHOT			PVS #12-TP0204
20:30	Run SPIRE-IST-RESET-PHOT-OFFSETS			PVS #12-TP0204
20:50	Run SPIRE-IST-DNS-PHOT156.tcl			PVS #13-TP0204
21:10	SPIRE Prem From PHOT SBY to redy PVS 14			PVS #14-TP0204
21:14	Switch OFF SPIRE			
21:29	Switch ON SPIRE to redy			
	Turn on the pump heat switch heater			
	Switch ON SPIRE redy to PHOT SBY			
21:52	Lost Hk on APID 1282 Failed command SCR01500	Repeat of above at time 07:38		NCR 4458 Reoccurrence
	Switching back to REDY			PVS #14-TP0204
	Repeat PVS#6 due as above			
22:02	Execute SPIRE-IST-SPT-BSM-INIT	SPIRE now in BSM INIT mode rather than SDTBY		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
22:06	Run SPIRE-IST-DNS-PHOT156.tcl			
22:09	Run SPIRE-IST-RESET-PHOT-OFFSETS			
22:12	Start EMC test photometer			
23:25	EMC in PHOT Mode part 1 completed			
23:30	Perform PVS#14 to go PHOTSTBY to Ready and then to SPECSTBY			
23:46	Run SPIRE-IST-DNS-SPEC240	On PVS#14		
00:08	Start EMC test for spectrometer			
00:50	End EMC test for spectrometer			
01:00	SPIRE Switch OFF			
01:06	SPIRE Switch ON to REDY			
01:15	Switch ON SPIRE redy to PHOT SBY			
01:25	Start EMC test part3			
02:10	EMC test part3 completed			
02:13	Switch SPIRE to redy switch to SPECSTBY			
	Repeat PVS#6			
	Run SPIRE-IST-DNS-SPEC240			
02:29	Start EMC test for spectrometer			
	Completed			
03:10	Jump to Step 6.3.2 of SPIRE_RAL_PRC_003040			
	EXEC SPIRE_IST_START_TEST & IST_EMC_SPOT			
04:19	Completed			
04:20	EXEC SPIRE_IST_END_TEST			
04:22	Shift handed over to early crew			
04:24	Going from Spectroscopy mode to ready mode by executing 4.5 of SPIRE-RAL-PRC-2704 : SPIRE-IST-SPT-BSM-ON	Followed by execution of PVS#6 for new HK definition		PVS#6 TP0204
04:34	Execute SPIRE-IST-SPT-PDET-ON - Photo STDBY mode			
04:39	Execute SPIRE-IST-DNS-PHOT156			
04:43	Execute SPIRE-IST-START-TEST			
04:44	Execute SPIRE-IST-EMC-SPOT	Started a sweep on Dougs Mark !		
05:15	Sweep 1 stopped by ending current step 1 in running script	Now waiting for go-ahead for step 2		
05:26	Start step 2	Count down contest, Doug won, counting down from 5. On his		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
		mark we started step 2		
05:57	Sweep 2 stopped, next step skipped by option "no" and then end script.			
05:59	EXEC SPIRE_IST_END_TEST			
06:00	4.3 of 704 SPIRE-IST-SPT-PDET-OFF			
06:02	Execute SPIRE-IST-SPT-BSM-OFF	SPIRE to REDY mode		
06:05	Cryo operations start now=> DEWAR exchange	For the FT this means babysitting and wait for the next two hours or so		
	SPR701 issued for missing SPIRE scripts installation			SPR#701
08:20	The dewar is exchanged and SPIRE [Tanja] requests to put SPIRE to STDBY	Start at step 7.5.3.2., then 7.5.3.2.1 and then continue with 7.5.3.4.4 (Skip DCU bits etc. since already done)		PVS#15.1 + .2 TP0204
08:27	Execute SPIRE-IST-SPT-BSM-ON	Followed by execution of PVS#6 for new HK definition		PVS#6 TP0204
08:30	Execute SPIRE-IST-SPT-BSM-INIT			
08:32	Execute SPIRE-IST-SPT-PDET-ON	SPIRE now in Phot STDBY mode		
08:46	Execute SPIRE-IST-DSN-PHOT	Requested by SPIRE via PVS		PVS#15.3 TP0204
08:50	Continue with step 1 annex 2.4: Execute SPIRE-IST-PHASEUP-PHOT70	Finished 09:16		
09:16	Next... step 2: Execute SPIRE-IST-PHASEUP-PHOT100	Finished 09:41		
	Info from SPIRE: Test is to be interrupted due to temps increasing; SPIRE to be put to Standby and then Cooler Recycle to be run			
09:41	Execute SPIRE-IST-SPT-PDET-OFF			PVS#16 TP0204
09:44	Execute SPIRE-IST-SPT-BSM-OFF			”
09:48	Execute SPIRE-IST-CRECa	Cooler Recycle mode in Auto mode		”
12:20	Cooler script terminated automatically			
12:40	Manually send command SCD06505 with param A0C40DEB for Cooler Recycle	NCR on missing command in script SPIRE-IST-CRECa :		PVS#16.2 TP0204

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
		SEND_DRCU_COMMAND to switch pump heater back on		NCR-4462
13:39	Switch ON SPIRE redy to PHOT STBY	PVS#16-3 was followed for this operation.		
13:46	Continue with Step 3, of section 2.4 Bias Optimisation (PRC-2704)			
14:19	Alarm received "Packet Store Full" Cdmu BSW Event (5-4)			
14:29	Dumping the CEL A & B			PVS#17 TP0204
	Olivier is pursuing Francois why TM5-1 is stored in the CEL note – may be due to SSM is OFF.	Francois confirms when SSM is OFF, all TM's [5-x] go to CEL		
	CCS has a threshold setting for max allowed time in the past 4 TM reception. When this threshold is surpassed, CCS uses the current time for the TM time stamp.			
14:50	We executed SetParameters_IFMGR_OBT_THRESHOLD 864000 (threshold for maximum allowed time of reception of packets received with time stamps in the past)			
15:29	The following scripts have been loaded on the CCS and patched to the on-line session: SPIRE_IST_CPS_SPEC.tcl SPIRE_IST_CPS_PHOT.tcl SPIRE-IST-BSM-CHOP-POS1.tcl SPIRE-IST-BSM-CHOP-POS2.tcl	This has been added to SPR701		
16:00	Proceed with 2.5 (Photometer bias noise optimisation)	PVS raised to cover additional steps needed for chapter 2.5 of RAL-PRC-2704, after step 2		PVS#18 TP0204
19:00	Problem during execution of load curve, SPIRE-IST-LC-PHOT (see NCR entry at 07:53)	Due to "improper TC name sequence" Add to NCR 4460		SPR-703 & NCR 4460
19:15	Start PCAL Photometer Characterisation (chapter 2.11 of SPIRE-RAL-PRC-2704)			PVS#19 TP0204
20:33	Start Photmeter noise stabilisation versus bias frequency (chapter 2.6 of SPIRE-RAL-PRC-2704)			
22:40	Exchange of helium dewar out of limits on: EVAPHSTEMP SCALTEMP	RAL are aware and agreed to continue.		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
	SMECTEMP EMCFILTEMP SMECIFTEMP BSMTEMP OPTTEMP			
23:01	Start BSM control loop setting (chapter 2.1 of SPIRE-RAL-PRC-2704)	Script error in SPIRE-IST-BSM-CHOP-POS1 delivered today 21/08/08 already a patched script, error is wait time is set to negative 1, remaining part of the Script will be executed manually. SPIRE-IST-BSM-CHOP-POS2 also has the same error both have been modified and patched onto the system.		To be added to NCR4459
23:53	HPWS21 has hung CLOSED DOWN AND RESTARTED			
02:12	Execute SPIRE-IST-DNS-PHOT			PVS#19 TP0204
02:15	Run SPIRE-IST-RESET-PHOT-OFFSETS			
	Perform section 2.9 of RAL – PRC- 2704	SPIRE-IST-PTC-PWR not in the session performed a local patch of this file, was delivered today.		
02:42	Run SPIRE-IST-PTC-PWR (chapter 2.9 of SPIRE-RAL-PRC-2704)			PVS#19 TP0204
06:30	Shift handed over to early crew at TCC			
06:05	SPIRE-IST-PTC-PWR finished as reported by SPIRE [Tanja]	Also reported that an updated Cooler Recycle script will be available within ~ 30 mins that can be used next		
06:52	Execute SPIRE-IST-CPS-PHOT	Operator started by mistake SPIRE-IST-CPC-PHOT		PVS#20 TP0204
06:54	Terminate SPITE-IST-CPC-PHOT and Execute SPIRE-IST-CPS-PHOT			PVS#20 TP0204
06:58	Execute SPIRE-IST-LC-PHOT	Finished 07:05 => when looking in script as-run logfile we observed that script failed early with another "improper TC name sequence" (same as earlier, last night at 19:00)		
07:15	Execute SPIRE-IST-LC-PHOT again	Note: After checking the script found out that somehow we ran		SPR#0703

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
		the old (previous) version; it was today updated via SPR#0703 Finished 07:42		
07:42	Execute SPIRE-IST-CPS-PHOT	Finished 07:45		PVS#21
07:50	Execute SPIRE-IST-SPT-PDET-OFF	Finished 07:52		TP0204
07:53	Execute SPIRE-IST-SPT-BSM-OFF	Finished 07:54		
07:54	Execute SPIRE-IST-SPT-BSM-ON	Finished 07:55		
07:56	Run PVS#6 again for new HK definition			
07:57	Execute SPIRE-IST-SPT-BSM-INIT	Finished 07:57		
07:58	Execute SPIRE-IST-SPT-SDET-ON	Finished 08:00		
08:02	Execute SPIRE-IST-RESET-SPEC-OFFSETS	Finished 08:03		
08:10	Execute SPIRE-IST-PHASEUP-SPEC80	Finished 08:32		
08:33	Execute SPIRE-IST-PHASEUP-SPEC160	Finished 08:56		
08:56	Execute SPIRE-IST-PHASEUP-SPEC240	Finished 09:19		
09:26	Execute PVS#22	To put SPIRE from Spectroscope to REDY mode		
09:33	Execute SPIRE-IST-CRECa	Start Cooler Recycle in Auto mode		
12:05	Cooler Recycle auto terminated	SPIRE to be set to SPEC STDBY		
12:34	PVS#6 was run manually			
12:35	Start of Spectrometer Bias Noise Optimisation, chapter 2.13 of SPIRE-RAL-PRC-2704)			
14:29	Started Spectrometer Noise Stability vs. Bias Frequency script. chapter 2.14 of SPIRE-RAL-PRC-2704)			
15:46	Load and online patch SPIRE-IST-CCS-LC-SPEC.tcl			Added to SPR703
16:00	Start ACMS for microvibration			PVS#23 TP0204
16:06	Start of Spectrometer Ambient Background Verification, chapter 2.15 of SPIRE-RAL-PRC-2704) run SPIRE-IST-CPS-SPEC.tcl twice run SPIRE-IST-CPS-PHOT.tcl because PCAL flash failed twice with previous script			PVS#24 TP0204 To be added to NCR4459
16:30	We run script SPIRE-IST-CPS-SPEC.tcl again			
16:47	Run script SPIRE-IST-DNS-SPEC.tcl			
17:11	Run script SPIRE-IST-CPS-SPEC.tcl			
17:12	Received alarm "Buffer Overflow" (data rate is too slow - 150Kbps)			

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
17:18	Change TM rate to 1.5Mbps			
17:18	Run script SPIR-IST-CPS-SPEC.tcl again, with 1.5Mbps data rate			
17:30	Running of script SPIR-IST-LC-SPEC.tcl failed, run SPIRE-IST-CCS-LC-SPEC instead.	PVS#24-2 details this script change.		
18:03	Start of SCAL Photometric Verification, chapter 2.16 of SPIRE-RAL-PRC-2704)			
18:09	Run script SPIR-IST-DNS-SPEC.tcl			PVS#25
18:12	Run script SPIR-IST-RESET-SPEC-OFFSETS.tcl			TP0204
18:14	Run script SPIR-IST-CPS-SPEC.tcl			
20:17	Run script SPIRE-IST-SCAL2-WARMUP.tcl SPIRE indicates that the script is not performing the correct requirements (SCAL2 does not reach 25 deg)	Event seen (5,1): VM_CALLTABLE_FAULT Printout for NCR obtained.		NCR4457
20:41	Cmd SPIRE from SPECSTBY to REDY MODE			
	Manual Cmd SPIRE			
	Cmd SPIRE from REDY MODE to SPECSTBY			
21:38	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-CPS-SPEC.tcl was kept in an endless loop. Script terminated and restarted.			Re-occurrence of NCR4181
22:41	Start of Spectrometer Detector Microphonics Test, chapter 2.22 of SPIRE-RAL-PRC-2704)			
22:45	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-DNS-SPEC175.tcl was kept in an endless loop. Script terminated and restarted. Run time sync check script – time sync with IEGSE is OK (0.06s difference)			Re-occurrence of NCR4181
22:49	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-RESET-SPEC-OFFSETS.tcl was kept in an endless loop. Script terminated and restarted. Terminated and restarted SPIRE_ALL_subscribeParams			Re-occurrence of NCR4181
22:54	Perform wheel spin up and down - after 600 seconds the required speed was not reached. Wheels A and B showed a small decrease in speed (see graph). Speed not reached for spinning up and down.	CHECK with ACMS specialist!		
23:30	Perform wheel spin up and down - after 600 seconds the required speed was not			

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
	reached. Speed not reached for spinning up and down.			
23:55	Perform wheel spin up and down - after 600 seconds the required speed was not reached. Speed not reached for spinning up and down.			
00:40	SPIRE request to perform PHOTOMETER THERM CONTROL VERIFICATION TEST			PVS#27-TP204
00:42	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-SPT-PDET-ON.tcl was kept in an endless loop. Script terminated and restarted same problem again Script terminated and restarted	3 rd attempt OK		Re-occurrence of NCR4181
00:49	SPIRE request modification to test script SPIRE-IST-PTC-VM-SUBKTEMP.tcl Changes to params – set point, loop period, Kp, Ki, Kd, lpfgain, lpfcb1, lpfcb2.	Original Script printed, modified script printed. Modified script locally Patched. Ran script, however, no CMDs were sent. Looking at the script the cmds sent lines have been commented out. SPIRE request that the script be modified to allow cmd's to be sent. Modified and locally patched.		To be added to NCR4459 PVS#27-TP20
	Re Run Script SPIRE-IST-PTC-VM-SUBKTEMP.tcl	ABORT TEST		
	5-1 Event alarm VM COPYTABLE_FAULT			
01:31	OOL BSM Interface			
01:32	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-DNS-PHOT.tcl was kept in an endless loop. Script terminated and restarted.			Re-occurrence of NCR4181
01:44	Spire request to Perform section 2.21 of PRC-2704 Photometer Detector Microphonics Test			
01:49	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-DNS-PHOT.tcl was kept in an endless loop. Script terminated and restarted.			Re-occurrence of NCR4181
02:16	Several Temps OOL Just been informed that the DEWAR is empty and	Have informed SPIRE. SPIRE are concerned with the increase in temp of SMK0K520.		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
	switching over to pumping.	Have asked SPIRE if the test is to be stopped. Spire request that the test is aborted due to the thermal variations.		
02:38	Aborted Photometer Detector Microphonics Test			PVS#29-TP0204
02:39	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-DNS-PHOT.tcl was kept in an endless loop. Script terminated and restarted.			Re-occurrence of NCR4181 PVS#29-TP0204
02:43	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-CPS-PHOT.tcl was kept in an endless loop. Script terminated and restarted.			Re-occurrence of NCR4181 PVS#29-TP0204
03:00	Execute SPIRE-IST-CRECa	Start Cooler Recycle in Auto mode Finished 05:42		
04:30	Shift handed over to early crew			
05:43	Execute SPIRE-IST-SPT-BSM-ON	Finished 05:45		
05:46	Run PVS#6 again for new HK definition			
05:48	Execute SPIRE-IST-SPT-BSM-INIT	Finished 05:49		
05:50	Execute SPIRE-IST-SPT-PDET-ON			
05:53	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-SPT-PDET was kept in an endless loop. Script terminated and restarted	Script hangs for param YM00A966; packet has arrived at 05:53:54, however during a fetch for the param the resulted fetch time states 05:53:44		Re-occurrence of NCR4181
05:56	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-SPT-PDET was kept in an endless loop. Script terminated and restarted			Re-occurrence of NCR4181
06:03	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-SPT-PDET was kept in an endless loop. Script terminated and restarted	... now ok !!		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
06:08	Execute SPIRE-IST-RESET-PHOT-OFFSETS	On request of SPIRE [Tanja] Finished 06:09		PVS#29 TP0204
06:16	Execute SPIRE-IST-DNS-PHOT	Finished 06:18		--,,--
06:19	Execute SPIRE-IST-RESET-PHOT-OFFSETS	Finished 06:20		--,,--
06:20	Dewar exchange on the Cryo			
07:41	A short IFMG failure occurred for an unknown reason	TRB to decide if NCR is to be raised to cover this anomaly (might be difficult to resolve, remaining a mystery)		Potential NCR
07:46	Then lost IFMGR completely, no TM anymore, lost all connections	Performed Operators note 16: Recovery after an IFMGR crash		--,,--
07:57	Recovery completed, back in business.....			
		Waiting for temperature stabilization before continue with test		
	Start execution of PVS#30	Decision reached on way forward up to end of this (part of the) test – SPIRE team		
09:15	Execute ACMS_RWL_SPIRE_uVIB	This script will remain running for the duration of the next test		
09:18	Execute SPIRE-DNS-PHOT126	Problem with fetch during IEGSE-CCS communication. Script SPIRE-IST-DNS-PHOT126l was kept in an endless loop. Script terminated and restarted.		Re-occurrence of NCR4181
09:19	Execute SPIRE-DNS-PHOT126	Finished 09:22		
09:23	Execute SPIRE-IST-START-TEST	Finished 09:24		
09:24	Spinning up the RWL's now (from the still running ACMS script)			
09:46	Spinning down the RWL's now (same as before)			
09:50	ACMS_RWL_SPIRE_uVIB finished			
09:50	Execute SPIRE-IST-TEST-END	Finished 09:50		
09:51	Execute SPIRE-IST-DNS-PHOT156	Finished 09:53		
09:54	Execute SPIRE-IST-START-TEST	Finished 09:54		
09:55	Execute ACMS_RWL_SPIRE_uVIB	This script will remain running for the duration of the next test		
09:57	Spinning up the RWL's now (from the still running ACMS script)			
10:20	Spinning down the RWL's now (same as before)			
10:23	ACMS_RWL_SPIRE_uVIB finished			
10:24	Execute SPIRE-IST-TEST-END	Finished 10:24		

Time (UTC)	Test Procedure / Step / Script / Command / Event / Anomaly	Remarks / Cause of anomaly / Corrective action	C/A type (T/P)	NCR ref. (P)
10:25	Execute SPIRE-IST-DSN-PHOT	Finished 10:28		
10:29	In ACMS_CONFIG25 select 99 to switch off ACMS			
10:32	ACMS_event_buffer_dump suspended	“ Wrong SCC error “ No need for NCR as this seems performance related (heavy load on system); anyway, Jeff made some necessary dumps for the record and analysis afterwards		
10:51	ACMS switched off			
11:01	Start execution of PVS#31			
11:02	Execute SPIRE-IST-CPS-PHOT	Finished 11:06		
11:09	Execute SPIRE-IST-LC-PHOT	Finished 11:36		
11:36	Execute SPIRE-IST-CPS-PHOT	Finished 11:40		
11:42	Execute SPIRE-IST-SPT-PDET-OFF	Finished 11:43 PHOTSTBY to REDY mode		
11:44	Execute SPIRE-SIT-SPT-BSM-OFF	Finished 11:45 Now in REDY mode		
11:46	Perform ch 7.5.6 from TP-0204 to switch SPIRE from Standby (REDY) to OFF			
11:51	SPIRE OFF			
11:53	A personal check by Stijn : Check time sync with HIFI IEGSE	Connected to IEGSE ==> Sync OK		
11:57	Disconnect SPIRE IEGSE			
12:14	Start Power off S/c via POWER_OFF_HER_IST			
12:22	S/C powered off			
12:33	Power-off finished	Note: server seems very busy as every script/ process seems to run slow and take a lot of time to finish. Even saving the logbook takes much more then usual		
	Session finished and closed.	.		

Table 1: SPIRE SPT Test Summary

2 Documents/Drawings

2.1 Applicable Documents

AD1	SPIRE IST Specific Performance Test	HP-2-ASED-TP-0204, Issue 1.2
AD2	Leading Procedure for Herschel Integrated Satellite Test	HP-2-ASED-TP-0134, Issue 5
AD3	Herschel Satellite IST – Instruments Commissioning – S/C Configuration	HP-2-ASED-TP-0237, Issue 1
AD4	Test Specification for HERSCHEL Instruments FM tests performed at satellite level	H-P-2-ASP-TS-1083, Issue 2

2.2 Reference Documents

None

2.3 Other Documents

None

2.4 Acronyms & Abbreviations

See “as-run” procedure.

3 Main Observations and Problems Identified.

The following NCR's occurred during the test:

3.1 NCR-4457: SPIRE test script does not perform the correct operation

SPIRE test script does not perform the correct operation. During SPIRE SPT test the script SPIRE-IST-SCAL2-WARMUP.tcl was executed, a (5,1) event was received (VM_CALLTABLE_FAULT). This occurred at 20:17 UTC on the 22/08/08
→SPIRE to investigate

3.2 NCR-4458: SPIRE SPT He2: Nom HK does not restart when commanded

SPIRE-IST-SPT-BSM-ON (HK not re-enabled when commanded)
SPIRE_SPT_He2: Nom HK does not restart when commanded step
7.5.3.3.1, TP-0204.
– See PVS 6

This is probably a script timing issue (increase wait time). The script is to be updated for TV test.

3.3 NCR-4459: SPIRE SPT He2: Script fails with TC info's count mismatch

All scripts with problems (BSM01, BSM03, BSM_Chop_POS2) need to be updated for TV

Script problems due to CUS – script inconsistencies:

- SPIRE-IST-COLD-FUNC-BSM-01-P
- SPIRE-IST-COLD-FUNC-BSM-02-P - missing
- SPIRE-IST-COLD-FUNC-BSM-03-P
- SPIRE-IST-BSM-CHOP-POS2
- SPIRE-IST-LC-PHOT
- SPIRE-IST-LC-SPEC
- SPIRE-IST-CPS-SPEC
- SPIRE-IST-CPS-PHOT
- SPIRE-IST-PTC-VM-SUBKTEMP

3.4 NCR-4460: SPIRE SPT He2: Script fails with improper TC name sequence

SPIRE-IST-BSM-CHOP-POS1 script fails with improper TC name sequence
→ script to be corrected for TV

3.5 NCR-4462: TC missing in SPIRE IST script

TC missing in SPIRE IST script

SPIRE-IST-CRECa (Sorption cooler automatic recycle): Command to switch pump heater back cannot be executed

→ script / VM to be corrected for TV

3.6 NCR-4472: Problem with CDMU DFE during SPIRE SPT

A problem occurred with the CDMU DFE. The system was not time synchronized every minute with CCS server. The time program (that performs time sync) was not running.

See SPR-698.

3.7 NCR-4473: L1 temperature above Spec during SPIRE SPT

The L1 temperature was above specification (8K compared to IID-A 6.1K). This was agreed during the TRR to be able to run the Launch autonomy. This generated many out of limits on SPIRE temperatures.

3.8 NCR-4474: VC1 Overflow after RAL changed CUS parameters for SPIRE SPT

A VC1 Overflow was reported after RAL changed CUS parameters (after previous successful re-run of script SPIRE-IST-CPS-SPEC). The data-rate of 150kbps was not sufficient for some scripts (although SPIRE should have been compatible).

→ Switch to 1.5Mbps during the test = OK

3.9 NCR-4475: IFMGR crashes during SPIRE SPT

The IFMGR crash(es) may be related to the 2 existing NCR's listed:

- 4008

- 3946

3.10 NCR's which reoccurred during the SPT

ASED-NCR-4423: IEGSE QLA machine setup problems (day 1)

The SPIRE IEGSE did not archive the data for part of SPIRE commissioning which is the reoccurrence of a known problem which lead to the loss of 1 shift of testing.

IEGSE needs to be checked.

ASED-NCR-4181: Problems with IEGSE-CCS communication occurred in SPIRE test (seen 9 times so far).

Note: a lot of TM plotting windows open on many workstations and need to be closed.

Additionally packets were out of order for the ACMS script.

3.11 Procedure Changes

Updates and clarifications in the procedure, as required during the test execution, were included by redlining. All necessary modifications have been reported in ANNEX 1, "AS-Run" Log.

4 Conclusion

The SPIRE SPT has been completed. All tests were executed, except the warm cover test which was assessed to priority 3 during the reshuffling of the sequence. The board agreed that the performed test was successful, (all SPIRE parts are working well, similar behaviour of detectors in comparison to the ILT has been monitored), and that the instruments works nominally, pending detailed analysis. The SPT objective has been reached.

The Cryo-conditions were not ideal, since the temperature on L1 was warmer than specified. Two hours of test time were lost at each daily dewar exchange. Hence the cover temperature was not fully stable the last day. The loss of test time is estimated to 25%.

The SPIRE Sorption cooler hold time for ground test is expected not to be larger than 20h (driver is the L0 evaporator strap conductance), and further tests will have to take this into account (most probably similar for PACS). Further analysis is needed (ASED+SPIRE).

The automatic cooler recycling script/parameters need to be modified for the SOVT. The command script is judged being far too complex and need to be more robust by proper selection of parameters. Further analysis by SPIRE is needed.

Many test scripts need to be reviewed & corrected by SPIRE for the TV test. An additional intermediate review will be necessary.

Instrument is validated to start the RMS, SOVT (if cryo-conditions can be guaranteed) but the scripts are to be reviewed for TV.

4.1 Open Issues

- Cooler recycle automatic to be re-run during RMS to measure the hold time for SOVT
- Scripts to be reviewed/corrected/time estimated for TV.
- Voice Communication problem between IEGSE & Checkout to be improved, or move I-EGSE to Checkout room.
- LPU test was not run (ACS-406). To be performed at the 1st forthcoming opportunity.

4.2 Requirements Verified

With the above test the requirement for the IST1 of what concerns the SPIRE instrument, according to chapter 4.7.3, (4.7.3.3 and 4.7.3.4), of "Test Specification for HERSCHEL Instruments FM tests performed at satellite level", ref. H-P-2-ASP-TS-1083, has been verified.

5 Appendix 1: As-Run Log of SPIRE SPT

Procedure HP-2-ASED-TP-0204

19/08/08

FORMAL AS RUN

2008-08-19-18-25-herschel-hpws22-REALTIME-SPIRE-SPT
HP-2-ASED-TP-0204-151-SPIRE-IST-SPT-END-001

Title: **SPIRE IST Specific Performance Test**

CI-No: 125200

Prepared by:	<u>A. Koppe/S.Hamer</u>	Date:	<u>13.08.2008</u>
Checked by:	<u>for S. Idler</u>		<u>14.08.08</u>
Checked by:	<u>J. Kroeker</u>		
Product Assurance:	<u>for R. Stritter</u>		<u>14/08/08</u>
Configuration Control:	<u>W. Wietbrock</u>		
Project Management:	<u>Dr. W. Fricke</u>		
Approved by			
TAS-F:	<u>D. Montet</u>		

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1.0	25.01.08	All	First Formal Issue	
1.1	24.07.08	14, 100, 92	Implementation of updated RAL procedure, ref. SPIRE-RAL-PRC-2704, issue 3.2 SPIRE I-EGSE Disconnection procedure adapted	
1.2	13.08.08	14 23 25 33 34 93	Implementation of updated RAL procedure, ref. SPIRE-RAL-PRC-2704, issue 3.4 note: Temperature for JFET switch on "will may" be adjusted EGSE / OBSW versions updated Step 7.5.1.6 - new Step 7.5.1.7 - new Step 7.5.1.11: test script name updated Step 7.5.1.12: typo in parameter removed Step 7.5.7.5 - new Step 7.5.7.6 - new	

Table of Content

1	Scope	8
1.1	Objective	10
1.2	Test Flow	10
2	Documents/Drawings	14
2.1	Applicable Documents	14
2.2	Reference Documents	14
2.3	Other Documents	15
2.4	Acronyms & Abbreviations	15
3	Configuration	19
3.1	Satellite Configuration	19
3.2	EGSE Configuration	19
3.3	Set-up	19
4	Test Sequence	20
4.1	Test Flow	20
5	Conditions	22
5.1	Personnel	22
5.2	Environmental	22
5.3	Cryostat	23
5.4	Operational	24
5.5	General Precautions and Safety	24
5.5.1	General Safety Requirements, Precautions	24
5.5.2	ESD constraints	24
5.5.3	Special QA Requirements	24
5.6	GSE	24
5.6.1	MGSE	24
5.6.2	CVSE	25
5.6.3	EGSE/Software	25
5.6.4	OGSE	25
5.6.5	Special Equipment	25

6	Requirements to be verified and Test Criteria	26
7	Test Procedure	27
7.1	Initial EGSE and Satellite Configuration for the Test	27
7.2	Open Issues	27
7.3	Duration	27
7.4	Operational Constraints for Procedures	28
7.5	Step by Step Procedure	33
7.5.1	S/C Power ON & SPIRE I-EGSE Configuration/Connection	33
7.5.2	SPIRE PRIME OFF to Standby (REDY)	36
7.5.3	Integrated System Tests – SPIRE SPT Day 1	39
✓ 7.5.3.1	Cooler Recycle (manual)	39
✓ 7.5.3.2	Switch from REDY to Photometer STBY Mode	40
✓ 7.5.3.3	BSM Control Loop Setting	41
/ 7.5.3.4	Photometer Bias Phase Optimisation	43
7 7.5.3.5	Photometer Noise Stability versus Bias Frequency	45
7 7.5.3.6	Photometer Bias Noise Optimisation	46
7 7.5.3.7	Photometer Ambient Background Verification	48
7 7.5.3.8	PTC Headroom Characterisation	49
7 7.5.3.9	PCAL Photometer Characterisation	50
7.5.3.10	Overnight (Day 1 – Day 2) EMC CS Test - Photometer	51
7.5.4	Integrated System Tests – SPIRE SPT Day 2	52
7.5.4.1	PCAL Flash	52
7.5.4.2	Photometer Thermal Stability versus Bias Amplitude	53
7.5.4.3	Change of LID temperature	54
7.5.4.4	Photometer Thermal Control Verification	55
7.5.4.5	Photometer Bias Phase Optimisation	56
7.5.4.6	Photometer Ambient Background	58
7.5.4.7	Spectrometer Bias Phase Optimisation	59
7.5.4.8	Spectrometer Bias Noise Optimisation	60
7.5.4.9	Spectrometer Noise Stability versus Bias Frequency	62
7.5.4.10	Spectrometer Ambient Background Verification	63
7.5.4.11	PCAL Spectrometer Characterisation	64

7.5.4.12	Overnight Hold on Test Activities	65
7.5.5	Integrated System Tests – SPIRE SPT Day 3	66
7.5.5.1	Change of LID temperature	66
7.5.5.2	Cooler Recycle (automatic)	67
— 7.5.5.3	Spectrometer Bias Phase Optimisation	68
7.5.5.4	Spectrometer Bias Noise Optimisation	70
7.5.5.5	Spectrometer Noise Stability versus Bias Frequency	72
7.5.5.6	SCAL Characterisation	74
7.5.5.7	Microphonics Pre-Test Configuration	75
∨ 7.5.5.8	Reaction Wheel Operation for Spectrometer	80
∨ 7.5.5.9	Spectrometer Detector Microphonics Test	82
∨ 7.5.5.10	Reaction Wheel Operation for Photometer	83
∨ 7.5.5.11	Photometer Detector Microphonics Test	85
— 7.5.5.12	Microphonics Post-Test Configuration	87
7.5.5.13	Overnight (Day 3 – Day 4) EMC CS Test - Spectrometer	89
7.5.6	SPIRE Prime Standby (REDY) to OFF	91
7.5.7	SPIRE I-EGSE Disconnection & S/C Power OFF	93
8	Summary Sheets	95
8.1	Procedure Variation Summary	96
8.2	Non Conformance Report (NCR) Summary	97
8.3	Sign-off Sheet	98
APPENDIX 1		99
Actual SCOE cable connection (to be confirmed by AIT)		99
APPENDIX 2		102
SPIRE CFT Procedure ref. SPIRE-RAL-PRC-002704, issue 3.4		102
APPENDIX 3		103
SPIRE CS Test Procedure, ref. SPIRE-RAL-PRC-003040, issue 1.0103		

APPENDIX 4

104

**Accelerometer Measurement & ACMS Reaction Wheel Profile for
Microphonics Test**

104

List of Tables

Table 8.1-1: Procedure Variation Sheet96
Table 8.2-1: Non-Conformance Record Sheet.....97

1 Scope

This test procedure defines the instructions for the conducting of the SPIRE Specific Performance Test (SPT) to be performed in He II conditions. The corresponding as-run procedure will become part of the test report.

This procedure covers only operational aspects, as e.g. commanding and monitoring of the instrument and science data acquisition. The real time analysis of the acquired science data concerning performance aspects will be done by RAL using separate procedures and tools (e.g. on the I-EGSE) in parallel.

This procedure is based on the requirements of the Test Specification for HERSCHEL Instruments FM tests performed at satellite level (AD6). The EMC tests run overnight require a specific test set-up which will be covered by a separate procedure.

Major input to this test procedure is the SPIRE IST Specific Performance Test Procedure from RAL. The relevant test steps of the RAL procedure (AD9, attached as ANNEX 2) are called up in section 7 (step-by-step procedure). No redundancies are tested within this sequence.

The following tests from the SPIRE procedure (AD9) are not included:

Tests not included in schedule	Reason
SPEC high resolution mode SOF1	Cannot be done with cryostat vertical
Spectrometer Mechanism Microvibration Test	Cannot be done with cryostat vertical
EMC - Photometer most sensitive mode	N/A - to be used during EMC testing
EMC – Spectrometer most sensitive mode	N/A - to be used during EMC testing
EMC – SPIRE most Emissive mode	N/A - to be used during EMC testing
300mk Stage Decontamination	No time
Photometer noise stability versus bias frequency under flight ambient condition	No time
Phot scan mode POF5	No time

Constraints

- This procedure requires the presence of SPIRE personnel as the I-EGSE will be required to assess the results online as part of the pass/fail criteria.
- Before carrying out the next procedure within the test sequence, always ask for the go ahead by the RAL staff.

- Chapter 4 of this document specifies the sequence to be executed. Each of the steps in the sequence corresponds to procedures in section 7.5.
- The procedure tables in section 7.5 include blank boxes where the actual values of parameters can be noted. Based on the comparison with the expected values the success or failure of a step should be recorded in the final column of the table.
- The last two columns in a procedure table shall be used to record the overall Pass/Fail result of each test.
- Any text in boldface in the procedural steps generally indicates an action which may have to be performed manually by the CCS staff.
- The total available test duration are 3 days for SPT and 2 nights for EMC testing?
- For the micro-vibration test the accelerometer acquisition needs to be activated and the test coordinated with the ETS team.
- To perform the overnight EMC tests, the test adapter for the noise injection must have been installed between the PCPU and the SPIRE FCU.

1.1 Objective

The objective of the SPIRE SPT is:

- Verification of the correct performance of the SPIRE instrument and the compatibility with the spacecraft and
- Verification of operation procedures which will be executed during the mission

1.2 Test Flow

This test flow is structured to reflect nominal operations of the FM SPIRE.

The flow is as follows:

1. Power ON and configure SPIRE I-EGSE for test
2. Power ON SPIRE Prime and enable Mil1553B-bus interface
3. Run test sequence according to AD6, chapter 4.7.3.3

SPIRE SPT Day 1

Step	Test Name	Description/Purpose	Time Required (nominal)	Start Mode	End Mode	Lid Temp
1	Cooler recycle (manual)	First time the cooler is recycled we take it one step at a time	2	REDY	REDY	<15 K
2	Switch to PHOT STBY	Switch the instrument on in photometer mode using ILT settings and Vss from CFT DCU-07P	0,25	REDY	PHOT STBY	<15 K
3	Wait for stabilisation	Need to wait until 300 mK stage is drifting slowly enough to allow detector characterisation	0	PHOT STBY	PHOT STBY	<15 K
4	BSM Control Loop Setting	Sets up the parameters of the BSM control loop - can be carried out during stabilisation	1	PHOT STBY	PHOT STBY	<15 K
5	Photometer bias phase optimisation	Sets up a grid of phase versus bias frequency for photometer BDAs	2	PHOT STBY	PHOT STBY	<15 K
	SHIFT 1 CONTINGENCY	END OF SHIFT TIDY UP READY FOR HANDOVER	1			
6	Photometer noise stability versus bias frequency	Determination of the noise spectrum versus bias frequency under dark conditions	2	PHOT STBY	PHOT STBY	<15 K
7	Photometer bias noise optimisation	Sets up the optimum bias setting for lowest noise in the photometer	2	PHOT STBY	PHOT STBY	<15 K

BDAs

8	Photometer Ambient Background Verification	First loadcurve to determine straylight environment under standard ground conditions	1	PHOT STBY	PHOT STBY	<15 K
9	PTC Headroom Characterisation	Provides data necessary for evaluation of PTC operations	3	PHOT STBY	PHOT STBY	<15 K
10	PCAL Photometer Characterisation	Verification that PCAL illumination levels are as expected compared to EQM and ILT	0,5	PHOT STBY	PHOT STBY	<15 K
	SHIFT 2 CONTINGENCY	END OF SHIFT TIDY UP READY FOR OVERNIGHT	1			TBD
11	Overnight Hold on Test Activities		7,25	PHOT STBY	PHOT OBSV	TBD

SPIRE SPT Day 2

Step	Test Name	Description/Purpose	Time Required (nominal)	Start Mode	End Mode	Lid Temp
	Test preparation	Get cryostat into correct state for continuation of SPIRE testing. Low drifts and lid <15 K	2	PHOT STBY	PHOT STBY	TBC
12	PCAL Flash	Standard PCAL flash sequence to check detector operation	0,25	PHOT STBY	PHOT STBY	<15 K
13	Photometer thermal stability versus bias amplitude	Determine thermal response of the detectors to a step change bias	3	PHOT STBY	PHOT STBY	<15 K
14	Change lid temperature	Move lid to nominal telescope flight temperature	2	PHOT STBY	PHOT STBY	Variable
15	Photometer Thermal Control Verification	First test of PTC VM using predetermined parameters from Day 1	0	PHOT STBY	PHOT STBY	Variable
	SHIFT 1 CONTINGENCY	END OF SHIFT TIDY UP READY FOR HANDOVER	1			
16	Photometer bias phase optimisation	Sets up a grid of phase versus bias frequency for photometer BDAs under flight conditions	1	PHOT STBY	PHOT STBY	70<T<90K
17	Photometer Ambient Background Verification	Loadcurve to determine environment under close to flight conditions	1	PHOT STBY	PHOT STBY	70<T<90K
18	SPIRE to REDY Mode	Switches off spectrometer mode and switches to REDY	0,25	PHOT STBY	REDY	70<T<90K
19	Switch to SPEC STBY	Switch the instrument to in spectrometer mode (sans SMEC) using ILT settings and Vss from CFT DCU-07P	0,25	REDY	SPEC STBY	70<T<90K

20	Spectrometer bias phase optimisation	Sets up a grid of phase versus bias frequency for spectrometer BDAs under flight conditions	1	SPEC STBY	SPEC STBY	70<T<90K
21	Spectrometer bias noise optimisation	Sets up the optimum bias setting for lowest noise in the spectrometer BDAs under flight conditions	1	SPEC STBY	SPEC STBY	70<T<90K
22	Spectrometer noise stability versus bias frequency	Determination of the noise spectrum versus bias frequency close to flight conditions	1	SPEC STBY	SPEC STBY	70<T<90K
23	Spectrometer Ambient Background Verification	Loadcurve to determine environment under close to flight conditions	1	SPEC STBY	SPEC STBY	70<T<90K
24	PCAL Spectrometer Characterisation	Verification that PCAL illumination levels are as expected compared to ILT	0,5	SPEC STBY	SPEC STBY	70<T<90K
	SHIFT 2 CONTINGENCY	END OF SHIFT TIDY UP READY FOR OVERNIGHT	1	SPEC STBY	SPEC STBY	TBD
25	Overnight Hold on Test Activities		7,75	SPEC STBY	SPEC STBY	TBD

SPIRE SPT Day 3

Step	Test Name	Description/Purpose	Time Required (nominal)	Start Mode	End Mode	Lid Temp
	Test preparation	Get cryostat into correct state for continuation of SPIRE testing. Low drifts and lid <15 K	0	SPEC STBY	SPEC STBY	TBC
	Switch to REDY	Switch from SPEC STBY (assumed overnight status) to REDY mode in prep for cooler recycle	0,25	PHOT STBY	REDY	<15 K
26	Cooler recycle (automatic)	First automatic cooler recycle	2	REDY	REDY	<15 K
27	Wait for stabilisation	Need to wait until 300 mK stage is drifting slowly enough to allow detector characterisation	1	SPEC STBY	SPEC STBY	<15 K
28						
29	Spectrometer bias phase optimisation	Sets up a grid of phase versus bias frequency for spectrometer BDAs	1	SPEC STBY	SPEC STBY	<15 K
	Spectrometer bias noise optimisation	Sets up the optimum bias setting for lowest noise in the spectrometer BDAs	1	SPEC STBY	SPEC STBY	<15 K
30						
31	Spectrometer noise stability versus bias frequency	Determination of the noise spectrum versus bias frequency under dark conditions	2	SPEC STBY	SPEC STBY	<15 K
	SHIFT 1 CONTINGENCY	END OF SHIFT TIDY UP READY FOR HANDOVER	1			

32	SCAL Characterisation	Check of SCAL operation and illumination	2	SPEC STBY	SPEC STBY	<15 K
33	Microphonics Prep	Switch ON ACMS, RWLs and initiate ETS recording of accelerometers	0.5			
34	Spectrometer Detector Microphonics Test	Not fully defined - requires discussion with S/C operators	1,5	SPEC STBY	SPEC STBY	<15 K
35	SPIRE to REDY Mode	Switches off spectrometer mode and switches to REDY	0,25	SPEC STBY	REDY	<15 K
36	SPIRE to PHOT STBY Mode	Switches on photometer	0,25	REDY	PHOT STBY	<15 K
37	Photometer Detector Microphonics Test	Not fully defined - requires discussion with S/C operators	1,5	PHOT STBY	PHOT STBY	<15 K
38	Microphonics De-Prep	Stop ACMS and stop ETS accelerometer recording	0.5			
	SHIFT 2 CONTINGENCY	END OF SHIFT TIDY UP READY FOR OVERNIGHT	2			
39	Switch SPIRE to OFF	Switch the instrument off and go home	0,5	SPEC STBY	OFF	

4. Power OFF SPIRE Prime and disable Mil1553B-bus interface
5. Power OFF SPIRE I-EGSE

2 Documents/Drawings

2.1 Applicable Documents

AD 1	FM SPIRE PFM Final Electrical Integration Procedure	HP-2-ASED-TP-0166
AD 2	Herschel PCDU & CDMS Nominal Switch On/Off Procedure	HP-2-ASED-PR-0070
AD 3	Herschel SAT Emergency Switch Off Procedure	HP-2-ASED-PR-0071
AD 4	PA Plan	HP-2-ASED-PL-0007
AD 5	SPIRE I-EGSE Set-Up	SPIRE-RAL-DOC-002841, iss. 2.2
AD 6	Test Specification for Herschel Instrument AVM & FM Tests Performed at Satellite Level	H-P-2-ASP-TS-1083, issue 2
AD 7	H-P GDIR	H-P-1-ASPI-SP-0027
AD 8	HERSCHEL Instrument Power ON-OFF and Mode Switching Procedure for Functional Testing	HP-2-ASED-TP-0206, Iss.1
AD 9	SPIRE IST Specific Performance Test Procedures	SPIRE-RAL-PRC-2704, iss. 3.4
AD 10	SPIRE System Level CS Test Procedure	SPIRE-RAL-PRC-003040, iss. 1.0

2.2 Reference Documents

RD 1	Herschel Planck Central Checkout System System User Manual	H-P-4-TE-MA-0010
RD 2	Herschel CDMU ASW S/W Interface Control Document	H-P-4-SSF-IC-0001
RD 3	Herschel CDMU BSW S/W Interface Control Document	H-P-4-SES-NT-0076
RD 4	SPIRE IID-B	SCI-PT-IIDB/SPIRE-02124
RD 5	SPIRE Functional Test Specification Iss. 1.4	SPIRE-RAL-DOC-001652
RD 6	SPIRE Instrument User Manual Iss. 1.0	SPIRE-RAL-PRJ-002395
RD 7	H/P OBT-UTC Time Synchronisation Technical Note Iss. 1.3	PT-CMOC-OPS-TN-6604-OPS-OGH
RD8	HERSCHEL FM Micro-vibration Test Specification	H-P-2-ASP-SP-1280, iss. 1

2.3 Other Documents

None

2.4 Acronyms & Abbreviations

1553	MIL-STD-1553B conform communication interface
AAD	Attitude Anomaly Detector
ACC	ACMS Control Computer
ACMS	Attitude Control and Measurement Subsystem
AD	Applicable Document
AIR	ACC In Reconfiguration
AIT	Assembly, Integration and Test
AIV	Assembly, Integration and Verification
APID	Application Process ID
ASW	Application Software
AVM	Avionics Model
BOLC	BOLometer Control unit (PACS)
BSW	Basic Software
CBH	Catalyst Bed Heater
CCS	Central Check-out System
CCSDS	Consultative Committee for Space Data Systems
CDMU	Control and Data Management Unit
CDMS	Control and Data Management Sub-system
CIR	CDMU In Reconfiguration
CLCW	Command Link Control Word
CLTU	Command Link Transmission Unit
CPDU	Command Pulse Distribution Unit
CRS	Coarse Rate Sensor
CTR	Central on board Reference Time
DCU	Detector Control Unit (SPIRE)
DEC	Detectors Electronics Control unit (PACS)

DMC	Detector and Mechanism Control unit (PACS)
DPU	Digital Processing Unit
DRCU	Detector Readout & Control Unit (SPIRE)
EEPROM	Electrically Erasable PROM
EGSE	Electrical Ground Support Equipment
FCL	Fold-back Current Limiter
FCU	FPU Control Unit (Spire)
FCV	Flow Control Valves
FDIR	Failure Detection, Isolation, and Recovery
FPU	Focal Plane Unit
GDIR	General Design and Interface Requirement
GRP	Group Heaters Switch
HBR	High Bit Rate
HL/HLC	High Level command
HP/HPC	High Priority commands
HPLM	Herschel PayLoad Module
HPSDB	Herschel Planck System Data Base
HW	Hardware
i.a.w.	In accordance with
I/F	InterFace
I/O	Input/Output
ICD	Interface Control Document
IST	Integrated System Test
LCL	Latching Current Limiter
LV	Latching Valves
LBR	Low Bit Rate
MAP	Multiplexed Access Point
MBR	Medium Bit Rate
MCU	Mechanisms Control Unit (SPIRE)
MEC	Mechanisms Electronics Control unit (PACS)
ML 16	Memory Load command (ML 16)
MM	Memory Module

MOIS	Mission Operations Information System
MTL	Mission Timeline
NRZ-L	Non Return to Zero – Litton
OBCP	On-Board Control Procedure
OBDH	On-Board Data Handling
OBMF	On-Board Monitoring Function
OBRT/OBT	On-Board Reference Time
OIRD	Operation Interface Requirement Document
PACS	Photodetector Array Camera & Spectrometer
P/L	Payload
PCDU/PCS	Power Control Distribution Unit/Power Control Subsystem
PM	Processor Module
PROM	Programmable Read Only Memory
PSK	Phase Shift Keying
RA	Rate Anomaly
RAM	Random Access Memory
RCS	Reaction Control Subsystem
RD	Reference Document
RF	Radio Frequency
RM	Reconfiguration Module
RT	1553 Remote Terminal
RTU	RT Unit
RTA	RTU
RWL	Reaction Wheel Assembly
SA	1553 Remote Terminal Sub Address
SAS	Sun Acquisition Sensor
SCOE	Special Check-out Equipment
SCU	Subsystems Control Unit (SPIRE)
SIR	S/C In Reconfiguration
SIT	Subsystem Integrated Test
SP	Sun Pointing
SPIRE	Spectral & Photometric Imaging Receiver

SPU	Signal Processing Unit (PACS)
SSMM	Solid State Mass Memory
STR	Star Tracker
SVM	Service Module
SW	Software
TAI	International Atomic Time
TC	TeleCommand
TFG	Transfer Frame Generator
TM	TeleMetry
TTC	Telemetry Tracking & Command subsystem
TTR	Telemetry Telecommand and Reconfiguration
UFT	Unit Functional Test
VC	Virtual Channel
WD	Watchdog

3 Configuration

3.1 Satellite Configuration

The test requires use of the HERSCHEL S/C integrated with HSS and telescope, powered on in its basic test mode (i.e. quick switch on (PCDU & CDMS), in accordance with AD 2. SPIRE FM units will be powered ON as per this procedure on the basis that the FPU has already been successfully integrated and tested including the warm units.

The test shall be executed at He-II conditions and its duration shall not exceed three days of testing.

3.2 EGSE Configuration

This test requires the EGSE to be configured and elements powered on in accordance with AD 2.

I-EGSE shall be configured and connected to the HPCCS in accordance with AD5.

3.3 Set-up

SPIRE Test Scripts for the test must be loaded on to the HPCCS and checked in prior to start of test.

4 Test Sequence

4.1 Test Flow

The SPIRE Special Performance Test sequence during IST 1 including EMC CS shall be executed following chapter 4.7.3.2 of AD6, recalled hereafter:

SPIRE Special Performance Test (SPT/IMT) during IST1 (3 days) + EMC CS		69:15:00	SPIRE-RAL-PROC-002704 2.4 - SPIRE SPT Procedures	section
SPIRE SPT Day 1		24:00:00		
	BVM and SPIRE Switch ON	1:00:00		
D1	1 Cooler recycle (manual)	2:00:00	Procedure: Cooler recycle (manual)	2.2
D1	2 Switch to PHOT STBY	0:15:00		
D1	3 Wait for stabilisation	0:00:00		
D1	4 BSM Control Loop Setting	1:00:00	Procedure: BSM Control Loop Setting	2.1
D1	5 Photometer bias phase optimisation	2:00:00	Procedure: Photometer bias phase optimisation	2.4
D1	SHIFT 1 CONTINGENCY	1:00:00		
D1	6 Photometer noise stability versus bias frequency	2:00:00	Procedure: Photometer noise stability versus bias frequency	2.6
D1	7 Photometer bias noise optimisation	2:00:00	Procedure: Photometer bias noise optimisation	2.5
D1	8 Photometer Ambient Background Verification	1:00:00	Procedure: Photometer Ambient Background Verification	2.8
D1	9 PTC Headroom Characterisation	3:00:00	Procedure: PTC Headroom Characterisation	2.9
D1	10 PCAL Photometer Characterisation	0:30:00	Procedure: PCAL Photometer Characterisation	2.11
D1	SHIFT 2 CONTINGENCY	1:00:00		
D1	11 Overnight EMC CS test (frequency search)	8:15:00		
SPIRE SPT Day 2		22:00:00		
D2	Test preparation	0:00:00		
D2	12 PCAL Flash	0:15:00		
D2	13 Photometer thermal stability versus bias amplitude	3:00:00	Procedure: Photometer thermal stability versus bias amplitude	2.7
D2	14 Change lid temperature	2:00:00		
D2	15 Photometer Thermal Control Verification	0:00:00	Procedure: Photometer Thermal Control Verification	2.10
D2	SHIFT 1 CONTINGENCY	1:00:00		
D2	16 Photometer bias phase optimisation	1:00:00	Procedure: Photometer bias phase optimisation	2.4
D2	17 Photometer Ambient Background Verification	1:00:00	Procedure: Photometer Ambient Background Verification	2.8
D2	18 SPIRE to REDY Mode	0:15:00		
D2	19 Switch to SPEC STBY	0:15:00		
D2	20 Spectrometer bias phase optimisation	1:00:00	Procedure: Spectrometer bias phase optimisation	2.12
D2	21 Spectrometer bias noise optimisation	1:00:00	Procedure: Spectrometer bias noise optimisation	2.13
D2	22 Spectrometer noise stability versus bias frequency	1:00:00	Procedure: Spectrometer noise stability versus bias frequency	2.14
D2	23 Spectrometer Ambient Background Verification	1:00:00	Procedure: Spectrometer Ambient Background Verification	2.15
D2	24 PCAL Spectrometer Characterisation	0:30:00	Procedure: PCAL Spectrometer Characterisation	2.16
D2	SHIFT 2 CONTINGENCY	1:00:00		
D2	25 Overnight Hold on Test Activities	7:45:00		
SPIRE SPT Day 3		22:15:00		
D3	Test preparation	0:00:00		
D3	26 Switch to REDY	0:15:00		
D3	27 Cooler recycle (automatic)	2:00:00	Procedure: Cooler recycle (automatic)	2.3
D3	28 Wait for stabilisation	1:00:00		
D3	29 Spectrometer bias phase optimisation	1:00:00	Procedure: Spectrometer bias phase optimisation	2.12
D3	30 Spectrometer bias noise optimisation	1:00:00	Procedure: Spectrometer bias noise optimisation	2.13
D3	31 Spectrometer noise stability versus bias frequency	2:00:00	Procedure: Spectrometer noise stability versus bias frequency	2.14
D3	SHIFT 1 CONTINGENCY	1:00:00		
D3	32 SCAL Characterisation	2:00:00		
D3	33 Spectrometer Detector Microphonics Test	1:30:00	Procedure: Spectrometer Detector Microphonics Test	2.21
D3	34 SPIRE to REDY Mode	0:15:00		
D3	35 SPIRE to PHOT STBY Mode	0:15:00		
D3	36 Photometer Detector Microphonics Test	1:30:00	Procedure: Photometer Detector Microphonics Test	2.20
D3	SHIFT 2 CONTINGENCY	2:00:00		
D3	Overnight EMC CS test (susceptibility level at spot)	6:00:00		
D3	37 Switch SPIRE to OFF	0:30:00		

PLS # 28
 2.22
 2.21

The HPCSS must also have the following MIB files for SPIRE loaded:

HPCSS Software	Version	Comment	Confirmed Installed
SPIRE MIB version			

The SPIRE I-EGSE will be running the following software for the test:

I-EGSE Software	Version	Comment
SPIRE MIB version		
SCOS version		

5 Conditions

5.1 Personnel

Responsibility	Name / Organisation
Test Director	B. Collandini / TASF
Test Conductor	N. Sonn / ASED
EGSE Operator	U. Klenke / ASED
PA Responsible	R. Goossens / TASF
Instrument Representative	T. Lim / RAL
Customer Representative	B. Collandini / TASF
ESA Representative	C. Scharnberg / ESA

5.2 Environmental

The actual clean room environmental conditions for the test shall be recorded below.

Environmental	Nominal	Actual
Clean Room Class	class 100 000 or better	100 000
Temperature	22°C ± 3°C	20°C
Rel. Humidity	40 % - 60 %	52%
Pressure	Ambient	ambient

5.3 Cryostat

During the SPT the HTT shall be closed (i.e. V102/V104 closed), and the cooling of the OBA and shields shall be provided by an external Dewar (baseline) or HOT (optional), with Helium flow rate adjusted to about 100 mg/s to 1 g/s.

The test will be performed on the MPT with the S/C vertical and tilted by 20° from z-axis and +y-axis down.

The cryo-cover mirror shall be cooled down to < 20 K by He flushing from an external Dewar. The cryo-cover temperature shall be controlled by adjusting the He flow with valves at the Dewar and the transfer line.

The relevant parameters shall be adjusted such that the following conditions are achieved for the duration of a day shift:

Level	Requirements acc. to IID-A, Table 7.3.5-1 [K]	Test Specification (AD6) [K]	Temperature Sensors	Actual Values		
				Day 1	Day 2	Day 3
SPIRE L0	T < 2.0 K	T < 1.9	T225, T226, T227	1.85 K		
SPIRE L1	T < 6.2 K	4.3 < T < 4.5	T235, T236	4.27 K		
SPIRE L2	T < 12 K	T < 6.0	T254, T256, T258	5.57 K 5.18 K		
SPIRE L3	T < 15 K	10 < T < 15 *)	T246, T247	4.29 K		

*) may be adjusted for JFET switch ON only

CryoCover | T < 20k | T601, T602 | ~ 230 K @ 04:25 UTC

5.4 Operational

The SPIRE commanding shall be performed using the delivered and released set of scripts which are generated from the SPIRE database. The instrument HK telemetry packets shall be received and visualized on the instrument SCOS 2000 monitors. Real time analysis shall be performed by means of IEGSE by RAL. The entire related TC and TM of each test step shall be stored and made available for further analysis within a few minutes after the end of the particular test step.

All SCOS 2000 displays are defined as part of the SPIRE MIB, which will be delivered via the HPSDB. All TC's which are send during the execution of the TOPE-Tcl scripts are defined in this database as well.

- **Note:** FDIR is not required for this SPIRE test.

5.5 General Precautions and Safety

Non-test specific precautions and safety considerations are detailed in section 5.3 of AD 2. Specific safety issues and general precautions for the tests to be performed are detailed in the following sections.

5.5.1 General Safety Requirements, Precautions

In the event of unrecoverable anomaly requiring emergency switch off of the satellite, the switch off shall be performed in accordance with AD 3.

5.5.2 ESD constraints

Normal ESD constraints are to be observed during the test.

5.5.3 Special QA Requirements

None.

5.6 GSE

Non-test specific GSE details are provided in section 5.4 of AD 2. Specific GSE needs for the tests to performed are detailed in the following sections.

5.6.1 MGSE

S/C on MPT

5.6.2 CVSE

Dewar to flush shield and cover

5.6.3 EGSE/Software

The I-EGSE is required for this test and shall be connected to the HPCCS in accordance with AD 5.

The SPIRE IEGSE shall be running with the following software version for the test:

- HPSDB: HP-ASP-LI-1441_10
- SPIRE scripts with release note: SPIRE_FM_SPTs_12August2008_release_note.txt, dated 16th July 2008
- SPIRE merged MIB: Release note H-P-2-ASP-LI-1424_4, "SPIRE -cryo- Merged Database"

On-Board S/W:

CDMS ASW: Version 3.4.0.9

SPIRE OBS version:

Version DPU 2.2.H Partition 1 ; main and redundant

Version DPU 2.2.H partition 2 ; main and redundant

5.6.4 OGSE

None.

5.6.5 Special Equipment

For the EMC tests overnight specific equipment is required which is, however, detailed in the respective EMC procedure.

6 Requirements to be verified and Test Criteria

This is a performance check of the SPIRE FM under He II conditions.

This test is a specific performance test (SPT) of the SPIRE PFM instrument integrated on the HERSCHEL spacecraft under He II conditions. The instrument performance requirements to be verified by this test are specified by ESA versus RAL. Specific restrictions for this test are highlighted in chapter 7.4 of this procedure.

This test procedure covers the operational aspect of the SPT only. The related pass/fail criteria is to compare for each test step the actual (achieved) results with the nominal (expected) results, as defined in chapter 7 (step-by-step procedure).

The real time analysis of the acquired science data concerning performance aspects will be done by RAL. Also the evaluation of the scientific data and reporting of the evaluation results will be done by RAL. RAL will finally assess the achieved performance versus the requirements.

Typically, the Post Test Review (PTR) will be held before the completion of the scientific data evaluation and, therefore, only a preliminary assessment of the test success can be made at the PTR.

The test is considered as preliminary successful if all steps defined in the step-by-step procedure (chapter 7) reveal compliant results. If all commands have been successfully executed and the housekeeping data have not indicated any anomalies or faults, the science data could be correctly downloaded and the real time analyses performed by RAL have not revealed any degradation of the instrument performance.

The final conclusion of the test will be drawn after the completion of the post processing of the SPIRE science data and comparison of the results with the predictions.

It should be noted that the EMC CS procedures according to AD10 are attached (ANNEX 3). These allow the instrument been set up in the correct mode at the end of each test day for the overnight EMC test activities. The EMC test activities are described in a dedicated separate ASED procedure.

7 Test Procedure

7.1 Initial EGSE and Satellite Configuration for the Test

The Spire FM Final Integration according to the Test Procedure ref. AD 1 must be successfully completed before the execution of this procedure. The EGSE and Satellite must be configured according to AD 2 prior to start of test. Before executing any of the procedures, please, always check with the Instrument-EGSE staff.

In the event of emergency the Satellite SHALL be switched down according to AD 3.

The CCS is only required to check changes in instrument configuration related HK parameters.

For each test the instrument will be in a pre-defined mode as listed in the IUM (RD07).

For the SPIRE Cooler recycle it is assumed that the Herschel cryostat will be tilted about the z-axis $\geq +20$ degrees (such that the plane of the SOB is at least 20 degrees from the vertical with the +Y Spacecraft axis downwards).

The procedures should be suitable for operation of the Prime side of the instrument.

Several manual procedures are present in this document for which TCL scripts are used for command sequence generation. The procedures require minimal action from the CCS operator and will be clearly explained within this document.

The converted TM parameter values are extracted from the MIB in use for PFM ILT. These values are subject to change for both prime and redundant operations.

7.2 Open Issues

- The ability to operate the PTC control loop is not yet confirmed – some extra interactive testing may be required to allow this to happen
- The sequencing of the tests and under which phase of the test plan they are to be done is not implied by the order of the procedures in this note.

7.3 Duration

The allocated duration for executing the entire sequence of procedures, including switch off of the SPIRE instrument afterwards is 3 days according to AD6.

7.4 Operational Constraints for Procedures

The table given here lists the requirements for the cryo-operational conditions that must be met in order to carry out the SPT procedures listed in this document.

Colour coding

No restriction

Some Restriction

Procedure	Description	Type	Hel	Hell	Orient	Cover	Notes
SPIRE-FM-DPU-ON-P	DPU PRIME Power up and OBS start	IST-FT	YES	YES	Any	Any	
SPIRE-FM-DRCU-ON-P	DRCU PRIME Power up	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SCU-02-P	SCU Nom. Science Contents check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SCU-03-P	SCU DC Thermometry check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SCU-06-P	SCU AC Thermometry check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SCU-07-P	Sorption Cooler Heaters Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-PCAL-01-P	PCAL Characterisation Test PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SCAL-01-P	SCAL Characterisation Test PRIME	IST-FT	YES	YES	Any	Any	

Procedure	Description	Type	Hel	Hell	Orient	Cover	Notes
SPIRE-FM-FUNC-SCAL-02-P (TBC)	SCAL PID Check PRIME (TBC)	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-MCU-01-P	MCU Boot Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-MCU-03-P	MCU Nom. Science Contents Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-BSM-01-P	BSM Chop/Jiggle Sensors check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-BSM-03-P	BSM Open Loop Dynamics Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-BSM-05A-P	BSM Open Loop Chop Test PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-BSM-05B-P	BSM Close Loop Chop Test PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-BSM-OFF-P	BSM switch OFF	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-SMEC-02A-P	Unlatch the SMEC	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-03-P	SMEC Encoder Levels Check PRIME	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-01-P	SMEC Encoder and LVDT check PRIME	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-04A-P	SMEC Open Loop Position check PRIME	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-09-P	SMEC Open Loop Scan check PRIME	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-04B-P	SMEC Close Loop Position check PRIME	IST-FT	YES	YES	Y vertical	Any	

Procedure	Description	Type	Hel	Hell	Orient	Cover	Notes
SPIRE-FM-FUNC-SMEC-07-P	SMEC Close Loop Scan check PRIME	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-SMEC-OFF-P	SMEC switch OFF	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-SMEC-02B-P	Latch the SMEC	IST-FT	YES	YES	Y vertical	Any	
SPIRE-FM-FUNC-DCU-02-P	DCU Nominal Sci. Contents Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-11-PHOT-P	Phot. BDAs Switch ON Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-13-PHOT-P	Phot. BDAs Integrity Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-14-PHOT-P	Phot. BDAs Noise Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-11-SPEC-P	Spec. BDAs Integrity Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-13-SPEC-P	Spec. BDAs Integrity Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-FUNC-DCU-14-SPEC-P	Spec. BDAs Noise Check PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-SDET-OFF-P	Spec. BDAs switch OFF	IST-FT	YES	YES	Any	Any	
SPIRE-FM-MCU-OFF-P	MCU switch OFF PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-SCU-OFF-P	SCU switch OFF PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-DRCU-OFF-P	DRCU power OFF PRIME	IST-FT	YES	YES	Any	Any	
SPIRE-FM-DPU-OFF-P	DPU power OFF PRIME	IST-FT	YES	YES	Any	Any	

SPT Procedures from HERE							
BSM Control Loop Setting		SPT	YES	YES	Any	Any	
Cooler recycle (manual)		SPT	NO	YES	Y +20 to 30	Any	Orientation is minimum - can also be done with Y horizontal
Cooler recycle (automatic)		SPT	NO	YES	Y +20 to 30	Any	Orientation is minimum - can also be done with Y horizontal
Photometer bias optimisation		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Photometer noise stability versus bias frequency		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Photometer thermal stability versus bias amplitude		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Photometer Ambient Background Verification		SPT	NO	YES	Y +20 to 30	Variable	Orientation is minimum - can also be done with Y horizontal
PTC Headroom Characterisation		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Photometer Thermal Control Verification		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
PCAL Photometer Characterisation		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Spectrometer bias optimisation		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Spectrometer noise stability versus bias frequency		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal
Spectrometer Ambient Background Verification		SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
PCAL Spectrometer Characterisation		SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation requirement is only for cooler recycle - once completed can be any orientation
Photometer scan mode POF5		SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures

SPT Procedures from HERE							
Photometer chop/jiggle mode POF2	SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures	
SPEC high resolution mode SOF1	SPT	NO	YES	Y vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures	
Photometer Detector Microphonics Test	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal	
Spectrometer Detector Microphonics Test	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is maximum - SMEC should be against end stop for this test	
Spectrometer Mechanism Microvibration Test	SPT	NO	YES	Y vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures	
Spectrometer SCAL check	SPT	NO	YES	Y vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures	
EMC - Photometer most sensitive mode	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal	
EMC – Spectrometer most sensitive mode	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y horizontal	
EMC – SPIRE most Emissive mode	SPT	NO	YES	Y vertical	Any	Cryostat lid can be at any temperature	
300mk Stage Decontamination	SPT	NO	YES	Y +20 to 30	Any	Cryostat lid can be at any temperature	

7.5 Step by Step Procedure

Any text in **boldface** in the procedural steps generally indicates an action which has to be performed manually by the I-EGSE staff.

The last row in a procedure table should be used to record the overall Pass/Fail result of each test.

7.5.1 S/C Power ON & SPIRE I-EGSE Configuration/Connection

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
SPIRE I-EGSE Configuration/Connection							
7.5.1.1	Confirm I-EGSE physically connected to HPCCS	OK				✓	
7.5.1.2	If not already ON, switch ON HPCCS, SCOEs and Satellite/SVM and configure into basic test mode i.a.w. AD2 chapt. 7.1 to 7.5	OK				✓	
7.5.1.3	Confirm that EGSE and Satellite are in correct configuration	OK				✓	
7.5.1.4	From HPCCS power ON CCU A & CCU B by executing the test script: K102999ECVT001_ASDGENCCU_ABPWRON	OK				✓	
PVS#1 PVS#3 → 7.5.1.5	From HPCCS enable monitoring mode 1 (512 sec cycle) for CCU A & B by executing test script: K102999ECVT001_ASDGENCCU_MnEBOTH1	OK			PVS#1 PVS#3	✓	
7.5.1.6	From HPCCS Test Conductor console issue command to connect to CryoSCOPE if connected to main temperature sensors in place of CCUA: connect PFM_CRYO	OK				✓	
7.5.1.7	Confirm that from HPCCS that the Cryo SCOPE connection has been established.	YZS11940=CONNECTED				✓	

Enter Date / Time: 11/8/08 Location: ESTG Sign OFF: [Signature] TD: [Signature] PA: [Signature]

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

PJS#4
PVS#2

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.1.8	Switch ON & configure SPIRE-IEGSE			Confirmed		✓	
7.5.1.9	Confirm SPIRE I-EGSE is in correct configuration			Confirmed	I-EGSE time syn cr.	✓	
7.5.1.10	From HPCCS Test Conductor console issue command to connect to SPIRE I-EGSE: connect HSPIREEGSE	OK		OK		✓	
7.5.1.11	Confirm that from HPCCS and I-EGSE that the connection has been established.	YZS29940=		OK		✓	
7.5.1.11	Verify that I-EGSE is receiving CCU Cryo-Packets	CONNECTED		OK		✓	
7.5.1.12	On HPCCS start the following test script: SPIRE_ALL_SubscribeParams.tcl	OK		OK		✓	
7.5.1.13	Verify HPCCS-IEGSE connection by sending test command: YC00X966 From the manual command stack (repeater value of "0")	OK		OK		✓	
7.5.1.14	If required load Synoptics INSTRUMENTS on HPCCS to display SPIRE status overview					✓	
SPIRE I-EGSE connected and ready for start of SPT							

04:58

Enter Date / Time:	20/8/2008	05:16	Location:	ESTEC	Sign OFF:	TD: <i>Wim Wanka</i>	PA: <i>R. Goossens</i>
---------------------------	-----------	-------	------------------	-------	------------------	----------------------	------------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

LEFT BLANK
INTENTIONALLY.....?

Enter Date / Time:			Location:		Sign OFF:	TD:	PA:
---------------------------	--	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.2 SPIRE PRIME OFF to Standby (REDY)

During Power ON of SPIRE a number of soft/hard OOLs are reported due to the sequential switch ON of the units. This is expected and will clear when SPIRE is in REDY mode. When in REDY mode one parameter remains OOL (soft), namely SMD2V505, which is also expected.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1280,1282	OK			✓	
2.	From the HPCCS test conductor console start the test script to power on SPIRE Prime: S102999SCVT027_ASPTSPIR_PWR_ON_P	OK	OK	AND: ZAD07999, ZAD14999 MIM: LCL_HERSHEL	✓	
3.	On HPCCS when prompted: "SPIRE Switch ON for SPTs in Hel/Hell conditions ONLY - Select NO to abort TS if not correct" Select YES	YES	Yes		✓	
	The test script will go on to automatically power on all SPIRE warm units, force boot the DPU ASW and configure the instrument to Standby mode. Reply to prompts as indicated below.				✓	

Enter Date / Time:	20/8/2008	05:29	Location:	ESTEC	Sign OFF:	TD: <i>Uwe Wende</i>	PA: <i>R. Boossens</i>
--------------------	-----------	-------	-----------	-------	-----------	----------------------	------------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	On HPCCS when prompted: "Check Telemetry Updating Correctly and OBT is Consistent with CDMU - OK to continue" Select OK	OK	OK	AND: SA_1_559	✓	
5.	If I-EGSE connected when prompted on HPCCS, perform check requested then select OK: "Check IEGSE Time Consistent - OK to continue when RAL confirm"	OK	OK		✓	
6.	On HPCCS when prompted: "Check Telemetry No Longer Updating - OK to continue" Check that parameters: THSK Not refreshing TM2N Not incrementing Select OK to continue	THSK Not refreshing TM2N Not incrementing OK	Not refreshing Not incrementing OK		✓	
7.	On HPCCS when prompted: "Check Telemetry Updating Correctly - OK to continue" Check that parameters:			AND: SA_1_559	✓	

Enter Date / Time:	2018/2008	05:36	Location:	ESTEC	Sign OFF:	TD: Anne Klentz	PA: R. Bossens
--------------------	-----------	-------	-----------	-------	-----------	-----------------	----------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
		THSK Refreshing @ 1Hz	OK			
		TM2N Incrementing by 1 @ 1Hz	OK		✓	
	Select OK to continue	OK	OK			
8.	On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT027_ASPTSPIR_PWR_ON_P it will prompt: "Set Bus Profile Back to Original Setting?" Select NO	NO	NO		✓	
9.	At the prompt: "Bus Profile left unchanged" Select OK to continue	OK	OK		✓	
10.	Verify HK TM packets are being received on APIDs 1280 & 1282	OK	OK		✓	
	SPIRE DPU & DRCU powered and in REDY mode					

Enter Date / Time: 2019/2008 05:39 Location: ESTEC Sign OFF: TD: *Uwe Klenta* PA: *R. Boossens*

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3 Integrated System Tests – SPIRE SPT Day 1

Test Preparation:

Get confirmation by cryo-operator that the cryostat is in correct configuration for SPIRE test continuation and that the lid temperature is < 15K.

7.5.3.1 Cooler Recycle (manual)

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	Prime DPU and DRCU ON						
	Initial Conditions: DPU-A & DRCU A ON						
7.5.3.1.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-SCU-07 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-SCU-07 – P</p>			OK		✓	
7.5.3.1.2	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.2 Procedure: Cooler Recycle (manual)</p> <p>SPIRE in REDY mode with cooler recycled and detectors at <= 300 mK</p>						

05:43

AVS 8 →
PVSS-1

Enter Date / Time:	20/8/2008	Location:	ESTEC	Sign OFF:	TD: <i>Mue Kleber</i>	PA:	<i>D. Lamonty</i>
--------------------	-----------	-----------	-------	-----------	-----------------------	-----	-------------------

7.5.3.2 Switch from REDY to Photometer STBY Mode

RSS

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in REDY mode with cooler recycled and detectors at <= 300 mK						
7.5.3.2.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.2 Procedure: REDY to PHOTSTBY mode						✓
7.5.3.2.2	Wait for stabilisation (confirmation to proceed with next test step will be given by SPIRE)	T ≤ 300 mK					
	SPIRE in Photometer STBY						

Enter Date / Time:	2/08/07	15:14	Location:	ETA	Sign OFF:	TD:	PA:	D. Lamont
--------------------	---------	-------	-----------	-----	-----------	-----	-----	-----------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3.3 BSM Control Loop Setting

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in REDY or PHOTSTBY						
7.5.3.3.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-BSM-01 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-BSM-01 -P.</p>					✓	
7.5.3.3.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-BSM-02 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-BSM-02 -P.</p>						

PVSS-3

07:52
NCR-

PVSS-4

NCR-

Enter Date / Time:	20/8/2008	07:54	Location:	ESTEC	Sign OFF:	TD: Uwe Vientke	PA:	R. Goossens
--------------------	-----------	-------	-----------	-------	-----------	-----------------	-----	-------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Page

41

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.3.3.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-BSM-03 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-BSM-03 - P</p>					✓	
7.5.3.3.4	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.1 Procedure: BSM Control Loop Setting SPIRE in REDY or PHOTSTBY</p>						

08 : 23

→
PJS 11

Enter Date / Time:	20/8/2008	Location:	ESTEC	Sign OFF:	TD: <i>Van Kleef</i>	PA: <i>D. Lamonty</i>
--------------------	-----------	-----------	-------	-----------	----------------------	-----------------------

Doc. No: HP-2-ASED-TP-0204



Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3.4 Photometer Bias Phase Optimisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in REDY						
7.5.3.4.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>					✓	
7.5.3.4.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-FUNC-DCU-13P</p>					✓	
7.5.3.4.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-PHOT-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-PHOT-VSS</p>					✓	

Enter Date / Time:	24/08/08	19:51	Location:	ESTEC	Sign OFF:	TD: 	PA: 
--------------------	----------	-------	-----------	-------	-----------	---	---

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Start 21/08/08 08:21

RVS 15-2

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.3.4.4	Confirm that SPIRE is in PHOTSTBY mode			PHOTSTBY		✓	
7.5.3.4.5	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.4 Procedure: Photometer Bias Phase Optimisation	OK		OK			
	SPIRE in PHOTSTBY mode with bias set to ILT nominal values						

Enter Date / Time:	21/08/08 08:	Location:	ESTEC HYDRA	Sign OFF:	TD: <i>[Signature]</i>	PA:	<i>R. Goossens</i>
--------------------	--------------	-----------	-------------	-----------	------------------------	-----	--------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3.5 Photometer Noise Stability versus Bias Frequency

→
PSS
13

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.5.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.6 Procedure: Photometer Noise Stability versus Bias Frequency					✓	
	SPIRE in PHOTSTBY mode with bias set to nominal values						

21/08
20:36

Enter Date / Time: 21/08	Location: ESTEC	Sign OFF: TD: <i>[Signature]</i>	PA: <i>[Signature]</i>
---------------------------------	------------------------	---	-------------------------------

Doc. No: HP-2-ASED-TP-0204



Issue: 1.2

Date: 13.08.08



File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3.6 Photometer Bias Noise Optimisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.6.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>					✓	
7.5.3.6.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-FUNC-DCU-13P</p>					✓	
7.5.3.6.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-PHOT-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-PHOT-VSS</p>					✓	

Enter Date / Time:	21/08/08	14:00	Location:	ESTEC	Sign OFF:	TD: 	PA: 
--------------------	----------	-------	-----------	-------	-----------	---	---

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.3.6.4	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.5 Procedure: Photometer Bias Noise optimisation					✓	
	SPIRE in PHOTSTBY mode with bias set to ILT nominal values						

Enter Date / Time:	21/00	Ab: 39	Location:	ESSEC	Sign OFF: TD:		PA: 
--------------------	-------	--------	-----------	-------	---------------	---	---

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

21/08 16:46

7.5.3.7 Photometer Ambient Background Verification

Repeat on 22/08.

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.7.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.8 Procedure: Ambient Background Verification			OK		✓	
	SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal values						

PUS #21 to be run from here.

OK.

✓

Enter Date / Time: 22/08/2008	Location: ESTEC	Sign OFF: TD: Uwe Klentz	PA: R. Grossen
--------------------------------------	------------------------	---------------------------------	-----------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.3.8 PTC Headroom Characterisation

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.8.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P</p>			Not Performed		N/A	
7.5.3.8.2	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.9 Procedure: PTC Headroom Characterisation</p>			OK		✓	
	SPIRE in PHOTSTBY mode with bias set to IST Ground						
	Nominal values – detector temperatures will drift downwards						

Enter Date / Time:	22/08/08	Location:	ESTEC / HTDLA	Sign OFF:	TD: Anne Vleemke	PA: R. Goossens
--------------------	----------	-----------	---------------	-----------	------------------	-----------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

→ RUS 19

7.5.3.9 PCAL Photometer Characterisation

21/08

19:26

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.9.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-PCAL-01 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-PCAL-01</p>			Not performed.		N/A	
7.5.3.9.2	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.11 Procedure: PCAL Photometer Characterisation</p>			OK		✓	
	SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal values						

Sh
S

End of SPIRE SPT Day 1

for D. Liberatore

Enter Date / Time:	22/08/2008	Location:	ESTEC	Sign OFF:	TD: <i>Uwe Ullrich</i>	PA:	<i>R. Goossens</i>
--------------------	------------	-----------	-------	-----------	------------------------	-----	--------------------

7.5.3.10 Overnight (Day 1 – Day 2) EMC CS Test - Photometer

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.3.10. 1	For the execution of the RAL EMC procedure, SPIRE-RALPRC-003040 (ANNEX 3), the SPIRE instrument will be switched to the most sensitive Photometer mode by execution of the following test scripts on HPCCS in accordance to the ANNEX 2 of this procedure: 2.25 Procedure: Photometer most sensitive mode				See Pvs 14 for details.	✓	
7.5.3.10. 2	Perform detailed step-by-step procedure according to SPIRE-RALPRC-003040, chapter 6.1.2 (ANNEX 3), for differential and common mode CS measurements				"	✓	
7.5.3.10. 3	Check that after exit of SPIRE script SPIRE-IST-EMC-SPOT.tcl the instrument is left in PHOTSTBY mode	Mode: PHOTSTBY			"	✓	
	SPIRE is in PHOTSTBY						

RUS 14
→

Enter Date / Time: 22/08/08	Location: ESTEC / HYDRA	Sign OFF: TD: [Signature]	PA: P. [Signature]
------------------------------------	--------------------------------	----------------------------------	---------------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4 Integrated System Tests – SPIRE SPT Day 2

Test Preparation:

Get confirmation by cryo-operator that the cryostat is in correct configuration for SPIRE test continuation and that the lid temperature is < 15K.

7.5.4.1 PCAL Flash

*NOT PERFORMED
MINUTES*

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.1.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: Procedure: SPIRE-IST-SPT-PHOT-PCAL-FLASH						
	SPIRE in PHOTSTBY mode with bias set to nominal values						

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

7.5.4.2 Photometer Thermal Stability versus Bias Amplitude

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.2.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>			N/A		N/A	
7.5.4.2.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P</p>			N/A		N/A	
7.5.4.2.3	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.7 Procedure: Photometer Thermal Stability versus Bias Amplitude</p>			NOT PERFORMED SEE PIR MINUTES			
	SPIRE in PHOTSTBY mode with bias set to nominal values						

R/S 27

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4.3 Change of LID temperature

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	Change of LID Temperature						
7.5.4.3.1	Inform Thermal Responsible that the LID temperature shall be changed to 70 K < T < 90 K						
7.5.4.3.2	Confirmation by Thermal responsible that LID temperature range has been reached and note actual value	70 K < T < 90 K					
	LID temperature 70 K < T < 90 K						

SEE PIR PERFORMED 7 MINUTES

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

7.5.4.4 Photometer Thermal Control Verification

PN827

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.4.1	Check with test conductor that lid the temperature has been changed and is in the correct range	TBD	TBD	Not Performed		N/A	
7.5.4.4.2	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13P has been executed already and the results are known. If answer is YES : proceed with next test step If answer is NO : On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P			N/A		N/A	
7.5.4.4.3	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.10 Procedure: Photometer Thermal Control Verification			✓		NOK	
	SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal						

ABUTED
NCR-4459

Enter Date / Time: 23/08/08	Location: ESTEC/1701A	Sign OFF: TD: [Signature]	PA: D. Lawson
-----------------------------	-----------------------	---------------------------	---------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4.5 Photometer Bias Phase Optimisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.5.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>						
7.5.4.5.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13-P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-FUNC-DCU-13P</p>						
7.5.4.5.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-PHOT-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST- COLD-PHOT-VSS</p>						

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204



Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

PVSLS
PVS LB
PVSU7

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.4.5.5	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.4 Procedure: Photometer Bias Phase Optimisation			✓		✓	
	SPIRE in PHOTSTBY mode with bias set to ILT nominal values						

Enter Date / Time: 21/08/08 16:03	Location: ESTCC	Sign OFF: TD: 	PA: 
--	------------------------	--	--

Doc. No: HP-2-ASED-TP-0204
Issue: 1.2
Date: 13.08.08

7.5.4.6 Photometer Ambient Background

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.6.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.8 Procedure: Photometer Ambient Background				<i>failed</i>		<input checked="" type="checkbox"/>
	SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal values						

NCR 4460

PVS 19

Enter Date / Time:	<i>21/8</i>	<i>19:24</i>	Location:	<i>ESTEC</i>	Sign OFF:	<i>[Signature]</i>	PA:	<i>[Signature]</i>
--------------------	-------------	--------------	-----------	--------------	-----------	--------------------	-----	--------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4.7 Spectrometer Bias Phase Optimisation

See Section 7.5.5.2 for As Run


Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.4.7.1	Switch SPIRE from PHOTSTBY to REDY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.3 Procedure: PHOTSTBY to REDY mode			N/A		N/A	
7.5.4.7.2	Switch SPIRE from REDY to IST-SPECSTB mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.4 Procedure: REDY mode to IST-SPECSTBY			N/A		N/A	
7.5.4.7.3	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.12 Procedure: Spectrometer Bias Phase Optimisation			✓		✓	
	SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values						

~~7.5.4.7~~


Enter Date / Time: 22/08/08 09:21	Location: ESTEC	Sign OFF: TD: <i>[Signature]</i>	PA: <i>[Signature]</i>
-----------------------------------	-----------------	----------------------------------	------------------------

7.5.4.8 Spectrometer Bias Noise Optimisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.4.8.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04S</p>			N/A		N/A	
7.5.4.8.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13S</p>			N/A		N/A	
7.5.4.8.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-SPEC-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD- SPEC-VSS</p>			N/A		N/A	

Enter Date / Time:	22/08/08	Location:	ESTEC/MDRA	Sign OFF:	TD: 	PA:	D. Lamonty
--------------------	----------	-----------	------------	-----------	---	-----	------------

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.4.8.4	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.13 Procedure: Spectrometer Bias Noise Optimisation			✓		✓	
	SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values						

Enter Date / Time: 22/08/08 14:25	Location: ESTEC/HYDRA	Sign OFF: TD: 	PA: D. Damanby
--	------------------------------	--	-----------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2



Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4.9 Spectrometer Noise Stability versus Bias Frequency

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.4.9.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04S</p>			N/A		N/A	
7.5.4.9.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13S</p>			N/A		N/A	
7.5.4.9.3	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.14 Procedure: Spectrometer Noise Stability versus Bias Frequency</p>			✓		✓	
	SPIRE in IST-SPECSTBY mode with bias set to nominal values						

PV523

Enter Date / Time:	22/08/08 16:03	Location:	ESTEC/HYDRA	Sign OFF:	TD: 	PA:	D. Garmy 
--------------------	----------------	-----------	-------------	-----------	---	-----	--

7.5.4.10 Spectrometer Ambient Background Verification

PVS24
PVS25

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.4.10. 1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.15 Procedure: Spectrometer Ambient Background Verification			✓	✓		
	SPIRE in IST-SPECSTBY mode with bias set to IST Ground Nominal values						

Enter Date / Time:	22/08/08 18:05	Location:	ESTEC/H710A	Sign OFF:	TD:	PA: D. Lamontby
--------------------	----------------	-----------	-------------	-----------	-----	-----------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.4.11 PCAL Spectrometer Characterisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.4.11. 1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-PCAL-01 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC- PCAL-01</p>						
7.5.4.11. 2	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.17 Procedure: PCAL Spectrometer Characterisation</p>						
	SPIRE in IST-SPECSTBY mode with bias set to IST Ground Nominal values						

*See P R M O N
PERFORMED*

End of SPIRE SPT Day 2

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

7.5.4.12 Overnight Hold on Test Activities

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.4.12. 1	SPIRE stays in Spectrometer Standby						
	SPIRE in IST-SPECSTBY mode						

NOT REQUIRED

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5 Integrated System Tests – SPIRE SPT Day 3

Test Preparation:

Get confirmation by cryo-operator that the cryostat is in correct configuration for SPIRE test continuation and that the lid temperature is < 15K.

7.5.5.1 Change of LID temperature

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	Change of LID Temperature						
7.5.5.1.1	Inform Thermal Responsible that the LID temperature shall be changed to T < 15 K						
7.5.5.1.2	Confirmation by Thermal responsible that LID temperature range has been reached and note actual value	T < 15 K					
	LID temperature T < 15 K						



*NOT
SEE PERFORMED
PTR. Mon.*

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204
Issue: 1.2
Date: 13.08.08

7.5.5.2 Cooler Recycle (automatic)

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY						
7.5.5.2.1	Switch SPIRE from IST-SPECSTBY to REDY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.5 Procedure: IST-SPECSTBY to REDY mode	OK		OK		✓	
7.5.5.2.2	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-SCU-07 has been executed already and the results are known. If answer is YES : proceed with next test step If answer is NO : On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-SCU-07	N/A		N/A		✓	
7.5.5.2.3	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.3 Procedure: Cooler Recycle (automatic)	OK		OK		✓	
	SPIRE in REDY mode with cooler recycled and detectors at <= 300 mK						

Enter Date / Time: 22/8/2008	Location: Ester	Sign OFF: TD: 	PA: 
-------------------------------------	------------------------	--	--

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.3 Spectrometer Bias Phase Optimisation

P/S21

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in REDY						
7.5.5.3.1	Check with SPIRE that stabilisation has reached						
7.5.5.3.2	Switch SPIRE from REDY to IST-SPECSTBY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.4 Procedure: REDY to IST-SPECSTBY mode			SPECSTBY			
7.5.5.3.3	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04S has been executed already and the results are known. If answer is YES : proceed with next test step If answer is NO : On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04S			Not Performed		N/A	
7.5.5.3.4	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13S has been executed already and the results are known. If answer is YES : proceed with next test step If answer is NO : On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13S			Not Performed		N/A	

Enter Date / Time:	22 8 2008	08 : 05	Location:	ESTEC	Sign OFF:	TD: Uwe Ullrich	PA: P. Brakens
---------------------------	---------------	---------	------------------	-------	------------------	-----------------	----------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.3.5	<p>Check with SPIRE that the script SPIRE-IST-COLD-SPEC-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD- SPEC-VSS</p>			Not Performed		N/A	
7.5.5.3.6	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.12 Procedure: Spectrometer Bias Phase Optimisation</p>			OK			
	SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values						

PVS #22

Enter Date / Time:	22/08/08 09:22	Location:	ESTEC / NYDA	Sign OFF:	TD: <i>[Signature]</i>	PA: <i>[Signature]</i>
--------------------	----------------	-----------	--------------	-----------	------------------------	------------------------

Doc. No: HP-2-ASED-TP-0204
 Issue: 1.2
 Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Page 69

7.5.5.4 Spectrometer Bias Noise Optimisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY mode						
7.5.5.4.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04S</p>						
7.5.5.4.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13S</p>						

See Section 7.5.4.2
Performed once only

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.4.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-SPEC-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-SPEC-VSS</p>						
7.5.5.4.4	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.13 Procedure: Spectrometer Bias Noise Optimisation</p>						
	<p>SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values</p>						

See Sect 5.4.8

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.5 Spectrometer Noise Stability versus Bias Frequency

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY mode						
7.5.5.5.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04S</p>					N/A	
7.5.5.5.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13S has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13S</p>					N/A	
7.5.5.5.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-SPEC-VSS has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-SPEC-VSS</p>					N/A	

Enter Date / Time: 22/08/08	Location: ESTEC NIRA	Sign OFF: TD: [Signature]	PA: [Signature]
-----------------------------	----------------------	---------------------------	-----------------

22/08/08 14:30

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.5.4	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.14 Procedure: Spectrometer Noise Stability versus Bias Frequency			OK			
	SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values						

Enter Date / Time:	22/08/08 16:03	Location:	ESTEC/HYDA	Sign OFF:	TD: [Signature]	PA:	D. Lamonty
--------------------	----------------	-----------	------------	-----------	-----------------	-----	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.6 SCAL Characterisation

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in SPECSTBY mode						
7.5.5.6.1	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: Procedure: SPIRE-IST-SPT-PHOT-SCAL-FLASH						
	SPIRE in SPECSTBY mode with bias set to ILT nominal values						

See SPIRE-RAL-ARC-2204
Chapter 2.16

PUS: 25

Enter Date / Time:		Location:	ESTEC	Sign OFF:	TD:	PA:	D. Lamonty
--------------------	--	-----------	-------	-----------	-----	-----	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Page 74

7.5.5.7 Microphonics Pre-Test Configuration

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	ACMS Switch ON						
7.5.5.7.1	From Test Conductor Console, execute script: 'A102109SPVT003_ACMS_CONFIG25'	OK				✓	
7.5.5.7.2	At the following main menu: HERSCHEL/PLANCK - MAIN MENU 1.0 - INIT PHASE =====					✓	
	<ol style="list-style-type: none"> 1. Select/Load ACMS_CONFIG Input File 2. Perform LAUNCH CONFIGURATION 3. On Board SW Updates 4. ACMS Power ON (in Pre-Sep configuration) 5. Modify ACC SGM/RM CONTENT (Enter sub-menu 1.1) 6. ACMS SCOE Configuration <ol style="list-style-type: none"> 77. JUMP to another Entry Point 88. Continue ACMS_CONFIG to menu 2.0 STBY/PRE-SEP 99. Terminate ACMS_CONFIG <p>select the point number 1 and press the relevant</p>	Continue					

22/08

15:53

15:54

Enter Date / Time:	22/08	15:54	Location:	ESTEC	Sign OFF: TD:		PA:
--------------------	-------	-------	-----------	-------	---------------	--	-----

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	button: "CONTINUE".						
7.5.5.7.3	Sequence pops-up asking for the input file. Write SPIRE_UV and press OK	Write "SPIRE_UV" and press OK				✓	15:55
7.5.5.7.4	At sequence completion, the same main menu appears. <i>Select point number 6 to switch on the ACMS SCOE then click OK, Continue</i>	Select Option 6 and click OK, Continue			ACMS SCOE is switched-on in 'executing' mode. Note: Until ACC is not fully powered-on, some WARNING ALARMS might come down in the On-Board Event History.	✓	15:56
7.5.5.7.5	On AND YA001939 'AMCS SCOE - AS_PSEUDO 1 of 1' check that parameters: YMACT939 (ACMS SCOE state) YMASE939 (Simulator stata) YMAMS939 (MILFE state) YMAUS939 (UIFE state) Turned to: 'executing'	Parameters set to 'executing'				✓	16:04

Enter Date / Time:	22/08/08	16:04	Location:	ESTEC	Sign OFF:	TD:	PA: D. Lamonty
--------------------	----------	-------	-----------	-------	-----------	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.7.6	At sequence completion, the same main menu appears. Select point number 4 to switch on the ACC then click OK, Continue	Select Option 4 and click OK, Continue			Expected Out of Limit of AEYYYY109 (synchronisation). ACC may become INVALID for a short time. SPR 245: Out of Limit of HKA_ANTHx_Data	✓	
7.5.5.7.7	From a Packet History tool, select filter 'APID 512' and check that ACMS HK and ETM is correctly flowing down.	OK		OK		✓	
7.5.5.7.8	From On-Board Event History Display check that no 'NO-GO' are present.	OK		OK		✓	
7.5.5.7.9	From ACMS MASTER (ACMS_CONFIG25) sequence, move to Menu 3 (if not already there) with option 88. Click OK and then Confirm	OK		OK		✓	
7.5.5.7.10	From ACMS_CONFIG25, Menu 3, select option 1: 'Override Separation Flag' then Click button OK and then Confirm	Select 1, then OK and Continue		1, OK	ACC goes in SAM Mode	✓	

16:08

16:12

16:14

16:18

16:18

Enter Date / Time:	22/08/08	16:13	Location:	ESTEC	Sign OFF:	TD:	PA:	D. Lamont
--------------------	----------	-------	-----------	-------	-----------	-----	-----	-----------

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.7.11	Sequence A102109SPVT034_ACMS_SAM_MON shall pop-up following the opening of separation straps, at prompt: 'Do you want to continue to monitor Sam Sun Pointing mode? Enter your choice: no Then click OK	no		no	ACMS SAM Point Coarse is reached	✓	16:27
7.5.5.7.12	From ACMS_CONFIG25 Master Sequence, Menu 4.0, select option 6 'Transition to OCM' Click OK and then Confirm	Select 6, then OK and Continue	GOX			✓	16:40
7.5.5.7.13	Sequence 'A102109SPVT036_ACMS_STR_ON' shall pop-up. At prompt: 'Do You want to change current Str in Use' check if STR already selected is the correct one and answer 'no'	No	no		STR-1 is switched ON and put in ATFAD mode	✓	16:42
7.5.5.7.14	When scripts are completed, From ACMS synoptic check that ACC Mode is turned to: 'OCM pnt coarse' <i>fine</i>	OK					
	Synchronise CCS Time With ETS for Accelerometer Measurement Timing			N/A			
7.5.5.7.21	For correlation of test results, record time of ETS Accelerometer Test Equipment and at the same time record the CCS time:			N/A			

RJS 23
→

Enter Date / Time:	22/02/08	16:58	Location:	ESTEC	Sign OFF:	TD: <i>[Signature]</i>	PA: <i>[Signature]</i>
--------------------	----------	-------	-----------	-------	-----------	------------------------	------------------------

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	ETS Time (Accelerometer Measurement T.E. Clock):						
	CCS Time:				N/A		
7.5.5.7.22	If not already active request ETS to start accelerometer acquisitions as per Appendix 4						

Enter Date / Time:	24/8/08	16:58	Location:	ESTEC	Sign OFF:	TD:	PA:	D. Lamberby
--------------------	---------	-------	-----------	-------	-----------	-----	-----	-------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Page

79

7.5.5.8 Reaction Wheel Operation for Spectrometer

This section should be performed in parallel with section 7.5.5.9 and takes approximately 40 mins to run.

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.8.1	From Test Conductor Console, execute script: <i>213</i> 'A102109SPVT 208 ACMS_RWL_SPIRE_uVIB.tcl'	OK				✓	
7.5.5.8.2	At the following prompt: 'Positive Spin. Click OK' Check from ACMS Synoptic that RWL 1-2-3-4 are ON. Then Click OK to start positive spinning	Click OK				✓	
7.5.5.8.3	From a 'TM Plotting Tool' follow RWL spinning, monitoring parameters: AEWR1002 AEWR2002 AEWR3002 AEWR4002	OK				✓	
7.5.5.8.4	At the following prompt: 'Negative Spin. Click OK' Click OK to start negative spinning	Click OK				✓	
7.5.5.8.5	From 'TM Plotting Tool' (above step) follow RWL negative spinning	OK				✓	

22/08
17:05
23:00
23:08

Enter Date / Time: <i>22/08/08</i>	<i>23:00</i>	Location: <i>TESTEC</i>	Sign OFF: <i>[Signature]</i>	TD:	PA: <i>R. Boossens</i>
---	--------------	--------------------------------	-------------------------------------	------------	-------------------------------

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.8.6	At the following prompt: 'Click OK to spin-down RWL to 0 [Nms]' Click OK to bring RWLs to 0 [Nms]	Click OK				✓	

23:18

Enter Date / Time:	22/06/08	13:20	Location:	ESFC	Sign OFF:	TD:	PA:	R. Baassens
--------------------	----------	-------	-----------	------	-----------	-----	-----	-------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.9 Spectrometer Detector Microphonics Test

The previous section (7.5.5.8) must be performed in parallel with this section step 7.5.5.8.3, which is assumed to take around 40 mins to run. Make sure that for this micro-vibration test the accelerometer acquisition has been activated before continuing.

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY mode						
7.5.5.9.1	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>					✓	
7.5.5.9.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P</p>					✓	
7.5.5.9.3	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.22 Procedure: Spectrometer Detector Microphonics Test</p>					✓	
	SPIRE in IST-SPECSTBY mode with bias set to nominal values						

Enter Date / Time:	12/08/08	23:20	Location:	ESTEC	Sign OFF:	TD:	PA:	R. Goossens
--------------------	----------	-------	-----------	-------	-----------	-----	-----	-------------

7.5.5.10 Reaction Wheel Operation for Photometer

This section should be performed in parallel with section 7.5.5.11 and takes approximately 40 mins to run.

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.10.1	From Test Conductor Console, execute script: 'A102109SPVT208 ACMS_RWL_SPIRE_uVIB.tcl'	OK				✓	
7.5.5.10.2	At the following prompt: 'Positive Spin. Click OK' Check from ACMS Synoptic that RWL 1-2-3-4 are ON. Then Click OK to start positive spinning	Click OK				✓	
7.5.5.10.3	From a 'TM Plotting Tool' follow RWL spinning, monitoring parameters: AEWR1002 AEWR2002 AEWR3002 AEWR4002	OK				✓	
7.5.5.10.4	At the following prompt: 'Negative Spin. Click OK' Click OK to start negative spinning	Click OK				✓	
7.5.5.10.5	From 'TM Plotting Tool' (above step) follow RWL negative spinning	OK				✓	

22/08 23:00
23/08 01:55
22/08 23:20
23/08 01:56
27/08 02:35
TEST MONITOR
22/08 23:42

Enter Date / Time:	22/08	C3:48	Location:	ESTEC	Sign OFF:	TD:	PA:	R Coossens
--------------------	-------	-------	-----------	-------	-----------	-----	-----	------------

Doc. No: HP-2-ASED-TP-0204
Issue: 1.2
Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

23/08 01:50
elice
Dh

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.10.6	At the following prompt: 'Click OK to spin-down RWL to 0 [Nms]' Click OK to bring RWLs to 0 [Nms]	Click OK				✓	

22/08
23:53

Enter Date / Time: 22/08/08	23:53	Location: ESTEC	Sign OFF: <i>Se</i>	TD:	PA: <i>R. Grossen</i>
------------------------------------	-------	------------------------	----------------------------	------------	------------------------------

Doc. No: HP-2-ASED-TP-0204
Issue: 1.2
Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.11 Photometer Detector Microphonics Test

Make sure that for this micro-vibration test the accelerometer acquisition has been activated before continuing.

The previous section (7.5.5.10) must be performed in parallel with this section step 7.5.5.9.5, which is assumed to take around 40 mins to run.

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in IST-SPECSTBY mode						
7.5.5.9.1	Switch SPIRE from SPECSTBY to REDY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.5 Procedure: IST-SPECSTBY to REDY mode				N/A		
7.5.5.9.2	Switch SPIRE REDY to PHOTSTBY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.2 Procedure: REDY mode to PHOTSTBY				N/A		
7.5.5.9.3	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04P has been executed already and the results are known. If answer is YES : proceed with next test step If answer is NO : On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P				N/A		

Enter Date / Time:	22/06	23:53	Location:	E STEC	Sign OFF: TD:	PA: <i>R. [Signature]</i>
--------------------	-------	-------	-----------	--------	---------------	---------------------------

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.9.4	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P</p>				N/A		
7.5.5.9.5	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.21 Procedure: Photometer Detector Microphonics Test</p>					✓	
	SPIRE in PHOTSTBY mode with bias set to ILT nominal values						

Enter Date / Time:	21/08	23:59	Location:	ESTEC	Sign OFF: TD:	PA: R. Cozzus
--------------------	-------	-------	-----------	-------	---------------	---------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Ps#27 7.5.5.12 Microphonics Post-Test Configuration

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	ACMS Switch OFF						
7.5.5.12.1	Ensure RWLs have spun down before switching OFF						
7.5.5.12.2	From ACMS_CONFIG25 main menu: <ul style="list-style-type: none"> Select the point number 99 and confirm the selection pressing the relevant button "CONTINUE".	Continue		99, OK Continue		✓	
7.5.5.12.3	The following menu will appear: HERSCHEL/PLANCK - MAIN MENU 9.0 - ACMS OFF PHASE ===== <u>select the point number 1</u> 'Switch Off ACMS' and confirm the selection pressing the relevant button "CONTINUE".	Continue		1, OK Continue		✓	
7.5.5.12.4	Check the "ACMS_OFF" Test Sequence has been successfully ended.	OK		OK	Different manifestation of N418!	✓	
7.5.5.12.5	By the same above menu, <u>select the point number 99</u> to end the ACMS_CONFIG25 Master Sequence". Click OK to Confirm	OK		OK		✓	

Enter Date / Time: 23/06/08 10:51 Location: ESTEC HYDRA Sign OFF: TD: [Signature] PA: R. Coassens [Signature]

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	Re-Synchronise Time With ETS for Accelerometer Measurement Timing						
7.5.5.12.6	For correlation of test results re-record time of ETS Accelerometer Test Equipment and at the same time record the CCS time:			N/A		N/A	
	ETS Time (Accelerometer Measurement T.E. Clock):			N/A		N/A	
	CCS Time:			N/A		N/A	
7.5.5.12.7	Notify ETS that accelerometer acquisitions can be stopped			N/A		N/A	

End of SPIRE SPT day 3

Enter Date / Time:	23/08/08	Location:	ESTEC/HYDRA	Sign OFF:	TD:	PA:	R. Boossens
--------------------	----------	-----------	-------------	-----------	-----	-----	-------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.5.13 Overnight (Day 3 – Day 4) EMC CS Test - Spectrometer

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
	SPIRE in PHOTSTBY						
7.5.5.13.1	Switch SPIRE from PHOTSTBY to REDY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.3 Procedure: IST-PHOTSTBY to REDY mode	Mode: REDY					
7.5.5.13.2	Switch SPIRE REDY to SPECSTBY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.4 Procedure: REDY mode to SPECSTBY	Mode: SPECSTBY					
7.5.5.13.3	For the execution of the RAL EMC procedure, SPIRE-RALPRC-003040 (ANNEX 3), the SPIRE instrument will be switched to the most sensitive Spectrometer mode by execution of the following test scripts on HPCCS in accordance to the ANNEX 2 of this procedure: 2.27 Procedure: Spectrometer most sensitive mode						
7.5.5.13.4	Perform detailed step-by-step procedure according to SPIRE-RALPRC-003040, chapter 6.1.2 (ANNEX 3), for differential and common mode CS measurements						
7.5.5.13.5	Check that after exit of SPIRE script SPIRE-IST-EMC-SPOT.tcl the instrument is left in SPECSTBY mode	Mode: SPECSTBY					

DAY 1 - 2 PERFORMED SUFFICIENT

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.13.6	Switch SPIRE from SPECSTBY to REDY mode On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 4.5 Procedure: SPECSTBY to REDY mode	Mode: REDY					
	SPIRE in SPECSTBY mode						

NOT PERFORMED

Enter Date / Time:		Location:		Sign OFF:	TD:	PA:
---------------------------	--	------------------	--	------------------	------------	------------

7.5.6 SPIRE Prime Standby (REDY) to OFF

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.5.6.1.	From the HPCCS test conductor console start the test script to power OFF SPIRE Prime: S102999SCVT028_ASPTSPIR_PWR_OFF_P	OK	OK		✓	
7.5.6.2.	On HPCCS when prompted: "SPIRE Switch OFF for SPTs in Hel/Hell conditions ONLY - Select NO to abort TS if not correct" Select YES	YES	Yes		✓	
	If YES is selected the test script will go on to automatically power off all SPIRE warm units.					
	During Switch OFF of SPIRE the following (5,2) and (5,4) event messages on APID 1280 may be expected and do not indicate a problem: EVID 1313 No_MCU_Response_Error EVID 21773 ALARM_LSMCU_DEAD					

Enter Date / Time:	23/08/2008 11:48	Location:	ESTEC	Sign OFF:	TD: <i>Uwe Velenky</i>	PA:	<i>R. Goossens</i>
--------------------	------------------	-----------	-------	-----------	------------------------	-----	--------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.5.6.3.	On HPCCS when prompted: "Check Telemetry No Longer Updating - OK to continue" Check that parameters: THSK Not refreshing TM2N Not incrementing			AND: SA_1_559	✓	
7.5.6.4.	Select OK to continue	OK	OK		✓	
7.5.6.5.	On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT028_ASDSPTSPIR_PWR_OFF_P it will prompt: "Bus profile left as SPIRE PRIME, change manually after if required - OK to continue"				✓	
7.5.6.6.	Select OK to continue	OK	OK		✓	
7.5.6.7.	On HPCCS stop Packet History displays for the following APIDs:1280,1282	OK			✓	
	SPIRE PRIME OFF				✓	

Enter Date / Time:	23/08/2008	11:52	Location:	ESTEC	Sign OFF:	TD: Uwe Klenke	PA: R. Gassen
--------------------	------------	-------	-----------	-------	-----------	----------------	---------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

7.5.7 SPIRE I-EGSE Disconnection & S/C Power OFF

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value		P	N
Satellite & EGSE Switch Off							
	Initial Conditions: Nominal & Redundant SPIRE warm units OFF					✓	
7.5.7.1	From HPCSS Test Conductor console issue command to disconnect from SPIRE I-EGSE disconnect HSPIREEGSE	OK		OK		✓	
7.5.7.2	On HPCSS terminate SPIRE_ALL_SubscribeParams.tcl test script.	OK		OK		✓	
7.5.7.3	Confirm from HPCSS and SPIRE I-EGSE that the disconnection was successful	YZS29940= DISCONNECTED		OK		✓	
7.5.7.4	Perform SPIRE I-EGSE switch OFF according to procedure 7.2.6 of AD8 as attached.	OK			Performed by SPIRE team		
7.5.7.5	If connected, from HPCSS Test Conductor console issue command to disconnect from the CryoSCOPE. disconnect PFM_CRYO	OK		OK		✓	
7.5.7.6	Confirm that from HPCSS that the Cryo SCOPE is disconnected.	YZS11940= DISCONNECTED		Yes		✓	
7.5.7.7	From HPCSS disable Monitoring Mode 1 (512 sec cycle) for CCU A & B by executing test script: K102999ECVT001_ASDGENCCU_MnDBOTH1	OK		OK		✓	
7.5.7.8	From HPCSS power OFF CCU A & CCU B by executing test script: K102999ECVT001_ASDGENCCU_ABPWROFF	OK		OK		✓	

12:06

Enter Date / Time:	23/8/2008 12:11	Location:	ESTEC	Sign OFF:	TD: <i>Ulric Klenke</i>	PA: <i>R. Goossens</i>
--------------------	-----------------	-----------	-------	-----------	-------------------------	------------------------

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value		P	N
7.5.7.9	If applicable, stop monitoring CryoSCOE data on the CCS by selecting Stop Record & Exit from the following script: K102999ECVT035_ASDGEN_SCOE_CCU_LOG	OK		N/A			
7.5.7.10	Switch OFF Satellite/SVM, HPCCS and SCOEs i.a.w. procedure AD 2 Sections 7.7 to 7.11 if required	OK		OK	Performed sections 7.7 and 7.11 only	✓	
7.5.7.11	Confirm both Satellite and EGSE powered down, if applicable	OK		OK	EGSE still powered	✓	
	End Conditions: Satellite and EGSE OFF						
	END OF TEST						

Enter Date / Time:	23/08/2008 12:37	Location:	ESTEC	Sign OFF:	TD: <i>Muse Ulenke</i>	PA:	<i>R. Goossens</i>
---------------------------	------------------	------------------	-------	------------------	------------------------	------------	--------------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

File: HP-2-ASED-TP-0204_1rev2.doc

8 Summary Sheets

8.1 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date	
		Page	of
Test designation	Test Procedure	Issue	Rev.
Test step changed	Reason for Change		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA	Prime	Customer	

Table 8.1-1: Procedure Variation Sheet

8.2 Non Conformance Report (NCR) Summary

NCR - No.	NCR - Title	Date	Open Closed	PA sig.

Table 8.2-1: Non-Conformance Record Sheet


8.3 Sign-off Sheet

	Date	Signature
Test Director	7/9/08	<i>[Signature]</i>
Test Conductor	7/9/08	<i>[Signature]</i>
Operator	23/08/08	<i>[Signature]</i>
PA Responsible	D. LAMONBY 24-08-08	<i>[Signature]</i>
ESA Representative	8/9/08	<i>[Signature]</i>

APPENDIX 1

Actual SCOE cable connection (to be confirmed by AIT)

SCOE CABLES CONNECTION to HERSCHEL S/C					
SKIN-01	PWR Panel (PCDU)				
	Connector Function	Skin Connector	S/C unit	SCOE CABLE	Flight Connector
	BS Nom Power	SK01BJ09	PCDU	BS SCOE Cable Plugged ✓	
	BS Red Power	SK01BJ10	PCDU	BS SCOE Cable Plugged ✓	
	BDR1 AIT	SK01BJ11	PCDU	LPS SCOE Cable Plugged ✓	
	BDR2 AIT	SK01BJ12	PCDU	LPS SCOE Cable Plugged ✓	
	SA Nom Power	SK01AJ01	PCDU	POWER SCOE Cable Plugged ✓	
	SA Nom Power	SK01AJ02	PCDU	POWER SCOE Cable Plugged ✓	
	SA Nom Power	SK01AJ03	PCDU	POWER SCOE Cable Plugged ✓	
	SA Nom Power	SK01AJ04	Battery	EMC Dust Cap ✓	
	SA Red Power	SK01AJ05	PCDU	POWER SCOE Cable Plugged ✓	
	SA Red Power	SK01AJ06	PCDU	POWER SCOE Cable Plugged ✓	
	SA Red Power	SK01AJ07	PCDU	POWER SCOE Cable Plugged ✓	
SKIN-02	PWR Panel (ACC, CDMU, RCS, 1553 & Thruster)				
	Connector Function	Skin Connector	S/C unit	SCOE CABLE	Flight Connector
	DMS 1553 Bus_A	J01	CDMU	Bus Monitor Cable Plugged ✓	
	DMS 1553 Bus_B	J02	CDMU	Bus Monitor Cable Plugged ✓	
	ACMS 1553 Bus_A	J03	ACC	ACMS SCOE Cable Plugged ✓	
	ACMS 1553 Bus_B	J04	ACC	ACMS SCOE Cable Plugged ✓	
	LV1/FCV 20N CMD S/A M	J05	ACC/RCS	ACMS SCOE ✓	

checked 13.8.2008 P.H.
 Page 99


				Cable Plugged ✓	
SKIN-02	LV2/FCV 20N CMD S/A R	J06	ACC/RCS	ACMS SCOE Cable Plugged ✓	
SKIN-02	RCS Press/Tank Temp/PT Pwr	J07	ACC/PT&TH		Flight Plug SK02P07 Plugged ✓
SKIN-02	Thruster Temp M/LV1 Sts	J08	ACC/RCS	ACMS SCOE Cable Plugged ✓	
SKIN-02	CDMU and ACC EEPROM reprogramming input	J09	ACC/CDMU		Flight Plug SK02P09 Plugged ✓
SKIN-02	CDMU and ACC EEPROM reprogramming input	J10	ACC/CDMU		Flight Plug SK02P10 Plugged ✓
SKIN-02	Thruster Temp R/LV2 Sts	J11	ACC/RCS	ACMS SCOE Cable Plugged ✓	
SKIN-02	Thruster C/B Heaters M	J12	ACC/CBH	ACMS SCOE Cable Plugged ✓	
SKIN-02	Thruster C/B Heaters R	J13	ACC/CBH	ACMS SCOE Cable Plugged ✓	
SKIN-02	Str1/2 On/Off Cmd M/Str1 Sts	J14	ACC/STR-1		ACMS Flight Plug SK02P14 Plugged ✓
SKIN-02	Str1/2 On/Off Cmd R/Str2 Sts	J15	ACC/STR-2		ACMS Flight Plug SK02P15 Plugged ✓
SKIN-02	Gyro A On/Off Cmd	J16	ACC/GYRO-E1		ACMS Flight Plug SK02P16 Plugged ✓
SKIN-02	Gyro B On/Off Cmd	J17	ACC/GYRO-E2		ACMS Flight Plug SK02P17 Plugged ✓
SKIN-03	TTC Panel				
	Connector Function	Skin Connector	S/C unit	SCOE CABLE	Flight Connector
SKIN-03	Test point TC + protection jumper EPC1	SK03J01	XPND1/EPC1		Flight cap ✓
SKIN-03	Test point TC + protection jumper EPC2	SK03J02	XPND2/EPC2		Flight cap ✓
	RF LINK				
	Connector Function	Skin Connector	S/C unit	SCOE CABLE	Flight Connector
	RF link for antenna LGA1	N/A	LGA1	RF SCOE LGA1 Plugged ✓	LGA1 Anechoic Cap ✓
	RF link for antenna LGA2	N/A	LGA2	RF SCOE LGA2 Plugged ✓	LGA2 Anechoic Cap ✓
	RF link for antenna MGA	N/A	MGA	RF SCOE MGA Plugged ✓	MGA Anechoic Cap ✓
SKIN-04	ACMS Panel (RWE)				
	Connector Function	Skin Connector	S/C unit	SCOE CABLE	Flight Connector
SKIN-04	RWL1 Sgn	J01	ACC/RWL-1		ACMS Flight Plug SK04P01 Plugged ✓
SKIN-04	RWL2 Sgn	J02	ACC/RWL-2		ACMS Flight Plug ✓

checked

19.8.08

SKIN-04				SK04P02 Plugged ✓
SKIN-04	RWL3 Sgn	J03	ACC/RWL-3	ACMS Flight Plug SK04P03 Plugged ✓
SKIN-04	RWL4 Sgn	J04	ACC/RWL-4	ACMS Flight Plug SK04P04 Plugged ✓
SKIN-05	GYR/QRS Panel			
	Connector Function	Skin Connector	S/C unit	SCOE CABLE
SKIN-05	CRS1 AOCS Sgn	J01	CRS-1/ACC	ACMS Flight Plug ✓
SKIN-05	CRS2 AOCS Sgn	J02	CRS-2/ACC	ACMS Flight Plug ✓
SKIN-05	GYRO RS422 / Test	J03	GYRO	ACMS SCOE Cable Plugged ✓
SKIN-05	CRS 1/2 Stimuli	J04	CRS-1,2	ACMS SCOE Cable Plugged ✓
SKIN-05	AAD Sgn M	J05	AAD/ACC	ACMS SCOE Cable Plugged ✓
SKIN-05	SAS1/2 Sgn M	J06	SAS/ACC	ACMS SCOE Cable Plugged ✓
SKIN-05	SAS1/2 Sgn R	J07	SAS/ACC	ACMS SCOE Cable Plugged ✓
SKIN-05	AAD Sgn R	J08	AAD/ACC	ACMS SCOE Cable Plugged ✓
SKIN-06	STR Panel			
	Connector Function	Skin Connector	S/C unit	SCOE CABLE
SKIN-06	STR1 Stimuli	J01	STR1	ACMS SCOE Cable Plugged ✓
SKIN-06	STR2 Stimuli	J02	STR2	ACMS SCOE Cable Plugged ✓
	UMBILICAL			
	Connector Function	Connector	S/C unit	SCOE CABLE
	Power/Data	HU1J01	SYSTEM	SCOEs cable Plugged ✓
	Power/Data	HU2J01	SYSTEM	SCOEs cable Plugged ✓

checked 19.8.08 R. [Signature]
U.Son

Setup checked by R. Lange-sta.
19.8.09

CryoSCOE harness setup for ACS/PR/TP No.: HP-2-ASED-TP-0204

SPIRE IST Specific Performance Test

315 100						
on top of						
Connector Function	Connector	S/C unit	SCOE	CryoSCOE connected	CCU Flight connected	
Temperature Sensors	315100-J01	T117, T118, T207, T211, T238, T239, T249, T251, T253, T255, T423, T443, T463, T851, T852, T853, T861	Cryo SCOE J07 & J15	X ✓	no flight	
Temperature & pressure Sensors	315100-J03	T702, T872, P101, T103, T115, T116, T704, T802, T803, T805, T806, T871	Cryo SCOE J01 & J17	X ✓	no flight	
Temperature Sensors	315100-J05	T331, T333, T335, T337, T339, T341 (Telescope)	Cryo SCOE J14		X ✓	
Temperature Sensors	315100-J06	T332, T334, T336, T338, T340, T342 (Telescope)	Cryo SCOE J10		X ✓	
316 100						
on top of						
Connector Function	Connector	S/C unit	SCOE	CryoSCOE connected	CCU Flight connected	
Valve Sensor	316100-J01	VS501, VS504			X ✓	
Valve Sensor	316100-J02	VS503, VS505			X ✓	
321 100						
on top of						
Connector Function	Connector	S/C unit	SCOE	CryoSCOE connected	CCU Flight connected	
	321100-J01	L701, H701	Cryo SCOE J11		Cover ✓	
	321100-J02	LL702, H702	Cryo SCOE J03		Cover ✓	
	321100-J03	H502, H503	Cryo SCOE J06	Cover	no flight <i>Cover ✓</i>	
	321100-J04	P501	Cryo SCOE J01	X ✓	no flight	
	321100-J05	H103, H701, L102, VT102, VT103, VT105, VT701, VH102, VH103, VH105, VH701, VS102, VS105, VS701	Cryo SCOE J11	X ✓	no flight	
	321100-J06	H104, H702, L101, VT104, VT106, VT702, VH104, VH106, VH702, VS104, VS702	Cryo SCOE J03	X ✓	no flight	
	321100-J07	H501	Cryo SCOE J06		Cover ✓	
	321100-J08	T502	Cryo SCOE J01		Cover ✓	

19.8.09 *R. Lange-sta.*
page: 1 of 3

321 200		on top of			
Connector Function	Connector	S/C unit	SCOE	CryoSCOE connected	CCU Flight connected
	321200-J01	T202, T212, T221, T223, T227, T228, T232, T234, T236, T242, T244, T246, T250, T254, T258, T424, T464	Cryo SCOE J08	X ✓	no flight
	321200-J02	T102, T105, T106, T111, PR_P701, T421, T442, T461, H101	Cryo SCOE J04	X ✓	no flight
	321200-J03	T321, T323, T501, T505, T651, T901, T903, T907, T911	Cryo SCOE J09		X ✓
	321200-J04	T312, T314, T316, T905, T909, T931, T933, T935	Cryo SCOE J09		X ✓
	321200-J05	VS103, H102	Cryo SCOE J04		X ✓

198.96 2.17
 USG

321 300	on top of					
	Connector Function	Skin Connector	S/C unit	SCOPE	SCOPE Cable connected	Flight Cap connected
		321300-J01	T208, T213, T222, T224, T225, T226, T231, T233, T235, T237, T247, T248, T252, T256, T862, T444	Cryo SCOPE J02		X ✓
		321300-J02	T101, T104, T107, T112, T703, T422, T441, T462, T701, H102	Cryo SCOPE J04		X ✓
		321300-J03	P502, T322, T324, T504, T506, T507, T652, T902, T908, T912	Cryo SCOPE J18		X ✓
		321300-J04	T311, T313, T315, T904, T906, T910, T932, T934	Cryo SCOPE J14		X ✓
	321300-J05	VS106, H102	Cryo SCOPE J04		X ✓	
CVSE I/F	on top of					
	Connector Function	Skin Connector	S/C unit	SCOPE	SCOPE Cable connected	Flight Cap connected
				Cryo SCOPE J18	X ✓	
to be approved & released before start of ACS/PR/TP by Floor-Manager		Date: 19.8.08		Sign:		

additional:

314 200	Connector Function	Skin Connector	S/C unit	SCOPE	SCOPE Cable connected	Flight Cap connected
	Cryo-Cover	314200-J01	T601	Cryo SCOPE J05	X ✓	no flight
	Cryo-Cover	314200-J02	T602	Cryo SCOPE J05	X ✓	no flight
to be approved & released before start of ACS/PR/TP by Floor-Manager		Date: 19.8.08		Sign:		

312300	Connector Function	SVM Connector	S/C unit	PLM SIH	SVM SIH Cable connected	Flight / Non-Flight Configuration
	SPIRE	312300-P01		Launch-latch		Flight ✓
	SPIRE	312300-P02		Launch-latch		Flight ✓
to be approved & released before start of ACS/PR/TP by Floor-Manager		Date: 19.8.08		Sign:		

APPENDIX 2

SPIRE CFT Procedure ref. SPIRE-RAL-PRC-002704, issue 3.4

APPENDIX 3

SPIRE CS Test Procedure, ref. SPIRE-RAL-PRC-003040, issue 1.0

APPENDIX 4

Accelerometer Measurement & ACMS Reaction Wheel Profile for Microphonics Test

During reaction wheel activation the accelerometers on OBA and reaction wheel panel according to the Table A4-1 below shall be read.

ZONE	CHANNELS ID	DESCRIPTION
OPTICAL BENCH	PACRYO201X	OBA
	PACRYO202Y	OBA
	PACRYO203Z	OBA
	PACRYO204X	OBA
	PACRYO205Z	OBA
	PACRYO206Y	OBA
-Y +Z PANEL	381X	RWL#4 to bracket I/F
	381Y	RWL#4 to bracket I/F
	381Z	RWL#4 to bracket I/F
	382X	RWL#4/RWL#2 to bracket I/F
	382Y	RWL#4/RWL#2 to bracket I/F
	382Z	RWL#4/RWL#2 to bracket I/F
	386X	RWL#3 to bracket I/F
	386Y	RWL#3 to bracket I/F
	386Z	RWL#3 to bracket I/F
	384X	RWL#1 to bracket I/F
	384Y	RWL#1 to bracket I/F
	384Z	RWL#1 to bracket I/F
	383X	RWL#2 to bracket I/F
	383Y	RWL#2 to bracket I/F
383Z	RWL#2 to bracket I/F	

Table A4--1: Measurement Channels for Micro-vibration Test (RD8)


Table A4-2: Reaction Wheel Profile

It should be noted that the test configuration, as required in chapter 4.1 of RD8, can not be achieved and the test has to be performed under the conditions of this procedure.

Hmax	25	N.m.s
Tmax	0,05	N.m
Friction	0,005	N.m
DT	10	Min

time (min)	H (N.m.s)
-10	0
0	0
9,25925926	25
10	25
28,5185185	-25
30	-25
39,2592593	0
50	0

Figure A4-1: Reaction Wheel Profile Graphically



END OF DOCUMENT

	Name	Dep./Comp.		Name	Dep./Comp.
	Baldock Richard	FAE12		Schweickert Gunn	ASG23
	Barlage Bernhard	AED13	X	Sonn Nico	ASG51
	Bayer Thomas	ASA42		Steininger Eric	AED321
	Brune Holger	ASA45	X	Stritter Rene	AED11
	Chen Bing	HE Space		Suess Rudi	OTN/ASA44
	Davis William	Captec		Theunissen Martijn	DSSA
	Edelhoff Dirk	AED21		Vascotto Riccardo	HE Space
	Fehringer Alexander	ASG15		Wagner Klaus	ASG23
	Fricke Wolfgang Dr.	AED 65		Wietbrock Walter	AET12
	Geiger Hermann	ASA42		Wöhler Hans	ASG23
	Grasl Andreas	OTN/ASA44		Wössner Ulrich	ASE252
X	Grasshoff Brigitte	AET12		Zumstein Armin	AED15
X	Hamer Simon	Terma			
	Hanka, Erhard	FI522			
	Hendrikse Jeffrey	HE Space			
X	Hendry David	Terma			
	Hengstler Reinhold	ASA42			
	Hinger Jürgen	ASG23			
	Hohn Rüdiger	AED65			
X	Hopfgarten Michael	AET32			
	Huber Johann	ASA42			
	Hund Walter	ASE252			
X	Idler Siegmund	AED312			
	Ivány von András	FAE12			
	Jahn Gerd Dr.	ASG23			
	Jolk Matthias	AET1	X	ESA/ESTEC	ESA
	Klenke Uwe	ASG72	X	Thales Alenia Space Cannes	TAS-F
X	Kölle Markus	ASA43		Thales Alenia Space Torino	TAS-I
X	König Werner	AET32			
X	Koppe Axel	AED312			
	Kroeker Jürgen	AED65		Instruments:	
	La Gioia Valentina	Terma		MPE (PACS)	MPE
	Lang Jürgen	ASE252	X	RAL (SPIRE)	RAL
	Langenstein Rolf	AED15		SRON (HIFI)	SRON
X	Langfermann Michael	ASA41			
	Leitermann Stefan	AET12		Subcontractors:	
	Liberatore Danilo	Rhea		Austrian Aerospace	AAE
	Martin Olivier	Altec		Austrian Aerospace	AAEM
	Maukisch Jan	ASA43		BOC Edwards	BOCE
X	Much Christoph	ASA43		Dutch Space Solar Arrays	DSSA
	Müller Martin	ASA43		EADS Astrium Sub-Subsyst. & Equipment	ASSE
	Pietroboni Karin	AED65		EADS CASA Espacio	CASA
	Reichle Konrad	ASA42		EADS CASA Espacio	ECAS
	Runge Axel	OTN/ASA44		European Test Services	ETS
	Saal Christoph	External		Patria New Technologies Oy	PANT
	Schink Dietmar	AED321		SENER Ingenieria SA	SEN
	Schmidt Thomas	AED15		Thales Alenia Space, Antwerp	TAS-ETCA

6 Appendix 2: As-Run Log of RAL SPT Procedure

Procedure SPIRE-RAL-PRC-002704



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 1 of 81

1. INTRODUCTION

This document sets out the procedures to be used during the SPIRE Specific Performance Test which will be carried out at system level as part of the Integrated System Test. The format of the document is identical to that used for the Warm Functional Test Procedures (RD01). In this document only the individual procedures are detailed; neither the timing nor the sequencing of the tests are given or should be implied from the order given in the document. The actual test sequence and duration is specified in a spreadsheet (RD03) and implemented in AD02. The sequencing of the EMC and thermal tests will be detailed in separate documents.

1.1 Change Record

Draft 0.1, 17 th July 2006	Draft 0.1
Issue 1.0 15 th Aug 2006	Issue 1.0 Included detailed procedure for BSM tuning operation Several updates for procedure naming Spectrometer SCAL check rearranged
Issue 2.0 20 th July 2007	Extensive additions to incorporate lessons learned from ILT
Issue 2.1 28 th August 2007	Minor typos; bias phase and noise optimisation split and addition of constraints table
Issue 2.2 18 th September 2007	Split spectrometer bias test into two as per photometer – other minor corrections – this version issued to TAS/Astrium/Project for review
Issue 2.3 19 th October 2007	Added procedure for photometric verification of SCAL to replace spectral measurement
Issue 2.4 14 th November 2007	Added cryostat interface temperature constraints – removed extraneous switch on procedures where not required
Issue 2.5 8 th January 2008	Changes to the micro-vibration test procedures to make compatible with JPL suggestions and SMEC operating constraints
Issue 2.6 14 th January 2008	Changed introduction to clarify where sequence of tests is defined – added spreadsheet as R03 Added SMEC uVibe to just do one speed with ramp of reaction wheels rotation – other speeds won't really affect result Change BSM Tuning to start from either REDY or PHOTSTBY
Issue 3.0	<i>Note add mode transitions into EMC tests overnight in spreadsheet – add comments in specification - done</i> Added switch on and mode transition procedures to appendix Added standalone reset offsets procedure into appendix Deleted tests that cannot be carried out – SMEC operations
Issue 3.1 1 st April 2008	Changed SPECSTBY to IST-SPECSTBY to account for no SMEC operation Reinstated heading/procedure numbering correctly – missing heading from section 2.1 Added section 4.7 for PCAL flash for photometer and section 4.8 for PCAL flash for spectrometer Changed section 2.2 and 2.3 cooler recycle to have consistent pre-requisites Changed microphonics tests to fit into 2.5 hours each



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 2 of 81

- Issue 3.2 19th June 2008 Correction to 2.28 Spectrometer EMC Vss test mode preconditions
Correction to naming of procedures and description for 2.26 and 2.28 Vss tests to be carried at during EMC tests
- Issue 3.3 6th Aug 2008 Procedures updated to show actual sequence of test scripts to be executed.
Additional SPT scripts listed in the Appendix 2. These will be run as required.
Updated versions of applicable documents.
- Issue 3.4 12th Aug 2008 Automated the BSM PID tuning procedure. Extended its duration from 1 hour to 2.5 hours.

1.2 Applicable Documents

- AD01** SPIRE System Level Test Plan SPIRE-RAL-002726 iss1.1
AD02 Herschel Instruments FM IST Test Specification H-P-2-ASP-TS-1083 v2.0

1.3 Applicable Documents


- RD01** SPIRE IST Warm Functional Test Procedures SPIRE-RAL-PRC-002422, Issue 2.4, 16th Oct 2007
RD02 SPIRE Instrument User Manual, Issue 1.3, SPIRE-RAL-PRJ-002395, 9th Nov 2007
RD03 Spreadsheet "*IST_SPT_Proc_requirements_and_schedule_THREEDAY*" supplied as input to AD02

1.4 General instructions for executing test procedures

- Before executing any of the procedures please always check with the I-EGSE staff
- Any text in **boldface** in the procedural steps generally indicates an action which has to be performed manually by the I-EGSE staff.
- The last row in a procedure table should be used to record the overall Pass/Fail result of each test.

1.5 Assumptions

- The CCS is only required to check changes in instrument configuration related HK parameters.
- For each test the instrument will be in a pre-defined mode as listed in the IUM (**RD02**).
- For the SPIRE spectrometer mechanism (SMECM) tests it is assumed that the Herschel cryostat will be tilted such that the plane of the Herschel Optical Bench (HOB) is vertical and the SPIRE Optical Bench (SOB) is horizontal.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 3 of 81


- For the SPIRE Cooler recycle it is assumed that the Herschel cryostat will be tilted such that the plane of the SOB is at, at least, 30 degrees from the vertical with the +Y Spacecraft axis downwards
- These procedures should be suitable for operation of both the Prime and Redundant side of the instrument (TBD).
- Several manual procedures are present in this document for which TCL scripts are used for command sequence generation. These procedures require minimal action from the CCS operator and will be clearly explained within this document.
- **The converted TM parameter values are extracted from the MIB in use for PFM ILT. These values are subject to change for both prime and redundant operations.**

1.6 Open Issues

- The ability to operate the PTC control loop is not yet confirmed – some extra interactive testing may be required to allow this to happen
- The sequencing of the tests and under which phase of the test plan they are to be done is not implied by the order of the procedures in this note.

1.7 Duration

The estimated duration for executing the entire sequence of procedures, including switch off of the SPIRE instrument afterwards is estimated to be about **5 days**
The actual duration available is 3 days and a test sequence has been provided for inclusion in AD02, see RD03.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 4 of 81

2. TEST PROCEDURES

The following test procedures are detailed in this document

- 2.1 Procedure: BSM Control Loop Setting
- 2.2 Procedure: Cooler recycle (manual)
- 2.3 Procedure: Cooler recycle (automatic)
- 2.4 Procedure: Photometer bias phase optimisation
- 2.5 Procedure: Photometer bias noise optimisation
- 2.6 Procedure: Photometer noise stability versus bias frequency
- 2.7 Procedure: Photometer thermal stability versus bias amplitude
- 2.8 Procedure: Photometer Ambient Background Verification
- 2.9 Procedure: PTC Headroom Characterisation
- 2.10 Procedure: Photometer Thermal Control Verification
- 2.11 Procedure: PCAL Photometer Characterisation
- 2.12 Procedure: Spectrometer bias phase optimisation
- 2.13 Procedure: Spectrometer bias noise optimisation
- 2.14 Procedure: Spectrometer noise stability versus bias frequency
- 2.15 Procedure: Spectrometer Ambient Background Verification
- 2.16 Procedure: SCAL Photometric Verification
- 2.17 Procedure: PCAL Spectrometer Characterisation
- 2.18 Procedure: Photometer scan mode POF5
- 2.19 Procedure: Photometer chop/jiggle mode POF2
- 2.20 Procedure: SPEC high resolution mode SOF1
- 2.21 Procedure: Photometer Detector Microphonics Test
- 2.22 Procedure: Spectrometer Detector Microphonics Test
- 2.23 Procedure: Spectrometer Mechanism Spot Frequency Microvibration Test
- 2.24 Procedure: Spectrometer Mechanism Variable Frequency Microvibration Test
- 2.25 Procedure: EMC - Photometer most sensitive mode
- 2.26 Procedure: EMC – Photometer JFET VSS Test
- 2.27 Procedure: EMC – Spectrometer most sensitive mode
- 2.28 Procedure: EMC – Spectrometer JFET VSS Test
- 2.29 Procedure: 300mk Stage Decontamination



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 5 of 81

-
- 4.1 Switch on to REDY mode
 - 4.2 REDY to PHOTSTBY mode
 - 4.3 PHOTSTBY to REDY mode
 - 4.4 REDY to SPECSTBY mode
 - 4.5 SPECSTBY to REDY mode
 - 4.6 REDY to OFF
 - 4.7 PCAL Flash (PHOT)
 - 4.8 PCAL Flash (SPEC)



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 6 of 81

2.1 Procedure: BSM Control Loop Setting

Version: 2.1

Date: 12th August 2008

Purpose: To optimize the PID control loop for BSM best dynamic behaviour

V1-V2 – Changed to have two separate scripts for different chop throws.

V2.0-V2.1 – Automated the script to tune the Chop PID parameters. Increased the duration

Duration: 2.5 hours (1.25 hours per script)

Preconditions:

- Functional tests SPIRE-IST-COLD-FUNC-BSM-01,02,03 have been carried out successfully
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Level 0 temperature: <2 K – not critical
- Level 1 temperature: < 5 K – not critical
- Level 2 temperature: No constraint

Initial Configuration:

- SPIRE is in either REDY or PHOTSTBY mode

Procedure Steps:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 7 of 81

Step#	Action	Comments
1	If in REDY mode execute SPIRE-IST-BSM-ON.tcl template and SPIRE-IST-BSM-INIT.tcl	This switches ON the BSM magneto resistive sensors
2	Start chopping the BSM to first chop position by executing SPIRE-IST-BSM-CHOP-POS1.tcl Chop On/Off positions 0xb600/0x6a28 (46592/27176) Jiggle On/Off positions 0x9a60/0x9a60 (39520/39520)	→ retry 21/08 23:00 (failed, recovered from script error)
3	Test will naturally stop when chopping stops – wait for I-ESGE staff to confirm end of test	
4	Start chopping the BSM to second chop position by executing SPIRE-IST-BSM-CHOP-POS2.tcl Chop On/Off positions 0xdc4/0x4414 (56260/17428) Jiggle On/Off positions 0x9a60/0x9a60 (39520/39520)	→ 21/08 00.27
5	Test will naturally stop when chopping stops – wait for I-ESGE staff to confirm end of test	
6	Test will naturally stop when chopping stops – wait for I-ESGE staff to confirm end of test	
7	If initial condition was REDY then Switch OFF BSM mechanism Execute SPIRE-IST-BSM-OFF.tcl else End of test	

OK already in BSM INIT.
NOR. -

Final Configuration: SPIRE in REDY or PHOTSTBY

PVSS



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 8 of 81

2.2 Procedure: Cooler recycle (manual)

Version: 1.3

Date: 31st July 2008

v1-v2 Change heater power to 400 mW from 300 mW

v1.2-v1.3 – Added start and end test scripts. EVHSV changed to SPHSV in step 2

Purpose:

Recycle the cooler to provide the correct operating temperature for the detectors.

This procedure is carried out with operator intervention to ensure the correct conditions are obtained during the recycle and to properly calibration the duration of each phase of the recycle. Once the calibration is obtained an automatic procedure will be used that does not require operator intervention (see section 2.3)

Duration:

About 2 hours

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-SCU-07 has been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Herschel tilted such that SOB is tilted at least 20 degrees from vertical towards +Y direction
- Level 0 temperature: <1.7 K – critical that this is maintained throughout recycle to ensure efficient condensation
- Level 1 temperature: < 5 K – not critical
- Level 2 temperature: No constraint

Initial Configuration:

SPIRE in REDY mode

Procedure Steps:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 9 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
2	Execute TCL script SPIRE-IST-CRECM.tcl <ul style="list-style-type: none"> • Click on OK button to turn off Pump Heat Switch (whether it is on or off) Apply 1.4 mA to the Evaporator Heat Switch	STEP Time (UT) SPHSV PUMPHSTEMP EVAPHSTEMP	1 TBC TBC TBC	OK OK	
3	Wait for PUMPHSTEMP to go just below 12 K and then click on OK to apply 400 mW power to Pump Heater	STEP Time (UT) Δ Time (minutes)	2	OK	10:56.
4	Wait for PUMPHTRTEMP to increase to 45 K and then click on OK to reduce power to Pump Heater to 40mW	SPHTRV STEP Time (UT) Δ Time (minutes)	TBC 3	OK	10:56 11:27
5	Wait for SUBKTEMP to fall below 2 K and then click on OK to switch off power to the Pump Heater and Evaporator Heat Switch. IMPORTANT: This step should be executed even if SUBKTEMP is above 2 K but more than an hour has elapsed since the start of the recycle procedure.	STEP Time (UT) Δ Time (minutes) EVHSV SPHTRV PUMPHSTEMP EVAPHSTEMP	4 TBC TBC TBC TBC	OK	11:50

PV59

2008/08



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 10 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
6	<p>Wait for EVAPHSTEMP to fall below ~ 16 K and then click on OK to switch on power to the Pump Heat Switch</p> <p><i>The TCL script ends after execution of this step</i></p>	STEP Time (UT) ΔTime (minutes)	5	OK.	
		SPSV SUBKTEMP PUMPHSTEMP	TBC TBC TBC		
7	<p>Monitor SUBKTEMP and PUMPHSTEMP.</p> <p><i>Cooler recycle procedure completes when SUBKTEMP reaches ~ 0.285 K and PUMPHSTEMP reaches ~TBC K.</i></p>	Time (UT) ΔTime (minutes)		OK	
		SUBKTEMP PUMPHSTEMP	< 300mK TBC		
8	<p>Execute TCL script SPIRE-IST-END-TEST.tcl</p> <p>This resets the OBSID for the test</p>	N/A	N/A	N/A OK	

11:58

12:39

12:40

Final Configuration:

SPIRE in REDY mode with cooler recycled and detectors at <= 300 mK

20.8.2008 Mwe Ulenke



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 11 of 81

2.3 Procedure: Cooler recycle (automatic)

Version: 1.0

Date: 24th July 2006

Purpose:

Recycle the cooler without operator intervention

Duration:

Approximately 2 hours

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-SCU-07 has been carried out successfully.
- Manual recycle carried out under nominal temperature and cryostat operational conditions
- **The calibration table CoolerRecycling.txt has been updated in the CUS following the manual cooler recycle**
- **Mission configuration changed on the I-EGSE (if the CUS scripts or Calibration tables have been updated)**
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Herschel tilted such that SOB is tilted at least 20 degrees from vertical towards +Y direction
- Level 0 temperature: <1.7 K – critical that this is maintained throughout recycle to ensure efficient condensation
- Level 1 temperature: < 5 K – not critical
- Level 2 temperature: No constraint

Initial Configuration:

SPIRE in REDY mode

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-CRECa.tcl	SUBKTEMP	AFTER RECYCLE <		



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 12 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
			300mK		
Test Result (Pass/Fail):					
Duration of SPIRE Cooler Recycle Procedure:					

Final Configuration:

SPIRE in REDY mode with cooler recycled and detectors at ≤ 300 mK



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 13 of 81

2.4 Procedure: Photometer bias phase optimisation

Version: 1.4

Date: 31st July 2008

1.0-1.1 Split previous detector bias optimisation into two following Tanya's recommendation

1.2-1.3 Set bias freq, amplitudes and phase range

1.3-1.4 Test sequence and script names defined

Purpose:

Find the optimum bias phase versus frequency for operating the photometer under IST ground nominal conditions

Duration:

Approximately 4 hours

Preconditions:

- Functional tests SPIRE-IST-COLD-FUNC-DCU-04P,13P and SPIRE-IST-COLD-PHOT-VSS have been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- The establishment of the correct Vss settings (SPIRE-IST-COLD-PHOT-VSS)
- Level 0 temperature: <1.8 K drift < 0.05 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

OPEN ISSUE – do we want the PTC operating during this test – No

Bias amplitudes 15, 30, 50 mV

Bias frequencies 70, 100, 130, 190 Hz

Phase Range – PFM5 central phase +/-11.2 degrees in steps of 2.8 degrees

Initial Configuration:

SPIRE in PHOTSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 14 of 81

Procedure Steps: 21/08/08 08:46

AS15
-3 →

8:50 →

09:17 →

RS16 →

→
RS17

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-PHASEUP-PHOT70.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels at 70Hz bias frequency 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	✓
2	Execute TCL script SPIRE-IST-PHASEUP-PHOT100.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels at 100Hz bias frequency 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	✓
3	Execute TCL script SPIRE-IST-PHASEUP-PHOT130.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels at 130Hz bias frequency 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	✓
4	Execute TCL script SPIRE-IST-PHASEUP-PHOT190.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels at 190Hz bias frequency 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	✓
5	If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-PHOT.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	N/A ✓
6	Analyse data in real time to determine IST ground nominal operating parameters and compare to ILT results – confirm ILT table entries.				N/A


16:01

Test Result (Pass/Fail):

Approximate optimum phase settings for each detector:

Bias Level	Frequency	PSW Phase	PMW Phase	PLW Phase
15	70			
30	70			
50	70			
.	.			
.	.			

See Instrument
AS-RUN



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 15 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
	Create a new calibration table Phot_Noise_Settings.txt:				
	Bias F, Samp F, PSW bias, PMW bias, PLW bias, PSW phase, PMW phase, PLW phase				
	70				
	100				
	130				
	190				

*See Instrument
As-run*

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to ILT nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 16 of 81

2.5 Procedure: Photometer bias noise optimisation

Version: 1.2

Date: 31st July 2008

1.0-1.1 Split previous detector bias optimisation into two following Tanya's recommendation

1.1-1.2 Test sequence and script names defined

Purpose:

Find the optimum bias level and frequency for operating the photometer under IST ground nominal conditions

Duration:

Approximately 2.5 hours

Preconditions:

- Functional tests SPIRE-IST-COLD-FUNC-DCU-04P,13P and SPIRE-IST-COLD-PHOT-VSS have been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- The establishment of the correct Vss settings (SPIRE-IST-COLD-PHOT-VSS)
- The establishment of the correct bias phase versus frequency and amplitude done during test 2.4
- **The input PSW, PMW and PLW phases to the CUS scripts SPIRE_IST_DNA_PHOT_AMP15/30/50 have been updated following phase-ups**
- **Mission configuration changed on the I-EGSE (if the CUS scripts or Calibration tables have been updated)**
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Bias and phases to use as per 2.4

Initial Configuration:

SPIRE in PHOTSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 17 of 81

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-DNA-PHOT-AMP15.tcl <ul style="list-style-type: none"> • Set bias amplitude to 15mV • Set frequency to 70 Hz and predetermined phase – observe signal and measure noise • Set frequency to 100 Hz and predetermined phase – observe signal and measure noise • Set frequency to 130 Hz and predetermined phase – observe signal and measure noise • Set frequency to 190 Hz and predetermined phase – observe signal and measure noise If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-PHOT.tcl to apply the ILT nominal bias settings ✓	N/A	N/A	N/A	✓
2	Execute TCL script SPIRE-IST-DNA-PHOT-AMP30.tcl <ul style="list-style-type: none"> • Set bias amplitude to 30mV • Set frequency to 70 Hz and predetermined phase – observe signal and measure noise • Set frequency to 100 Hz and predetermined phase – observe signal and measure noise • Set frequency to 130 Hz and predetermined phase – observe signal and measure noise • Set frequency to 190 Hz and predetermined phase – observe signal and measure noise If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-PHOT.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	✓


21108

16:04

16:52

16:54

PUS
18 →



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 18 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
3	Execute TCL script SPIRE-IST-DNA-PHOT-AMP50.tcl <ul style="list-style-type: none"> Set bias amplitude to 50mV Set frequency to 70 Hz and predetermined phase – observe signal and measure noise Set frequency to 100 Hz and predetermined phase – observe signal and measure noise Set frequency to 130 Hz and predetermined phase – observe signal and measure noise Set frequency to 190 Hz and predetermined phase – observe signal and measure noise If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-PHOT.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	✓
4	Analyse data in real time to determine IST ground nominal operating parameters	N/A	N/A	N/A	N/A
5	If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-PHOT.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	N/A

21/08

17:43

21/08

18:32

Test Result (Pass/Fail):

Approximate optimum bias settings each detector: Note that the bias frequency has to be the same for all three arrays.

Bias Frequency:

	Bias Level	Phase
PSW		
PMW		
PLW		
.		
.		



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 19 of 81

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to ILT nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 20 of 81

2.6 Procedure: Photometer noise stability versus bias frequency

Version: 1.2

Date: 31st July 2008

*Changes to prerequisites following Tanya's recommendation
1.1-1.2 Test sequence and script names defined*

Purpose:


Determine the detailed noise spectrum versus frequency when operating the photometer under IST ground nominal conditions

Duration:

Approximately 2 hours

Preconditions:

- Functional tests SPIRE-IST-COLD-FUNC-DCU-04P,13P have been carried out successfully.
- Procedure for setting optimum photometer bias conditions versus frequency has been carried out and a table of phase versus frequency and amplitude is available.
- Correct VSS setting is established
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Phase versus bias amplitude and frequency has been established by test 2.4
- **The input PSW, PMW and PLW biases and phases to the CUS script SPIRE_IST_DNA_PHOT_FRQ have been updated following tests 2.4 and 2.5**
- **Mission configuration changed on the I-EGSE (if the CUS scripts or Calibration tables have been updated)**
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 21 of 81

OPEN ISSUE – do we want the PTC operating during this test? - Included as an option. But requires that procedure PTC Thermal Control Verification has been successfully carried out.

Initial Configuration:
SPIRE in PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	<p>OPTIONAL: Execute one of these TCL scripts: SPIRE-IST-PTC-VM-SUBKTEMP.tcl, SPIRE-IST-PTC-VM-PSWT1.tcl or SPIRE-IST-PTC-VM-TC2.tcl</p> <ul style="list-style-type: none"> Starts VM with parameters for PTC control determined during PTC optimisation procedure 			N/A	
2	<p>Execute TCL script SPIRE-IST-DNA-PHOT-FRQ.tcl</p> <ul style="list-style-type: none"> Set frequency to 70 Hz and phase to predetermined level Measure noise for 30 minutes (nominal – can be longer) Repeat for the following default settings 100 Hz 130 Hz 190 Hz Set to detectors nominal values 	N/A	N/A	N/A	
3	<p>If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings (The input values to the CUS script may need updating by the I-EGSE)</p>	N/A	N/A	N/A	
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

21/08 20:33

20:34

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 22 of 81

2.7 Procedure: Photometer thermal stability versus bias amplitude

Version: 1.1

Date: 31st July 2008

Purpose: Determine thermal response of the detectors to a step change bias looking for long term thermal drift in the bolometers

1.0-1.1 Test sequence and script names defined

Duration:

Approximately 3 hours

Preconditions:


- Functional tests SPIRE-IST-COLD-FUNC-DCU-04P,13P have been carried out successfully.
- Procedure for setting optimum photometer bias conditions versus frequency has been carried out and a table of phase versus frequency is available.
- **The input bias settings (phases, bias amplitudes and frequency) in the CUS script SPIRE_IST_DNA_PHOT_STAB have been updated for IST**
- **The mission configuration updated on the I-EGSE.**
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible.
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint
- 300 mK stage drift <0.1 mK/hour

OPEN ISSUE – do we want the PTC operating during this test? - Included as an option. But requires that procedure PTC Thermal Control Verification has been successfully carried out.

Initial Configuration:

SPIRE in PHOTSTBY with bias set to IST ground nominal settings

Procedure Steps:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher


Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 23 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	<p>OPTIONAL: Execute one of these TCL scripts: SPIRE-IST-PTC-VM-SUBKTEMP.tcl, SPIRE-IST-PTC-VM-PSWT1.tcl or SPIRE-IST-PTC-VM-TC2.tcl</p> <ul style="list-style-type: none"> Starts VM with parameters for PTC control determined during PTC optimisation procedure 				
2	<p>Execute TCL script SPIRE-IST-DNA-PHOT-STAB.tcl</p> <ul style="list-style-type: none"> Measure signal for 30 minutes at nominal bias amplitude of ~30mV Step bias to 1/2 nominal amplitude, appropriate phases and reset offsets Measure signal for 1 hour Step bias to nominal amplitude (30mV) and reset offsets Measure signal for 1 hour 	N/A	N/A	N/A	
3	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings				
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

SPIRE
 RIR
 PHOTSTBY
 PHOTSTBY

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 24 of 81

2.8 Procedure: Photometer Ambient Background Verification

Version: 1.2

Date: 31st July 2008

Purpose: Determine the optical power load onto the photometer detectors using a detector "loadcurve" at fixed frequency and phase to measure the detector temperature.
1.1-1.2 Test sequence and script names defined

Duration:

Approximately 1 hour

Preconditions:

- Photometer IST Ground Nominal bias settings have been determined by procedures 2.4 to 2.7
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- **If the IST optimum phases are significantly different from the ILT values then the input phases in CUS script SPIRE_IST_LC_PHOT will need to be modified and the Mission Configuration updated on the I-EGSE.**
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none"> • Standard PCAL flash for photometer 	N/A	Detector signal N+/-dN mV		OK
2	Execute TCL script SPIRE-IST-LC-PHOT.tcl <ul style="list-style-type: none"> • Standard Load Curve 	N/A	N/A		NOK

8/1/08
18:47
No:53

new NCR-4460



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 25 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
3	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none">Standard PCAL flash for photometer	N/A	Detector signal N+/-dN mV		
4	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	
Test Result (Pass/Fail):					

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 26 of 81

2.9 Procedure: PTC Headroom Characterisation

Version: 1.2

Date: 31st July 2008

1.0-1.1 Changed to three hours to fit with schedule

1.1-1.2 Test sequence and script names defined

Purpose: Determine the required PTC power setting required to enable stable operation of the photometer detectors under Ground Nominal conditions.

Duration: Approximately 3 hours

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-DCU-13P has been carried out successfully
- Photometer IST Ground Nominal bias settings have been determined by procedures 2.4 to 2.7
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.05 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-PTC-PWR.tcl Start by resetting photometer offsets and collecting detector data for 5 minutes with PTC off	N/A	N/A	N/A	

22/08/08

Dh.
02:42



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 27 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	<ul style="list-style-type: none"> • Set PTC to first level and reset offsets • Collect detector data for 20 minutes – observe PTC thermistor and detector signals • <i>Loop n-times</i> • Set PTC heater power to nth level +1 <p>Switch PTC off, reset photometer offsets and collect detector data for 20 minutes – observe PTC thermistor and detector signals</p>				
2	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	
Test Result (Pass/Fail):					
PTC power level required to stabilise typical thermal drift					

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal – detector temperatures will be drifting downwards



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 28 of 81

2.10 Procedure: Photometer Thermal Control Verification

Version: 2.1

Date: 31st July 2008

1.0-2.0 Changed to add in ability to vary tuning parameters for control algorithm – three iterations of the test are expected
2.0-2.1- Test sequence and script names defined

Purpose:

To test detector thermal stability whilst under PTC control – this can be carried out at any point

Duration:

Indeterminate - see RD03

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-DCU-13P has been carried out successfully
- Photometer IST Ground Nominal bias settings have been determined by procedures 2.4 to 2.7
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- The “PTC Headroom” procedure has been carried out and the optimum PTC power setting has been established
- Level 0 temperature: <1.8 K drift < 0.05 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is in PHOTSTBY

Procedure Steps:




Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 29 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	✓ 23/08 01:04
2	Execute one of the following stand alone TCL scripts to switch PTC on and put it in VM control mode. The script to be run will be specified by the I-EGSE 1. SPIRE-IST-PTC-VM-PSWT1.tcl → 2. SPIRE-IST-PTC-VM-SUBKTEMP.tcl 3. SPIRE-IST-PTC-VM-TC2.tcl	N/A	N/A	N/A	Failed! NCR 4459
3	Stop VM using pop up button when advised by I-EGSE staff <ul style="list-style-type: none"> It may be necessary to edit one or more of command parameters in these scripts and rerun the script. It may also be necessary to set the PTC heater power by sending the SEND_DRCU_COMMAND(0xA0C6xxxx,0), where xxxx will be specified by the I-EGSE. 				N/A
4	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID for the test	N/A	N/A	N/A	✓ 23/08 01:27
5	Repeat above steps as requested by I-EGSE staff. Three repeats are expected but may require more.				N/A
6	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	✓ 23/08 01:28
Test Result (Pass/Fail):					

Final Configuration:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 30 of 81

SPIRE is in PHOTSTBY with detector temperature under PTC control (TBC).



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 31 of 81

2.11 Procedure: PCAL Photometer Characterisation

Version: 1.2

Date: 31st July 2008

1.1-1.2 Test sequence and script names defined. Added test script for PCAL flash characterisation

Purpose: Determine the response of the photometer detectors to variable PCAL power setting required to confirm the operating conditions for PCAL for the photometer detectors under Ground Nominal conditions.

Duration: Approximately 0.75 hours

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-PCAL-01 has been carried out successfully
- Photometer IST Ground Nominal bias settings have been determined by procedure "Photometer bias optimisation"
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.1 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to PHOTSTBY with ground nominal detector bias settings

→ SPIRE-IST-DNS-PHOT. - PVS19-

Start 21/08 19:18

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPC-PHOT.tcl <ul style="list-style-type: none"> • Set PCAL bias to 0.35 mA • Wait for 10 seconds • Set PCAL to 0 mA • Wait for 10 seconds • Repeat for PCAL bias values going between 0 and 0.7, 1.05, 1.4, 	N/A	N/A	N/A	✓

29:19



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 32 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
	1.75, 2.1, 2.45, 2.8, 3.15, 3.5, 3.85, 4.2, 4.55, 4.9, 5.25, 5.6, 5.95, 6.3, 6.65, 7.0 <ul style="list-style-type: none"> Switch off PCAL 				
2	Execute TCL script SPIRE-IST-CPT-PHOT.tcl This test runs the PCAL flash VM for 15 flash cycles, flash period 4 seconds. The flashes are between PCAL bias currents of 0.0/0.35, 0.0/0.7, 0.0/1.05, 0.0/1.4, 0.0/1.75, 0.0/2.1, 0.0/2.45, 0.0/2.8, 0.0/3.15, 0.0/3.5, 0.0/3.85, 0.0/4.2, 0.0/4.55, 0.0/4.9, 0.0/5.25, 0.0/5.6, 0.0/5.95, 0.0/6.3, 0.0/6.65, 0.0/7.0 PCAL is switched off at the end by the script.	N/A	N/A	N/A	✓ 19:40
3	If requested by the I-EGSE, execute the TCL script SPIRE-IST-DNS-PHOT.tcl to set the IST nominal detector settings				Not Reformed at this point
Test Result (Pass/Fail):					
PCAL standard flash power settings confirmed					

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 33 of 81

2.12 Procedure: Spectrometer bias phase optimisation

Version: 1.1

Date: 31st July 2008

Split previous detector bias optimisation into two following Tanya's recommendation

1.0-1.1 Test sequence and script names defined.

Purpose:

Find the optimum bias phase versus frequency for operating the spectrometer under IST ground nominal conditions

Duration:

Approximately 4 hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04S,13S and SPIRE-IST-COLD-SPEC-VSS have been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- The establishment of the correct Vss settings (SPIRE-IST-COLD-SPEC-VSS)
- Level 0 temperature: <1.8 K drift < 0.05 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Bias amplitudes 15, 30, 50 mV

Bias frequencies 80, 160, 240 Hz

Phase Range – PFM5 central phase +/-11.2 degrees in steps of 2.8 degrees

Initial Configuration:

SPIRE in IST-SPECSTBY

Procedure Steps:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 34 of 81

220808 08:10

08:10

1

08:33

1

8:57

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-PHASEUP-SPEC80.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	OK
2	Execute TCL script SPIRE-IST-PHASEUP-SPEC160.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	OK
3	Execute TCL script SPIRE-IST-PHASEUP-SPEC240.tcl <ul style="list-style-type: none"> Observe signal levels and determine optimum phase setting for ILT bias levels 3 bias amplitudes, with each phase up taking ~20 minutes each 	N/A	N/A	N/A	OK
4	If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-SPEC.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	skipped
4	Analyse data in real time to determine IST ground nominal operating parameters and compare to ILT results – confirm ILT table entries.				skipped

Test Result (Pass/Fail):

Approximate optimum phase settings for each detector:

Bias Level	Frequency	SSW Phase	SLW Phase
15	80		
30	80		
50	80		

See SPIRE AS-RUN.

Final Configuration:

QA R. Goossens

22/8/2008 09:21



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 35 of 81

SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values

PVS# 22



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 36 of 81

2.13 Procedure: Spectrometer bias noise optimisation

Version: 2.2

Date: 31st July 2008

V1.0 to 1,1 – changed to “Set bias amplitude” and phase up per frequency setting – referred to setting “Frequency” before – didn’t make sense.

V1.1 to V2.0 – split into two following Tanya’s recommendation

V2.1 – text changed – incorrect description – removed switch and start from IST-SPECSTBY

V2.1-V2.2 - Test sequence and script names defined

Purpose:

Find the optimum bias level and frequency for operating the spectrometer under IST ground nominal conditions

Duration:

Approximately 4 hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04S,13S have been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- JFET Vss set correctly for optimum noise (SPIRE-IST-COLD-SPEC-VSS)
- Phase for each bias setting has been determined using test 2.12
- **The input SSW and SLW phases to the CUS scripts SPIRE_IST_DNA_SPEC_AMP15/30/50 have been updated following phase-ups**
- **Mission configuration changed on the I-EGSE (if the CUS scripts or Calibration tables have been updated)**
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in IST-SPECSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 37 of 81

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-DNA-SPEC-AMP15.tcl <ul style="list-style-type: none"> • Set frequency to 80 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe signal at each level and measure noise • Set frequency to 160 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe signal at each level and measure noise • Set frequency to 240 Hz and ILT nominal setting If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-SPEC.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	✓ <i>22/08</i> <i>12:40</i>
2	Execute TCL script SPIRE-IST-DNA-SPEC-AMP30.tcl <ul style="list-style-type: none"> • Set frequency to 80 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe signal at each level and measure noise • Set frequency to 160 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe signal at each level and measure noise • Set frequency to 240 Hz and ILT nominal setting If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-SPEC.tcl to apply the ILT nominal bias settings	N/A	N/A	N/A	✓ <i>22/08</i> <i>13:16</i>
3	Execute TCL script SPIRE-IST-DNA-SPEC-AMP50.tcl <ul style="list-style-type: none"> • Set frequency to 80 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe signal at each level and measure noise • Set frequency to 160 Hz and ILT nominal setting • Set bias amplitude to each predetermined level and phase - observe 	N/A	N/A	N/A	✓ <i>22/08</i> <i>13:50</i>



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 38 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	signal at each level and measure noise • Set frequency to 240 Hz and ILT nominal setting If requested by the I-EGSE, execute TCL script SPIRE-RALILT-DNS-SPEC.tcl to apply the ILT nominal bias settings				✓
4	Analyse data in real time to determine IST ground nominal operating parameters	N/A	N/A	N/A	✓
Test Result (Pass/Fail):					
Approximate optimum bias settings each detector: Note that the bias frequency has to be the same for both arrays.					
Nominal Bias Frequency:					22/08
	Bias Level	Phase			
SSW					
SLW					

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to ILT nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 39 of 81

2.14 Procedure: Spectrometer noise stability versus bias frequency

Version: 1.1

Date: 31st July 2008

Purpose:

Determine the detailed noise spectrum versus frequency when operating the spectrometer under IST ground nominal conditions
V1.0-V1.1 Test sequence and script names defined.

Duration:

Approximately 1.5 hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04S,13S have been carried out successfully.
- Procedure for setting optimum spectrometer bias conditions versus frequency has been carried out and a table of phase versus frequency is available.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Phase for each bias setting has been determined using test 2.12
- **The input SSW and SLW biases and phases to the CUS script SPIRE_IST_DNA_SPEC_FRQ have been updated following tests 2.12 and 2.13.**
- **Mission configuration changed on the I-EGSE (if the CUS scripts or Calibration tables have been updated)**
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in IST-SPECSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-DNA-SPEC-FRQ.tcl	N/A	N/A	N/A	✓

22/06
14:30



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher


Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 40 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	<ul style="list-style-type: none"> Set frequency to 80 Hz and phase to predetermined level Measure noise for 30 minutes Repeat for the following default settings 160 Hz 240 Hz Set to detectors nominal values 				
2	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-SPEC.tcl to apply the IST nominal bias settings (The input values to the CUS script may need updating by the I-EGSE)	N/A	N/A	N/A	16:03 22/08
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

→
PUS23
in parallel

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 41 of 81

2.15 Procedure: Spectrometer Ambient Background Verification

Version: 1.2

Date: 31st July 2008

Purpose: Determine the optical power load onto the photometer detectors using a detector "loadcurve" at fixed frequency and phase to measure the detector temperature.
V1.1-V1.2 Test sequence and script names defined.

Duration:

Approximately 45 minutes

Preconditions:

- Spectrometer IST Ground Nominal bias setting have been determined by procedure "Spectrometer bias optimisation"
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- **If the IST optimum phases are significantly different from the ILT values then the input phases in CUS script SPIRE_IST_LC_SPEC will need to be modified and the Mission Configuration updated on the I-EGSE.**
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to PHOTSTBY


Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPS-SPEC.tcl <ul style="list-style-type: none"> • Standard PCAL flash for spectrometer 	N/A	Detector signal N+/-dN mV	✓	
2	Execute TCL script SPIRE-IST-LC-SPEC.tcl <ul style="list-style-type: none"> • 	N/A	N/A	✓	

16:06
+16:11
17:23

PUS
24
→
PUS
25

→
PUS
24(2)



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 42 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
3	Execute TCL script SPIRE-IST-CPS-SPEC.tcl <ul style="list-style-type: none">Standard PCAL flash for spectrometer	N/A	Detector signal N+/-dN mV		✓ 17:56
4	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-SPEC.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	✓ 18:01
Test Result (Pass/Fail):					
<i>Failed 18:05</i>					

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to IST Ground Nominal



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 43 of 81

2.16 Procedure: SCAL Photometric Verification

Version: 1.1

Date: 31st July 2008

Invented to allow SCAL characterisation with the cryostat in the vertical position and SMEC inoperable.

Note we will only be able to do one of the calibration sources – suggest SCAL2

V1.0-v1.1 Test sequence and script names defined. Scripts also available for SCAL4

Purpose:

Determine the optical power load onto the spectrometer detectors from the calibration source using a detector “loadcurve” at fixed frequency and phase to measure the detector temperature.

Duration:

Approximately 120 minutes

Preconditions:

- Spectrometer IST Ground Nominal bias settings have been determined by procedures 2.12 to 2.15
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is cycled, the detectors are at <300 mK and the detector temperatures are as stable as possible

Initial Configuration:

SPIRE is set to IST-SPECSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPS-SPEC.tcl <ul style="list-style-type: none"> • Standard PCAL flash for spectrometer 	N/A	Detector signal N+/-dN mV		✓
2	Set SCAL2 to 25K Execute standalone script SPIRE-IST-SCAL2-WARMUP.tcl Wait for SCAL2 to reach 25K	SCAL2 temperature	SCAL2TEMP T +/- dT K		✓

22/08 18:2

18:03

21:46

PJS
25 (a)

PJS
25 (a)
(2+3+4+5)



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 44 of 81

PJS
22/08/08

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
	Initially SCAL2 will be set to 25K.				
3	Execute TCL script SPIRE-IST-CPS-SPEC.tcl Standard PCAL flash for spectrometer	N/A	Detector signal N+/-dN mV	✓	22/08 21:52
4	Execute TCL script SPIRE-IST-LC-SPEC.tcl	N/A	N/A	✓	
5	Execute TCL script SPIRE-IST-CPS-SPEC.tcl • Standard PCAL flash for spectrometer	N/A	Detector signal N+/-dN mV	✓	22/08 22:20
6	Execute SPIRE-IST-SCAL2-COOLDOWN.tcl 1. Press ok to Switch off SCAL2			✓	22/08 22:27
7	If SCAL2 is to be set to a different temperature then the CUS script StartSCAL2VM will first need to be modified and the Mission Configuration updated by the I-EGSE staff.	N/A	N/A	N/A	
8	Corresponding TCL scripts are also available for SCAL4, i.e. SPIRE-IST-SCAL4-WARMUP.tcl and SPIRE-IST-SCAL4-COOLDOWN.tcl. It may be necessary to run these if advised by the I-EGSE staff.	N/A	N/A	N/A	
9	If requested by the I-EGSE staff, execute TCL script SPIRE-IST-RESET-SPEC-OFFSETS.tcl	N/A	N/A		
Test Result (Pass/Fail):					

PJS
22/08/08

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to IST Ground Nominal and SCAL2 cooling to base temperature
The offsets will need resetting once base temperature is reached (~1 hour later)



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 45 of 81

2.17 Procedure: PCAL Spectrometer Characterisation

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined. Added test script for PCAL flash characterisation

Purpose: Determine the response of spectrometer detectors to variable PCAL power setting required to confirm the operating conditions for PCAL for the spectrometer detectors under Ground Nominal conditions.

Duration: Approximately 30 minutes

Preconditions:

- Functional test SPIRE-IST-COLD-FUNC-PCAL-01 has been carried out successfully
- Spectrometer IST Ground Nominal bias settings have been determined by procedures 2.12 to 2.15
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.1 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to IST-SPECSTBY with nominal bias settings

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-CPC-SPEC.tcl <ul style="list-style-type: none">• Set PCAL bias to 0.35 mA• Wait for 10 seconds	N/A	N/A	N/A	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 46 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	<ul style="list-style-type: none"> • Set PCAL to 0 mA • Wait for 10 seconds • Repeat for PCAL bias values going between 0 and 0.7, 1.05, 1.4, 1.75, 2.1, 2.45, 2.8, 3.15, 3.5, 3.85, 4.2, 4.55, 4.9, 5.25, 5.6, 5.95, 6.3, 6.65, 7.0 • Switch off PCAL 				
2	<p>Execute TCL script SPIRE-IST-CPT-SPEC.tcl</p> <p>This test runs the PCAL flash VM for 15 flash cycles, flash period 4 seconds. The flashes are between PCAL bias currents of 0.0/0.35, 0.0/0.7, 0.0/1.05, 0.0/1.4, 0.0/1.75, 0.0/2.1, 0.0/2.45, 0.0/2.8, 0.0/3.15, 0.0/3.5, 0.0/3.85, 0.0/4.2, 0.0/4.55, 0.0/4.9, 0.0/5.25, 0.0/5.6, 0.0/5.95, 0.0/6.3, 0.0/6.65, 0.0/7.0</p> <p>PCAL is switched off at the end by the script.</p>	N/A	N/A	N/A	
3	If requested by the I-EGSE, execute the TCL script SPIRE-IST-DNS-SPEC.tcl to set the IST nominal detector settings				
Test Result (Pass/Fail):					
PCAL standard flash power settings confirmed					

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to IST Ground Nominal



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 47 of 81

2.18 Procedure: Photometer scan mode POF5

Version: 1.0

Date: 24th July 2006

Purpose: To exercise the photometer POF5 AOT – also sets photometer mode for thermal tests etc

Duration: Indeterminate – depends on master procedure

Preconditions:

- Photometer IST Ground Nominal bias setting have been determined by procedure “Photometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- “PTC Headroom” procedure has been carried out and power setting has been determined
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-PHOTO-LARGE-SCAN.tcl <i>Open issue do we use PTC Control Procedure here - YES</i>	N/A	N/A		
Test Result (Pass/Fail):					

Final Configuration:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 48 of 81

SPIRE in PHOTSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 49 of 81

2.19 Procedure: Photometer chop/jiggle mode POF2

Version: 1.0

Date: 24th July 2006

Purpose:

To exercise the photometer POF2 AOT – also sets photometer mode for thermal tests etc

Duration:

Indeterminate – depends on master procedure

Preconditions:


- Photometer IST Ground Nominal bias setting have been determined by procedure “Photometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- “PTC Headroom” procedure has been carried out and power setting has been determined
- Level 0 temperature: <1.8 K drift < 0.05 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in PHOTSTBY

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-AOT-PHOTO-POINT-JIGGLE.tcl	N/A	N/A		
Test Result (Pass/Fail):					

Final Configuration:



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 50 of 81

SPIRE in PHOTSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 51 of 81

2.20 Procedure: SPEC high resolution mode SOF1

Version: 1.0

Date: 24th July 2006

Purpose:

To exercise the photometer SOF1 AOT – also sets photometer mode for thermal tests etc

NOTE THIS NEEDS TO BE DONE AS OPEN LOOP SCANS.

Duration:

Indeterminate – depends on master procedure

Preconditions:

- Spectrometer IST Ground Nominal bias setting have been determined by procedure “Spectrometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Herschel tilted such that SOB is horizontal
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in IST-SPECSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-AOT-SPECTRO-SCAN-POINT.tcl	N/A	N/A		



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 52 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
Test Result (Pass/Fail):					

Final Configuration:

SPIRE in IST-SPECSTBY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 53 of 81

2.21 Procedure: Photometer Detector Microphonics Test

Version: 1.4

Date: 31st July 2008

V1.0-V1.1 Changed bias frequencies to those suggested by JPL

V1.1-V1.2 change to make into four separate scripts

V1.2- V1.3 Changed to shorten taking into account 40 minutes required for wheel operation – quiescent stage done once and dumped 70 Hz setting

V1.3-V1.4 Test sequence and script names defined.

Purpose:

Determine the detailed photometer detector noise spectrum versus frequency when operating the spacecraft reaction wheels

Duration:

Approximately 2 ½ hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04P,13P have been carried out successfully.
- Procedure for setting optimum photometer bias conditions versus frequency has been carried out and a table of phase versus frequency is available.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- **The input phase and bias settings have been modified in the CUS scripts SPIRE_IST_DNS_PHOT126, SPIRE_IST_DNS_PHOT156 and SPIRE_IST_DNS_PHOT171 for the IST nominal settings.**
- **The Mission Configuration has been updated on the I-EGSE.**
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in PHOTSTBY- PTC control is off

Procedure Steps:

DL

23/08/08

01:48



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 54 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-DNS- PHOT126.tcl <ul style="list-style-type: none"> • Set frequency to 126 Hz and phase to predetermined IST level 	N/A	N/A	N/A	
2	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
3	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 	N/A	N/A	N/A	
4	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	
5	Execute TCL script SPIRE-IST-DNS- PHOT156.tcl <ul style="list-style-type: none"> • Set frequency to 156 Hz and phase to predetermined IST level 	N/A	N/A	N/A	
6	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
7	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 				
8	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	
9	Execute TCL script SPIRE-IST-DNS- PHOT171.tcl <ul style="list-style-type: none"> • Set frequency to 171 Hz and phase to predetermined IST level 	N/A	N/A	N/A	

As 29.

01:49
01:51
01:52
02:35

TEST ABORTED



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref:	SPIRE-RAL-PRC-2704
Issue:	3.4
Date:	12 th August 2008
Page:	55 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
10	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
11	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 				
12	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	
13	Execute TCL script SPIRE-IST-DNS-PHOT.tcl Resets SPIRE photometer bias and readout parameters to the nominal settings	N/A	N/A	N/A	
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

PVS 29

Final Configuration:

SPIRE in PHOTSTBY mode with bias set to nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 56 of 81

2.22 Procedure: Spectrometer Detector Microphonics Test

Version: 1.4

Date: 31st July 2008

V1.0-V1.1 Changed bias frequencies to those suggested by JPL

V1.1-V1.2 change into three separate scripts one for each frequency

V1.2- V1.3 Changed to shorten taking into account 40 minutes required for wheel operation – quiescent stage done once

V1.3-V1.4 Test sequence and script names defined.

Purpose:

Determine the detailed spectrometer detector noise spectrum versus frequency when operating the spacecraft reaction wheels

Duration:

Approximately 2 ½ hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04P,13P have been carried out successfully.
- Procedure for setting optimum photometer bias conditions versus frequency has been carried out and a table of phase versus frequency is available.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- **The input phase and bias settings have been modified in the CUS scripts SPIRE_IST_DNS_SPEC175, SPIRE_IST_DNS_SPEC240 and SPIRE_IST_DNS_SPEC279 for the IST nominal settings.**
- **The Mission Configuration has been updated on the I-EGSE.**
- Cryostat vertical with SMEC resting at end stop – this prevents confusion between SMEC vibrations and detector microphonic response
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in IST-SPECSTBY- SMEC not initialised



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 57 of 81

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute TCL script SPIRE-IST-DNS- SPEC175.tcl <ul style="list-style-type: none"> • Set frequency to 175 Hz and phase to predetermined IST level 	N/A	N/A	N/A	✓ 22/08 22:41
2	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	✓ 22/08 22:51
3	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 	N/A	N/A	N/A	✓ 22/08 23:23
4	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	✓ 22/08 23:24
5	Execute TCL script SPIRE-IST-DNS- SPEC240.tcl Set frequency to 240 Hz and phase to predetermined IST level	N/A	N/A	N/A	✓ 22/08 23:24
6	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	✓ 22/08 23:28
7	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 	N/A	N/A	N/A	✓ 22/08 23:30
8	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	✓ 22/08 23:57
9	Execute TCL script SPIRE-IST-DNS- SPEC279.tcl Set frequency to 279 Hz and phase to predetermined IST level	N/A	N/A	N/A	✓ 22/08 23:57
10	Execute TCL script SPIRE-IST-START-TEST.tcl	N/A	N/A	N/A	✓ 22/08 00:00

PVS 26
(1) →

PVS 26
(2) →

PVS 26
(3) →



Spire Procedure


SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 58 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
	This sets the OBSID for the test				
11	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 	N/A	N/A	N/A	v 23/08 00:02
12	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	v 23/08 00:28
13	Execute TCL script SPIRE-IST-DNS-SPEC.tcl Resets SPIRE spectrometer bias and readout parameters to the nominal settings	N/A	N/A	N/A	v 23/08 00:29
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

Final Configuration:

SPIRE in IST-SPECSTBY mode with bias set to nominal values



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 59 of 81

2.23 Procedure: Spectrometer Mechanism Spot Frequency Microvibration Test

Version: 2.1

Date: 8th January 2008

V1.0-V2.0 SPIRE cooler cannot be recycled with cryostat horizontal – test changed to only be a test of the motion control rather than signal response

Purpose:

Evaluate the influence of space craft systems on the performance of the SPIRE spectrometer mechanism

Duration:

Approximately 2 hours

Preconditions:

- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Herschel tilted such that SOB is horizontal
- Initially S/C reaction wheels are stationary
- Acoustic and vibrational environment is as quiet as possible – night time operation?
- Level 0 temperature: <10 K no drift constraint
- Level 1 temperature: < 10 K no drift constraint
- Level 2 temperature: < 15 K no drift constraint
- SMEC functional tests have been carried out and operating parameters have been determined
- This test can only be carried out at the end of the SMEC cold functional tests

Initial Configuration:

Continuation from SMEC cold functional tests

SPIRE in REDY plus MCU on, SMEC initialised and ready for operation



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 60 of 81

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
2	Execute SPIRE-IST-SMEC-SPOT-MICROVIBRATION.tcl Generate high rate data – we are looking for fluctuations in SMEC velocity Scan SMEC at 0.1 mm/s over full range for four scans Scan SMEC at 0.2 mm/s over full range for four scans Scan SMEC at 0.3 mm/s over full range for four scans Scan SMEC at 0.5 mm/s over full range for four scans	N/A	N/A	N/A	
3	Switch on S/C reaction wheels at TBD Hz	N/A	N/A	N/A	
4	Repeat scan procedure	N/A	N/A	N/A	
5	Switch reaction wheels to TBD Hz	N/A	N/A	N/A	
6	Repeat scan procedure	N/A	N/A	N/A	
Test Result (Pass/Fail):					

Final Configuration:

SPIRE in REDY Mode with MCU on, SMEC initialised and in closed loop mode, Continue with CFT test



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 61 of 81

2.24 Procedure: Spectrometer Mechanism Variable Frequency Microvibration Test

Version: 1.0

Date: 14th January 2008

Purpose:

Evaluate the influence of space craft systems on the performance of the SPIRE spectrometer mechanism

Duration:

Approximately 2 hours

Preconditions:


- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Herschel tilted such that SOB is horizontal
- Initially S/C reaction wheels are stationary
- Acoustic and vibrational environment is as quiet as possible – night time operation?
- Level 0 temperature: <10 K no drift constraint
- Level 1 temperature: < 10 K no drift constraint
- Level 2 temperature: < 15 K no drift constraint
- SMEC functional tests have been carried out and operating parameters have been determined
- This test can only be carried out at the end of the SMEC cold functional tests

Initial Configuration:

SPIRE in REDY plus MCU on, SMEC initialised and ready for operation

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute stand alone script SPIRE-IST-SMEC-RAMP-				



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 62 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	MICROVIBRATION.tcl Generate high rate MCU engineering data – we are looking for fluctuations in SMEC velocity Set SMEC continuously scanning at 0.5 mm/s (TBC) over full range Number of scans set to make this a 1 hour test	N/A	N/A	N/A	
2	Wait for o.k. from I-EGSE staff Switch on S/C reaction wheels at TBD Hz	N/A	N/A	N/A	
3	Ramp S/C reaction wheels over full range of operational speed this should be completed within 1 hour of start of test An ABORT TEST pop up should visible on the operator screen – only press if advised by I-EGSE staff.	N/A	N/A	N/A	
4	Test complete once all SMEC scans are finished.				
Test Result (Pass/Fail):					

Final Configuration:

SPIRE in REDY Mode with MCU on, SMEC initialised and in closed loop mode, Continue with CFT test



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 63 of 81

2.25 Procedure: EMC - Photometer most sensitive mode

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined.

Purpose: Sets SPIRE into the mode used for EMC susceptibility testing for photometer. This is the mode used for all RS and CS testing during system level testing.

Duration:

Indeterminate see EMC test procedure

Preconditions:

- Photometer IST Ground Nominal bias setting have been determined by procedure "Photometer bias optimisation"
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is in PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	If requested by the I-EGSE staff execute TCL script SPIRE-IST-DNS-PHOT.tcl Resets SPIRE photometer bias and readout parameters to the IST nominal	N/A	N/A	N/A	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref:	SPIRE-RAL-PRC-2704
Issue:	3.4
Date:	12 th August 2008
Page:	64 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	settings (The intention is to set photometer bias frequency to highest compatible with low noise with corresponding phase set and detector sampling to as fast as practicable)				
2	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
3	Execute standalone script SPIRE-IST-EMC-SPOT.tcl and follow instructions given by the EMC experts.	N/A	N/A	N/A	
4	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	
Test Result (Pass/Fail):					

Final Configuration: SPIRE is in PHOT OBSV with high data rate.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 65 of 81

2.26 Procedure: EMC – Photometer JFET VSS Test

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined. Script from the SPIRE CFTs are to be used here.

Purpose:

Test to check the effect of JFET bias on the performance of the EMI rejection of SPIRE

Duration:

Indeterminate see EMC test procedure

Preconditions:

- Photometer IST Ground Nominal bias setting have been determined by procedure “Photometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is in PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute CFT script SPIRE-IST-COLD-PHOT-VSS-P.tcl <i>This sets the PHOT JFET Vss to values between 1.2-2.8V in steps of 0.1V dwelling for 2 minutes at each whilst collecting detector data at the highest</i>	N/A	N/A	N/A	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 66 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	<i>possible rate.</i>				
Test Result (Pass/Fail):					

Final Configuration:

SPIRE is in PHOT OBSV with high data rate.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 67 of 81

2.27 Procedure: EMC – Spectrometer most sensitive mode

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined.

Purpose: Sets SPIRE into the mode used for EMC susceptibility testing for spectrometer

Duration: Indeterminate see EMC test procedure

Preconditions:

- Spectrometer IST Ground Nominal bias setting have been determined by procedure “Spectrometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is in IST-SPECSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	If requested by the I-EGSE staff execute TCL script SPIRE-IST-DNS-SPEC.tcl Resets SPIRE spectrometer bias and readout parameters to the IST nominal settings	N/A	N/A	N/A	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 68 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
	(The intention is to set spectrometer bias frequency to highest compatible with low noise with corresponding phase set and detector sampling to as fast as practicable)				
2	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	
3	Execute standalone script SPIRE-IST-EMC-SPOT.tcl and follow instructions given by the EMC experts.	N/A	N/A	N/A	
4	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	
Test Result (Pass/Fail):					

Final Configuration: SPIRE is in SPEC OBSV with detector sampling at high rate. Further commands are used to set the OBSID and/or step number to delineate the data during different test configurations.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 69 of 81

2.28 Procedure: EMC – Spectrometer JFET VSS Test

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined. Script from the SPIRE CFTs are to be used here.

Purpose:

Test to check the effect of JFET bias on the performance of the EMI rejection of SPIRE

Duration:

Indeterminate see EMC test procedure

Preconditions:

- Spectrometer IST Ground Nominal bias setting have been determined by procedure “Spectrometer bias optimisation”
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is in SPECSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute CFT script SPIRE-IST-COLD-SPEC-VSS-P.tcl <i>This sets the PHOT JFET Vss to values between 1.2-2.8V in steps of 0.1V dwelling for 2 minutes at each whilst collecting detector data at the highest possible rate.</i>	N/A	N/A	N/A	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 70 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
Test Result (Pass/Fail):					

Final Configuration:

SPIRE is in SPEC OBSV with high data rate. Further commands are used to set the OBSID and/or step number to delineate the data during different test configurations.



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 71 of 81

2.29 Procedure: 300mk Stage Decontamination

Version: 1.1

Date: 31st July 2008

V1.0-V1.1 Test sequence and script names defined. Only to be run once all the SPTs have been completed.

Purpose:

To remove any traces of Helium deposited over the 300mK stage during the SPT testing

Duration:

2hr- 4hr


Preconditions:

- Functional test SPIRE-IST-FUNC-SCU-07 has been carried out successfully.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- Herschel tilted such that SOB is tilted at least 30 degrees from vertical towards +Y direction
- Level 0 temperature: <1.7 K no drift constraint
- Level 1 temperature: < 5 K no drift constraint
- Level 2 temperature: < 15 K no drift constraint
- **All SPIRE SPTs have been completed.**
- **THIS SHOULD BE LAST TEST TO BE RUN BEFORE THE END OF SPT**

Initial Configuration: SPIRE is in REDY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
1	Execute standalone TCL script SPIRE-IST-DECONTAMINATE.tcl	MODE	REDY		



Spire Procedure


SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 72 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
Test Result (Pass/Fail):					

Final Configuration:

SPIRE is mode we started from – REDY



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 73 of 81

3. OPERATIONAL CONSTRAINTS FOR PROCEDURES

The table given here lists the requirements for the operational conditions that must be met in order to carry out the SPT procedures listed in this document.

Colour coding

No restriction

Some Restriction

Very Restricted

Procedure	Type	Hel	Hell	Orientation	Cover	Notes
BSM Control Loop Setting	SPT	YES	YES	Any	Any	
Cooler recycle (manual)	SPT	NO	YES	Y +20 to 30	Any	Orientation is minimum - can also be done with Y vertical
Cooler recycle (automatic)	SPT	NO	YES	Y +20 to 30	Any	Orientation is minimum - can also be done with Y vertical
Photometer bias phase optimisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Photometer bias noise optimisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Photometer noise stability versus bias frequency	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Photometer thermal stability versus bias amplitude	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Photometer Ambient Background Verification	SPT	NO	YES	Y +20 to 30	Variable	Orientation is minimum - can also be done with Y vertical
PTC Headroom Characterisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Photometer Thermal Control Verification	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
PCAL Photometer Characterisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Spectrometer bias phase optimisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Spectrometer bias noise optimisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 74 of 81

Procedure	Type	Hel	Hell	Orientation	Cover	Notes
Spectrometer noise stability versus bias frequency	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Spectrometer Ambient Background Verification	SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
PCAL Spectrometer Characterisation	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation requirement is only for cooler recycle - once completed can be any orientation
Photometer scan mode POF5	SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
Photometer chop/jiggle mode POF2	SPT	NO	YES	Y +20 to 30	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
SPEC high resolution mode SOF1	SPT	NO	YES	Y Vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
Photometer Detector Microphonics Test	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
Spectrometer Detector Microphonics Test	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is maximum - SMEC should be against end stop for this test
Spectrometer Mechanism Microvibration Test	SPT	NO	YES	Y Vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
Spectrometer SCAL check	SPT	NO	YES	Y Vertical	Variable	Cryostat lid can be at any temperature during procedure but some tests will require various and stable lid temperatures
EMC - Photometer most sensitive mode	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
EMC - Spectrometer most sensitive mode	SPT	NO	YES	Y +20 to 30	Cold <15K	Orientation is minimum - can also be done with Y vertical
EMC - SPIRE most Emissive mode	SPT	NO	YES	Y Vertical	Any	Cryostat lid can be at any temperature
300mk Stage Decontamination	SPT	NO	YES	Y +20 to 30	Any	Cryostat lid can be at any temperature



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 75 of 81

4. APPENDIX 1: SWITCH-ON/OFF SEQUENCE AND MODE TRANSITIONS FOR SPT

4.1 Switch on to REDY mode

Test Script	Action / Description	Parameters on AND SA_7_559: SFT PARAMETERS AND -	Expected Values Before/After	Actual Values Before/After
CCS script	<ul style="list-style-type: none"> • Execute procedure to switch ON the 28V power supply to the SPIRE DPU PRIME • Wait for the BSW to produce at least 2 TM(5,1) event packets <p><i>These TM(5,1) event packets are generated at 10 second interval with the following parameters:</i></p> <ul style="list-style-type: none"> • <i>Event ID: 0x8008</i> • <i>SID: 0x0003</i> • <i>Last three parameters before packet checksum: 0xABAB, 0xCD CD, 0xAAAA</i> <p><i>These indicate that the BSW is ready to accept TCs.</i></p>			



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 76 of 81

Test Script	Action / Description	Parameters on AND SA_7_559: SFT PARAMETERS AND -	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-DPU-START.tcl	<i>The BSW copies the OBS from the requested EEPROM partition into PM, jumps to the start location of the OBS in the PM, and the OBS starts running</i>	MODE	SPIRE nominal and critical HK report generation starts at 1Hz and 0.5Hz respectively DPU_ON	
SPIRE-IST-SPT-DRCU-START-STEP1.tcl	<i>Stops SPIRE HK generation prior to DRCU switch on</i>	None	SPIRE HK generation stops	
CCS script	Execute procedure to switch ON the 28V power supply to the SPIRE DRCU PRIME			
SPIRE-IST-SPT-DRCU-STEP2-P/R.tcl	<i>Starts SPIRE HK generation after DRCU switch on and configures the DRCU</i>	MODE	DPU_ON/DRCU_ON	
SPIRE-IST-SPT-SCU-ON.tcl	<i>Switches on SCU DC and AC thermometry</i>	MODE SCUTEMPSTAT SUBKSTAT	DRCU_ON/SCU_ON 0x0000/0xFFFF 0x0/0x1	
SPIRE-IST-SPT-MCU-BOOT.tcl	<i>Boots the MCU</i>	MODE	SCU_ON/REDY	

4.2 REDY to PHOTSTBY mode



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 77 of 81

1
 PVS 6
 7
 PVS-2

Test Script	Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-BSM-ON.tcl	Switches on the BSM	CHOPSENSPWR JIGGSENSPWR MODE	0/1 0/1 REDY/BSM_ON	0/1 0/1 BSM_ON.
SPIRE-IST-SPT-BSM-INIT.tcl	Initialises the BSM	CHOPLOOPMODE JIGGLOOPMODE MODE	0/1 0/1 BSM_ON/BSM_INIT	3/1 3/1 BSM_INIT.
SPIRE-IST-SPT-PDET-ON.tcl	Switches on the Photometer arrays	MODE	BSM_INIT/PHOTSTBY	

NEW

WZ



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref:	SPIRE-RAL-PRC-2704
Issue:	3.4
Date:	12 th August 2008
Page:	78 of 81

4.3 PHOTSTBY to REDY mode

24/09/2008 09:41

/ 23/06/08 02:46

DL

✓

Test Script	Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-PDET-OFF.tcl	Switches off the Photometer arrays	MODE	PHOTSTBY/PDET_OFF	
SPIRE-IST-SPT-BSM-OFF.tcl	Switches off the BSM	CHOPSENSPWR JIGGSENSPWR MODE	1/0 1/0 PDET_OFF/REDY	

4.4 REDY to SPECSTBY mode

P156

Test Script	Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-BSM-ON.tcl	Switches on the BSM	CHOPSENSPWR JIGGSENSPWR MODE	0/1 0/1 REDY/BSM_ON	
SPIRE-IST-SPT-BSM-INIT.tcl	Initialises the BSM	CHOPLOOPMODE JIGGLOOPMODE MODE	0/1 0/1 BSM_ON/BSM_INIT	
SPIRE-IST-SPT-SDET-ON.tcl	Switches on the Spectrometer arrays	MODE	BSM_INIT/SPECSTBY	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref:	SPIRE-RAL-PRC-2704
Issue:	3.4
Date:	12 th August 2008
Page:	79 of 81

4.5 SPECSTBY to REDY mode

Test Script	Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-SDET-OFF.tcl	Switches off the Spectrometer arrays	MODE	SPECSTBY/SDET_OFF	
SPIRE-IST-SPT-BSM-OFF.tcl	Switches off the BSM	CHOPSENSPWR JIGGSENSPWR MODE	1/0 1/0 SDET_OFF/REDY	

4.6 REDY to OFF

Test Script	Action / Description	Parameters on AND SA_7_559: SFT PARAMETERS AND -	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-SPT-MCU-OFF.tcl	<i>Switches off the MCU</i>	MODE	REDY/SCU_ON	
SPIRE-IST-SPT-SCU-OFF.tcl	<i>Switches off the SCU</i>	SCUTEMPSTAT SUBKSTAT MODE	0xFFFF/0x0000 0x1/0x0 SCU_ON/DRCU_ON	
SPIRE-IST-SPT-DRCU-OFF.tcl	<i>Stops SPIRE HK generation prior to DRCU switch on</i>		HK generation stops	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 80 of 81


Test Script	Action / Description	Parameters on AND SA_7_559: SFT PARAMETERS AND - MODE	Expected Values Before/After DRCU_ON/DPU_ON	Actual Values Before/After
CCS script	Execute procedure to switch OFF the 28V power supply to the SPIRE DRCU PRIME			
CCS script	Execute procedure to switch OFF the 28V power supply to the SPIRE DPU PRIME			

4.7 PCAL Flash (PHOT)

Test Script	Action / Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-CPS-PHOT.tcl	Execute procedure to switch PCAL current between A and B N times/Standard PCAL flash for photo	TBC	N/A	N/A

4.8 PCAL Flash (SPEC)

Test Script	Action / Description	Parameters	Expected Values Before/After	Actual Values Before/After
SPIRE-IST-CPS-SPEC.tcl	Execute procedure to switch PCAL current between A and B N times/Standard PCAL flash for spectro	TBC	N/A	N/A



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 81 of 81

5. APPENDIX 2 – ADDITIONAL SCRIPTS TO BE RUN AS REQUIRED DURING SPT

The following set of scripts will need to be executed during the SPT as and when required by the I-EGSE staff.

Test Script	Description
SPIRE-IST-RESET-PHOT-OFFSETS.tcl	Resets Photometer offsets
SPIRE-IST-RESET-SPEC-OFFSETS.tcl	Resets Spectrometer offsets
SPIRE-IST-START-PHOT-DATA.tcl	Starts Photometer data
SPIRE-IST-START-SPEC-DATA.tcl	Start Spectrometer data
SPIRE-IST-STOP-DCU-DATA.tcl	Stops DCU data (Photometer or Spectrometer)
SPIRE-IST-GOTOREDY.tcl	Standalone script which just sets the HK rate for REDY mode
SPIRE-IST-START-TEST.tcl	Starts a manual test and sets the OBSID (e.g. EMC tests, Manual Cooler Recycle, PTC tests)
SPIRE-IST-END-TEST.tcl	Ends a manual test and resets the OBSID for a manual test
SPIRE-IST-CPS-PHOT.tcl	Performs a standard PCAL flash for the Photometer
SPIRE-IST-CPS-SPEC.tcl	Performs a standard PCAL flash for the Spectrometer
SPIRE-IST-CRECM.tcl	Manual Cooler Recycle
SPIRE-IST-CRECA.tcl	Automatic Cooler Recycle

7 Appendix 3: As-Run Log of SPIRE EMC Test

Procedure SPIRE-RAL-PRC-003040

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 1 of 47

1. Introduction.....	2
2. Reference and Applicable Documents.....	3
3. Test Configuration.....	3
3.1 EUT.....	3
3.2 Test Equipment.....	3
4. Use of ObsID during testing.....	6
5. Test Sequence.....	6
6. Test Procedure.....	7
6.1 CS Differential Mode.....	7
6.1.1 Prerequisites / assumptions.....	7
6.1.2 Detailed Procedure.....	8
6.2 CS Common Mode.....	26
6.2.1 Prerequisites / assumptions.....	26
6.2.2 Detailed Procedure.....	27
6.3 RS Test.....	46
6.3.1 Prerequisites / assumptions.....	46
6.3.2 Detailed Procedure.....	47

Amended Procedure
 Results of SPIRE

Change Control

Issue	Change
1.0	As initially issued
1.1	Amended procedure for RS testing in 10-100MHz range (§1 and §6.3)
	Removed specification of the test sequence to allow for flexibility (§5)
	Changed injection specification to 60dBuA with a limit of 1W injection power (§1, §6.1 and §6.2)
	OBSID Now automatically generated (§4)

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 2 of 47

1. Introduction

This test procedure details the Conducted Susceptibility test to be performed on the PFM SPIRE instrument integrated with the FM Herschel Spacecraft in the context of the SPT test programme.

In Issue 1.1 of the procedure, the scope has been extended to cover the RS testing of the instrument in the 10-100MHz range. This covers the frequency range where SPIRE showed susceptibilities during the EQM and STM2 test campaigns.

This test was inserted into the SPIRE SPT test programme because a conducted susceptibility was identified during the ILT testing of the instrument (see RD 2). The purpose of this test is to determine/characterise the susceptibility (if it exists) in a flight-like environment when the instrument is integrated with the spacecraft.

The frequency range to be tested is 8-50MHz which brackets the frequencies of the main susceptibility seen during the ILT.

For Instrument and PCDU safety reasons, the current to be injected needs to be limited so that there is no risk of stressing or damaging the interface circuitry. During the spacecraft tests, the DM CE in the 1-50MHz range was below 20dBuA (10uA rms) and 33dBuA (45uA rms) in CM. The SPIRE FCU LCL is Class III (nominal current = 5A, minimum trip 6.0A). During Phot-Standby mode, the FCU draws 2.10A. The injected level for both CM and DM mode is to be set to 60dBuA which is sufficiently above the measured CE level to demonstrate margin while being low enough in comparison to the IID-A qualification levels to not pose a risk to the flight hardware. To further minimise the risk to the hardware, the injected power will be monitored with a probe and limited to be less than 1 W. Provision for the measurement of the injected voltage will also be included, though only as a test diagnostic if required.

The EMI seen on the SPIRE PMW detector array showed excess noise at ~1.5Hz on some channels. In order to identify spectral content of EMI on the detectors, the injection frequency will be stepped at $\Delta F/F$ steps of 4% (48 steps). At each step more than 2^{10} or 1024 samples will be ingested into the database which will allow noise spectra of each individual detector to be obtained. Since the nominal sampling frequency of the Photometer is 18Hz, more than 57 seconds of integration time is required to collect sufficient samples. The Spectrometer is sampled at 80Hz and thus requires more than 13 seconds to collect sufficient samples.

A QLA script has been written to analyse the data to produce spectra for each individual detector which will produce tables for inclusion in the test report. This analysis will be carried out in near real time so that the results will be available within two hours of the completion of the test.

The current procedure details the operations to be carried out during the initial phase of testing. Any follow-up tests to be inserted in the SPT1 campaign are not detailed.

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 3 of 47

2. Reference and Applicable Documents

RD	Name	Doc Number
RD 1	SPIRE SPT EMC CS Pre-calibration test	SPIRE-RAL-REP-003039
RD 2	SPIRE PFM5 EMC Test Report	SPIRE-RAL-REP-002852
RD 3	SPIRE CS Test Levels for SPT	SPIRE-RAL-NOT-003041

RD	Name	Doc Number
AD 1	SPIRE IST Specific Performance Test Procedures	SPIRE-RAL-PRC-002704, Iss. 3
AD 2	Herschel/Planck IID-A, Iss 4.0	SCI-PT-IIDA-04624

3. Test Configuration

3.1 EUT

Item	Description
FPU	PFM
Cryoharness	FM
WIH	FM
DCU	PFM
PSU	PFM
FCU	PFM
DPU	PFM
DPU 28V Power Harness	PFM
FCU/PSU 28V Power Harness	PFM with in-line test adaptor
SVM	PFM
PCDU	PFM

3.2 Test Equipment

Item	Description
Test Adaptor	DB01-J04 as per Figure 1 and Figure 2
BCI Clamp	8-50MHz F-130A
Current Clamp Probe	8-50MHz F-16
Signal generator	8-100MHz Agilent HP 33250
RF Amplifier	8-100MHz Amplifier Research 50WD1000
Spectrum Analyzer	HP4395A
Digital Oscilloscope	With isolated inputs
Test equipment benches / supports etc.	Sufficient bench space and/or secure locations to mount the test equipment close to the Test Adaptor
N-N Coax cables	
Inline power meter	

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 4 of 47




Figure 1 – Wires to be 20AWG




Figure 2 – Details of SPIRE test adaptor

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 5 of 47




Figure 3 – DM configuration




Figure 4 - CM configuration

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 6 of 47

4. Use of ObsID during testing

OBSID are generated automatically by the test scripts

5. Test Sequence

The order of the six sub-tests listed below can be adapted in real time to operationally optimise the testing. Sub-test	Time (hh:mm)
1. DM Phot. mode	03:37
2. DM Spect. Mode	
3. CM Phot. Mode	03:37
4. CM Spect. Mode	
5. RS test	01:43

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 7 of 47

6. Test Procedure

6.1 CS Differential Mode

6.1.1 Prerequisites / assumptions

- The test adaptor as detailed in §3.2 and Figure 1 and Figure 2 has been installed on the spacecraft
- The cooler has been recycled and has sufficient predicted hold time to perform the test
- The test equipment is installed in the AIT clean room and has been checked out and is ready to be used prior to the commencement of the test steps. This includes
 - the mechanical securing of the BCI and Current Probes in the correct locations on/near the SVM
 - the connection of the leads to the equipment
- The orientation of the spacecraft is not important, apart from the fact that the test equipment must be able to be located close to the Test Adaptor and accessible by the AIT team
- There is radio communication between the CCS operator and the AIT staff operating the EMC test equipment
- The Current Clamp Probe calibration tables are programmed into a spreadsheet to allow real-time conversion of spectrum analyser voltage output to current
- The temperature of the cryostat cover is <50K and is stable to ± 1 K/hour drifts

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 8 of 47

6.1.2 Detailed Procedure

← PUS 14

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
1	Switch off DRCU	03:00	00:03:00				
2	Switch off DPU	03:00	00:06:00				
3	Switch off SPIRE DRCU (FCU) LCL	02:00	00:08:00				S 102999 SCVT 028 - ASD SPT SPIR - PWA-OFF - P
4	Switch off SPIRE DPU LCL	02:00	00:10:00				
5	Connect the Oscilloscope probe signal to test adaptor (Figure 1) contacts 22/24 (+28V-Red)	02:00	00:12:00				
6	Connect the Oscilloscope probe reference to test adaptor (Figure 1) contacts 23/25 (Return-Blue))	02:00	00:14:00				
7	Route the +28V and Return wires through the BCI probe as per Figure 3	02:00	00:16:00				
8	Route the +28V wires through the current probe as per Figure 3	02:00	00:18:00				→ SCDO6505 AOC40DEB
9	Switch on SPIRE DPU	05:00	00:23:00) → S 102999 SCVT 027 - ASD SPT SPIR - PWA-OFF - P
10	Switch on SPIRE DRCU	05:00	00:28:00				
11	Turn on the Pump HS heater and wait for 300-mK temp to stabilise	30:00	00:58:00				→ Manual TC AOC40DEB (TC)
12	Switch instrument to Phot. Mode	02:00	01:00:00				SPIRE-IST-SPT-BSM-on SPIRE-IST-SPT-BSM-init SPIRE-IST-SPT-POET-on
13	Switch on Oscilloscope	02:00	01:02:00				
14	Switch on Spectrum Analyser and tune to 8MHz, RBW< 20 kHz	02:00	01:04:00				
15	Switch on the Synthesiser and set level to minimum, F=8MHz	02:00	01:06:00				
16	Set power level of RF amplifier to minimum and switch on	02:00	01:08:00				

+

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 9 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
17	Adjust the level on the Power Amplifier until the injected level is 60 dBuA	02:00	01:10:00				
18	Measure the injected power Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:00	01:11:00				
19	The ObsID to be used is supplied by the SPIRE Test Director						→ Start Test
20	Stop injecting current with BCI by setting the amplifier to standby	01:00	01:12:00				
21	Set the ObsID Step to: 1 (Reference step)	00:30	01:12:30	1			
22	Accumulate > 70 seconds of detector data	01:10	01:13:40				
23	Set the ObsID Step to: 65535	00:30	01:14:10	65535			
24	Switch on RF amplifier and adjust injection level to 60 dBuA, and 8MHz. Record injected power	00:30	01:14:40				
25	Set the ObsID Step to: 2		01:14:40	2			
26	Record the injected current		01:14:40				
27	After 01:10 set the step to, 65535	01:10	01:15:50	65535			
28	Adjust injection level to 60dBuA, and 8.32 MHz.	00:30	01:16:20				
29	Set the ObsID Step to: 3		01:16:20	3			
30	Record the injected power		01:16:20				
31	After 01:10 set the step to, 65535	01:10	01:17:30	65535			
32	Adjust injection level to 60dBuA, and 8.65 MHz.	00:30	01:18:00				
33	Set the ObsID Step to: 4		01:18:00	4			
34	Record the injected power		01:18:00				
	After 01:10 set the step to, 65535	01:10	01:19:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 10 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
35	Adjust injection level to 60dBuA, and 8.99 MHz.	00:30	01:19:40				
22:20 36	Set the ObsID Step to: 5		01:19:40	5			
37	Record the injected power		01:19:40				
38	After 01:10 set the step to, 65535	01:10	01:20:50	65535			
39	Adjust injection level to 60dBuA, and 9.35 MHz.	00:30	01:21:20				
22:22 40	Set the ObsID Step to: 6		01:21:20	6			detectors drift up (SPIRE)
41	Record the injected power		01:21:20				
42	After 01:10 set the step to, 65535	01:10	01:22:30	65535			
43	Adjust injection level to 60dBuA, and 9.72 MHz.	00:30	01:23:00				
22:23 44	Set the ObsID Step to: 7		01:23:00	7			
45	Record the injected power		01:23:00				
46	After 01:10 set the step to, 65535	01:10	01:24:10	65535			
47	Adjust injection level to 60dBuA, and 10.11 MHz.	00:30	01:24:40				
22:25 48	Set the ObsID Step to: 8		01:24:40	8			
49	Record the injected power		01:24:40				
50	After 01:10 set the step to, 65535	01:10	01:25:50	65535			
51	Adjust injection level to 60dBuA, and 10.51 MHz.	00:30	01:26:20				
22:26 52	Set the ObsID Step to: 9		01:26:20	9			
53	Record the injected power		01:26:20				
54	After 01:10 set the step to, 65535	01:10	01:27:30	65535			
55	Adjust injection level to 60dBuA, and 10.93 MHz.	00:30	01:28:00				
22:27 56	Set the ObsID Step to: 10		01:28:00	10			
57	Record the injected power		01:28:00				
58	After 01:10 set the step to, 65535	01:10	01:29:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 11 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
59	Adjust injection level to 60dBuA, and 11.36 MHz.	00:30	01:29:40				
22:29 60	Set the ObsID Step to: 11		01:29:40	11			
61	Record the injected power		01:29:40				
62	After 01:10 set the step to, 65535	01:10	01:30:50	65535			
63	Adjust injection level to 60dBuA, and 11.81 MHz.	00:30	01:31:20				
22:30 64	Set the ObsID Step to: 12		01:31:20	12			
65	Record the injected power		01:31:20				
66	After 01:10 set the step to, 65535	01:10	01:32:30	65535			
67	Adjust injection level to 60dBuA, and 12.28 MHz.	00:30	01:33:00				
22:32 68	Set the ObsID Step to: 13		01:33:00	13			
69	Record the injected power		01:33:00				
70	After 01:10 set the step to, 65535	01:10	01:34:10	65535			
71	Adjust injection level to 60dBuA, and 12.77 MHz.	00:30	01:34:40				
22:33 72	Set the ObsID Step to: 14		01:34:40	14			
73	Record the injected power		01:34:40				
74	After 01:10 set the step to, 65535	01:10	01:35:50	65535			
75	Adjust injection level to 60dBuA, and 13.28 MHz.	00:30	01:36:20				
22:34 76	Set the ObsID Step to: 15		01:36:20	15			
77	Record the injected power		01:36:20				
78	After 01:10 set the step to, 65535	01:10	01:37:30	65535			
79	Adjust injection level to 60dBuA, and 13.81 MHz.	00:30	01:38:00				
22:36 80	Set the ObsID Step to: 16		01:38:00	16			
81	Record the injected power		01:38:00				
82	After 01:10 set the step to, 65535	01:10	01:39:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 12 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
83	Adjust injection level to 60dBuA, and 14.36 MHz.	00:30	01:39:40				
22:38 84	Set the ObsID Step to: 17		01:39:40	17			
85	Record the injected power		01:39:40				
86	After 01:10 set the step to, 65535	01:10	01:40:50	65535			
87	Adjust injection level to 60dBuA, and 14.93 MHz.	00:30	01:41:20				
22:40 88	Set the ObsID Step to: 18		01:41:20	18			
89	Record the injected power		01:41:20				
90	After 01:10 set the step to, 65535	01:10	01:42:30	65535			
91	Adjust injection level to 60dBuA, and 15.52 MHz.	00:30	01:43:00				
22:41 92	Set the ObsID Step to: 19		01:43:00	19			
93	Record the injected power		01:43:00				
94	After 01:10 set the step to, 65535	01:10	01:44:10	65535			
95	Adjust injection level to 60dBuA, and 16.14 MHz.	00:30	01:44:40				
22:43 96	Set the ObsID Step to: 20		01:44:40	20			
97	Record the injected power		01:44:40				
98	After 01:10 set the step to, 65535	01:10	01:45:50	65535			
99	Adjust injection level to 60dBuA, and 16.78 MHz.	00:30	01:46:20				
22:44 100	Set the ObsID Step to: 21		01:46:20	21			
101	Record the injected power		01:46:20				
102	After 01:10 set the step to, 65535	01:10	01:47:30	65535			
103	Adjust injection level to 60dBuA, and 17.45 MHz.	00:30	01:48:00				
22:46 104	Set the ObsID Step to: 22		01:48:00	22			
105	Record the injected power		01:48:00				
106	After 01:10 set the step to, 65535	01:10	01:49:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 13 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	107 Adjust injection level to 60dBuA, and 18.14 MHz.	00:30	01:49:40				
22:47	108 Set the ObsID Step to: 23		01:49:40	23			
	109 Record the injected power		01:49:40				
	110 After 01:10 set the step to, 65535	01:10	01:50:50	65535			
	111 Adjust injection level to 60dBuA, and 18.86 MHz.	00:30	01:51:20				
22:49	112 Set the ObsID Step to: 24		01:51:20	24			
	113 Record the injected power		01:51:20				
	114 After 01:10 set the step to, 65535	01:10	01:52:30	65535			
	115 Adjust injection level to 60dBuA, and 19.61 MHz.	00:30	01:53:00				
22:50	116 Set the ObsID Step to: 25		01:53:00	25			
	117 Record the injected power		01:53:00				
	118 After 01:10 set the step to, 65535	01:10	01:54:10	65535			
	119 Adjust injection level to 60dBuA, and 20.39 MHz.	00:30	01:54:40				
22:52	120 Set the ObsID Step to: 26		01:54:40	26			
	121 Record the injected power		01:54:40				
	122 After 01:10 set the step to, 65535	01:10	01:55:50	65535			
	123 Adjust injection level to 60dBuA, and 21.20 MHz.	00:30	01:56:20				
22:53	124 Set the ObsID Step to: 27		01:56:20	27			
	125 Record the injected power		01:56:20				
	126 After 01:10 set the step to, 65535	01:10	01:57:30	65535			
	127 Adjust injection level to 60dBuA, and 22.05 MHz.	00:30	01:58:00				
22:55	128 Set the ObsID Step to: 28		01:58:00	28			
	129 Record the injected power		01:58:00				
	130 After 01:10 set the step to, 65535	01:10	01:59:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 14 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	131 Adjust injection level to 60dBuA, and 22.92 MHz.	00:30	01:59:40				
22:56	132 Set the ObsID Step to: 29		01:59:40	29			
	133 Record the injected power		01:59:40				
	134 After 01:10 set the step to, 65535	01:10	02:00:50	65535			
	135 Adjust injection level to 60dBuA, and 23.84 MHz.	00:30	02:01:20				
22:58	136 Set the ObsID Step to: 30		02:01:20	30			
	137 Record the injected power		02:01:20				
	138 After 01:10 set the step to, 65535	01:10	02:02:30	65535			
	139 Adjust injection level to 60dBuA, and 24.78 MHz.	00:30	02:03:00				
22:59	140 Set the ObsID Step to: 31		02:03:00	31			
	141 Record the injected power		02:03:00				
	142 After 01:10 set the step to, 65535	01:10	02:04:10	65535			
	143 Adjust injection level to 60dBuA, and 25.77 MHz.	00:30	02:04:40				
23:01	144 Set the ObsID Step to: 32		02:04:40	32			
	145 Record the injected power		02:04:40				
	146 After 01:10 set the step to, 65535	01:10	02:05:50	65535			
	147 Adjust injection level to 60dBuA, and 26.79 MHz.	00:30	02:06:20				
23:02	148 Set the ObsID Step to: 33		02:06:20	33			
	149 Record the injected power		02:06:20				
	150 After 01:10 set the step to, 65535	01:10	02:07:30	65535			
	151 Adjust injection level to 60dBuA, and 27.86 MHz.	00:30	02:08:00				
23:04	152 Set the ObsID Step to: 34		02:08:00	34			
	153 Record the injected power		02:08:00				
	154 After 01:10 set the step to, 65535	01:10	02:09:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 15 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	Adjust injection level to 60dBuA, and 28.97 MHz.	00:30	02:09:40				
23:05	156 Set the ObsID Step to: 35		02:09:40	35			
	157 Record the injected power		02:09:40				
	158 After 01:10 set the step to, 65535	01:10	02:10:50	65535			
	159 Adjust injection level to 60dBuA, and 30.12 MHz.	00:30	02:11:20				
23:07	160 Set the ObsID Step to: 36		02:11:20	36			
	161 Record the injected power		02:11:20				
	162 After 01:10 set the step to, 65535	01:10	02:12:30	65535			
	163 Adjust injection level to 60dBuA, and 31.32 MHz.	00:30	02:13:00				
23:08	164 Set the ObsID Step to: 37		02:13:00	37			
	165 Record the injected power		02:13:00				
	166 After 01:10 set the step to, 65535	01:10	02:14:10	65535			
	167 Adjust injection level to 60dBuA, and 32.56 MHz.	00:30	02:14:40				
23:09	168 Set the ObsID Step to: 38		02:14:40	38			
	169 Record the injected power		02:14:40				
	170 After 01:10 set the step to, 65535	01:10	02:15:50	65535			
	171 Adjust injection level to 60dBuA, and 33.86 MHz.	00:30	02:16:20				
23:11	172 Set the ObsID Step to: 39		02:16:20	39			
	173 Record the injected power		02:16:20				
	174 After 01:10 set the step to, 65535	01:10	02:17:30	65535			
	175 Adjust injection level to 60dBuA, and 35.20 MHz.	00:30	02:18:00				
23:12	176 Set the ObsID Step to: 40		02:18:00	40			
	177 Record the injected power		02:18:00				
	178 After 01:10 set the step to, 65535	01:10	02:19:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 16 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
179	Adjust injection level to 60dBuA, and 36.60 MHz.	00:30	02:19:40				
<i>23:14</i> 180	Set the ObsID Step to: 41		02:19:40	41			
181	Record the injected power		02:19:40				
182	After 01:10 set the step to, 65535	01:10	02:20:50	65535			
183	Adjust injection level to 60dBuA, and 38.06 MHz.	00:30	02:21:20				
<i>23:15</i> 184	Set the ObsID Step to: 42		02:21:20	42			
185	Record the injected power		02:21:20				
186	After 01:10 set the step to, 65535	01:10	02:22:30	65535			
187	Adjust injection level to 60dBuA, and 39.57 MHz.	00:30	02:23:00				
<i>23:17</i> 188	Set the ObsID Step to: 43		02:23:00	43			
189	Record the injected power		02:23:00				
190	After 01:10 set the step to, 65535	01:10	02:24:10	65535			
191	Adjust injection level to 60dBuA, and 41.14 MHz.	00:30	02:24:40				
<i>23:18</i> 192	Set the ObsID Step to: 44		02:24:40	44			
193	Record the injected power		02:24:40				
194	After 01:10 set the step to, 65535	01:10	02:25:50	65535			
195	Adjust injection level to 60dBuA, and 42.78 MHz.	00:30	02:26:20				
<i>23:20</i> 196	Set the ObsID Step to: 45		02:26:20	45			
197	Record the injected power		02:26:20				
198	After 01:10 set the step to, 65535	01:10	02:27:30	65535			
199	Adjust injection level to 60dBuA, and 44.48 MHz.	00:30	02:28:00				
<i>23:21</i> 200	Set the ObsID Step to: 46		02:28:00	46			
201	Record the injected power		02:28:00				
202	After 01:10 set the step to, 65535	01:10	02:29:10	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 17 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	203 Adjust injection level to 60dBuA, and 46.25 MHz.	00:30	02:29:40				
23:23	204 Set the ObsID Step to: 47		02:29:40	47			
	205 Record the injected power		02:29:40				
	206 After 01:10 set the step to, 65535	01:10	02:30:50	65535			
	207 Adjust injection level to 60dBuA, and 48.09 MHz.	00:30	02:31:20				
23:24	208 Set the ObsID Step to: 48		02:31:20	48			
	209 Record the injected power		02:31:20				
	210 After 01:10 set the step to, 65535	01:10	02:32:30	65535			
	211 Adjust injection level to 60dBuA, and 50.00 MHz.	00:30	02:33:00				
23:26	212 Set the ObsID Step to: 49		02:33:00	49			
	213 Record the injected power		02:33:00				
	214 After 01:10 set the step to, 65535	01:10	02:34:10	65535			
	215 Switch off RF amplifier	00:30	02:34:40				
	216 Set the ObsID Step to: 50		02:34:40	50			
	217 After 01:10 Exit the SPIRE-IST-EMC-SPOT.tcl (CCS operator)		02:34:40				
23:41	218 Change to Spectrometer mode	05:00	02:39:40				→ chapter
	219 Switch on RF amplifier and injection frequency to 8.00 MHz	02:00	02:41:40				
	220 Switch on RF amplifier and adjust injection level to 60 dBuA, and 8MHz. Record injected power	01:00	02:42:40				
00:40	221 Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator) The ObsID to be used is supplied by the SPIRE Test Director	01:00	02:43:40				
	222 Stop injecting current with BCI by setting the amplifier to standby	01:00	02:44:40				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 18 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
00:03 223	Set the ObsID Step to: 1 (Reference step)	00:30	02:45:10	1			
224	Accumulate > 70 seconds of detector data	00:20	02:45:30				
225	Set the ObsID Step to: 65535	00:30	02:46:00	65535			
00:13 226	Adjust injection level to 60dBuA, and 8.00 MHz.	00:30	02:46:30				
227	Set the ObsID Step to: 2		02:46:30	2			
228	Record the injected power		02:46:30				
229	After 00:20 set the step to, 65535	00:20	02:46:50	65535			
230	Adjust injection level to 60dBuA, and 8.32 MHz.	00:30	02:47:20				
00:13 231	Set the ObsID Step to: 3		02:47:20	3			
232	Record the injected power		02:47:20				
233	After 00:20 set the step to, 65535	00:20	02:47:40	65535			
234	Adjust injection level to 60dBuA, and 8.65 MHz.	00:30	02:48:10				
00:14 235	Set the ObsID Step to: 4		02:48:10	4			
236	Record the injected power		02:48:10				
237	After 00:20 set the step to, 65535	00:20	02:48:30	65535			
238	Adjust injection level to 60dBuA, and 8.99 MHz.	00:30	02:49:00				
00:14 239	Set the ObsID Step to: 5		02:49:00	5			
240	Record the injected power		02:49:00				
241	After 00:20 set the step to, 65535	00:20	02:49:20	65535			
242	Adjust injection level to 60dBuA, and 9.35 MHz.	00:30	02:49:50				
00:15 243	Set the ObsID Step to: 6		02:49:50	6			
244	Record the injected power		02:49:50				
245	After 00:20 set the step to, 65535	00:20	02:50:10	65535			
246	Adjust injection level to 60dBuA, and 9.72 MHz.	00:30	02:50:40				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 19 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
00:16 247	Set the ObsID Step to: 7		02:50:40	7			
248	Record the injected power		02:50:40				
249	After 00:20 set the step to, 65535	00:20	02:51:00	65535			
250	Adjust injection level to 60dBuA, and 10.11 MHz.	00:30	02:51:30				
00:17 251	Set the ObsID Step to: 8		02:51:30	8			
252	Record the injected power		02:51:30				
253	After 00:20 set the step to, 65535	00:20	02:51:50	65535			
254	Adjust injection level to 60dBuA, and 10.51 MHz.	00:30	02:52:20				
00:18 255	Set the ObsID Step to: 9		02:52:20	9			
256	Record the injected power		02:52:20				
257	After 00:20 set the step to, 65535	00:20	02:52:40	65535			
258	Adjust injection level to 60dBuA, and 10.93 MHz.	00:30	02:53:10				
00:18 259	Set the ObsID Step to: 10		02:53:10	10			
260	Record the injected power		02:53:10				
261	After 00:20 set the step to, 65535	00:20	02:53:30	65535			
262	Adjust injection level to 60dBuA, and 11.36 MHz.	00:30	02:54:00				
00:19 263	Set the ObsID Step to: 11		02:54:00	11			
264	Record the injected power		02:54:00				
265	After 00:20 set the step to, 65535	00:20	02:54:20	65535			
266	Adjust injection level to 60dBuA, and 11.81 MHz.	00:30	02:54:50				
00:20 267	Set the ObsID Step to: 12		02:54:50	12			
268	Record the injected power		02:54:50				
269	After 00:20 set the step to, 65535	00:20	02:55:10	65535			
270	Adjust injection level to 60dBuA, and 12.28 MHz.	00:30	02:55:40				
00:20 271	Set the ObsID Step to: 13		02:55:40	13			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 20 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	Record the injected power		02:55:40				
	After 00:20 set the step to, 65535	00:20	02:56:00	65535			
	Adjust injection level to 60dBuA, and 12.77 MHz.	00:30	02:56:30				
00:21	Set the ObsID Step to: 14		02:56:30	14			
	Record the injected power		02:56:30				
	After 00:20 set the step to, 65535	00:20	02:56:50	65535			
	Adjust injection level to 60dBuA, and 13.28 MHz.	00:30	02:57:20				
00:22	Set the ObsID Step to: 15		02:57:20	15			
	Record the injected power		02:57:20				
	After 00:20 set the step to, 65535	00:20	02:57:40	65535			
	Adjust injection level to 60dBuA, and 13.81 MHz.	00:30	02:58:10				
00:23	Set the ObsID Step to: 16		02:58:10	16			
	Record the injected power		02:58:10				
	After 00:20 set the step to, 65535	00:20	02:58:30	65535			
	Adjust injection level to 60dBuA, and 14.36 MHz.	00:30	02:59:00				
00:23	Set the ObsID Step to: 17		02:59:00	17			
	Record the injected power		02:59:00				
	After 00:20 set the step to, 65535	00:20	02:59:20	65535			
	Adjust injection level to 60dBuA, and 14.93 MHz.	00:30	02:59:50				
00:24	Set the ObsID Step to: 18		02:59:50	18			
	Record the injected power		02:59:50				
	After 00:20 set the step to, 65535	00:20	03:00:10	65535			
	Adjust injection level to 60dBuA, and 15.52 MHz.	00:30	03:00:40				
00:25	Set the ObsID Step to: 19		03:00:40	19			
	Record the injected power		03:00:40				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 21 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	After 00:20 set the step to, 65535	00:20	03:01:00	65535			
	Adjust injection level to 60dBuA, and 16.14 MHz.	00:30	03:01:30				
00:26	Set the ObsID Step to: 20		03:01:30	20			
	Record the injected power		03:01:30				
	After 00:20 set the step to, 65535	00:20	03:01:50	65535			
	Adjust injection level to 60dBuA, and 16.78 MHz.	00:30	03:02:20				
00:27	Set the ObsID Step to: 21		03:02:20	21			
	Record the injected power		03:02:20				
	After 00:20 set the step to, 65535	00:20	03:02:40	65535			
	Adjust injection level to 60dBuA, and 17.45 MHz.	00:30	03:03:10				
00:28	Set the ObsID Step to: 22		03:03:10	22			
	Record the injected power		03:03:10				
	After 00:20 set the step to, 65535	00:20	03:03:30	65535			
	Adjust injection level to 60dBuA, and 18.14 MHz.	00:30	03:04:00				
00:28	Set the ObsID Step to: 23		03:04:00	23			
	Record the injected power		03:04:00				
	After 00:20 set the step to, 65535	00:20	03:04:20	65535			
	Adjust injection level to 60dBuA, and 18.86 MHz.	00:30	03:04:50				
00:29	Set the ObsID Step to: 24		03:04:50	24			
	Record the injected power		03:04:50				
	After 00:20 set the step to, 65535	00:20	03:05:10	65535			
	Adjust injection level to 60dBuA, and 19.61 MHz.	00:30	03:05:40				
00:30	Set the ObsID Step to: 25		03:05:40	25			
	Record the injected power		03:05:40				
	After 00:20 set the step to, 65535	00:20	03:06:00	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 22 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	Adjust injection level to 60dBuA, and 20.39 MHz.	00:30	03:06:30				
00:31	323 Set the ObsID Step to: 26		03:06:30	26			
	324 Record the injected power		03:06:30				
	325 After 00:20 set the step to, 65535	00:20	03:06:50	65535			
	326 Adjust injection level to 60dBuA, and 21.20 MHz.	00:30	03:07:20				
00:31	327 Set the ObsID Step to: 27		03:07:20	27			
	328 Record the injected power		03:07:20				
	329 After 00:20 set the step to, 65535	00:20	03:07:40	65535			
	330 Adjust injection level to 60dBuA, and 22.05 MHz.	00:30	03:08:10				
00:32	331 Set the ObsID Step to: 28		03:08:10	28			
	332 Record the injected power		03:08:10				
	333 After 00:20 set the step to, 65535	00:20	03:08:30	65535			
	334 Adjust injection level to 60dBuA, and 22.92 MHz.	00:30	03:09:00				
00:33	335 Set the ObsID Step to: 29		03:09:00	29			
	336 Record the injected power		03:09:00				
	337 After 00:20 set the step to, 65535	00:20	03:09:20	65535			
	338 Adjust injection level to 60dBuA, and 23.84 MHz.	00:30	03:09:50				
00:34	339 Set the ObsID Step to: 30		03:09:50	30			
	340 Record the injected power		03:09:50				
	341 After 00:20 set the step to, 65535	00:20	03:10:10	65535			
	342 Adjust injection level to 60dBuA, and 24.78 MHz.	00:30	03:10:40				
00:34	343 Set the ObsID Step to: 31		03:10:40	31			
	344 Record the injected power		03:10:40				
	345 After 00:20 set the step to, 65535	00:20	03:11:00	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 23 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	Adjust injection level to 60dBuA, and 25.77 MHz.	00:30	03:11:30				
0:35	347 Set the ObsID Step to: 32		03:11:30	32			
	348 Record the injected power		03:11:30				
	349 After 00:20 set the step to, 65535	00:20	03:11:50	65535			
	350 Adjust injection level to 60dBuA, and 26.79 MHz.	00:30	03:12:20				
0:36	351 Set the ObsID Step to: 33		03:12:20	33			
	352 Record the injected power		03:12:20				
	353 After 00:20 set the step to, 65535	00:20	03:12:40	65535			
	354 Adjust injection level to 60dBuA, and 27.86 MHz.	00:30	03:13:10				
0:37	355 Set the ObsID Step to: 34		03:13:10	34			
	356 Record the injected power		03:13:10				
	357 After 00:20 set the step to, 65535	00:20	03:13:30	65535			
	358 Adjust injection level to 60dBuA, and 28.97 MHz.	00:30	03:14:00				
0:37	359 Set the ObsID Step to: 35		03:14:00	35			
	360 Record the injected power		03:14:00				
	361 After 00:20 set the step to, 65535	00:20	03:14:20	65535			
	362 Adjust injection level to 60dBuA, and 30.12 MHz.	00:30	03:14:50				
0:38	363 Set the ObsID Step to: 36		03:14:50	36			
	364 Record the injected power		03:14:50				
	365 After 00:20 set the step to, 65535	00:20	03:15:10	65535			
	366 Adjust injection level to 60dBuA, and 31.32 MHz.	00:30	03:15:40				
0:39	367 Set the ObsID Step to: 37		03:15:40	37			
	368 Record the injected power		03:15:40				
	369 After 00:20 set the step to, 65535	00:20	03:16:00	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 24 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	Adjust injection level to 60dBuA, and 32.56 MHz.	00:30	03:16:30				
00:40	371 Set the ObsID Step to: 38		03:16:30	38			
	372 Record the injected power		03:16:30				
	373 After 00:20 set the step to, 65535	00:20	03:16:50	65535			
	374 Adjust injection level to 60dBuA, and 33.86 MHz.	00:30	03:17:20				
00:40	375 Set the ObsID Step to: 39		03:17:20	39			
	376 Record the injected power		03:17:20				
	377 After 00:20 set the step to, 65535	00:20	03:17:40	65535			
	378 Adjust injection level to 125mV rms, and 35.20 MHz	00:30	03:18:10				
00:41	379 Set the ObsID Step to: 40		03:18:10	40			
	380 Record the injected current		03:18:10				
	381 After 00:20 set the step to, 65535	00:20	03:18:30	65535			
	382 Adjust injection level to 125mV rms, and 36.60 MHz	00:30	03:19:00				
00:42	383 Set the ObsID Step to: 41		03:19:00	41			
	384 Record the injected current		03:19:00				
	385 After 00:20 set the step to, 65535	00:20	03:19:20	65535			
	386 Adjust injection level to 125mV rms, and 38.06 MHz	00:30	03:19:50				
00:43	387 Set the ObsID Step to: 42		03:19:50	42			
	388 Record the injected current		03:19:50				
	389 After 00:20 set the step to, 65535	00:20	03:20:10	65535			
	390 Adjust injection level to 125mV rms, and 39.57 MHz	00:30	03:20:40				
00:44	391 Set the ObsID Step to: 43		03:20:40	43			
	392 Record the injected current		03:20:40				
	393 After 00:20 set the step to, 65535	00:20	03:21:00	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 25 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
394	Adjust injection level to 125mV rms, and 41.14 MHz	00:30	03:21:30				
00:45 395	Set the ObsID Step to: 44		03:21:30	44			
396	Record the injected current		03:21:30				
397	After 00:20 set the step to, 65535	00:20	03:21:50	65535			
398	Adjust injection level to 125mV rms, and 42.78 MHz	00:30	03:22:20				
00:45 399	Set the ObsID Step to: 45		03:22:20	45			
400	Record the injected current		03:22:20				
401	After 00:20 set the step to, 65535	00:20	03:22:40	65535			
402	Adjust injection level to 125mV rms, and 44.48 MHz	00:30	03:23:10				
00:46 403	Set the ObsID Step to: 46		03:23:10	46			
404	Record the injected current		03:23:10				
405	After 00:20 set the step to, 65535	00:20	03:23:30	65535			
406	Adjust injection level to 125mV rms, and 46.25 MHz	00:30	03:24:00				
00:47 407	Set the ObsID Step to: 47		03:24:00	47			
408	Record the injected current		03:24:00				
409	After 00:20 set the step to, 65535	00:20	03:24:20	65535			
410	Adjust injection level to 125mV rms, and 48.09 MHz	00:30	03:24:50				
00:48 411	Set the ObsID Step to: 48		03:24:50	48			
412	Record the injected current		03:24:50				
413	After 00:20 set the step to, 65535	00:20	03:25:10	65535			
414	Adjust injection level to 125mV rms, and 50.00 MHz	00:30	03:25:40				
00:49 415	Set the ObsID Step to: 49		03:25:40	49			
416	Record the injected current		03:25:40				
417	After 00:20 set the step to, 65535	00:20	03:26:00	65535			
418	Set the RF amplifier to standby		03:26:00				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 26 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
60:50 419	Set the ObsID Step to: 50		03:26:00	50			
420	After 01:10 exit SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:10	03:27:10				
421	Switch off RF amplifier	00:30	03:27:40				
422	Shut down DRCU	05:00	03:32:40				
423	Shut down DPU	05:00	03:37:40				
	End of DM Tests						

6.2 CS Common Mode

6.2.1 Prerequisites / assumptions

- The test adaptor as detailed in §3.2 and Figure 1 and Figure 2 has been installed on the spacecraft
- The cooler has been recycled and has sufficient predicted hold time to perform the test
- The test equipment is installed in the AIT clean room and has been checked out and is ready to be used prior to the commencement of the test steps. This includes
 - the mechanical securing of the BCI and Current Probes in the correct locations on/near the SVM
 - the connection of the leads to the equipment
- The orientation of the spacecraft is not important, apart from the fact that the test equipment must be able to be located close to the Test Adaptor and accessible by the AIT team
- There is radio communication between the CCS operator and the AIT staff operating the EMC test equipment
- The Current Clamp Probe calibration tables are programmed into a spreadsheet to allow real-time conversion of spectrum analyser voltage output to current
- The temperature of the cryostat cover is <50K and is stable to ±1 K/hour drifts

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 27 of 47

6.2.2 Detailed Procedure

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
1	Reconfigure the BCI to inject CM current as per Figure 4	01:00	03:38:40				
2	Reconfigure the Current Clamp Probe to measure CM current as per Figure 4	05:00	03:43:40				
3	Connect the Oscilloscope probe reference to test adaptor (Figure 1) contacts 23/25 (Return-Blue))	01:00	03:44:40				
4	Connect the Oscilloscope probe reference to Spacecraft chassis	01:00	03:45:40				
5	Switch on SPIRE DPU	05:00	03:50:40				
6	Switch on SPIRE DRCU	05:00	03:55:40				
7	Turn on the Pump HS heater and wait for 300-mK temp to stabilise	30:00	04:25:40				
8	Switch instrument to Phot. Mode	02:00	04:27:40				
9	Switch on Oscilloscope	02:00	04:29:40				
10	Switch on Spectrum Analyser and tune to 8MHz, RBW < 20 kHz	02:00	04:31:40				
11	Switch on the Synthesiser and set level to minimum, F=8MHz	02:00	04:33:40				
12	Set power level of RF amplifier to minimum and switch on	02:00	04:35:40				
13	Adjust the level on the Power Amplifier until the injected current is 60dBuA	02:00	04:37:40				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 28 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
→	Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator)						
14	The ObsID to be used is supplied by the SPIRE Test Director	01:00	04:38:40				
15	Stop injecting current with BCI by setting the amplifier to standby	01:00	04:39:40				
01:28 16	Set the ObsID Step to: 1 (Reference step)	00:30	04:40:10	1			
17	Accumulate > 70 seconds of detector data	01:10	04:41:20				
18	Set the ObsID Step to: 65535	00:30	04:41:50	65535			
19	Switch on RF amplifier and adjust injection level to 60 dBuA, and 8MHz	00:30	04:42:20				
01:30 20	Set the ObsID Step to: 2		04:42:20	2			
21	Record the injected power		04:42:20				
22	After 01:10 set the step to, 65535	01:10	04:43:30	65535			
23	Adjust injection to 60dBuA, and 8.32MHz	00:30	04:44:00				
01:32 24	Set the ObsID Step to: 3		04:44:00	3			
25	Record the injected power		04:44:00				
26	After 01:10 set the step to, 65535	01:10	04:45:10	65535			
27	Adjust injection to 60dBuA, and 8.65MHz	00:30	04:45:40				
01:33 28	Set the ObsID Step to: 4		04:45:40	4			
29	Record the injected power		04:45:40				
30	After 01:10 set the step to, 65535	01:10	04:46:50	65535			
31	Adjust injection to 60dBuA, and 8.99MHz	00:30	04:47:20				
01:35 32	Set the ObsID Step to: 5		04:47:20	5			
33	Record the injected power		04:47:20				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 29 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
	After 01:10 set the step to, 65535	01:10	04:48:30	65535			
	Adjust injection to 60dBuA, and 9.35MHz	00:30	04:49:00				
01:36	Set the ObsID Step to: 6		04:49:00	6			
	Record the injected power		04:49:00				
	After 01:10 set the step to, 65535	01:10	04:50:10	65535			
	Adjust injection to 60dBuA, and 9.72MHz	00:30	04:50:40				
01:38	Set the ObsID Step to: 7		04:50:40	7			
	Record the injected power		04:50:40				
	After 01:10 set the step to, 65535	01:10	04:51:50	65535			
	Adjust injection to 60dBuA, and 10.11MHz	00:30	04:52:20				
01:39	Set the ObsID Step to: 8		04:52:20	8			
	Record the injected power		04:52:20				
	After 01:10 set the step to, 65535	01:10	04:53:30	65535			
	Adjust injection to 60dBuA, and 10.51MHz	00:30	04:54:00				
01:41	Set the ObsID Step to: 9		04:54:00	9			
	Record the injected power		04:54:00				
	After 01:10 set the step to, 65535	01:10	04:55:10	65535			
	Adjust injection to 60dBuA, and 10.93MHz	00:30	04:55:40				
01:42	Set the ObsID Step to: 10		04:55:40	10			
	Record the injected power		04:55:40				
	After 01:10 set the step to, 65535	01:10	04:56:50	65535			
	Adjust injection to 60dBuA, and 11.36MHz	00:30	04:57:20				
01:44	Set the ObsID Step to: 11		04:57:20	11			
	Record the injected power		04:57:20				
	After 01:10 set the step to, 65535	01:10	04:58:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 30 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
59	Adjust injection to 60dBuA, and 11.81MHz	00:30	04:59:00				
01:45 60	Set the ObsID Step to: 12		04:59:00	12			
61	Record the injected power		04:59:00				
62	After 01:10 set the step to, 65535	01:10	05:00:10	65535			
63	Adjust injection to 60dBuA, and 12.28MHz	00:30	05:00:40				
01:47 64	Set the ObsID Step to: 13		05:00:40	13			
65	Record the injected power		05:00:40				
66	After 01:10 set the step to, 65535	01:10	05:01:50	65535			
67	Adjust injection to 60dBuA, and 12.77MHz	00:30	05:02:20				
01:49 68	Set the ObsID Step to: 14		05:02:20	14			
69	Record the injected power		05:02:20				
70	After 01:10 set the step to, 65535	01:10	05:03:30	65535			
71	Adjust injection to 60dBuA, and 13.28MHz	00:30	05:04:00				
01:51 72	Set the ObsID Step to: 15		05:04:00	15			
73	Record the injected power		05:04:00				
74	After 01:10 set the step to, 65535	01:10	05:05:10	65535			
75	Adjust injection to 60dBuA, and 13.81MHz	00:30	05:05:40				
01:52 76	Set the ObsID Step to: 16		05:05:40	16			
77	Record the injected power		05:05:40				
78	After 01:10 set the step to, 65535	01:10	05:06:50	65535			
79	Adjust injection to 60dBuA, and 14.36MHz	00:30	05:07:20				
01:54 80	Set the ObsID Step to: 17		05:07:20	17			
81	Record the injected power		05:07:20				
82	After 01:10 set the step to, 65535	01:10	05:08:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 31 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
83	Adjust injection to 60dBuA, and 14.93MHz	00:30	05:09:00				
01:56 84	Set the ObsID Step to: 18		05:09:00	18			
85	Record the injected power		05:09:00				
86	After 01:10 set the step to, 65535	01:10	05:10:10	65535			
87	Adjust injection to 60dBuA, and 15.52MHz	00:30	05:10:40				
01:57 88	Set the ObsID Step to: 19		05:10:40	19			
89	Record the injected power		05:10:40				
90	After 01:10 set the step to, 65535	01:10	05:11:50	65535			
91	Adjust injection to 60dBuA, and 16.14MHz	00:30	05:12:20				
01:59 92	Set the ObsID Step to: 20		05:12:20	20			
93	Record the injected power		05:12:20				
94	After 01:10 set the step to, 65535	01:10	05:13:30	65535			
95	Adjust injection to 60dBuA, and 16.78MHz	00:30	05:14:00				
02:00 96	Set the ObsID Step to: 21		05:14:00	21			
97	Record the injected power		05:14:00				
98	After 01:10 set the step to, 65535	01:10	05:15:10	65535			
99	Adjust injection to 60dBuA, and 17.45MHz	00:30	05:15:40				
02:02 100	Set the ObsID Step to: 22		05:15:40	22			
101	Record the injected power		05:15:40				
102	After 01:10 set the step to, 65535	01:10	05:16:50	65535			
103	Adjust injection to 60dBuA, and 18.14MHz	00:30	05:17:20				
02:04 104	Set the ObsID Step to: 23		05:17:20	23			
105	Record the injected power		05:17:20				
106	After 01:10 set the step to, 65535	01:10	05:18:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 32 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
107	Adjust injection to 60dBuA, and 18.86MHz	00:30	05:19:00				
02:05 108	Set the ObsID Step to: 24		05:19:00	24			
109	Record the injected power		05:19:00				
110	After 01:10 set the step to, 65535	01:10	05:20:10	65535			
111	Adjust injection to 60dBuA, and 19.61MHz	00:30	05:20:40				
02:07 112	Set the ObsID Step to: 25		05:20:40	25			
113	Record the injected power		05:20:40				
114	After 01:10 set the step to, 65535	01:10	05:21:50	65535			
115	Adjust injection to 60dBuA, and 20.39MHz	00:30	05:22:20				
02:08 116	Set the ObsID Step to: 26		05:22:20	26			
117	Record the injected power		05:22:20				
118	After 01:10 set the step to, 65535	01:10	05:23:30	65535			
119	Adjust injection to 60dBuA, and 21.20MHz	00:30	05:24:00				
120	Set the ObsID Step to: 27		05:24:00	27			
121	Record the injected power		05:24:00				
122	After 01:10 set the step to, 65535	01:10	05:25:10	65535			
123	Adjust injection to 60dBuA, and 22.05MHz	00:30	05:25:40				
124	Set the ObsID Step to: 28		05:25:40	28			
125	Record the injected power		05:25:40				
126	After 01:10 set the step to, 65535	01:10	05:26:50	65535			
127	Adjust injection to 60dBuA, and 22.92MHz	00:30	05:27:20				
128	Set the ObsID Step to: 29		05:27:20	29			
129	Record the injected power		05:27:20				
130	After 01:10 set the step to, 65535	01:10	05:28:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 33 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
131	Adjust injection to 60dBuA, and 23.84MHz	00:30	05:29:00				
132	Set the ObsID Step to: 30		05:29:00	30			
133	Record the injected power		05:29:00				
134	After 01:10 set the step to, 65535	01:10	05:30:10	65535			
135	Adjust injection to 60dBuA, and 24.78MHz	00:30	05:30:40				
136	Set the ObsID Step to: 31		05:30:40	31			
137	Record the injected power		05:30:40				
138	After 01:10 set the step to, 65535	01:10	05:31:50	65535			
139	Adjust injection to 60dBuA, and 25.77MHz	00:30	05:32:20				
140	Set the ObsID Step to: 32		05:32:20	32			
141	Record the injected power		05:32:20				
142	After 01:10 set the step to, 65535	01:10	05:33:30	65535			
143	Adjust injection to 60dBuA, and 26.79MHz	00:30	05:34:00				
144	Set the ObsID Step to: 33		05:34:00	33			
145	Record the injected power		05:34:00				
146	After 01:10 set the step to, 65535	01:10	05:35:10	65535			
147	Adjust injection to 60dBuA, and 27.86MHz	00:30	05:35:40				
148	Set the ObsID Step to: 34		05:35:40	34			
149	Record the injected power		05:35:40				
150	After 01:10 set the step to, 65535	01:10	05:36:50	65535			
151	Adjust injection to 60dBuA, and 28.97MHz	00:30	05:37:20				
152	Set the ObsID Step to: 35		05:37:20	35			
153	Record the injected power		05:37:20				
154	After 01:10 set the step to, 65535	01:10	05:38:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 34 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
155	Adjust injection to 60dBuA, and 30.12MHz	00:30	05:39:00				
156	Set the ObsID Step to: 36		05:39:00	36			
157	Record the injected power		05:39:00				
158	After 01:10 set the step to, 65535	01:10	05:40:10	65535			
159	Adjust injection to 60dBuA, and 31.32MHz	00:30	05:40:40				
160	Set the ObsID Step to: 37		05:40:40	37			
161	Record the injected power		05:40:40				
162	After 01:10 set the step to, 65535	01:10	05:41:50	65535			
163	Adjust injection to 60dBuA, and 32.56MHz	00:30	05:42:20				
164	Set the ObsID Step to: 38		05:42:20	38			
165	Record the injected power		05:42:20				
166	After 01:10 set the step to, 65535	01:10	05:43:30	65535			
167	Adjust injection to 60dBuA, and 33.86MHz	00:30	05:44:00				
168	Set the ObsID Step to: 39		05:44:00	39			
169	Record the injected power		05:44:00				
170	After 01:10 set the step to, 65535	01:10	05:45:10	65535			
171	Adjust injection to 60dBuA, and 35.20MHz	00:30	05:45:40				
172	Set the ObsID Step to: 40		05:45:40	40			
173	Record the injected power		05:45:40				
174	After 01:10 set the step to, 65535	01:10	05:46:50	65535			
175	Adjust injection to 60dBuA, and 36.60MHz	00:30	05:47:20				
176	Set the ObsID Step to: 41		05:47:20	41			
177	Record the injected power		05:47:20				
178	After 01:10 set the step to, 65535	01:10	05:48:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 35 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
179	Adjust injection to 60dBuA, and 38.06MHz	00:30	05:49:00				
180	Set the ObsID Step to: 42		05:49:00	42			
181	Record the injected power		05:49:00				
182	After 01:10 set the step to, 65535	01:10	05:50:10	65535			
183	Adjust injection to 60dBuA, and 39.57MHz	00:30	05:50:40				
184	Set the ObsID Step to: 43		05:50:40	43			
185	Record the injected power		05:50:40				
186	After 01:10 set the step to, 65535	01:10	05:51:50	65535			
187	Adjust injection to 60dBuA, and 41.14MHz	00:30	05:52:20				
188	Set the ObsID Step to: 44		05:52:20	44			
189	Record the injected power		05:52:20				
190	After 01:10 set the step to, 65535	01:10	05:53:30	65535			
191	Adjust injection to 60dBuA, and 42.78MHz	00:30	05:54:00				
192	Set the ObsID Step to: 45		05:54:00	45			
193	Record the injected power		05:54:00				
194	After 01:10 set the step to, 65535	01:10	05:55:10	65535			
195	Adjust injection to 60dBuA, and 44.48MHz	00:30	05:55:40				
196	Set the ObsID Step to: 46		05:55:40	46			
197	Record the injected power		05:55:40				
198	After 01:10 set the step to, 65535	01:10	05:56:50	65535			
199	Adjust injection to 60dBuA, and 46.25MHz	00:30	05:57:20				
200	Set the ObsID Step to: 47		05:57:20	47			
201	Record the injected power		05:57:20				
202	After 01:10 set the step to, 65535	01:10	05:58:30	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 36 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
203	Adjust injection to 60dBuA, and 48.09MHz	00:30	05:59:00				
204	Set the ObsID Step to: 48		05:59:00	48			
205	Record the injected power		05:59:00				
206	After 01:10 set the step to, 65535	01:10	06:00:10	65535			
207	Adjust injection to 60dBuA, and 50.00MHz	00:30	06:00:40				
208	Set the ObsID Step to: 49		06:00:40	49			
209	Record the injected power		06:00:40				
210	After 01:10 set the step to, 65535	01:10	06:01:50	65535			
211	Switch off RF amplifier	00:30	06:02:20				
212	Set the ObsID Step to: 50		06:02:20	50			
213	After 01:10 Exit the SPIRE-IST-EMC-SPOT.tcl (CCS operator)		06:02:20				
214	Change to Spectrometer mode	05:00	06:07:20				
215	Switch on RF amplifier and injection frequency to 8.00 MHz	02:00	06:09:20				
216	Adjust the level on the Power Amplifier until the injected level is 177mV rms (Note: -12dB from IID-A) Voltage measurement as indicated by oscilloscope Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:00	06:10:20				
217	The ObsID to be used is supplied by the SPIRE Test Director	01:00	06:11:20				
218	Stop injecting current with BCI by setting the amplifier to standby	01:00	06:12:20				
219	Set the ObsID Step to: 1 (Reference step)	00:30	06:12:50	1			

ObsID
0014E1

02:29

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 37 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
220	Accumulate > 70 seconds of detector data	00:20	06:13:10				
221	Set the ObsID Step to: 65535	00:30	06:13:40	65535			
222	Adjust injection to 60dBuA, and 8.00MHz	00:30	06:14:10				
02:32 223	Set the ObsID Step to: 2		06:14:10	2			
224	Record the injected power		06:14:10				
225	After 00:20 set the step to, 65535	00:20	06:14:30	65535			
226	Adjust injection to 60dBuA, and 8.32MHz	00:30	06:15:00				
02:33 227	Set the ObsID Step to: 3		06:15:00	3			
228	Record the injected power		06:15:00				
229	After 00:20 set the step to, 65535	00:20	06:15:20	65535			
230	Adjust injection to 60dBuA, and 8.65MHz	00:30	06:15:50				
02:33 231	Set the ObsID Step to: 4		06:15:50	4			
232	Record the injected power		06:15:50				
233	After 00:20 set the step to, 65535	00:20	06:16:10	65535			
234	Adjust injection to 60dBuA, and 8.99MHz	00:30	06:16:40				
02:34 235	Set the ObsID Step to: 5		06:16:40	5			
236	Record the injected power		06:16:40				
237	After 00:20 set the step to, 65535	00:20	06:17:00	65535			
238	Adjust injection to 60dBuA, and 9.35MHz	00:30	06:17:30				
02:35 239	Set the ObsID Step to: 6		06:17:30	6			
240	Record the injected power		06:17:30				
241	After 00:20 set the step to, 65535	00:20	06:17:50	65535			
242	Adjust injection to 60dBuA, and 9.72MHz	00:30	06:18:20				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 38 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
02:36 243	Set the ObsID Step to: 7		06:18:20	7			
244	Record the injected power		06:18:20				
245	After 00:20 set the step to, 65535	00:20	06:18:40	65535			
246	Adjust injection to 60dBuA, and 10.11MHz	00:30	06:19:10				
02:36 247	Set the ObsID Step to: 8		06:19:10	8			
248	Record the injected power		06:19:10				
249	After 00:20 set the step to, 65535	00:20	06:19:30	65535			
250	Adjust injection to 60dBuA, and 10.51MHz	00:30	06:20:00				
02:37 251	Set the ObsID Step to: 9		06:20:00	9			
252	Record the injected power		06:20:00				
253	After 00:20 set the step to, 65535	00:20	06:20:20	65535			
254	Adjust injection to 60dBuA, and 10.93MHz	00:30	06:20:50				
02:38 255	Set the ObsID Step to: 10		06:20:50	10			
256	Record the injected power		06:20:50				
257	After 00:20 set the step to, 65535	00:20	06:21:10	65535			
258	Adjust injection to 60dBuA, and 11.36MHz	00:30	06:21:40				
02:39 259	Set the ObsID Step to: 11		06:21:40	11			
260	Record the injected power		06:21:40				
261	After 00:20 set the step to, 65535	00:20	06:22:00	65535			
262	Adjust injection to 60dBuA, and 11.81MHz	00:30	06:22:30				
02:40 263	Set the ObsID Step to: 12		06:22:30	12			
264	Record the injected power		06:22:30				
265	After 00:20 set the step to, 65535	00:20	06:22:50	65535			
266	Adjust injection to 60dBuA, and 12.28MHz	00:30	06:23:20				
02:42 267	Set the ObsID Step to: 13		06:23:20	13			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 39 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
268	Record the injected power		06:23:20				
269	After 00:20 set the step to, 65535	00:20	06:23:40	65535			
270	Adjust injection to 60dBuA, and 12.77MHz	00:30	06:24:10				
02:42 271	Set the ObsID Step to: 14		06:24:10	14			
272	Record the injected power		06:24:10				
273	After 00:20 set the step to, 65535	00:20	06:24:30	65535			
274	Adjust injection to 60dBuA, and 13.28MHz	00:30	06:25:00				
02:43 275	Set the ObsID Step to: 15		06:25:00	15			
276	Record the injected power		06:25:00				
277	After 00:20 set the step to, 65535	00:20	06:25:20	65535			
278	Adjust injection to 60dBuA, and 13.81MHz	00:30	06:25:50				
02:44 279	Set the ObsID Step to: 16		06:25:50	16			
280	Record the injected power		06:25:50				
281	After 00:20 set the step to, 65535	00:20	06:26:10	65535			
282	Adjust injection to 60dBuA, and 14.36MHz	00:30	06:26:40				
02:45 283	Set the ObsID Step to: 17		06:26:40	17			
284	Record the injected power		06:26:40				
285	After 00:20 set the step to, 65535	00:20	06:27:00	65535			
286	Adjust injection to 60dBuA, and 14.93MHz	00:30	06:27:30				
02:46 287	Set the ObsID Step to: 18		06:27:30	18			
288	Record the injected power		06:27:30				
289	After 00:20 set the step to, 65535	00:20	06:27:50	65535			
290	Adjust injection to 60dBuA, and 15.52MHz	00:30	06:28:20				
02:47 291	Set the ObsID Step to: 19		06:28:20	19			
292	Record the injected power		06:28:20				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040
 Issue: 1.1
 Date: 16 July 2008
 Page: 40 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
293	After 00:20 set the step to, 65535	00:20	06:28:40	65535			
294	Adjust injection to 60dBuA, and 16.14MHz	00:30	06:29:10				
02:48 295	Set the ObsID Step to: 20		06:29:10	20			
296	Record the injected power		06:29:10				
297	After 00:20 set the step to, 65535	00:20	06:29:30	65535			
298	Adjust injection to 60dBuA, and 16.78MHz	00:30	06:30:00				
02:49 299	Set the ObsID Step to: 21		06:30:00	21			
300	Record the injected power		06:30:00				
301	After 00:20 set the step to, 65535	00:20	06:30:20	65535			
302	Adjust injection to 60dBuA, and 17.45MHz	00:30	06:30:50				
02:49 303	Set the ObsID Step to: 22		06:30:50	22			
304	Record the injected power		06:30:50				
305	After 00:20 set the step to, 65535	00:20	06:31:10	65535			
306	Adjust injection to 60dBuA, and 18.14MHz	00:30	06:31:40				
02:50 307	Set the ObsID Step to: 23		06:31:40	23			
308	Record the injected power		06:31:40				
309	After 00:20 set the step to, 65535	00:20	06:32:00	65535			
310	Adjust injection to 60dBuA, and 18.86MHz	00:30	06:32:30				
02:51 311	Set the ObsID Step to: 24		06:32:30	24			
312	Record the injected power		06:32:30				
313	After 00:20 set the step to, 65535	00:20	06:32:50	65535			
314	Adjust injection to 60dBuA, and 19.61MHz	00:30	06:33:20				
02:51 315	Set the ObsID Step to: 25		06:33:20	25			
316	Record the injected power		06:33:20				
317	After 00:20 set the step to, 65535	00:20	06:33:40	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 41 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
318	Adjust injection to 60dBuA, and 20.39MHz	00:30	06:34:10				
02:52 REFERENCE TEST 319	Set the ObsID Step to: 26		06:34:10	26			
320	Record the injected power		06:34:10				
321	After 00:20 set the step to, 65535	00:20	06:34:30	65535			
322	Adjust injection to 60dBuA, and 21.20MHz	00:30	06:35:00				
323	Set the ObsID Step to: 27		06:35:00	27			
324	Record the injected power		06:35:00				
325	After 00:20 set the step to, 65535	00:20	06:35:20	65535			
326	Adjust injection to 60dBuA, and 22.05MHz	00:30	06:35:50				
327	Set the ObsID Step to: 28		06:35:50	28			
328	Record the injected power		06:35:50				
329	After 00:20 set the step to, 65535	00:20	06:36:10	65535			
330	Adjust injection to 60dBuA, and 22.92MHz	00:30	06:36:40				
331	Set the ObsID Step to: 29		06:36:40	29			
332	Record the injected power		06:36:40				
333	After 00:20 set the step to, 65535	00:20	06:37:00	65535			
334	Adjust injection to 60dBuA, and 23.84MHz	00:30	06:37:30				
335	Set the ObsID Step to: 30		06:37:30	30			
336	Record the injected power		06:37:30				
337	After 00:20 set the step to, 65535	00:20	06:37:50	65535			
338	Adjust injection to 60dBuA, and 24.78MHz	00:30	06:38:20				
339	Set the ObsID Step to: 31		06:38:20	31			
340	Record the injected power		06:38:20				
341	After 00:20 set the step to, 65535	00:20	06:38:40	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 42 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
342	Adjust injection to 60dBuA, and 25.77MHz	00:30	06:39:10				
343	Set the ObsID Step to: 32		06:39:10	32			
344	Record the injected power		06:39:10				
345	After 00:20 set the step to, 65535	00:20	06:39:30	65535			
346	Adjust injection to 60dBuA, and 26.79MHz	00:30	06:40:00				
347	Set the ObsID Step to: 33		06:40:00	33			
348	Record the injected power		06:40:00				
349	After 00:20 set the step to, 65535	00:20	06:40:20	65535			
350	Adjust injection to 60dBuA, and 27.86MHz	00:30	06:40:50				
351	Set the ObsID Step to: 34		06:40:50	34			
352	Record the injected power		06:40:50				
353	After 00:20 set the step to, 65535	00:20	06:41:10	65535			
354	Adjust injection to 60dBuA, and 28.97MHz	00:30	06:41:40				
355	Set the ObsID Step to: 35		06:41:40	35			
356	Record the injected power		06:41:40				
357	After 00:20 set the step to, 65535	00:20	06:42:00	65535			
358	Adjust injection to 60dBuA, and 30.12MHz	00:30	06:42:30				
359	Set the ObsID Step to: 36		06:42:30	36			
360	Record the injected power		06:42:30				
361	After 00:20 set the step to, 65535	00:20	06:42:50	65535			
362	Adjust injection to 60dBuA, and 31.32MHz	00:30	06:43:20				
363	Set the ObsID Step to: 37		06:43:20	37			
364	Record the injected power		06:43:20				
365	After 00:20 set the step to, 65535	00:20	06:43:40	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 43 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
366	Adjust injection to 60dBuA, and 32.56MHz	00:30	06:44:10				
367	Set the ObsID Step to: 38		06:44:10	38			
368	Record the injected power		06:44:10				
369	After 00:20 set the step to, 65535	00:20	06:44:30	65535			
370	Adjust injection to 60dBuA, and 33.86MHz	00:30	06:45:00				
371	Set the ObsID Step to: 39		06:45:00	39			
372	Record the injected power		06:45:00				
373	After 00:20 set the step to, 65535	00:20	06:45:20	65535			
374	Adjust injection to 60dBuA, and 35.20MHz	00:30	06:45:50				
375	Set the ObsID Step to: 40		06:45:50	40			
376	Record the injected power		06:45:50				
377	After 00:20 set the step to, 65535	00:20	06:46:10	65535			
378	Adjust injection to 60dBuA, and 36.60MHz	00:30	06:46:40				
379	Set the ObsID Step to: 41		06:46:40	41			
380	Record the injected power		06:46:40				
381	After 00:20 set the step to, 65535	00:20	06:47:00	65535			
382	Adjust injection to 60dBuA, and 38.06MHz	00:30	06:47:30				
383	Set the ObsID Step to: 42		06:47:30	42			
384	Record the injected power		06:47:30				
385	After 00:20 set the step to, 65535	00:20	06:47:50	65535			
386	Adjust injection to 60dBuA, and 39.57MHz	00:30	06:48:20				
387	Set the ObsID Step to: 43		06:48:20	43			
388	Record the injected power		06:48:20				
389	After 00:20 set the step to, 65535	00:20	06:48:40	65535			

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 44 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
390	Adjust injection to 60dBuA, and 41.14MHz	00:30	06:49:10				
391	Set the ObsID Step to: 44		06:49:10	44			
392	Record the injected power		06:49:10				
393	After 00:20 set the step to, 65535	00:20	06:49:30	65535			
394	Adjust injection to 60dBuA, and 42.78MHz	00:30	06:50:00				
395	Set the ObsID Step to: 45		06:50:00	45			
396	Record the injected power		06:50:00				
397	After 00:20 set the step to, 65535	00:20	06:50:20	65535			
398	Adjust injection to 60dBuA, and 44.48MHz	00:30	06:50:50				
399	Set the ObsID Step to: 46		06:50:50	46			
400	Record the injected power		06:50:50				
401	After 00:20 set the step to, 65535	00:20	06:51:10	65535			
402	Adjust injection to 60dBuA, and 46.25MHz	00:30	06:51:40				
403	Set the ObsID Step to: 47		06:51:40	47			
404	Record the injected power		06:51:40				
405	After 00:20 set the step to, 65535	00:20	06:52:00	65535			
406	Adjust injection to 60dBuA, and 48.09MHz	00:30	06:52:30				
407	Set the ObsID Step to: 48		06:52:30	48			
408	Record the injected power		06:52:30				
409	After 00:20 set the step to, 65535	00:20	06:52:50	65535			
410	Adjust injection to 60dBuA, and 50.00MHz	00:30	06:53:20				
411	Set the ObsID Step to: 49		06:53:20	49			
412	Record the injected power		06:53:20				
413	After 00:20 set the step to, 65535	00:20	06:53:40	65535			
414	Set the RF amplifier to standby		06:53:40				

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 45 of 47

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	ObsID Step	Injected Voltage	Injected power	Comment
415	Set the ObsID Step to: 50		06:53:40	50			
416	After 01:10 exit SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:10	06:54:50				
417	Switch off RF amplifier	00:30	06:55:20				
418	Shut down DRCU	05:00	07:00:20				
419	Shut down DPU	05:00	07:05:20				
420	Disconnect BCI and Current Clamp Probe	05:00	07:10:20				
421	Disconnect Oscilloscope probe	05:00	07:15:20				
	End of CM Tests						

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 46 of 47

6.3 RS Test

6.3.1 Prerequisites / assumptions

- The cooler has been recycled and has sufficient predicted hold time to perform the test
- The test equipment is installed in the AIT clean room and has been checked out and is ready to be used prior to the commencement of the test steps.
- The orientation of the spacecraft is not important though the scaffolding between the radiating antenna and spacecraft should be minimised
- There is radio communication between the CCS operator and the AIT staff operating the EMC test equipment
- The temperature of the cryostat cover is <50K and is stable to ± 1 K/hour drifts

SPIRE System Level CS Test Procedure

Ref: SPIRE-RAL-PRC-003040

Issue: 1.1

Date: 16 July 2008

Page: 47 of 47


6.3.2 Detailed Procedure

Procedure Step	Action	Time (mm:ss)	Cumulative (hh:mm:ss)	Comment
1	Switch on SPIRE DPU	05:00	00:00:00	
2	Switch on SPIRE DRCU	05:00	00:05:00	
3	Turn on the Pump HS heater and wait for 300-mK temp to stabilise	30:00	00:35:00	
4	Switch instrument to Phot. Mode	02:00	00:37:00	
5	Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:00	00:38:00	
6	Set the ObsID Step to: (Reference step)	00:30	00:38:30	
7	Accumulate > 70 seconds of detector data	01:10	00:39:40	
8	Start Sweep (10-100MHz, 120 steps, 15 sec dwell)	30:00	01:09:40	
9	Switch off injection	02:00	01:11:40	
10	Accumulate > 70 seconds of detector data	01:10	01:12:50	
11	Exit SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:00	01:13:50	
12	Change to Spectrometer mode	15:00	01:28:50	
13	Execute SPIRE-IST-EMC-SPOT.tcl (CCS operator)	01:00	01:29:50	
14	Set the ObsID Step to: (Reference step)	00:30	01:30:20	
15	Accumulate > 70 seconds of detector data	01:10	01:31:30	
16	Start Sweep (10-100MHz, 120 steps, 15 sec dwell)	00:30	01:32:00	
17	Switch off injection	00:30	01:32:30	
18	Accumulate > 70 seconds of detector data	01:10	01:33:40	
19	Shut down DRCU	05:00	01:38:40	
20	Shut down DPU	05:00	01:43:40	

~~03:16~~
~~STEP 2~~

03:16
STEP 2

8 Appendix 4: As-Run Log of SPIRE SPT PVS

	TRR Minutes Applicable H-P-ASED-MN- <u>1599</u>	REF.: H-P-TASF-AS-RUN-LOG
		HERSCHEL
		DATE: <u>19-08-08</u> PAGE: <u>1</u> of
AS-RUN DOCUMENTS RAISED		PLACE: <u>ESTEC</u>

TEST NAME: SPIRE SPT in He II SPIRE 1ST Specific Performance Test	TEST CONDUCTOR: S. HAMER	
ACTIVITY CONTROL SHEET No's: HP-2-ASED-SD-0406 iss 1.0		
LEADING PROCEDURE (Title) SPIRE 1ST Specific Performance Test	Doc No HP-2-ASED-TP-0204	Issue 1.2
FUNCTIONAL PROCEDURE (Title) Herschel PCDU & CDMS nom switch ON/OFF	Doc No HP-2-ASED-PR-0070-2	Issue 2
Session ID/s & Tag 2008-08-19-18-25-herdnu-hpws22-Realtime-SPIRE-SPT HP-2-ASED-TP-0204-1221-SPIRE-1ST-SPT-EUD-001		

PVS # / Raised against	Description (brief summary of reason document is raised)
# 1 PR-0070	GUI has changed (BS SCOE)
# 1 TP-0204	CCU data in 8 sec update rate (instead of 512 sec)
# 2 TP0204	Check IEQSE-CCS time sync
# 3 TP-0204	Perform GYRO CAL using TP 0227 steps 100 to 260
# 4 TP-0204	PERFORM SYNCRO.
# 5 TP-0204	Cryo temperatures out of range
# 6 TP-0204	NOM. HK NOT RESTARTED
# 7 TP-0204	XPND CHECK, OUTSIDE SCOPE OF SPIRE TEST
SPR # / Raised against	Description (same as SPR title)
SPR-698 SPR-701 SPR-703	Time synchronization problems Install SPIRE scripts for SPIRE SPT Install corrected SPIRE scripts on CCS
NCR # / Raised against	Description (same as NCR title)
4458 SPIRE SPT 4459 SPIRE SPT 4462 SPIRE SPT 4460 SPIRE SPT 4463 - SPIRE SPT	SPIRE SPT: NOM HK does not restart when commanded Multiple scripts fail , SPIRE SPT: script fails to info: count mismatch. SPIRE-SPT missing command in cooler script SPIRE-SPT- script fails improper TC name seq. SPIRE-SPT- script errors: waiting time

THALES

All rights reserved, 2007, Thales Alenia Space

100183093P-EN

PVS # / Raised against	Description (brief summary of reason document is raised)
#8 TP0204	BSM test failed → switch-off
#9 TP0204	Cryo operations
#10 TP0204	Additional RS test in parallel with test
#11 TP0204	DRY RUN FOR EMC PROCEDURE
#12 TP0204	MISSING SCRIPTS
#13 TP0204	- SKIP STEPS PRIOR TO EMC
#14 TP0204	- SCRIPTS TO BE RUN FOR EMC
#15 TP0204	- day 2 of SPT after EMC CS & DEWAR EXCH.
#16 TP0204	Too warm.....
#17 TP0204	Packet Store FULL Event.
#18 TP0204	Additional Steps Needed
#19 TP0204	problem with script
#20 TP0204	Repeat test after script correction
SPR # / Raised against	Description (same as SPR title)
NCR # / Raised against	Description (same as NCR title)

PVS # / Raised against	Description (brief summary of reason document is raised)
#21 TP0204	Move to Spectrometer tests.
#22 TP0204	Corder Recycle Req'd before continuing.
#23 TP0204	Microvibration Test (order)
#24 TP0204	Repeat script (Spectrometer Ambient Background Verification)
#25 TP0204	change data rate to 1.5 Mbps
#26 TP0204	CHANGES TO STEPS OF SPEC DETECTOR MICROPHONICS TEST
#27 TP0204	RESHUFFLE OF TEST SEQUENCE
#28 TP0204	TABLE IN SECTION 4.1 INCORRECT.
#29 TP0204	ABORT PHOTOMETRIC DETECTOR MICROPHONICS TEST.
#30 TP0204	ReRun aborted test
#31 TP0204	New load curves
#32 TP0204	SWITCH OFF SPIRE
SPR # / Raised against	Description (same as SPR title)
NCR # / Raised against	Description (same as NCR title)

Input PTR for SPIRE SPT

PVS's on PR-0070

ID	Description
1	BS SCOE GUI has changed – issue 3 of Procedure released

PVS's on PR-0204

ID	Description
1	CCU data to 8 second update rate instead of 512 (default)
2	Check IEGSE-CCS time sync
3	Perform GYRO calibration using TP0227 steps 100 to 260
4	Perform OBT time synchronization
5	Cryo Temperatures OOR
6	SPIRE Nom HK not restarted when going to PHOTSTBY mode
7	XPND check, outside of scope of SPIRE tests
8	BSM test failed -> switch off
9	CRYO operations
10	Additional RS test in parallel with SPT CS
11	Dry run for EMC procedure script
12	Missing scripts
13	Skip steps prior to EMC test
14	Script to be run for EMC
15	Dewar exchange during day 2 after EMC CS
16	Changes because FPU too warm
17	Packet store full (dump, clear CEL)
18	Additional steps needed in Photometer bias noise optimization (chapter 2.5)
19	Problem with script in Photometer Ambient Background Verification (chapter 2.8) + changed order of execution
20	Repeat test after script correction (Photometer Ambient Background Verification - chapter 2.8)
21	Move to spectrometer tests
22	Cooler recycle needed
23	Microvibration configuration
24	Steps changed during Spectrometer Ambient Background Verification (chapter 2.15)
25	Change TM rate to 1.5 Mbps
26	Steps changed during Spectrometer Detector Microphonics
27	Reshuffle of test sequence + changes needed on Photometer Thermal Control Verification (chapter 2.10)
28	Test Timeline mismatch between TP-0204 & PRC2704
29	Cooler Recycle plus recovery
30	Repeat previously aborted Photometer Microphonics
31	Repeat Photometer Ambient Background Verification with new load curves
32	Switch OFF SPIRE

SPRs

ID	Description
673 (re-occurred)	Boot report failure
698	Time synchronization problems
701	Install SPIRE scripts for SPIRE SPT
703	Install corrected SPIRE scripts for SPIRE SPT

NCRs

ID	Description
4423	IEGSE QLA machine setup problems (day 1)
4457	Problem with settings of VM for: <ul style="list-style-type: none"> • SPIRE-IST-SCAL2-WARMUP
4458	SPIRE-IST-SPT-BSM-ON (HK not re-enabled when commanded) – See PVS 6
4459 Script Change	Script problems due to CUS – scripts inconsistencies: <ul style="list-style-type: none"> • SPIRE-IST-COLD-FUNC-BSM-01-P • SPIRE-IST-COLD-FUNC-BSM-02-P - missing • SPIRE-IST-COLD-FUNC-BSM-03-P • SPIRE-IST-BSM-CHOP-POS2 • SPIRE-IST-LC-PHOT • SPIRE-IST-LC-SPEC • SPIRE-IST-CPS-SPEC • SPIRE-IST-CPS-PHOT • SPIRE-IST-PTC-VM-SUBKTEMP
4460	SPIRE-IST-BSM-CHOP-POS1 script fails with Improper TC name sequence
4462	SPIRE-IST-CRECa: Command to switch pump heater back cannot be executed
New NCR	Problem with CDMU DFE. System was not time synch every minute with CCS server. AboutTime program (that perform time sync) not running See SPR 698.
New NCR	Required L1 Cryo Conditions exceeded 8K compared to 1K
4181 (recurrence)	Problem with IEGSE-CCS communication occurred in SPIRE test. (seen 9 times so far) Note a lot of TMplotting windows open on many workstations. Close
New NCR	VC1 Overflow after RAL changed CUS parameters (after previous successful run of script SPIRE-IST-CPS-SPEC). Switch to 1.5Mbps
4008 3946	IFMGR crash(es) maybe related to the 2 existing NCRs listed
4181	Packets out of order for ACMS script, added to 4181

Company ALCATEL	Project Name HERSCHEL-PLANCK	NCR-No: H-P-112000-ASED-NC-4459 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Revision 0
---------------------------	--	---	------------

Nonconformance Report

NCR Title SPIRE-SPT in He2: script fails with	
NC Item Identification HERSCHEL SATELITE,SPIRE,HERSCHEL SVM	
Next Higher Assembly HERSCHEL-PLANCK COMPOSITE,HERSCHEL INSTRUMENTS AND TELESCOPE (CFE),HERSCHEL SATELITE	
Drawing No	Sr No.
Procedure No	
Supplier	Purchase Order
Subsystem	Model FM
NC Observation Date: 20-AUG-08 Location: ESTEC	NC Detected During Test

Description of Nonconformance	Requirements Violated
<p>During execution of SPIRE SPT in He2 when executing SPIRE-IST-COLD-FUNC-BSM-01-P the script fails with "Tcinfos count mismatch", see attached printout. session i.d.= 2008_08_19_18_25_hercdmu_hpws22_REALTIME_SPIRE_SPT CDMS=3.6.0.4 ACMS=3.8 HPSDB=Li-1441 iss 17 HPCCS=2.0-1317</p> <p>On 24 Aug, D.Lamonby input the following updates: Tcinfos count mismatch attachment added to NCR.</p> <p>During SPIRE SPT in He2 testing, the following errors arose that are to be included in this NCR:</p> <p>SPIRE-RAL-PRC-2704 Chapter 2.1 (Start BSM control loop setting) Script error in SPIRE-IST-BSM-CHOP-POS1 that was delivered on 21-08-08, already a patched script, error is wait time is set to negative 1, remaining part of the script will be executed manually, SPIRE-IST-BSM-CHOP-POS2 also has the same error, both have been modified and patched onto the system.</p> <p>SPIRE-RAL-PRC-2704 Chapter 2.15 (Start of Spectrometer Ambient Background Verification) Run SPIRE-IST-CPS-SPEC.tcl two times, run SPIRE-IST-CPS-PHOT.tcl because PCAL flash failed twice with previous script.</p> <p>SPIRE request modification to test script SPIRE-IST-PTC-VM-SUBKTEMP.tcl Original script was printed, modified script was printed. Modified script locally patched, ran script, however no CMD's were sent. Looking at the script, the cmd's sent lines have been commented out. SPIRE request that the script be modified to allow cmd's to be sent. Modified and locally patched. Changes to parameters: set point, loop period, Kp, Ki, Kd, lpfgain, lpfcb1, lpfcb2.</p>	
<p>Initiator: Date, Name and Signature 23-AUG-08 R. Goossens/ S. Hamer</p>	

Cause of NC
Corrective/Preventative Action(s)
Verification



Company ALCATEL	Project Name HERSCHEL-PLANCK	NCR-No: H-P-112000-ASED-NC-4459 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Page 2 of 3	Revision 0
Nonconformance Report - Continuation Sheet -			

NCR Close Out Close Out Status: Open Reference:	Close Out Date	Disposition:
--	----------------	--------------

Date: Name: Signature:

<p>Company ALCATEL</p>	<p>Project Name HERSCHEL-PLANCK</p>	<p>NCR-No: H-P-112000-ASED-NC-4459 Related internal NCR-No: Critical Item: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Revision 0 Page 3 of 3</p>
<p>Nonconformance Report - Continuation Sheet -</p>		
<p>NCR/NRB Attachments</p>		
<p>1</p>	<p>Description Tcinfos count mismatch</p>	<p>Filename Tcinfos count mismatch.pdf</p> <p>Last Updated 24-AUG-08 13:28:14</p>

Procedure Variation Summary

	Test Change	Curr. No.: # 1 Date 19-08-08 Page 1 of	
Test designation <i>Herschel PCDU & CDMS nominal switch on/off procedure</i>	Test Procedure <i>HP-2-ASED-PR-0070</i>	Issue <i>2</i>	Rev.
Test step changed <i>Section 7.5 Step 10</i>	Reason for Change <i>G.V.I. has changed.</i>		
<p style="font-size: 1.2em;">At the dialogue prompt in the script, follow the options in the attached print-out</p>			
Prepared by: <i>O. Norton</i>	Resp. Test Leader 	Project Engineer	
PA/QA <i>D. Lamont</i>	Prime 	Customer	

NCR.

ORIGINAL SCRIPT.

```

# $Id: SPIRE-IST-PTC-VM-SUBKTEMP.tcl,v 1.1 2008/08/18 16:29:02 herplm Exp $
# @author $Author: herplm $
# @date $Date: 2008/08/18 16:29:02 $
# @version $Revision: 1.1 $
# @purpose PTC Manual VM test using SUBKTEMP

#package require Tk

# # Set PTC command
# # Enable logging to screen
setup_win
set ptc_command "tscmd SCV02500 "
logm $ptc_command

# # Set PTC command parameters
# #
set ptc_tab "{SPV4N500 0x51 RAW}"
set ptc_idx "{SPV5N500 0 RAW}"
set ptc_nparm "{SPV6N500 15 RAW}"
set ptc_setpoint "{SPV7N500 0xE74 RAW}"
set ptc_cmd_ctrl "{SPV7N500 0xA8F0000 RAW}"
set ptc_loop_period "{SPV7N500 0xF4240 RAW}"
set ptc_kp "{SPV7N500 0x3BCCCCD RAW}"
set ptc_ki "{SPV7N500 0x38D1B717 RAW}"
set ptc_kd "{SPV7N500 0x273424DC RAW}"
set ptc_klimit "{SPV7N500 0x47435000 RAW}"
set ptc_lpfgain "{SPV7N500 0x3F800000 RAW}"
set ptc_lpfcb1 "{SPV7N500 0xC0000000 RAW}"
set ptc_lpfcb2 "{SPV7N500 0xBF800000 RAW}"
set ptc_dacoff "{SPV7N500 0 RAW}"
set ptc_maxdac "{SPV7N500 2048 RAW}"
set ptc_pwmflag "{SPV7N500 1 RAW}"
set ptc_tmflag "{SPV7N500 1 RAW}"
set ptc_initcount "{SPV7N500 60 RAW}"

set ptcparms $ptc_tab$ptc_idx$ptc_nparm$ptc_setpoint$ptc_cmd_ctrl$ptc_loop_perio
d$ptc_kp$ptc_ki$ptc_kd$ptc_klimit$ptc_lpfgain$ptc_lpfcb1$ptc_lpfcb2$ptc_dacoff$
ptc_maxdac$ptc_pwmflag$ptc_tmflag$ptc_initcount
logm $ptcparms
# # Send PTC VM command
# #
yesorno "Run PTC VM?"
waittime 00.00.01.0000
if { $user_gen == 4 } {
    inform "User chose No.!!!"
}
exit
}

# # eval $ptc_command$ptcparms
logm $ptc_command$ptcparms
inform "Press ok to stop VM and switch off PTC heater"
# # tscmd SCV03500
# # tscmd SCV06505 {SPD4N505 "0xA0C60000" RAW} {SPD9N505 "0x0" RAW}
exit

```


Modified

CHANGED
Raman's

```

# $Id: SPIRE-IST-PTC-VM-SUBKTEMP.tcl, v 1.1 2008/08/18 16:29:02 herplm Exp $
# @author $Author: herplm $
# @date $Date: 2008/08/18 16:29:02 $
# @version $Revision: 1.1 $
# @purpose PTC Manual VM test using SUBKTEMP

#package require Tk
#
# Set PTC command
#
# Enable logging to screen
setup_win
set ptc_command "tscmd SCV02500"
logm $ptc_command
#
# Set PTC command parameters
#
set ptc_tab "{SPV4N500 0x51 RAW}"
set ptc_idx "{SPV5N500 0 RAW}"
set ptc_nparm "{SPV6N500 15 RAW}"
set ptc_setpoint "{SPV7N500 0x234A RAW}"
set ptc_cmd_ctrl "{SPV7N500 0xA8F0000 RAW}"
set ptc_loop_period "{SPV7N500 0x30D40 RAW}"
set ptc_kp "{SPV7N500 0xBF4CCCCD RAW}"
set ptc_ki "{SPV7N500 0xBD4CCCCD RAW}"
set ptc_kd "{SPV7N500 0xB2D6BF95 RAW}"
set ptc_klimit "{SPV7N500 0x47435000 RAW}"
set ptc_lpfgain "{SPV7N500 0x3FC8547F RAW}"
set ptc_lpfcb1 "{SPV7N500 0xBF924D2F RAW}"
set ptc_lpfcb2 "{SPV7N500 0xBED35ABB RAW}"
set ptc_dacoff "{SPV7N500 0 RAW}"
set ptc_maxdac "{SPV7N500 2048 RAW}"
set ptc_pwmflag "{SPV7N500 1 RAW}"
set ptc_tmflag "{SPV7N500 1 RAW}"
set ptc_initcount "{SPV7N500 60 RAW}"

```

```

set ptcparms $ptc_tab$ptc_idx$ptc_nparm$ptc_setpoint$ptc_cmd_ctrl$ptc_loop_perio
d$ptc_kp$ptc_ki$ptc_kd$ptc_klimit$ptc_lpfgain$ptc_lpfcb1$ptc_lpfcb2$ptc_dacoff$
ptc_maxdac$ptc_pwmflag$ptc_tmflag$ptc_initcount
logm $ptcparms
#
# Send PTC VM command
#
yesorno "Run PTC VM?"
waittime 00.00.01.0000
if { $user_gen == 4 } {
    infom "User chose No...!!!"
    exit
}
#
eval $ptc_command$ptcparms
logm $ptc_command$ptcparms
infom "Press ok to stop VM and switch off PTC heater"
#
tscmd SCV03500
#
tscmd SCDD06505 {SPD4N505 "0xA0C60000" RAW} {SPD9N505 "0x0" RAW}

```

exit

MOTD

2

\$Id: SPIRE-IST-PTC-VM-SUBKTEMP.tcl,v 1.1 2008/08/18 16:29:02 herplm Exp \$

@author \$Author: herplm \$
@date \$Date: 2008/08/18 16:29:02 \$
@version \$Revision: 1.1 \$
@purpose PTC Manual VM test using SUBKTEMP

#package require Tk

Set PTC command

Enable logging to screen

setup_win

set ptc_command "tscmd SCV02500 "

logm \$ptc_command

Set PTC command parameters

#

set ptc_tab "{SPV4N500 0x51 RAW}"

set ptc_idx "{SPV5N500 0 RAW}"

set ptc_nparm "{SPV6N500 15 RAW}"

set ptc_setpoint "{SPV7N500 0x234A RAW}"

set ptc_cmd_ctrl "{SPV7N500 0xA8F0000 RAW}"

set ptc_loop_period "{SPV7N500 0x30D40 RAW}"

set ptc_kp "{SPV7N500 0xBF4CCCCD RAW}"

set ptc_ki "{SPV7N500 0xBD4CCCCD RAW}"

set ptc_kd "{SPV7N500 0xB2D6BF95 RAW}"

set ptc_klimit "{SPV7N500 0x47435000 RAW}"

set ptc_lpfgain "{SPV7N500 0x3FC8547F RAW}"

set ptc_lpfcb1 "{SPV7N500 0xBF924D2F RAW}"

set ptc_lpfcb2 "{SPV7N500 0xBED35ABB RAW}"

set ptc_dacoff "{SPV7N500 0 RAW}"

set ptc_maxdac "{SPV7N500 2048 RAW}"

set ptc_pwmflag "{SPV7N500 1 RAW}"

set ptc_tmflag "{SPV7N500 1 RAW}"

set ptc_initcount "{SPV7N500 60 RAW}"

#

set ptcparms \$ptc_tab\$ptc_idx\$ptc_nparm\$ptc_setpoint\$ptc_cmd_ctrl\$ptc_loop_perio

d\$ptc_kp\$ptc_ki\$ptc_kd\$ptc_klimit\$ptc_lpfgain\$ptc_lpfcb1\$ptc_lpfcb2\$ptc_dacoff\$

ptc_maxdac\$ptc_pwmflag\$ptc_tmflag\$ptc_initcount

logm \$ptcparms

Send PTC VM command

#

yesorno "Run PTC VM?"

waittime 00.00.01.0000

if { \$user_gen == 4 } {

 inform "User chose No...!!!"

 exit

}

eval \$ptc_command\$ptcparms

logm \$ptc_command\$ptcparms

inform "Press ok to stop VM and switch off PTC heater"

tcsend SCV03500

tcsend SCD06505 {SPD4N505 "0xA0C60000" RAW} {SPD9N505 "0x0" RAW}

exit

UNCOMMENTED CMD'S TO
ALLOW COMMANDS TO BE
SENT.

Aug 23, 08 1:17
TMPH_PRNT_2008.236.01.17.26.441

TM Packet Query Display
=====

TM Packet Details



Mnemonic: SVMCPYTBLEFLT Description: VM_COPYTABLE_FAULT Simulated: N
S/C ID: 486 G/S ID: 0 SLE ID: 0 OCC ID: 0 VCID: 0 HFA D/S: 65535
Data Unit Type: GOOD SP Time Stamp Type: PG Time Quality: G
APID: 1280 SSC: 9705 Type: 5 Subtype: 1 PI1: 1302 PI2: 20886
SPID: 190760500 TPSD: -1 HFA Counter: 6 Filing: E Distribution: E
Time Field: Y Packet Period: 0 [msec] CRC: ? Event Severity: ?




TM Packet Parameter Data

Generation time: 2008.236.01.12.39.001 Reception time: 2008.236.01.12.44.884

TM Packet Raw Data

SCOS-2000 Header:
0000:0000 0000 0764 AF48 7804 0000 0C64 AF48 6380 0D00 0100 0000 E601 0000 8001 0000
0020:1138 FFFF 0600 0000 34C6 5E0B 0000 0000 0000 FFFF 10FF 0005 E925 0501
Packet Raw Data:
0000:0D00 E5E9 0139 0005 0100 5F41 C287 004B 0516 5196 B000 1562 8000 0000 1EA6 0001
0020:0051 0120 6152 0028 0000 0001 3C68 FFFF 0000 0000 0000 0000 0000 FFFF 0000
0040:0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000
0060:0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000
0080:0000 0052 0000 0000 0000 0064 0000 0000 014B 0000 0173 0000 0028 0000 0000
00A0:0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000
00C0:014B 0000 07D0 0000 0000 0000 0BB8 BD4C CCCD B2D6 BF95 C743 5000 3FC8 547F BF92
00E0:4D2F BED3 5ABB 0000 0000 0800 0000 0001 0000 0001 0000 0001 0000 0000 0000
0100:0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000 0000
0120:0000 0000 0000 0000 0000 0000 0000 0000 0100 0000 0000 0000 0000 0000 1959




		Test Change		Curr. No.: 1	
				Date 18/08/2008	
				Page 1	of 1
Test designation		Test Procedure		Issue	Rev.
SPIRE SPT at He2		TP-0204		1	2
Test step changed		Reason for Change			
Chapter 7.5.1.5		CCU data in 8 second update rate (instead of 512)			
<ul style="list-style-type: none"> • Do not execute K102999ECVT001_ASDGENCCU_MnEBOTH1.tcl (if it has been performed already, execute K102999ECVT001_ASDGENCCU_MnDBOTH1.tcl) ✓ • Execute K102999ECVT001_ASDGENCCU_MnEBOTH2.tcl ✓ • EXECUTE K102999ECVT031_ASDGEN_CCU_LOG.ccl TO RECORD TEMPS ✓ • FROM TEST CONDUCTOR CONSOLE EXECUTE "resetsccparams K*" ✓ 					
Prepared by:		Resp. Test Leader		Project Engineer	
S. Ilsen					
PA/QA		Prime		Customer	
D. Lamonty					

	Test Change		Curr. No.: 2	
			Date 18/08/2008	
			Page 1	of 1
Test designation		Test Procedure	Issue	Rev.
SPIRE SPT at He2		TP-0204	1	2
Test step changed		Reason for Change		
Chapter 7.5.1.9		Check IEGSE-CCS time sync		
<ul style="list-style-type: none"> • Execute Y102999ETVT036_ASDGEN_VERSPIREIEGSE.tcl. • Check that the time difference is lower than 1 second (IEGSE in the future). If not, request RAL/SPIRE to synchronise with the CCS server. Use operator note 48 if SPIRE requires some help with the synchronisation. 				
Prepared by:		Resp. Test Leader	Project Engineer	
S. Ilse				
PA/QA		Prime	Customer	
				




Procedure Variation Summary

	Test Change	Curr. No.: # 3	
		Date 19/8/08	
		Page 1	of 1
Test designation <i>SPIRE IST SPT</i>	Test Procedure <i>TP-0204</i>	Issue <i>1</i>	Rev. <i>2</i>
Test step changed <i>STEP 7.5.15</i>	Reason for Change <i>PERFORM GYRO CAL</i>		
<p><i>PERFORM STEPS 100 TO 260 OF TP-0227 (GYRO EARTH RATE CALIBRATION)</i></p> <p style="text-align: right;"><i>✓</i></p>			
Prepared by: <i>S. ELSLEY</i>	Resp. Test Leader <i>[Signature]</i>	Project Engineer	
PA/QA <i>[Signature]</i>	Prime <i>[Signature]</i>	Customer	



Procedure Variation Summary

	Test Change	Curr. No.: #4
		Date 20/08/08
		Page 1 of 1
Test designation SIRE SPT @ HELL	Test Procedure TP 0204	Issue 1
		Rev. 2
Test step changed 7.5.18	Reason for Change TIME SYNCRO error	
<p style="font-size: 1.2em;">Perform SYNCRO</p> <p style="text-align: center;">EXECUTE TEST SCRIPT</p> <p style="text-align: center;">D102159SCUTO32 TIMESYNCRO.tbl</p> <p>✓</p> <p>04:34 20.08.08</p> <p>17.46 → rehy.</p>		
Prepared by: HOGGE	Resp. Test Leader 	Project Engineer
PA/QA 	Prime 	Customer



Procedure Variation Summary

	Test Change	Curr. No.: 5	
		Date 20108108	
		Page 1	of
Test designation SPIRE SPT	Test Procedure TP-204	Issue 1	Rev. 2
Test step changed Section 7.5.3.1. 7.5.3.1.2.	Reason for Change Cryo temperatures out of range.		
<p>1) Skip above test step for now and continue with section 7.5.3.2 & 7.5.3.3</p> <p>2) In Section Section 7.5.3.2.1. Skip SPIRE-IST-SPT-PDET-ON. Continue with section 7.5.3.3 with Mode in BSM-INIT (PHOTOSTRY expected)</p> <p>3) In Section 7.5.3.3.1. Because 7.5.3.3.1 SPIRE-IST-COLD-FUNC-BSM-01-P failed (cause unknown - WCR reports) continue with 7.5.3.3.2.</p> <p>4) In Section 7.5.3.3. Because SPIRE-IST-COLD-FUNC-BSM-02-P missing continue with 7.5.3.3.3. (Performs Chop & Jiggle). Then continue with 7.5.3.3.4</p>			
Prepared by: S. HAMER	Resp. Test Leader 	Project Engineer	
PA/QA R. Goossens 	Prime 	Customer	




Procedure Variation Summary

	Test Change	Curr. No.: 6	Date 20108108										
		Page 1	of										
Test designation SPIRE SPT	Test Procedure TP-204	Issue 1	Rev. 2										
Test step changed Section 7.5.3.2 7.5.3.2.1	Reason for Change Nom HIK Not Restarted												
<p>SPIRE-EST-SPT-BSM-ON does not restart Nom HIK. TM. Send restart HIK manually</p> <p>- SCROU500 Define new HIK Report. OK <i>sh</i></p> <table style="margin-left: auto; margin-right: auto; border: none;"> <tr> <td style="padding: 5px;">↳ SPR0500</td> <td style="padding: 5px;">0x301</td> </tr> <tr> <td style="padding: 5px;">SPR1N500</td> <td style="padding: 5px;">0x301</td> </tr> <tr> <td style="padding: 5px;">SPR2N500</td> <td style="padding: 5px;">0x3E8</td> </tr> <tr> <td style="padding: 5px;">SPR3N500</td> <td style="padding: 5px;">0x1</td> </tr> <tr> <td style="padding: 5px;">SPR4N500</td> <td style="padding: 5px;">0x1</td> </tr> </table>				↳ SPR0500	0x301	SPR1N500	0x301	SPR2N500	0x3E8	SPR3N500	0x1	SPR4N500	0x1
↳ SPR0500	0x301												
SPR1N500	0x301												
SPR2N500	0x3E8												
SPR3N500	0x1												
SPR4N500	0x1												
Prepared by: S. Hamer	Resp. Test Leader 	Project Engineer											
PA/QA R. Coossens	Prime 	Customer											




Procedure Variation Summary

	Test Change	Curr. No.: #7																																																				
		Date 200808																																																				
		Page 1 of 1																																																				
Test designation XPND Check	Test Procedure TP_0204	Issue 1																																																				
		Rev. 2																																																				
Test step changed additional test	Reason for Change Perform this check outside scope of SPIEL test																																																					
DEN83170																																																						
<p>① Switch XPND 1 ON. sending TC DC43E170 Ttc Command TX1 OFF</p> <p style="margin-left: 40px;">DE03E170 TX1 OFF</p> <p style="margin-left: 40px;">end DC16E170 Ttc Command TX1 OFF.</p>																																																						
<p>② Configure XPND1 by sending with TARE (not Manual Stack)</p> <p>TC DCT 18170 with parameters</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">DH 20170</td> <td style="width: 30%;">Xpnd In Use Logic</td> <td style="width: 30%;">DH 020170</td> <td style="width: 10%; text-align: right;">0 4</td> </tr> <tr> <td>" 220 "</td> <td>1</td> <td>021</td> <td style="text-align: right;">0</td> </tr> <tr> <td>" 221 "</td> <td>1</td> <td>022</td> <td style="text-align: right;">0</td> </tr> <tr> <td>" 222 "</td> <td>1</td> <td>023</td> <td style="text-align: right;">0</td> </tr> <tr> <td>" 227 "</td> <td>1</td> <td>024</td> <td style="text-align: right;">ON</td> </tr> <tr> <td>DH 228170</td> <td>7</td> <td>025</td> <td style="text-align: right;">0</td> </tr> <tr> <td>DH 229170</td> <td>15</td> <td>026</td> <td style="text-align: right;">0</td> </tr> <tr> <td>DH 230170</td> <td>1</td> <td>027</td> <td style="text-align: right;">0</td> </tr> <tr> <td>DH 231170</td> <td>1</td> <td>028</td> <td style="text-align: right;">2.6</td> </tr> <tr> <td>§ DH 232170</td> <td>15.5</td> <td>029</td> <td style="text-align: right;">1.2</td> </tr> <tr> <td></td> <td></td> <td>030</td> <td style="text-align: right;">0</td> </tr> <tr> <td></td> <td></td> <td>031</td> <td style="text-align: right;">0</td> </tr> <tr> <td></td> <td></td> <td>032</td> <td style="text-align: right;">-4</td> </tr> </table>			DH 20170	Xpnd In Use Logic	DH 020170	0 4	" 220 "	1	021	0	" 221 "	1	022	0	" 222 "	1	023	0	" 227 "	1	024	ON	DH 228170	7	025	0	DH 229170	15	026	0	DH 230170	1	027	0	DH 231170	1	028	2.6	§ DH 232170	15.5	029	1.2			030	0			031	0			032	-4
DH 20170	Xpnd In Use Logic	DH 020170	0 4																																																			
" 220 "	1	021	0																																																			
" 221 "	1	022	0																																																			
" 222 "	1	023	0																																																			
" 227 "	1	024	ON																																																			
DH 228170	7	025	0																																																			
DH 229170	15	026	0																																																			
DH 230170	1	027	0																																																			
DH 231170	1	028	2.6																																																			
§ DH 232170	15.5	029	1.2																																																			
		030	0																																																			
		031	0																																																			
		032	-4																																																			
<p>③ Switch XPND1 OFF sending TC. DCN82170 Ttc Command Xpnd In Use Off.</p>																																																						
Prepared by: OM/ADE	Resp. Test Leader 	Project Engineer																																																				
PA/QA R. Boossens	Prime 	Customer																																																				




Procedure Variation Summary

	Test Change	Curr. No.: 8	Date 20/08/08
		Page 1 of	
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1.2	Rev.
Test step changed before 7.5.31.2	Reason for Change BSM test failed → switch off		
<p>① Call script SPIRE-IST-SPT-BSM-OFF.</p>			
Prepared by: N. SONN.	Resp. Test Leader 	Project Engineer	
PA/QA R. Gassens 	Prime 	Customer	



Procedure Variation Summary

	Test Change	Curr. No.: 9	Date 20/08/08	Page	of
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2		
Test step changed See below	Reason for Change Cryo Operations				
<p>In SPIRE-EAL-PROC-2704 Iss 3.4. Section 2.2.1</p> <p>Stop cooler Recycling, early to allow for cryo operations, by continuing script SPIRE-IST-CREM.</p>					
Prepared by: S. HAMBR	Resp. Test Leader 	Project Engineer			
PA/QA R. Goossens 	Prime 	Customer			





Procedure Variation Summary

	Test Change	Curr. No: # 10	Date 20-08-08
		Page 1	of
Test designation SPIRE SPT in He2	Test Procedure TP-0204	Issue 1.2	Rev.
Test step changed 7.5.3.10.1	Reason for Change new issue		
<p style="text-align: center;">Use SPIRE CS Test procedure issue 1.1 instead 1.0</p> <p style="text-align: center;">SPIRE - AAL - PRC - 003040</p> <p style="text-align: center;">This procedure also includes RS tests (as discussed during TAR)</p>			
Prepared by: S. Ilex 	Resp. Test Leader S. Ilex	Project Engineer	
PA/QA D. Lamoury 	Prime 	Customer	





Procedure Variation Summary

	Test Change	Curr. No #11	Date 20-08-08
		Page 1 of	
Test designation SPIRE SPT in He2	Test Procedure TP-0204	Issue 1.2	Rev.
Test step changed After 7.5.3.3.4.	Reason for Change DRY RUN FOR EMC PROCEDURE		
<p>Run script: SPIRE=IST-EMC-SPOT,tcl</p>			
Prepared by: D. Lamontby	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamontby	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: 12	
		Date 2d/8/08	
		Page	of
Test designation SPIRE SPT (EMC)	Test Procedure TP 204	Issue 1	Rev. 2
Test step changed 7.5.3.4.5 chape 7.5.3.4	Reason for Change missing script 5		
<p style="text-align: center;">→ from chapter 2.4 of SPIRE-RAL-PAC-2704 skip steps 1-4.</p> <p style="text-align: center;">Run step 5</p> <p style="text-align: center;">run SPIRE-IST-RESET-PHOT-OFFSETS.kd</p>			
Prepared by: S. Ibrn 	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamonty 	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: <i>13</i>	
		Date <i>20/08/08</i>	
		Page <i>1</i>	of <i>1</i>
Test designation <i>SPIAE SPT</i>	Test Procedure <i>TP-0204</i>	Issue <i>1</i>	Rev. <i>2</i>
Test step changed <i>7.5.3</i>	Reason for Change <i>skip kbrs</i>		
<p><u><i>Start of Enc tests</i></u></p> <p><i>skip 7.5.3.5 & 7.5.3.6 & 7.5.3.7 & 7.5.3.8 &</i></p> <p><i>7.5.3.9 &</i></p> <p><i>→ start SPIAE-IST-ONS - PHOTO 156. tel</i></p> <p><i>start 7.5.3.10</i></p>			
Prepared by: 	Resp. Test Leader 	Project Engineer	
PA/QA 	Prime 	Customer	

Procedure Variation Summary

		Test Change		Curr. No.: 13 14	
				Date 20/06/06	
				Page 1 of 2	
Test designation		Test Procedure		Issue	
SPIAE SPT + EMC		TP 0204		1	
				Rev. 2	
Test step changed		Reason for Change			
7.5.3.10		more details on execution EMC			
<p>Chapter 6.1.2 of SPIAE-RAL-PRC-003040 Switch from PHOTSTBY to REDY → chapter 4.3 of SPIAE-RAL-PRC-02704 21:40 Steps 1 → 4 → S 102 999 SCUT 028 - ASD SPT SPIA_PWA-OFF-P 21:14 Steps 9 → 10 → S 102 999 SCUT 027 - ASD SPT SPIA_PWA-on-P 21:29 Step 11 → Send mand command SPIAE-IST-BSM-INIT SC 006505 with value of AOCY 0DEB 21:37 Step 12 → SPIAE-IST-SPT-BSM-on 21:38 → SPIAE-IST-SPT-BSM-INIT 21:40 → SPIAE-IST-SPT-PDET-on 21:44 > Switch back to REDY because No UK on APID 1280 (UK on APID 1282 ok) 21:46 → SPIAE-IST-SPT-PDET-off.tel 21:50 → SPIAE-IST-SPT-BSM-off.tel > Switch back to PHOTSTBY SPIAE-IST-SPT-BSM-on.tel → apply PUS 6 again (read SC 00500) SPIAE-IST-SPT-BSM-init.tel 22:05 SPIAE-IST-SPT-PDET-on.tel > SPIAE-IST-ONS-PHOT15G.tel 22:06 > SPIAE-IST-RESET-PHOT-OFFSERS.tel > SPIAE-IST-START-TEST.tel > SPIAE-IST-EMC-SPOT.tel</p>					
Prepared by:		Resp. Test Leader		Project Engineer	
S. Ibra					
PA/QA		Prime		Customer	

Procedure Variation Summary





	Test Change	Curr. No.:	
		Date	of
Test designation	Test Procedure	Page	Issue
			Rev.
Test step changed	Reason for Change		
<p>at step 218 of SPIAE-RAL-PRC-003040 :</p> <p>SPIRE-IST-END-TEST.tcl</p> <p>23:30 chapter 4.3 of SPIAE-RAL-PRC-0704) Switch from</p> <p>23:35 chapter 4.4 of ") PHOTSTBY to</p> <p>↳ repeat PUS 6 AEDY to SPECSTBY</p> <p>SPIAE-IST-DNS-SPEC240.tcl</p> <p>SPIAE-IST-RESET-SPEC-OFFSET.tcl</p> <p>SPIAE-IST-START-TEST.tcl</p> <p>→ perform tests to steps 421 + SPIAE-IST-END-TEST. + chapter 4.5</p> <p>Steps 422 + 423 → S102993SCVT028-ASD5PTPIA-PWA-OFF-P (SPECSTBY to AEDY)</p> <p>Continue chapter 6.2.2 of SPIAE-RAL-PRC-003040</p> <p>steps 5 + 6 → S102993SCVT027-ASD5PTSPIR-PWA-ON-P</p> <p>step 7 → set manually SC006505 (0xA0C40DEB)</p> <p>step 8 : chapter 4.2 of SPIRE-RAL-PRC-003040</p> <p>+ PUS 6 repeat</p> <p>SPIRE-IST-DNS-PHOT156 + SPIAE-IST-RESET-PHOT-OFFSETS</p> <p>SPIAE-IST-START-TEST</p> <p>→ continue at step 14 of chapter 6.2.2</p>			
Prepared by	Resp. Test Leader	Project Engineer	
PA/QA	Prime	Customer	

23:30



23:35

01:16




Procedure Variation Summary

	Test Change	Curr. No.:	
		Date	
		Page	of
Test designation	Test Procedure	Issue	Rev.
Test step changed	Reason for Change		
<p>STEP @ STEP 116 OF 003040 EMC PART 3 COMPLETED PERFORM THE FOLLOWING</p> <p>Section 4.3 of TP SPIRE-RAL-PRC-2704 Section 4.4 of _____ // _____ Perform P/S # 6.</p> <p>EXECUTE SCRIPT SPIRE-IST-DNS-SPEC 240 SPIRE-IST-RESET-^{SPEC}OFFSET SPIRE-IST-START-TEST</p> <p>CONTINUE @ STEP 216 OF SPIRE-RAL-PRC-003040 STEP @ STEP 319 OF PRC 003040 EXECUTE SPIRE-IST-END-TEST</p> <p>JUMP TO STEP 622 OF 003040 EXEC IST-START-TEST IST-EMC-SPOT.</p>			
Prepared by: 	Resp. Test Leader 	Project Engineer	
PA/QA 	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: #15	Date 21-08-'08
		Page 1	of
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed See below	Reason for Change Day 2 of SPT after ERCCS & Dewar Exch		
<p style="margin: 0;">Restart SPT. after Dewar Exchange!</p> <p style="margin: 0;">1) Perform section 7.5.3.2 step 7.5.3.2.1</p> <p style="margin: 0;">2) Continue from section 7.5.3.4. 4</p> <p style="margin: 0;">3) Before step 1 of 2.4 (PRC-2704) execute script SPIRE-IST-DNS-PHOT. to set default settings for photometer detectors.</p>			
Prepared by: S. Harrel	Resp. Test Leader 	Project Engineer	
PA/QA Rien Goossens	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: #16	
		Date 21-08-'08	
		Page 1 of 1	
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed See below.	Reason for Change Too warm		
16.1	<p>In Annex 2.1 (PRC-2704) Section 2.4 after step 2 perform automatic cooler recycling as per section 7.5.5.2.3 of TP-0204.</p> <p>When complete continue with step 3</p>		
16.2	<p>In Annex 2.1 (PRC-2704) Section 2.4 of TP-0204</p> <p>Send manual command to restart pump heater:</p> <p style="padding-left: 40px;">SCD06505, SPD41N505 = 0xA0C40DEB (NCR)</p>		
16.3	<p>Return SPIRE to PHOTO standby by executing Section 4.2 of PRC-2704. (Running P56 after step 1)</p> <p>When complete continue with step 3 of section 2.4 (PRC-2704).</p>		
Prepared by: S. HAMER		Resp. Test Leader 	
PA/QA R. Goossens 		Project Engineer	
		Customer	
		Prime 	

Pvs # 16.

7.5.5.2 Cooler Recycle (automatic) , 21108108 09:48

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.2.1	<p>SPIRE in IST-SPECSTBY</p> <p>Switch SPIRE from IST-SPECSTBY to REDY mode</p> <p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure:</p> <p>4.5 Procedure: IST-SPECSTBY to REDY mode</p>			REDY.		7	
7.5.5.2.2	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-SCU-07 has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-SCU-07</p>			N/A		7	
7.5.5.2.3	<p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure:</p> <p>2.3 Procedure: Cooler Recycle (automatic)</p> <p>SPIRE in REDY mode with cooler recycled and detectors at <= 300 mK</p>			OK		7	

Enter Date / Time: 21108108 Location: ESTEC (NIDA) Sign OFF: [Signature] PA: R. Cassens [Signature]

Doc. No: HP-2-ASED-TP-0204 TD: [Signature]

Issue: 1.2

Date: 13.08.08 Page 67

Procedure Variation Summary

	Test Change	Curr. No.: # 17	
		Date 21-08-08	
		Page 1 of 2	
Test designation SPIRESPT in He2	Test Procedure TP-0204	Issue 1.2	Rev.
Test step changed	Reason for Change Packet Store Full Event		
<p>→ CEL done full (5,4) event received</p> <p>1) Dump packet done CEL A & B (14:22 - 15:09)</p> <p style="padding-left: 40px;">D:\159SCVT188 - IST - DUMP - PKT - STORE CEL - A CEL - B</p> <p>2) Delete packet store CEL A & B upto 15:00 (15:12)</p> <p style="padding-left: 40px;">Using tc DC167160 N=2 storid=7F storid=FF</p>			
Prepared by: <i>Shyn D. Pell</i>	Resp. Test Leader <i>Shyn</i>	Project Engineer	
PA/QA <i>D. Lamonty</i>	Prime <i>[Signature]</i>	Customer	

Aug 21, 08 14:22
TM PH PRNT 2008.234.14.22.28.983

TM Packet Query Display
=====

TM Packet Details

Mnemonic: D_EVRp_416 Description: CdmuBsw Event 5-4 Packet Store Full Simulated: N
S/C ID: 486 G/S ID: 0 SLE ID: 0 OCC ID: 0 VCID: 0 HFA D/S: 65535
Data Unit Type: GOOD SP Time Stamp Type: PG Time Quality: G
APID: 16 SSC: 7642 Type: 5 Subtype: 4 PI1: 16 PI2: 16
SPID: 45416160 TPSD: -1 HFA Counter: 0 Filing: E Distribution: E
Time Field: Y Packet Period: 0 [msec] CRC: ? Event Severity: ?

TM Packet Parameter Data




Generation time: 2008.234.14.19.33.603 Reception time: 2008.234.14.19.37.055

TM Packet Raw Data

SCOS-2000 Header:
0000:0000 0000 7579 AD48 FE33 0900 7979 AD48 39DA 0000 0100 0000 E601 0000 6000 0000
0020:1138 FFFF 0000 E0FE B402 0000 0000 0000 FFFF 10FF 1000 DA1D 0504
Packet Raw Data:
0000:0810 DDDA 0019 0005 0400 5F3F D7F5 9A67 0010 0010 0000 007E 0000 0000 0007 0544

Packet here ID

Procedure Variation Summary

	Test Change	Curr. No. # 18	Date 21-08-08
		Page 1	of
Test designation Spire SPT He2	Test Procedure TP-0207	Issue 1.2	Rev.
Test step changed Chapter 2.5 of AAL-ARC-2704	Reason for Change additional steps needed.		
<p>after step 2 execute:</p> <p>→ SPIRE-IST-RESET-PILOT-OFFSETS.1d</p>			
Prepared by:  S. T. L.	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamonty	Prime 	Customer	

SPR Formsheet

Nr.: 701	Date: 21/08/2008	Author: U. Klenke	Classification:
----------	------------------	-------------------	-----------------

Test: SPIRE SPT	Session ID: 2008-08-19-18-25-hercdmv-hpws22-REALTIME-SPIRE-SPT	Subsystem:
-----------------	--	------------

Title: Install SPIRE scripts for SPIRE SPT

Type: (Script/Picture /Test structure):	Name:	Version:
---	-------	----------

Problem description (to be filled by Test conductor (TC) / Test operator (TO)):
Time (UTC): 06:34 Step no:
Some SPIRE scripts are missing for the SPIRE SPT. These scripts shall be installed on the HPCCS.

Proposed solution (to be filled by TC / TO):
Install the missing scripts

Review board decision (to be filled by TC, TO, QA plus Engineering / experts if required):
Implement as proposed: Reject:
Other: _____

Proposed rerun (Date / Test case): 21/08/2008 SPIRE SPT

Date: 21/08/2008	Participants: U. Klenke S. Hamer
------------------	----------------------------------

Implemented: Code inspected: N/A
Confirmed by Test Conductor(s) / Experts to check-in:

Date: 21/08/2008	Name: S. Hamer
------------------	----------------

Close out (Functional team member & QA):
Verified during test case / ID: SPIRE SPT / 2008-08-19-18-25- SPIRE-SPT

Date: 21/08/2008	Version: N/A	Func. Team Name: U. Klenke
------------------	--------------	----------------------------

Date: 21/08/08	QA: R. Goossens
----------------	-----------------

21/08/2008 07:21	242,768 SPIRE-IST-PHASEUP-PHOT100.tcl	✓
21/08/2008 07:21	242,768 SPIRE-IST-PHASEUP-PHOT130.tcl	✓
21/08/2008 07:20	242,768 SPIRE-IST-PHASEUP-PHOT190.tcl	✓
21/08/2008 07:21	242,767 SPIRE-IST-PHASEUP-PHOT70.tcl	✓
21/08/2008 07:20	217,930 SPIRE-IST-PHASEUP-SPEC160.tcl	✓
21/08/2008 07:20	217,930 SPIRE-IST-PHASEUP-SPEC240.tcl	✓
21/08/2008 07:20	217,929 SPIRE-IST-PHASEUP-SPEC80.tcl	✓
21/08/2008 07:19	133,873 SPIRE-IST-PTC-PWR.tcl	✓

SPIRE_FM_SPTs_21August2008_release_note

SPIRE FM SPTs Release Note: SPIRE_FM_SPTs_12August2008_release_note.txt

=====

Date of Release : 16th July 2008
SPT Scripts Archive: SPIRE_FM_SPT_Scripts_12August2008.tar.gz
Author: Sunil D. Sidher

Description:

=====

Extra procedures and scripts missing from the 12th August release for the SPIRE Specific Performance Tests (SPTs) at ESTEC. Tests are to be performed in the presence of SPIRE I-EGSE staff.

First Delivery:

=====

Previously Known Issues:

=====

Procedure:

=====

SPIRE-RAL-PRC-002704, Issue 2.4, 12th August 2008

Test Scripts:

=====

Number of scripts in SPT Scripts Archive: 10

Contents of SPT Scripts Archive:

The following get parameters from the IEGSE:





SPIRE-IST-PHASEUP-PHOT70.tcl) already loaded
SPIRE-IST-PHASEUP-PHOT100.tcl	
SPIRE-IST-PHASEUP-PHOT130.tcl	
SPIRE-IST-PHASEUP-PHOT190.tcl	
SPIRE-IST-PHASEUP-SPEC80.tcl	
SPIRE-IST-PHASEUP-SPEC160.tcl	
SPIRE-IST-PHASEUP-SPEC240.tcl	
SPIRE-IST-PTC-PWR.tcl	
SPIRE-IST-CPS-SPEC.tcl	→ ✓
SPIRE-IST-CPS-PHOT.tcl	→ ✓

The following should run WITHOUT parameters from the IEGSE:

./Standalone Scripts/SPIRE-IST-BSM-CHOP-POS1.tcl ✓
./Standalone Scripts/SPIRE-IST-BSM-CHOP-POS2.tcl ✓

Scripts need to be tagged SPIRE_SPT_PROC_V3_4 in the SPIRE CVS repository.

Procedure Variation Summary




	Test Change	Curr. No.: # 19	Date 21-08-08
		Page 1	of
Test designation SPIRE SPT He2	Test Procedure TP-0204	Issue 1.2	Rev.
Test step changed 2.8 of RAL-PRC-2704	Reason for Change problem with script in 2.8 + change of order during night 2		
<p>* load curve failed (script error)</p> <p>* → skip rest of 2.8</p> <p>* + skip 2.9</p> <p>* + skip 2.10</p> <p>* → SPIRE-IST-DNS-PHOT</p> <p>* continue with 2.11 PCAL Photometer Characterisation ✓</p> <p>* after 2.11 continue with 2.6 Photometer noise stability versus bias frequency</p> <p>* goto 2.1 BSM control loop setting ↳ During execution of SPIRE-IST-BSM-CHOP-POS1.tcl waittime -1 caused TOPE error Remaining part of commands executed by padding then into SPIRE-IST-BSM-CHOP-POS1-remainsAfterError.tcl patch SPIRE-IST-BSM-CHOP-POS2.tcl to correct for the same problem</p> <p>* → SPIRE-IST-RESET-PHOT-OFFSETS.tcl</p> <p>* ← SPIRE-IST-DNS-PHOT.tcl</p>			
Prepared by: S. IOR 	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamonty 	Prime 	Customer	

Procedure Variation Summary

CONTINUATION


		Test Change		Curr. No.: # 19 CONT	
				Date 22/08/08	
				Page 2 of	
Test designation SP172 SPT Hz2			Test Procedure T7-020d		Issue 1.2
Test step changed see below			Reason for Change on request		
<p>02:16 * SP172 - IST - PMS - PHOT. TEL</p> <p>02:12 * SP172 - IST - RESET - PHOT-OFFSETS. TEL</p> <p>02:42 * SP172 - IST - PTC - PWR. TEL</p>					
Prepared by: DL		Resp. Test Leader		Project Engineer	
PA/QA ADL		Prime		Customer	

Procedure Variation Summary

	Test Change	Curr. No.: #20	
		Date 22/08/08	
		Page 1 of 1 + 2 ann.	
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed See Below	Reason for Change Repeat test after script correction (SPR-703)		
<p>1) End of section 7.5.3.8. Repeat section 7.5.3.7 (i.e. section 2.8 of PRC-2704) after upload of script 'SPIRE-IST-LC-PHOT.kcl'.</p>			
Prepared by: S. HAMER	Resp. Test Leader 	Project Engineer	
PA/QA R. Goossens 	Prime 	Customer	

PVS #20 p1

22/8/2008



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 24 of 81

2.8 Procedure: Photometer Ambient Background Verification

Version: 1.2

Date: 31st July 2008

Purpose: Determine the optical power load onto the photometer detectors using a detector "loadcurve" at fixed frequency and phase to measure the detector temperature.
1.1-1.2 Test sequence and script names defined

Duration:

Approximately 1 hour

Preconditions:

- Photometer IST Ground Nominal bias settings have been determined by procedures 2.4 to 2.7
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- **If the IST optimum phases are significantly different from the ILT values then the input phases in CUS script SPIRE_IST_LC_PHOT will need to be modified and the Mission Configuration updated on the I-EGSE.**
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift < 0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE is set to PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none"> • Standard PCAL flash for photometer 	N/A	Detector signal N+/-dN mV		OK
2	Execute TCL script SPIRE-IST-LC-PHOT.tcl <ul style="list-style-type: none"> • Standard Load Curve 	N/A	N/A		NOK 07:05 OK 07:41 07:15

06:54

QA: R. Gossens
22/8/2008 07:05 Steve Venker
07:41



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 25 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
3	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none"> Standard PCAL flash for photometer 	N/A	Detector signal N+/-dN mV		OK
4	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	
Test Result (Pass/Fail):					

2020 02




07:42

Final Configuration:
SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal


22/8/2008

07:46 Steve Ulanke





Procedure Variation Summary



	Test Change	Curr. No.: #21	Date 22/08/08
		Page 1	of
Test designation SPIRE SPT.	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed See Below	Reason for Change Move to Spectrometer Tests.		
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> <p>22/08/08</p> <p>07:50</p> <p>07:54</p> <p>08:02</p> </div> <div style="width: 85%;"> <p>1) At end of 7.5.3.7</p> <ul style="list-style-type: none"> - Switch from PHOTSTRY to RGDY (PRC-2704 section 4.3) - Switch from RGDY to PREC STRY (PREC-2704 section 4.4) (using PWSB where appropriate) <p>2) Continue testing from section 7.5.3</p> <ul style="list-style-type: none"> - Run SPIRE-IST-RESET-SPEC-OFFSETS </div> </div>			
Prepared by: S. WATGA	Resp. Test Leader 	Project Engineer	
PA/QA R. Goossens 	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: #22	Date 2208'08
		Page 1 of	
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed See Below	Reason for Change Cooler Recycle Royal before continuing		
22/08/08 09:26 09:33 12:30	At end of Section 7.5.5.3: 1) Bring SPIRE back to RGDY: (PRC-2704 Section 4.5) 2) Perform Cooler Recycle (Auto): (PRC-2704 Section 2.3) with updated Script (SPR-703 refers) 3) Bring SPIRE back to SPEC STDB7 (PRC-2704 Section 4.4) + AUS 6		
Prepared by: S. Hamer	Resp. Test Leader S. Hamer	Project Engineer	
PA/QA R. Goossens	Prime 	Customer	

Procedure Variation Summary





	Test Change	Curr. No.: 23	Date 22-8-08
		Page 1	of
Test designation SPIRE SPT @ He2	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed	Reason for Change Microisation test (order)		
<p>Run step 7.5.5.7 to pre-configure for Microisation test</p> <p>→ 7.5.5.7.14 : Acc mode is 'OCM put fine' instead of 'OCM put coarse'</p> <p>Run 7.5.5.8 and wait at 7.5.5.8.2 until SPIRE is ready</p> <p>→ A102103SPT208-ACMS-AWL-SPIRE-UVIB.kl should be A102109SPT213-ACMS-AWL-SPIRE-UVIB.kl</p>			
Prepared by: S. Ilm 	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamonty 	Prime 	Customer	

update procedure







Procedure Variation Summary

	Test Change	Curr. No.: 24	Date 22-8-08
		Page 1	of
Test designation SPIRE SPT @ He 2	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed	Reason for Change repeat script (Spectrosta Ambient Background justification)		
<p>1) repeat SPIRE-IST-CPS-SPEC.tcl SPIRE-IST-CPS-PHOT.tcl SPIRE-IST-CPS-SPEC.tcl SPIRE-IST-DNS-SPEC.tcl SPIRE-IST-CPS-SPEC.tcl SPIRE-IST-CPS-SPEC.tcl</p> <p>2) Run SPIRE-IST-CCS-LC-SPEC.tcl instead of SPIRE-IST-LC-SPEC.tcl</p>			
Prepared by: S. Ilon	Resp. Test Leader	Project Engineer	
PA/QA D. Lamorby	Prime	Customer	





Procedure Variation Summary

	Test Change	Curr. No.: 25	
		Date 22-8-08	
		Page 1	of
Test designation SPIRE SPT @ He 2	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed	Reason for Change change data rate to 1.5 Mbps		
<p>VC 1 que full received → too much voice data received. being generated.</p> <p>change data rate to 1.5 Mbps → use TC DC27F170</p>			
Prepared by: S. Ilon 	Resp. Test Leader 	Project Engineer	
PA/QA D. Lamonty 	Prime 	Customer	





Procedure Variation Summary

	Test Change	Curr. No.: 26	
		Date	
		Page	of
Test designation	Test Procedure TP-0204	Issue	Rev.
Test step changed Chapter 2.22 of SPIRE-RAL - PRC-2704	Reason for Change Changes to steps of the Spectroark Detector Microoptics Test (chapter 2.22)		
<p>1) to execute SPIRE-IST-RESET-SPEC-OFFSETS</p> <p>2) " "</p> <p>3) " "</p>			
Prepared by: 	Resp. Test Leader: 	Project Engineer	
PA/QA: 	Prime: 	Customer	





Procedure Variation Summary

	Test Change	Curr. No.: #27	Date 23/08/08
		Page	of
Test designation SPIRE SPT.	Test Procedure TP-204	Issue 1	Rev. 2
Test step changed Before 7.5.5.12	Reason for Change Reshuffle of TEST SEQ.		
<p>Run SCRIPTS</p> <p>SPECSTBY → READY IN PREPARATION FOR Proc 2.10 (PHOTOMETER THERMAL CONTROL VERIFICATION). sec 4.5 of PRC-2704</p> <p>READY → PHOTSBTY. INCLUDING PWS# 6. sec 4.2. of PRC-2704</p> <p>SWITCH ON DEF</p> <p>SPIRE-1ST-DNS-PHOT</p> <p>RESET PHOT OFFSETS - SPIRE-1ST-RESET-PHOT-OFFSETS.tcl.</p> <p>Perform section 210 - PRC-2704. ABORT TEST.</p> <p>SPIRE-1ST-END TEST.</p> <p>CONTINUE WITH STEP 6 of 210.</p>			
Prepared by: 	Resp. Test Leader 	Project Engineer	
PA/QA 	Prime 	Customer	




Procedure Variation Summary

	Test Change	Curr. No.: #28	Date 28/07/06
		Page 1 of	
Test designation SPIRE SPT	Test Procedure TP-0204	Issue 1	Rev. 2
Test step changed 4.1	Reason for Change TEST FLOW TABLE INCORRECT		
<p style="font-size: 1.2em;">SPIRE SPECIAL PERFORMANCE TABLE NOT IN LINE WITH SPIRE - RAL - PRC - 2704 Section No. NOT CORRECT FOR TESTS.</p>			
Prepared by: 	Resp. Test Leader 	Project Engineer	
PA/QA 	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: #29	
		Date 23/08/08	
		Page	of
Test designation SPIRE SPT	Test Procedure TP 0204	Issue 1	Rev. 2
Test step changed 7.5.5.11 ??	Reason for Change ABORT TEST →		
<p>1) ABORT PHOTOMETER DETECTOR MICROPHONICS TEST EXECUTE SPIRE - 1ST - END - TEST. SPIRE - 1ST - DNS - PHOT SPIRE - 1ST - DNS - PHOT SPIRE - 1ST - RESET - PHOT - OFFSETS SPIRE - 1ST - CPS - PHOT</p> <p style="text-align: center;">PERFORM 4.3 of PRC 2703 - PHOT STBY → READY</p> <p style="text-align: center;">SPIRE - 1ST - BSM - OFF SPIRE - 1ST - CRECa. (03:00)</p> <p>05:45</p> <p>2) configure back to PHOTOSTBY (PRC-2704 Section 4.2)</p> <p>3) Run SPIRE - 1ST - RESET - PHOT - OFFSETS (PRC-2704 Section 5)</p> <p>4) Run SPIRE - 1ST - DNS - PHOT (PRC-2704 Section 27 step step 3)</p> <p>5) Run SPIRE - 1ST - RESET - PHOT - OFFSETS (PRC-2704 Section 5)</p>			
Prepared by: 	Resp. Test Leader 	Project Engineer	
PA/QA 	Prime 	Customer	

Procedure Variation Summary

	Test Change	Curr. No.: 30	
		Date 23/08/2008	
		Page	of
Test designation SPIRE SPT	Test Procedure TP-204	Issue 1	Rev. 2
Test step changed Before 7.5.5.12.	Reason for Change Repeat aborted Test		
<p>1) Run section 7.5.5.10 and 7.5.5.11 again</p> <p>2) In step 7.5.5.11 skip steps 9→12 then execute step 13</p> <p>3) Return to main procedure section 7.5.5.12</p>			
Prepared by: U. Vlenke	Resp. Test Leader 	Project Engineer	
PA/QA R. Goossens 	Prime 	Customer	

7.5.5.10 Reaction Wheel Operation for Photometer

This section should be performed in parallel with section 7.5.5.11 and takes approximately 40 mins to run.

09:15



Prs# 30

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.10.1	From Test Conductor Console, execute script: 'A102109SPVT208_ACMS_RWL_SPIRE_uVIB.tcl'	OK		OK		7	
7.5.5.10.2	At the following prompt: 'Positive Spin. Click OK' Check from ACMS Synoptic that RWL 1-2-3-4 are ON. Then Click OK to start positive spinning	Click OK		OK		7	
7.5.5.10.3	From a 'TM Plotting Tool' follow RWL spinning, monitoring parameters: AEWR1002 AEWR2002 AEWR3002 AEWR4002	OK		OK		7	
7.5.5.10.4	At the following prompt: 'Negative Spin. Click OK' Click OK to start negative spinning	Click OK		OK		7	
7.5.5.10.5	From 'TM Plotting Tool' (above step) follow RWL negative spinning	OK		OK		7	

Enter Date / Time: 23/08/08 10:30	Location: ESTEC/NMCA	Sign OFF:	TD:	PA: D. Cameron	Page 83
-----------------------------------	----------------------	-----------	-----	----------------	---------

RVST#30

Step	Reaction Wheel Activation	Nominal Value	Tolerance	Actual Value	Remark	P	N
7.5.5.10.6	At the following prompt: 'Click OK to spin-down RWL to 0 [Nms]' Click OK to bring RWLs to 0 [Nms]	Click OK		OK		1	

Enter Date / Time: 23/06/08 10:30	Location: STRECH/AMDA	Sign OFF: 	TD: 	PA: D. Kennedy	Page 84
--	------------------------------	--	--	-----------------------	----------------

Doc. No: HP-2-ASED-TP-0204

Issue: 1.2

Date: 13.08.08

7.5.5.11 Photometer Detector Microphonics Test

Make sure that for this micro-vibration test the accelerometer acquisition has been activated before continuing.

The previous section (7.5.5.10) must be performed in parallel with this section step 7.5.5.9.5, which is assumed to take around 40 mins to run.

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.9.1	<p>SPIRE in IST-SPECSTBY mode</p> <p>Switch SPIRE from SPECSTBY to REDY mode</p> <p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure:</p> <p>4.5 Procedure: IST-SPECSTBY to REDY mode</p>			N/A		N/A	
7.5.5.9.2	<p>Switch SPIRE REDY to PHOTSTBY mode</p> <p>On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure:</p> <p>4.2 Procedure: REDY mode to PHOTSTBY</p>			N/A N/A	already in PHOTSTBY	N/A	
7.5.5.9.3	<p>Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-04P has been executed already and the results are known.</p> <p>If answer is YES: proceed with next test step</p> <p>If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-04P</p>			N/A		N/A	



RV S # 30

Enter Date / Time: 25/08/08 10:30 Location: ESTEC N-04A Sign OFF: TD: PA: D. Lavery Page 85

Doc. No: HP-2-ASED-TP-0204
 Issue: 1.2
 Date: 13.08.08

Prs# 30

Step- No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.5.5.9.4	Check with SPIRE that the script SPIRE-IST-COLD-FUNC-DCU-13P has been executed already and the results are known. If answer is YES: proceed with next test step If answer is NO: On HPCCS execute the following test script: SPIRE-IST-COLD-FUNC-DCU-13P			N/A		N/A	
7.5.5.9.5	On HPCCS execute the following test scripts for the SPIRE SPT in accordance to the ANNEX 2 of this procedure: 2.21 Procedure: Photometer Detector Microphonics Test SPIRE in PHOTSTBY mode with bias set to ILT nominal values			OK		OK	

Enter Date / Time: 23/08/08 10:30	Location: ESTER HADLA	Sign OFF: 	TD: 	PA:
-----------------------------------	-----------------------	---	---	-----

PVS #30



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref:	SPIRE-RAL-PRC-2704
Issue:	3.4
Date:	12 th August 2008
Page:	53 of 81

2.21 Procedure: Photometer Detector Microphonics Test

Version: 1.4

Date: 31st July 2008

VI.0-VI.1 Changed bias frequencies to those suggested by JPL

VI.1-VI.2 change to make into four separate scripts

VI.2-VI.3 Changed to shorten taking into account 40 minutes required for wheel operation – quiescent stage done once and dumped 70 Hz setting

VI.3-VI.4 Test sequence and script names defined.

Purpose:

Determine the detailed photometer detector noise spectrum versus frequency when operating the spacecraft reaction wheels

Duration:

Approximately 2 ½ hours

Preconditions:

- Functional tests SPIRE-IST-FUNC-DCU-04P, I3P have been carried out successfully.
- Procedure for setting optimum photometer bias conditions versus frequency has been carried out and a table of phase versus frequency is available.
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- **The input phase and bias settings have been modified in the CUS scripts SPIRE_IST_DNS_PHOT126, SPIRE_IST_DNS_PHOT156 and SPIRE_IST_DNS_PHOT171 for the IST nominal settings.**
- **The Mission Configuration has been updated on the I-EGSE.**
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- Level 0 temperature: <1.8 K drift <0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint

Initial Configuration:

SPIRE in PHOTSTBY - PTC control is off

Procedure Steps:

Ref: SPIRE-RAL-PRC-2704

Issue: 3.4

Date: 12th August 2008

Page: 54 of 81

Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher



SPIRE

23/08/08 09:19

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-DNS- PHOT126.tcl • Set frequency to 126 Hz and phase to predetermined IST level	N/A	N/A	N/A	OK
2	Execute TCL script SPIRE-IST-START-TEST.tcl	N/A	N/A	N/A	OK
3	This sets the OBSID for the test Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete	N/A	N/A	N/A	OK.
4	Execute TCL script SPIRE-IST-END-TEST.tcl	N/A	N/A	N/A	OK
5	This resets the OBSID after the test Execute TCL script SPIRE-IST-DNS- PHOT156.tcl • Set frequency to 156 Hz and phase to predetermined IST level	N/A	N/A	N/A	OK
6	Execute TCL script SPIRE-IST-START-TEST.tcl	N/A	N/A	N/A	OK.
7	This sets the OBSID for the test Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete				OK
8	Execute TCL script SPIRE-IST-END-TEST.tcl	N/A	N/A	N/A	OK
9	This resets the OBSID after the test Execute TCL script SPIRE-IST-DNS- PHOT171.tcl • Set frequency to 171 Hz and phase to predetermined IST level	N/A	N/A	N/A	OK

D. Lamberby



23/08/08.

Prs-2

Prs-2

PVS #30

Ref: SPIRE-RAL-PRC-2704
 Issue: 3.4
 Date: 12th August 2008
 Page: 55 of 81

Spire Procedure
 SPIRE IST Specific Performance Test Procedures
 Prepared by B.M.Swinyard & S D Sidher



Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
10	Execute TCL script SPIRE-IST-START-TEST.tcl This sets the OBSID for the test	N/A	N/A	N/A	SKIP
11	Execute standalone TCL script SPIRE-IST-MICROPHONICS.tcl <ul style="list-style-type: none"> • Confirm GO to S/C operators • S/C operators to ramp reaction wheels from stationary to maximum allowed rotation rate and back to stationary • S/C operators confirm reaction wheel sweep complete 				SKIP
12	Execute TCL script SPIRE-IST-END-TEST.tcl This resets the OBSID after the test	N/A	N/A	N/A	SKIP
13	Execute TCL script SPIRE-IST-DNS-PHOT.tcl Resets SPIRE photometer bias and readout parameters to the nominal settings	N/A	N/A	N/A	OK
Test Result (Pass/Fail):					
Detailed analysis of data required by off line processing					

1
1
1
2

23108108.

Final Configuration:
 SPIRE in PHOTSTBY mode with bias set to nominal values

D. Gannaby

Procedure Variation Summary

	Test Change	Curr. No.: #31	Date 23 08'08
		Page 1	of
Test designation <i>SPIRE SPT</i>	Test Procedure <i>TP 0204</i>	Issue <i>1</i>	Rev. <i>2</i>
Test step changed <i>See below</i>	Reason for Change <i>New load Curves</i>		
<p><i>Repeat PRC-2704 section 2.8 steps 1-3</i></p>			
Prepared by: <i>S. Ilson</i>	Resp. Test Leader <i>S. Ilson</i>	Project Engineer	
PA/QA <i>R. Grassens</i>	Prime <i>[Signature]</i>	Customer	



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 24 of 81

2.8 Procedure: Photometer Ambient Background Verification

Version: 1.2

Date: 31st July 2008

Purpose: Determine the optical power load onto the photometer detectors using a detector "loadcurve" at fixed frequency and phase to measure the detector temperature.
1.1-1.2 Test sequence and script names defined

Duration:

Approximately 1 hour

Preconditions:

- Photometer IST Ground Nominal bias settings have been determined by procedures 2.4 to 2.7
- SPIRE is at ground nominal operating temperature and temperatures are as stable as possible
- Cryostat flow rates are at ground nominal
- The cooler is recycled, the detectors are at <300 mK and the detector temperatures are as stable as possible
- **If the IST optimum phases are significantly different from the ILT values then the input phases in CUS script SPIRE_IST_LC_PHOT will need to be modified and the Mission Configuration updated on the I-EGSE.**
- Level 0 temperature: <1.8 K drift < 0.025 K/hr
- Level 1 temperature: < 5 K drift <0.25 K/hr
- Level 2 temperature: < 15 K no drift constraint


Initial Configuration:

SPIRE is set to PHOTSTBY

Procedure Steps:

Step	Description	Parameters	Expected Values	Actual Values	Success/Failure
1	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none"> • Standard PCAL flash for photometer 	N/A	Detector signal N+/-dN mV		✓ 13/88 11:03
2	Execute TCL script SPIRE-IST-LC-PHOT.tcl <ul style="list-style-type: none"> • Standard Load Curve 	N/A	N/A		✓ 23/88 11:09

D. Lawndy



Spire Procedure

SPIRE IST Specific Performance Test Procedures
Prepared by B.M.Swinyard & S D Sidher

Ref: SPIRE-RAL-PRC-2704
Issue: 3.4
Date: 12th August 2008
Page: 25 of 81

Step	Description	Parameters	Expected Values	Actual Values	Success/ Failure
3	Execute TCL script SPIRE-IST-CPS-PHOT.tcl <ul style="list-style-type: none"> Standard PCAL flash for photometer 	N/A	Detector signal N+/-dN mV		✓ 23108
4	If requested by the I-EGSE, execute TCL script SPIRE-IST-DNS-PHOT.tcl to apply the IST nominal bias settings	N/A	N/A	N/A	N/A
Test Result (Pass/Fail):					

N:36

Final Configuration:
SPIRE in PHOTSTBY mode with bias set to IST Ground Nominal

D. Lawrence

Procedure Variation Summary

	Test Change	Curr. No.: # 32	Date 23/08/08
		Page 1	of
Test designation <i>SPIRE SPT</i>	Test Procedure <i>TP0204</i>	Issue <i>1</i>	Rev. <i>2</i>
Test step changed	Reason for Change <i>SWITCH OFF SPIRE</i>		
<p><i>11:45 ✓ perform ch. 4.3 of TP 2704</i></p> <p><i>11:51 ✓ perform ch. 7.5.6. of TP-0204</i></p>			
Prepared by: <i>R. Goossens</i>	Resp. Test Leader <i>S. Leen</i>	Project Engineer	
PAQA <i>R. Goossens</i>	Prime <i>[Signature]</i>	Customer	

END OF DOCUMENT

	Name	Dep./Comp.		Name	Dep./Comp.
	Baldock Richard	FAE12		Schweickert Gunn	ASG23
	Barlage Bernhard	AED13	X	Sonn Nico	ASG51
	Bayer Thomas	ASA42		Steininger Eric	AED321
	Brune Holger	ASA45	X	Stritter Rene	AED11
	Chen Bing	HE Space		Suess Rudi	OTN/ASA44
	Davis William	Captec	X	Theunissen Martijn	DSSA
	Edelhoff Dirk	AED21		Vascotto Riccardo	HE Space
	Fehringer Alexander	ASG15		Wagner Klaus	ASG23
X	Fricke Wolfgang Dr.	AED 65	X	Wietbrock Walter	AET12
	Geiger Hermann	ASA42		Wöhler Hans	ASG23
	Grasl Andreas	OTN/ASA44		Wössner Ulrich	ASE252
	Grasshoff Brigitte	AET12		Zumstein Armin	AED15
X	Hamer Simon	Terma			
	Hanka, Erhard	FI522			
	Hendrikse Jeffrey	HE Space			
X	Hendry David	Terma			
	Hengstler Reinhold	ASA42			
	Hinger Jürgen	ASG23			
	Hohn Rüdiger	AED65			
X	Hopfgarten Michael	AET32			
	Huber Johann	ASA42			
	Hund Walter	ASE252			
X	Idler Siegmund	AED312			
	Ivány von András	FAE12			
	Jahn Gerd Dr.	ASG23	X	ESA/ESTEC	ESA
	Jolk Matthias	AET1	X	Thales Alenia Space Cannes	TAS-F
	Klenke Uwe	ASG72		Thales Alenia Space Torino	TAS-I
	Kölle Markus	ASA43			
	König Werner	AET32			
X	Koppe Axel	AED312		Instruments:	
X	Kroeker Jürgen	AED65		MPE (PACS)	MPE
	La Gioia Valentina	Terma	X	RAL (SPIRE)	RAL
	Lang Jürgen	ASE252		SRON (HIFI)	SRON
	Langenstein Rolf	AED15			
	Langfermann Michael	ASA41			
	Leitermann Stefan	AET12		Subcontractors:	
	Liberatore Danilo	Rhea		Austrian Aerospace	AAE
	Martin Olivier	Altec		Austrian Aerospace	AAEM
X	Maukisch Jan	ASA43		BOC Edwards	BOCE
X	Much Christoph	ASA43		Dutch Space Solar Arrays	DSSA
	Müller Martin	ASA43		EADS Astrium Sub-Subsyst. & Equipment	ASSE
	Pietroboni Karin	AED65		EADS CASA Espacio	CASA
	Reichle Konrad	ASA42		EADS CASA Espacio	ECAS
	Runge Axel	OTN/ASA44		European Test Services	ETS
	Saal Christoph	External		Patria New Technologies Oy	PANT
	Schink Dietmar	AED321		SENER Ingenieria SA	SEN
	Schmidt Thomas	AED15		Thales Alenia Space, Antwerp	TAS-ETCA