

**Herschel Integrated Satellite Test
Procedure: Instruments FDIR OBCP**

Herschel

Title: **Herschel IST Test Case 'Test of Redundant Instrument
FDIR OBCP'**

CI-No: *100000*

Prepared by:	Functional AIT Team	Date: 12 th January 2009
Checked by:	C. Much <i>C. Much</i>	13/01/09
Product Assurance:	J. Hall <i>J. Hall</i>	13/01/09
Configuration Control:	W. Wietbrock <i>W. Wietbrock</i>	14/01/2009
TASF Engineering	_____ <i>F. Chatte</i>	13/01/09
TASF Test Director	S. Mooney <i>S. Mooney</i>	13/01/2009
Project Management:	Dr. W. Fricke <i>W. Fricke</i>	14/01/09
Project Management:	D. Montet	

Distribution: See Distribution List (last page)

Copying of this document, and giving it to others and the use or communication of the contents thereof, are forbidden without express authority. Offenders are liable to the payment of damages. All rights are reserved in the event of the grant of a patent or the registration of a utility model or design.

Issue	Date	Sheet	Description of Change	Release
1	12.01.2009		Initial version	

Table of Content

1	Scope	6
1.1	Objective	6
1.2	Operational Flow	8
2	Documents/Drawings	18
2.1	Applicable Documents	18
2.2	Reference Documents	18
2.3	Other Documents	19
2.4	Acronyms	19
3	Requirements to be verified	20
4	Configuration	21
4.1	Herschel S/C Configuration	21
4.1.1	Hardware Configuration	21
4.1.2	Software Configuration	21
4.1.3	Test Configuration	21
4.1.4	Simulated Equipments	21
4.2	Set-up	21
5	Conditions	22
5.1	Personnel	22
5.2	Environmental	22
5.3	General Precautions and Safety	22
5.3.1	General Safety Requirements, Precautions	22
5.3.2	ESD constraints	22
5.3.3	Special QA Requirements	22
5.4	GSE	22
5.4.1	MGSE	22
5.4.2	CVSE	23
5.4.3	EGSE	23
5.4.4	OGSE	23
5.4.5	Special Equipment	23

6	Verification Requirements and Test Criteria	24
7	Test Execution Step-by-Step Procedure	25
7.1	S/C Initialization	25
7.2	Test Specific Initialization	26
7.3	HIFI	38
7.4	PACS	50
7.5	SPIRE	82
7.6	Specific Post-Test Activities	117
7.7	S/C Power OFF	120
8	Script Hierarchy	121
8.1	Master script	121
8.2	HIFI script	121
8.3	PACS script	121
8.4	SPIRE script	122
9	Summary Sheets	123
9.1	Procedure Variation Summary	123
9.2	Non Conformance Report (NCR) and SPR Summary	124
9.3	Sign-off Sheet	126
10	Session Record	127

List of Tables

Table 1 - HIFI OBCPs.....	8
Table 2 - PACS OBCPs	8
Table 3 - SPIRE OBCPs.....	9
Table 9.1-1: Procedure Variation Sheet	133
Table 9.2-1: Non-Conformance Record Sheet.....	135

1 Scope

1.1 Objective

This Procedure represents the instruments FDIR OBCP part of the S/C IST. In this test case we trigger some specific FDIR actions during the operation day (Autonomy period) of each of the three instruments. It has been agreed to keep the date of the CCS to the current UTC and that the execution of the three tests (one per instrument) can be performed in one session, thus with the same starting condition. The starting configuration chosen for this sequential test is the end of the CDMS management test case, with S/C link in umbilical.

According to the IST specification (AD1) and following agreements (RD2, RD3), the following OBCPs will be tested:

Table 1 - HIFI OBCPs

HIFI OBCP (refer to chapter 7.3)	APID	TM	Event ID	type	trigger
DB_OBCP_H_HIFI_RESET	16	5,x	151	DLL FDIR	jamming

Table 2 - PACS OBCPs

PACS OBCPs (refer to chapter 7.4)	APID	TM	Event ID	type	trigger
DB_OBCP_H_PACS_SAFE	1152/1153	5,2	4		PACS_StartAutonomy_ Function_14_OBS_Shell.tcl
DB_OBCP_H_PACS_POWER_CYCLE	1152/1153	5,2	6		OBCP Start TC
DB_OBCP_H_PACS_NORMAL_OFF	1152/1153	5,2	25		PACS_StartAutonomy_ Function_17_OBS_Shell.tcl
DB_OBCP_H_PACS_IMMEDIATE_OFF	16	5,x	153 ⇨ replaced by 186	DLL FDIR ⇨ replaced by TFL TM	PACS_Disable_HK_OBS_Shell.tcl

Table 3 - SPIRE OBCPs

SPIRE OBCPs (refer to chapter 7.5)	APID	TM	Event ID	type	trigger
DB_OBCP_H_SPIRE_DRCU_OFF	1280/1281	5,2	xC000		SPIRE-OBCPTest-DRCUAnomaly.tcl
DB_OBCP_H_SPIRE_OPE_STOP	1280/1281	5,2	xC100		SPIRE-OBCPTest-ObservationAnomaly.tcl
DB_OBCP_H_SPIRE_OPE_RESUME	1280/1281	5,2	xC110		SPIRE-OBCPTest-ObservationAnomalyCorrected.tcl
DB_OBCP_H_SPIRE_OFF	16	5,x	152	DLL	jamming
DB_OBCP_H_SPIRE_OFF_CTRL	16	5,x	185	TFL TM FDIR	SPIRE provided TCs to clear HK. SPIRE_OBCPTest_StopHK.tcl

Note:


DB_OBCP_H_PACS_BOLC_OFF has been eliminated from the test because never called by PACS S/W of NC-3981(RD-7)


DB_OBCP_H_PACS_IMMEDIATE_OFF DLL has been replaced by TFL (RD-8).


PACS and SPIRE TFL TM tests (PACS IMMEDIATE_OFF and SPIRE OFF_CTRL) will be started with the instrument in STANDBY instead of science (RD-5)

1.2 Operational Flow

The overall flow of the Instruments FDIR is shown in the schemas of the following pages.









DB_OBCP_H_HIFI_RESET

DB_OBCP_H_HIFI_RESET (DLL)




DB_OBCP_H_PACS_SAFE

DB_OBCP_H_PACS_SAFE




DB_OBCP_H_PACS_POWER_CYCLE (OBCP Start TC)

DB_OBCP_H_PACS_POWER_CYCLE




DB_OBCP_H_PACS_NORMAL_OFF

DB_OBCP_H_PACS_NORMAL_OFF




DB_OBCP_H_PACS_IMMEDIATE_OFF (TFL)

DB_OBCP_H_PACS_IMMEDIATE_OFF




DB_OBCP_H_SPIRE_OPE_STOP

DB_OBCP_H_SPIRE_OPE_STOP




DB_OBCP_H_SPIRE_OPE_RESUME

DB_OBCP_H_SPIRE_OPE_RESUME




DB_OBCP_H_SPIRE_DRCU_OFF

DB_OBCP_H_SPIRE_DRCU_OFF




DB_OBCP_H_SPIRE_OFF_CTRL (TFL)

DB_OBCP_H_SPIRE_OFF_CTRL (TFL)



DB_OBCP_H_SPIRE_OFF (DLL)

DB_OBCP_H_SPIRE_OFF (DLL)



2 Documents/Drawings

This section contains the list of documents originator of the test procedure, the list of documents filled with the requirement applicable to the activities explained in this procedure, the list of documents used to define the activities on the items (like design reports)

2.1 Applicable Documents

- AD-1 Herschel Integrated Satellite Test Specification
H-P-2-ASP-SP-0939, Issue 7
- AD-2 Payload management and OBCP
H-P-ASPI-TN-1072, issue 8
- AD-3 Test Specification for Herschel Instruments AVM and FM Tests performed at Satellite Level
HP-2-ASP-TS-1083, issue 2

2.2 Reference Documents

This section contains a list of documents filled with statements necessary to organise and to detail the operative execution of the test activities

- RD-1 Herschel SVM User Manual
H-P-MA-AI-0001
- RD-2 Herschel/Planck List of Acronyms
H-P-ASP-LI-0077
- RD-3 Herschel Instruments power ON-OFF and Mode Switching Procedure for functional Testing
HP-2-ASED-TP-0206, Issue 3
- RD-4 Leading Procedure for Herschel Integrated Satellite Test 'IST'
HP-2-ASED-TP-0134 iss 7
- RD-5 H-P-TASF-MN-10377
- RD-6 H-P-TASF-MN-10378
- RD-7 H-P-TASF-MN-10199
- RD-8 Mail to S. Hamer

2.3 Other Documents

None

2.4 Acronyms

Acronyms are specified in RD-2 and are therefore not listed in this document.

3 Requirements to be verified

The requirements of AD-1, chapter 5.8.13 "TEST OF INSTRUMENT FDIR", are to be verified for redundant instrument configuration.

4 Configuration

4.1 Herschel S/C Configuration

Refer to RD4, for IST specifications chapter 5.8.13 "TEST OF INSTRUMENT FDIR",

4.1.1 *Hardware Configuration*

Refer to RD4, for IST specifications chapter 5.8.13 "TEST OF INSTRUMENT FDIR",

4.1.2 *Software Configuration*

Refer to RD4

4.1.3 *Test Configuration*

Refer to RD4

4.1.4 *Simulated Equipments*

Refer to RD4

4.2 Set-up

Refer to RD4

5 Conditions

5.1 Personnel

Refer to RD4

5.2 Environmental

Refer to RD4

5.3 General Precautions and Safety

Refer to RD4

5.3.1 *General Safety Requirements, Precautions*

Refer to RD4

5.3.2 *ESD constraints*

Refer to RD4

5.3.3 *Special QA Requirements*

Refer to RD4

5.4 GSE

Refer to RD4

5.4.1 *MGSE*

Refer to RD4

5.4.2 CVSE

Refer to RD4

5.4.3 EGSE

5.4.3.1 EGSE Hardware Configuration

Refer to RD4

NOTE: for HIFI and PACS OBCP tests, IEGSEs shall be running !

5.4.3.2 EGSE User Software

Refer to RD4

5.4.3.3 Grounding Configuration

Refer to RD4

5.4.3.4 Test Equipment

Refer to RD4

5.4.3.5 Data Acquisition System

Refer to RD4

5.4.4 OGSE

Refer to RD4

5.4.5 Special Equipment

Refer to RD4

6 Verification Requirements and Test Criteria

PASS/FAIL CRITERIA

At each test stage completion, the test success is determined comparing the results obtained against the expected values.

If the compliance between obtained and expected values has been met, and authorisation to proceed with the next stage of the test is given, then the actual test stage must be considered satisfactory.

The success of the overall testing activities is determined from the satisfactory completion of all test stages.

Successful criteria to be satisfied in each test stage shall be:

- Test conditions according to specification requirement;
- Complete verification of the requirement aspects according to the test specification [AD-1];
- Fulfilment of test results with respect to required data;
- Verification that all the unexpected TM parameters used to monitor the SVM do not exceed the limit thresholds loaded in the HPSDB (OOL display);
- Verification that the TM(5,2), TM(5,4) and TM(1,8) received event reports are only those ones expected to fulfil the pass test criteria.

7 Test Execution Step-by-Step Procedure

7.1 S/C Initialization

Follow the steps in the power ON procedure of RD4, selecting the Test Case Instruments FDIR (5.8.13).

If the test case is run after the CDMS management (5.8.7), the S/C is already configured for an Autonomy Period and the mastr GUI will already be available:

- on the master GUI, select Test Case Instruments FDIR (5.8.13)
- SKIP the step to launch the IST_START
- Continue with step 1 §7.2 of this procedure calling the master script Z010999MCVT161_IST_INSTR_FDIR_R

NOTE: In this sequence, SKIP the step 3 of §7.2 “Configure for Instrument FDIR test”, because this is meant to configure the S/C in the Autonomy Period status.

If the test case is run stand-alone (e.g. during debugging), the S/C will be off at the beginning, so it will need to be switched on and then configured as in Autonomy Period.

Steps:

- Follow AD 4 selecting Test Case Instruments FDIR (5.8.13) from the GUI
- PERFORM the IST_START step
- Continue with step 1 §7.2 of this procedure calling the master script Z010999MCVT161_IST_INSTR_FDIR_R

NOTE: In this sequence, PERFORM the step “Configure for Instrument FDIR test”

7.2 Test Specific Initialization

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
1.	<p>Enter the following In the CCS Test Console:</p> <p><i>callasync</i> <i>Z010999MCVT161_IST_INSTR_FDIR_R.tcl</i></p>	PASS					
2.	<p>During <i>Z010999MCVT161_IST_INSTR_FDIR_R.tcl</i></p> <p><i>START HERSCHEL INSTRUMENTS FDIR, SECTION 5.8.13</i></p> <p>⇒ Click the button "YES" to proceed</p>	YES			If NO, the sequence is terminated.		
3.	<p>During <i>Z010999MCVT161_IST_INSTR_FDIR_R.tcl</i></p> <p><i>Configure for Instruments FDIR test? - SKIP if S/C already on and configured by CMDS MGMT</i></p> <p>⇒ Click the button "Confirm" to proceed</p>	CONFIRM			<p>If "SKIP" the sequence continues from step 37.</p> <p>NOTE: SKIP this step, if test follows cdms management and S/C already in A.P.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
4.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"CDMS setting for separation"</p> <p>⇒ Click the button "Confirm" to proceed</p>	CONFIRM					
5.	<p><i>During ...</i> D103159SCVT138_IST_LAUNCH_SUNACQ</p> <p>⇒ Wait, go to script ...ACMS_CONFIG25</p>	PASS					
6.	<p><i>During</i> A102109SPVT103_ACMS_CONFIG25</p> <p>⇒ enter option 88, to go to Main Menu 3</p> <p>⇒ Click the button "OK"</p> <p>⇒ then press "Continue"</p>	88 OK CONTINUE					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
7.	<p>During A102109SPVT103_ACMS_CONFIG25 (1,6,4,5,20,99,88)</p> <p>SEPARATION (open separation straps) Main Menu 3.0: option 2</p> <p>⇒ Click the button "OK" and then ⇒ Click the button "Continue"</p>	<p>2 OK CONTINUE</p>					
8.	<p>During Z010999MCVT089_ACMS_SAM_MON</p> <p>Do you want to continue to monitor SAM Sun Pointing mode?</p> <p>⇒ Enter your choice: no and then click OK</p>	<p>NO</p>					
9.	<p>At end of D102159SCVT138_IST_LAUNCH_SUNACQ</p> <p>⇒ Click the button "End TS!" to proceed</p>	<p>ENDTS</p>					
10.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>Transition to Nominal</p> <p>⇒ Click the button "Confirm" to proceed</p>	<p>CONFIRM</p>			<p>At the end check, from SAT.ilv, that CDMS FDIR mode (DE81D170) is AFO before switching instruments on</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
11.	During <i>D102159SCVT138_IST_LAUNCH_SUNACQ</i> ⇒ Click the button "End TS!" to proceed	ENDTS					
12.	During <i>Z010999MCVT161_IST_INSTR_FDIR_R</i> At the prompt "Command ACMS (via OCM/Earth) to SCM/Earth" ⇒ Click the button "OK" to proceed	OK					
13.	During <i>A102109SPVT103_ACMS_CONFIG25</i> Select Transition to OCM. Main Menu 4.0 SAM Phase: Option 6 ⇒ Click the button "OK" and then ⇒ Click the button "Continue" to proceed	6 OK CONTINUE					
14.	During <i>A102109SPVT036_ACMS_STR_ON</i> Do you want to change the current STR in use ? Answer no ⇒ Click the button "NO" to proceed	NO					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
15.	<p><i>During A102109SPVT043_TRANSITION_TO_OCM</i></p> <p><i>Only for info:</i> ⇒ <i>Verify after ca.7 min if ACMS mode is = OCM point fine (Earth pointing)</i></p> <p>⇒ <i>Verify in AND: ZAA00999 if Est Attitude Q1..Q4 is close to Target</i></p> <p>⇒ <i>Verify AESM3002 = OCM point fine or in synoptic SAT – ACMS – ACC – Mode Nominal</i></p>	PASS					
16.	<p><i>During A102109SPVT103_ACMS_CONFIG25</i></p> <p><i>Select Transition to SCM (Science mode). Main Menu 7.0: Option 3</i></p> <p>⇒ <i>Click the button "OK" and then</i> ⇒ <i>Click the button "Continue" to proceed</i></p>	3 OK CONTINUE					
17.	<p><i>During A102109SPVT038_RWL_ON</i></p> <p><i>"Do you want to change actual on-board wheel set selected in the nominal configuration? RWL 1-2-3-4 selected</i></p> <p>⇒ <i>Click the button "NO" to proceed ?</i></p>	NO			AEW1A002, AEW2A002, AEW3A002, AEW4A002 LOW expected until wheels are spun up on AND AA01W109		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
18.	<p>During A102109SPVT042_RWL_SPINUP</p> <p>"Change actual Angular Momentum (initial values)?" Option: no</p> <p>⇒ click OK and wait for about 10 minutes</p>	<p>NO</p> <p>RWL-1 ang momentum 10.0 RWL-2 ang momentum -10.0 RWL-3 ang momentum 10.0 RWL-4 ang momentum -10.0</p>					
19.	<p>Only for info:</p> <p>⇒ Verify RWL speed in plotting window</p> <p>1. Select REALTIME => DESKTOP => MONITORING => TM Plotting Tool</p> <p>2. Select Directory: Home/heracms/plotting</p> <p>3. Select FILE => LOAD =></p> <p>/home/heracms/plotter/RWLsSPEED.txt</p>	<p>PASS</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
20.	<p>Only for info:</p> <p>⇒ Verify 4x RWL momentum parameters are within +/-20%</p> <p>AEWMA002 = 10.0 (RWL1 momentum) AEWMB002 = -10.0 (RWL2 momentum) AEWMC002 = 10.0 (RWL3 momentum) AEWMD002 = -10.0 (RWL4 momentum)</p> <p>⇒ Verify in SAT synoptic SAT – ACMS – ACC – Mode Nominal = OCM Point Fine</p> <p>⇒ Verify in Telemetry window ZAAF0999 (diagnostic TM)</p> <p>As long as the ACMS is switched On the Menu Box has to be present !!!</p>	PASS					
21.	<p>During A102109SPVT042_RWL_SPINUP If script SUSPENDs because of reaction wheels spin up time out</p> <p>⇒ Resume sequence from thest conductor console</p>				ACZ2T109 may timeout because of slew time too short.		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
22.	At end of A102109SPVT042_RWL_SPINUP ⇒ Click the button "End TS!" to proceed	ENDTS			After pressing EndTS wait until AESM3002 is "SCM pnt F rdy"		
23.	During Z010999MCVT161_IST_INSTR_FDIR_R "Transition from SAS 900W and BS 24V to SAS 1475W and BS full charged" ⇒ Click the button "Confirm" to proceed	CONFIRM					
24.	During Z010999MCVT161_IST_INSTR_FDIR_R "Switch on SREM and start acquisition service" ⇒ Click the button "Confirm" to continue	CONFIRM					
25.	During Z102999SCVT003_SREM_ACQ_START ⇒ Click the button "End TS!" to proceed	ENDTS			SPR-290		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
26.	<p>Configure the instruments IEGSEs to support the specific test.</p> <p>For HIFI, perform §7.3.1 of RD3 (mandatory for HIFI power ON and FDIR test)</p> <p>For PACS, perform §7.1.1 of RD3 (mandatory for PACS FDIR test)</p> <p>For SPIRE, perform §7.2.1of RD3 (optional for SPIRE FDIR test, mandatory if instruments want to follow the test on IEGSEs)</p> <p>Then continue with the next step.</p>	<p>PASS</p> <p>PASS</p> <p>PASS</p>			<p>If planning to switch HIFI ON, switch the cooling on in cleanroom</p>		
27.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"POWER ON HIFI (REDUNDANT)"</p> <p>⇒ Click the button "Confirm" to continue</p>	<p>CONFIRM</p>			<p>Conditions may change so check on RD-3 §7.3.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
28.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"POWER ON PACS (REDUNDANT)"</p> <p>⇒ Click the button " Confirm" to continue</p>	CONFIRM			<p>Conditions may change so check on RD-3 §7.1.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
29.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDI_RR</p> <p>"POWER ON SPIRE (REDUNDANT)"</p> <p>⇒ Click the button " confirm" to continue</p>	CONFIRM			<p>Conditions may change, so check on RD-3 §7.2.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
30.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>At the prompt "SET RX2" RATE FROM 4000 to 125 BPS?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
31.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"SAVING ORIGINAL SCBP"</p> <p>⇒ Click the button "Confirm" to continue</p>	YES					
32.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Clear MTL and start ON BOARD SCHEDULING?"</p> <p>⇒ Click the button "Confirm" to proceed</p>	CONFIRM			<p>The following TM parameters are related to the MTL and might be of importance in case of problems:</p> <ul style="list-style-type: none"> - DE82F170 - DEA74170 - DEH26170 <p>Open also the OnBoardQueue</p>		
33.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Check that all subschedules from 1 to 256, plus the 370 are enabled"</p> <p>⇒ Perform activity then click the button "OK" to proceed</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
34.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p><i>"Start the instrument specific FDIR sequence"</i></p> <p>⇒ 'callasync' the specific instrument FDIR sequence from test console and</p> <p>⇒ only at the END of it click the "OK" button.</p>	<p>Callasync proper sequence and continue from</p> <ul style="list-style-type: none"> - chapter 7.3 for HIFI - chapter 7.4 for PACS - chapter 7.5 for SPIRE <p>Sequences can be performed also one after the other. Otherwise continue from §7.6 for end of test activities</p>			Note down: chapter - time stamp		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

7.3 HIFI

Note: HHIFIEGSEs shall be already running and set up as per step 27!!

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
35.	<i>Callasync</i> Z010999MCVT162_IST_HIFI_FDIR_R <i>to perform the HIFI related part of the Instruments FDIR IST</i>	PASS					
36.	<i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R "PERFORM HIFI FDIR TEST (REDUNDANT)?" ⇒ Click the button "Confirm" to continue	CONFIRM			If SKIP, it exits the script		
37.	<i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R "Starting condition check" ⇒ Click the button "Confirm" to continue	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
38.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Please check that no instrument is in science. If so, put it in standby"</p> <p>⇒ Click the button "OK" to continue</p>	OK			RD-3 for details.		
39.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"INITIAL S/C STATUS CHECK"</p> <p>⇒ Click the button "confirm" to continue</p>	CONFIRM					
40.	<p>During Z010999MCVT153_IST_STATUS</p> <p>"Do you want to stop and notice each failure"</p> <p>⇒ Click the button "NO" to continue</p>	NO					
41.	<p>During Z010999MCVT153_IST_STATUS</p> <p>⇒ Check the Satellite State</p> <p>⇒ Click the button "OK" to continue</p>	OK			Compare with AD-1 for chapter 5.8.7 of IST specifications		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
42.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Set SCBP to HIFI Prime (2)"</p> <p>⇒ Click the button " Confirm" to continue</p>	CONFIRM					
43.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"upload dummy MTL with HIFI connection test in subschedule 70"</p> <p>⇒ Click the button "Confirm to continue"</p>	CONFIRM					
44.	<p><i>During</i> D102159SCVT214_IST_HIFI_MTL_PING</p> <p>"Check the parameters"</p> <p>⇒ Check that there is 1 HIFI PING TC every 5 minutes starting within 15 minutes for 10 hours</p> <p>⇒ Click the button "OK" to confirm</p>	PASS OK					
45.	<p><i>During</i> D102159SCVT214_IST_HIFI_MTL_PING</p> <p>⇒ Click the button "EndTS!" to continue</p>	ENDTS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
46.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Check that subschedule 60 (meta-HIFI) is disabled and 70 (HIFI TCs) are enabled, then press OK"</p> <p>⇒ Perform activity and then press the button "OK" to proceed</p>	<p>PASS</p> <p>OK</p>					
47.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Wait for execution of the first command, then press OK"</p> <p>⇒ Click the button "OK" to confirm</p>	<p>PASS</p> <p>OK</p>					
48.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Put HIFI in science mode"</p> <p>⇒ Click the button "Confirm" to continue</p>	<p>CONFIRM</p>					
49.	<p>Check if the downlink rate is set to 1.5 Mbps, if not, send to change</p> <p style="text-align: right;">DC27F170</p>	<p>1.5Mbps</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
50.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p><i>"Insert call to science mode sequence"</i></p> <p>⇒ <i>Click the button "OK" to confirm</i></p> <p><i>Execute: Z102999SCVT020_ASDGEN_HIFISTBY_2OPS_P.tcl</i></p>	<p>Callasync sequence according to RD-3 and current condition.</p> <p>At the end of it, press OK</p>			Note down chapter of RD-3 that has been executed:		
51.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p><i>"Perform HIFI RESET OBCP (DLL)?"</i></p> <p>⇒ <i>Click the button "Confirm" to continue</i></p>	CONFIRM			<p>If SKIP, it continues at step 70.</p> <p>DB_OBCP_H_HIFI_RESET is the OBCP under test.</p>		
52.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p><i>"HIFI RESET DLL FDIR triggering"</i></p> <p>⇒ <i>Click the button "confirm" to continue</i></p>	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
53.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p><i>"Please filter one TMPKT History for TM(5,4) and one for TM(5,1)"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	<p>PASS</p> <p>OK</p>					
54.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p><i>"Please start the HIFI-B (RT 19) simulation on the CDMU SCOE to create jamming"</i></p> <p><i>⇒ Click the button "OK" to proceed</i></p>	<p>OK</p>			<p>OK, then move to the CDMU SCOE desktop</p>		
55.	<p><i>On CDMS SCOE</i></p> <p><i>Double-click on the link "StartSCOE.bat" on the desktop to start the CDMU SCOE workstation.</i></p>	<p>PASS</p>					
56.	<p><i>On CDMS SCOE</i></p> <p><i>Select Menu:</i> <i>Mode ⇒ Local Mode</i> <i>Password: H-P</i></p>	<p>PASS</p>					
57.	<p><i>On CDMS SCOE</i></p> <p><i>Select from menu:</i> <i>Setup ⇒ RTSim Configuration</i></p>	<p>PASS</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
58.	<p>On CDMS SCOE</p> <p>Select file: R:\(192.168.90.32)\Herschel.rtc</p> <p>and then click the button "OK"</p>	PASS					
59.	<p>On CDMS SCOE</p> <p>Select from menu: Mode⇒ On Line</p>	PASS					
60.	<p>On CDMS SCOE</p> <p>In window: "System Control/RT controls" ⇒ Select RT 19 (HIFI-B) ⇒ Click the button "Enable" for:</p> <ul style="list-style-type: none"> - control - TM queue - TC queue <p>Within 8 seconds perform next step</p>	PASS			<p>JAMMING STARTED!!!!!!</p> <p>Very important to stop within 8 sec, to avoid subsequent reconfigurations!! CAN BE STOPPED AS SOON AS THE OBCP STARTED EVENT IS RECEIVED.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
61.	<p>On CDMS SCOE</p> <p>In window: "System Control/RT controls" Click the button "Disable" for:</p> <ul style="list-style-type: none"> - control - TM queue - TC queue 	PASS			Very important to stop within 8 sec, to avoid subsequent reconfigurations!!		
62.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>At the prompt "Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x130D"</p> <p>Check that</p> <ul style="list-style-type: none"> ⇒ OBCP HIFI_RESET has been triggered -TM(5,1) with SPID 4014817 proclD 0x130D ⇒ events TM(5,4) have been sent with EvID 0x3001 (SOFT RESET) 0x3000 (HARD RESET) ⇒ TM(5,1) with SPID 40145170 proclD 0x130D has been received <p>⇒ Click the button "OK" to confirm</p>	PASS OK			If soft reset, HIFI is left ON If hard reset HIFI is left OFF.		
63.	<p>If hard reset happened and you intend to leave HIFI off, switch off the cooling in cleanroom</p>	PASS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
64.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"RECOVERY ACTION"</p> <p>⇒ Click the button "Confirm to continue"</p>	CONFIRM					
65. If HARD RESET	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"please check subschedules 60 and 70 are disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	PASS OK					
66. If SOFT RESET	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"please check subschedules 60 is disabled and 70 is enabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	PASS OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
67.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>" Set the CDMU SCOE OFF LINE"</p> <p><i>On CDMS SCOE, select from menu:</i> Mode → Off Line</p> <p>⇒ Perform activity and then click the button "OK" to proceed</p>	PASS OK					
68.	<p><i>During</i> Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"End of HIFI RESET OBCP (DLL)" "check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and then click the "OK" button to confirm</p>	PASS OK					
69.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	ENDTS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
70.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"RESET starting conditions"</p> <p>⇒ click the "confirm" to continue</p>	CONFIRM					
71.	<p>During Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Check that all subschedules from 1 to 256, plus the 370 are enabled"</p> <p>⇒ Click the "OK" button to continue</p>	OK					
72. If HARD RESET	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"Switching HIFI ON (REDUNDANT)"</p> <p>⇒ click the "CONFIRM" button to confirm</p>	CONFIRM			<p>Conditions may change, so check on RD-3 §7.3.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
73.	<p>During Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>"End of HIFI Test" "check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and then click the "OK" button to confirm</p>	PASS OK					
74.	<p>During D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	ENDTS					
75.	<p>At end of Z010999MCVT162_IST_HIFI_FDIR_R</p> <p>⇒ Click the button "End TS!" to proceed</p>	ENDTS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

7.4 PACS

Note: HPACSEGSE shall be already running and set up as per step 27!!

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
76.	<p><i>Callasync</i> Z010999MCVT163_IST_PACS_FDIR_R to perform the PACS related part of the Instruments FDIR IST</p>	PASS					
77.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "PERFORM PACS FDIR TEST (REDUNDANT)?" ⇒ Click the button "Confirm" to continue</p>	CONFIRM			If SKIP, it exits the script		
78.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "Starting condition check" ⇒ Click the button "Confirm" to proceed</p>	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
79.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Please check that no instrument is in science. If so put it in standby"</i></p> <p>⇒ <i>Perform the activity and then click the button "OK" to confirm</i></p>	OK			RD-3 for details.		
80.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"INITIAL S/C STATUS CHECK"</i></p> <p>⇒ <i>Click the button "Confirm" to continue</i></p>	PASS					
81.	<p><i>During</i> Z010999MCVT153_IST_STATUS</p> <p><i>"Do you want to stop and notice each failure"</i></p> <p>⇒ <i>Click the button "NO" to continue</i></p>	NO					
82.	<p><i>During</i> Z010999MCVT153_IST_STATUS</p> <p>⇒ <i>Check the Satellite State</i></p> <p>⇒ <i>Click the button "OK" to continue</i></p>	PASS OK			Compare with AD-1 for chapter 5.8.13 of IST specification		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
83.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Set SCBP to PACS Prime (4)"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
84.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"upload and enable dummy MTL with PACS connection test in subschedule 90"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			Open an On-Board Queue Display for monitoring the MTL status		
85.	<p><i>During</i> D102159SCVT125_IST_PACS_MTL_PING</p> <p>"Check MTL parameters"</p> <p>⇒ Check that there is 1 PACS PING TC every 5 minutes starting within 15 minutes for 10 hours</p> <p>⇒ Click the button "OK" to continue</p>	PASS OK					
86.	<p><i>During</i> D102159SCVT125_IST_PACS_MTL_PING</p> <p>⇒ Click the button "EndTS!" to continue</p>	ENDTS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
87.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Check that the MTL contains one PC023280 (DPU_TEST_CONN) every 5 minutes for 10 hours in subshcedule 90"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	PASS OK			120 TC's are put in the MTL.		
88.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Check that subschedule 80 (meta-PACS) is disabled and 90 (PACS TCs) is enabled, then press OK"</i></p> <p><i>⇒ Perform activity and then click the "OK" button to confirm</i></p>	OK					
89.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Wait for execution of the first command, then press OK"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
90.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Put PACS in SCIENCE MODE"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>Refer to RD-3 §7.1.6 for current message and expected OOL.</p> <p>When PC012380 is sent proceed to next step</p> <p>Note: TC will remain pending until end of science</p>		
91.	<p>Check that file in /HPCCS/VARIABLE/RESULTS/ <test_session>/TMDUMP/ /<date-time>VC1.txt is increasing.</p>	PASS					
92.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"TEST the PACS SAFE FDIR?"</p> <p>⇒ Click the button "Confirm to continue"</p>	CONFIRM			<p>If SKIP, it continues at step 108.</p> <p>DB_OBCP_H_PACS_SAFE is the OBCP under test.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
93.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Execute PACS SCRIPT FOR AUTONOMY FUNCTION 14?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
94.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Filter a TMPKT history for TM(5,2) and one for TM(5,1)"</p> <p>⇒ Check the script name and click the "OK" button to confirm</p>	OK					
95.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"check that BOL_T_FPU is disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	PM165380 (DP_EV_BOL_T_FPU) = Disabled			Leave TQD of PM165380 open to monitor during OBCP		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
96.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R <i>At the prompt:</i> "Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x1208"</p> <p><i>Check that:</i></p> <p>⇒ PACS-B (APID=1153) is sending 3 event packets TM(5,2) EXCEPTION_REPORT_04 before OBCP Started event</p> <p>⇒ 2x TM(1,8) from APID 16 prior to OBCP start</p> <p>⇒ PM165380 (DP_EV_BOL_T_FPU) is enabled</p> <p>⇒ OBCP PACS_SAFE has been triggered – TM(5,1) with SPID 40148170 proclD 0x1208</p> <p>⇒ PM165380 (DP_EV_BOL_T_FPU) BOL_T_FPU is disabled again</p> <p>⇒ OBCP is OVER: TM(5,1) with SPID 40145170 proclD 0x1208</p> <p>⇒ Click the "OK" button to confirm</p>	PASS OK			Apart from checking the OBCP start and end events against the Proc ID, the other checks can be done off-line.		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
97.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"please check that PACS is in SAFE mode and that its MTL commands have been disabled"</i></p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedule</p> <p>80 OFF</p> <p>90 OFF</p> <p>OK</p>					
98.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"RECOVERY ACTION"</i></p> <p>⇒ Click the button "Confirm" to continue</p>	<p>CONFIRM</p>					
99.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"If still running, please terminate the sequence that keeps PACS in SCIENCE"</i></p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
100.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
101.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS</p> <p>Gnd-LoPrio</p> <p>DISABLED</p>					
102.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
103.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is enabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS Gnd-LoPrio ENABLED</p>					
104.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Check that subschedule 80 (meta-PACS) is disabled and 90 (PACS TCs) is enabled, then press OK"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>subschedules 80 OFF 90 ON</p>					
105.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"End of PACS SAFE OBCP TEST" "check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and then click the "OK" button to confirm</p>	<p>PASS OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
106.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	ENDTS					
107.	<p><i>During</i> P102999SCVT904_ASDGENPACS_NomSpect</p> <p>(called asynchronously by the master) PACS will be put in prime mode.</p> <p>Check that file in /HPCCS/VARIABLE/RESULTS/ <test_session>/TMDUMP/ /<date-time>VC1.txt is increasing.</p>	YES			<p>Refer to RD-3 §7.1.6 for current message and expected OOL.</p> <p>When PC012380 is sent proceed to next step</p> <p>Note: TC will remain pending until end of science</p>		
108.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"TEST the PACS POWER CYCLE OBCP?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>If SKIP, it continues at step 124.</p> <p>DB_OBCP_H_PACS_POWER_CYCLE is the OBCP under test.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
109.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"TRIGGER OBCP WITH START TC"</p> <p>⇒ <i>Click the button "Confirm to continue"</i></p>	CONFIRM					
110.	<p>Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Filter a TMPKT history for TM(5,1)"</p> <p>⇒ <i>Check script name and then click the button "OK" to confirm</i></p>	PASS OK					
111.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"sending EGSE_tcsend_CEV DCAST185 { DPV32185 90 } { DPV32185 0}"</p> <p>⇒ <i>click the "OK" button to confirm</i></p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
112.	<p><i>During</i> <i>Z010999MCVT163_IST_PACS_FDIR_R</i> <i>At the prompt:</i> <i>"Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x120A"</i> <i>Check that:</i> ⇒ <i>OBCP PACS_POWER_CYCLE has been triggered – TM(5,1) with SPID 40148170 proclD 0x120A</i></p> <p>⇒ <i>TM(5,4) with Event ID = 0x2001, SID = 0 (as a result of the called-up "PACS normal off" OBCP)</i></p> <p>⇒ <i>TM(5,4) with Event ID = 0x2000, SID = 0 (as a result of the called-up "PACS normal off" OBCP)</i></p> <p>⇒ <i>TM(5,4) with Event ID = 0x2002, SID = 0</i></p> <p>⇒ <i>OBCP is OVER: TM(5,1) with SPID 40145170 proclD 0x120A</i></p> <p>⇒ <i>click the "OK" button to continue</i></p>	PASS OK			Please note that the execution time of the OBCP takes about 9 minutes and that after OK there will be another waiting time of 5 minutes for safety		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
113.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"please check that PACS is in SAFE mode and that its MTL commands have been disabled"</i></p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedule</p> <p>80 (meta-PACS) OFF</p> <p>90 (PACS TCs) OFF</p> <p>OK</p>					
114.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"RECOVERY ACTION"</i></p> <p>⇒ Click the button "Confirm to continue"</p>	<p>CONFIRM</p>					
115.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"if still running, please terminate the sequence that keeps PACS in SCIENCE"</i></p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
116.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
117.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS</p> <p>Gnd-LoPrio</p> <p>DISABLED</p> <p>OK</p>					
118.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
119.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is enabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS Gnd-LoPrio ENABLED OK</p>					
120.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Check that subschedule 80 (meta-PACS) is disabled and 90 (PACS TCs) is enabled, then press OK"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedules 80 OFF 90 ON OK</p>					
121.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"End of PACS POWER CYCLE TEST. check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and then click the "OK" button to confirm</p>	<p>PASS OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
122.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	ENDTS					
123.	<p><i>During</i> P102999SCVT904_ASDGENPACS_NomSpect</p> <p>(called asynchronously by the master) PACS will be put in prime mode.</p> <p>Check that file in /HPCCS/VARIABLE/RESULTS/ <test_session>/TMDUMP/ /<date-time>VC1.txt is increasing.</p>	PASS			<p>Refer to RD-3 §7.1.6 for current message and expected OOL.</p> <p>When PC012380 is sent proceed to next step</p> <p>Note: TC will remain pending until end of science</p>		
124.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"PACS NORMAL OFF OBCP"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>If SKIP, it continues at step 143.</p> <p>DB_OBCP_H_PACS_NORMAL_OFF is the OBCP under test.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
125.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Execute PACS SCRIPT FOR AUTONOMY FUNCTION 17?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
126.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Calling script PACS_StartAutonomy_Function_17_OBS_Shell.tcl"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	OK			If script is not correct, abort the test sequence		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
127.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R <i>At the prompt:</i></p> <p><i>"Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x120C"</i> <i>Check that:</i></p> <p>⇒ PACS is sending event packets TM(5,2) - BOLC power violated EXCEPTION_REPORT_0_25</p> <p>⇒ OBCP PACS_NORMAL_OFF has been triggered TM(5,1) with SPID 40148170 proclD 0x120C</p> <p>⇒ TM(5,4) with Event ID = 0x2001, SID = 0</p> <p>⇒ TM(5,4) with Event ID = 0x2000, SID = 0</p> <p>⇒ PACS goes OFF</p> <p>⇒ OBCP is OVER: TM(5,1) with SPID 40145170 proclD 0x120C</p> <p>⇒ <i>then click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>			<p>Apart from start and end events checks, the other can be done offline.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
128.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Check that PACS is OFF and MTL TCs are disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedules 80 OFF 90 OFF All PACS-B LCLs (28, 42,36,69) OFF</p> <p>OK</p>			<p>LCL 28 = BOLC LCL 42 = DPU LCL 36 = SPU LCL 69 = DECMEC</p>		
129.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"check that all EATs are enabled except 0x006 for APIDs 0x0480 and 0x0481"</p> <p>⇒ Perform activity from D102159SCVT192_GET_EAT_REPORT Then press OK</p>	<p>PASS</p> <p>OK</p>			<p>APID 0x0480 = 1152 (PACS-A) APID 0x0481 = 1152 (PACS-B)</p>		
130.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click EndTS to continue</p>	<p>ENDTS</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
131.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"RECOVERY ACTION"</p> <p>⇒ Click the "Confirm" button to continue</p>	CONFIRM					
132.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"If still running, please terminate the sequence to keep PACS in SCIENCE"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	OK					
133.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
134.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS Gnd-LoPrio DISABLED</p> <p>OK</p>					
135.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
136.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is enabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS Gnd-LoPrio ENABLED</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
137.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "check that all EATs are enabled"</p> <p>⇒ Perform activity from D102159SCVT192_GET_EAT_REPORT Then press OK</p>	<p>PASS</p> <p>OK</p>					
138.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click EndTS to continue</p>	<p>ENDTS</p>					
139.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Switching PACS ON (REDUNDANT)"</p> <p>⇒ Click the "OK" button to confirm</p>	<p>OK</p>			<p>Conditions may change, so check on RD-3 §7.1.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
140.	<p><i>During</i> P102999SCVT918_ASDISTPACS_MarkON</p> <p>"Mark PACS Units ON?"</p> <p>⇒ click "confirm" to continue</p>	<p>CONFIRM</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
141.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check that subschedule 80 (meta-PACS) is disabled and 90 (PACS TCs) is enabled Then press OK"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedules</p> <p>80 OFF</p> <p>90 ON</p> <p>OK</p>					
142.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"End of PACS NORMAL OFF TEST.</p> <p>⇒ click the "OK" button to confirm</p>	OK					
143.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"PACS IMMEDIATE OFF OBCP?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>If SKIP, it continues at step 165.</p> <p>DB_OBCP_H_PACS_IMMEDIATE_OFF is the OBCP under test.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
144.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Execute PACS script for clearing HK?"</p> <p>⇒ click the "Confirm" button to continue</p>	CONFIRM					
145.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Filter one TMPKT History for PACS HK and one for TM(5,1)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	PASS OK			PACS APID 1153/1155		
146.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"check that PACS is sending no regular packets any more"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	PASS OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
147.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R <i>At the prompt:</i> "Wait until the end of the OBCP - TM(5,1) with SPID 40145170 proclD 0x120B <i>Check that:</i> ⇒ OBCP PACS IMMEDIATE OFF has been triggered - TM(5,1) with SPID 40148170 proclD 0x120B ⇒ PACS goes OFF ⇒ OBCP is OVER: TM(5,1) with SPID 40145170 proclD 0x120B ⇒ then click the "OK" button to confirm</p>	<p>PASS OK</p>			<p>NC3958 (evt Hifi Off) Expected: TM(5,1)-0579 SDB PACS failed TM TM(5,2)-0586 SDB PACS non vital RT Sick TM TM(5,1) OBCP Started TM(5,1)-48 subschedule status changed 3x TM(5,1) Unit already marked OFF TM(5,1) OBCP ended</p>		
148.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "Check that subschedule 80 (meta-PACS) and 90 (PACS TCs) are disabled. Then press OK" ⇒ Perform activity and then click the "OK" button to confirm</p>	<p>Subschedules 80 OFF 90 OFF OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
149.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "check that all EATs are enabled except 0x006 for APIDs 0x0480 and 0x0481" ⇒ Perform activity from D102159SCVT192_GET_EAT_REPORT Then press OK</p>	PASS OK			APID 0x0480 = 1152 (PACS-A) APID 0x0481 = 1152 (PACS-B)		
150.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT ⇒ Click EndTS to continue</p>	ENDTS					
151.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "RECOVERY ACTION" ⇒ click Confirm to continue</p>	CONFIRM					
152.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R "If still running, please terminate the sequence to keep PACS in SCIENCE" ⇒ Perform activity and then click the "OK" button to confirm</p>	OK			PACS SHOULD NOT BE IN SCIENCE		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
153.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_r</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
154.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is disabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS</p> <p>Gnd-LoPrio</p> <p>DISABLED</p> <p>OK</p>					
155.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please filter TMPKT History for TM(8,6)"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
156.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Please check in the report that PACS TC Routing is enabled"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>PACS Gnd-LoPrio ENABLED</p> <p>OK</p>					
157.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"check that all EATs are enabled"</p> <p>⇒ Perform activity from D102159SCVT192_GET_EAT_REPORT Then press OK</p>	<p>PASS</p> <p>OK</p>					
158.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click EndTS to continue</p>	<p>ENDTS</p>					
159.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"Switching PACS ON (REDUNDANT)"</p> <p>⇒ Click the "OK" button to confirm</p>	<p>OK</p>			<p>Conditions may change, so check on RD-3 §7.1.4 or current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
160.	<p><i>During</i> <i>P102999SCVT918_ASDISTPACS_MarkON</i></p> <p>"Mark PACS Units ON?"</p> <p>⇒ click "confirm" to continue</p>	CONFIRM			Monitor ZAD1E999		
161.	<p><i>During</i> <i>Z010999MCVT163_IST_PACS_FDIR_R</i></p> <p>"Please check that subschedule 80 (meta-PACS) is disabled and 90 (PACS TCs) is enabled Then press OK"</p> <p>⇒ Perform activity and then click the "OK" button to confirm</p>	<p>80 OFF 90 ON</p> <p>OK</p>					
162.	<p><i>During</i> <i>Z010999MCVT163_IST_PACS_FDIR_R</i></p> <p>"End of PACS IMMEDIATE OFF TEST"</p> <p>⇒ click the "OK" button to confirm</p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
163.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"End of PACS FDIR TEST (REDUNDANT) check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
164.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	<p>ENDTS</p>					
165.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>"RESET the starting condition"</p> <p>⇒ Click the button "Confirm" to continue</p>	<p>CONFIRM</p>					
166.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p>" Terminate ALL_SubscribeParams.tcl"</p> <p>⇒ perform §7.1.9 of RD3 then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
167.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Check that PACS is ON but in no prime (STDBY)"</i></p> <p><i>⇒ Click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>					
168.	<p><i>During</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>"Check that all subschedules from 1 to 256, plus 370 are enabled"</i></p> <p><i>⇒ Click the button "OK" to confirm</i></p>	<p>PASS</p> <p>OK</p>					
169.	<p><i>At end of</i> Z010999MCVT163_IST_PACS_FDIR_R</p> <p><i>⇒ Click the button "End TS!" to proceed</i></p>	<p>ENDTS</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

7.5 SPIRE

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
170.	<p><i>Callasync</i></p> <p><i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>to perform the SPIRE related part of the Instruments FDIR IST</i></p>	PASS					
171.	<p><i>During</i></p> <p><i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"PERFORM SPIRE FDIR TEST (REDUNDANT)?"</i></p> <p><i>⇒ Click the button "Confirm" to continue</i></p>	CONFIRM			If SKIP, it exits the script		
172.	<p><i>During</i></p> <p><i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Starting condition check"</i></p> <p><i>⇒ Click the button "Confirm" to continue</i></p>	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
173.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Please check that no instrument is in science. If so, put it in standby"</p> <p>⇒ Click the button "OK" to confirm</p>	<p>PASS</p> <p>OK</p>			RD-3 for details		
174.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"INITIAL S/C STATUS CHECK"</p> <p>⇒ Click the button "Confirm" to continue</p>	<p>CONFIRM</p>					
175.	<p><i>During</i> Z010999MCVT153_IST_STATUS</p> <p>"Do you want to stop and notice each failure"</p> <p>⇒ Click the button "NO" to continue</p>	<p>NO</p>					
176.	<p><i>During</i> Z010999MCVT153_IST_STATUS</p> <p>⇒ Check the Satellite State</p> <p>⇒ Click the button "OK" to continue</p>	<p>PASS</p> <p>OK</p>			Compare with AD-1 for chapter 5.8.13 of IST specification		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
177.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Set SCBP to SPIRE Prime (3)"</p> <p>⇒ Click the button "confirm" to continue</p>	CONFIRM					
178.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Upload and enable dummy MTL with SPIRE connection test in subschedule 370"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
179.	<p><i>During</i> D102159SCVT218_IST_SPIRE_MTL_PING</p> <p>"Check the parameters"</p> <p>⇒ Check that there is 1 SPIRE PING TC every 5 minutes starting within 15' for 10 hours</p> <p>⇒ Click the button "OK" to confirm</p>	PASS OK			120 TCs are expected.		
180.	<p><i>During</i> D102159SCVT218_IST_SPIRE_MTL_PING</p> <p>⇒ Click the button "EndTS!" to continue</p>	ENDTS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
181.	Check that the MTL contains one SCL00500 (TEST CONNECTION) every 5 minutes for 10 hours in subschedule 370	PASS OK					
182.	During Z010999MCVT164_IST_SPIRE_FDIR_R_formal "Check that subschedule 100 (meta-SPIRE) is disabled and 370 (SPIRE TCs) is enabled, then press OK" ⇒ Perform activity and then click the "OK" button to confirm	Subschedules 100 OFF 370 ON OK					
183.	During Z010999MCVT164_IST_SPIRE_FDIR_R_formal "Wait for execution of the first command, then press OK" ⇒ Click the button "OK" to continue	PASS OK					
184.	During Z010999MCVT164_IST_SPIRE_FDIR_R_formal "Put SPIRE in SCIENCE MODE" ⇒ Click the button "Confirm" to continue	CONFIRM			Refer to RD3 §7.2.6 for prompts and expected OOLs.		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
185.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>" Check that SPIRE is producing science packets"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	<p>PASS</p> <p>OK</p>			<p>Check that file in /HPCCS/VARIABLE/RESULTS/<test_session>/TMDUMP/ /<date-time>VC1.txt is increasing. With TM from APID 1284</p>		
186.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"TEST the SPIRE OPE STOP FDIR?"</i></p> <p><i>⇒ Click the button "Confirm" to continue</i></p>	<p>CONFIRM</p>			<p>If SKIP, it continues at step 194.</p> <p>DB_OBCP_H_SPIRE_OPE_STOP is the OBCP under test.</p> <p>IMPORTANT NOTE: If the test of the SPIRE OPE STOP is executed then the SPIRE RESUME OBCP MUST be executed afterwards, too.</p>		
187.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"TRIGGER OBCP WITH SPIRE SCRIPT"</i></p> <p><i>⇒ Click the button "Confirm" to continue</i></p>	<p>CONFIRM</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
188.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p>"Please filter one TMPKT History for APID 16 and type 5 and one for APID 1281 Type 5"</p> <p>⇒ Click the button "OK" to continue</p>	<p>PASS</p> <p>OK</p>					
189.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p>"executing script SPIRE-OBCPTest-ObservationAnomaly.tcl"</p> <p>⇒ Click the button "OK" to confirm</p>	<p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
190.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>at the prompt:</i> "Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x1106"</p> <p>⇒ Wait for ~5 seconds for the reception of TM(5,2) event report with APID 1281 Event ID 0xC100 and SID 0x5200</p> <p>⇒ check that OBCP SPIRE OPE STOP has been triggered - TM(5,1) with APID 16, SPID 40148170 proclD 0x1106</p> <p>⇒ TM(5,4) with APID 16 EvID 0x1003 SPIRE Operations Stopped" is received</p> <p>⇒ check that TM(5,1) with APID 16, SPID 40145170 proclD 0x1106 is received</p> <p>⇒ <i>Click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
191.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "please check SPIRE status and that subschedule 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled":</p> <p>⇒ check that SPIRE DRCU is ON</p> <p>⇒ check that SPIRE DPU is ON and generating nominal and critical HK</p> <p>⇒ check that subschedule 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled</p> <p>⇒ Click the "OK" button to confirm</p>	<p>LCL12 ON</p> <p>LCL52 ON</p> <p>TM (3,25) with APID</p> <p>1281= CRIT HK</p> <p>1283= NOM HK</p> <p>OK</p>					
192.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"End of SPIRE OPE STOP TEST" "check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT and click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
193.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p>⇒ <i>Click the button "EndTS!" to proceed</i></p>	ENDTS					
194.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Test SPIRE OPE RESUME OBCP?"</i></p> <p>⇒ <i>Click the button "Confirm" to continue</i></p>	CONFIRM			<p>If SKIP, it continues at step 204.</p> <p>DB_OBCP_H_SPIRE_OPE_RESUME is the OBCP under test.</p> <p>WARNING: if OPE STOP is performed, OPE RESUME MUST be performed before carrying on.</p>		
195.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Trigger OBCP with SPIRE script"</i></p> <p>⇒ <i>click the button "Confirm" to continue</i></p>	CONFIRM					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
196.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Please filter one TMPKT History for TM type 5"</i></p> <p><i>⇒ Perform activity then click the button "OK" to continue</i></p>	<p>PASS</p> <p>OK</p>					
197.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"executing script SPIRE-OBCPTest-ObservationAnomalyCorrected.tcl "</i></p> <p><i>⇒ Click the button "OK" to confirm</i></p>	<p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
198.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x1107"</p> <p>⇒ Wait for ~5 seconds for the reception of TM(5,2) event report with Event ID 0xC110 and SID 0x5200</p> <p>⇒ check that OBCP SPIRE OPE RESUME has been triggered - TM(5,1) with APID 16, SPID 40148170 proclD 0x1107</p> <p>⇒ TM(5,4) with EvID 0x1004 "SPIRE Operations Resumed" is received</p> <p>⇒ check that TM(5,1) with APID 16, SPID 40145170 proclD 0x1107 is received"</p> <p>⇒ <i>Perform activities and then click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
199.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "please check the SPIRE status and that subschedule 370 (SPIRE TCs) is DISABLED and 100 (meta-SPIRE) is ENABLED"</p> <p>⇒ check that SPIRE DRCU is ON</p> <p>⇒ check that SPIRE DPU is ON and generating nominal and critical HK</p> <p>⇒ check that SPIRE is in PHOTOPS mode</p> <p>⇒ check that Photometer science data are being generated</p> <p>⇒ check that subschedule 370 (SPIRE TCs) is disabled and 100 (meta-SPIRE) is enabled "</p> <p>⇒ <i>Click the "OK" button to confirm</i></p>	<p>LCL12 ON LCL52 OFF</p> <p>File in /HPCCS/VARIABLE/RESULTS/ <test_session>/TMDUMP/ /<date-time>VC1.txt is increasing. With TM from APID 1284 Subschedules 370 OFF 100 ON</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
200.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"RECOVERY ACTION"</p> <p>⇒ Click Confirm to continue</p>	CONFIRM					
201.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>At the prompt: "please check status of SPIRE, that subschedule 370 (SPIRE TCs) is enabled and 100 (meta-SPIRE) is disabled"</p> <p>⇒ perform activity and then click the "OK" button to confirm</p>	<p>Subschedules 370 ON 100 OFF</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
202.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"End of SPIRE OPE RESUME TEST"</i> <i>"check that all EATs are enabled"</i></p> <p><i>⇒ Perform activity through</i> <i>D102159SCVT192_GET_EAT_REPORT</i> <i>then click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>					
203.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p><i>⇒ Click the button "EndTS!" to proceed</i></p>	<p>ENDTS</p>					
204.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"TEST the SPIRE DRCU OFF OBCP?"</i></p> <p><i>⇒ Click the button "Confirm" to continue</i></p>	<p>CONFIRM</p>			<p>If SKIP, it continues at step 219.</p> <p>DB_OBCP_H_SPIRE_DRCU_OFF is the OBCP under test.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
205.	<p><i>During Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"TRIGGER OBCP WITH SPIRE SCRIPT"</i></p> <p><i>⇒ Click the button "confirm" to continue</i></p>	CONFIRM					
206.	<p><i>During Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Please filter one TMPKT History for APID 16 and type 5 and one for APID 1281 Type 5 subtype 2"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	<p>PASS</p> <p>OK</p>					
207.	<p><i>During Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"executing script SPIRE-OBCPTest-DRCUAnomaly.tcl "</i></p> <p><i>⇒ Click the "OK" button to confirm</i></p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
208.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "Wait until the end of the OBCP TM(5,1) with SPID 40145170 proclD 0x1102"</p> <p>⇒ Wait for ~5 seconds for the reception of TM(5,2) event report with APID1281, Event ID 0xC000 and SID 0x5200</p> <p>⇒ check that OBCP SPIRE DRCU OFF has been triggered - TM(5,1) with APID 16 SPID 40148170 proclD 0x1102</p> <p>⇒ TM(5,4) with APID 16, EvID 0x1000 SPIRE DRCU OFF" is received</p> <p>⇒ check that TM(5,1) with SPID 40145170 proclD 0x1102 is received</p> <p>⇒ <i>click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>			<p>Expected : TM(5,4) for</p> <ul style="list-style-type: none"> o MCU o SCU o DCU <p>At DRCU OFF, also TM(5,4) with SID 5420.</p> <p>SVMCOPYTBLFAULT TM(5,1) and many OOLs also expected (TBD)</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
209.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "please check SPIRE status and that subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled"</p> <p>⇒ Check that the DRCU has been powered off</p> <p>⇒ Check that the DPU is on and generating nominal and critical HK</p> <p>⇒ subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled"</p> <p>⇒ Click the "OK" button to confirm</p>	<p>LCL52 OFF</p> <p>LCL12 ON</p> <p>1283 producing NOMHK</p> <p>1281 producing CRITHK</p> <p>Subschedules</p> <p>370 OFF</p> <p>100 OFF</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
210.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "check that all EATs are enabled except 0xC110 for APIDs 0x0500 and 0x0501"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>			<p>APID 0x0500 = 1280 (SPIRE-A) APID 0x0501 = 1281 (SPIRE-B)</p>		
211.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ click the "EndTS" button to continue</p>	<p>ENDTS</p>					
212.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"RECOVERY ACTION"</p> <p>⇒ Click the button "confirm" to continue</p>	<p>CONFIRM</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
213.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "check that all EATs are enabled"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>					
214.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ click the "EndTS" button to continue</p>	<p>ENDTS</p>					
215.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Switching SPIRE OFF (REDUNDANT)"</p> <p>⇒ Click the button "OK" to confirm</p>	<p>OK</p>			See RD-3 §7.2.5 for exact messages and expected OOLs.		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
216.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Switching SPIRE ON (REDUNDANT)"</i></p> <p><i>⇒ Click the button "OK" to confirm</i></p>	OK			<p>Conditions may change, so check on RD-3 §7.2.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
217.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Please check that subschedule 370 (SPIRE TCs) is enabled and 100 (meta-SPIRE) is disabled"</i></p> <p><i>⇒ Perform activity and then click the "OK" button to confirm</i></p>	<p>Subschedules 370 ON 100 OFF</p> <p>OK</p>					
218.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"End of SPIRE DRCU OFF TEST "</i></p> <p><i>⇒ click the "OK" button to confirm</i></p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
219.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"TEST the SPIRE OFF CONTROLLED OBCP?"</p> <p>⇒ Click the button "Confirm to continue"</p>	CONFIRM			<p>If SKIP, it continues at step 235.</p> <p>DB_OBCP_H_SPIRE_OFF_CTRL is the OBCP under test.</p>		
220.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"TRIGGER OBCP "</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
221.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Please filter one TMPKT History for TM(5,1) and one for TM(5,4)"</p> <p>⇒ Click the button "OK" to continue</p>	PASS OK					
222.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Please callasync the sequence to trigger SPIRE OFF CONTROLLED"</p> <p>⇒ Click the button "OK" to confirm</p>	PASS OK			<p>Callasync SPIRE_OBCPTest_StopHK</p> <p>And wait for end of NOM and CRIT HK.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
223.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "Wait until the end of the OBCP -TM(5,1) with SPID 40145170 proclD 0x1104"</p> <p>⇒ check that OBCP SPIRE OFF CONTROLLED has been triggered - TM(5,1) with SPID 40148170 proclD 0x1104,</p> <p>⇒ TM(5,4) EvID0x1002 SPIRE Shutdown" is received</p> <p>⇒ check that TM(5,1) with SPID 40145170 proclD 0x1104 is received</p> <p>⇒ Click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>			<p>Expected: TM(5,1)-0578 SDB SPIRE Failed TM TM(5,2)-0585 SDB SPIRE nom RT sick TM TM(5,1) – subschedule status changed</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
224.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "Please check SPIRE status and that subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled"</p> <p>⇒ Check that both the SPIRE DRCU and DPU have been switched off</p> <p>⇒ Check that subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled</p> <p>⇒ Click the "OK" button to confirm</p>	<p>LCL 52 and 12 OFF Subschedules 370 OFF 100 OFF</p> <p>OK</p>					
225.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "check that all EATs are enabled except 0xC110 for APIDs 0x0500 and 0x0501"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>			<p>APID 0x0500 = 1280 (SPIRE-A) APID 0x0501 = 1281 (SPIRE-B)</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
226.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p>⇒ <i>click the "EndTS" button to continue</i></p>	ENDTS					
227.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"RECOVERY ACTION"</i></p> <p>⇒ <i>Click the button "Confirm" to continue</i></p>	CONFIRM					
228.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>At the prompt:</i> <i>"check that all EATs are enabled"</i></p> <p>⇒ <i>Perform activity through</i> <i>D102159SCVT192_GET_EAT_REPORT</i> <i>then click the "OK" button to confirm</i></p>	PASS OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
229.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p>⇒ <i>click the "EndTS" button to continue</i></p>	ENDTS					
230.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Switching SPIRE ON (REDUNDANT)"</i></p> <p>⇒ <i>click "OK" to confirm</i></p>	OK			<p>Conditions may change, so check on RD-3 §7.2.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
231.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Please check that subschedule 370 (SPIRE TCs) is enabled and 100 (meta-SPIRE) is disabled and then press OK"</i></p> <p>⇒ <i>Perform activity and then click the "OK" button to confirm</i></p>	<p>Subschedules 370 ON 100 OFF</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
232.	<p><i>During</i> Z102999SCVT008_ASDGEN_SPIRESTBY2OPS</p> <p><i>(called asynchronously by the master) SPIRE will be put into simulated science.</i> ⇒ perform §7.2.6 of RD3 then go to next step</p>	YES					
233.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>"Check that SPIRE is producing Science packets"</i></p> <p>⇒ Perform the activity and click the button "OK" to continue</p>	<p>PASS</p> <p>OK</p>			<p>Check that file in /HPCCS/VARIABLE/RESULTS/<test_session>/TMDUMP/ /<date-time>VC1.txt is increasing. With TM from APID 1284</p>		
234.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>"End of SPIRE OFF CONTROL TEST "</i></p> <p>⇒ click the "OK" button to confirm</p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
235.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"TEST the SPIRE OFF (DLL) OBCP?"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>If SKIP, it continues at step 258.</p> <p>DB_OBCP_H_SPIRE_OFF is the OBCP under test.</p>		
236.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"SPIRE OFF DLL FDIR triggering</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM					
237.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p>"Please filter one TMPKT History for TM(5,1) and one for TM(5,4)"</p> <p>⇒ Perform activity, then click the button "OK" to continue</p>	<p>PASS</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
238.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"start the SPIRE (RT 21) simulation on the CDMU SCOE to create jamming"</i></p> <p><i>⇒ Click the button "OK" to proceed</i></p>	OK					
239.	<p><i>On CDMS SCOE</i></p> <p><i>Double-click on the link "StartSCOE.bat" on the desktop to start the CDMU SCOE application.</i></p>	PASS					
240.	<p><i>On CDMS SCOE</i></p> <p><i>Select Menu:</i> <i>Mode ⇒ Local Mode</i> <i>Password: H-P</i></p>	PASS					
241.	<p><i>On CDMS SCOE</i></p> <p><i>Select from menu:</i> <i>Setup ⇒ RTSim Configuration</i></p>	PASS					
242.	<p><i>On CDMS SCOE</i></p> <p><i>Select file:</i> <i>R:\(192.168.90.32)\Herschel.rtc</i></p> <p><i>and then click the button "OK"</i></p>	PASS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
243.	On CDMS SCOE Select from menu: Mode⇒ On Line	PASS					
244.	On CDMS SCOE In window: "System Control/RT controls": ⇒ Select RT22 (SPIRE-B) ⇒ Click the button "Enable" for: - control - TM queue - TC queue Within 8 seconds proceed immediately with next step	PASS			Don't stay longer than 8 seconds, since the FDIR might keep on triggering and reconfigure the spacecraft. Can be stopped as soon as the OBCP started TM is received		
245.	On CDMS SCOE In window: "System Control/RT controls" Click the button "DISABLE" for: - control - TM queue - TC queue	PASS			To be performed within 8 seconds!!!		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
246.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>At the prompt:</i> <i>"Wait until the end of the OBCP -TM(5,1) with SPID 40145170 proclD 0x1103"</i></p> <p><i>⇒ check that OBCP SPIRE OFF has been triggered - TM(5,1) with SPID 40148170 proclD 0x1103,</i></p> <p><i>⇒ TM(5,4) EvID 0x1001 SPIRE Switched OFF" is received</i></p> <p><i>⇒ check that TM(5,1) with SPID 40145170 proclD 0x1103 is received</i></p> <p><i>⇒ Click the "OK" button to confirm</i></p>	<p>PASS</p> <p>OK</p>			<p>Expected: TM(5,1) SDB unhealthy TM(5,2)-0552 SPIRE non vital RT Invalid TM(5,1) subschedule status changed</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
247.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "Please check SPIRE status and that subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled"</p> <p>⇒ check that SPIRE is OFF</p> <p>⇒ check that subschedules 370 (SPIRE TCs) and 100 (meta-SPIRE) are disabled</p> <p>⇒ Click the "OK" button to confirm</p>	<p>LCL 52 and 12 OFF</p> <p>Subschedules 370 OFF 100 OFF</p> <p>OK</p>					
248.	<p><i>During</i> Z010999MCVT164_IST_SPIRE_FDIR_R_formal</p> <p><i>At the prompt:</i> "check that all EATs are enabled except 0xC110 for APIDs 0x0500 and 0x0501"</p> <p>⇒ Perform activity through D102159SCVT192_GET_EAT_REPORT then click the "OK" button to confirm</p>	<p>PASS</p> <p>OK</p>			<p>APID 0x0500 = 1280 (SPIRE-A)</p> <p>APID 0x0501 = 1281 (SPIRE-B)</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
249.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p>⇒ <i>click the "EndTS" button to continue</i></p>	ENDTS					
250.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p>"RECOVERY ACTION"</p> <p>⇒ <i>Click the button " confirm" to continue</i></p>						
251.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>At the prompt:</i> <i>"check that all EATs are enabled"</i></p> <p>⇒ <i>Perform activity through</i> <i>D102159SCVT192_GET_EAT_REPORT</i> <i>then click the "OK" button to confirm</i></p>	PASS OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
252.	<p><i>During</i> <i>D102159SCVT192_GET_EAT_REPORT</i></p> <p>⇒ <i>click the "EndTS" button to continue</i></p>	ENDTS					
253.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"set the CDMS SCOE OFF LINE"</i></p> <p>⇒ <i>Perform the activities of the next step, then click the button "OK"</i></p>	<p>PASS</p> <p>OK</p>					
254.	<p><i>On CDMS SCOE</i></p> <p><i>Select from menu:</i></p> <p><i>Mode ⇒ Off Line</i></p>	PASS					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
255.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Switching SPIRE ON (REDUNDANT)"</i></p> <p><i>⇒ Click the button "OK" to continue</i></p>	OK			<p>Conditions may change, so check on RD-3 §7.2.4 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
256.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Please check that subschedule 370 (SPIRE TCs) is enabled and 100 (meta-SPIRE) is disabled and then press OK"</i></p> <p><i>⇒ Perform activity and then click the "OK" button to confirm</i></p>	<p>Subschedules 370 ON 100 OFF</p> <p>OK</p>					
257.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"End of SPIRE FDIR TEST "</i></p> <p><i>⇒ click the "OK" button to continue</i></p>	OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step -No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
258.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"RESET the STARTING CONDITION"</i></p> <p>⇒ <i>Click the button "Confirm" to continue</i></p>	CONFIRM					
259.	<p><i>During</i> <i>Z010999MCVT164_IST_SPIRE_FDIR_R_formal</i></p> <p><i>"Check that all subschedules from 1 to 256 plus the 370 are enabled"</i></p> <p>⇒ <i>Click the button "OK" to continue</i></p>	<p>Subschedules 1-256 ON 370 ON Others OFF</p> <p>OK</p>					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

7.6 Specific Post-Test Activities

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
260.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Start the instrument specific FDIR sequence"</p> <p>⇒ click the "OK" button to proceed</p>	OK					
261.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"End of INSTRUMENTS FDIR Tests. Select OK to switch off"</p> <p>⇒ click the "OK" button to proceed</p>	OK			Perform this test step AFTER ALL the relevant FDIR tests have been performed		
262.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Check that all EATs are enabled"</p> <p>⇒ perform activity through D102159SCVT192_GET_EAT_REPORT then click the "OK" button to proceed</p>	PASS OK					

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
263.	<p><i>During</i> D102159SCVT192_GET_EAT_REPORT</p> <p>⇒ Click the button "EndTS!" to proceed</p>	ENDTS					
264.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"RESET to the original SCBP?"</p> <p>⇒ Click the button "Confirm to continue"</p>	CONFIRM					
265.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"POWER OFF HIFI (REDUNDANT)"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>Conditions may change, so check on RD-3 §7.3.5 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
266.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"POWER OFF PACS (REDUNDANT)"</p> <p>⇒ Click the button "Confirm" to continue</p>	CONFIRM			<p>Conditions may change, so check on RD-3 § 7.1.5 for current prompts and expected OOL.</p> <p>At the end of it choose to reset</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

Step-No.	Test-Step-Description	Nominal Value	Tolerance	Actual Value	Remarks	P	N
					the previous bus profile.		
267.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"POWER OFF SPIRE (REDUNDANT)"</p> <p>⇒ Click the button "Confirm" to continue</p>				<p>Conditions may change, so check on RD-3 §7.2.5 for current prompts and expected OOL.</p> <p>At the end of it choose to reset the previous bus profile.</p>		
268.	<p><i>Reset to initial conditions the IEGSEs to revert what done at step 27.</i></p> <p><i>For HIFI, perform §7.3.8 of RD3</i></p> <p><i>For PACS, perform §7.1.9 of RD3</i></p> <p><i>For SPIRE, perform §7.2.8 of RD3</i></p>				If HIFI cooling is ON, and HIFI is OFF, switch the cooling off in cleanroom		
269.	<p><i>During</i> Z010999MCVT161_IST_INSTR_FDIR_R</p> <p>"Bring the S/C into a SAFE mode and switch OFF"</p> <p>⇒ Click the button "OK" to continue</p>	OK			<p>The IST_END sequence shall be called-up.</p> <p>Therefore, continue with chapter 7.4 of RD4. step 1.</p>		

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------



7.7 S/C Power OFF

Follow the steps in the power OFF procedure of RD4, 7.4 - step 1.

Test location:	Operator	Product-Assurance:	Date:
----------------	----------	--------------------	-------

8 Script Hierarchy

8.1 Master script

```
Z010999MCVT161_IST_INSTR_FDIR_R
  A102109SPVT202_ACMS_STATUS_H
  D102159SCVT138_IST_LAUNCH_SUNACQ
  D102159SCVT137_IST_SUNACQ_NOM
  W102584SPVT101_PCDU_TRANSITION_FDIR
  Z102999SCVT001_SREM_ON
  Z102999SCVT016_ASDGEN_HIFIPWRON_R
  Z102999SCVT012_ASDGEN_PACSPWRON_R
  Z102999SCVT006_ASDGEN_SPIREPWRON_R
  Z102999SCVT017_ASDGEN_HIFIPWROFF_R
  Z102999SCVT013_ASDGEN_PACSPWROFF_R
  Z102999SCVT007_ASDGEN_SPIREPWROFF_R
  D102159SCVT193_IST_UPLOAD_OBCP
  D102159SCVT192_IST_UPLOAD_EAT
  D102159SCVT192_GET_EAT_REPORT.tcl
  Z010999MCVT004_IST_END
```

8.2 HIFI script

```
Z010999MCVT162_IST_HIFI_FDIR_R
  Z010999MCVT153_IST_STATUS
  D102159SCVT214_IST_HIFI_MTL_PING
  D102159SCVT192_GET_EAT_REPORT
  Z102999SCVT016_ASDGEN_HIFIPWRON_R
```

8.3 PACS script

```
Z010999MCVT163_IST_PACS_FDIR_R
  Z010999MCVT153_IST_STATUS
  D102159SCVT215_IST_PACS_MTL_PING
  Z102999SCVT019_ASDGEN_PACSNomSpect
  D102159SCVT192_GET_EAT_REPORT
  D102159SCVT192_GET_EAT_REPORT
  Z102999SCVT012_ASDGEN_PACSPWRON_R
  PACS_Disable_HK_OBS_Shell
```

8.4 SPIRE script

```
Z010999MCVT164_IST_SPIRE_FDIR_R_formal
Z010999MCVT153_IST_STATUS
D102159SCVT218_IST_SPIRE_MTL_PING
Z102999SCVT008_ASDGEN_SPIRESTBY2OPS
D102159SCVT192_GET_EAT_REPORT
Z102999SCVT007_ASDGEN_SPIREPWROFF_R
Z102999SCVT006_ASDGEN_SPIREPWRON_R
```

9 Summary Sheets

9.1 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date	
		Page	of
Test designation	Test Procedure HP-2-ASED-TP-0197	Issue 1	Rev.
Test step changed	Reason for Change		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA	Prime	Customer	

Table 9.1-1: Procedure Variation Sheet

9.3 Sign-off Sheet

To finalise the test campaign, all responsible personnel shall sign-off the filled-in procedure in the following table:

	Date	Signature
Test Director		
Test Conductor		
PA Responsible		

10 Session Record

Test Description	
Session ID	
Start Time:	
End Time	
CVS Tag for Test	
Applicable IST Specification	
Test conductor	
QA Approval	

Test Description	
Session ID	
Start Time:	
End Time	
CVS Tag for Test	
Applicable IST Specification	
Test conductor	
QA Approval	

Test Description	
Session ID	
Start Time:	
End Time	
CVS Tag for Test	
Applicable IST Specification	
Test conductor	
QA Approval	

END OF DOCUMENT

Distribution List

Name	Dep./Comp.		Name	Dep./Comp.
Baldock Richard	FAE12	X	Sonn Nico	ASG51
Barlage Bernhard	AED13		Steininger Eric	AED321
Bayer Thomas	ASA42	X	Stritter Rene	AED11
Brune Holger	ASA45		Suess Rudi	OTN/ASA44
X Chen Bing	HE Space	X	Theunissen Martijn	DSSA
X Davis William	Captec	X	Vascotto Riccardo	HE Space
Edelhoff Dirk	AED21		Wagner Klaus	ASG23
Fehringer Alexander	ASG15	X	Wietbrock Walter	AET12
X Fricke Wolfgang Dr.	AED 65		Wöhler Hans	ASG23
Geiger Hermann	ASA42		Wössner Ulrich	ASE252
Grasl Andreas	OTN/ASA44		Zumstein Armin	AED15
X Grasshoff Brigitte	AET12			
X Hamer Simon	Terma			
Hanka, Erhard	FI522			
X Hendrikse Jeffrey	HE Space			
X Hendry David	Terma			
Hengstler Reinhold	ASA42			
Hinger Jürgen	ASG23			
X Hohn Rüdiger	AED65			
Hopfgarten Michael	AET32			
Huber Johann	ASA42			
Hund Walter	ASE252			
X Idler Siegmund	AED312			
Ivány von András	FAE12			
Jahn Gerd Dr.	ASG23			
Jolk Matthias	AET1	X	ESA/ESTEC	ESA
Klenke Uwe	ASG72	X	Thales Alenia Space Cannes	TAS-F
Kölle Markus	ASA43		Thales Alenia Space Torino	TAS-I
König Werner	AET32			
X Koppe Axel	AED312			
X Kroecker Jürgen	AED65		Instruments:	
La Gioia Valentina	Terma	X	MPE (PACS)	MPE
Lang Jürgen	ASE252	X	RAL (SPIRE)	RAL
Langenstein Rolf	AED15	X	SRON (HIFI)	SRON
Langfermann Michael	ASA41			
Leitermann Stefan	AET12			
X Liberatore Danilo	Rhea		Subcontractors:	
X Martin Olivier	Altec		Austrian Aerospace	AAE
X Maukisch Jan	ASA43		Austrian Aerospace	AAEM
X Much Christoph	ASA43		BOC Edwards	BOCE
X Müller Martin	ASA43		Dutch Space Solar Arrays	DSSA
Pietroboni Karin	AED65		EADS Astrium Sub-Subsyst. & Equipment	ASSE
Reichle Konrad	ASA42		EADS CASA Espacio	CASA
Runge Axel	OTN/ASA44		EADS CASA Espacio	ECAS
Saal Christoph	External		European Test Services	ETS
Schink Dietmar	AED321		Patria New Technologies Oy	PANT
Schmidt Thomas	AED15		SENER Ingenieria SA	SEN
Schweickert Gunn	ASG23		Thales Alenia Space, Antwerp	TAS-ETCA