



SPIRE-AST-COM-002381

## Telefax

EADS Astrium

**+31 30 25 40860****+31 503 363 4033****SRON, Groningen, NL**

K. Wafelbakker, W. Luinge

**+49 30000 3272****Max Planck Institut, Garching, D**

O. Bauer

**+44 1235 44 6667****RAL, UK**

B. Swinyard, E. Sawyer

Copy to:

**+33 4 92 92 3010****Alcatel Space, Cannes, F**

D. Montet, B. Collaudin, J.C. Boschel,

J.J. Juillet

**+31 71 565 5244****ESTEC, Noordwijk, NL**

W. Pinter-Krainer, F. Pedersen, A. Heske,

G. Crone, C. Scharmberg, T. Passvogel

From:

**+49/(0)7545/8-42 43**

Name:

Christian Schlosser

Department:

Herschel/AED 65

Telefon:

**+49/(0)89/607-29343**

E-Mail:

**Christian.Schlosser@astrium.eads.net**

Reference:

HP-ASED-FX-0118-05

Date:

09.03.2005

**Subject: EQM Instrument AIT Near Term Planning - Update****Reference: [1] HP-ASED-FX-0005-05, dated 13.01.05****[2] HP-ASED-FX-0112-05, dated 07.03.05**

Dear Sirs

We just received from Alcatel Space new delivery dates for the EGSE cables. We therefore can adapt the schedule given in ref. [2] accordingly. Please update your planning according the new timeline given in the table below.

According ESA agreement all DRB's shall be held one week before delivery. We kindly ask ESA to organise these DRB's accordingly and invite all parties to these DRBs.

Page 1 of 2

EADS Astrium GmbH

An der Bundesstraße 31

88090 Immenstaad

Deutschland/Germany

Telefon: +49 (0)7545 8-01

Telefax: +49 (0)7545 8-4411



From: C. Schlosser  
 Ref.: HP-ASED-FX-0118-05  
 Date: 09.03.2005

-2-

Until 16.03.05	Delivery of PLM EGSE cable
Until 16.03.05	Delivery of SVM I/F bracket ↔ WU I/F cable
17.03.05 – 24.03.05	Test of EGSE set-up with all EGSE cables
24.03.05	Delivery of PACS DEC/MEC
29.03.05	Unpacking, incoming inspection, mechanical integration of PACS DEC/MEC onto SVM simulator panel
30.03.05	Grounding verification, connection of WIH, bench test of PACS warm units Mechanical integration of SVM simulator PACS panel into SVM simulator
31.03.05 – 04.04.05	Electrical integration of PACS warm units and functional tests
01.04.05	Delivery of SPIRE warm units
04.04.05	Unpacking, incoming inspection, mechanical integration of SPIRE warm units onto SVM simulator panel
05.04.05	Grounding verification, connection of WIH, bench test of SPIRE warm units Mechanical integration of SVM simulator SPIRE panel into SVM simulator
06.04.05 – 08.04.05	Electrical integration of SPIRE warm units and functional tests
08.04.05	Delivery of HIFI warm units
11.04.05	Unpacking, incoming inspection, mechanical integration of HIFI warm units onto SVM simulator panels
12.04.05	Grounding verification, connection of WIH, bench test of HIFI warm units Mechanical integration of SVM simulator HIFI panels into SVM simulator
13.04.05 – 15.04.05	Electrical integration of HIFI warm units and functional tests

This timeline will be incorporated in a recovery schedule, which will be established in CW 10 + 11. The instrument test phases will be taken from the recovery schedule and presented in a fax to all instruments in CW 12.

Kind regards

**EADS ASTRIUM**

*J. Kröcher*

i. V. W. Rühle

*C. Schlosser*

i. A. Schlosser