

Issue	Date	Sheet	Description of Change	Release
1	07.01.2008		Initial version	
1.1	21.04.2008		Revised version covering all instruments including simulated science modes	

Table of Content

Table of Content	3
1 Scope	6
1.1 Objective	6
1.2 Constraints	6
1.3 Operational Flow	7
2 Documents/Drawings	8
2.1 Applicable Documents	8
2.2 Reference Documents	8
2.3 Other Documents	9
2.4 Acronyms	9
3 Requirements to be verified	10
4 Configuration	11
4.1 Herschel S/C Configuration	11
4.1.1 Hardware Configuration	11
4.1.2 Software Configuration	11
4.1.3 Test Configuration	11
4.1.3.1 SVM	11
4.1.3.2 HIFI	11
4.1.3.3 PACS	11
4.1.3.4 SPIRE	11
4.1.4 Simulated Equipments	11
5 Conditions	12
5.1 Personnel	12
5.2 Environmental	12
5.3 General Precautions and Safety	12
5.3.1 General Safety Requirements, Precautions	12
5.3.2 Special condition and hazards	12
5.3.2.1 HIFI	12

5.3.2.2	PACS	12
5.3.2.3	SPIRE	13
5.3.3	ESD constraints	13
5.3.4	Special QA Requirements	14
5.4	GSE	15
5.4.1	MGSE	15
5.4.2	CVSE	15
5.4.3	EGSE	15
5.4.3.1	EGSE Hardware Configuration	15
5.4.3.2	EGSE User Software	15
5.4.3.3	Grounding Configuration	15
5.4.3.4	Test Equipment	15
5.4.3.5	Data Acquisition System	15
5.4.4	OGSE	15
5.4.5	Special Equipment	15
6	Verification Requirements and Test Criteria	16
7	Step-by-Step Procedures	17
7.1	PACS Instrument Procedures	17
7.1.1	PACS I-EGSE Configuration/Connection	17
7.1.2	PACS Prime OFF to Standby (SAFE)	19
7.1.3	PACS Prime Standby (SAFE) to OFF	23
7.1.4	PACS Redundant OFF to Standby (SAFE)	26
7.1.5	PACS Redundant Standby (SAFE) to OFF	30
7.1.6	PACS Standby (SAFE) to Nominal Spectroscopy (to Standby)	33
7.1.7	PACS Standby (SAFE) to Burst Mode (to Standby)	35
7.1.8	PACS to Standby (SAFE)	37
7.1.9	PACS I-EGSE Disconnection	38
7.2	SPIRE Instrument Procedures	39
7.2.1	SPIRE I-EGSE Configuration/Connection	39
7.2.2	SPIRE Prime OFF to Standby (REDY)	41
7.2.3	SPIRE Prime Standby (REDY) to OFF	45
7.2.4	SPIRE Redundant OFF to Standby (REDY)	48
7.2.5	SPIRE Redundant Standby (REDY) to OFF	52
7.2.6	SPIRE Standby (REDY) to Simulated Science (OPS)	55
7.2.7	SPIRE Simulated Photometer Science (OPS) to Standby (REDY)	57
7.2.8	SPIRE I-EGSE Disconnection	59
7.3	HIFI Instrument ICU Only Configuration Procedures	60
7.3.1	HIFI Nominal OFF to ICU ON	60

7.3.2	HIFI Nominal ICU ON to OFF	63
7.3.3	HIFI Redundant OFF to ICU ON	66
7.3.4	HIFI Redundant ICU ON to OFF	69
7.3.5	HIFI Nominal ICU ON to Simulated Science	72
7.3.6	HIFI Nominal Simulated Science to ICU ON	74
8	ANNEX - Script hierarchy	76
8.1	General	76
8.2	PACS	76
8.3	SPIRE	77
8.4	HIFI ICU Configuration	78
8.5	Procedure Variation Summary	79
8.6	Non Conformance Report (NCR) Summary	80
8.7	Sign-off Sheet	81

1 Scope

1.1 Objective

This document details the Instrument (PACS, SPIRE & HIFI) procedures provided to support primarily SVM oriented IST activities. The procedures can also be used where appropriate to support other non-specific instrument tests (e.g. EMC, shipping health check). The procedures cover the following basic activities:

- Instrument (Prime & Redundant) Switch ON/OFF to/from Standby* mode
- Configuration of, and connection to, the Instrument EGSEs (I-EGSEs)
- Transition from “Standby” to a simulated** Science producing mode

* “Standby” is an artificial mode which cannot be characterised by one particular parameter for any instrument. Each instrument also uses an alternative name to indicate “Standby” mode; for PACS this is SAFE and for SPIRE it is REDY, HIFI has two standby modes Standby1 & Standby2, the primary difference between the two is whether the lasers are switched ON (2) or OFF (1).

** Simulated Science is sufficient for the needs of non-specific instrument IST activities and is representative in terms of APID allocation and bandwidth but not data content.

This document will, where necessary, evolve during the system level AIT activities in order to reflect the configuration of the instruments (completion of integration activities) and the Herschel satellite (the latter in order to handle operation of the instruments in warm, Hel and Hell conditions)

1.2 Constraints

The instrument procedures are designed to be run without the need for Instrument specific support, and for PACS, SPIRE plus HIFI ICU only without need of connection to the I-EGSEs.

For HIFI full configuration (the so called “Mode Transitions”) connection to the HIFI I-EGSE is required, as is support from SRON personnel (latter TBC).

However, it is mandatory for any PACS usage that PACS OBCPs/EATs have been loaded and are enabled for the duration of the test.

HIFI and SPIRE currently do not require OBCPs/EATs to be operational; however the test itself may require this, but is not a constraint for the instruments.

1.3 Operational Flow

Chapter 7 provides the detailed step-by-step procedures for each instrument, which are summarised below:

PACS

- I-EGSE Configuration & Connection
- PACS Prime OFF to Standby (SAFE)
- PACS Prime Standby (SAFE) to OFF
- PACS Redundant OFF to Standby (SAFE)
- PACS Redundant Standby (SAFE) to OFF
- PACS Standby (SAFE) to Nominal Spectroscopy (to Standby)
- PACS Standby (SAFE) to Burst Mode (to Standby)
- I-EGSE Disconnection

SPIRE

- I-EGSE Configuration & Connection
- SPIRE Prime OFF to Standby (REDY)
- SPIRE Prime Standby (REDY) to OFF
- SPIRE Redundant OFF to Standby (REDY)
- SPIRE Redundant Standby (REDY) to OFF
- SPIRE Standby to OPS (Simulated Photometer)
- SPIRE OPS to Standby
- I-EGSE Disconnection

HIFI ICU Configuration (without I-EGSE)

- HIFI Nominal ICU ON
- HIFI Nominal ICU OFF
- HIFI Redundant ICU ON
- HIFI Redundant ICU OFF
- HIFI Start Simulated Science
- HIFI Stop Simulated Science

2 Documents/Drawings

This document incorporates, by dated or undated references, provisions from other publications. These normative references are cited at appropriate places in the text and publications are listed hereafter. For dated references, subsequent amendments to or revisions of any of these apply to this document only when incorporated into it by amendment or revision. For undated references, the latest edition of the publication referred to apply.

2.1 Applicable Documents

AD-1	Herschel SAT Emergency Switch Off Procedure	H-P-2-ASED-PR-071
AD-2	Procedure for setup and operation of the HIFI cooling system	HP-2-ASED-PR-125

2.2 Reference Documents

RD-1	Herschel PCDU & CDMS nominal switch on / off procedure	HP-2-ASED-PR-0070
RD-2	HIFI Switch On Procedure, Issue 1.16	SRON-G/HIFI/PR/2007-017
RD-3	PACS Switch On/Off, ref. email Helmut Feuchtgruber	17. April 2007 11:58
RD-4	SPIRE Integration System Test Debugging Procedures, Issue 1.3	SPIRE-RAL-PRC-002880
RD-5	PACS I-EGSE User Manual, Issue 1, 19-Jul-2007	PICC-ME-MN-010
RD-6	HIFI IEGSE setup procedure	SRON-U/HIFI/PR/2007-005
RD-7	SPIRE I-EGSE Set-Up, Issue 2.2	SPIRE-RAL-DOC-002841
RD-8	FIRST/PLANCK Instrument Interface Document part A	PT-IID-A-04624
RD-9	FIRST/PLANCK Instrument Interface Document part B (HIFI)	PT-IIDB/HIFI-02125
RD-10	FIRST/PLANCK Instrument Interface Document part B (PACS)	PT-IIDB/PACS-02126
RD-11	FIRST/PLANCK Instrument Interface Document part B (SPIRE)	PT-IIDB/SPIRE-02124

RD-12 LO SFT Procedure using LO Dummy, Issue 1.01

MPIfR/HIFI/PR/2006-565

RD-13 HIFI Mode Transitions Procedure, Iss 1.16

SRON-G/HIFI/PR/2007-020

2.3 Other Documents

N/A

2.4 Acronyms

See calling procedure.

3 Requirements to be verified

N/A

4 Configuration

4.1 Herschel S/C Configuration

4.1.1 *Hardware Configuration*

See relevant TRR MoM

4.1.2 *Software Configuration*

See relevant TRR MoM

4.1.3 *Test Configuration*

4.1.3.1 SVM

See relevant TRR MoM

4.1.3.2 HIFI

All warm units & FPU integrated. For this issue (1.1) Hel/Hell conditions can be supported but LOU must be warm.

If LOU is cold (i.e. for TB/TV) then this procedure must be updated according to RD2 & RD13.

4.1.3.3 PACS

All warm units and FPU is integrated and connected to the warm units. Warm or Cold Hel/Hell conditions.

4.1.3.4 SPIRE

All warm units integrated. Warm or Cold Hel/Hell conditions.

4.1.4 *Simulated Equipments*

N/A

5 Conditions

5.1 Personnel

See relevant TRR MoM

5.2 Environmental

See relevant TRR MoM

5.3 General Precautions and Safety

5.3.1 *General Safety Requirements, Precautions*

- For HIFI, Handling precautions according to RD-8 and RD-9 are applicable.
- For PACS, Handling precautions according to RD-8 and RD-10 are applicable.
- For SPIRE, Handling precautions according to RD-8 and RD-11 are applicable.

5.3.2 *Special condition and hazards*

The following Operational restrictions shall be carefully taken into account:

- In case of any failure, the activities shall be stopped until troubleshooting plan is generated and approved.

A general constraint for all instrument DPUs (or ICU in the case of HIFI), there shall be a 5 minute wait between switching off a DPU/ICU and switching it back on again.

5.3.2.1 HIFI

None when powering on/off HIFI ICU only as per sections 7.3.1 to 7.3.4.

5.3.2.2 PACS

Prior to switching ON PACS, PACS specific OBCPs & EATs shall be loaded and enabled on the CDMU. Note: the PACS power on scripts (ref. sections 7.1.2 & 7.1.4)

will prompt for confirmation of this before allowing the operator to continue with power on of the instrument.

CDMU must be in AFO mode for the duration of PACS operations. Note this maybe extended to all instruments in the future.

Note during power off of PACS FDIR may be triggered due to expected (5,2) events being reported from PACS DPU. To avoid this PACS specific OBCPs are disabled for the duration of the power down sequence, and then re-enabled.

Connection of the PACS I-EGSE is not mandatory, however if MPE (PACS responsible) want to monitor the test from the I-EGSE then sections 7.1.1 & 7.1.9 apply.

5.3.2.3 SPIRE

Connection of the SPIRE I-EGSE is not mandatory, however if RAL (SPIRE responsible) want to monitor the test from the I-EGSE then sections 7.2.1 & 7.2.8 apply.

5.3.3 *ESD constraints*

See the Lead Procedure for the test concerned and the following:

- For HIFI, ESD precautions according to RD-8 and RD-9 are applicable.
- For SPIRE according to nominal ESD protection
- For PACS according to nominal ESD protection

5.3.4 Special QA Requirements

N/A

5.4 GSE

5.4.1 MGSE

N/A

5.4.2 CVSE

N/A

5.4.3 EGSE

5.4.3.1 EGSE Hardware Configuration

See TRR MoM for test concerned.

5.4.3.2 EGSE User Software

See TRR MoM for test concerned.

5.4.3.3 Grounding Configuration

N/A

5.4.3.4 Test Equipment

N/A

5.4.3.5 Data Acquisition System

N/A

5.4.4 OGSE

N/A

5.4.5 Special Equipment

N/A

6 Verification Requirements and Test Criteria

No specific requirements are verified by this procedure, it is purely acts as a supporting procedure to the main lead test procedure where the overall test criteria and verification requirements are defined.

7 Step-by-Step Procedures

7.1 PACS Instrument Procedures

7.1.1 PACS I-EGSE Configuration/Connection

The following procedure is NOT normally required for switching PACS ON or OFF.

It is only used when it is required to use the PACS I-EGSE to support the test being performed, either for monitoring of PACS specific TM on the IEGSE.

It is also required when performing PACS FDIR OBCP IST.

This procedure is independent of PACS redundancy configuration.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	If not already on, Switch on & configure PACS I-EGSE i.a.w. RD-5					
2.	From HPCCS Test Conductor console issue command to connect to PACS I-EGSE connect HPACSEGSE	YZS28940== CONNECTED		AND: SYS_PARS		
	<i>Perform the following two steps if command parameter exchange is required between the IEGSE and HPCCS for the test concerned.</i>					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	If not already running from the HPCCS test conductor console execute the test script: ALL_SubscribeParams					
4.	Verify HPCCS-IEGSE connection by sending the following test command from manual command stack (repeater value 0) and verify received OK on IEGSE: YC00X964	OK				
5.	Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.2 PACS Prime OFF to Standby (SAFE)

The following will switch ON and configure PACS Prime instrument in SAFE mode in any satellite configuration (i.e. warm, or Cold Hel/Hell). HKTM packets will be generated on APIDs 1152 dec and 1154 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at any one time).

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs: 1152, 1154	OK				
2.	From the HPCCS test conductor console start the test script to power PACS Prime to SAFE: Z102999SCVT010_ASDGEN_PACSPWRON_P					
3.	On HPCCS when prompted: "FM PACS Switch ON in Warm or Cold conditions, FPU connected - Select NO to abort TS if not correct"	YES				
4.	On HPCCS when prompted: " PACS FDIR OBCPs/EATs loaded and enabled? - If not select NO to abort TS"	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power on all PACS warm units, force boot the DPU ASW and configure the instrument to SAFE (Standby mode)					
5.	If AFO mode not already selected for CDMU the script P102999SCVT905_ASDISTPACS_PWR_ON_N will prompt that AFO will be commanded next. Click OK to continue the script if the prompt appears.	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
6.	<p>On HPCCS when all autonomous actions have been completed by the power on script P102999SCVT905_ASDISTPACS_PWR_ON_N it will prompt:</p> <p><i>“Set Bus Profile Back to Original Setting?”</i></p> <p>Select YES if it is likely that other non-PACS instrument related activities are to be performed, otherwise select NO.</p>	NO				
7.	<p>If YES selected the original Bus Profile will be restored.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby, in which case the following prompt will appear:</i></p> <p><i>“Bus Profile left unchanged, as original setting 0 (Launch)”</i></p> <p>If prompted select OK to continue</p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
8.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
9.	The script will automatically terminate	OK				
10.	Verify HK TM packets are being received on APIDs 1152 & 1154	OK				
11.	Either using the ANDs indicated verify the correct status of the following PACS specific TM parameters or if the IEGSE is connected request IEGSE Operator to confirm that PACS is in SAFE mode: DM_BOL_REC_PAC (PM038420) is incrementing	Incrementing		AND: PA019420		
12.	PACS in SAFE mode. Return to calling Procedure	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

7.1.3 PACS Prime Standby (SAFE) to OFF

The following procedure will switch PACS Prime from SAFE to OFF.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to power OFF PACS Prime from SAFE: Z102999SCVT011_ASDGEN_PACSPWROFF_P					
2.	On HPCCS when prompted: "FM PACS Switch OFF in Warm or Cold conditions, FPU connected - Select NO to abort TS if not correct"	YES				
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power off all PACS warm units.					
3.	Note: During switch off of PACS (5,2) TM event packets are expected	(5,2) events observed				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	On HPCCS when all autonomous actions have been completed by the power on script P102999SCVT906_ASDISTPACS_PWR_OFF_N it will prompt: <i>"Set Bus Profile Back to Original Setting?"</i>	NO				
5.	Select YES if it is likely that other non-PACS instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> <i>"Bus Profile left unchanged, as original setting 0 (Launch)"</i>	OK				
6.	If NO selected then at the prompt: <i>"Bus Profile left unchanged"</i> Select OK to continue	OK				
7.	On HPCCS stop Packet History displays for the following APIDs:1152,1154	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
8.	PACS OFF. Return to calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Issue: 1.1

Date: 21.04.08

7.1.4 PACS Redundant OFF to Standby (SAFE)

The following will switch ON and configure PACS Redundant instrument in SAFE mode in any satellite configuration (i.e. warm, or Cold: Hel/Hell). HKTM packets will be generated on APIDs 1153 dec and 1155 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at any one time).

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1153,1155	OK				
2.	From the HPCCS test conductor console start the test script to power PACS Redundant to SAFE: Z102999SCVT012_ASDGEN_PACSPWRON_R					
3.	On HPCCS when prompted: "FM PACS Switch ON in Warm or Cold conditions, FPU connected - Select NO to abort TS if not correct"	YES				
4.	On HPCCS when prompted: " PACS FDIR OBCPs/EATs loaded and enabled? - If not select NO to abort TS"	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power on all PACS redundant warm units, force boot the DPU ASW and configure the instrument to SAFE (Standby mode).					
5.	<p>If AFO mode not already selected for CDMU the script P102999SCVT907_ASDISTPACS_PWR_ON_R will prompt that AFO will be commanded next.</p> <p>Click OK to continue the script if the prompt appears.</p>	OK				
6.	<p>On HPCCS when all autonomous actions have been completed by the power on script P102999SCVT907_ASDISTPACS_PWR_ON_R it will prompt:</p> <p><i>"Set Bus Profile Back to Original Setting?"</i></p>	NO				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	Select YES if it is likely that other non-PACS instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> "Bus Profile left unchanged, as original setting 0 (Launch)"	OK				
8.	The script will automatically terminate					
9.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
10.	Verify HK TM packets are being received on APIDs 1153 & 1155					
11.	Either using the ANDs indicated verify the correct status of the following PACS specific TM parameters or if the IEGSE is connected request IEGSE Operator to confirm that PACS is in SAFE mode: DM_BOL_REC_PAC (PM038420) is	Incrementing		AND: PA019420		

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
	incrementing					
12.	PACS in SAFE mode. Return to calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.5 PACS Redundant Standby (SAFE) to OFF

The following procedure will switch PACS Redundant from SAFE to OFF.

Note that during PACS switch-off, OBCPs for PACs are disabled and re-enabled at the end to avoid unwanted triggering of FDIR.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to power OFF PACS Redundant from SAFE: Z102999SCVT013_ASDGEN_PACSPWROFF_R					
2.	On HPCCS when prompted: "FM PACS Switch OFF in Warm or Cold conditions, FPU connected - Select NO to abort TS if not correct"	YES				
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power off all PACS Redundant warm units.					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	Note: During switch off of PACS (5,2) TM event packets are expected	(5,2) events observed				
4.	On HPCCS when all autonomous actions have been completed by the power on script P102999SCVT908_ASDISTPACS_PWR_OFF_R it will prompt: <i>"Set Bus Profile Back to Original Setting?"</i>	NO				
5.	Select YES if it is likely that other non-PACS instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> <i>"Bus Profile left unchanged, as original setting 0 (Launch)"</i>	OK				
6.	If NO selected then at the prompt: <i>"Bus Profile left unchanged"</i> Select OK to continue	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	On HPCCS stop Packet History displays for the following APIDs:1153,1155	OK				
8.	PACS OFF. Return to calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.6 PACS Standby (SAFE) to Nominal Spectroscopy (to Standby)

Running the following procedure will configure PACS from SAFE to Simulated Nominal Spectroscopy for a period of 14400 seconds. The test script will autonomously return PACS to SAFE after the allotted time.

Notes:

- 1) HPCCS does not acquire the science packets in SCOS but archives them into TMDUMP files instead. However, it will route the packets to the IEGSE if the link is enabled.
- 2) If PACS is switched off autonomously the script will remain running in the background, in which case it can be terminated manually.
- 3) If it is required to stop science data production before the allotted duration the script can be terminated manually and the SAFE mode procedure executed as per section 7.1.8.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put PACS in simulated Nominal Spectroscopy from SAFE: P102999SCVT904_ASDGENPACS_NomSpect					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
2.	PACS in Simulated Nominal Spectroscopy for 60 mins.			If it is required to return PACS to SAFE before the script completes it is possible to abort the script and then perform section 7.1.8.		
3.	Return to or synchronise with calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.7 PACS Standby (SAFE) to Burst Mode (to Standby)

Running the following procedure will configure PACS from SAFE to Simulated Burst mode for a period of 60 mins. The test script will autonomously return PACS to SAFE after the allotted time.

Notes:

- 1) HPCCS does not acquire the science packets in SCOS but archives them into TMDUMP files instead. However, it will route the packets to the IEGSE if the link is enabled.
- 2) If PACS is switched off autonomously the script will remain running in the background, in which case it can be terminated manually.
- 3) If it is required to stop science data production before the allotted duration the script can be terminated manually and the SAFE mode procedure executed as per section 7.1.8.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put PACS in simulated Nominal Spectroscopy from SAFE: P102999SCVT913_ASDGENPACS_BurstMode					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
2.	PACS in Simulated Burst mode for 60 mins.			If it is required to return PACS to SAFE before the script completes it is possible to abort the script and then perform section 7.1.8.		
3.	Return to or synchronise with calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.8 PACS to Standby (SAFE)

Running the following procedure will configure PACS to SAFE from Simulated Burst or Science mode.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put PACS into SAFE (Standby) mode from either simulated Burst or Science mode: <p style="text-align: center;">PACS_SAFE_Mode</p>			Ensure that PACS Prime Bus Profile is still selected		
2.	Return to or synchronise with calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.1.9 PACS I-EGSE Disconnection

This procedure is only used if the complementary connection procedure has been performed previously. For most IST activities envisaged it is not required.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From HPCCS Test Conductor console issue command to disconnect PACS I-EGSE disconnect HPACSEGSE	DISCONNECTED		AND: SYS_PARS		
2.	If no longer required for other instrument activities, from the HPCCS test conductor console terminate the test script: ALL_SubscribeParams					
3.	Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.2 SPIRE Instrument Procedures

7.2.1 SPIRE I-EGSE Configuration/Connection

The following procedure is NOT normally required for switching SPIRE ON or OFF.

It is only used when it is required to use the SPIRE I-EGSE to support the test being performed, either for monitoring of SPIRE specific TM on the IEGSE.

This procedure is independent of SPIRE redundancy configuration.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	If not already on, Switch on & configure SPIRE I-EGSE i.a.w. RD-7					
2.	From HPCCS Test Conductor console issue command to connect to SPIRE I-EGSE connect HSPIREEGSE	YZS29940= CONNECTED		AND SYS_PARS		
	<i>Perform the following two steps if command parameter exchange is required between the IEGSE and HPCCS for the test concerned.</i>					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	If not already running from the HPCCS test conductor console execute the test script: ALL_SubscribeParams					
4.	Verify HPCCS-IEGSE connection by sending the following test command from manual command stack (repeater value 0) and verify received OK on IEGSE: YC00X966	OK				
5.	Return to calling Procedure					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

7.2.2 SPIRE Prime OFF to Standby (REDY)

The following will switch ON and configure SPIRE Prime instrument in REDY (Standby) mode. HKTМ packets will be generated on APIDs 1280 dec and 1282 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at one time).

During power on of SPIRE a number of soft/hard OOLs are reported due to the sequential switch on of the units. This is expected and will clear when SPIRE is in REDY mode. When in REDY mode one parameter remains OOL (soft) namely SMD2V505 this is also expected.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1280,1282	OK				
2.	From the HPCCS test conductor console start the test script to power SPIRE Prime to REDY: Z102999SCVT004_ASDGEN_SPIREPWRON_P					
3.	On HPCCS when prompted: "SPIRE Switch ON for IST Debug only in warm conditions - Select NO to abort TS if not correct"	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
5.	If YES is selected the test script will go on to automatically power on all SPIRE warm units, force boot the DPU ASW and configure the instrument to REDY (Standby mode).					
6.	On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT017_ASDGENSPIR_PWR_ON_P it will prompt: <i>“Set Bus Profile Back to Original Setting?”</i>	NO				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	Select YES if it is likely that other non-SPIRE instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> "Bus Profile left unchanged, as original setting 0 (Launch)"	OK				
8.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
9.	Verify HK TM packets are being received on APIDs 1280 & 1282					
10.	Either using the ANDs indicated verify the correct status of the following SPIRE specific TM parameters or if the IEGSE is connected request IEGSE Operator to confirm that: THSK (SM00T500) parameter refreshing @ 0.25 Hz	OK		AND: SA_1_559		

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
	TM1N and TM2N parameters are incrementing as indicated: TM1N (SMT0N500) by 2 every 4 secs TM2N (SMT1N500) by 1 every 4 secs MODE parameter is set to "REDY" mode (RAW value 0x0200)	OK SM00M500 = 0x0200 (REDY)				
11.	SPIRE powered and in REDY mode Return to calling Procedure					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

7.2.3 SPIRE Prime Standby (REDY) to OFF

The following procedure will switch SPIRE Prime from REDY to OFF.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to power OFF SPIRE Prime from REDY: Z102999SCVT005_ASDGEN_SPIREPWROFF_P	OK				
2.	On HPCCS when prompted: "SPIRE Switch OFF for IST Debug only in warm conditions - Select NO to abort TS if not correct"	YES				
3.	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
4.	If YES is selected the test script will go on to automatically power off all SPIRE warm units.					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
5.	<p>During Switch OFF of SPIRE the following (5,1) and (5,4) event messages on APID 1280 are expected and do not indicate a problem:</p> <p>a) EVID 1313 No_MCU_Response_Error b) EVID 21773 ALARM_LSMCU_DEAD</p>					
6.	<p>On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT019_ASDGENSPIR_PWR_OFF_P it will prompt:</p> <p><i>"Set Bus Profile Back to Original Setting?"</i></p>	NO				
7.	<p>Select YES if it is likely that other non-SPIRE instrument related activities are to be performed.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i></p> <p><i>"Bus Profile left unchanged, as original setting 0 (Launch)"</i></p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
8.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
9.	On HPCCS stop Packet History displays for the following APIDs:1280,1282	OK				
10.	SPIRE OFF. Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Page

47

Issue: 1.1

Date: 21.04.08

File: HP-2-ASED-TP-0206_Issue_1r1.Doc

7.2.4 SPIRE Redundant OFF to Standby (REDY)

The following will switch ON and configure SPIRE Redundant instrument in REDY (Standby) mode. HKTM packets will be generated on APIDs 1281 dec and 1283 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at one time).

During power on of SPIRE a number of soft/hard OOLs are reported due to the sequential switch on of the units. This is expected and will clear when SPIRE is in REDY mode. When in REDY mode one parameter remains OOL (soft) namely SMD2V505 this is also expected.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1281,1283	OK				
2.	From the HPCCS test conductor console start the test script to power SPIRE Prime to REDY: Z102999SCVT006_ASDGEN_SPIREPWRON_R					
3.	On HPCCS when prompted: "SPIRE Switch ON for IST Debug only in warm conditions - Select NO to abort TS if not correct"	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
5.	If YES is selected the test script will go on to automatically power on all SPIRE warm units, force boot the DPU ASW and configure the instrument to REDY (Standby mode).					
6.	On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT018_ASDGENSPIR_PWR_ON_R it will prompt: <i>“Set Bus Profile Back to Original Setting?”</i>	NO				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	Select YES if it is likely that other non-SPIRE instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> "Bus Profile left unchanged, as original setting 0 (Launch)"	OK				
8.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
9.	Verify HK TM packets are being received on APIDs 1281 & 1283					
10.	Either using the ANDs indicated verify the correct status of the following SPIRE specific TM parameters or if the IEGSE is connected request IEGSE Operator to confirm that: THSK (SM00T500) parameter refreshing @ 0.25 Hz	OK		AND: SA_1_559		

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
	TM1N and TM2N parameters are incrementing as indicated: TM1N (SMT0N500) by 2 every 4 secs TM2N (SMT1N500) by 1 every 4 secs MODE parameter is set to "REDY" mode (RAW value 0x0200)	OK SM00M500 = 0x0200 (REDY)				
11.	SPIRE powered and in REDY mode Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.2.5 SPIRE Redundant Standby (REDY) to OFF

The following procedure will switch SPIRE Redundant from REDY to OFF.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to power OFF PACS Redundant from REDY: Z102999SCVT007_ASDGEN_SPIREPWROFF_R	OK				
2.	On HPCCS when prompted: "SPIRE Switch OFF for IST Debug only in warm conditions - Select NO to abort TS if not correct"	YES				
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
3.	If YES is selected the test script will go on to automatically power off all SPIRE warm units.					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	<p>During Switch OFF of SPIRE the following (5,1) and (5,4) event messages on APID 1281 are expected and do not indicate a problem:</p> <p>c) EVID 1313 No_MCU_Response_Error d) EVID 21773 ALARM_LSMCU_DEAD</p>					
5.	<p>On HPCCS when all autonomous actions have been completed by the power on script S102999SCVT020_ASDGENSPIR_PWR_OFF_R it will prompt:</p> <p><i>"Set Bus Profile Back to Original Setting?"</i></p>	NO				
6.	<p>Select YES if it is likely that other non-SPIRE instrument related activities are to be performed.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i></p> <p><i>"Bus Profile left unchanged, as original setting 0 (Launch)"</i></p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				
8.	On HPCCS stop Packet History displays for the following APIDs:1281,1283	OK				
9.	SPIRE OFF. Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.2.6 SPIRE Standby (REDY) to Simulated Science (OPS)

Running the following procedure will configure SPIRE from REDY to Simulated Simulated PhotometerScience (OPS) mode.

Note HPCCS does not acquire the science packets in SCOS but archives them into TMDUMP files instead. However, it will route the packets to the IEGSE if the link is enabled.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put SPIRE in simulated science from REDY: Z102999SCVT008_ASDGEN_SPIRESTBY2OPS					
2.	On HPCCS when prompted: "Command SPIRE from REDY to OPS mode in any conditions - Select NO to abort TS if not correct" Select YES	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
---------------------------	--	-----------------	------------	------------	-----------------------	--



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	On HPCCS when prompted: "Bus profile left as SPIRE PRIME while in OPS mode - OK to continue" Select OK	OK				
4.	Return to or synchronise with calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.2.7 SPIRE Simulated Photometer Science (OPS) to Standby (REDY)

Running the following procedure will return SPIRE to REDY (Standy) from Simulated Simulated Photometer Science (Ops) mode.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put SPIRE in REDY from simulated Science: Z102999SCVT009_ASDGEN_SPIREOPS2STBY					
2.	On HPCCS when prompted: "Command SPIRE from OPS to REDY mode in any conditions - Select NO to abort TS if not correct" Select YES	YES				
3.	On HPCCS when prompted: "Bus profile left as SPIRE PRIME, change manually after if required - OK to continue" Select OK	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	Return to or synchronise with calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Page

58

Issue: 1.1

Date: 21.04.08

File: HP-2-ASED-TP-0206_Issue_1r1.Doc

7.2.8 SPIRE I-EGSE Disconnection

This procedure is only used if the complementary connection procedure has been performed previously. For most IST activities envisaged it is not required.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From HPCCS Test Conductor console issue command to disconnect PACS I-EGSE disconnect HSPIREEGSE	DISCONNECTED		AND: SYS_PARS		
2.	If no longer required for other instrument activities, from the HPCCS test conductor console terminate the test script: ALL_SubscribeParams					
3.	Return to calling Procedure					

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.3 HIFI Instrument ICU Only Configuration Procedures

7.3.1 HIFI Nominal OFF to ICU ON

The following will switch ON and configure HIFI Nominal ICU. HKTM packets will be generated on APIDs 1024 dec and 1026 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at one time).

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1024,1026	OK				
2.	From the HPCCS test conductor console start the test script: Z102999SCVT014_ASDGEN_HIFIPWRON_P	OK		ANDs HA000289 HA004289		
3.	On HPCCS when prompted: "FM HIFI ICU Standalone Switch ON - Select NO to abort TS if not correct"	YES				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	<p>On HPCCS when all autonomous actions have been completed by the power on script H102999SCVT009_ASDGENHIFI_ICU_ON_P it will prompt:</p> <p><i>“Set Bus Profile Back to Original Setting?”</i></p>	NO				
5.	<p>Select YES if it is likely that other non-HIFI instrument related activities are to be performed.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i></p> <p><i>“Bus Profile left unchanged, as original setting 0 (Launch)”</i></p> <p>Select OK to continue</p>	OK				
6.	<p>If NO selected then at the prompt:</p> <p><i>“Bus Profile left unchanged”</i></p> <p>Select OK to continue</p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	Verify HK TM packets are being received on APIDs 1024 & 1026	OK				
8.	HIFI Nominal ICU powered Return to calling procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Page

62

Issue: 1.1

Date: 21.04.08

File: HP-2-ASED-TP-0206_Issue_1r1.Doc

7.3.2 HIFI Nominal ICU ON to OFF

The following procedure will switch HIFI Nominal ICU OFF.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script: Z102999SCVT015_ASDGEN_HIFIPWROFF_P	OK				
2.	On HPCCS when prompted: "FM HIFI ICU Standalone Switch OFF - Select NO to abort TS if not correct"	YES				
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power off all HIFI warm units.					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	<p>On HPCCS when all autonomous actions have been completed by the power on script H102999SCVT010_ASDGENHIFI_ICU_OFF_P it will prompt:</p> <p><i>"Set Bus Profile Back to Original Setting?"</i></p>	NO				
4.	<p>Select YES if it is likely that other non-HIFI instrument related activities are to be performed.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i></p> <p><i>"Bus Profile left unchanged, as original setting 0 (Launch)"</i></p>	OK				
5.	<p>If NO selected then at the prompt:</p> <p><i>"Bus Profile left unchanged"</i></p> <p>Select OK to continue</p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
6.	On HPCCS stop Packet History displays for the following APIDs:1024,1026	OK				
7.	HIFI OFF Return to calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Issue: 1.1

Date: 21.04.08

File: HP-2-ASED-TP-0206_Issue_1r1.Doc

7.3.3 HIFI Redundant OFF to ICU ON

The following will switch ON and configure HIFI Redundant ICU. HKTM packets will be generated on APIDs 1025 dec and 1027 decimal (these can be observed using TMPH with corresponding filter – note however a limited number of TMPHs should be running at one time).

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	On HPCCS start Packet History displays for the following APIDs:1025,1027	OK				
2.	From the HPCCS test conductor console start the test script: Z102999SCVT014_ASDGEN_HIFIPWRON_R	OK		ANDs HA000289 HA004289		
3.	On HPCCS when prompted: "FM HIFI ICU Standalone Switch ON - Select NO to abort TS if not correct"	YES				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	On HPCCS when all autonomous actions have been completed by the power on script H102999SCVT011_ASDGENHIFI_ICU_ON_R it will prompt: <i>"Set Bus Profile Back to Original Setting?"</i>	NO				
5.	Select YES if it is likely that other non-HIFI instrument related activities are to be performed. <i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i> "Bus Profile left unchanged, as original setting 0 (Launch)" Select OK to continue	OK				
6.	If NO selected then at the prompt: "Bus Profile left unchanged" Select OK to continue	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
--------------------	--	----------	-----	-----	----------------



Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
7.	Verify HK TM packets are being received on APIDs 1025 & 1027	OK				
8.	HIFI Redundant ICU powered Return to calling procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.3.4 HIFI Redundant ICU ON to OFF

The following procedure will switch HIFI Nominal ICU OFF.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script: Z102999SCVT015_ASDGEN_HIFIPWROFF_P	OK				
2.	On HPCCS when prompted: "FM HIFI ICU Standalone Switch OFF - Select NO to abort TS if not correct"	YES				
	If in any doubt about the script being executed NO should be selected to abort the script. Before restarting consult the relevant instrument support engineer to confirm the correct script to be used for the test in question.					
	If YES is selected the test script will go on to automatically power off all HIFI warm units.					

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	<p>On HPCCS when all autonomous actions have been completed by the power on script H102999SCVT010_ASDGENHIFI_ICU_OFF_P it will prompt:</p> <p><i>“Set Bus Profile Back to Original Setting?”</i></p>	NO				
4.	<p>Select YES if it is likely that other non-HIFI instrument related activities are to be performed.</p> <p><i>However note that if the original Bus Profile was 0 (launch) the script will automatically leave the Bus Profile unchanged as this profile is not compatible with instruments being powered in Standby:</i></p> <p><i>“Bus Profile left unchanged, as original setting 0 (Launch)”</i></p>	OK				
5.	<p>If NO selected then at the prompt:</p> <p><i>“Bus Profile left unchanged”</i></p> <p>Select OK to continue</p>	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:	
--------------------	--	----------	-----	-----	----------------	--



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
6.	On HPCCS stop Packet History displays for the following APIDs:1025,1027	OK				
7.	HIFI OFF Return to calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.3.5 HIFI Nominal ICU ON to Simulated Science

Running the following procedure will configure HIFI from ICU ON to Simulated Science mode.

Note HPCCS does not acquire the science packets in SCOS but archives them into TMDUMP files instead. However, it will route the packets to the IEGSE if the link is enabled.

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to put HIFI into simulated science: Z102999SCVT020_ASDGEN_HIFISTBY1_2OPS_P	OK				
2.	On HPCCS when prompted: "Command HIFI from ICU ON to Simulated Science mode in Hel/Hell conditions - Select NO to abort TS if not correct" Select YES	YES				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
3.	On HPCCS when prompted: "Bus profile left as HIFI PRIME while in Science Prime mode - OK to continue" Select OK	OK				
4.	HIFI Nominal in Simulated Science Return to or synchronise with calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

7.3.6 HIFI Nominal Simulated Science to ICU ON

Running the following procedure will configure HIFI from Simulated Science to ICU ON.

Step-No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
1.	From the HPCCS test conductor console start the test script to HIFI Stop simulated Science: Z102999SCVT021_ASDGEN_HIFIOPS2_STBY1_P	OK				
2.	On HPCCS when prompted: "Command HIFI from Simulated Science mode to ICU ON in Hel/Hell conditions - Select NO to abort TS if not correct" Select YES	YES				
3.	On HPCCS when prompted: "Bus profile left as HIFI PRIME, change manually after if required - OK to continue" Select OK	OK				

Enter Date Time:		Sign Off	TD:	PA:	Test Location:
---------------------------	--	-----------------	------------	------------	-----------------------



Step- No.	Test-Step-Description	Nominal Value	Actual Value	Remarks	P	N
4.	HIFI Nominal in ICU ON Return to or synchronise with calling Procedure	OK				

Enter Date Time:			Sign Off	TD:	PA:	Test Location:	
---------------------------	--	--	-----------------	------------	------------	-----------------------	--

Doc. No: HP-2-ASED-TP-0206

Issue: 1.1

Date: 21.04.08

File: HP-2-ASED-TP-0206_Issue_1r1.Doc

8 ANNEX - Script hierarchy

Detailed in the following sub-sections:

8.1 General

ALL_SubscribeParams

8.2 PACS

Z102999SCVT010_ASDGEN_PACSPWRON_P

-> P102999SCVT905_ASDISTPACS_PWR_ON_N
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT011_ASDGEN_PACSPWROFF_P

-> P102999SCVT906_ASDISTPACS_PWR_OFF_N
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT012_ASDGEN_PACSPWRON_R

P102999SCVT907_ASDISTPACS_PWR_ON_R
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT013_ASDGEN_PACSPWROFF_R

-> P102999SCVT908_ASDISTPACS_PWR_OFF_R
-> -> Z010999MMXX002UNITS_CHECK

P102999SCVT904_ASDGENPACS_NomSpect

P102999SCVT913_ASDGENPACS_BurstMode

PACS_SAFE_Mode

8.3 SPIRE

Z102999SCVT004_ASDGEN_SPIREPWRON_P

-> S102999SCVT017_ASDGENSPIR_PWR_ON_P
-> -> SPIRE-IST-DBG-OFF2DPUON-SP
-> -> SPIRE-IST-DBG-DPUON2STBY
-> -> SPIRE-IST-DBG-LOAD-VM-TABLES
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT005_ASDGEN_SPIREPWROFF_P

-> S102999SCVT019_ASDGENSPIR_PWR_OFF_P
-> -> SPIRE-IST-DBG-STBY2OFF
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT006_ASDGEN_SPIREPWRON_R

-> S102999SCVT018_ASDGENSPIR_PWR_ON_R
-> -> SPIRE-IST-DBG-OFF2DPUON
-> -> SPIRE-IST-DBG-DPUON2STBY
-> -> SPIRE-IST-DBG-LOAD-VM-TABLES
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT007_ASDGEN_SPIREPWROFF_R

-> S102999SCVT020_ASDGENSPIR_PWR_OFF_R
-> -> SPIRE-IST-DBG-STBY2OFF
-> -> Z010999MMXX002UNITS_CHECK

Z102999SCVT008_ASDGEN_SPIRESTBY2OPS

-> S102999SCVT911_ASDDBGSPIR_STBY2OPS
-> -> SPIRE-IST-DBG-STBY2OPS

Z102999SCVT009_ASDGEN_SPIREOPS2STBY

-> S102999SCVT912_ASDDBGSPIR_OPS2STBY
-> -> SPIRE-IST-DBG-OPS2STBY

8.4 HIFI ICU Configuration

Z102999SCVT014_ASDGEN_HIFIPWRON_P

-> H102999SCVT009_ASDGENHIFI_ICU_ON_P

Z102999SCVT015_ASDGEN_HIFIPWROFF_P

-> H102999SCVT010_ASDGENHIFI_ICU_OFF_P

Z102999SCVT016_ASDGEN_HIFIPWRON_R

-> H102999SCVT011_ASDGENHIFI_ICU_ON_R

Z102999SCVT017_ASDGEN_HIFIPWROFF_R

-> H102999SCVT012_ASDGENHIFI_ICU_OFF_R

Z102999SCVT020_ASDGEN_HIFISTBY1_2OPS_P

-> H102999SCVT030_ASDISTHIFI_ICUON_2SIMSCI

Z102999SCVT021_ASDGEN_HIFIOPS2_STBY1_P

-> H102999SCVT031_ASDISTHIFI_SIMSCI_2ICUON

8.5 Procedure Variation Summary

	Test Change	Curr. No.:	
		Date	
		Page	of
Test designation	Test Procedure	Issue	Rev.
Test step changed	Reason for Change		
Prepared by:	Resp. Test Leader	Project Engineer	
PA/QA	Prime	Customer	

Table 8.5-1: Procedure Variation Sheet

8.6 Non Conformance Report (NCR) Summary

NCR - No.	NCR - Title	Date	Open Closed	PA sig.

Table 8.6-1: Non-Conformance Record Sheet

8.7 Sign-off Sheet

	Date	Signature
Test Director		
Test Conductor		
PA Responsible		
ESA Representative		

END OF DOCUMENT

	Name	Dep./Comp.		Name	Dep./Comp.
X	Alberti von Mathias Dr.	ASG22		Schweickert Gunn	ASG22
	Baldock Richard	FAE12	X	Sonn Nico	ASG51
	Barlage Bernhard	AED13		Steininger Eric	AED32
	Bayer Thomas	ASA42	X	Stritter Rene	AED11
	Brune Holger	ASA45		Suess Rudi	OTN/ASA44
	Edelhoff Dirk	AED2		Theunissen Martijn	Dutch Space
	Fehringer Alexander	ASG13		Wagner Klaus	ASG22
X	Fricke Wolfgang Dr.	AED 65	X	Wietbrock Walter	AET12
	Geiger Hermann	ASA42		Wöhler Hans	ASG22
	Grasl Andreas	OTN/ASA44		Wössner Ulrich	ASE252
X	Grasshoff Brigitte	AET12			
X	Hamer Simon	Terma			
	Hendry David	Terma			
	Hengstler Reinhold	ASA42			
	Hinger Jürgen	ASG22			
X	Hohn Rüdiger	AED65			
	Hölzle Edgar Dr.	AED32			
	Huber Johann	ASA42			
	Hund Walter	ASE252			
X	Idler Siegmund	AED312			
	Ivány von András	FAE12			
	Jahn Gerd Dr.	ASG22			
	Kalde Clemens	ASM2			
	Kameter Rudolf	OTN/ASA42			
	Kettner Bernhard	AET42			
	Knoblauch August	AET32		Alcatel Alenia Space Cannes	AAS-F
X	Koelle Markus	ASA43		Alcatel Alenia Space Torino	AAS-I
X	Koppe Axel	AED312		ESA/ESTEC	ESA
X	Kroeker Jürgen	AED65			
X	La Gioia Valentina	Terma		Instruments:	
	Lang Jürgen	ASE252	X	MPE (PACS)	MPE
	Langenstein Rolf	AED15	X	RAL (SPIRE)	RAL
	Langfermann Michael	ASA41	X	SRON (HIFI)	SRON
X	Maukisch Jan	ASA43			
X	Much Christoph	ASA43			
	Müller Jörg	ASA42		Subcontractors:	
	Müller Martin	ASA43		Alcatel Alenia Space Antwerp	ABSP
	Peltz Heinz-Willi	ASG13		Austrian Aerospace	AAE
	Pietroboni Karin	AED65		Austrian Aerospace	AAEM
	Platzer Wilhelm	AED2		BOC Edwards	BOCE
	Reichle Konrad	ASA42		Dutch Space Solar Arrays	DSSA
	Runge Axel	OTN/ASA44		EADS Astrium Sub-Subsyst. & Equipment	ASSE
	Schink Dietmar	AED32		EADS CASA Espacio	CASA
X	Schlosser Christian	OTN/ASA44		EADS CASA Espacio	ECAS
	Schmidt Rudolf	FAE12		European Test Services	ETS
	Schmidt Thomas	ASA42		Patria New Technologies Oy	PANT
	Schuler Günter	ASA42		SENER Ingenieria SA	SEN